

**GOVERNMENT OF INDIA  
MINISTRY OF STATISTICS AND PROGRAMME IMPLEMENTATION**

**LOK SABHA  
STARRED QUESTION NO. 52  
TO BE ANSWERED ON WEDNESDAY, THE 27<sup>TH</sup> APRIL 2016**

**SLOW PROGRESS OF INFRASTRUCTURE PROJECTS**

**\*52. SHRI HARISH CHNDRA ALIAS HARISH DWIVEDI:  
SHRI SIVKUMAR UDASI:**

**Will the Minister of STATISTICS AND PROGRAMME IMPLEMENTATION  
be pleased to state:**

- a) whether the Government monitors the status/progress of various infrastructural projects under implementation in the country;**
- b) if so, the methodology adopted in this regard along with the findings thereof;**
- c) the details of projects which have incurred time and cost overruns during the last and the current Five Year Plan period, plan-wise;**
- d) whether steps have been taken to gear up those projects which are running behind schedule; and**
- e) if so, the details of such projects along with the success achieved in this regard?**

**ANSWER**

**MINISTER OF STATE (INDEPENDENT CHARGE) FOR MINISTRY OF  
STATISTICS AND PROGRAMME IMPLEMENTATION AND MINISTER OF  
STATE FOR MINISTRY OF EXTERNAL AFFAIRS [GENERAL (Dr.) V.K. SINGH  
(Retd.)]**

**(a) to (e): A Statement is laid on the table of the House.**

**Statement referred to in Reply to parts (a) to (e) of Lok Sabha Starred Question No. 52 for answer on 27<sup>th</sup> April 2016.**

**(a) & (b): Government through the Ministry of Statistics and Programme Implementation monitors on-going Central Sector Infrastructure Projects costing Rs. 150 crore and above (Rs. 20 crore and above before 1<sup>st</sup> April 2010) on time and cost overruns through its Online Computerized Monitoring System (OCMS) on the basis of information provided by the project implementing agencies.**

**The OCMS, Government-to-Government (G2G) software, has been developed on Oracle platform with suitable web-interface to enable project implementing agencies to regularly upload the status of projects. The data submission process undergoes multi-level authentication and authorization. The OCMS is not specific to any sector or method of funding. The OCMS portal allows uploading of basic relevant information on projects under implementation, such as: milestones; expenditure; work completion status; problems being faced; reasons for delay; and project related documents (like project plan, PERT and CPM charts) and graphic and pictorial depictions.**

**When a project is approved by the Government, it is taken on the OCMS for monitoring, and when a project is completed it is taken off the OCMS (this is a continuous and dynamic process).**

**The causes for time and cost overruns are project-specific, depend on a variety of technical, financial and administrative reasons, and differ from project to project.**

**The fundamental objective of this Ministry's reports is to provide integrated single access for all the projects cutting across the ministries and the sectors. By the very nature of the integrated single access of this Ministry's monitoring, the information available in its reports does not substitute for the in-depth project-specific Management Information System (MIS) that is required and expected of the concerned project**

**implementing agencies / administrative ministries. The integrated monitoring of this Ministry in no manner precludes or substitutes or dilutes the essential responsibility of the project implementing agencies / administrative ministries for detailed in-depth continuous monitoring of their respective projects.**

**(c) As on 01.04.2007 (beginning of the XI Plan), total of 491 projects costing Rs 20 crore and above were on the monitor of this Ministry. Of these, 157 were showing time overruns (Annexure IA), 149 were showing cost overruns (Annexure IB) and 43 were showing both time and cost overruns (Annexure IC) with respect to their original project implementation schedules.**

**As on 01.04.2012 (beginning of the XII Plan), a total of 554 projects costing Rs 150 crore and above were on the monitor of this Ministry. Of these, 260 were showing time overruns (Annexure IIA), 166 were showing cost overruns (Annexure IIB) and 84 were showing both time and cost overruns (Annexure IIC) with respect to their original project implementation schedules.**

**Presently, as on 01.03.2016, a total of 1071 projects costing Rs 150 crore and above are on the monitor of this Ministry. Of these, 341 are showing time overruns (Annexure IIIA), 238 are showing cost overruns (Annexure IIIB) and 78 are showing both time and cost overruns (Annexure IIIC) with respect to their original project implementation schedules.**

**(d) & (e): The major steps undertaken to ensure completion of Central Sector Infrastructure Projects without time and cost overruns include: rigorous project appraisal; On-line Computerized Monitoring System (OCMS) for better monitoring; setting up of Standing Committees in the ministries for fixation of responsibility for time and cost overruns; regular review of infrastructure projects by the concerned administrative ministries; and setting up of Central Sector Projects Coordination Committees (CSPCCs) in the States under the Chief Secretaries for removal of bottlenecks and for facilitating the speedy implementation of projects.**

## STATEMENT REFERRED TO IN REPLY TO PART (c) OF LOK SABHA STARRED QUESTION NO 52 DUE FOR ANSWER ON 27.04.2016

## DETAILS OF CENTRAL SECTOR PROJECTS SHOWING TIME OVERRUNS (as on 01.04.2007)

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	TIME OVERRUN \$ (MONTHS)
1	NEW URANIUM ORE PROCESSING MILL (UCIL)	ATOMIC ENERGY	UCIL	09/2003	06/2006	06/2007	343.26	343.26	12
2	DEVELOPMENT OF VISAKHAPATNAM AIRPORT.	CIVIL AVIATION	AAI	12/2002	12/2005	03/2007	191.52	191.52	15
3	POOTKI BALIHARI(BCCL)	COAL	BCCL	12/1983	03/1994	09/2007	199.87	182.60	162
4	NORTH EAST INDIRA GANDHI INST-ITUTE OF HEALTH AND MS	HEALTH AND FAMILY WELFARE	H&FW	05/1986	03/1999	06/2007	71.18	422.60	99
5	DIESEL HYDRO TREATMENT PROJECT,BRPL DHALIGAON	PETROLEUM	BRPL	06/2006	09/2009	10/2009	1431.91	1431.91	1
6	DABHOL-PANVEL PIPELINE PROJECT	PETROLEUM	GAIL	01/2006	07/2007	04/2008	1143.54	1326.52	9
7	DAHEJ-HAZIRA-URAN PIPELINE PROJECT(GAIL)	PETROLEUM	GAIL	12/2002	07/2005	05/2007	1416.00	1521.23	22
8	CLEAN FUELS PROJECT AT VISAKH REFINERY(HPCL)	PETROLEUM	HPCL	04/2003	05/2006	08/2007	1635.00	2147.79	15
9	NAPHTHA CRACKER & DOWNSTREAM POLYMER PROJECT AT PANIPAT	PETROLEUM	IOCL	04/2006	09/2009	11/2009	12138.00	14438.96	2
10	DADRI- PANIPAT R-LNG SPUR PIPELINE	PETROLEUM	IOCL	06/2005	06/2008	01/2009	250.66	250.66	7
11	INST. OF FACILITIES FOR IMPROVEMENT IN DIESEL QUALITY (IOCL)	PETROLEUM	IOCL	11/2005	04/2009	12/2009	1876.00	2869.00	8
12	AUGMENTATION OF MUNDRA-PANIPAT CRUDE OIL PIPELINE	PETROLEUM	IOCL	06/2005	03/2008	12/2008	205.00	205.00	9
13	EXPANSION OF PANIPAT REFINERY FROM 12 TO 15 MMTPA	PETROLEUM	IOCL	06/2005	03/2008	12/2008	806.00	806.00	9
14	KOYALI-RATLAM PRODUCT OIL PIPELINE (IOCL)	PETROLEUM	IOCL	12/2004	12/2006	11/2007	224.69	181.78	11
15	PARADIP-HALDIA CRUDE OIL PIPELINE (IOCL)	PETROLEUM	IOCL	03/2004	03/2006	06/2007	1178.00	1140.00	15
16	C2-C3 AND LPG RECOVERY FROM LNG, DAHEJ (ONGC)	PETROLEUM	ONGC	12/2003	05/2008	06/2008	900.92	1493.49	1
17	ADDL DEV. OF BASIN FIELD AND INST. OF IIND BOSTER COMP. ONGC	PETROLEUM	ONGC	03/2004	01/2008	03/2008	1770.69	2937.01	2
18	DEVELOPMENT OF SB-11,BASSEIN FIELD	PETROLEUM	ONGC	03/2005	05/2007	09/2007	245.33	245.33	4
19	ADDITIONAL DEVELOPMENT HEERA, PART-II	PETROLEUM	ONGC	01/2005	04/2007	09/2007	569.07	569.07	5
20	ADDL.DEVELOPMENT OF A-1 LAYER,L-III RESERVOIR MHN	PETROLEUM	ONGC	04/2005	12/2006	09/2007	910.53	910.53	9
21	DEVELOPMENT OF G1 AND GS-15 (ONGCL)	PETROLEUM	ONGC	04/2003	04/2006	03/2007	429.82	1262.93	11
22	IOR LAKWA - LAKHMANI (ONGCL)	PETROLEUM	ONGC	09/2001	03/2007	03/2010	345.10	429.38	36

SN	PROJECT	SECTOR	IMPLEMEN TING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	TIME OVERRUN \$ (MONTHS)
23	IOR, RUDRASAGAR (ONGCL)	PETROLEUM	ONGC	09/2001	03/2006	03/2009	113.90	219.22	36
24	IOR GELEKI (ONGCL)	PETROLEUM	ONGC	09/2001	03/2007	03/2011	390.09	834.90	48
25	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	PETROLEUM	ONGC	10/2001	07/2007	12/2008	5255.97	6579.25	17
26	DEVELOPMENT OF BASSEIN EAST (ONGCL)	PETROLEUM	ONGC	04/2003	03/2006	03/2008	985.17	1688.38	24
27	KAMENG HYDROELECTRIC PROJECT (NEEPCO)	POWER	NEEPCO	12/2004	12/2009	03/2011	2496.90	2496.90	15
28	TUIRIAL HE PROJECT(NEEPCO)	POWER	NEEPCO	07/1998	07/2006	03/2009	368.72	687.80	32
29	PARBATI H.E.P. STAGE -III (NHPC)	POWER	NHPC	10/2005	10/2010	11/2010	2304.56	2304.56	1
30	TEESTA HE PROJECT STAGE-V (NHPC)	POWER	NHPC	02/2000	02/2007	01/2008	2198.04	2198.04	11
31	SEWA- II H.E.P (NHPC)	POWER	NHPC	09/2003	09/2007	12/2008	665.46	665.46	15
32	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC)	POWER	NHPC	09/2003	09/2010	01/2012	6285.33	6285.33	16
33	TEESTA LOW DAM STAGE III HYDROELECTRIC POWER PROJECT (NHPC)	POWER	NHPC	10/2003	03/2007	09/2008	768.92	768.92	18
34	KOTESHWAR HEP(THDC)	POWER	THDCIL	04/2000	04/2005	06/2010	1301.56	1301.56	62
35	VINDHYACHAL-KORBA (P.GRID)	POWER	PGCIL	02/2004	02/2007	04/2007	164.02	222.00	2
36	SIPAT TRANSMISSION SYSTEM STAGE-1 (P.GR.)	POWER	PGCIL	12/2003	02/2007	05/2007	1454.79	1997.75	3
37	NORTHERN REGION SYSTEM STRENGTHENING - I (P.GRID)	POWER	PGCIL	01/2004	07/2006	06/2007	271.80	281.38	11
38	AMRAVATI-NARKHER NL(CR)	RAILWAYS	CR	06/1994	06/1999	03/2007	663.01	284.27	93
39	LANJHIGARH-JUNAGARH NL(ECOR)	RAILWAYS	ECOR	04/1993	03/2002	12/2008	100.00	119.29	81
40	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	RAILWAYS	ECR	04/2002	03/2009	12/2009	921.00	921.00	9
41	ARA-SASARAM(NL),ECR	RAILWAYS	ECR	07/1997	03/2006	12/2007	120.00	189.14	21
42	RAJGIR-TILAIYA (NL), ECR	RAILWAYS	ECR	04/2001	03/2006	12/2007	180.82	180.82	21
43	PATNA GANGA BRIDGE (NL), ECR	RAILWAYS	ECR	04/2001	10/2007	12/2010	624.47	624.47	38
44	DEOGHAR-DUMKA NEW BG LINE (DOUBL.)(ER)	RAILWAYS	ER	02/1999	12/2006	03/2008	180.73	180.73	15
45	TOLLYGANJ-GARIA WITH EXTENSION TO DUM DUM-NOAPARA AND NOAPARA-NSCB AIRPORT(MTP)	RAILWAYS	MRTP	03/2000	12/2006	12/2007	1049.69	907.69	12
46	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE(MTP)	RAILWAYS	MRTP	03/1996	03/2004	03/2008	495.44	495.44	48
47	GUNA-ETAWAH VIA SHIVPURI-GWALIOR - BHIND NL, (NCR)	RAILWAYS	NCR	04/1986	03/1994	06/2007	158.77	400.00	159
48	KUMARGHAT-AGARTALA(NL),NEFR	RAILWAYS	NFR	04/1996	03/2007	12/2007	575.00	879.99	9
49	BPUTRA BRIDGE AT BOGIBIL AND LINK LINES NEFR	RAILWAYS	NFR	09/1997	04/2008	03/2009	1500.00	1767.36	11
50	LUMDING-SILCHAR(GC),NEFR	RAILWAYS	NFR	04/1996	03/2009	03/2010	648.00	1676.31	12

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	TIME OVERRUN \$ (MONTHS)
51	NEW JALPAIGURI-NEW BONGAIGAON (GC),NEFR	RAILWAYS	NFR	11/1998	03/2003	03/2008	536.85	890.83	60
52	HAPUR-KANKATHER (LD),NR	RAILWAYS	NR	04/2003	03/2007	12/2007	106.64	106.64	9
53	JALANDHAR-PATHANKOT-JAMMU-TAWI (LD),NR	RAILWAYS	NR	03/2002	06/2007	03/2008	625.30	461.23	9
54	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR	RAILWAYS	NR	03/1995	11/2002	10/2009	2500.00	9000.00	83
55	KHARAGPUR- BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE (RE)	RAILWAYS	RE	03/1995	03/2000	03/2007	258.58	371.01	84
56	AMBALA-MORADABAD(RE)	RAILWAYS	RE	03/1993	03/1998	06/2007	152.21	222.96	111
57	RAICHUR-GUNTAKAL(DL)(SCR)	RAILWAYS	RVNL	04/2003	12/2007	09/2008	136.62	221.93	9
58	KATAPADI-PAKLA-TIRUPTI(GC) ELECTRIFICATION ASP	RAILWAYS	SCR	04/1992	03/2007	09/2007	130.00	210.81	6
59	RANCHI-LOHARDAGA(GC),SER	RAILWAYS	SER	04/1997	06/2004	03/2009	194.07	426.00	57
60	PRATAPNAGAR-CHOTA UDAIPUR (GC) (WR)	RAILWAYS	WR	04/2005	03/2008	12/2008	148.61	227.52	9
61	RAJKOT-VERAVAL (GC) AND WANSJALIYA-JETALSAR GC AND VERAVAL SOMNATH NL(WR)	RAILWAYS	WR	04/1992	03/1996	03/2008	112.53	374.34	144
62	BAKARIA TO GOGUNDA(RJ-2) NH-76 PHASE-II KM.74-KM.30	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	04/2008	05/2008	457.00	530.90	1
63	KOTWA TO DEWAPUR(10 LMNHP),NH-28 PHASE-II, KM.440 TO KM.402	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	10/2008	11/2008	240.00	240.00	1
64	DEEWAPUR TO UP/BIHAR BORDER (LMNHP-9) NH-28, KM.402-360.915	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	10/2008	11/2008	300.00	300.00	1
65	GORAKHPUR-AYODHYA (LMNHP-4),NH-28, KM.164.00 TO KM.135.00	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	10/2008	11/2008	205.00	205.00	1
66	AYODHYA-LUCKNOW (LMNHP-3),NH-28, KM.135.000 TO KM.93.075	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	10/2008	11/2008	212.00	212.00	1
67	KOTA BYPASS,RJ-4, NH-76 (NHAI)	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	10/2008	11/2008	275.00	250.39	1

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	TIME OVERRUN \$ (MONTHS)
68	CHENNAI BYPASS (NHAI) OTHERS, NH-45, 4 AND 5	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	11/2007	01/2008	480.00	480.00	2
69	KARUR TO MADURAI (NH-7), KM.305.6 TO KM.373.275, NH-7	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	01/2009	04/2009	327.20	327.20	3
70	SONAPUR TO GUWAHTI (AS-3)	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	03/2008	06/2008	245.00	245.00	3
71	VIJAYAPUR TO PATHANKOT (NS-35/J AND K) NH-1A KM.50 TO KM.80	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	03/2008	06/2008	166.27	166.27	3
72	VIJAYAPUR TO PATHANKOT (J AND K) NH-1A KM.16.35 TO KM.50.00	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	03/2008	06/2008	193.09	193.09	3
73	SALEM TO KARUR, KM.258-645 TO KM.292.6	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	08/2008	12/2008	205.60	205.60	4
74	ALLAHABAD BYPASS (KM.198-KM.242.708) GQ, NH-2	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	05/2007	12/2007	534.39	534.39	7
75	SILCHAR-UDARBAND (PH.II) HN-54, KM.309 TO KM.275	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	09/2007	04/2008	157.47	154.57	7
76	JALANDAR-AMRITSAR, KM.407/100 TO KM.456/100, NH-1	ROAD TRANSPORT AND HIGHWAYS	NHAI	03/2005	02/2009	11/2009	263.00	263.00	9
77	ORAI TO JHANSI (UP-5),NH-25, KM.220.0 TO KM.170.0	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	03/2008	12/2008	340.68	340.68	9

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	TIME OVERRUN \$ (MONTHS)
78	PARADIP PORT,NH-5A (PORT CONNECTIVITY) KM 0 - KM 77	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	02/2007	12/2007	428.00	428.00	10
79	GOGUNDA TO UDAIPUR (RJ-3) NH.76 KM.104 TO KM.73	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	08/2007	07/2008	266.00	288.06	11
80	ALLAHABAD BYPASS (KM.158-KM.198) GQ, NH-2	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	12/2006	12/2007	440.93	440.93	12
81	TUTICORIN PORT,NH-7A (PORT CONNECTIVITY)	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	08/2006	12/2007	231.20	231.20	16
82	COCHIN PORT, NH-47 (PORT CONNECTIVITY) KMS 348 - KMS 358	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	08/2006	12/2007	106.00	106.00	16
83	VIVEKANANDA BRIDGE AND APPROACH (GQ), NH-2	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	06/2005	04/2007	641.00	641.00	22
84	HARANGAJO TO MAIBANG,KM 164.08-190.587 NH-54	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	09/2007	07/2009	212.00	212.00	22
85	DELHI-GURGAON SECTION (OTHERS) KM.143-KM.42 (NH-8)	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	07/2005	06/2007	555.00	710.00	23
86	ETAWAH-RAJPUR (GQ) KM.321.1-KM.393 (NH-2)	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	03/2005	04/2007	348.44	348.44	25
87	AURANGABAD-BARACHATTI (GQ) KM.180-KM.240 (NH-2)	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	03/2005	05/2007	320.42	320.42	26



SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	TIME OVERRUN \$ (MONTHS)
88	BARACHATTI-GORHAR (GQ) KM.240-KM.320, NH-2	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	03/2005	05/2007	452.71	452.71	26
89	VARANASI-MOHANIA (GQ) KM.317-329 AND KM.0-KM.65 (NH-2)	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	03/2005	07/2007	467.93	467.93	28
90	SASARAM-DEHRI ON-SONE (GQ) KM.110-KM.140 (NH-2)	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	03/2005	07/2007	221.87	221.87	28
91	SHIKOHABAD ETAWAH (NH-2) (NHAI) GQ, KM.250.5-KM.307.5, NH-2	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	03/2005	09/2007	261.22	261.22	30
92	BORKHEDI-JAM (NS-22/MH) PH.II KM.36.6 TO KM.64.0, NH-7	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	06/2005	12/2007	110.00	110.00	30
93	KANPUR-FATEHPUR (GQ) KM.470-483-KM.0-KM.38 (NH-2)	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	03/2005	10/2007	495.35	495.35	31
94	SIKANDARA-BHAUNTI (GQ) KM.393-KM.470 (NH-2)	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	08/2004	04/2007	323.62	323.62	32
95	GORHAR-BARWA ADDA (GQ) KM.320-KM.398.75 (NH-2)	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	03/2005	11/2007	399.75	399.75	32
96	BHILADI TO PORBANDAR (PACK...-I) PH.-II KM.52.5 TO 2.0, NH-8B	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	02/2005	11/2007	255.96	276.07	33
97	RADHANPUR TO GAGODHAR(PACKAGE-V) PHASE-II	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	02/2005	11/2007	429.40	410.24	33

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	TIME OVERRUN \$ (MONTHS)
98	DEESA TO RADHANPUR (PACK.-VI) PHASE-II, KM.372.60-458, NH-14	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	02/2005	11/2007	399.89	479.74	33
99	JHANSI BYPASS (UP-3), KM.104-KM.91, NH-25	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	08/2005	05/2008	158.06	158.06	33
100	AGRA-SHIKOHABAD (GQ) KM.199.66-KM.250.50 (NH-2)	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	03/2005	12/2007	367.49	367.49	33
101	HALDIA PORT (PORT CONNECTIVITY) (NH-41)	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	03/2005	12/2007	273.00	273.00	33
102	DEVDHARI-KELAPUR	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	07/2005	04/2008	144.00	144.00	33
103	DEVDHARI-WADNER	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	07/2005	04/2008	145.00	145.00	33
104	JAM-WADNER	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	07/2005	04/2008	145.00	145.00	33
105	CHITTORGARH BYPASS(RJ-6) NH-76 KM.159 TO KM.213	ROAD TRANSPORT AND HIGHWAYS	NHAI	03/2005	08/2005	06/2008	133.03	133.03	34
106	HAVERI-HARIHAR (GQ) KM.340-KM.284 (NH-4)	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	08/2004	06/2007	241.00	241.00	34
107	HARIHAR-CHITRADURGA (GQ) KM.284-KM.207 (NH-4)	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	08/2004	06/2007	318.00	318.00	34

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	TIME OVERRUN \$ (MONTHS)
108	CHITRADURGA-SIRA (GQ) KM.189-KM.122.3 (NH-4)	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	08/2004	06/2007	304.00	304.00	34
109	HANDIA-VARANASI (GQ) KM.245-KM.317 (NH-2)	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	07/2004	05/2007	286.00	286.00	34
110	BIJNI TO ASSAM/WB BORDER PH.II, KM.30.00 TO 0.00, NH-31 C	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	06/2005	06/2008	230.00	230.00	36
111	KUNJWANI-VIJAYPUR(NS-15) (NS AND EW-PH-I) KM.80-KM.97.20,NH-1A	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	12/2004	12/2007	110.00	110.00	36
112	LUCKNOW-BYPASS (EW) (NS AND EW-PH-I) NH-25 AND NH-28 VIA NH-56	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	06/2004	06/2007	182.52	185.52	36
113	BRIDGES-SECTION (GQ) KM.61-KM.199 (NH-5)	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	05/2004	06/2007	155.00	155.00	37
114	MEHSI TO KOTWA (LMNHP-II), PH.II, KM.480 TO KM.440, NH-28	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	07/2005	09/2008	239.00	239.00	38
115	MUZZAFFARPUR TO MEHSI (LMNHP-12), KM.520 TO 480, NH-28	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	07/2005	09/2008	275.00	275.00	38
116	BELGAUM-DHARWAD (GQ) KM.495-KM.433 (NH-4)	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	02/2004	05/2007	279.00	279.00	39
117	NANDHI HILLS CROSS-DEVANHALLI (NS AND EW-PH-I) KM.556-539	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	03/2004	06/2007	172.06	172.06	39

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	TIME OVERRUN \$ (MONTHS)
118	SRIKAKULAM - CHAMPAWATI, KM.97-KM.49, NH-5	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	02/2004	06/2007	171.97	171.97	40
119	KANCHIPURAM-POONAMALEE (GQ) KM.70.2-KM.13.8 (NH-4)	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	12/2003	04/2007	211.00	211.00	40
120	LAXMANNATH-BALESHWAR (GQ) KM.0-KM.53.41 (NH-60)	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	12/2003	04/2007	272.00	272.00	40
121	BHUBANESWAR-KHURDA (GQ) KM.387.7-KM.418 (NH-5)	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	01/2004	06/2007	140.85	140.85	41
122	PURNEA-GOYAKOTA SEC.(EW) (NS AND EW-PH-I) KM.419-KM.447, NH-31	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	07/2004	12/2007	205.73	205.73	41
123	HUBLI-HAVERI (GQ) KM.404-KM.340 (NH-4)	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	12/2003	06/2007	260.93	260.93	42
124	SUNAKHALA-GANJAM (GQ) KM.338-KM.284 (NH-5)	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	04/2004	12/2007	225.00	225.00	44
125	FATEHPUR-KHAGA (GQ) KM.38-KM.115 (NH-2)	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	07/2004	03/2008	372.40	372.40	44
126	CHITRADURGA BY PASS (GQ) KM.207-KM.189 (NH-4)	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	08/2004	06/2008	104.00	104.00	46
127	BALASORE-BHADRAK (GQ) KM.136.5-199.14 (NH-5)	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	02/2004	12/2007	227.25	227.25	46

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	TIME OVERRUN \$ (MONTHS)
128	ETAWAH BYPASS, KM.307.5-KM.321.1, NH-2	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	10/2003	02/2008	89.50	132.18	52
129	GANJAM-ICCHAPURUM,NH-5(NHAI)	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	02/2004	11/2008	263.27	263.27	57
130	DEEPENING AND WIDENING OF MUMBAI HARBOUR CHANNEL AND JNPT CHANNEL	SHIPPING AND PORTS	PORT TRUST	10/2005	10/2008	02/2009	800.00	800.00	4
131	ESTABLISHMENT OF VESSEL TRAFFIC SERVICES IN GULF OF KUTCH	SHIPPING AND PORTS	SHIPP.	01/2002	12/2005	06/2007	165.00	165.00	18
132	ACQ.OF 700 PASS-CUM 160MT CARGO VESSEL FR.HINDUSTAN SHIPYARD	SHIPPING AND PORTS	SHIPP.	06/2000	02/2004	04/2007	129.62	129.62	38
133	COKE OVEN BATTERY NO. 4(PHASE-1) (RINL)	STEEL	RINL	12/2003	12/2006	08/2007	286.63	355.21	8
134	INSTALLATION OF SLAB CASTLER, RH DEGASSER AND LADLE FURNACE (SAIL)	STEEL	SAIL	07/2005	09/2007	11/2007	520.76	520.76	2
135	REBUILDING OF COKE OVEN BATTERY NO. 5 BOKARO (SAIL)	STEEL	SAIL	12/2004	01/2007	05/2007	198.84	198.84	4
136	REBUILDING OF COKE OVEN BATTERY NO.5. BHILAI (SAIL)	STEEL	SAIL	12/2004	01/2007	12/2007	219.04	219.04	11
137	BLOOM CASTER(SAIL)	STEEL	SAIL	05/2004	05/2006	05/2007	271.41	271.41	12
138	REBUILDING OF COKE OVEN BATTERY NO. 1 (SAIL)	STEEL	SAIL	03/2003	12/2005	05/2007	112.39	112.39	17
139	IMPLEMENTATION AND EXECUTION OF NEW TECHNOLOGY	TELECOMMUNICATIONS	BSNL	10/2004	06/2006	05/2007	160.00	135.00	11
140	GSM BASED NETWORK EXPANSION-PH-IV-TN	TELECOMMUNICATIONS	BSNL	02/2005	06/2006	06/2007	650.42	650.42	12
141	PROJECT-1 NIB-II IP INFRASTRUCTURE	TELECOMMUNICATIONS	BSNL	11/2003	05/2006	06/2007	250.00	250.00	13
142	PROJECT 2.2 OF NIB-II BROAD BAND RAS	TELECOMMUNICATIONS	BSNL	11/2003	05/2006	07/2007	350.00	300.00	14
143	GSM EXPANSION PH.IV (B) (BSNL) (WEST ZONE-MP)	TELECOMMUNICATIONS	BSNL	07/2005	03/2006	06/2007	174.00	174.00	15
144	GSM EXPANSION PH.IV (B) (BSNL) MAHARASHTRA	TELECOMMUNICATIONS	BSNL	07/2005	03/2006	07/2007	1174.75	1174.75	16
145	PROJ.III OF NIB-II OF MESSAGING STORAGE	TELECOMMUNICATIONS	BSNL	11/2003	12/2005	06/2007	250.00	250.00	18
146	JHARKHAND CMTS PHASE - IV (BSNL)	TELECOMMUNICATIONS	BSNL	09/2004	11/2005	06/2007	134.85	134.85	19
147	KARNATAKA CMTS PHASE IV	TELECOMMUNICATIONS	BSNL	01/2004	06/2005	06/2007	373.46	260.00	24

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	TIME OVERRUN \$ (MONTHS)
148	GSM BASED NETWORK EXPANSION PH-IV (BSNL)(ASSAM)	TELECOMMUNICATIONS	BSNL	10/2004	06/2005	06/2007	101.86	101.86	24
149	GSM BASED NETWORK EXPANSION PH-IV (BSNL)(A.P)	TELECOMMUNICATIONS	BSNL	08/2004	06/2005	06/2007	647.69	350.00	24
150	GSM BASED NETWORK EXPANSION PH-IV (BSNL)(CHENNAI)	TELECOMMUNICATIONS	BSNL	02/2005	06/2005	06/2007	170.88	170.88	24
151	GSM BASED NETWORK EXPANSION PH-IV (BSNL)(KERALA)	TELECOMMUNICATIONS	BSNL	10/2004	06/2005	06/2007	453.85	453.85	24
152	CMTS(PH-IV) GSM BASED NETWORK EXPANSION PH-IV (BSNL)(HARYANA)	TELECOMMUNICATIONS	BSNL	12/2004	06/2005	06/2007	185.00	200.00	24
153	NATIONAL RADIO SPECTRUM MANAGEMENT AND MONIT. SY. IN WPC (DOT)	TELECOMMUNICATIONS	DOT	08/2000	12/2004	03/2007	279.97	172.04	27
154	CONVERGENT BILLING AND CRM-MTNL(DELHI)	TELECOMMUNICATIONS	MTNL	12/2005	02/2007	05/2007	249.00	249.00	3
155	CONVERGENT BILLING AND CRM(MUMBAI)	TELECOMMUNICATIONS	MTNL	01/2006	02/2007	12/2007	247.00	247.00	10
156	EXPANSION OF GSM 400 (MTNL) (MUMBAI)	TELECOMMUNICATIONS	MTNL	01/2004	01/2005	04/2007	216.37	216.37	27
157	PAGLADIYA DAM PROJECT	WATER RESOURCES	MOWR	01/2001	12/2007	03/2008	542.90	1069.40	3

\$- Time overrun = Anticipated Date of Commissioning minus Original Date of Commissioning

## STATEMENT REFERRED TO IN REPLY TO PART (c) OF LOK SABHA STARRED QUESTION NO 52 DUE FOR ANSWER ON 27.04.2016

## DETAILS OF CENTRAL SECTOR PROJECTS SHOWING COST OVERRUNS (as on 01.04.2007)

SN	PROJECT	SECTOR	IMPLEMEN TING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	COST OVERRUN ^ (%)
1	ASHOK EXPN OCP CCL (10 MTY)	COAL	CCL	12/2007	03/2011	03/2011	341.63	471.66	38.06
2	NORTH EAST INDIRA GANDHI INST-ITUTE OF HEALTH AND MS	HEALTH AND FAMILY WELFARE	H&FW	05/1986	03/1999	06/2007	71.18	422.60	493.71
3	DABHOL-PANVEL PIPELINE PROJECT	PETROLEUM	GAIL	01/2006	07/2007	04/2008	1143.54	1326.52	16.00
4	DAHEJ-HAZIRA-URAN PIPELINE PROJECT(GAIL)	PETROLEUM	GAIL	12/2002	07/2005	05/2007	1416.00	1521.23	7.43
5	GREEN FUELS AND EMISSION CONTROL (HPCL) MUMBAI REF.	PETROLEUM	HPCL	10/2002	06/2009	11/2007	1152.00	1850.00	60.59
6	CLEAN FUELS PROJECT AT VISAKH REFINERY(HPCL)	PETROLEUM	HPCL	04/2003	05/2006	08/2007	1635.00	2147.79	31.36
7	MDPL PROJECT(HPCL)	PETROLEUM	HPCL	04/2004	08/2007	05/2007	1623.84	1746.86	7.58
8	INST. OF FACILITIES FOR IMPROVEMENT IN DIESEL QUALITY (IOCL)	PETROLEUM	IOCL	11/2005	04/2009	12/2009	1876.00	2869.00	52.93
9	NAPHTHA CRACKER & DOWNSTREAM POLYMER PROJECT AT PANIPAT	PETROLEUM	IOCL	04/2006	09/2009	11/2009	12138.00	14438.96	18.96
10	CRUDE OIL RECEIPT FACILITIES (KOCHI REFINERIES LTD)	PETROLEUM	KRL	03/2004	05/2007	05/2007	622.82	821.00	31.82
11	DEVELOPMENT OF G1 AND GS-15 (ONGCL)	PETROLEUM	ONGC	04/2003	04/2006	03/2007	429.82	1262.93	193.83
12	IOR GELEKI (ONGCL)	PETROLEUM	ONGC	09/2001	03/2007	03/2011	390.09	834.90	114.03
13	IOR, RUDRASAGAR (ONGCL)	PETROLEUM	ONGC	09/2001	03/2006	03/2009	113.90	219.22	92.47
14	ADDL DEV. OF BASIN FIELD AND INST. OF IIND BOSTER COMP. ONGC	PETROLEUM	ONGC	03/2004	01/2008	03/2008	1770.69	2937.01	65.87
15	C2-C3 AND LPG RECOVERY FROM LNG, DAHEJ (ONGC)	PETROLEUM	ONGC	12/2003	05/2008	06/2008	900.92	1493.49	65.77
16	BARGE BUMPER, BOAT LANDING AND RISER PROTECTORS PROJECTS	PETROLEUM	ONGC	09/2006	02/2008	02/2008	148.84	215.96	45.10
17	IOR LAKWA - LAKHMANI (ONGCL)	PETROLEUM	ONGC	09/2001	03/2007	03/2010	345.10	429.38	24.42
18	DEVELOPMENT OF BASSEIN EAST (ONGCL)	PETROLEUM	ONGC	04/2003	03/2006	03/2008	985.17	1688.38	71.38
19	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	PETROLEUM	ONGC	10/2001	07/2007	12/2008	5255.97	6579.25	25.18
20	TUIRIAL HE PROJECT(NEEPCO)	POWER	NEEPCO	07/1998	07/2006	03/2009	368.72	687.80	86.54
21	VINDHYACHAL STPP ST.-III (NTPC)	POWER	NTPC	02/2003	08/2007	08/2007	4125.00	4201.50	1.85
22	KAHALGAON-II(PHASE-I) TRANSMISSION SYSTEM (PGCIL)	POWER	PGCIL	10/2004	10/2007	10/2007	1771.93	2967.85	67.49
23	SIPAT TRANSMISSION SYSTEM STAGE-1 (P.GR.)	POWER	PGCIL	12/2003	02/2007	05/2007	1454.79	1997.75	37.32
24	VINDHYACHAL-KORBA (P.GRID)	POWER	PGCIL	02/2004	02/2007	04/2007	164.02	222.00	35.35

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	COST OVERRUN ^ (%)
25	TR.SYSTEM ASSOCIATED WITH TALA HEP.(P.GRID)	POWER	PGCIL	06/2003	06/2006	N.A.	1980.70	2483.88	25.40
26	TRANSMISSION SYSTEM - TEESTA-V HEP(3*170) (P.GRID)	POWER	PGCIL	12/2004	05/2008	05/2008	208.75	251.57	20.51
27	VINDHYACHAL STAGE -III TRANSMISSION SYSTEM (P.GR.)	POWER	PGCIL	07/2004	07/2007	07/2007	596.47	692.41	16.08
28	NORTHERN REGION SYSTEM STRENGTHING SCHEME - III (P.GR.)	POWER	PGCIL	07/2004	03/2008	03/2008	230.52	265.74	15.28
29	STRENGTHING-V OF SR GRID	POWER	PGCIL	06/2004	06/2007	06/2007	92.12	105.86	14.92
30	NEYVELI TS-II TRANSMISSION SYSTEM (PGCIL)	POWER	PGCIL	01/2005	12/2007	12/2007	691.83	778.05	12.46
31	BINA-NAGDA TRANSMISSION SYSTEM (P.GR.)	POWER	PGCIL	07/2004	03/2008	03/2008	266.93	294.25	10.23
32	SIPAT STAGE-II TRANSMISSION SYSTEM (PGCIL)	POWER	PGCIL	08/2004	08/2007	08/2007	601.90	635.00	5.50
33	WESTERN REGION SYSTEM STRENGTHENING SCHEME - 1(PR. GR.)	POWER	PGCIL	08/2004	11/2007	11/2007	199.21	206.53	3.67
34	NORTHERN REGION SYSTEM STRENGTHENING - I (P.GRID)	POWER	PGCIL	01/2004	07/2006	06/2007	271.80	281.38	3.52
35	RAPP 5 AND 6 TRANSMISSION SYSTEM (PGCIL)	POWER	PGCIL	06/2005	03/2008	03/2008	499.45	509.79	2.07
36	MIRAJ-LATUR ROAD(GC),CR	RAILWAYS	CR	04/1993	03/2001	N.A.	225.00	515.57	129.14
37	BARAMATI - LONAND (NL), CR	RAILWAYS	CR	03/1998	N.A.	N.A.	75.00	138.48	84.64
38	KHURDA ROAD-BOLANGIR(NL)ECOR	RAILWAYS	ECOR	04/1994	N.A.	12/2007	470.21	1000.00	112.67
39	LANJHIGARH-JUNAGARH NL(ECOR)	RAILWAYS	ECOR	04/1993	03/2002	12/2008	100.00	119.29	19.29
40	DAITARI-KEONJHAR-BANSPANI NEW LINE(ECOR)	RAILWAYS	ECR	03/1993	12/1997	N.A.	242.50	910.00	275.26
41	MUZAFFARPUR-SITAMARHI(NL),ECR	RAILWAYS	ECR	04/1997	03/2012	01/2008	100.00	210.79	110.79
42	TITLAGARH-LANJIGARH (DL) ECOR	RAILWAYS	ECR	04/1997	N.A.	N.A.	66.61	134.74	102.28
43	ARA-SASARAM(NL),ECR	RAILWAYS	ECR	07/1997	03/2006	12/2007	120.00	189.14	57.62
44	KOSI BRIDGE (NL), ECR	RAILWAYS	ECR	04/2002	03/2012	06/2009	322.95	323.41	0.14
45	KURLA-BHANDUP,5 AND 6TH P.I.,MUMBAI,CR	RAILWAYS	MRTP	04/1995	03/2002	N.A.	49.84	102.90	106.46
46	BORIVILI-VIRAR QUADRUPLING,WR (MTP)	RAILWAYS	MRTP	04/1995	03/2004	N.A.	325.47	504.22	54.92
47	TIRUMALAI-VELLACHERI EXTN. OF MRTS (MTP)	RAILWAYS	MRTP	04/1996	03/2002	N.A.	605.70	733.39	21.08
48	GUNA-ETAWAH VIA SHIVPURI-GWALIOR - BHIND NL, (NCR)	RAILWAYS	NCR	04/1986	03/1994	06/2007	158.77	400.00	151.94
49	AGRA-ETAWAH VIA FATEHABAD AND BAH (NL) NCR	RAILWAYS	NCR	04/1999	12/2009	N.A.	108.00	214.09	98.23
50	ETAWAH-MAINPURI (NL),NCR	RAILWAYS	NCR	04/1997	12/2008	N.A.	120.00	129.70	8.08
51	KICHA-KHATIMA (NL) - NER	RAILWAYS	NER	04/2003	N.A.	N.A.	142.45	165.67	16.30



SN	PROJECT	SECTOR	IMPLEMEN TING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	COST OVERRUN ^ (%)
52	NEW BG RLY LINE FROM EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR(NL),NEFR	RAILWAYS	NFR	04/1983	N.A.	N.A.	36.80	282.74	668.32
53	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR)	RAILWAYS	NFR	04/2003	03/2011	03/2011	727.56	2000.00	174.89
54	LUMDING-SILCHAR(GC),NEFR	RAILWAYS	NFR	04/1996	03/2009	03/2010	648.00	1676.31	158.69
55	NEW JALPAIGURI-NEW BONGAIGAON (GC),NEFR	RAILWAYS	NFR	11/1998	03/2003	03/2008	536.85	890.83	65.94
56	KUMARGHAT-AGARTALA(NL),NEFR	RAILWAYS	NFR	04/1996	03/2007	12/2007	575.00	879.99	53.04
57	NEW MAYNAGURI TO JOGIGHOPA VIA CHANGRABANDHA (NL),NEFR	RAILWAYS	NFR	04/2000	12/2008	12/2008	733.00	894.38	22.02
58	BPUTRA BRIDGE AT BOGIBIL AND LINK LINES NEFR	RAILWAYS	NFR	09/1997	04/2008	03/2009	1500.00	1767.36	17.82
59	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR	RAILWAYS	NR	03/1995	11/2002	10/2009	2500.00	9000.00	260.00
60	CHANDIGARH-LUDHIANA(NEW BG LINE),NR	RAILWAYS	NR	07/1998	12/2012	09/2008	248.44	577.03	132.26
61	REWARI-ROHTAK (NL),NR	RAILWAYS	NR	01/2004	02/2010	N.A.	149.38	194.83	30.43
62	JIND-SONEPAT (NL),NR	RAILWAYS	NR	01/2004	03/2012	N.A.	238.56	265.75	11.40
63	REWARI-SADULPUR-HISSAR (GC),NWR	RAILWAYS	NWR	04/1997	N.A.	N.A.	198.96	364.19	83.05
64	AJMER-CHITTAURGARH -UDAIPUR-UMRA (GC),NWR	RAILWAYS	NWR	09/1996	N.A.	N.A.	262.00	456.00	74.05
65	SRIGANGANAGAR-SARUPSAR (GC), NWR	RAILWAYS	NWR	04/2001	03/2011	N.A.	143.92	168.80	17.29
66	AMBALA-MORADABAD(RE)	RAILWAYS	RE	03/1993	03/1998	06/2007	152.21	222.96	46.48
67	KHARAGPUR- BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE (RE)	RAILWAYS	RE	03/1995	03/2000	03/2007	258.58	371.01	43.48
68	ELECTRIFICATION OF ERNAKULAM-TRIVANDRUM (RE)	RAILWAYS	RE	05/2001	08/2003	N.A.	162.03	196.15	21.06
69	DELHI-REWARI GC NWR RVNL	RAILWAYS	RVNL	04/1995	03/2007	N.A.	42.27	192.00	354.22
70	HOSPET-GUNTAKAL(LD),SCR	RAILWAYS	RVNL	03/1996	12/1999	N.A.	105.22	268.08	154.78
71	SUKINDA ROAD - ANGUL (NL)(ECOR)	RAILWAYS	RVNL	04/1998	02/2015	02/2015	183.23	391.00	113.39
72	AJMER-PHULERA-RINGUS-REWARI (G.C.)(NWR)(RVNL)	RAILWAYS	RVNL	04/2005	03/2008	03/2008	352.00	651.99	85.22
73	BILASPUR-URKURA (DL)	RAILWAYS	RVNL	04/1997	N.A.	03/2009	151.52	264.51	74.57
74	ALIGARH-GAZIABAD 3RD LINE DOUBLING (RVNL)	RAILWAYS	RVNL	04/2003	03/2009	09/2008	230.73	399.47	73.13
75	RAICHUR-GUNTAKAL(DL)(SCR)	RAILWAYS	RVNL	04/2003	12/2007	09/2008	136.62	221.93	62.44
76	TAHANJAVUR-VILLUPURAM GAUGE CONVERSION (G.C)(SR)	RAILWAYS	RVNL	10/2001	N.A.	N.A.	223.00	356.88	60.04
77	RENIGUNTA-GUNTAKAL(RE)	RAILWAYS	RVNL	06/2000	04/2003	N.A.	168.34	266.10	58.07
78	KHURDA ROAD - BARANG 3RD LINE (DL) (ECOR)	RAILWAYS	RVNL	04/2000	03/2009	03/2009	133.41	209.00	56.66
79	HARIDASPUR-PARADEEP(NL)	RAILWAYS	RVNL	04/1996	N.A.	12/2008	301.64	456.00	51.17
80	CUDDLORE - SALEM VIA VRIDHACHALAM (GC) (SR)	RAILWAYS	RVNL	04/1999	N.A.	N.A.	198.68	298.23	50.11

SN	PROJECT	SECTOR	IMPLEMEN TING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	COST OVERRUN ^ (%)
81	RAJATGARH-BARANG(LD),ECOR	RAILWAYS	RVNL	04/1999	02/2009	12/2008	166.16	247.00	48.65
82	PALWAL-BHUTESWAR 3RD LINE DOUBLING(NCR)(RVNL)	RAILWAYS	RVNL	04/2005	03/2009	03/2009	240.00	330.00	37.50
83	2ND BRIDGE ON BIRUPA AND MAHANADI(B AND S) (ECOR)	RAILWAYS	RVNL	04/1997	N.A.	07/2007	93.10	122.00	31.04
84	CUTTACK - BARANG (LD)	RAILWAYS	RVNL	04/1995	N.A.	03/2009	127.13	141.00	10.91
85	PEDAPALLI-KARIMNAGAR-NIZAMABAD NL(SCR)	RAILWAYS	SCR	12/1994	N.A.	N.A.	124.43	517.63	316.00
86	MUNEERABAD-MAHABOBNAGAR(NL),SCR	RAILWAYS	SCR	04/1997	N.A.	N.A.	218.24	497.47	127.95
87	KOTLPALLI-NARASAPUR (NL) (SCR)	RAILWAYS	SCR	12/2001	N.A.	N.A.	330.00	695.00	110.61
88	MACHERLA-NALGONDA(NL)(SCR)	RAILWAYS	SCR	07/1998	07/2008	07/2008	125.00	243.17	94.54
89	KATAPADI-PAKLA-TIRUPTI(GC) ELECTRIFICATION ASP	RAILWAYS	SCR	04/1992	03/2007	09/2007	130.00	210.81	62.16
90	GULBARGA-BIDAR,SCR(NL)	RAILWAYS	SCR	02/1998	N.A.	N.A.	242.42	369.70	52.50
91	DHARMAVARAM-PAKALA (GC), SCR	RAILWAYS	SCR	04/1997	N.A.	N.A.	200.00	294.99	47.50
92	GADWAL - RAICHUR (NL), SCR	RAILWAYS	SCR	04/1998	02/2011	N.A.	92.63	108.91	17.58
93	PURNA-AKOLA (G.C), SCR	RAILWAYS	SCR	02/2000	N.A.	N.A.	228.00	259.51	13.82
94	GUNTUR-GUNTAKAL-KALLURU(GL)(SCR)	RAILWAYS	SCR	04/1992	N.A.	N.A.	458.45	508.42	10.90
95	NANDYAL-YERRAGUNTLA(NL),SCR	RAILWAYS	SCR	03/1996	02/2009	N.A.	155.74	170.85	9.70
96	GOOTY- RENIGUNTA PATCH DOUBLING PH-II (DL) (SCR)	RAILWAYS	SCR	05/2002	N.A.	10/2009	304.50	305.95	0.48
97	GONDIA-JABALPUR(GC),(SECR)	RAILWAYS	SECR	02/1997	03/1998	N.A.	386.30	511.86	32.50
98	BANKURA - DAMODAR (GC) (SER)	RAILWAYS	SER	03/1998	03/2005	N.A.	111.90	325.17	190.59
99	RUPSA-BANGRIPOSI (GC)(SER)	RAILWAYS	SER	02/1996	03/1998	N.A.	57.94	137.57	137.44
100	RANCHI-LOHARDAGA(GC),SER	RAILWAYS	SER	04/1997	06/2004	03/2009	194.07	426.00	119.51
101	TANUR (KUTTIPURAM) GURUVAYUR (NL) (SR)	RAILWAYS	SR	04/1995	N.A.	N.A.	40.00	137.71	244.28
102	QUILON-TIRUNELVELI-TENKASI- VIRUDHUNAGAR(SR)(GC)	RAILWAYS	SR	03/1998	N.A.	N.A.	280.00	702.39	150.85
103	CALICUT-MANGALORE (DL) (SR)	RAILWAYS	SR	02/1996	N.A.	N.A.	240.00	572.51	138.55
104	TIRUCHIRAPPALI-NAGORE- KARAIKKAL(SR)(GC)	RAILWAYS	SR	09/1995	N.A.	N.A.	100.00	222.16	122.16
105	KARUR-SALEM(NL),SR	RAILWAYS	SR	02/1997	N.A.	N.A.	155.55	229.88	47.79
106	VILLUPURAM-KATPADI (GC)(SR)	RAILWAYS	SR	02/2000	N.A.	N.A.	175.00	235.69	34.68
107	MADURAI-RAMESWARAM(GC).SR	RAILWAYS	SR	07/1998	07/2006	N.A.	193.18	246.97	27.84
108	TRICHY MANAMADURAI (GC) (SR)	RAILWAYS	SR	02/2000	N.A.	N.A.	175.00	213.14	21.79
109	KUTTIPURAM-CALICUT INCLD. SHORANUR-M- LORE (DL) (SR)	RAILWAYS	SR	03/2001	N.A.	N.A.	178.76	188.13	5.24
110	HUBLI-ANKOLA(NL),SWR	RAILWAYS	SWR	04/1997	N.A.	N.A.	227.00	997.58	339.46
111	KOTTUR-HARIHAR(NL),(SWR)	RAILWAYS	SWR	04/1995	N.A.	N.A.	65.94	124.13	88.25
112	KADUR-CHIKMAGALUR-SAKLESHPUR (NL),(SWR)	RAILWAYS	SWR	04/1996	03/2012	N.A.	157.00	283.34	80.47

SN	PROJECT	SECTOR	IMPLEMEN TING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	COST OVERRUN ^ (%)
113	HOTGI-GADAG(GC),SWR	RAILWAYS	SWR	04/1994	03/1999	N.A.	180.00	318.66	77.03
114	BANGLORE - SATYAMANGALAM (NL)(SWR)	RAILWAYS	SWR	04/1996	N.A.	N.A.	138.00	225.00	63.04
115	HASSAN-BANGALORE VIA SHRAVANA-BELGOLA(NL),SWR	RAILWAYS	SWR	02/1997	N.A.	N.A.	295.00	412.91	39.97
116	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR)	RAILWAYS	WCR	09/1998	05/2008	N.A.	247.66	925.00	273.50
117	RAMGANJMUNDI-BHOPAL (NL),WCR	RAILWAYS	WCR	04/2001	N.A.	N.A.	470.92	726.05	54.18
118	GODHRA-INDORE-DEWAS-MAKSI(WR),NL	RAILWAYS	WR	04/1989	N.A.	N.A.	297.15	1124.93	278.57
119	RAJKOT-VERAVAL (GC) AND WANSJALIYA-JETALSAR GC AND VERAVAL SOMNATH NL(WR)	RAILWAYS	WR	04/1992	03/1996	03/2008	112.53	374.34	232.66
120	NIMACH-RATLAM(GC),WR	RAILWAYS	WR	04/1993	03/1996	N.A.	65.00	171.73	164.20
121	PRATAPNAGAR-CHOTA UDAIPUR (GC) (WR)	RAILWAYS	WR	04/2005	03/2008	12/2008	148.61	227.52	53.10
122	GANDHIDHAM-PALANPUR(GC),WR	RAILWAYS	WR	04/1998	N.A.	N.A.	318.00	451.52	41.99
123	SURENDRANAGAR-BHAVNAGAR(GC),WR	RAILWAYS	WR	03/1997	03/2004	N.A.	437.40	528.49	20.83
124	RAIL COACH FACTORY,KAPURTHALA PH -II (NR)	RAILWAYS	WS&PU	08/1985	03/1992	N.A.	180.00	463.68	157.60
125	ETAWAH BYPASS, KM.307.5-KM.321.1, NH-2	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	10/2003	02/2008	89.50	132.18	47.69
126	RAJKOT BYPASS AND GONDAL JETPUR (PACKAGE-VII) PHASE-II	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	03/2008	03/2008	265.00	388.09	46.45
127	GANGA BRIDGE TO RAMDEVI CROSSING PH.II NH-25, KM.75-80.06	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	09/2008	09/2008	155.00	201.66	30.10
128	DELHI-GURGAON SECTION (OTHERS) KM.143-KM.42 (NH-8)	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	07/2005	06/2007	555.00	710.00	27.93
129	JETPUR TO BHILADI (PACK. -II) PH.-II KM.117 TO.52.50, NH-8B	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	11/2007	11/2007	399.89	508.50	27.16
130	RJ/MP BORDER TO KOTA(RJ-9) NH-76, KM.449.15 TO KM.406	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	04/2008	04/2008	297.72	359.43	20.73
131	DEESA TO RADHANPUR (PACK.-VI) PHASE-II, KM.372.60-458, NH-14	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	02/2005	11/2007	399.89	479.74	19.97
132	KOTA TO CHITTORGARH (RJ-8) NH-76 KM.381 TO KM.316	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	04/2008	04/2008	446.40	528.44	18.38
133	CHITTORGARH BYPASS,KM 253-213 NH-76	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	04/2008	04/2008	384.25	447.90	16.56

SN	PROJECT	SECTOR	IMPLEMEN TING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	COST OVERRUN ^ (%)
134	GAGODHAR-GARAMORE(PK-IV,NH15) KM 245 TO 281.3 AND 308 TO 254	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	11/2007	11/2007	412.78	479.54	16.17
135	BAKARIA TO GOGUNDA(RJ-2) NH-76 PHASE-II KM.74-KM.30	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	04/2008	05/2008	457.00	530.90	16.17
136	KOTA TO CHITTORGARH (RJ-7) NH-76 KM.316 TO KM.253	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	04/2008	04/2008	440.50	503.66	14.34
137	RAJASTHAN/MP BORDER TO KOTA(RJ-10), KM.509 TO KM.449.15, NH-76	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	04/2008	04/2008	378.22	430.21	13.75
138	RJ/MP BORDER TO KOTA(RJ-11) NH-76, KM.579 TO KM.509	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	03/2008	03/2008	311.35	349.59	12.28
139	SWAROOPGANJ TO BAKARIA (RJ-1) PH.II, KM.29-KM.0 (NH-76)	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	04/2010	06/2008	220.00	243.11	10.50
140	GOGUNDA TO UDAIPUR (RJ-3) NH.76 KM.104 TO KM.73	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	08/2007	07/2008	266.00	288.06	8.29
141	BHILADI TO PORBANDAR (PACK..-I) PH.-II KM.52.5 TO 2.0, NH-8B	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	02/2005	11/2007	255.96	276.07	7.86
142	GARAMORE TO BAMANBORE (PACK.-III) PH.-II, KM.254-KM.182.60	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	11/2007	11/2007	360.70	380.70	5.54
143	CHAMBAL BRIDGE, NH-76 (RJ-5)	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	02/2010	02/2010	275.00	281.31	2.29
144	LUCKNOW-BYPASS (EW) (NS AND EW-PH-I) NH-25 AND NH-28 VIA NH-56	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	06/2004	06/2007	182.52	185.52	1.64
145	COKE OVEN BATTERY NO. 4(PHASE-1) (RINL)	STEEL	RINL	12/2003	12/2006	08/2007	286.63	355.21	23.93
146	COAL DUST INJECTION IN BF-2 AND 3	STEEL	SAIL	04/2006	05/2008	05/2008	132.73	133.92	0.90
147	COKING COAL FACILITIES IN COAL HANDLING PLANT	STEEL	SAIL	09/2006	03/2008	03/2008	133.91	134.32	0.31
148	CMTS(PH-IV) GSM BASED NETWORK EXPANSION PH-IV (BSNL)(HARYANA	TELECOMMUNICA TIONS	BSNL	12/2004	06/2005	06/2007	185.00	200.00	8.11
149	PAGLADIYA DAM PROJECT	WATER RESOURCES	MOWR	01/2001	12/2007	03/2008	542.90	1069.40	96.98

^ Cost Overrun = [(Anticipated - Original Cost)/Original Cost] x 100

## STATEMENT REFERRED TO IN REPLY TO PART (c) OF LOK SABHA STARRED QUESTION NO 52 DUE FOR ANSWER ON 27.04.2016

## DETAILS OF CENTRAL SECTOR PROJECTS SHOWING TIME AND COST OVERRUNS (as on 01.04.2007)

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	COST OVERRUN ^ (%)	TIME OVERRUN \$ (MONTHS)
1	NORTH EAST INDIRA GANDHI INSTITUTE OF HEALTH AND MS	HEALTH AND FAMILY WELFARE	H&FW	05/1986	03/1999	06/2007	71.18	422.60	493.71	99
2	DABHOL-PANVEL PIPELINE PROJECT	PETROLEUM	GAIL	01/2006	07/2007	04/2008	1143.54	1326.52	16.00	9
3	DAHEJ-HAZIRA-URAN PIPELINE PROJECT(GAIL)	PETROLEUM	GAIL	12/2002	07/2005	05/2007	1416.00	1521.23	7.43	22
4	CLEAN FUELS PROJECT AT VISAKH REFINERY(HPCL)	PETROLEUM	HPCL	04/2003	05/2006	08/2007	1635.00	2147.79	31.36	15
5	INST. OF FACILITIES FOR IMPROVEMENT IN DIESEL QUALITY (IOCL)	PETROLEUM	IOCL	11/2005	04/2009	12/2009	1876.00	2869.00	52.93	8
6	NAPHTHA CRACKER & DOWNSTREAM POLYMER PROJECT AT PANIPAT	PETROLEUM	IOCL	04/2006	09/2009	11/2009	12138.00	14438.96	18.96	2
7	DEVELOPMENT OF G1 AND GS-15 (ONGCL)	PETROLEUM	ONGC	04/2003	04/2006	03/2007	429.82	1262.93	193.83	11
8	IOR GELEKI (ONGCL)	PETROLEUM	ONGC	09/2001	03/2007	03/2011	390.09	834.90	114.03	48
9	IOR, RUDRASAGAR (ONGCL)	PETROLEUM	ONGC	09/2001	03/2006	03/2009	113.90	219.22	92.47	36
10	ADDL DEV. OF BASIN FIELD AND INST. OF IIND BOSTER COMP. ONGC	PETROLEUM	ONGC	03/2004	01/2008	03/2008	1770.69	2937.01	65.87	2
11	C2-C3 AND LPG RECOVERY FROM LNG, DAHEJ (ONGC)	PETROLEUM	ONGC	12/2003	05/2008	06/2008	900.92	1493.49	65.77	1
12	IOR LAKWA - LAKHMANI (ONGCL)	PETROLEUM	ONGC	09/2001	03/2007	03/2010	345.10	429.38	24.42	36
13	DEVELOPMENT OF BASSEIN EAST (ONGCL)	PETROLEUM	ONGC	04/2003	03/2006	03/2008	985.17	1688.38	71.38	24
14	MUMBAI HIGH SOUTH DEVELOPMENT (ONGCL)	PETROLEUM	ONGC	10/2001	07/2007	12/2008	5255.97	6579.25	25.18	17
15	TUIRIAL HE PROJECT(NEEPCO)	POWER	NEEPCO	07/1998	07/2006	03/2009	368.72	687.80	86.54	32
16	SIPAT TRANSMISSION SYSTEM STAGE-1 (P.GR.)	POWER	PGCIL	12/2003	02/2007	05/2007	1454.79	1997.75	37.32	3
17	VINDHYACHAL-KORBA (P.GRID)	POWER	PGCIL	02/2004	02/2007	04/2007	164.02	222.00	35.35	2
18	NORTHERN REGION SYSTEM STRENGTHENING - I (P.GRID)	POWER	PGCIL	01/2004	07/2006	06/2007	271.80	281.38	3.52	11
19	LANJHIGARH-JUNAGARH NL(ECOR)	RAILWAYS	ECOR	04/1993	03/2002	12/2008	100.00	119.29	19.29	81
20	ARA-SASARAM(NL), ECR	RAILWAYS	ECR	07/1997	03/2006	12/2007	120.00	189.14	57.62	21
21	GUNA-ETAWAH VIA SHIVPURI-GWALIOR -BHIND NL, (NCR)	RAILWAYS	NCR	04/1986	03/1994	06/2007	158.77	400.00	151.94	159

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	COST OVERRUN ^ (%)	TIME OVERRUN \$ (MONTHS)
22	LUMDING-SILCHAR(GC),NEFR	RAILWAYS	NFR	04/1996	03/2009	03/2010	648.00	1676.31	158.69	12
23	NEW JALPAIGURI-NEW BONGAIGAON (GC),NEFR	RAILWAYS	NFR	11/1998	03/2003	03/2008	536.85	890.83	65.94	60
24	KUMARGHAT-AGARTALA(NL),NEFR	RAILWAYS	NFR	04/1996	03/2007	12/2007	575.00	879.99	53.04	9
25	BPUTRA BRIDGE AT BOGIBIL AND LINK LINES NEFR	RAILWAYS	NFR	09/1997	04/2008	03/2009	1500.00	1767.36	17.82	11
26	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR	RAILWAYS	NR	03/1995	11/2002	10/2009	2500.00	9000.00	260.00	83
27	AMBALA-MORADABAD(RE)	RAILWAYS	RE	03/1993	03/1998	06/2007	152.21	222.96	46.48	111
28	KHARAGPUR- BHUBANESWAR(RE) INCL. ADRA-MIDNAPORE (RE)	RAILWAYS	RE	03/1995	03/2000	03/2007	258.58	371.01	43.48	84
29	RAICHUR-GUNTAKAL(DL)(SCR)	RAILWAYS	RVNL	04/2003	12/2007	09/2008	136.62	221.93	62.44	9
30	KATAPADI-PAKLA-TIRUPTI(GC) ELECTRIFICATION ASP	RAILWAYS	SCR	04/1992	03/2007	09/2007	130.00	210.81	62.16	6
31	RANCHI-LOHARDAGA(GC),SER	RAILWAYS	SER	04/1997	06/2004	03/2009	194.07	426.00	119.51	57
32	RAJKOT-VERAVAL (GC) AND WANSJALIYA-JETALSAR GC AND VERAVAL SOMNATH NL(WR)	RAILWAYS	WR	04/1992	03/1996	03/2008	112.53	374.34	232.66	144
33	PRATAPNAGAR-CHOTA UDAIPUR (GC) (WR)	RAILWAYS	WR	04/2005	03/2008	12/2008	148.61	227.52	53.10	9
34	ETAWAH BYPASS, KM.307.5-KM.321.1, NH-2	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	10/2003	02/2008	89.50	132.18	47.69	52
35	DELHI-GURGAON SECTION (OTHERS) KM.143-KM.42 (NH-8)	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	07/2005	06/2007	555.00	710.00	27.93	23
36	DEESA TO RADHANPUR (PACK.-VI) PHASE-II, KM.372.60-458, NH-14	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	02/2005	11/2007	399.89	479.74	19.97	33
37	BAKARIA TO GOGUNDA(RJ-2) NH-76 PHASE-II KM.74-KM.30	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	04/2008	05/2008	457.00	530.90	16.17	1
38	GOGUNDA TO UDAIPUR (RJ-3) NH.76 KM.104 TO KM.73	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	08/2007	07/2008	266.00	288.06	8.29	11
39	BHILADI TO PORBANDAR (PACK...I) PH.-II KM.52.5 TO 2.0, NH-8B	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	02/2005	11/2007	255.96	276.07	7.86	33
40	LUCKNOW-BYPASS (EW) (NS AND EW-PH-I) NH-25 AND NH-28 VIA NH-56	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	06/2004	06/2007	182.52	185.52	1.64	36

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	COST OVERRUN ^ (%)	TIME OVERRUN \$ (MONTHS)
41	COKE OVEN BATTERY NO. 4(PHASE-1) (RINL)	STEEL	RINL	12/2003	12/2006	08/2007	286.63	355.21	23.93	8
42	CMTS(PH-IV) GSM BASED NETWORK EXPANSION PH-IV (BSNL)(HARYANA)	TELECOMMUNICATIONS	BSNL	12/2004	06/2005	06/2007	185.00	200.00	8.11	24
43	PAGLADIYA DAM PROJECT	WATER RESOURCES	MOWR	01/2001	12/2007	03/2008	542.90	1069.40	96.98	3

^ Cost Overrun = [(Anticipated - Original Cost)/Original Cost] x 100

\$- Time overrun = Anticipated Date of Commissioning minus Original Date of Commissioning

## STATEMENT REFERRED TO IN REPLY TO PART (c) OF LOK SABHA STARRED QUESTION NO 52 DUE FOR ANSWER ON 27.04.2016

## DETAILS OF CENTRAL SECTOR PROJECTS SHOWING TIME OVERRUNS (as on 01.04.2012)

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	TIME OVERRUN \$ (MONTHS)
1	KUDANKULAM APP (NPCIL)	ATOMIC ENERGY	NPCIL	12/2001	12/2008	03/2013	13171.00	15824.00	51
2	KAKRAPAR ATOMIC POWER PROJECT - 3 AND 4	ATOMIC ENERGY	NPCIL	10/2009	12/2015	11/2016	11459.00	11459.00	11
3	RAJASTHAN ATOMIC POWER PROJECT - 7 AND 8 (2X700 MW)	ATOMIC ENERGY	NPCIL	10/2009	12/2016	03/2017	12320.00	12320.00	3
4	URANIUM ORE MINE AND PROCESSING PLANT AT TUMMALAPALLE	ATOMIC ENERGY	UCIL	09/2007	04/2011	04/2012	1106.29	1106.29	12
5	CONSTRUCTION OF NEW INTERNATIONAL TERMINAL BUILDING(GOA)	CIVIL AVIATION	AAI	05/2010	05/2012	08/2012	335.61	335.61	3
6	C/O INTEGRATED PASSENGER TER. BULD. NSCBI AIRPORT	CIVIL AVIATION	AAI	08/2008	05/2011	10/2012	1942.51	2325.00	17
7	CONSTRUCTION OF NEW AIRPORT AT PAKYONG(SIKKIM) AIRPORT	CIVIL AVIATION	AAI	01/2009	01/2011	04/2013	309.46	309.46	27
8	ASHOK EXPN OCP CCL (10 MTY)	COAL	CCL	12/2007	03/2011	03/2013	341.63	341.63	24
9	NORTH URIMARI OCP (3.0 MTY)	COAL	CCL	12/2007	03/2012	03/2014	179.87	179.87	24
10	TAPIN OCP (2.5 MTY)	COAL	CCL	08/2008	03/2012	03/2014	264.68	264.68	24
11	CHURI BENTI UG (0.81 MTY)	COAL	CCL	08/2007	03/2011	03/2014	163.51	163.51	36
12	MAGADH OC 20 MTY (CCL)	COAL	CCL	08/2008	07/2012	03/2016	706.40	706.40	44
13	JHANJRA R-VI SEAM PSLW	COAL	ECL	11/2006	03/2011	03/2015	287.18	287.17	48
14	KULDA OCP (MAHANADI COALFIELDS LTD)	COAL	MCL	01/2005	03/2010	03/2012	302.96	302.96	24
15	BALRAM OCP EXTENSION, MCL 8.00 MTY	COAL	MCL	12/2007	03/2010	03/2015	172.08	172.08	60
16	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	COAL	NLC	10/2004	06/2009	03/2013	2030.78	3027.00	45
17	TUTICORIN THERMAL POWER PROJECT- 2X500 MW	COAL	NLC	05/2008	03/2012	03/2014	4904.54	4909.54	24
18	RAMAGUNDAM OC-II EXTENSION	COAL	SCCL	12/2009	03/2012	03/2013	418.97	418.97	12
19	MANUGURU OC-II EXTENSION PHASE-II	COAL	SCCL	03/2010	03/2012	03/2013	181.19	181.19	12
20	ADRIYALA SHAFT PROJECT	COAL	SCCL	12/2009	03/2013	10/2014	212.34	779.26	19
21	KAKATIYA LONGWALL	COAL	SCCL	12/2008	12/2012	03/2015	453.63	453.63	27
22	CAPACITY ENHANCEMENT OF VIJAIPUR-I PLANTS	FERTILISERS	NFL	09/2008	07/2011	04/2012	325.00	325.00	9
23	CAPACITY ENHANCEMENT OF AMMONIA AND UREA PLANT VIJAIPUR-II	FERTILISERS	NFL	09/2008	07/2011	07/2012	438.00	438.00	12
24	ASSAM GAS CRACKER PROJECT	PETROCHEMICALS	BCPL	04/2006	04/2012	12/2013	5460.61	8920.00	20
25	COMPRESSOR STATIONS (KAILARAS AND CHAINSA)	PETROLEUM	GAIL	11/2007	04/2011	04/2012	1167.00	798.00	12



SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	TIME OVERRUN \$ (MONTHS)
26	KOCHI-KOOTANAD BANGALORE-MANGALORE PIPELINE PROJECT PHASE-I	PETROLEUM	GAIL	06/2009	03/2012	05/2012	348.00	261.00	2
27	KARANPUR MORADABAD-KASHIPUR-RUDRAPUR PIPELINE PROJECT PHASE-I	PETROLEUM	GAIL	07/2009	01/2012	05/2012	238.68	204.00	4
28	VKPL UPGRADATION AND LAYING OF SPURLINE (TO BHILWARA AND CHITTORGARH)	PETROLEUM	GAIL	12/2009	06/2011	06/2012	463.32	330.47	12
29	DABHOL-BANGALORE PIPELINE PROJECT PHASE-I	PETROLEUM	GAIL	06/2009	03/2012	08/2012	4543.43	2300.00	5
30	DBNPL SPURLINE (UTTRANCHAL AND PUNJAB)	PETROLEUM	GAIL	12/2009	06/2011	03/2013	540.92	460.70	21
31	KOCHI-KOOTANAD BANGALORE MANGALORE PIPELINE PROJECT	PETROLEUM	GAIL	06/2009	12/2012	04/2013	2915.00	2300.00	4
32	JHAJJAR HISSAR PIPE LINE PROJECT	PETROLEUM	GAIL	11/2007	10/2010	12/2014	281.07	281.07	50
33	PHUPLUR-HALDIA PIPELINE PROJECT PHASE-I	PETROLEUM	GAIL	07/2009	01/2013	07/2015	3957.00	7596.18	30
34	DIESEL HYDROTREATOR PROJECT AT VISAKH REFINERY	PETROLEUM	HPCL	03/2009	09/2011	03/2012	3597.00	2730.00	6
35	DIESEL HYDROTREATOR PROJECT AT MUMBAI REFINERY	PETROLEUM	HPCL	03/2009	09/2011	05/2012	3284.00	2174.00	8
36	PARADIP REFINERY PROJECT	PETROLEUM	IOCL	02/2009	11/2012	06/2013	29777.00	30426.00	7
37	MRPL PHASE-III EXPANSION	PETROLEUM	MANGALORE REFIN	08/2008	01/2012	10/2012	12412.00	12160.26	9
38	REVAMPING OF WIN PLATFORM AT MH ASSET	PETROLEUM	ONGC	05/2008	05/2010	05/2012	333.40	656.51	24
39	DEVELOPMENT OF G1 AND GS-15 (ONGCL)	PETROLEUM	ONGC	04/2003	04/2006	06/2012	429.82	2218.01	74
40	ADDITIONAL GAS PROCESSING FACILITY AT HAZIRA	PETROLEUM	ONGC	02/2008	04/2011	07/2012	370.11	370.11	15
41	DEVELOPMENT OF B-46 CLUSTER FIELD	PETROLEUM	ONGC	06/2007	07/2010	07/2012	1436.21	1436.21	24
42	CONSTRUCTION OF NEW PROCESS COMPLEX MHN	PETROLEUM	ONGC	01/2007	05/2010	07/2012	2853.29	6326.40	26
43	NORTH TAPTI GAS FIELD DEVELOPMENT	PETROLEUM	ONGC	07/2008	03/2011	10/2012	589.70	755.76	19
44	ADDITIONAL DEV. OF D-1 FIELD	PETROLEUM	ONGC	01/2010	06/2012	12/2012	2163.64	2163.64	6
45	CONSTRUCTION OF 12 OFFSHORE SUPPLY VESSELS(OSV)	PETROLEUM	ONGC	06/2007	09/2011	12/2012	736.65	736.65	15
46	ADDITIONAL GAS PROCESSING UNITS AT URAN	PETROLEUM	ONGC	10/2008	12/2011	01/2013	1797.35	977.00	13
47	MUMBAI HIGH SOUTH REDEVELOPMENT PH-2	PETROLEUM	ONGC	10/2007	05/2010	03/2013	5713.03	8813.41	34
48	IOR, RUDRASAGAR (ONGCL)	PETROLEUM	ONGC	09/2001	03/2006	03/2013	113.90	438.85	84
49	DEVELOPMENT OF CLUSTER-7 FIELDS	PETROLEUM	ONGC	03/2010	03/2013	04/2013	4550.40	3241.03	1
50	DEVELOPMENT OF BHE AND BH-35 AREA.	PETROLEUM	ONGC	08/2010	03/2013	04/2013	372.11	372.11	1
51	102 MW WIND POWER PROJECT	PETROLEUM	ONGC	07/2010	06/2012	04/2013	1106.00	1106.00	10
52	DEVELOPMENT OF B-22 CLUSTER FIELDS	PETROLEUM	ONGC	01/2007	09/2010	04/2013	2323.40	2920.82	31
53	DEVELOPMENT OF C-SERIES FIELDS	PETROLEUM	ONGC	08/2006	12/2008	04/2013	3195.16	2800.00	52
54	DEVELOPMENT OF SB-14 FIELD	PETROLEUM	ONGC	01/2011	11/2012	05/2013	410.44	410.44	6
55	OFFSHORE GRID INTERCONNECTIVITY PROJECT IN MUMBAI HIGH	PETROLEUM	ONGC	01/2007	03/2010	05/2013	740.02	740.02	38

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	TIME OVERRUN \$ (MONTHS)
56	MUMBAI HIGH NORTH DEVELOPMENT PHASE-II	PETROLEUM	ONGC	01/2009	09/2012	09/2013	7133.39	6855.93	12
57	CONSTRUCTION OF ONE MULTIPURPOSE SUPPORT VESSEL (MSV)	PETROLEUM	ONGC	01/2010	03/2013	11/2013	723.64	723.64	8
58	DEVELOPMENT OF B-193 CLUSTER FIELDS	PETROLEUM	ONGC	06/2007	08/2010	12/2013	3248.78	5633.44	40
59	CONSTRUCTION OF 23 IMMEDIATE SUPPLY VESSELS (ISV)	PETROLEUM	ONGC	11/2010	08/2013	01/2014	331.20	269.10	5
60	ASSAM RENEWAL PROJECT FOR GROUP A	PETROLEUM	ONGC	03/2009	03/2013	03/2014	2465.15	2378.86	12
61	IOR LAKWA - LAKHMANI (ONGCL)	PETROLEUM	ONGC	09/2001	03/2007	03/2014	345.10	663.69	84
62	IOR GELEKI (ONGCL)	PETROLEUM	ONGC	09/2001	03/2007	03/2017	390.09	1674.11	120
63	TUIRIAL HE PROJECT(NEEPCO)	POWER	NEEPCO	07/1998	07/2006	01/2014	368.72	913.63	90
64	TUIRIAL HYDRO ELECTRIC PROJECT (60MW)	POWER	NEEPCO	07/1998	07/2006	01/2014	368.72	913.63	90
65	KAMENG HYDROELECTRIC PROJECT (NEEPCO)	POWER	NEEPCO	12/2004	12/2009	06/2016	2496.90	2496.90	78
66	CHAMERA,STAGE-III (NHPC)	POWER	NHPC	08/2005	08/2010	04/2012	1405.63	2084.00	20
67	TEESTA LOW DAM STAGE III HYDROELECTRIC POWER PROJECT (NHPC)	POWER	NHPC	10/2003	03/2007	09/2012	768.92	1628.39	66
68	CHUTAK HYDRO-ELECTRIC PROJECT	POWER	NHPC	08/2006	02/2011	12/2012	621.26	621.28	22
69	PARBATI H.E.P. STAGE -III (NHPC)	POWER	NHPC	10/2005	10/2010	01/2013	2304.56	2716.00	27
70	NIMOO BAZGO HYDROELECTRIC PROJECT	POWER	NHPC	08/2006	08/2010	01/2013	611.01	936.00	29
71	URI H.E.P STAGE -II (NHPC)	POWER	NHPC	08/2005	11/2009	02/2013	1729.29	1794.00	39
72	TEESTA LOW DAM HEP, STAGE-IV (4X40 MW) (NHPC)	POWER	NHPC	09/2005	09/2009	06/2013	1061.38	1501.75	45
73	PARBATI HEP (4X200 MW) (NHPC) II	POWER	NHPC	09/2002	09/2009	07/2014	3919.59	5524.00	58
74	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC)	POWER	NHPC	09/2003	09/2010	12/2015	6285.33	10667.00	63
75	KISHANGANGA HEP (3X110 MW)	POWER	NHPC	01/2009	01/2016	11/2016	3642.04	3642.00	10
76	SIPAT STPP STAGE - I (NTPC)	POWER	NTPC	12/2003	12/2009	04/2012	8323.39	8323.39	28
77	LOHARINAG-PAL HEP(4X150MW)	POWER	NTPC	06/2006	11/2011	12/2012	2895.10	2895.10	13
78	RIHAND STTP STAGE-III (2X500MW)	POWER	NTPC	01/2009	10/2012	03/2013	6230.81	6230.81	5
79	VINDHYACHAL STTP STAGE-IV	POWER	NTPC	05/2012	10/2012	03/2013	5915.00	5915.00	5
80	MOUDA STPP	POWER	NTPC	11/2008	08/2012	03/2013	5459.28	6010.89	7
81	KOLDAM HEP (NTPC)	POWER	NTPC	10/2002	04/2009	03/2013	4527.15	4527.15	47
82	BARH STPP STAGE -II	POWER	NTPC	02/2008	10/2013	01/2014	7341.04	7341.04	3
83	TAPOVAN-VISHNUGAD HEP (4X130MW)	POWER	NTPC	11/2006	03/2013	06/2014	2978.48	2978.48	15
84	BONGAIGAON THERMAL POWER PROJECT	POWER	NTPC	01/2008	09/2011	11/2014	4375.35	4375.35	38
85	BARH STPP(3X660MW) NTPC	POWER	NTPC	02/2005	01/2011	12/2014	8692.97	8693.00	47
86	WESTERN REGION STRENGTHENING SCHEME-X	POWER	PGCIL	02/2009	02/2012	03/2012	664.96	664.96	1
87	SYSTEM STRENGTHENING -XI IN SOUTHERN REGION	POWER	PGCIL	03/2009	07/2011	05/2012	196.10	196.10	10
88	EASTERN REGION STRENGTHENING SCHEME-I	POWER	PGCIL	10/2006	10/2009	05/2012	975.96	975.96	31
89	765 KV SYSTEM FOR CENTRAL PART OF NORTHERN GRID PART-I	POWER	PGCIL	02/2009	02/2012	06/2012	1347.32	1347.32	4

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	TIME OVERRUN \$ (MONTHS)
90	WESTERN REGION SYSTEM STRENGTHENING SCHEME-XI	POWER	PGCIL	02/2009	02/2012	06/2012	409.50	409.50	4
91	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XIII	POWER	PGCIL	02/2009	11/2011	06/2012	317.69	317.69	7
92	TRANSMISSION SY. ASSOCIATED WITH BARH GENER. PROJECT(P.GR.)	POWER	PGCIL	12/2005	09/2009	06/2012	3779.46	3779.46	33
93	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XIX	POWER	PGCIL	02/2009	02/2012	12/2012	410.29	410.29	10
94	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XV	POWER	PGCIL	02/2009	11/2011	12/2012	520.48	520.48	13
95	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XVIII	POWER	PGCIL	02/2009	11/2011	12/2012	509.66	509.66	13
96	TR. SYSTEM ASSOCIATED WITH CHAMERA III HEP	POWER	PGCIL	04/2008	07/2011	12/2012	297.37	297.91	17
97	WESTERN REGION STRENGTHENING SCHEME-II	POWER	PGCIL	07/2006	07/2010	12/2012	5221.23	5221.23	29
98	TRANSMISSION SYSTEM ASSOCIATED WITH PARBATI-III HEP	POWER	PGCIL	07/2006	01/2010	12/2012	557.24	557.24	35
99	INTERCONNECTION BETWEEN ELECTRICAL GRIDS OF INDIA AND BANGLADESH -INDIAN PORTION	POWER	PGCIL	10/2010	10/2012	03/2013	160.32	160.32	5
100	765 KV POOLING STATION AND NETWORK WITH DVC AND MAITHON RBC	POWER	PGCIL	08/2008	08/2012	03/2013	7075.33	7075.33	7
101	SUPPLEMENTARY TRANSMISSION ASSOCIATED WITH DVC AND MAITHON RBC	POWER	PGCIL	08/2008	08/2012	03/2013	2360.95	2360.95	7
102	WESTERN REGION STRENGTHENING SCHEME-V	POWER	PGCIL	12/2007	09/2010	03/2013	477.69	477.69	30
103	KUNADANKULAM APP TRANS SYSTEM (PGCIL)	POWER	PGCIL	05/2005	11/2008	03/2013	1779.29	1779.29	52
104	TRANSMISSION SYSTEM OF VINDHUACHAL -IV AND RIHAND -III GEN. PROJ.	POWER	PGCIL	03/2010	11/2012	06/2013	4672.99	4672.99	7
105	TR. SYSTEM ASSOCIATED WITH RAMPUR HEP	POWER	PGCIL	02/2009	11/2011	09/2013	184.19	184.19	22
106	TR. SYSTEM ASSOCIATED WITH MUNDRA ULTRA MEGA POWER PROJECT	POWER	PGCIL	10/2008	10/2012	11/2013	4824.12	4824.12	13
107	EASTERN REGION STRENGTHENING SCHEME-III	POWER	PGCIL	07/2010	11/2012	12/2013	1272.80	1272.80	13
108	NORTH- EAST NORTH WESTERN INTERCONNECTOR I PROJECT	POWER	PGCIL	02/2009	08/2013	09/2014	11130.19	11130.19	13
109	RAMPUR HEP(412 MW)	POWER	SJVNL	01/2007	03/2012	09/2013	2047.03	2047.03	18
110	KOTESHWAR HEP(THDC)	POWER	THDCIL	04/2000	04/2005	03/2012	1301.56	2283.68	83
111	VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT	POWER	THDCIL	08/2008	06/2013	05/2016	2491.58	3422.44	35
112	LANJHIGARH-JUNAGARH NL(ECOR)	RAILWAYS	ECOR	04/1993	03/2002	03/2012	100.00	227.94	120
113	KOSI BRIDGE (NL), ECR	RAILWAYS	ECR	04/2002	03/2012	12/2012	322.95	341.41	9
114	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	RAILWAYS	ECR	04/2002	03/2009	12/2012	921.00	981.00	45
115	PATNA GANGA BRIDGE (NL), ECR	RAILWAYS	ECR	04/2001	10/2007	12/2012	624.47	1389.98	62
116	MANDARHILL-DUMKA-RAMPURHAT (NL),ER	RAILWAYS	ER	04/1995	12/2011	03/2012	900.05	675.00	3

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	TIME OVERRUN \$ (MONTHS)
117	GHUTIASHARIF-CANNING (ER)	RAILWAYS	ER	04/2009	12/2011	11/2013	611.03	189.97	23
118	FREIGHT OPERATIONS INFORMATION SYSTEM (FOIS)	RAILWAYS	FOIS	03/1984	03/1995	03/2012	520.00	634.13	204
119	MUMBAI URBAN TRANSPORT PROJECT PHASE-II	RAILWAYS	MRTP	04/2008	03/2014	03/2015	5300.00	5300.00	12
120	LUMDING-SILCHAR JIRIBAM, BADARPUR-BARAIGRAM KUMARGHAT NATIONAL PROJECT	RAILWAYS	NFR	04/1996	03/2009	12/2013	1676.31	4027.93	57
121	KATAKHAL TO BHAIRABI	RAILWAYS	NFR	04/1998	12/2012	03/2014	227.90	223.01	15
122	NEW MAYNAGURI TO JOGIGHOPA VIA CHANGRABANDHA (NL),NEFR	RAILWAYS	NFR	04/2000	12/2008	03/2014	733.00	1655.80	63
123	KATIHAR - JOGBANI (GC)(NEFR)	RAILWAYS	NFR	09/2001	12/2010	03/2015	492.98	1041.79	51
124	BPUTRA BRIDGE AT BOGIBIL AND LINK LINES NEFR	RAILWAYS	NFR	09/1997	04/2008	12/2015	1500.00	3230.01	92
125	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR)	RAILWAYS	NFR	04/2003	03/2011	03/2016	727.56	3056.85	60
126	JIND-SONEPAT (NL),NR	RAILWAYS	NR	01/2004	03/2012	12/2012	238.56	500.00	9
127	UTRATIA-ZAFRABAD, NR (LINE DOUBLING)	RAILWAYS	NR	04/2006	03/2010	06/2014	325.00	819.40	51
128	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR	RAILWAYS	NR	03/1995	11/2002	12/2017	2500.00	20000.00	181
129	ELECTRIFICATION OF MORADABAD-ROZA	RAILWAYS	RE	12/2004	03/2011	03/2012	129.17	250.00	12
130	SALKA ROAD -ANUPNAGAR LINE DOUBLING	RAILWAYS	RVNL	09/2006	03/2010	03/2012	324.90	324.90	24
131	BHOPAL BINA 3D LINE DOUBLING	RAILWAYS	RVNL	09/2007	03/2010	12/2012	687.20	687.20	33
132	KHURDA ROAD - BARANG 3RD LINE (DL) (ECOR)	RAILWAYS	RVNL	04/2000	03/2009	04/2013	133.41	225.00	49
133	RAJATGARH-BARANG(LD),ECOR	RAILWAYS	RVNL	04/1999	02/2009	04/2013	166.16	243.40	50
134	PANSPURA-KHARAGPUR 3D LINE	RAILWAYS	RVNL	09/2007	02/2010	12/2015	252.50	529.23	70
135	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP)	RAILWAYS	RVNL	04/2010	03/2014	03/2016	2298.42	2069.60	24
136	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NOAPARA-BARASAI VIA BIMANBANDER (MTP)	RAILWAYS	RVNL	04/2010	03/2016	06/2016	2397.72	2397.72	3
137	GADWAL - RAICHUR (NL), SCR	RAILWAYS	SCR	04/1998	02/2011	03/2012	92.63	270.00	13
138	NANDYAL-YERRAGUNTLA(NL),SCR	RAILWAYS	SCR	03/1996	02/2009	03/2012	155.74	840.32	37
139	GOELKERA-MANOHARPUR,(LD)(SER)	RAILWAYS	SER	03/1997	02/2006	12/2012	261.70	283.10	82
140	RANCHI-LOHARDAGA(GC),SER	RAILWAYS	SER	04/1997	06/2004	12/2012	194.07	456.45	102
141	HOWRAH-AMTA-CHAMPADANGA NL (SER)	RAILWAYS	SER	04/1974	03/2007	03/2014	393.46	499.16	84
142	TAMLUK DIGHA,LINE DOUBLING (SER)	RAILWAYS	SER	03/1984	06/2005	06/2015	293.97	723.71	120
143	BANKURA - DAMODAR (GC) (SER)	RAILWAYS	SER	03/1998	03/2005	03/2016	111.90	1173.79	132
144	RAJPIPLA-ANKELASHWAR, WR (GC)	RAILWAYS	WR	04/2006	03/2011	03/2012	196.97	196.97	12
145	RATLAM-MHOW-KHANDWA-AKOLA (GC)	RAILWAYS	WR	04/2008	03/2012	03/2013	603.04	603.04	12
146	ARMUR TO KADLOOR YELLAREDDY	ROAD TRANSPORT AND HIGHWAYS	NHAI	02/2010	02/2012	04/2012	390.56	390.56	2

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	TIME OVERRUN \$ (MONTHS)
147	UP/BIHAR BORDER TO KASIA (NH-28)(NHAI)	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	12/2008	04/2012	227.00	227.00	40
148	LALITPUR TO SAGAR KM 132 TO KM 187, NH-26 (NHAI)	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	10/2008	04/2012	225.00	225.00	42
149	HALDIA PORT (PORT CONNECTIVITY) (NH-41)	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	03/2005	04/2012	273.00	522.00	85
150	SALEM - U / UNDRUPET(BOT -1/TN-06) NH -68	ROAD TRANSPORT AND HIGHWAYS	NHAI	03/2005	01/2011	05/2012	941.00	941.00	16
151	NH CONNECTIVITY TO ICTT VALLARPADA EU NH - SH	ROAD TRANSPORT AND HIGHWAYS	NHAI	03/2005	02/2010	05/2012	557.00	557.00	27
152	SAGAR BY PASS, KM 187 TO KM 211 , NH-26 (NHAI)	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	10/2008	05/2012	151.30	151.30	43
153	SONAPUR TO GUWAHTI (AS-3)	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	03/2008	05/2012	245.00	245.00	50
154	VIJAYAPUR TO PATHANKOT (NS-35/J AND K) NH-1A KM.50 TO KM.80	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	03/2008	05/2012	166.27	193.10	50
155	VIJAYAPUR TO PATHANKOT (J AND K) NH-1A KM.16.35 TO KM.50.00	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	03/2008	05/2012	193.09	166.30	50
156	PANIPAT-JALANDHAR 6 LANE(KM 96 TO 387.1 KM)	ROAD TRANSPORT AND HIGHWAYS	NHAI	05/2009	11/2011	06/2012	1108.00	2288.00	7

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	TIME OVERRUN \$ (MONTHS)
157	GURGAON-KOTPUTLI KM 42.70 TO 54.4 KM	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2009	10/2011	06/2012	1673.70	1673.70	8
158	SURAT- DAHISAR(SIX LANE) KM 263 TO KM 502	ROAD TRANSPORT AND HIGHWAYS	NHAI	02/2009	08/2011	06/2012	1693.75	1693.75	10
159	NEW MANGALORE PORT NH-17 AND 48	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	06/2011	06/2012	196.50	196.50	12
160	END OF DURG BYPASS-CHHATISGARH/MAHARASHTRA BORDER	ROAD TRANSPORT AND HIGHWAYS	NHAI	01/2008	01/2011	06/2012	464.00	464.00	17
161	GORAKHPUR BYPASS, NH-28, PHASE-II EAST-WEST CORRIDOR	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	10/2009	06/2012	600.24	600.24	32
162	AURANG-RAIPUR, NH-6, KM.232 TO KM.281	ROAD TRANSPORT AND HIGHWAYS	NHAI	03/2005	01/2009	06/2012	190.00	190.00	41
163	NAGPUR-KONDHALI,NH-6(NHAI)	ROAD TRANSPORT AND HIGHWAYS	NHAI	03/2005	12/2008	06/2012	168.00	168.00	42
164	ASSAM/WB BORDER TO GAIRKATTA (WB-1)	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	11/2008	06/2012	221.82	221.82	43
165	KOTWA TO DEWAPUR(10 LMNHP),NH-28 PHASE-II, KM.440 TO KM.402	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	10/2008	06/2012	240.00	240.00	44
166	JHAJHARPUR TO DARBANGA (BR-7)	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	09/2008	06/2012	340.00	340.00	45

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	TIME OVERRUN \$ (MONTHS)
167	GANGA BRIDGE TO RAMDEVI CROSSING PH.II NH-25, KM.75-80.06	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	09/2008	06/2012	155.00	201.66	45
168	DAKOBA TO NAGAON (NH-36)(NHAI)	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	06/2008	06/2012	225.00	225.00	48
169	NAGAON TO DHARAMTUL (AS-2)	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	06/2008	06/2012	264.72	264.72	48
170	DHARAMTUL TO SONAPUR (AS-19)	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	06/2008	06/2012	200.00	200.00	48
171	NALBARI TO BIJNI (AS-6)	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	06/2008	06/2012	225.00	225.00	48
172	NALBARI TO BIJNI (AS-8)	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	06/2008	06/2012	200.00	200.00	48
173	BIJNI TO ASSAM WB BORDER (NH-31.C)(1)(NHAI)	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	06/2008	06/2012	195.00	195.00	48
174	DHARAMTUL TO SONAPUR, KM 205-183 (AS-20)	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	05/2008	06/2012	160.00	160.00	49
175	ORAI TO JHANSI (UP-5), NH-25, KM.220.0 TO KM.170.0	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	03/2008	06/2012	340.68	340.68	51
176	SILCHAR-UDARBAND (PH.II) HN-54, KM.309 TO KM.275	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	09/2007	06/2012	157.47	154.57	57

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	TIME OVERRUN \$ (MONTHS)
177	GARHMUKTESHWAR-MURADABAD (NHAI) OTHERS KM.93-149.25, NH-24	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	09/2007	06/2012	275.00	275.00	57
178	HAPUR-GARHMUKTESWAR (OTHERS) KM.58-93, NH-24	ROAD TRANSPORT AND HIGHWAYS	NHAI	03/2005	09/2007	06/2012	220.00	220.00	57
179	AGRA-SHIKOHABAD (GQ) KM.199.66-KM.250.50 (NH-2)	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	03/2005	06/2012	367.49	367.49	87
180	HAVERI-HARIHAR (GQ) KM.340-KM.284 (NH-4)	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	08/2004	06/2012	241.00	196.65	94
181	HARIHAR-CHITRADURGA (GQ) KM.284-KM.207 (NH-4)	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	08/2004	06/2012	318.00	207.56	94
182	GANJAM-ICCHAPURUM,NH-5(NHAI)	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	02/2004	06/2012	263.27	263.27	100
183	SUNAKHALA-GANJAM (GQ) KM.338-KM.284 (NH-5)	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	04/2004	07/2012	225.00	241.53	99
184	BALASORE BHADRAK (REVIVED) KM 136.5 - 199.14 NH-5	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	02/2004	07/2012	228.70	228.70	101
185	PATHANKOT- BHOGPUR, KM.26-KM.70, NS-38 NH-1A	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	05/2008	08/2012	284.00	359.00	51
186	KOTA BYPASS,RJ-4, NH-76 (NHAI)	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	10/2008	09/2012	275.00	250.39	47



SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	TIME OVERRUN \$ (MONTHS)
187	RAJMARG CHORAHA TO LAKHNANDON,KM 351 TO KM 405.7, NH-26 (NHA)	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	10/2008	09/2012	229.91	229.91	47
188	BIJNI TO ASSAM/WB BORDER PH.II, KM.30.00 TO 0.00, NH-31 C	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	06/2005	09/2012	230.00	230.00	87
189	FOUR LANNING FROM MP/MAHARASHTRA BORDER TO NAGPUR, NAGPUR BYPASS	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2010	06/2011	10/2012	1170.52	1170.52	16
190	LAKHNAADON TO MP/MH BORDER,KM 596.75-653.22 (NS-1/BOT/MP-2),NH7	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	06/2010	10/2012	407.60	407.60	28
191	LAKHNADON TO MP/MH BORDER (NS-1/BOT/MP-2), NH-7	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	09/2009	10/2012	263.17	263.17	37
192	THANJAUR-TRICHY,NH-67(NHAI)	ROAD TRANSPORT AND HIGHWAYS	NHAI	03/2005	06/2009	11/2012	280.00	280.00	41
193	DHOLPUR - MORENA SECTION (INCLUDING CHAMBOL BRIDGE) NH-3	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	09/2010	12/2012	232.45	232.45	27
194	DELHI/ HARYANA BORDER TO ROHTAK	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2007	05/2010	12/2012	486.00	486.00	31
195	BRAHMPUTRA BRIDGE,NH NO-31	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	04/2010	12/2012	217.61	217.61	32
196	GWALIOR-JHANSI, NH-75	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	12/2009	12/2012	604.00	604.00	36

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	TIME OVERRUN \$ (MONTHS)
197	GWALIOR BYPASS, NH-75,3	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	10/2009	12/2012	300.93	300.93	38
198	JHANSI TO LALITPUR, NH-25,26	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	09/2009	12/2012	355.06	355.06	39
199	DEEWAPUR TO UP/BIHAR BORDER (LMNHP-9)-NH-28, KM.402-360.915	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	10/2008	12/2012	300.00	300.00	50
200	RAJMARG CHORAHA TO LAKHNANDON, KM 297 TO KM 351, NH-26 (NHAI)	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	10/2008	12/2012	251.03	251.03	50
201	SAGAR - RAJMARG CHORAHA, KM 211 TO KM 255, NH-26 (NHAI)	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	10/2008	12/2012	203.43	203.43	50
202	FORBESGANJ TO SIMRAHI (NH-57)(NHAI)	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	09/2008	12/2012	332.94	332.94	51
203	SILIGURI TO ISLAMPUR (WB-7)	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	07/2008	12/2012	225.00	225.00	53
204	BIJNI TO ASSAM /WB.BORDER (NH-31.C)(NHAI)	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	06/2008	12/2012	237.80	237.80	54
205	GUWHATI TO NALBARI (AS-4)	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	04/2008	12/2012	175.96	175.96	56
206	GUWAHATI TO NALBARI (AS-5)	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	04/2008	12/2012	198.16	198.16	56

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	TIME OVERRUN \$ (MONTHS)
207	NALBARI T BIJNI (AS-7)	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	04/2008	12/2012	208.00	208.00	56
208	TRICHY - KORUR NH-67	ROAD TRANSPORT AND HIGHWAYS	NHAI	03/2005	07/2010	03/2013	516.00	516.00	32
209	MAIBANG TO LUMDING (AS-27), KM.40.000 TO KM.60.500	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	04/2009	03/2013	200.00	200.00	47
210	HARANGAJO TO MAIBANG (AS-23), KM.126.450 TO KM.140.700	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	02/2009	03/2013	280.00	280.00	49
211	AMRITSAR-PATHANKOT	ROAD TRANSPORT AND HIGHWAYS	NHAI	05/2010	11/2012	06/2013	705.00	705.00	7
212	CHILKALURIPET-VIJAYWADA 6 LANE (KM 355 TO KM 434.15)	ROAD TRANSPORT AND HIGHWAYS	NHAI	05/2009	10/2011	06/2013	572.30	572.30	20
213	AGRA-BYPASS(NS-1/UP-1), NH-2,3	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	09/2007	06/2013	348.16	465.50	69
214	MAIBANG TO LUMDING (AS-25), KM.83.400 TO KM.111.000	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	04/2009	07/2013	199.81	385.13	51
215	MAIBANG TO LUMDING (AS-24), KM.111.000 TO KM.126.450	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	11/2008	07/2013	155.04	280.13	56
216	SIX LANNING OF VADAKKANCHERRY THRISSURESECTION KM 240 270KM	ROAD TRANSPORT AND HIGHWAYS	NHAI	02/2010	08/2012	10/2013	617.00	617.00	14

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	TIME OVERRUN \$ (MONTHS)
217	CHAMBAL BRIDGE, NH-76 (RJ-5)	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	02/2010	12/2013	275.00	281.31	46
218	MAIBANG TO LUMDING (AS-26), KM.60.500 TO KM.83.400, NH-54	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	11/2008	01/2014	167.64	167.64	62
219	INDORE-DEWAS(NH-3)	ROAD TRANSPORT AND HIGHWAYS	NHAI	11/2010	05/2013	02/2014	325.00	325.00	9
220	2 LANNING OF MOKAMA-MUNGER	ROAD TRANSPORT AND HIGHWAYS	NHAI	05/2011	05/2013	03/2014	351.54	351.54	10
221	CHENNAI-TADA(SIX LANE)	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2009	10/2011	03/2014	353.37	353.37	29
222	2-LANNING WITH PS KHAGARIA-PURNEA	ROAD TRANSPORT AND HIGHWAYS	NHAI	05/2011	02/2014	04/2014	664.00	664.00	2
223	HARANGAJO TO MAIBANG, NH-54	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	07/2009	04/2014	196.00	363.74	57
224	HARANGAJO TO MAIBANG, KM 164.08-190.587 NH-54	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	09/2007	04/2014	212.00	386.10	79
225	JAMMU-UDHAMPUR KM.27.5 TO KM.67.00	ROAD TRANSPORT AND HIGHWAYS	NHAI	07/2010	07/2013	06/2014	1813.76	1813.76	11
226	4 LANNING OF BELGUM-KHANPUR SECTION AND 2 LANING OF KHANPUR-KNT/GOA BORDER	ROAD TRANSPORT AND HIGHWAYS	NHAI	03/2011	09/2013	07/2014	359.00	359.00	10
227	CONSTRUCTION AND DEVELOPMENT OF 2 OFFSHORE CONTAINER BERTHS AND TERMINAL	SHIPPING AND PORTS	MUMBAI PORT TRU	11/2007	12/2010	12/2012	1228.00	1460.00	24

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	TIME OVERRUN \$ (MONTHS)
228	SETTING UP OF LNG REGASIFICATION TERMINAL AT PUTHUVYPEEN COCHIN	SHIPPING AND PORTS	PORT TRUST	03/2009	01/2012	03/2012	3500.00	3500.00	2
229	MECHANIZATION OF COAL HANDLING FACILITIES TO 200000 DWT VESSELS ON DBFOT BASIS	SHIPPING AND PORTS	PORT TRUST	02/2010	06/2010	11/2012	444.10	444.10	29
230	CONSTRUCTION OF BERTHING AND ALLIED FACILITIES OFF TEKRA NEAR TUNA,KANDLA PORT TRUST	SHIPPING AND PORTS	PORT TRUST	04/2005	02/2011	12/2012	882.00	1060.00	22
231	CONSTRUCTION OF 13 & 14 CARGO BERTH AT KANDLA	SHIPPING AND PORTS	PORT TRUST	12/2005	03/2011	03/2013	702.00	755.50	24
232	ENNORE MANALI EXPRESS WAY,F/O SPECIAL PURPOSE VEHICLE (SPV)	SHIPPING AND PORTS	PORT TRUST	10/2002	03/2006	12/2013	150.00	600.00	93
233	SETTING UP OF SINGLE POINT MOORING (SPM) AND ALLIED FACILITIES OFF VEERA IN GULF OF KUTCH ON BOT BAS	SHIPPING AND PORTS	PORT TRUST	02/2011	05/2013	07/2014	830.00	621.53	14
234	ACQUISITION OF 6 NOS. OF 57000 DWT HANDYMAX BULK CARRIERS	SHIPPING AND PORTS	SHIPP.	11/2007	03/2012	04/2012	1061.96	1082.06	1
235	ACQUISITION OF TWO NOS OF 120 B.P BY 077 & 078 (AH03TYPE) AHTS VESSELS	SHIPPING AND PORTS	SHIPP.	12/2010	09/2011	04/2012	241.50	241.50	7
236	ACQUISITION OF TWO NOS. OF 120 B.P BY 079& 080	SHIPPING AND PORTS	SHIPP.	04/2009	06/2011	06/2012	290.85	305.00	12
237	ACQUISITION OF 4 NO. OF ANCHOR HANDLING CUM SUPPLY VESSELS	SHIPPING AND PORTS	SHIPP.	10/2007	04/2011	06/2012	359.44	359.44	14
238	ACQUISITION OF TWO NOS. OF 3060 DWT	SHIPPING AND PORTS	SHIPP.	04/2009	12/2011	08/2012	277.03	277.03	8
239	BAILADILA IRON ORE PROJECT DEPOSIT- 11B (NMDC)	STEEL	NMDC	01/2007	12/2011	10/2012	607.17	607.17	10
240	330 TPH BOILER-6 AND AUXILIARY SYSTEM	STEEL	RINL	08/2006	12/2009	05/2012	260.00	350.00	29
241	67.5 MW TG-5 AUX. STEM EMERGENCY POWER REQUIREMENT EXP. UNIT	STEEL	RINL	07/2007	01/2010	06/2012	202.00	343.58	29
242	EXPANSION OF LIQUID STEEL CAPACITY FROM 3MT TO 6.3MT (RINL)	STEEL	RINL	10/2005	10/2009	10/2012	8692.00	12291.00	36
243	COKE OVEN BATTERY NO. 4 PHASE-II	STEEL	RINL	06/2006	09/2008	10/2012	108.00	216.68	49
244	AUGMENTATION OF IRON ORE STORAGE IN RMHP	STEEL	RINL	07/2007	09/2009	12/2012	480.00	460.00	39
245	INSTALLATION OF 700TPD AIR SEPARATION UNIT-4 AT OXYGEN PLANT-II, BHILLAI	STEEL	SAIL	07/2007	05/2011	05/2012	232.93	232.93	12
246	EXPANSION OF BOKARO STEEL PLANT	STEEL	SAIL	05/2010	12/2011	10/2012	6325.00	6325.00	10
247	EXPANSION OF IISCO STEEL PLANT	STEEL	SAIL	06/2008	12/2011	12/2012	14443.00	16408.00	12
248	EXPANSION OF DURGAPUR STEEL PLANT	STEEL	SAIL	08/2010	12/2012	03/2013	2875.00	2875.00	3
249	EXPANSION OF BHILAI STEEL PLANT	STEEL	SAIL	08/2010	03/2013	09/2013	17265.00	17265.00	6
250	GSM EQUIPMENT OF 1625000LINES (2G) 325000 LINES 3(G) MP PHASE V.1 TELECOM CIRCLE	TELECOMMUNICATIONS	BSNL	11/2009	11/2010	03/2012	916.70	930.60	16
251	PROJ.III OF NIB-II OF MESSAGING STORAGE	TELECOMMUNICATIONS	BSNL	11/2003	12/2005	04/2012	250.00	425.51	76

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	TIME OVERRUN \$ (MONTHS)
252	GSM EQUIPMENT OF 1867000LINES (2G) 383000 LINES 3(G) GUJARATPHASE V.1 TELECOM CIRCLE	TELECOMMUNICATIONS	BSNL	08/2008	08/2009	06/2012	868.00	868.00	34
253	GSM EQUIPMENT OF 283000 LINES (2G) AND 75000 LINES (3G) IN UTTRANCHAL	TELECOMMUNICATIONS	BSNL	01/2009	06/2009	06/2012	149.15	158.72	36
254	GSM EQUIPMENT OF 799000LINES (2G) 101000 LINES 3(G) JHARKHANDPHASE V.1 TELECOM CIRCLE	TELECOMMUNICATIONS	BSNL	03/2008	03/2009	06/2012	328.13	328.12	39
255	ASSAM TELECOM CIRCLE, PHASE-V.I, 2G & 3G	TELECOMMUNICATIONS	BSNL	06/2007	01/2009	06/2012	336.81	336.81	41
256	GSM EQUIPMENT OF 390K LINES(2G) AND 130K LINES(3G) PH-5.1 PUNJAB	TELECOMMUNICATIONS	BSNL	02/2008	12/2008	06/2012	373.94	373.94	42
257	ERP IMPLEMENTATION IN BSNL ON TURNKEY BASIS	TELECOMMUNICATIONS	BSNL	10/2009	10/2010	07/2012	384.00	384.00	21
258	CONVERGENT BILLING AND CRM-MTNL(DELHI)	TELECOMMUNICATIONS	MTNL	12/2005	02/2007	03/2012	249.00	229.41	61
259	BANGALORE METRO RAIL PROJECT	URBAN DEVELOPMENT	MRTP	05/2006	06/2011	12/2013	6395.00	11609.00	30
260	PAGLADIYA DAM PROJECT	WATER RESOURCES	MOWR	01/2001	12/2007	12/2012	542.90	1187.00	60

\$- Time overrun = Anticipated Date of Commissioning minus Original Date of Commissioning

## STATEMENT REFERRED TO IN REPLY TO PART (c) OF LOK SABHA STARRED QUESTION NO 52 DUE FOR ANSWER ON 27.04.2016

## DETAILS OF CENTRAL SECTOR PROJECTS SHOWING COST OVERRUNS (as on 01.04.2012)

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	COST OVERRUN ^ (%)
1	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE)	ATOMIC ENERGY	BHAVNI	09/2003	09/2010	01/2012	3492.00	5677.00	62.57
2	KUDANKULAM APP (NPCIL)	ATOMIC ENERGY	NPCIL	12/2001	12/2008	03/2013	13171.00	15824.00	20.14
3	C/O INTEGRATED PASSENGER TER. BULD. NSCBI AIRPORT	CIVIL AVIATION	AAI	08/2008	05/2011	10/2012	1942.51	2325.00	19.69
4	D/O KAMARAJ DOMESTIC TER-PH-II AND EXP. ANNA INT. TER BLDG(K1)	CIVIL AVIATION	AAI	08/2008	01/2011	02/2012	1808.00	2015.00	11.45
5	HINGULA OC-II EXP. PH-III (15 MTY)	COAL	MCL	11/2008	03/2013	03/2013	479.53	479.63	0.02
6	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	COAL	NLC	10/2004	06/2009	03/2013	2030.78	3027.00	49.06
7	TUTICORIN THERMAL POWER PROJECT- 2X500 MW	COAL	NLC	05/2008	03/2012	03/2014	4904.54	4909.54	0.10
8	ADRIYALA SHAFT PROJECT	COAL	SCCL	12/2009	03/2013	10/2014	212.34	779.26	266.99
9	ASSAM GAS CRACKER PROJECT	PETROCHEMICALS	BCPL	04/2006	04/2012	12/2013	5460.61	8920.00	63.35
10	HYDROCRACKER REVAMP AND SETTING UP A NEW CCR AT MUMBAI REFINERY	PETROLEUM	BPCL	04/2008	04/2013	04/2013	825.00	1827.00	121.45
11	DIESEL HYDRO TREATMENT PROJECT, BRPL DHALIGAON	PETROLEUM	BRPL	06/2006	09/2009	08/2011	1431.91	1690.13	18.03
12	PHUPLUR-HALDIA PIPELINE PROJECT PHASE-I	PETROLEUM	GAIL	07/2009	01/2013	07/2015	3957.00	7596.18	91.97
13	CONSTRUCTION OF NEW TERMINAL AT ENNORE CHENNAI	PETROLEUM	HPCL	01/2008	N.A.	08/2011	224.00	299.00	33.48
14	RESITMENT OF MARKETING INSTALATION AT VISAKH	PETROLEUM	HPCL	01/2009	N.A.	03/2012	756.00	898.00	18.78
15	PARADIP REFINERY PROJECT	PETROLEUM	IOCL	02/2009	11/2012	06/2013	29777.00	30426.00	2.18
16	DEVELOPMENT OF G1 AND GS-15 (ONGCL)	PETROLEUM	ONGC	04/2003	04/2006	06/2012	429.82	2218.01	416.03
17	IOR GELEKI (ONGCL)	PETROLEUM	ONGC	09/2001	03/2007	03/2017	390.09	1674.11	329.16
18	IOR, RUDRASAGAR (ONGCL)	PETROLEUM	ONGC	09/2001	03/2006	03/2013	113.90	438.85	285.29
19	CONSTRUCTION OF NEW PROCESS COMPLEX MHN	PETROLEUM	ONGC	01/2007	05/2010	07/2012	2853.29	6326.40	121.72
20	REVAMPING OF WIN PLATFORM AT MH ASSET	PETROLEUM	ONGC	05/2008	05/2010	05/2012	333.40	656.51	96.91
21	IOR LAKWA - LAKHMANI (ONGCL)	PETROLEUM	ONGC	09/2001	03/2007	03/2014	345.10	663.69	92.32
22	DEVELOPMENT OF B-193 CLUSTER FIELDS	PETROLEUM	ONGC	06/2007	08/2010	12/2013	3248.78	5633.44	73.40
23	MUMBAI HIGH SOUTH REDEVELOPMENT PH-2	PETROLEUM	ONGC	10/2007	05/2010	03/2013	5713.03	8813.41	54.27
24	NORTH TAPTI GAS FIELD DEVELOPMENT	PETROLEUM	ONGC	07/2008	03/2011	10/2012	589.70	755.76	28.16
25	DEVELOPMENT OF B-22 CLUSTER FIELDS	PETROLEUM	ONGC	01/2007	09/2010	04/2013	2323.40	2920.82	25.71
26	TUIRIAL HE PROJECT(NEEPCO)	POWER	NEEPCO	07/1998	07/2006	01/2014	368.72	913.63	147.78

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	COST OVERRUN ^ (%)
27	TUIRIAL HYDRO ELECTRIC PROJECT (60MW)	POWER	NEEPCO	07/1998	07/2006	01/2014	368.72	913.63	147.78
28	TRIPURA GAS BASED POWER PROJECT	POWER	NEEPCO	07/2009	07/2013	07/2013	421.01	623.44	48.08
29	TEESTA LOW DAM STAGE III HYDROELECTRIC POWER PROJECT (NHPC)	POWER	NHPC	10/2003	03/2007	09/2012	768.92	1628.39	111.78
30	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC)	POWER	NHPC	09/2003	09/2010	12/2015	6285.33	10667.00	69.71
31	NIMOO BAZGO HYDROELECTRIC PROJECT	POWER	NHPC	08/2006	08/2010	01/2013	611.01	936.00	53.19
32	CHAMERA,STAGE-III (NHPC)	POWER	NHPC	08/2005	08/2010	04/2012	1405.63	2084.00	48.26
33	TEESTA LOW DAM HEP, STAGE-IV (4X40 MW) (NHPC)	POWER	NHPC	09/2005	09/2009	06/2013	1061.38	1501.75	41.49
34	PARBATI HEP (4X200 MW) (NHPC) II	POWER	NHPC	09/2002	09/2009	07/2014	3919.59	5524.00	40.93
35	PARBATI H.E.P. STAGE -III (NHPC)	POWER	NHPC	10/2005	10/2010	01/2013	2304.56	2716.00	17.85
36	URI H.E.P STAGE -II (NHPC)	POWER	NHPC	08/2005	11/2009	02/2013	1729.29	1794.00	3.74
37	MOUDA STPP	POWER	NTPC	11/2008	08/2012	03/2013	5459.28	6010.89	10.10
38	KAIGA 3 AND 4 TRANSMISSION SYSTEM (PGCIL)	POWER	PGCIL	03/2005	12/2007	12/2009	588.25	1007.16	71.21
39	TR. SYSTEM ASSOCIATED WITH CHAMERA III HEP	POWER	PGCIL	04/2008	07/2011	12/2012	297.37	297.91	0.18
40	TEHRI PUMPED STORAGE PLANT(1000MW)	POWER	THDCIL	07/2006	02/2016	02/2016	1657.00	2978.86	79.77
41	KOTESHWAR HEP(THDC)	POWER	THDCIL	04/2000	04/2005	03/2012	1301.56	2283.68	75.46
42	VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT	POWER	THDCIL	08/2008	06/2013	05/2016	2491.58	3422.44	37.36
43	AHMEDNAGAR-PARLI VAIJNATH(NL) CR	RAILWAYS	CR	02/1997	N.A.	N.A.	514.68	1010.00	96.24
44	KHURDA ROAD-BOLANGIR(NL)ECOR	RAILWAYS	ECOR	04/1994	N.A.	03/2012	470.21	1100.00	133.94
45	LANJHIGARH-JUNAGARH NL(ECOR)	RAILWAYS	ECOR	04/1993	03/2002	03/2012	100.00	227.94	127.94
46	MUZAFFARPUR-SITAMARHI(NL),ECR	RAILWAYS	ECR	04/1997	03/2012	03/2012	100.00	411.22	311.22
47	PATNA GANGA BRIDGE (NL), ECR	RAILWAYS	ECR	04/2001	10/2007	12/2012	624.47	1389.98	122.59
48	JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC),ECR	RAILWAYS	ECR	04/1997	03/2012	03/2012	501.69	903.56	80.10
49	MANSI-PURNIA (EXTENSION OF MANSI-SAHARSA) GAN ECR	RAILWAYS	ECR	04/1996	03/2012	03/2012	332.92	427.89	28.53
50	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	RAILWAYS	ECR	04/2002	03/2009	12/2012	921.00	981.00	6.51
51	KOSI BRIDGE (NL), ECR	RAILWAYS	ECR	04/2002	03/2012	12/2012	322.95	341.41	5.72
52	FREIGHT OPERATIONS INFORMATION SYSTEM (FOIS)	RAILWAYS	FOIS	03/1984	03/1995	03/2012	520.00	634.13	21.95
53	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE(MTP)	RAILWAYS	MRTP	03/1996	03/2004	12/2010	495.44	1512.86	205.36
54	TOLLYGANJ-GARIA WITH EXTENSION TO DUM DUM-NOAPARA AND NOAPARA-NSCB AIRPORT(MTP)	RAILWAYS	MRTP	03/2000	12/2006	08/2010	1049.69	3176.10	202.58
55	MUMBAI URBAN TRANSPORT PROJECT PHASE-I	RAILWAYS	MRTP	04/2003	06/2011	06/2011	3125.20	4501.80	44.05



SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	COST OVERRUN ^ (%)
56	GUNA-ETAWAH VIA SHIVPURI-GWALIOR -BHIND NL, (NCR)	RAILWAYS	NCR	04/1986	03/1994	12/2011	158.77	540.96	240.72
57	AGRA-ETAWAH VIA FATEHABAD AND BAH (NL) NCR	RAILWAYS	NCR	04/1999	12/2009	03/2011	108.00	227.42	110.57
58	KANPUR KASGANJ MATHURA(GC) NER	RAILWAYS	NER	03/1997	N.A.	02/2012	677.97	1577.46	132.67
59	NEW BG RLY LINE FROM EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR(NL),NEFR	RAILWAYS	NFR	04/1983	N.A.	03/2015	36.80	415.23	1028.34
60	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR)	RAILWAYS	NFR	04/2003	03/2011	03/2016	727.56	3056.85	320.15
61	BHAIRABI SAIRONG, NL, NEFR	RAILWAYS	NFR	04/2008	04/2014	03/2014	619.34	2393.49	286.46
62	CONSTRUCTION OF NEW LINE FROM HARMATI-ITANAGAR/NARHARIAGUN, NEFR	RAILWAYS	NFR	09/1996	N.A.	03/2012	156.00	415.73	166.49
63	ALUABARI ROAD SILIGURI JUNCTION VIA GALGALIA, NEFR	RAILWAYS	NFR	12/2006	03/2011	03/2011	170.00	435.87	156.39
64	SEVOK RANGPO, NEFR	RAILWAYS	NFR	04/2008	12/2015	12/2015	1339.48	3380.57	152.38
65	LUMDING-SILCHAR JIRIBAM, BADARPUR-BARAIGRAM KUMARGHAT NATIONAL PROJECT	RAILWAYS	NFR	04/1996	03/2009	12/2013	1676.31	4027.93	140.29
66	NEW MAYNAGURI TO JOGIGHOPA VIA CHANGRABANDHA (NL),NEFR	RAILWAYS	NFR	04/2000	12/2008	03/2014	733.00	1655.80	125.89
67	BPUTRA BRIDGE AT BOGIBIL AND LINK LINES NEFR	RAILWAYS	NFR	09/1997	04/2008	12/2015	1500.00	3230.01	115.33
68	KATI HAR - JOGBANI (GC)(NEFR)	RAILWAYS	NFR	09/2001	12/2010	03/2015	492.98	1041.79	111.33
69	NEW B.G. LINE FROM TETELIA TO BYRNIHAT (NATIONAL PROJECT), NEFR	RAILWAYS	NFR	09/2006	N.A.	03/2014	200.00	384.04	92.02
70	RANGIA-MURKONGSELEK, (GC) ALONG WITH LINKED FINGERS NEFR	RAILWAYS	NFR	01/2004	N.A.	03/2013	915.70	1717.29	87.54
71	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR	RAILWAYS	NFR	09/2006	N.A.	N.A.	300.00	529.88	76.63
72	AGARTALA SABROOM, NL, NEFR	RAILWAYS	NFR	04/2008	03/2014	03/2014	813.34	1141.75	40.38
73	KISHANGANJ JALALGARH, NL, NEFR	RAILWAYS	NFR	04/2008	N.A.	03/2015	282.92	359.86	27.19
74	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR	RAILWAYS	NR	03/1995	11/2002	12/2017	2500.00	20000.00	700.00
75	CHANDIGARH-LUDHIANA(NEW BG LINE),NR	RAILWAYS	NR	07/1998	12/2012	12/2012	248.44	1103.47	344.16
76	REWARI-ROHTAK (NL),NR	RAILWAYS	NR	01/2004	02/2010	02/2011	149.38	476.68	219.11
77	UTRATIA-ZAFRABAD, NR (LINE DOUBLING)	RAILWAYS	NR	04/2006	03/2010	06/2014	325.00	819.40	152.12
78	JIND-SONEPAT (NL),NR	RAILWAYS	NR	01/2004	03/2012	12/2012	238.56	500.00	109.59
79	NANGALDAM-TALWARA(NL),NR	RAILWAYS	NR	03/1981	07/2012	07/2012	450.00	730.00	62.22
80	JALANDHAR-PATHANKOT-JAMMU-TAWI (LD),NR	RAILWAYS	NR	03/2002	06/2007	06/2007	625.30	847.76	35.58
81	SRIGANGANAGAR-SARUPSAR (GC), NWR	RAILWAYS	NWR	04/2001	03/2011	03/2011	143.92	258.60	79.68
82	CHURCHGATE-VIRAR CONV.OF 1500V DC TRACTION TO 25 KV AC,WR	RAILWAYS	RE	07/1996	06/2013	06/2012	653.84	1302.12	99.15
83	ELECTRIFICATION OF MORADABAD-ROZA	RAILWAYS	RE	12/2004	03/2011	03/2012	129.17	250.00	93.54

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	COST OVERRUN ^ (%)
84	SUKINDA ROAD - ANGUL (NL)(ECOR)	RAILWAYS	RVNL	04/1998	02/2015	02/2015	183.23	638.00	248.20
85	DALLI-RAJHARA - RAOGHAT(PART OF DALLI-RAJHARA-JAGDALPUR),NL,RVNL	RAILWAYS	RVNL	04/1995	12/2012	12/2012	304.00	968.60	218.62
86	HARIDASPUR-PARADEEP(NL)	RAILWAYS	RVNL	04/1996	N.A.	12/2011	301.64	735.10	143.70
87	PANSPURA-KHARAGPUR 3D LINE	RAILWAYS	RVNL	09/2007	02/2010	12/2015	252.50	529.23	109.60
88	BILASPUR-URKURA (DL)	RAILWAYS	RVNL	04/1997	N.A.	03/2011	151.52	273.00	80.17
89	RENIGUNTA-GUNTAKAL(RE)	RAILWAYS	RVNL	06/2000	04/2003	03/2010	168.34	296.20	75.95
90	ALIGARH-GAZIABAD 3RD LINE DOUBLING (RVNL)	RAILWAYS	RVNL	04/2003	03/2009	12/2010	230.73	399.50	73.15
91	KHURDA ROAD - BARANG 3RD LINE (DL) (ECOR)	RAILWAYS	RVNL	04/2000	03/2009	04/2013	133.41	225.00	68.65
92	RAICHUR-GUNTAKAL(DL)(SCR)	RAILWAYS	RVNL	04/2003	12/2007	12/2010	136.62	221.90	62.42
93	OBULAVARIPALLE-KRISHNAPATNAM(RVNL)	RAILWAYS	RVNL	07/2006	03/2008	06/2008	743.00	1117.11	50.35
94	RAJATGARH-BARANG(LD),ECOR	RAILWAYS	RVNL	04/1999	02/2009	04/2013	166.16	243.40	46.49
95	PALWAL-BHUTESWAR 3RD LINE DOUBLING(NCR)(RVNL)	RAILWAYS	RVNL	04/2005	03/2009	03/2011	240.00	329.70	37.38
96	PEDAPALLI-KARIMNAGAR-NIZAMABAD NL(SCR)	RAILWAYS	SCR	12/1994	N.A.	03/2012	124.43	820.32	559.26
97	NANDYAL-YERRAGUNTLA(NL),SCR	RAILWAYS	SCR	03/1996	02/2009	03/2012	155.74	840.32	439.57
98	MACHERLA-NALGONDA(NL)(SCR)	RAILWAYS	SCR	07/1998	07/2008	07/2008	125.00	458.26	266.61
99	GULBARGA-BIDAR,SCR(NL)	RAILWAYS	SCR	02/1998	N.A.	05/2009	242.42	776.00	220.11
100	GADWAL - RAICHUR (NL), SCR	RAILWAYS	SCR	04/1998	02/2011	03/2012	92.63	270.00	191.48
101	MUNEERABAD-MAHABOBNAGAR(NL),SCR	RAILWAYS	SCR	04/1997	N.A.	03/2012	218.24	537.47	146.27
102	KOTLPALLI-NARASAPUR (NL) (SCR)	RAILWAYS	SCR	12/2001	N.A.	N.A.	330.00	695.00	110.61
103	MANOHARABAD-KOTHPALL NEW LINE(SCR)	RAILWAYS	SCR	04/2006	N.A.	N.A.	378.56	791.60	109.11
104	GONDIA-JABALPUR(GC),(SECR)	RAILWAYS	SECR	02/1997	03/1998	03/1998	386.30	1038.00	168.70
105	CHHINDWARA - NAGPUR (GC)(SECR)	RAILWAYS	SECR	04/2005	N.A.	12/2013	383.79	585.93	52.67
106	RUPSA-BANGRIPOSI (GC)(SER)	RAILWAYS	SER	02/1996	03/1998	08/2005	57.94	639.97	1004.54
107	BANKURA - DAMODAR (GC) (SER)	RAILWAYS	SER	03/1998	03/2005	03/2016	111.90	1173.79	948.96
108	TAMLUK DIGHA,LINE DOUBLING (SER)	RAILWAYS	SER	03/1984	06/2005	06/2015	293.97	723.71	146.18
109	RANCHI-LOHARDAGA(GC),SER	RAILWAYS	SER	04/1997	06/2004	12/2012	194.07	456.45	135.20
110	HOWRAH-AMTA-CHAMPADANGA NL (SER)	RAILWAYS	SER	04/1974	03/2007	03/2014	393.46	499.16	26.86
111	GOELKERA-MANOHARPUR,(LD)(SER)	RAILWAYS	SER	03/1997	02/2006	12/2012	261.70	283.10	8.18
112	TIRUCHIRAPPALI-NAGORE-KARAIKKAL(SR)(GC)	RAILWAYS	SR	09/1995	N.A.	N.A.	100.00	548.96	448.96
113	KARUR-SALEM(NL),SR	RAILWAYS	SR	02/1997	N.A.	N.A.	155.55	712.00	357.73
114	QUILON-TIRUNELVELI-TENKASI-VIRUDHUNAGAR(SR)(GC)	RAILWAYS	SR	03/1998	N.A.	03/2013	280.00	1029.00	267.50
115	DINDIGUL-POLLACHI-PALGHAT-POLLACHI AND COIMBATORE	RAILWAYS	SR	09/2006	N.A.	N.A.	343.17	900.00	162.26

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	COST OVERRUN ^ (%)
116	CALICUT-MANGALORE (DL) (SR)	RAILWAYS	SR	02/1996	N.A.	02/2012	240.00	579.37	141.40
117	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'PONDI'-AGASTIYAMPALLI	RAILWAYS	SR	09/2007	N.A.	N.A.	404.19	900.00	122.67
118	ANGAMALI-SABARIMALA (N.L.)(SR)	RAILWAYS	SR	10/1998	N.A.	N.A.	550.00	1214.00	120.73
119	TINDIVANAM-GINGEE-TIRUVANNAMALAI (NL)	RAILWAYS	SR	09/2006	N.A.	N.A.	125.00	227.40	81.92
120	TIDIVANAM-NAGARI (NL)	RAILWAYS	SR	09/2006	N.A.	N.A.	456.00	582.83	27.81
121	BANGLORE - SATYAMANGALAM (NL)(SWR)	RAILWAYS	SWR	04/1996	N.A.	N.A.	138.00	901.62	553.35
122	KOTTUR-HARIHAR(NL),(SWR)	RAILWAYS	SWR	04/1995	N.A.	03/2011	65.94	302.23	358.34
123	HUBLI-ANKOLA(NL),SWR	RAILWAYS	SWR	04/1997	N.A.	N.A.	227.00	997.58	339.46
124	HASSAN-BANGALORE VIA SHRAVANA-BELGOLA(NL),SWR	RAILWAYS	SWR	02/1997	N.A.	N.A.	295.00	944.55	220.19
125	KADUR-CHIKMAGALUR-SAKLESHPUR (NL),(SWR)	RAILWAYS	SWR	04/1996	03/2012	03/2012	157.00	262.82	67.40
126	RAMANAGRAM-MYSORE DOUBLING WITH ELECTRIFICATION OF KENGESII- MUSORE (SWR)	RAILWAYS	SWR	04/2007	03/2013	03/2013	482.00	482.70	0.15
127	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR)	RAILWAYS	WCR	09/1998	05/2008	03/2011	247.66	925.00	273.50
128	RAMGANJMUNDI-BHOPAL (NL),WCR	RAILWAYS	WCR	04/2001	N.A.	N.A.	470.92	1225.00	160.13
129	VIRAMGAM-BHILDI(WR),GC	RAILWAYS	WR	04/1990	N.A.	N.A.	155.66	356.87	129.26
130	BHAVNAGAR-WORKSHOP FACILITIES FOR 50 BG COACHES POH PER MONTH (WR)	RAILWAYS	WR	04/2006	03/2011	03/2011	117.36	196.95	67.82
131	BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR)	RAILWAYS	WR	04/2008	03/2012	03/2012	318.24	468.62	47.25
132	HARNOUT -SET.UP OF W/S TO UND. POH OF UP TO50 COAC. WS AND PU	RAILWAYS	WS&PU	04/2003	N.A.	03/2012	98.74	337.30	241.60
133	CHHAPRA-SETTING UP OF WHEEL MANUFACTURING PLANT	RAILWAYS	WS&PU	03/2005	N.A.	03/2012	470.09	1417.97	201.64
134	PANIPAT-JALANDHAR 6 LANE(KM 96 TO 387.1 KM)	ROAD TRANSPORT AND HIGHWAYS	NHAI	05/2009	11/2011	06/2012	1108.00	2288.00	106.50
135	MAIBANG TO LUMDING (AS-25), KM.83.400 TO KM.111.000	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	04/2009	07/2013	199.81	385.13	92.75
136	HALDIA PORT (PORT CONNECTIVITY) (NH-41)	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	03/2005	04/2012	273.00	522.00	91.21
137	HARANGAJO TO MAIBANG, NH-54	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	07/2009	04/2014	196.00	363.74	85.58
138	HARANGAJO TO MAIBANG,KM 164.08-190.587 NH-54	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	09/2007	04/2014	212.00	386.10	82.12
139	MAIBANG TO LUMDING (AS-24), KM.111.000 TO KM.126.450	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	11/2008	07/2013	155.04	280.13	80.68
140	AGRA-BYPASS(NS-1/UP-1), NH-2,3	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	09/2007	06/2013	348.16	465.50	33.70

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	COST OVERRUN ^ (%)
141	GANGA BRIDGE TO RAMDEVI CROSSING PH.II NH-25, KM.75-80.06	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	09/2008	06/2012	155.00	201.66	30.10
142	PATHANKOT- BHOGPUR, KM.26-KM.70, NS-38 NH-1A	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	05/2008	08/2012	284.00	359.00	26.41
143	VIJAYAPUR TO PATHANKOT (NS-35/J AND K) NH-1A KM.50 TO KM.80	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	03/2008	05/2012	166.27	193.10	16.14
144	SUNAKHALA-GANJAM (GQ) KM.338-KM.284 (NH-5)	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	04/2004	07/2012	225.00	241.53	7.35
145	CHAMBAL BRIDGE, NH-76 (RJ-5)	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	02/2010	12/2013	275.00	281.31	2.29
146	CONSTRUCTION AND DEVELOPMENT OF 2 OFFSHORE CONTAINER BERTHS AND TERMINAL	SHIPPING AND PORTS	MUMBAI PORT TRU	11/2007	12/2010	12/2012	1228.00	1460.00	18.89
147	ENNORE MANALI EXPRESS WAY, F/O SPECIAL PURPOSE VEHICLE (SPV)	SHIPPING AND PORTS	PORT TRUST	10/2002	03/2006	12/2013	150.00	600.00	300.00
148	DEEPENING OF CHANNEL AT PARADIP PORT	SHIPPING AND PORTS	PORT TRUST	12/2005	N.A.	01/2009	154.84	253.36	63.63
149	CONSTRUCTION OF BERTHING AND ALLIED FACILITIES OFF TEKRA NEAR TUNA, KANDLA PORT TRUST	SHIPPING AND PORTS	PORT TRUST	04/2005	02/2011	12/2012	882.00	1060.00	20.18
150	CONSTRUCTION OF 13 & 14 CARGO BERTH AT KANDLA	SHIPPING AND PORTS	PORT TRUST	12/2005	03/2011	03/2013	702.00	755.50	7.62
151	RAIL CONNECTIVITY TO ICTT AT VALLARPADAM AT COCHIN PORT TRUST	SHIPPING AND PORTS	RVNL	03/2007	04/2009	02/2011	245.67	373.22	51.92
152	ACQUISITION OF TWO NOS. OF 120 B.P BY 079& 080	SHIPPING AND PORTS	SHIPP.	04/2009	06/2011	06/2012	290.85	305.00	4.87
153	ACQUISITION OF TWO(2) NOS. OF 317000 DWT VERY LARGE CRUDE CARRIERS FROM M/S JIANGSU RONGSHENG HEAVY	SHIPPING AND PORTS	SHIPP.	10/2010	02/2014	02/2014	966.46	994.82	2.93
154	ACQUISITION OF 4 NOS OF 82000 DWT KAMSAVMAX BULK CARRIERS FROM M/S JIANGSU EASTERN HEAVY INDUSTRIES	SHIPPING AND PORTS	SHIPP.	08/2010	12/2012	12/2012	612.72	627.64	2.44
155	ACQUISITION OF 6 NOS. OF 57000 DWT HANDYMAX BULK CARRIERS	SHIPPING AND PORTS	SHIPP.	11/2007	03/2012	04/2012	1061.96	1082.06	1.89
156	COKE OVEN BATTERY NO. 4 PHASE-II	STEEL	RINL	06/2006	09/2008	10/2012	108.00	216.68	100.63
157	67.5 MW TG-5 AUX. STEM EMERGENCY POWER REQUIREMENT EXP. UNIT	STEEL	RINL	07/2007	01/2010	06/2012	202.00	343.58	70.09
158	EXPANSION OF LIQUID STEEL CAPACITY FROM 3MT TO 6.3MT (RINL)	STEEL	RINL	10/2005	10/2009	10/2012	8692.00	12291.00	41.41
159	330 TPH BOILER-6 AND AUXILIARY SYSTEM	STEEL	RINL	08/2006	12/2009	05/2012	260.00	350.00	34.62
160	EXPANSION OF IISCO STEEL PLANT	STEEL	SAIL	06/2008	12/2011	12/2012	14443.00	16408.00	13.61
161	PROJ.III OF NIB-II OF MESSAGING STORAGE	TELECOMMUNICATIONS	BSNL	11/2003	12/2005	04/2012	250.00	425.51	70.20

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	COST OVERRUN ^ (%)
162	GSM EQUIPMENT OF 283000 LINES (2G) AND 75000 LINES (3G) IN UTTRANCHAL	TELECOMMUNICATIONS	BSNL	01/2009	06/2009	06/2012	149.15	158.72	6.42
163	GSM EQUIPMENT OF 1625000 LINES (2G) 325000 LINES 3(G) MP PHASE V.1 TELECOM CIRCLE	TELECOMMUNICATIONS	BSNL	11/2009	11/2010	03/2012	916.70	930.60	1.52
164	C/O OFFICE BUILDING FOR IDBI AT BANDRA KURLA COMPLEX, MUMBAI	URBAN DEVELOPMENT	CPWD	11/2006	04/2009	N.A.	114.18	173.08	51.59
165	BANGALORE METRO RAIL PROJECT	URBAN DEVELOPMENT	MRTP	05/2006	06/2011	12/2013	6395.00	11609.00	81.53
166	PAGLADIYA DAM PROJECT	WATER RESOURCES	MOWR	01/2001	12/2007	12/2012	542.90	1187.00	118.64

^ Cost Overrun = [(Anticipated - Original Cost)/Original Cost] x 100

## STATEMENT REFERRED TO IN REPLY TO PART (c) OF LOK SABHA STARRED QUESTION NO 52 DUE FOR ANSWER ON 27.04.2016

## DETAILS OF CENTRAL SECTOR PROJECTS SHOWING TIME AND COST OVERRUNS (as on 01.04.2012)

SN	PROJECT	SECTOR	IMPLEMEN TING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONIN G (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN <sup>^</sup> (%)	TIME OVERRUN \$ (MONTHS)
1	KUDANKULAM APP (NPCIL)	ATOMIC ENERGY	NPCIL	12/2001	12/2008	03/2013	13171.00	15824.00	16007.00	20.14	51
2	C/O INTEGRATED PASSENGER TER. BULD. NSCBI AIRPORT	CIVIL AVIATION	AAI	08/2008	05/2011	10/2012	1942.51	2325.00	2462.84	19.69	17
3	TPS-II EXPANSION (1470MW TO 1970MW) (NLC)	COAL	NLC	10/2004	06/2009	03/2013	2030.78	3027.00	2700.84	49.06	45
4	TUTICORIN THERMAL POWER PROJECT- 2X500 MW	COAL	NLC	05/2008	03/2012	03/2014	4904.54	4909.54	4204.07	0.10	24
5	ADRIYALA SHAFT PROJECT	COAL	SCCL	12/2009	03/2013	10/2014	212.34	779.26	264.20	266.99	19
6	ASSAM GAS CRACKER PROJECT	PETROCHE MICALS	BCPL	04/2006	04/2012	12/2013	5460.61	8920.00	4510.51	63.35	20
7	PHUPLUR-HALDIA PIPELINE PROJECT PHASE-I	PETROLEU M	GAIL	07/2009	01/2013	07/2015	3957.00	7596.18	2.20	91.97	30
8	PARADIP REFINERY PROJECT	PETROLEU M	IOCL	02/2009	11/2012	06/2013	29777.00	30426.00	14627.00	2.18	7
9	DEVELOPMENT OF G1 AND GS-15 (ONGCL)	PETROLEU M	ONGC	04/2003	04/2006	06/2012	429.82	2218.01	2184.00	416.03	74
10	IOR GELEKI (ONGCL)	PETROLEU M	ONGC	09/2001	03/2007	03/2017	390.09	1674.11	1556.44	329.16	120
11	IOR, RUDRASAGAR (ONGCL)	PETROLEU M	ONGC	09/2001	03/2006	03/2013	113.90	438.85	296.85	285.29	84
12	CONSTRUCTION OF NEW PROCESS COMPLEX MHN	PETROLEU M	ONGC	01/2007	05/2010	07/2012	2853.29	6326.40	4861.93	121.72	26
13	REVAMPING OF WIN PLATFORM AT MH ASSET	PETROLEU M	ONGC	05/2008	05/2010	05/2012	333.40	656.51	463.51	96.91	24
14	IOR LAKWA - LAKHMANI (ONGCL)	PETROLEU M	ONGC	09/2001	03/2007	03/2014	345.10	663.69	637.21	92.32	84
15	DEVELOPMENT OF B-193 CLUSTER FIELDS	PETROLEU M	ONGC	06/2007	08/2010	12/2013	3248.78	5633.44	4464.10	73.40	40
16	MUMBAI HIGH SOUTH REDEVELOPMENT PH-2	PETROLEU M	ONGC	10/2007	05/2010	03/2013	5713.03	8813.41	7204.61	54.27	34
17	NORTH TAPTI GAS FIELD DEVELOPMENT	PETROLEU M	ONGC	07/2008	03/2011	10/2012	589.70	755.76	729.51	28.16	19
18	DEVELOPMENT OF B-22 CLUSTER FIELDS	PETROLEU M	ONGC	01/2007	09/2010	04/2013	2323.40	2920.82	1881.73	25.71	31
19	TUIRIAL HE PROJECT(NEPCO)	POWER	NEPCO	07/1998	07/2006	01/2014	368.72	913.63	303.47	147.78	90

SN	PROJECT	SECTOR	IMPLEMEN TING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONIN G (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN^ (%)	TIME OVERRUN \$ (MONTHS)
20	TUIRIAL HYDRO ELECTRIC PROJECT (60MW)	POWER	NEEPCO	07/1998	07/2006	01/2014	368.72	913.63	412.59	147.78	90
21	TEESTA LOW DAM STAGE III HYDROELECTRIC POWER PROJECT (NHPC)	POWER	NHPC	10/2003	03/2007	09/2012	768.92	1628.39	1486.94	111.78	66
22	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC)	POWER	NHPC	09/2003	09/2010	12/2015	6285.33	10667.00	5653.55	69.71	63
23	NIMOO BAZGO HYDROELECTRIC PROJECT	POWER	NHPC	08/2006	08/2010	01/2013	611.01	936.00	730.06	53.19	29
24	CHAMERA, STAGE-III (NHPC)	POWER	NHPC	08/2005	08/2010	04/2012	1405.63	2084.00	1794.22	48.26	20
25	TEESTA LOW DAM HEP, STAGE-IV (4X40 MW) (NHPC)	POWER	NHPC	09/2005	09/2009	06/2013	1061.38	1501.75	1116.04	41.49	45
26	PARBATI HEP (4X200 MW) (NHPC) II	POWER	NHPC	09/2002	09/2009	07/2014	3919.59	5524.00	3420.65	40.93	58
27	PARBATI H.E.P. STAGE -III (NHPC)	POWER	NHPC	10/2005	10/2010	01/2013	2304.56	2716.00	1788.15	17.85	27
28	URI H.E.P STAGE -II (NHPC)	POWER	NHPC	08/2005	11/2009	02/2013	1729.29	1794.00	1719.99	3.74	39
29	MOUDA STPP	POWER	NTPC	11/2008	08/2012	03/2013	5459.28	6010.89	5315.00	10.10	7
30	TR. SYSTEM ASSOCIATED WITH CHAMERA III HEP	POWER	PGCIL	04/2008	07/2011	12/2012	297.37	297.91	310.93	0.18	17
31	KOTESHWAR HEP (THDC)	POWER	THDCIL	04/2000	04/2005	03/2012	1301.56	2283.68	2618.18	75.46	83
32	VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT	POWER	THDCIL	08/2008	06/2013	05/2016	2491.58	3422.44	346.69	37.36	35
33	LANJHIGARH-JUNAGARH NL (ECOR)	RAILWAYS	ECOR	04/1993	03/2002	03/2012	100.00	227.94	221.13	127.94	120
34	PATNA GANGA BRIDGE (NL), ECR	RAILWAYS	ECR	04/2001	10/2007	12/2012	624.47	1389.98	1751.47	122.59	62
35	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	RAILWAYS	ECR	04/2002	03/2009	12/2012	921.00	981.00	1027.65	6.51	45
36	KOSI BRIDGE (NL), ECR	RAILWAYS	ECR	04/2002	03/2012	12/2012	322.95	341.41	287.24	5.72	9
37	FREIGHT OPERATIONS INFORMATION SYSTEM (FOIS)	RAILWAYS	FOIS	03/1984	03/1995	03/2012	520.00	634.13	548.61	21.95	204
38	JIRIBAM TO IMPHAL (TUPUI) (NL) (NEFR)	RAILWAYS	NFR	04/2003	03/2011	03/2016	727.56	3056.85	1370.28	320.15	60
39	LUMDING-SILCHAR JIRIBAM, BADARPUR-BARAIGRAM KUMARGHAT NATIONAL PROJECT	RAILWAYS	NFR	04/1996	03/2009	12/2013	1676.31	4027.93	3444.56	140.29	57
40	NEW MAYNAGURI TO JOGIGHOPA VIA CHANGRABANDHA (NL), NEFR	RAILWAYS	NFR	04/2000	12/2008	03/2014	733.00	1655.80	1372.73	125.89	63
41	BPUTRA BRIDGE AT BOGIBIL AND LINK LINES NEFR	RAILWAYS	NFR	09/1997	04/2008	12/2015	1500.00	3230.01	2724.46	115.33	92
42	KATIHAR - JOGBANI (GC) (NEFR)	RAILWAYS	NFR	09/2001	12/2010	03/2015	492.98	1041.79	741.88	111.33	51
43	UDHAMPUR-SRINAGAR-BARAMULLA (NL), NR	RAILWAYS	NR	03/1995	11/2002	12/2017	2500.00	20000.00	8877.37	700.00	181

SN	PROJECT	SECTOR	IMPLEMEN TING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONIN G (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN^ (%)	TIME OVERRUN \$ (MONTHS)
44	UTRATIA-ZAFRABAD, NR (LINE DOUBLING)	RAILWAYS	NR	04/2006	03/2010	06/2014	325.00	819.40	198.24	152.12	51
45	JIND-SONEPAT (NL),NR	RAILWAYS	NR	01/2004	03/2012	12/2012	238.56	500.00	441.77	109.59	9
46	ELECTRIFICATION OF MORADABAD-ROZA	RAILWAYS	RE	12/2004	03/2011	03/2012	129.17	250.00	227.48	93.54	12
47	PANSPURA-KHARAGPUR 3D LINE	RAILWAYS	RVNL	09/2007	02/2010	12/2015	252.50	529.23	249.36	109.60	70
48	KHURDA ROAD - BARANG 3RD LINE (DL) (ECOR)	RAILWAYS	RVNL	04/2000	03/2009	04/2013	133.41	225.00	0.00	68.65	49
49	RAJATGARH-BARANG(LD),ECOR	RAILWAYS	RVNL	04/1999	02/2009	04/2013	166.16	243.40	271.99	46.49	50
50	NANDYAL-YERRAGUNTLA(NL),SCR	RAILWAYS	SCR	03/1996	02/2009	03/2012	155.74	840.32	650.87	439.57	37
51	GADWAL - RAICHUR (NL), SCR	RAILWAYS	SCR	04/1998	02/2011	03/2012	92.63	270.00	278.46	191.48	13
52	BANKURA - DAMODAR (GC) (SER)	RAILWAYS	SER	03/1998	03/2005	03/2016	111.90	1173.79	472.32	948.96	132
53	TAMLUK DIGHA,LINE DOUBLING (SER)	RAILWAYS	SER	03/1984	06/2005	06/2015	293.97	723.71	439.86	146.18	120
54	RANCHI-LOHARDAGA(GC),SER	RAILWAYS	SER	04/1997	06/2004	12/2012	194.07	456.45	326.81	135.20	102
55	HOWRAH-AMTA-CHAMPADANGA NL (SER)	RAILWAYS	SER	04/1974	03/2007	03/2014	393.46	499.16	175.57	26.86	84
56	GOELKERA-MANOHARPUR,(LD)(SER)	RAILWAYS	SER	03/1997	02/2006	12/2012	261.70	283.10	116.77	8.18	82
57	PANIPAT-JALANDHAR 6 LANE(KM 96 TO 387.1 KM)	ROAD TRANSPORT AND HIGHWAYS	NHAI	05/2009	11/2011	06/2012	1108.00	2288.00	3337.00	106.50	7
58	MAIBANG TO LUMDING (AS-25), KM.83.400 TO KM.111.000	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	04/2009	07/2013	199.81	385.13	83.98	92.75	51
59	HALDIA PORT (PORT CONNECTIVITY) (NH-41)	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2000	03/2005	04/2012	273.00	522.00	475.60	91.21	85
60	HARANGAJO TO MAIBANG, NH-54	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	07/2009	04/2014	196.00	363.74	132.67	85.58	57
61	HARANGAJO TO MAIBANG,KM 164.08-190.587 NH-54	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	09/2007	04/2014	212.00	386.10	59.89	82.12	79



SN	PROJECT	SECTOR	IMPLEMEN TING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONIN G (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN^ (%)	TIME OVERRUN \$ (MONTHS)
62	MAIBANG TO LUMDING (AS-24), KM.111.000 TO KM.126.450	ROAD TRANSPOR T AND HIGHWAYS	NHAI	12/2003	11/2008	07/2013	155.04	280.13	114.81	80.68	56
63	AGRA-BYPASS(NS-1/UP-1), NH-2,3	ROAD TRANSPOR T AND HIGHWAYS	NHAI	12/2003	09/2007	06/2013	348.16	465.50	218.43	33.70	69
64	GANGA BRIDGE TO RAMDEVI CROSSING PH.II NH-25, KM.75-80.06	ROAD TRANSPOR T AND HIGHWAYS	NHAI	12/2003	09/2008	06/2012	155.00	201.66	142.58	30.10	45
65	PATHANKOT- BHOGPUR, KM.26-KM.70, NS-38 NH-1A	ROAD TRANSPOR T AND HIGHWAYS	NHAI	12/2003	05/2008	08/2012	284.00	359.00	284.54	26.41	51
66	VIJAYAPUR TO PATHANKOT (NS-35/J AND K) NH-1A KM.50 TO KM.80	ROAD TRANSPOR T AND HIGHWAYS	NHAI	12/2003	03/2008	05/2012	166.27	193.10	193.46	16.14	50
67	SUNAKHALA-GANJAM (GQ) KM.338- KM.284 (NH-5)	ROAD TRANSPOR T AND HIGHWAYS	NHAI	04/2000	04/2004	07/2012	225.00	241.53	109.99	7.35	99
68	CHAMBAL BRIDGE, NH-76 (RJ-5)	ROAD TRANSPOR T AND HIGHWAYS	NHAI	12/2003	02/2010	12/2013	275.00	281.31	179.23	2.29	46
69	CONSTRUCTION AND DEVELOPMENT OF 2 OFFSHORE CONTAINER BERTHS AND TERMINAL	SHIPPING AND PORTS	MUMBAI PORT TRU	11/2007	12/2010	12/2012	1228.00	1460.00	724.00	18.89	24
70	ENNORE MANALI EXPRESS WAY,F/O SPECIAL PURPOSE VEHICLE (SPV)	SHIPPING AND PORTS	PORT TRUST	10/2002	03/2006	12/2013	150.00	600.00	67.00	300.00	93
71	CONSTRUCTION OF BERTHING AND ALLIED FACILITIES OFF TEKRA NEAR TUNA,KANDLA PORT TRUST	SHIPPING AND PORTS	PORT TRUST	04/2005	02/2011	12/2012	882.00	1060.00	0.93	20.18	22
72	CONSTRUCTION OF 13 & 14 CARGO BERTH AT KANDLA	SHIPPING AND PORTS	PORT TRUST	12/2005	03/2011	03/2013	702.00	755.50	219.00	7.62	24
73	ACQUISITION OF TWO NOS. OF 120 B.P BY 079& 080	SHIPPING AND PORTS	SHIPP.	04/2009	06/2011	06/2012	290.85	305.00	86.46	4.87	12
74	ACQUISITION OF 6 NOS. OF 57000 DWT HANDYMAX BULK CARRIERS	SHIPPING AND PORTS	SHIPP.	11/2007	03/2012	04/2012	1061.96	1082.06	1143.89	1.89	1

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN^ (%)	TIME OVERRUN \$ (MONTHS)
75	COKE OVEN BATTERY NO. 4 PHASE-II	STEEL	RINL	06/2006	09/2008	10/2012	108.00	216.68	77.01	100.63	49
76	67.5 MW TG-5 AUX. STEM EMERGENCY POWER REQUIREMENT EXP. UNIT	STEEL	RINL	07/2007	01/2010	06/2012	202.00	343.58	246.84	70.09	29
77	EXPANSION OF LIQUID STEEL CAPACITY FROM 3MT TO 6.3MT (RINL)	STEEL	RINL	10/2005	10/2009	10/2012	8692.00	12291.00	9481.85	41.41	36
78	330 TPH BOILER-6 AND AUXILIARY SYSTEM	STEEL	RINL	08/2006	12/2009	05/2012	260.00	350.00	241.50	34.62	29
79	EXPANSION OF IISCO STEEL PLANT	STEEL	SAIL	06/2008	12/2011	12/2012	14443.00	16408.00	14571.32	13.61	12
80	PROJ.III OF NIB-II OF MESSAGING STORAGE	TELECOMMUNICATIONS	BSNL	11/2003	12/2005	04/2012	250.00	425.51	80.47	70.20	76
81	GSM EQUIPMENT OF 283000 LINES (2G) AND 75000 LINES (3G) IN UTTANCHAL	TELECOMMUNICATIONS	BSNL	01/2009	06/2009	06/2012	149.15	158.72	76.55	6.42	36
82	GSM EQUIPMENT OF 1625000LINES (2G) 325000 LINES 3(G) MP PHASE V.1 TELECOM CIRCLE	TELECOMMUNICATIONS	BSNL	11/2009	11/2010	03/2012	916.70	930.60	757.02	1.52	16
83	BANGALORE METRO RAIL PROJECT	URBAN DEVELOPMENT	MRTD	05/2006	06/2011	12/2013	6395.00	11609.00	2482.18	81.53	30
84	PAGLADIYA DAM PROJECT	WATER RESOURCES	MOWR	01/2001	12/2007	12/2012	542.90	1187.00	35.49	118.64	60

^ Cost Overrun = [(Anticipated - Original Cost)/Original Cost] x 100

\$- Time overrun = Anticipated Date of Commissioning minus Original Date of Commissioning

## STATEMENT REFERRED TO IN REPLY TO PART (c) OF LOK SABHA STARRED QUESTION NO 52 DUE FOR ANSWER ON 27.04.2016

## DETAILS OF CENTRAL SECTOR PROJECTS SHOWING TIME OVERRUNS (as on 01.03.2016)

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	TIME OVERRUN \$ (MONTHS)
1	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE)	ATOMIC ENERGY	BHAVNI	09/2003	09/2010	09/2016	3492.00	5677.00	72
2	KUDANKULAM APP (NPCIL)	ATOMIC ENERGY	NPCIL	12/2001	12/2008	05/2016	13171.00	22462.00	89
3	KAKRAPAR ATOMIC POWER PROJECT - 3 AND 4	ATOMIC ENERGY	NPCIL	10/2009	12/2015	11/2018	11459.00	11459.00	35
4	RAJASTHAN ATOMIC POWER PROJECT -7 AND 8 (2X700 MW)	ATOMIC ENERGY	NPCIL	10/2009	12/2016	12/2019	12320.00	12320.00	36
5	CONSTRUCTION OF NEW AIRPORT AT PAKYONG(SIKKIM) AIRPORT	CIVIL AVIATION	AAI	01/2009	01/2011	09/2017	309.46	309.46	80
6	MURAI DIH UG TURN-KEY PROJECT	COAL	BCCL	02/2011	04/2014	03/2016	339.88	339.88	23
7	MADHUBAND NLW WASHERY	COAL	BCCL	08/2010	05/2014	10/2016	289.45	289.45	29
8	PATHERDIH NLW WASHERY	COAL	BCCL	10/2012	04/2014	11/2016	269.82	269.82	31
9	MOONIDIH XV SEAM UG	COAL	BCCL	08/2011	04/2015	04/2019	1230.27	1230.27	48
10	TAPIN OCP (2.5 MTY)	COAL	CCL	08/2008	03/2012	03/2016	264.68	264.68	48
11	CHURI BENTI UG (0.81 MTY)	COAL	CCL	08/2007	03/2011	03/2016	163.51	163.51	60
12	KARMA OCP (1.0MTY)	COAL	CCL	06/2009	03/2014	03/2017	162.46	162.46	36
13	PURNADIH OCP (3.0 MTY)	COAL	CCL	07/2008	03/2013	03/2017	210.98	210.98	48
14	NORTH URIMARI OCP (3.0 MTY)	COAL	CCL	12/2007	03/2012	03/2017	179.87	179.87	60
15	ASHOK EXPN OCP CCL (10 MTY)	COAL	CCL	12/2007	03/2011	03/2017	341.63	341.63	72
16	MAGADH OC 20 MTY (CCL)	COAL	CCL	08/2008	07/2012	03/2021	706.40	706.40	104
17	RAJMAHAL OC EXP.	COAL	ECL	09/2009	03/2014	09/2016	153.82	153.82	30
18	JHANJRA R-VI SEAM PSLW	COAL	ECL	11/2006	03/2011	03/2017	287.18	287.18	72
19	SONEPUR BAZARI (COMB) OCP (8.0 MTY)	COAL	ECL	08/2012	03/2018	07/2018	1055.05	1055.05	4
20	KANIHA OCP, MCL, (10.0 MTY)	COAL	MCL	12/2007	03/2013	03/2017	457.77	457.77	48
21	HINGULA OC-II EXP. PH-III (15 MTY)	COAL	MCL	11/2008	03/2013	03/2017	479.53	479.53	48
22	ANANTA OC EXPANSION PH-III (15.0 MTY)	COAL	MCL	08/2008	03/2012	03/2017	207.28	207.28	60
23	KULDA OCP (MAHANADI COALFIELDS LTD)	COAL	MCL	01/2005	03/2010	03/2017	302.96	302.96	84
24	BALRAM OCP EXTENSION,MCL 8.00 MTY	COAL	MCL	12/2007	03/2010	03/2017	172.08	172.08	84
25	TALABIRA OCP	COAL	MCL	03/2008	03/2016	03/2020	447.72	447.72	48
26	GOPAL PRASAD OCP (15MTY)	COAL	MCL	02/2008	03/2015	03/2021	395.87	395.87	72
27	KRISHNASHILA (NCL) (4MTY)	COAL	NCL	06/2011	03/2013	03/2016	789.88	741.62	36
28	NIGAH I OC EXPANSION PROJECT 10 MTY TO 15 MTY, SINGRAULI	COAL	NCL	10/2007	03/2012	03/2017	259.40	486.57	60

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	TIME OVERRUN \$ (MONTHS)
29	WIND POWER PROJECT, KAZHUNEERKULAM, TAMILNADU	COAL	NLC	04/2012	10/2014	03/2016	364.75	364.75	17
30	NEYVELI NEW THERMAL POWER PROJECT (2X500 MW)	COAL	NLC	06/2011	12/2015	04/2018	5907.11	5907.11	28
31	EXPANSION OF MINE-I (LEASE AREA) AND MINE-I A (3.0 TO 7.0 MTPA)	COAL	NLC	04/2013	06/2015	08/2019	1458.17	1458.17	50
32	RKP OCP PHASE-I	COAL	SCCL	03/2010	03/2015	03/2016	209.78	209.78	12
33	ADRIYALA SHAFT PROJECT	COAL	SCCL	12/2009	03/2013	03/2016	212.34	1228.39	36
34	MANUGURU OC-II EXTENSION PHASE-II	COAL	SCCL	03/2010	03/2012	03/2016	181.19	181.19	48
35	KALYANIKHANI OPENCAST PROJECT	COAL	SCCL	07/2012	07/2016	03/2017	417.33	417.33	8
36	RG OC -III EXTENSION (PHASE -II) PROJECT	COAL	SCCL	06/2012	06/2015	03/2017	365.01	365.01	21
37	KAKATIYA LONGWALL	COAL	SCCL	12/2008	12/2012	03/2017	453.63	453.63	51
38	RFR OF MANUGURU OC PROJECT	COAL	SCCL	11/2012	03/2016	03/2018	430.45	486.27	24
39	KISTARAM OCP	COAL	SCCL	11/2010	03/2015	03/2018	242.29	242.29	36
40	JALAGAM VENGALA RAO OCP-II	COAL	SCCL	07/2011	03/2015	03/2018	447.06	447.06	36
41	RCE OF INDARAM OCP (1.20 MTPA)	COAL	SCCL	07/2011	03/2015	03/2018	162.76	162.76	36
42	SHANTIKHANI LONGWALL PROJ-SCCL	COAL	SCCL	10/2006	03/2012	03/2018	249.03	249.03	72
43	RAMAGUNDAM OC-II EXTENSION	COAL	SCCL	12/2009	03/2012	03/2023	418.97	489.62	132
44	GEVRA EXPANSION OCP (SECL) (25-35) MTY	COAL	SECL	06/2010	03/2014	03/2016	2675.67	2675.67	24
45	BAROUD OC EXPANSION (RCE)- 3MTY	COAL	SECL	04/2012	03/2016	03/2018	258.56	258.56	24
46	MANIKPUR OC EXPANSION (3.5 MTY)	COAL	SECL	12/2009	03/2014	03/2018	321.50	321.50	48
47	JAGANNATHPOR OCP (3.00 MTY)	COAL	SECL	09/2008	03/2015	03/2020	152.43	152.43	60
48	KARTALI (EAST) OCP (2.50 MTY)	COAL	SECL	07/2008	03/2014	03/2020	178.44	178.44	72
49	SAFDARJUNG HOSPITAL RE-DEVELOPMENT AND OTHERS -SUPER SPECIALITY BLOCK	HEALTH AND FAMILY WELFARE	HSCC	09/2013	12/2015	03/2016	444.70	444.70	3
50	LGBRIMH-TEZPUR, ASSAM	HEALTH AND FAMILY WELFARE	HSCC	07/2012	12/2014	03/2016	175.57	175.57	15
51	SAFDARJUNG HOSPITAL, NEW DELHI-REDEVELOPMENT and OTHERS-EMERGENCY BLOCK	HEALTH AND FAMILY WELFARE	HSCC	11/2013	01/2016	04/2016	196.70	196.70	3
52	AIIMS-RAEBARELI-HOUSING	HEALTH AND FAMILY WELFARE	HSCC	10/2013	11/2013	06/2016	159.50	159.50	31
53	NATIONAL AUTOMOTIVE TESTING AND RD INFRASTRUCTURE PROJECT (NATRIP)	HEAVY INDUSTRY	NATIS	04/2011	09/2011	12/2017	1718.00	3827.30	75
54	CRU TO ISOMERIZATION (ISOM)	PETROLEUM	BPCL	10/2011	11/2016	12/2016	725.00	725.00	1
55	MOUNDED BULLET PROJECT AT CPCL	PETROLEUM	CPCL	12/2012	12/2014	03/2016	279.00	279.00	15
56	RESID UPGRADATION PROJECT	PETROLEUM	CPCL	02/2011	11/2015	11/2016	3110.36	3110.36	12
57	NEW CRUDE OIL PIPELINE PROJECT FROM CHENNAI PORT TO MANALI REFINERY	PETROLEUM	CPCL	05/2015	11/2016	04/2017	257.87	257.87	5
58	VKPL UPGRADATION AND LAYING OF SPURLINE (TO BHILWARA AND CHITTORGARH)	PETROLEUM	GAIL	12/2009	06/2011	03/2016	463.32	463.32	57

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	TIME OVERRUN \$ (MONTHS)
59	PHUPLUR-HALDIA PIPELINE PROJECT PHASE-I	PETROLEUM	GAIL	07/2009	01/2013	12/2018	3957.00	3561.00	71
60	KOCHI-KOOTANAD BANGALORE MANGALORE PIPELINE PROJECT	PETROLEUM	GAIL	06/2009	12/2012	02/2019	2915.00	2915.00	74
61	50 MW CAPACITY WIND POWER PROJECT UNDER PHASE II	PETROLEUM	HPCL	11/2011	03/2013	10/2016	310.00	370.00	43
62	MANGALORE HASSAN MYSORE SOLUR LPG PIPELINE (MHMSLPL)	PETROLEUM	HPCL	02/2012	11/2015	11/2016	666.00	838.08	12
63	URAN CHAKAN/SHIKRAPUR LPG PIPELINE	PETROLEUM	HPCL	12/2009	10/2014	03/2017	309.81	462.79	29
64	PARADIP REFINERY PROJECT	PETROLEUM	IOCL	02/2009	11/2012	02/2016	29777.00	34555.00	39
65	DE-BOTTLENECKING OF SMPL	PETROLEUM	IOCL	12/2009	08/2015	06/2016	1584.00	1584.00	10
66	AUGMENTATION OF PARADIP HALDIA BARAUNI PIPELINE	PETROLEUM	IOCL	08/2011	08/2015	06/2016	586.00	586.00	10
67	PARADIP-RAIPUR- RANCHI PIPELINE	PETROLEUM	IOCL	08/2009	09/2012	06/2016	1793.00	1793.00	45
68	REVERSE OSMOSIS PLANT FOR ETP AT GUJARAT REFINERY	PETROLEUM	IOCL	12/2011	02/2016	07/2016	160.00	160.00	5
69	REPLACEMENT OF COKE CHAMBERS	PETROLEUM	IOCL	04/2013	02/2016	10/2016	480.00	422.00	8
70	PARADIP HALDIA DURGAPUR LPG PIPELINE	PETROLEUM	IOCL	02/2011	08/2015	12/2016	913.00	913.00	16
71	DISTILLATE YIELD IMPROVEMENT PROJECT (COKER) AT HALDIA REFINERY	PETROLEUM	IOCL	03/2014	09/2017	12/2017	3076.00	3076.00	3
72	LPG TERMINAL AT KOCHI	PETROLEUM	IOCL	10/2015	10/2017	02/2018	607.06	714.25	4
73	PARADIP LPG IMPORT FACILITY	PETROLEUM	IOCL	01/2015	07/2018	12/2018	690.00	690.00	5
74	STRATEGIC CRUDE OIL STORAGE PROJECT AT MANGALORE	PETROLEUM	ISPRIL	01/2006	10/2011	03/2016	732.00	1227.00	53
75	STRATEGIC CRUDE OIL STORAGE PROJECT AT PADUR	PETROLEUM	ISPRIL	01/2006	01/2012	05/2016	993.00	1693.00	52
76	UPGRADATION OF CRUDE OIL PUMP STATIONS OF NAHARKATIYA-BARAUNI CRUDE OIL TRUNK PIPELINE	PETROLEUM	OIL	09/2012	03/2015	08/2016	871.35	1200.00	17
77	SECONDARY TANK FARM WITH DEHYDRATION FACILITY AND EFFLUENT TREATMENT PLANT AT MADHUBAN	PETROLEUM	OIL	07/2011	03/2017	03/2018	352.56	450.55	12
78	CONVERSION OF RIG SAGAR SAMRAT TO MOBILE OFFSHORE PRODUCTION UNIT(MOPS)	PETROLEUM	ONGC	03/2011	05/2013	04/2016	861.79	1256.72	35
79	RECONSTRUCTION OF BPA AND BPB PLATFORMS	PETROLEUM	ONGC	03/2013	04/2015	05/2016	1138.50	686.58	13
80	INTEGRATED DEVELOPMENT OF B-127 FIELDS	PETROLEUM	ONGC	12/2011	03/2015	05/2016	2059.63	2665.65	14
81	DEVELOPMENT OF WESTERN PERIPHERY OF MH SOUTH FIELD	PETROLEUM	ONGC	04/2012	12/2014	05/2016	600.17	600.17	17
82	IOR OF B-173A FIELD	PETROLEUM	ONGC	01/2012	03/2014	05/2016	352.49	352.49	26
83	CONSTRUCTION OF 6 ETPS	PETROLEUM	ONGC	03/2009	09/2012	06/2016	317.64	240.95	45
84	CONSTRUCTION OF 12 OFFSHORE SUPPLY VESSELS(OSV)	PETROLEUM	ONGC	06/2007	09/2011	10/2016	736.65	736.65	61
85	DEVELOPMENT OF C-26 CLUSTER FIELDS	PETROLEUM	ONGC	03/2012	05/2014	03/2017	2592.17	2592.17	34

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	TIME OVERRUN \$ (MONTHS)
86	ASSAM RENEWAL PROJECT FOR GROUP A	PETROLEUM	ONGC	03/2009	03/2013	03/2017	2465.15	2378.89	48
87	DEVELOPMENT OF SHALLOW WATER WELLS IN EASTERN OFFSHORE	PETROLEUM	ONGC	04/2013	04/2015	05/2017	284.82	284.82	25
88	INTEGRATED DEVELOPMENT OF VASHISTA AND S-1 FIELDS	PETROLEUM	ONGC	05/2013	04/2016	12/2017	4124.35	4124.35	20
89	DAMAN DEVELOPMENT PROJECT	PETROLEUM	ONGC	08/2014	05/2019	03/2020	6086.08	6086.08	10
90	RAGHUNATHPUR THERMAL POWER STATION PHASE-I	POWER	DVC	04/2007	02/2011	03/2016	4122.00	9606.82	61
91	BOKARO THERMAL POWER STATION-A	POWER	DVC	08/2006	12/2011	06/2016	2313.00	4237.67	54
92	PARE HYDRO ELECTRIC PROJECT	POWER	NEEPCO	12/2008	08/2013	07/2016	573.99	1262.27	35
93	KAMENG HYDROELECTRIC PROJECT (NEEPCO)	POWER	NEEPCO	12/2004	12/2009	07/2016	2496.90	6179.96	79
94	TUIRIAL HYDRO ELECTRIC PROJECT (60MW)	POWER	NEEPCO	07/1998	07/2006	10/2016	368.72	1381.71	123
95	WIND POWER PROJECT AT LAKHMANA IN JAISALMER (RAJASTHAN) 50MW	POWER	NHPC	02/2015	02/2016	03/2016	302.49	302.49	1
96	TEESTA LOW DAM HEP, STAGE-IV (4X40 MW) (NHPC)	POWER	NHPC	09/2005	09/2009	09/2016	1061.38	2193.08	84
97	KISHANGANGA HEP (3X110 MW)	POWER	NHPC	01/2009	01/2016	11/2016	3642.04	5751.47	10
98	PARBATI HEP (4X200 MW) (NHPC) II	POWER	NHPC	09/2002	09/2009	12/2018	3919.59	8398.76	111
99	KBUNL-MUZAFFARPUR TPP STAGE-II- SUBSIDIARY (2X195 MW)	POWER	NTPC	03/2010	01/2013	03/2016	3984.03	3984.03	38
100	MOUDA STPP STAGE 2	POWER	NTPC	03/2012	09/2016	12/2016	7921.47	7921.47	3
101	KUDGI STPP STAGE 1	POWER	NTPC	01/2012	01/2017	03/2017	15166.19	15166.19	2
102	BONGAIGAON THERMAL POWER PROJECT	POWER	NTPC	01/2008	09/2011	03/2017	4375.35	6749.18	66
103	SOLAPUR STPP	POWER	NTPC	03/2012	11/2016	08/2017	9395.18	9395.18	9
104	MUNPL-MEJA TPP - JV (2X660 MW)	POWER	NTPC	04/2012	12/2016	09/2017	9750.89	9750.89	9
105	BRBCL-NABINAGAR TPP- JV (4X250 MW)	POWER	NTPC	01/2007	05/2014	09/2017	5353.00	5353.00	40
106	BARH STPP(3X660MW) NTPC	POWER	NTPC	02/2005	01/2011	05/2018	8692.97	15095.67	88
107	TAPOVAN-VISHNUGAD HEP (4X130MW)	POWER	NTPC	11/2006	03/2013	12/2018	2978.48	3846.30	69
108	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XXVIII	POWER	PGCIL	09/2012	05/2015	03/2016	524.40	524.40	10
109	TRANSMISSION SYSTEM ASSOCIATED WITH KRISHNAPATNAM UMPP-PART B	POWER	PGCIL	02/2012	10/2014	03/2016	1927.16	1927.16	17
110	TR SYSTEM FOR PHASE-I GENERATION PROJECTS IN JHARKHAND AND WEST BENGAL-PART-A2	POWER	PGCIL	12/2011	08/2014	03/2016	2422.66	2422.66	19
111	TRANSMISSION SYSTEM FOR CONNECTIVITY OF ESSAR POWER GUJARAT LIMITED	POWER	PGCIL	12/2011	02/2014	03/2016	552.44	609.44	25
112	TRANSMISSION SYSTEM FOR TRANSFER OF POWER FROM GEN.PROJ IN SIKKIM TO NR/WR PART-B	POWER	PGCIL	03/2011	11/2013	03/2016	1585.12	1585.12	28
113	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XXI	POWER	PGCIL	08/2010	04/2013	03/2016	1677.57	1677.57	35
114	NORTHERN REGION TRANSMISSION STRENGTHENING SCHEME	POWER	PGCIL	03/2010	11/2012	03/2016	965.58	965.58	40

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	TIME OVERRUN \$ (MONTHS)
115	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XIX	POWER	PGCIL	02/2009	02/2012	03/2016	410.29	410.29	49
116	SUB-STATION EXT. WORKS ASSOCIATED WITH TRANS. SYSTEM REQUIRED FOR EVACUATION OF POWER FROM KUDGI TPS	POWER	PGCIL	02/2014	12/2015	05/2016	167.40	167.40	5
117	TRANSMISSION SYSTEM FOR TRANSFER OF POWER FROM GEN.PROJ IN SIKKIM TO NR/WR PART-A	POWER	PGCIL	05/2010	01/2013	05/2016	250.03	250.03	40
118	EASTERN REGION STRENGTHENING SCHEME-V	POWER	PGCIL	10/2013	04/2016	06/2016	1364.52	1364.52	2
119	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XXV	POWER	PGCIL	09/2013	03/2016	06/2016	680.69	680.69	3
120	AUGMENTATION OF TRANSFORMERS IN NORTHERN REGION - PART B	POWER	PGCIL	03/2014	03/2016	06/2016	155.57	155.57	3
121	EASTERN REGION STRENGTHENING SCHEME -IX	POWER	PGCIL	02/2014	02/2016	06/2016	196.58	196.58	4
122	WR-NR HVDC INTERCONNECTOR FOR IPP PROJECTS IN CHHATTISGARH	POWER	PGCIL	03/2012	06/2015	06/2016	9569.76	9569.76	12
123	SYSTEM STRENGTHENING IN RAIPUR WARDHA CORRIDOR FOR IPP PROJECTS IN CHHATTISGARH	POWER	PGCIL	01/2012	01/2015	06/2016	1422.85	1422.85	17
124	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XXIV	POWER	PGCIL	11/2011	11/2014	06/2016	723.63	723.63	19
125	TR. SYS. FOR PHASE-I PROJ. IN JHARKHAN AND WEST BENGAL PART-B	POWER	PGCIL	02/2012	10/2014	06/2016	3201.44	3201.44	20
126	COMMON SYSTEM ASSOCIATED WITH COASTAL ENERGEN PRIVATE LIMITED AND IND-BARATH POWER(MADRAS) LIMITED L	POWER	PGCIL	09/2011	09/2014	06/2016	1940.13	1940.13	21
127	ESTABLISHMENT OF FIBER OPTIC COMMUNICATION SYSTEM IN NORTHERN REGION	POWER	PGCIL	03/2012	09/2014	06/2016	198.63	198.63	21
128	SYSTEM STRENGTHENING OF SOUTHERN REGION - XIV	POWER	PGCIL	12/2011	08/2014	06/2016	297.33	346.79	22
129	ESTABLISHMENT OF POOLING STATIONS AT CHAMPA AND RAIGARH FOR IPP GENERATION PROJECT IN CHHATTISGARH	POWER	PGCIL	05/2011	05/2014	06/2016	1961.87	1961.87	25
130	TRANSMISSION SYSTEM FOR PHASE-1 GENERATION PROJECTS IN JHARKHAND AND WEST BENGAL-PART-A1	POWER	PGCIL	10/2011	11/2013	06/2016	558.26	558.26	31
131	NORTHERN REGION SYSTEM STRENGTHENING SCHEME XVI	POWER	PGCIL	07/2010	07/2013	06/2016	752.64	689.03	35
132	SYSTEM STRENGTHENING IN NR FOR SASAN AND MUNDRA (UMPP)	POWER	PGCIL	12/2009	08/2012	06/2016	1216.83	1216.83	46
133	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XVIII	POWER	PGCIL	02/2009	11/2011	06/2016	509.66	509.66	55
134	COMMON TR. SYS. ASSOCIATED WITH EAST COAST AND NCC POWER PROJECTS IN SRIKAKULAM AREA A.P. PART- C	POWER	PGCIL	03/2013	06/2015	08/2016	514.20	514.20	14

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	TIME OVERRUN \$ (MONTHS)
135	COMMON SYSTEM ASSOCIATED WITH EAST COAST ENERGY PVT. LTD. AND NCC POWER PROJECTS LTD. LTOA GENERATI	POWER	PGCIL	06/2012	06/2015	08/2016	1909.24	1909.24	14
136	UNIFIED REAL TIME DYNAMIC STATE MEASUREMENT PHASE-I	POWER	PGCIL	01/2014	04/2016	11/2016	374.63	374.63	7
137	COMMON SYS. ASSOCIATED WITH EAST COAST ENERGY PVT LTD AND NCC POWER PROJECTS LTD LTOA GEN PART- B	POWER	PGCIL	03/2013	12/2015	12/2016	2514.88	2514.88	12
138	SYSTEM STRENGTHENING IN NORTH/WEST PART OF WR FOR IPP PROJECTS IN CHATTISGARH	POWER	PGCIL	12/2011	08/2014	12/2016	1746.65	2228.71	28
139	TRANSMISSION SYSTEM STRENGTHENING IN WESTERN PART OF WR FOR IPPS GENERATION PROJECTS IN CHATTISGARH	POWER	PGCIL	11/2011	07/2014	12/2016	2127.51	2127.51	29
140	TRANSMISSION SYSTEM ASSOCIATED WITH PALLATANA GBPP and BPTS.	POWER	PGCIL	02/2010	12/2012	12/2016	2144.00	2932.88	48
141	TR. SYSTEM ASSOCIATED WITH MUNDRA ULTRA MEGA POWER PROJECT	POWER	PGCIL	10/2008	10/2012	12/2016	4824.12	4824.12	50
142	WESTERN REGION STRENGTHENING SCHEME-V	POWER	PGCIL	12/2007	09/2010	12/2016	477.69	738.48	75
143	KUNADANKULAM APP TRANS SYSTEM (PGCIL)	POWER	PGCIL	05/2005	11/2008	12/2016	1779.29	2187.32	97
144	TRANSMISSION SYSTEM FOR DEVELOPMENT OF POOLING STN. IN NR PART OF WEST BENGAL AND TRANSFER OF POWER	POWER	PGCIL	04/2010	01/2015	03/2017	4404.57	4404.57	26
145	EASTERN REGION STRENGTHENING SCHEME-III	POWER	PGCIL	07/2010	11/2012	03/2017	1272.80	1272.80	52
146	NORTH- EAST NORTH WESTERN INTERCONNECTOR I PROJECT	POWER	PGCIL	02/2009	08/2013	12/2017	11130.19	13762.80	52
147	DHUKWAN SMALL HYDRO PROJECT	POWER	THDCIL	05/2011	02/2014	02/2018	195.42	195.42	48
148	TEHRI PUMPED STORAGE PLANT(1000MW)	POWER	THDCIL	07/2006	02/2016	09/2019	1657.00	2978.86	43
149	VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT	POWER	THDCIL	08/2008	06/2013	12/2019	2491.58	2491.58	78
150#	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	RAILWAYS*	ECR	04/2002	03/2009	03/2016	921.00	3040.00	84
151	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE(MTP)	RAILWAYS*	M RTP	03/1996	03/2004	03/2016	495.44	1781.98	144
152	RUNNING OF 12 CAR TRAINS ON HARBOUR LINE	RAILWAYS*	M RTP	04/2012	04/2016	03/2017	714.10	714.10	11
153	MULTI MODAL TRANSPORT SYSTEM(MMTS) PHASE-II HYDERABAD	RAILWAYS*	M RTP	04/2012	03/2016	12/2017	632.68	816.55	21
154	EAST WEST METRO CORRIDOR FROM HOWRAH MAIDAN TO SALT LAKE	RAILWAYS*	M RTP	03/2013	03/2016	06/2018	4874.58	4874.58	27
155	MUMBAI URBAN TRANSPORT PROJECT PHASE-II	RAILWAYS*	M RTP	04/2008	03/2014	03/2019	5300.00	7986.04	60
156	KATAKHAL TO BHAIRABI	RAILWAYS*	NFR	04/1998	12/2012	03/2016	227.90	331.40	39
157#	LUMDING-SILCHAR JIRIBAM, BADARPUR-BARAIGRAM KUMARGHAT NATIONAL PROJECT	RAILWAYS*	NFR	04/1996	03/2009	03/2016	1676.31	5500.00	84



SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	TIME OVERRUN \$ (MONTHS)
158#	CONSTRUCTION OF NL FROM KUMARGHAT-AGARTALA	RAILWAYS*	NFR	04/1999	03/2007	03/2016	895.00	1242.25	108
159#	BPUTRA BRIDGE AT BOGIBIL AND LINK LINES NEFR	RAILWAYS*	NFR	09/1997	04/2008	06/2017	1500.00	4996.19	110
160	BHAIRABI SAIRONG, NL, NEFR	RAILWAYS*	NFR	04/2008	04/2014	03/2018	619.34	2820.25	47
161	AGARTALA SABROOM, NL, NEFR	RAILWAYS*	NFR	04/2008	03/2014	03/2018	813.34	2876.00	48
162	KATI HAR - JOGBANI (GC)(NEFR)	RAILWAYS*	NFR	09/2001	12/2010	03/2018	492.98	1727.27	87
163	NEW MAYNAGURI TO JOGIGHOPA VIA CHANGRABANDHA (NL),NEFR	RAILWAYS*	NFR	04/2000	12/2008	03/2018	733.00	2531.34	111
164	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR)	RAILWAYS*	NFR	04/2003	03/2011	03/2019	727.56	6570.75	96
165	SEVOK RANGPO, NEFR	RAILWAYS*	NFR	04/2008	12/2015	03/2020	1339.48	4190.00	51
166	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR)	RAILWAYS*	NFR	04/2006	03/2015	03/2020	850.00	2973.42	60
167#	UTRATIA-ZAFRABAD, NR (LINE DOUBLING)	RAILWAYS*	NR	04/2006	03/2010	03/2017	325.00	2434.00	84
168#	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR	RAILWAYS*	NR	03/1995	11/2002	12/2017	2500.00	20000.00	181
169	ELECTRIFICATION OF KHURJA-MEERUT-SAHARANPUR AND G'BAD-MEERUT	RAILWAYS*	RE	02/2008	03/2012	03/2016	171.10	275.08	48
170	RAJATGARH-BARANG(LD),ECOR	RAILWAYS*	RVNL	04/1999	02/2009	04/2016	166.16	325.50	86
171	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NOAPARA-BARASAI VIA BIMANBANDER (MTP)	RAILWAYS*	RVNL	04/2010	03/2016	06/2016	2397.72	2397.72	3
172	KHURDA ROAD - BARANG 3RD LINE (DL) (ECOR)	RAILWAYS*	RVNL	04/2000	03/2009	10/2016	133.41	318.33	91
173	BHOPAL BINA 3D LINE DOUBLING	RAILWAYS*	RVNL	09/2007	03/2010	06/2017	687.20	950.00	87
174	SALKA ROAD -ANUPNAGAR LINE DOUBLING	RAILWAYS*	RVNL	09/2006	03/2010	12/2017	324.90	385.54	93
175	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH.	RAILWAYS*	RVNL	04/2010	03/2016	12/2018	2913.51	2095.20	33
176	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP)	RAILWAYS*	RVNL	04/2010	03/2016	12/2020	3951.98	3161.58	57
177#	GONDIA-JABALPUR(GC),(SECR)	RAILWAYS*	SECR	02/1997	03/1998	12/2019	386.30	1544.40	261
178	DANGOPOSI-RAJKHARSWAN 3RD LINE DOUBLING	RAILWAYS*	SER	04/2010	12/2015	03/2016	309.44	583.00	3
179	CHAMPAJHARAN-BIMALGARH DOUBLING EXTENSION	RAILWAYS*	SER	04/2010	03/2015	12/2016	149.90	230.00	21
180	TAMLUK DIGHA,LINE DOUBLING (SER)	RAILWAYS*	SER	03/1984	06/2005	12/2019	293.97	1428.00	174
181	BANKURA - DAMODAR (GC) (SER)	RAILWAYS*	SER	03/1998	03/2005	12/2019	111.90	2371.85	177
182	4 LANING OF GOMTI CHAURAHA - UDAIPUR	ROAD TRANSPORT AND HIGHWAYS	DORTH	03/2012	10/2015	02/2016	914.50	914.50	4
183	WIDNG WITH PS AND STRNG FROM KM.0.00 TO 50.675 OF NH-730A EPC MODE	ROAD TRANSPORT AND HIGHWAYS	MORTH	05/2013	08/2015	03/2016	164.54	164.54	7
184	STRENGTHENING AND WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM.106.00 TO 153.00 OF NH-218 BIJAP	ROAD TRANSPORT AND HIGHWAYS	MORTH	03/2015	11/2015	11/2017	165.67	165.67	24

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	TIME OVERRUN \$ (MONTHS)
185	STRENGTHENING AND WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM.56.00 TO 106.00 OF NH-218 BIJAPU	ROAD TRANSPORT AND HIGHWAYS	MORTH	03/2015	11/2015	11/2017	159.12	159.12	24
186	REENGUS SIKAR	ROAD TRANSPORT AND HIGHWAYS	NHAI	03/2012	09/2014	02/2016	333.51	333.51	17
187	JAIPUR-TONK-DEOLI	ROAD TRANSPORT AND HIGHWAYS	NHAI	06/2010	12/2012	02/2016	792.06	792.06	38
188	GUJARAT/MAHARASHTRA BORDERSURAT-HAZIRA PORT SECTION	ROAD TRANSPORT AND HIGHWAYS	NHAI	03/2010	09/2012	02/2016	1509.10	1509.10	41
189	DELHI/ HARYANA BORDER TO ROHTAK	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2007	05/2010	02/2016	486.00	486.00	69
190	NAGAON TO DHARAMTUL (AS-2)	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	06/2008	02/2016	264.72	264.72	92
191	FOUR LANING OF ORISSA CHATTISHGARH BORDER	ROAD TRANSPORT AND HIGHWAYS	NHAI	02/2013	08/2015	03/2016	1232.00	1232.00	7
192	FOUR LANING OF ORISSA/CHATTISGARH BORDER - AURANG SECTION	ROAD TRANSPORT AND HIGHWAYS	NHAI	02/2013	08/2015	03/2016	1232.00	1232.00	7
193	NAGPUR-WAINGANGA BRIDGE	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2012	10/2014	03/2016	484.19	484.19	17
194	4 LANING OF NAGPUR-BETUL	ROAD TRANSPORT AND HIGHWAYS	NHAI	02/2011	08/2014	03/2016	2498.76	2498.76	19
195	BEAWAR PALI PINDWARA	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2011	06/2014	03/2016	2388.51	2388.00	21
196	SIX LANING OF CHANDIKHOL-JAGATPUR-BHUBANESWAR	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2011	06/2014	03/2016	1047.00	1047.00	21
197	PANVEL-INDAPUR	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2011	06/2014	03/2016	942.69	942.69	21
198	2-LANNING WITH PS MOTIHARI-RAXAUL	ROAD TRANSPORT AND HIGHWAYS	NHAI	10/2011	04/2014	03/2016	375.09	375.09	23
199	PATNA-BAKTZARPUR KM.181.3 TO KM.231.95	ROAD TRANSPORT AND HIGHWAYS	NHAI	09/2011	03/2014	03/2016	574.00	574.00	24
200	2-LANNING WITH PS KHAGARIA-PURNEA	ROAD TRANSPORT AND HIGHWAYS	NHAI	05/2011	02/2014	03/2016	664.00	664.00	25
201	4-LANING OF BARHI-HAZARIBAGH	ROAD TRANSPORT AND HIGHWAYS	NHAI	02/2012	02/2014	03/2016	398.00	398.00	25
202	PUNE-SHOLAPUR,PKG-II	ROAD TRANSPORT AND HIGHWAYS	NHAI	09/2011	01/2014	03/2016	835.00	835.00	26
203	ROHTAK-BAWAL	ROAD TRANSPORT AND HIGHWAYS	NHAI	05/2011	11/2013	03/2016	650.00	650.00	28
204	2 LANNING OF MUZAFFARPUR - SONBARSA	ROAD TRANSPORT AND HIGHWAYS	NHAI	05/2011	11/2013	03/2016	511.54	511.54	28

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	TIME OVERRUN \$ (MONTHS)
205	BHUBANESWAR TO PURI	ROAD TRANSPORT AND HIGHWAYS	NHAI	03/2011	08/2013	03/2016	500.29	500.29	31
206	MURADABAD-BAREILY	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2010	06/2013	03/2016	1267.00	1267.00	33
207	2 LANNING OF MOKAMA-MUNGER	ROAD TRANSPORT AND HIGHWAYS	NHAI	05/2011	05/2013	03/2016	351.54	351.54	34
208	INDORE-JHABUA-GUJRAT/MP	ROAD TRANSPORT AND HIGHWAYS	NHAI	10/2010	04/2013	03/2016	1175.00	1175.00	35
209	JAIPUR-REENGUS	ROAD TRANSPORT AND HIGHWAYS	NHAI	08/2010	02/2013	03/2016	267.81	267.81	37
210	KISHANGARH-AJMER-BEAWER	ROAD TRANSPORT AND HIGHWAYS	NHAI	11/2009	05/2012	03/2016	795.00	795.00	46
211	HARANGAJO TO MAIBANG, NH-54	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	07/2009	03/2016	196.00	331.23	80
212	MAIBANG TO LUMDING (AS-25), KM.83.400 TO KM.111.000	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	04/2009	03/2016	199.81	385.13	83
213	MAIBANG TO LUMDING (AS-27), KM.40.000 TO KM.60.500	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	04/2009	03/2016	200.00	200.00	83
214	HARANGAJO TO MAIBANG (AS-23), KM.126.450 TO KM.140.700	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	02/2009	03/2016	280.00	361.00	85
215	MAIBANG TO LUMDING (AS-26), KM.60.500 TO KM.83.400, NH-54	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	11/2008	03/2016	167.64	167.64	88
216	MAIBANG TO LUMDING (AS-24), KM.111.000 TO KM.126.450	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	11/2008	03/2016	155.04	280.13	88
217	KOTWA TO DEWAPUR (LMNHP-10)	ROAD TRANSPORT AND HIGHWAYS	NHAI	11/2005	11/2008	03/2016	240.00	240.00	88
218	KOTA BYPASS,RJ-4, NH-76 (NHAI)	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	10/2008	03/2016	275.00	250.39	89
219	FORBESGANJ TO SIMRAHI (NH-57)(NHAI)	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	09/2008	03/2016	332.94	332.94	90
220	GANGA BRIDGE TO RAMDEVI CROSSING PH.II NH-25, KM.75-80.06	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	09/2008	03/2016	155.00	201.66	90
221	BIJNI TO ASSAM WB BORDER (NH-31.C)(1)(NHAI)	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	06/2008	03/2016	195.00	195.00	93
222	BIJNI TO ASSAM /WB.BORDER (NH-31.C)(NHAI)	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	06/2008	03/2016	237.80	237.80	93
223	AGRA-BYPASS(NS-1/UP-1), NH-2,3	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	09/2007	03/2016	348.16	348.16	102
224	DELHI AGRA APPROVED LENGTH 180.0 KM	ROAD TRANSPORT AND HIGHWAYS	NHAI	10/2012	04/2015	04/2016	1928.22	1928.22	12
225	GHAZIABAD-ALIGARH NH-91	ROAD TRANSPORT AND HIGHWAYS	NHAI	02/2011	08/2013	04/2016	1141.00	1141.00	32

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	TIME OVERRUN \$ (MONTHS)
226	DEOLI-KOTA	ROAD TRANSPORT AND HIGHWAYS	NHAI	01/2011	07/2013	04/2016	593.00	593.00	33
227	PIMPALGAON-NASIK-GONDE, NH-3 (NHDP-PHASE-III)	ROAD TRANSPORT AND HIGHWAYS	NHAI	03/2005	07/2012	04/2016	940.00	940.00	45
228	DHOLPUR - MORENA SECTION (INCLUDING CHAMBOL BRIDGE) NH-3	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	09/2010	04/2016	232.45	232.45	67
229	NALBARI TO BIJNI (AS-6)	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	06/2008	04/2016	225.00	225.00	94
230	GUWAHATI TO NALBARI (AS-5)	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	04/2008	04/2016	198.16	198.16	96
231	2-LANING WITH PS LAMBIA-JAITRAN-RAIPUR	ROAD TRANSPORT AND HIGHWAYS	NHAI	01/2014	12/2015	05/2016	158.04	158.04	5
232	NASHRI- CHANANI	ROAD TRANSPORT AND HIGHWAYS	NHAI	05/2011	06/2015	05/2016	2159.00	2159.00	11
233	6-LANING OF DHANKUNI-KHARAGPUR SECTION	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2012	09/2014	05/2016	1396.18	1396.18	20
234	WIDENING AND STRENGTHENING TO 2-LANE WITH PS OF NIMBI JODHA-DEGANA-MERTA CITY SECTION	ROAD TRANSPORT AND HIGHWAYS	NHAI	01/2014	01/2016	06/2016	368.15	368.15	5
235	AHMEDABAD TO VADODARA SECTION	ROAD TRANSPORT AND HIGHWAYS	NHAI	01/2013	12/2015	06/2016	2125.24	2125.24	6
236	ETAWAH CHAKERI	ROAD TRANSPORT AND HIGHWAYS	NHAI	03/2013	09/2015	06/2016	1573.00	1573.00	9
237	QUAZIGUND-BANIHAL KM.220.00 TO KM.188.00	ROAD TRANSPORT AND HIGHWAYS	NHAI	07/2010	07/2015	06/2016	1987.00	1987.00	11
238	4 LANING OF JETPUR SOMNATH SECTION OF NH 8D LENGTH KM 127.6	ROAD TRANSPORT AND HIGHWAYS	NHAI	03/2012	09/2014	06/2016	828.00	828.00	21
239	SRINAGAR TO BANIHAL	ROAD TRANSPORT AND HIGHWAYS	NHAI	06/2011	06/2014	06/2016	1100.70	1100.70	24
240	SIX LANNING OF NELLORE-CHILKALURIPET KM.1182.802 TO KM.1366.547	ROAD TRANSPORT AND HIGHWAYS	NHAI	11/2011	05/2014	06/2016	1535.00	1535.00	25
241	JORBAT - BARAPANI	ROAD TRANSPORT AND HIGHWAYS	NHAI	01/2011	01/2014	06/2016	536.00	536.00	29
242	JAMMU-UDHAMPUR KM.27.5 TO KM.67.00	ROAD TRANSPORT AND HIGHWAYS	NHAI	07/2010	07/2013	06/2016	1813.76	1813.76	35
243	KANDLA - MUNDRA PORT	ROAD TRANSPORT AND HIGHWAYS	NHAI	01/2011	07/2013	06/2016	953.88	953.88	35
244	4 LANNING OF AHMEDABAD TO GODHARA	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2010	06/2013	06/2016	1008.50	1008.50	36
245	DEVELOPMENT OF ADIQUATE ROAD CONNECTIVITY TO CHENNAI- ENNORE PORT CONNECTIVITY	ROAD TRANSPORT AND HIGHWAYS	NHAI	06/2011	06/2013	06/2016	600.00	600.00	36
246	CHENGAPALLI TO COIMBATORE BYPASS KM-102.035-144.740 KM	ROAD TRANSPORT AND HIGHWAYS	NHAI	09/2010	03/2013	06/2016	852.00	852.00	39

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	TIME OVERRUN \$ (MONTHS)
247	MUZAFFARNAGAR-HARIDWAR	ROAD TRANSPORT AND HIGHWAYS	NHAI	09/2011	03/2013	06/2016	754.00	754.00	39
248	PANIPAT-JALANDHAR 6 LANE(KM 96 TO 387.1 KM)	ROAD TRANSPORT AND HIGHWAYS	NHAI	05/2009	11/2011	06/2016	1108.00	2288.00	55
249	CHENNAI-TADA(SIX LANE)	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2009	10/2011	06/2016	353.37	353.37	56
250	HARIDWAR DEHRADUN APPROVED LENGTH 69	ROAD TRANSPORT AND HIGHWAYS	NHAI	11/2011	10/2013	07/2016	478.51	478.00	33
251	SONAPUR TO GUWAHTI (AS-3)	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	03/2008	07/2016	245.00	245.00	100
252	WIDENING OF KHED-SINNAR STRETCH OF PUNE NASHIK SECTION OF NH-50	ROAD TRANSPORT AND HIGHWAYS	NHAI	05/2013	02/2014	08/2016	1348.20	1348.20	30
253	4-LANING OF FARAKA-RAIGANJ	ROAD TRANSPORT AND HIGHWAYS	NHAI	02/2011	08/2013	08/2016	1078.84	1078.84	36
254	CUDDAPAH-MYDUKUR-KURNOOL KM-167.750-356.502 KM	ROAD TRANSPORT AND HIGHWAYS	NHAI	11/2010	05/2013	08/2016	1585.00	1585.00	39
255	FOUR LANING FROM MPMHARASHTRA BORDER TO NAGPUR IC KAMPTEE KANOON AND NAGPUR BYPASS	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2010	06/2012	08/2016	1170.52	1170.52	50
256	DHARAMTUL TO SONAPUR,KM 205-183 (AS-20)	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	05/2008	08/2016	160.00	160.00	99
257	GUWHATI TO NALBARI (AS-4)	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	04/2008	08/2016	175.96	175.96	100
258	2-LANING WITH PAVED SHOULDERS OF RAEBARELI - BANDA SECTION OF NH-232	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2014	01/2016	09/2016	351.34	351.34	8
259	2-LANING WITH PS RAIBAREILI TO ALLAHABAD	ROAD TRANSPORT AND HIGHWAYS	NHAI	07/2012	01/2014	09/2016	291.36	291.36	32
260	INDORE-DEWAS(NH-3)	ROAD TRANSPORT AND HIGHWAYS	NHAI	11/2010	05/2013	09/2016	325.00	325.00	40
261	BRAHMPUTRA BRIDGE,NH NO-31	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	04/2010	09/2016	217.61	309.56	77
262	2-LANING WITH PAVED SHOULDERS OF TANDA - RAEBARELI	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2014	01/2016	10/2016	495.78	495.78	9
263	PANIKHOLI-RIMOLI	ROAD TRANSPORT AND HIGHWAYS	NHAI	03/2012	09/2014	10/2016	1410.00	1410.00	25
264	4-LANING OF SOLAPUR - MAHARASHTRA/ KARNATKA SECTION	ROAD TRANSPORT AND HIGHWAYS	NHAI	06/2014	11/2016	12/2016	923.04	923.04	1
265	2-LANING WITH PS SITARGANJ BAREILY SECTION	ROAD TRANSPORT AND HIGHWAYS	NHAI	06/2014	01/2016	12/2016	301.04	301.04	11
266	4-LANING OF ROHATAK JIND(LENGTH 45 KM)	ROAD TRANSPORT AND HIGHWAYS	NHAI	10/2013	10/2015	12/2016	283.25	283.25	14
267	2-LANING OF KRISHNAGIRI-TINDIVANAM (APPROVED LENGTH 170 KM)	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2012	04/2014	12/2016	624.00	624.00	32

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	TIME OVERRUN \$ (MONTHS)
268	NIROLI-ROXY-RAJAMUNDA	ROAD TRANSPORT AND HIGHWAYS	NHAI	07/2011	01/2014	12/2016	586.00	586.00	35
269	SIX LANNING OF KRISHNAGIRI- WALAJHAPET SECTION KM.0.00 TO KM.148.3 NH-46	ROAD TRANSPORT AND HIGHWAYS	NHAI	09/2011	12/2013	12/2016	1250.00	1250.00	36
270	4 LANNING OF BELGUM-KHANPUR SECTION AND 2 LANING OF KHANPUR-KNT/GOA BORDER	ROAD TRANSPORT AND HIGHWAYS	NHAI	03/2011	09/2013	12/2016	359.00	359.00	39
271	BAREILY-SITAPUR (NH-24)	ROAD TRANSPORT AND HIGHWAYS	NHAI	03/2011	09/2013	12/2016	1046.00	1046.00	39
272	4-LANNING OF CHAPRA-HAJIPUR	ROAD TRANSPORT AND HIGHWAYS	NHAI	01/2011	07/2013	12/2016	575.00	575.00	41
273	PUNE-SATARA(NH-4)	ROAD TRANSPORT AND HIGHWAYS	NHAI	10/2010	03/2013	12/2016	1724.55	1724.55	45
274	PATNA-MUZZAFFARPUR	ROAD TRANSPORT AND HIGHWAYS	NHAI	08/2010	02/2013	12/2016	671.30	671.30	46
275	WADNER-DEVDHARI(NS-60/MH)(KM 94-123 KM)	ROAD TRANSPORT AND HIGHWAYS	NHAI	02/2011	11/2012	12/2016	193.45	193.45	49
276	HARANGAJO TO MAIBANG,KM 164.08-190.587 NH-54	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	09/2007	12/2016	212.00	212.00	111
277	BIJNI TO ASSAM/WB BORDER PH.II, KM.30.00 TO 0.00, NH-31 C	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	06/2005	12/2016	230.00	230.00	138
278	JALANDHAR - AMRITSAR	ROAD TRANSPORT AND HIGHWAYS	NHAI	01/2014	01/2016	01/2017	523.85	523.85	12
279	NALBARI T BIJNI (AS-7)	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	04/2008	01/2017	208.00	208.00	105
280	KRISHNANAGAR-BERHAMPUR	ROAD TRANSPORT AND HIGHWAYS	NHAI	02/2012	07/2014	02/2017	702.16	702.16	31
281	WALAJAPET POONAMALEE KM 106.8 TO KM 13.8	ROAD TRANSPORT AND HIGHWAYS	NHAI	06/2013	11/2015	03/2017	1287.95	1287.95	16
282	2 LANING OF DINDIGUL - PERIGULAM THENI- KUMILI	ROAD TRANSPORT AND HIGHWAYS	NHAI	09/2011	08/2013	03/2017	485.00	485.00	43
283	SIX LANNING OF VADAKKANCHERRY THRISSURESECTION KM 240 270KM	ROAD TRANSPORT AND HIGHWAYS	NHAI	02/2010	08/2012	03/2017	617.00	617.00	55
284	VARANASI-AURANGABAD KM.786 TO KM.978.40	ROAD TRANSPORT AND HIGHWAYS	NHAI	09/2011	03/2014	04/2017	2848.00	2848.00	37
285	RANCHI-RARGA-JAMSETHPUR	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2012	06/2015	05/2017	1479.00	1479.00	23
286	4-LANING OF RAIGANJ-DALKOLA	ROAD TRANSPORT AND HIGHWAYS	NHAI	02/2011	08/2013	05/2017	580.43	580.43	45
287	CHAMBAL BRIDGE, NH-76 (RJ-5)	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	02/2010	05/2017	275.00	281.31	87
288	4-LANING OF BRAHAMPURE-FARAKA	ROAD TRANSPORT AND HIGHWAYS	NHAI	02/2011	08/2013	07/2017	998.79	998.79	47

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	TIME OVERRUN \$ (MONTHS)
289	2 LANING WITH PAVED SHOULDER OF SITARGANJ - TANAKUR SECTION OF NH-125	ROAD TRANSPORT AND HIGHWAYS	NHAI	09/2015	09/2016	09/2017	368.73	368.73	12
290	BARSAT-KRISHNANAGAR	ROAD TRANSPORT AND HIGHWAYS	NHAI	08/2012	02/2015	12/2017	867.00	867.00	34
291	2-LANING WITH PAVED SHOULDER OF MUZAFFARPUR-BARAUNI	ROAD TRANSPORT AND HIGHWAYS	NHAI	07/2012	07/2014	12/2017	356.40	356.40	41
292	TIRUPATI - TIRUTHANI - CHENNAI	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2011	10/2013	12/2017	571.00	571.00	50
293	TWO LANING OF TRICHY - KARAIKUDI AND TRYCHI BYPASS	ROAD TRANSPORT AND HIGHWAYS	NHAI	05/2010	05/2013	12/2017	374.00	374.00	55
294	FOUR LANING OF HISAR - DABWALI SECTION WITH PS - PACKAGE -2	ROAD TRANSPORT AND HIGHWAYS	NHAI	11/2015	11/2015	05/2018	867.66	867.66	30
295	4 LANING OF AMBALA - KAITHAL - PACKAGE -1	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2015	06/2016	06/2018	602.95	602.95	24
296	4-LANING OF GHAGHRA BRIDGE TO VARANSI ( PACKAGE -I)	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2015	06/2016	06/2018	611.65	611.65	24
297	MANGAWA-MP/UP BORDER SECTION OF NH-27 (4L) IN MP	ROAD TRANSPORT AND HIGHWAYS	NHDP	01/2012	04/2015	04/2016	381.86	381.86	12
298	REHABILITATION AND UPGRADATION OF NH-167 FROM KM 70	ROAD TRANSPORT AND HIGHWAYS	PWD	02/2015	04/2015	05/2016	224.83	224.83	13
299	REHABILITATION AND UPGRADATION OF NH-565 FROM KM.198/694 TO 294/0 (MARKAPURAM TO VAGGAMPALLE SECTION	ROAD TRANSPORT AND HIGHWAYS	PWD	02/2014	06/2014	06/2016	417.61	417.61	24
300	REHABILITATION AND UPGRADATION OF NH-565 FROM KM 294.00 TO 361.327 (VAGGAMPALLE- DORNALA T-JUNCTION)	ROAD TRANSPORT AND HIGHWAYS	PWD	02/2014	07/2014	07/2016	258.99	258.99	24
301	SIDHI TO SINGRAULI SECTION OF NH-75E (4L) IN MP	ROAD TRANSPORT AND HIGHWAYS	PWD	11/2011	09/2015	08/2016	871.15	871.15	11
302	SATANA-BELA SECTION OF NH-75(4L) IN MP	ROAD TRANSPORT AND HIGHWAYS	PWD	01/2012	08/2015	09/2016	320.48	320.48	13
303	REHABILITATION AND UPGRADATION OF EXISTING NH-565 FROM KM.86.057 TO 133.922 OF NAGARJUNASAGAR DAM T	ROAD TRANSPORT AND HIGHWAYS	PWD	01/2014	11/2014	11/2016	195.45	195.45	24
304	REHABILITATION AND UPGRADATION OF EXISTING NH-565 OF FROM KM.154.900 TO 198.694 OF DAVULAPALLY TO	ROAD TRANSPORT AND HIGHWAYS	PWD	02/2014	11/2014	11/2016	170.21	170.21	24
305	FOUR LANING OF 5.122 KM OF NH9 ( NEW NH 65) FROM KM 269.900 ( DESIGN CH0.0 ) TO KM 275-622( DESIGN C	ROAD TRANSPORT AND HIGHWAYS	PWD	07/2015	12/2015	12/2016	333.21	333.21	12
306	FOUR LANING OF 5.122 KM OF NH9( NEW NH 65) FROM KM 269.900( DESIGN CH0.0 )	ROAD TRANSPORT AND HIGHWAYS	PWD	07/2015	12/2015	12/2016	333.21	333.21	12

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	TIME OVERRUN \$ (MONTHS)
307	REHABILITATION UPGRADATION OF NH-67 FROM KM 641.000 TO KM 695.000 (DORNALA T JUNCTION TO ATMAKUR SEC	ROAD TRANSPORT AND HIGHWAYS	PWD	07/2014	02/2015	02/2017	251.55	251.55	24
308	REHABILITATION AND UPGRADATION OF EXISTING NH-167 FROM KM 70/000 TO KM 125-150	ROAD TRANSPORT AND HIGHWAYS	PWD	02/2015	05/2015	05/2017	224.83	224.83	24
309	REHABILITATION AND UPGRADATION OF NH-42 FROM KM 4 to 350 TO KM 75 to 600 TO TWO LANE WITH PAVE SOLDOU	ROAD TRANSPORT AND HIGHWAYS	PWD	03/2015	09/2015	08/2017	309.01	309.01	23
310	REHABILITATION AND UPGRADATION OF NH-219 FROM KM 58-600 TO KM 140-750 IN THE STATE OF ANDHRA PRADES	ROAD TRANSPORT AND HIGHWAYS	PWD	03/2015	10/2015	10/2017	271.45	271.45	24
311	WIDENING TO 2 LANE AND IMPROVEMENT VIJAYWADA RANCI ROUTE FROM KM 377-700 TO 471-900 (BERHMAPUR-TAPTA	ROAD TRANSPORT AND HIGHWAYS	PWD	12/2011	08/2015	03/2018	191.08	191.08	31
312	ENNORE MANALI EXPRESS WAY, F/O SPECIAL PURPOSE VEHICLE (SPV)	SHIPPING AND PORTS	PORT TRUST	10/2002	03/2006	03/2016	150.00	600.00	120
313	RAIL CONNECTIVITY TO ICTT AT VALLARPADAM AT COCHIN PORT TRUST	SHIPPING AND PORTS	RVNL	03/2007	04/2009	08/2016	245.67	409.83	88
314	CONSTRUCTION OF PARAMEDICAL AND ALLIED HEALTH INSTITUTE AT GULBARGA	STEEL	HSCL	07/2011	12/2015	03/2016	324.87	325.00	3
315	CONSTRUCTION OF MEDICAL COLLEGE AND HOSPITAL AT GULBARGA	STEEL	HSCL	05/2005	02/2014	03/2016	768.88	1070.97	25
316	CONSTRUCTION AND MAINTENANCE OF RURAL ROAD UNDER PMGSY PHASE V	STEEL	HSCL	03/2007	12/2015	03/2017	149.73	175.94	15
317	CONSTRUCTION AND MAINTENANCE OF RURAL ROAD UNDER PMGSY PHASE VIII	STEEL	HSCL	10/2011	12/2016	07/2017	175.49	206.71	7
318	NMDC INTEGRATED STEEL PLANT	STEEL	NMDC	01/2010	05/2015	12/2016	15525.00	15525.00	19
319	BLAST FURNACE-2 CATEGORY-1 CAPITAL REPAIRS	STEEL	RINL	07/2011	07/2015	08/2016	877.73	877.73	13
320	3RD CONVERTER AND 4TH CASTER	STEEL	RINL	07/2011	07/2016	12/2016	974.76	974.76	5
321	REVAMPING OF SINTER MACHINES - 1 AND 2	STEEL	RINL	12/2009	10/2016	06/2017	343.00	488.40	8
322	SMS-1 CONVERTERS REVAMPING	STEEL	RINL	05/2012	07/2015	06/2017	404.16	404.16	23
323	COLD REPAIR OF COKE OVEN BATTERY-9 AT BSP, BHILAI, CHATTISGARH	STEEL	SAIL	07/2012	08/2014	03/2016	332.65	332.65	19
324	INSTALLATION OF 45MVA SAF T WITH OTHER ASSOCIATED FACILITIES	STEEL	SAIL	12/2011	10/2013	06/2016	187.33	187.33	32
325	UPGRADATION OF BLAST FURNACE-1 AT RSP	STEEL	SAIL	06/2014	04/2016	09/2016	708.91	708.91	5
326	EXPANSION OF BHILAI STEEL PLANT	STEEL	SAIL	08/2010	03/2013	11/2016	17265.00	17265.00	44
327	REBUILDING OF COB-7 AT BSL	STEEL	SAIL	10/2013	05/2016	12/2016	245.67	245.67	7
328	DEVELOPMENT OF PERMANENT BARRACKS AT 21 LOCATIONS AT ROWGHAT DEPOSIT	STEEL	SAIL	04/2014	04/2015	12/2016	188.93	188.93	20



SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	TIME OVERRUN \$ (MONTHS)
329	NETWORK FOR SPECTRUM	TELECOMMUNICATIONS	DOT	03/2012	07/2015	03/2017	13334.00	13334.00	20
330	NETWORK FOR SPECTRUM (NFS) OFC LAYING PROJECT, PACKAGE F AND G, A PART OF INTELLIGENT FIBER OPTIC C	TELECOMMUNICATIONS	ITI	09/2014	09/2014	03/2017	2111.17	2011.17	30
331	CHENNAI METRO RAIL LTD (PHASE 1)	URBAN DEVELOPMENT	CMRL	02/2009	12/2015	08/2016	14600.00	14600.00	8
332	DIFFERENT BUILDINGS UNDER PHASE 1 NORTH FOR IIT MANDI AT KAMAND	URBAN DEVELOPMENT	CPWD	11/2012	11/2014	03/2016	270.83	270.83	16
333	CONSTRUCTION OF HEAD OFFICE BUILDING OF PNB ON PLAT NO-4 SECTOR 10 DWARKA NEW DELHI	URBAN DEVELOPMENT	CPWD	05/2012	12/2014	04/2016	405.01	405.01	16
334	ACADEMIC CUM RESIDENTIAL CAMPUS AT HARINGHANTA KALYANI WB FOR IISER KOLKATA	URBAN DEVELOPMENT	CPWD	01/2009	06/2012	05/2016	225.81	225.81	47
335	CONSTRUCTION OF EXTENSION BUILDING TO PARLIAMENT HOUSE ANNEXE PARLIAMENT HOUSE COMPLEX NEW DELHI	URBAN DEVELOPMENT	CPWD	05/2009	05/2013	06/2016	261.85	261.85	37
336	CONSTRUCTION OF NISM CAMPUS AT PATALGANGA RASAYANI DISTT RAIGADH MAHARASTRA	URBAN DEVELOPMENT	CPWD	12/2012	06/2015	10/2016	315.00	315.00	16
337	CONSTRUCTION OF CENTRAL ACADEMY FOR POLICE TRAINING (CAPT) BHOPAL	URBAN DEVELOPMENT	CPWD	12/2012	12/2014	03/2017	188.87	188.87	27
338	UPGRADATION OF NATIONAL FIRE SERVICES COLLEGE AT NAGPUR MAHARASTRA	URBAN DEVELOPMENT	CPWD	06/2010	03/2012	03/2017	205.00	191.97	60
339	CONSTRUCTION OF PERMANENT CAMPUS OF IISER KOLKATA AT HARINGHANTA KALYANI NADIA	URBAN DEVELOPMENT	CPWD	02/2014	09/2015	04/2017	156.57	156.57	19
340	2000 BOYS HOSTEL(1000 DOUNLE BEDDED ROOM) AT ISM DHANBAD	URBAN DEVELOPMENT	CPWD	09/2012	03/2016	05/2017	171.86	171.86	14
341	DELHI MRTS PHASE-III	URBAN DEVELOPMENT	DMRCL	09/2011	03/2016	12/2016	38585.00	38585.00	9

\* Information / data in respect of Ministry of Railways projects except those marked '#' is as on January 2015 (reporting month November 2014). For those projects marked as # the information/data is as on April 2016 (reporting month February 2016) .

^ Cost Overrun = [(Anticipated - Original Cost)/Original Cost] x 100

\$- Time overrun = Anticipated Date of Commissioning minus Original Date of Commissioning

## STATEMENT REFERRED TO IN REPLY TO PART (c) OF LOK SABHA STARRED QUESTION NO 52 DUE FOR ANSWER ON 27.04.2016

## DETAILS OF CENTRAL SECTOR PROJECTS SHOWING COST OVERRUNS (as on 01.03.2016)

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	COST OVERRUN^ (%)
1	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE)	ATOMIC ENERGY	BHAVNI	09/2003	09/2010	09/2016	3492.00	5677.00	62.57
2	KUDANKULAM APP (NPCIL)	ATOMIC ENERGY	NPCIL	12/2001	12/2008	05/2016	13171.00	22462.00	70.54
3	SUPPLY OF 56 NOS AIRFIELD FIRE TENDERS AT VARIOUS AIRPORTS	CIVIL AVIATION	AAI	10/2012	03/2015	09/2015	217.60	244.10	12.18
4	NIGAMI OC EXPANSION PROJECT 10 MTY TO 15 MTY, SINGRAULI	COAL	NCL	10/2007	03/2012	03/2017	259.40	486.57	87.58
5	ADRIYALA SHAFT PROJECT	COAL	SCCL	12/2009	03/2013	03/2016	212.34	1228.39	478.50
6	RAMAGUNDAM OC-II EXTENSION	COAL	SCCL	12/2009	03/2012	03/2023	418.97	489.62	16.86
7	RFR OF MANUGURU OC PROJECT	COAL	SCCL	11/2012	03/2016	03/2018	430.45	486.27	12.97
8	NEW SEWAGE TREATMENT PLANT PACKAGE, RCF TROMBAY	FERTILISERS	RCF	10/2014	11/2016	11/2016	197.79	209.44	5.89
9	NATIONAL AUTOMOTIVE TESTING AND RD INFRASTRUCTURE PROJECT (NATRIP)	HEAVY INDUSTRY	NATIS	04/2011	09/2011	12/2017	1718.00	3827.30	122.78
10	ASSAM GAS CRACKER PROJECT	PETROCHEMICALS	BCPL	04/2006	04/2012	12/2015	5460.61	9965.00	82.49
11	INTEGRATED REFINERY EXPANSION PROJECT	PETROLEUM	BPCL	03/2012	05/2016	05/2016	14225.00	16504.00	16.02
12	MANGALORE HASSAN MYSORE SOLUR LPG PIPELINE (MHMSLPL)	PETROLEUM	HPCL	02/2012	11/2015	11/2016	666.00	838.08	25.84
13	URAN CHAKAN/SHIKRAPUR LPG PIPELINE	PETROLEUM	HPCL	12/2009	10/2014	03/2017	309.81	462.79	49.38
14	50 MW CAPACITY WIND POWER PROJECT UNDER PHASE II	PETROLEUM	HPCL	11/2011	03/2013	10/2016	310.00	370.00	19.35
15	PARADIP REFINERY PROJECT	PETROLEUM	IOCL	02/2009	11/2012	02/2016	29777.00	34555.00	16.05
16	LPG TERMINAL AT KOCHI	PETROLEUM	IOCL	10/2015	10/2017	02/2018	607.06	714.25	17.66
17	MARKETING TOP AT KORBA	PETROLEUM	IOCL	01/2011	09/2016	09/2016	141.86	232.00	63.54
18	STRATEGIC CRUDE OIL STORAGE PROJECT AT PADUR	PETROLEUM	ISPRL	01/2006	01/2012	05/2016	993.00	1693.00	70.49
19	STRATEGIC CRUDE OIL STORAGE PROJECT AT MANGALORE	PETROLEUM	ISPRL	01/2006	10/2011	03/2016	732.00	1227.00	67.62
20	UPGRADATION OF CRUDE OIL PUMP STATIONS OF NAHARKATIYA-BARAUNI CRUDE OIL TRUNK PIPELINE	PETROLEUM	OIL	09/2012	03/2015	08/2016	871.35	1200.00	37.72
21	SECONDARY TANK FARM WITH DEHYDRATION FACILITY AND EFFLUENT TREATMENT PLANT AT MADHUBAN	PETROLEUM	OIL	07/2011	03/2017	03/2018	352.56	450.55	27.79
22	INTEGRATED DEVELOPMENT OF B-127 FIELDS	PETROLEUM	ONGC	12/2011	03/2015	05/2016	2059.63	2665.65	29.42
23	CONVERSION OF RIG SAGAR SAMRAT TO MOBILE OFFSHORE PRODUCTION UNIT(MOPS)	PETROLEUM	ONGC	03/2011	05/2013	04/2016	861.79	1256.72	45.83

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	COST OVERRUN^ (%)
24	GAMJI REDEVELOPMENT PROJECT	PETROLEUM	ONGC	05/2015	11/2019	11/2019	1671.22	1881.22	12.57
25	MH NORTH REDEVELOPMENT PHASE III	PETROLEUM	ONGC	06/2014	05/2017	05/2017	5706.47	5813.25	1.87
26	RAGHUNATHPUR THERMAL POWER STATION PHASE-I	POWER	DVC	04/2007	02/2011	03/2016	4122.00	9606.82	133.06
27	BOKARO THERMAL POWER STATION-A	POWER	DVC	08/2006	12/2011	06/2016	2313.00	4237.67	83.21
28	KAMENG HYDROELECTRIC PROJECT (NEEPCO)	POWER	NEEPCO	12/2004	12/2009	07/2016	2496.90	6179.96	147.51
29	TUIRIAL HYDRO ELECTRIC PROJECT (60MW)	POWER	NEEPCO	07/1998	07/2006	10/2016	368.72	1381.71	274.73
30	PARE HYDRO ELECTRIC PROJECT	POWER	NEEPCO	12/2008	08/2013	07/2016	573.99	1262.27	119.91
31	TRIPURA GAS BASED POWER PROJECT	POWER	NEEPCO	07/2009	07/2013	01/2016	421.01	1007.57	139.32
32	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC)	POWER	NHPC	09/2003	09/2010	N.A.	6285.33	18063.89	187.40
33	PARBATI HEP (4X200 MW) (NHPC) II	POWER	NHPC	09/2002	09/2009	12/2018	3919.59	8398.76	114.28
34	KISHANGANGA HEP (3X110 MW)	POWER	NHPC	01/2009	01/2016	11/2016	3642.04	5751.47	57.92
35	TEESTA LOW DAM HEP, STAGE-IV (4X40 MW) (NHPC)	POWER	NHPC	09/2005	09/2009	09/2016	1061.38	2193.08	106.63
36	BARH STPP(3X660MW) NTPC	POWER	NTPC	02/2005	01/2011	05/2018	8692.97	15095.67	73.65
37	BONGAIGAON THERMAL POWER PROJECT	POWER	NTPC	01/2008	09/2011	03/2017	4375.35	6749.18	54.25
38	TAPOVAN-VISHNUGAD HEP (4X130MW)	POWER	NTPC	11/2006	03/2013	12/2018	2978.48	3846.30	29.14
39	NORTH- EAST NORTH WESTERN INTERCONNECTOR I PROJECT	POWER	PGCIL	02/2009	08/2013	12/2017	11130.19	13762.80	23.65
40	TRANSMISSION SYSTEM ASSOCIATED WITH PALLATANA GBPP and BPTS.	POWER	PGCIL	02/2010	12/2012	12/2016	2144.00	2932.88	36.79
41	SYSTEM STRENGTHENING IN NORTH/WEST PART OF WR FOR IPP PROJECTS IN CHATTISGARH	POWER	PGCIL	12/2011	08/2014	12/2016	1746.65	2228.71	27.60
42	KUNADANKULAM APP TRANS SYSTEM (PGCIL)	POWER	PGCIL	05/2005	11/2008	12/2016	1779.29	2187.32	22.93
43	WESTERN REGION STRENGTHENING SCHEME-V	POWER	PGCIL	12/2007	09/2010	12/2016	477.69	738.48	54.59
44	SYTEM STRENGTHENING XIII OF SR GRID	POWER	PGCIL	10/2011	06/2014	N.A.	487.49	639.46	31.17
45	TRANSMISSION SYSTEM FOR CONNECTIVITY OF ESSAR POWER GUJARAT LIMITED	POWER	PGCIL	12/2011	02/2014	03/2016	552.44	609.44	10.32
46	SYTEM STRENGTHENING OF SOUTHERN REGION - XIV	POWER	PGCIL	12/2011	08/2014	06/2016	297.33	346.79	16.63
47	TEHRI PUMPED STORAGE PLANT(1000MW)	POWER	THDCIL	07/2006	02/2016	09/2019	1657.00	2978.86	79.77
48	AHMEDNAGAR-PARLI VAIJNATH(NL) CR	RAILWAYS*	CR	02/1997	N.A.	N.A.	514.68	2820.00	447.91
49	WARDHA-NANDED MAHARASHTRA	RAILWAYS*	CR	04/2008	N.A.	N.A.	499.30	2501.05	400.91
50	PANVEL PEN DOUBLING	RAILWAYS*	CR	04/2006	N.A.	01/2015	96.16	260.16	170.55
51	PEN ROHA DOUBLING	RAILWAYS*	CR	04/2007	N.A.	03/2015	98.74	203.00	105.59
52	AMRAVATI-NARKHER NL(CR)	RAILWAYS*	CR	06/1994	06/1999	07/2012	663.01	725.00	9.35
53	KALYAN-KASARA 3RD LINE	RAILWAYS*	CR	04/2011	N.A.	N.A.	277.70	279.70	0.72
54	KHURDA ROAD-BOLANGIR(NL)ECOR	RAILWAYS*	ECOR	04/1994	N.A.	N.A.	470.21	1995.25	324.33
55	SAMBALPUR-TALCHER DOUBLING	RAILWAYS*	ECOR	03/2011	N.A.	N.A.	679.27	1111.99	63.70
56	KIRANDUL - JAGDALPUR DOUBLING	RAILWAYS*	ECOR	12/2012	N.A.	03/2018	826.57	1143.60	38.35
57	SAKRI-HASANPUR ROAD (NL)	RAILWAYS*	ECOR	04/1999	N.A.	N.A.	175.69	325.00	84.98

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	COST OVERRUN^ (%)
58	CHHAPRA-MUZAFFARPUR (NL)	RAILWAYS*	ECOR	04/2006	N.A.	N.A.	285.07	378.56	32.80
59	DELANG-PURI DOUBLING	RAILWAYS*	ECOR	03/2011	03/2015	N.A.	165.16	234.71	42.11
60	JHARSUGUDA-RENGALI DOUBLING	RAILWAYS*	ECOR	03/2006	N.A.	N.A.	201.00	230.00	14.43
61	TALCHER-BIMALAGARH(NL)(ECOR)	RAILWAYS*	ECOR	04/2005	N.A.	N.A.	810.78	810.80	0.00
62	PATNA GANGA BRIDGE (NL), ECR	RAILWAYS*	ECR	04/2001	10/2007	N.A.	624.47	2921.00	367.76
63#	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	RAILWAYS*	ECR	04/2002	03/2009	03/2016	921.00	3040.00	230.08
64	MOTIHARI-SITAMARHI (NL)	RAILWAYS*	ECR	04/2006	N.A.	N.A.	211.00	926.09	338.91
65	JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC),ECR	RAILWAYS*	ECR	04/1997	03/2012	N.A.	501.69	1043.56	108.01
66	KHAGARIA-KUSHESHWAR ASTHAN (NL) (ECR)	RAILWAYS*	ECR	04/1997	N.A.	N.A.	162.87	541.00	232.17
67	HAJIPUR-RAMDAYALUNAGAR DOUBLING	RAILWAYS*	ECR	04/2013	N.A.	N.A.	213.01	367.17	72.37
68	MANSI-PURNIA (EXTENSION OF MANSI-SAHARSA) GAN ECR	RAILWAYS*	ECR	04/1996	03/2012	N.A.	332.92	477.88	43.54
69	KOSI BRIDGE (NL), ECR	RAILWAYS*	ECR	04/2002	03/2012	N.A.	322.95	341.41	5.72
70	MUMBAI URBAN TRANSPORT PROJECT PHASE-II	RAILWAYS*	MRTP	04/2008	03/2014	03/2019	5300.00	7986.04	50.68
71	TOLLYGANJ-GARIA WITH EXTENSION TO DUM DUM-NOAPARA AND NOAPARA-NSCB AIRPORT(MTP)	RAILWAYS*	MRTP	03/2000	12/2006	N.A.	1049.69	3404.92	224.37
72	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE(MTP)	RAILWAYS*	MRTP	03/1996	03/2004	03/2016	495.44	1781.98	259.68
73	MULTI MODAL TRANSPORT SYSTEM(MMTS) PHASE II HYDERABAD	RAILWAYS*	MRTP	04/2012	03/2016	12/2017	632.68	816.55	29.06
74	GWALIOR-SEOPURKALA WITH EXTENSION TO KOTA (GC)	RAILWAYS*	NCR	04/2011	02/2020	02/2020	1176.09	3845.60	226.98
75	DHOLPUR-SIRMUTTRA WITH EXTENSION TO GANGAPURCITY AND MOHARI-TANTPUR & TANPUR-BANSI PAHARPUR	RAILWAYS*	NCR	04/2010	02/2019	02/2019	622.41	2030.50	226.23
76	GUNA-ETAWAH VIA SHIVPURI-GWALIOR -BHIND NL, (NCR)	RAILWAYS*	NCR	04/1986	03/1994	03/2015	158.77	608.02	282.96
77	AGRA-ETAWAH VIA FATEHABAD AND BAH (NL) NCR	RAILWAYS*	NCR	04/1999	12/2009	06/2015	108.00	432.72	300.67
78	ETAWAH-MAINPURI (NL),NCR	RAILWAYS*	NCR	04/1997	12/2008	10/2015	120.00	245.39	104.49
79	KANPUR KASGANJ MATHURA(GC) NER	RAILWAYS*	NER	03/1997	N.A.	03/2018	677.97	1651.54	143.60
80	CHHAPRA-BALLIA UP	RAILWAYS*	NER	03/2013	N.A.	N.A.	295.00	494.92	67.77
81	MAHARAJGANJ-MASRAKH (NL) - NER	RAILWAYS*	NER	04/2003	N.A.	N.A.	218.19	343.00	57.20
82	GHAZIPUR - AUNRIHAR (40 KM)	RAILWAYS*	NER	04/2014	N.A.	N.A.	182.92	197.73	8.10
83	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR)	RAILWAYS*	NFR	04/2003	03/2011	03/2019	727.56	6570.75	803.12
84#	LUMDING-SILCHAR JIRIBAM, BADARPUR-BARAIGRAM KUMARGHAT NATIONAL PROJECT	RAILWAYS*	NFR	04/1996	03/2009	03/2016	1676.31	5500.00	228.10
85#	BPUTRA BRIDGE AT BOGIBIL AND LINK LINES NEFR	RAILWAYS*	NFR	09/1997	04/2008	06/2017	1500.00	4996.19	233.08
86	SEVOK RANGPO, NEFR	RAILWAYS*	NFR	04/2008	12/2015	03/2020	1339.48	4190.00	212.81

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	COST OVERRUN^ (%)
87	BHAIRABI SAIRONG, NL, NEFR	RAILWAYS*	NFR	04/2008	04/2014	03/2018	619.34	2820.25	355.36
88	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR)	RAILWAYS*	NFR	04/2006	03/2015	03/2020	850.00	2973.42	249.81
89	AGARTALA SABROOM, NL, NEFR	RAILWAYS*	NFR	04/2008	03/2014	03/2018	813.34	2876.00	253.60
90	NEW MAYNAGURI TO JOGIGHOPA VIA CHANGRABANDHA (NL),NEFR	RAILWAYS*	NFR	04/2000	12/2008	03/2018	733.00	2531.34	245.34
91	NEW BG RLY LINE FROM EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR(NL),NEFR	RAILWAYS*	NFR	04/1983	N.A.	03/2019	36.80	1336.57	3531.98
92	KATIHAR - JOGBANI (GC)(NEFR)	RAILWAYS*	NFR	09/2001	12/2010	03/2018	492.98	1727.27	250.37
93	NEW BG LINE FROM BYRNIHAT TO SHILLONG	RAILWAYS*	NFR	04/2010	N.A.	03/2020	4083.02	5307.90	30.00
94	NEW JALPAIGURI-SILIGURI-NEW BONGAIGAON INCLUDING BR. LINE AND MM FOR CHALSA-NAXAL& RAJABHATKHOWA-JAI	RAILWAYS*	NFR	04/1999	N.A.	03/2018	523.17	1653.55	216.06
95	AGARTALA-AKHAURA NL	RAILWAYS*	NFR	04/2012	N.A.	03/2018	252.00	886.65	251.85
96	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR	RAILWAYS*	NFR	09/2006	N.A.	03/2019	300.00	827.73	175.91
97	NEW BG LINE FROM BALURGHAT TO HILLY NFR	RAILWAYS*	NFR	04/2010	N.A.	03/2018	242.22	679.57	180.56
98#	CONSTRUCTION OF NL FROM KUMARGHAT-AGARTALA	RAILWAYS*	NFR	04/1999	03/2007	03/2016	895.00	1242.25	38.80
99	NEW BG LINE FROM KALIYAGANJ TO BUNIADPUR	RAILWAYS*	NFR	04/2010	N.A.	03/2019	221.42	563.13	154.33
100	ALUABARI ROAD SILIGURI JUNCTION VIA GALGALIA, NEFR	RAILWAYS*	NFR	12/2006	03/2011	N.A.	170.00	485.00	185.29
101	NEW B.G. LINE FROM TETELIA TO BYRNIHAT (NATIONAL PROJECT), NEFR	RAILWAYS*	NFR	09/2006	N.A.	03/2017	200.00	496.24	148.12
102	KISHANGANJ JALALGARH, NL, NEFR	RAILWAYS*	NFR	04/2008	N.A.	03/2018	282.92	565.13	99.75
103	MURKONGSELEK-PASIGHAT NL	RAILWAYS*	NFR	04/2011	N.A.	03/2018	165.82	435.58	162.68
104	NEW COOCHBEHAR TO SAMUKTALA	RAILWAYS*	NFR	04/2011	N.A.	03/2018	209.77	441.45	110.44
105	DIMAPUR-TIZIT NL	RAILWAYS*	NFR	04/2013	N.A.	03/2020	4274.00	4487.70	5.00
106	NEW BG LINE FROM JAGBANI TO BIRATNAGAR	RAILWAYS*	NFR	04/2010	N.A.	03/2017	241.52	394.28	63.25
107	AMBARI FALAKATA TO NEW MAYNAGURI	RAILWAYS*	NFR	04/2011	N.A.	03/2018	312.12	453.10	45.17
108	LUMDING-HOJAI PATCH DOUBLING PROJECT	RAILWAYS*	NFR	04/2012	N.A.	03/2019	246.07	364.06	47.95
109	KATAKHAL TO BHAIRABI	RAILWAYS*	NFR	04/1998	12/2012	03/2016	227.90	331.40	45.41
110	NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING	RAILWAYS*	NFR	04/2013	N.A.	03/2019	1798.00	1887.90	5.00
111	NEW COOCHBEHAR-GUMANIHAT PATCH DOUBLING PROJECT	RAILWAYS*	NFR	04/2012	N.A.	03/2018	283.55	288.81	1.86
112	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR	RAILWAYS*	NR	03/1995	11/2002	12/2017	2500.00	20000.00	700.00
113#	UTRATIA-ZAFRABAD, NR (LINE DOUBLING)	RAILWAYS*	NR	04/2006	03/2010	03/2017	325.00	2434.00	648.92
114	BHANUPALI-BILASPUR BERI NL	RAILWAYS*	NR	04/2008	N.A.	N.A.	1046.88	2966.99	183.41
115	NANGALDAM-TALWARA(NL),NR	RAILWAYS*	NR	03/1981	07/2012	N.A.	450.00	2100.00	366.67
116	JIND-SONEPAT (NL),NR	RAILWAYS*	NR	01/2004	03/2012	12/2012	238.56	740.00	210.19

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	COST OVERRUN^ (%)
117	ROHTAK-MEHAM HANSI	RAILWAYS*	NR	04/2012	N.A.	N.A.	287.00	576.18	100.76
118	JALANDHAR-PATHANKOT-JAMMU-TAWI (LD),NR	RAILWAYS*	NR	03/2002	06/2007	N.A.	625.30	847.75	35.57
119	HARIDWAR-LAKSAR	RAILWAYS*	NR	04/2012	N.A.	N.A.	219.83	329.97	50.10
120	RATLAM-DUNGARPUR VIA BANSWARA (NL)	RAILWAYS*	NWR	04/2011	N.A.	N.A.	2082.75	3500.00	68.05
121	MAVLI JUNCTION-BARI SADRI, MM OF AJMER-CHITTSURGARH-UDAIPUR	RAILWAYS*	NWR	04/2013	N.A.	N.A.	456.00	855.16	87.54
122	RATANGARH-SARDARSAHAR (MM OF SADULPUR-BIKANER AND RATANGARH-DEGANA GC)	RAILWAYS*	NWR	04/2010	N.A.	N.A.	739.65	872.22	17.92
123	THIYAT HAMIRA-SANU	RAILWAYS*	NWR	04/2013	N.A.	N.A.	236.93	262.00	10.58
124	AJMER-BANGURGRAM	RAILWAYS*	NWR	04/2011	N.A.	N.A.	213.39	218.39	2.34
125	JAIPUR - RINGUS - CHURU AND SIKAR - LOHARU GUAGE CONVERSION (NWR)	RAILWAYS*	NWR	04/2008	03/2014	N.A.	653.19	653.55	0.06
126	ELECTRIFICATION OF KHURJA-MEERUT-SAHARANPUR AND G'BAD-MEERUT	RAILWAYS*	RE	02/2008	03/2012	03/2016	171.10	275.08	60.77
127	SUKINDA ROAD - ANGUL (NL)(ECOR)	RAILWAYS*	RVNL	04/1998	02/2015	N.A.	183.23	1202.70	556.39
128	HARIDASPUR-PARADEEP(NL)	RAILWAYS*	RVNL	04/1996	N.A.	N.A.	301.64	1185.64	293.06
129	DALLI-RAJHARA - RAOGHAT(PART OF DALLI-RAJHARA-JAGDALPUR),NL,RVNL	RAILWAYS*	RVNL	04/1995	12/2012	N.A.	304.00	631.78	107.82
130	BHOPAL BINA 3D LINE DOUBLING	RAILWAYS*	RVNL	09/2007	03/2010	06/2017	687.20	950.00	38.24
131	RAICHUR-GUNTAKAL(DL)(SCR)	RAILWAYS*	RVNL	04/2003	12/2007	N.A.	136.62	360.00	163.50
132	KHURDA ROAD - BARANG 3RD LINE (DL) (ECOR)	RAILWAYS*	RVNL	04/2000	03/2009	10/2016	133.41	318.33	138.61
133	RAJATGARH-BARANG(LD),ECOR	RAILWAYS*	RVNL	04/1999	02/2009	04/2016	166.16	325.50	95.90
134	CUTTACK - BARANG (LD)	RAILWAYS*	RVNL	04/1995	N.A.	10/2014	127.13	225.00	76.98
135	SALKA ROAD -ANUPNAGAR LINE DOUBLING	RAILWAYS*	RVNL	09/2006	03/2010	12/2017	324.90	385.54	18.66
136	AKOLA-KHANDWA GC AKOLA-AKOT	RAILWAYS*	SCR	04/2008	N.A.	N.A.	184.26	2000.00	985.42
137	KAZIPET-VIJAYAWADA 3RD LINE WITH ELECTRIFICATION	RAILWAYS*	SCR	04/2012	N.A.	N.A.	1054.35	2200.00	108.66
138	PEDAPALLI-KARIMNAGAR-NIZAMABAD NL(SCR)	RAILWAYS*	SCR	12/1994	N.A.	02/2014	124.43	925.30	643.63
139	NANDYAL-YERRAGUNTALA(NL),SCR	RAILWAYS*	SCR	03/1996	02/2009	03/2015	155.74	883.00	466.97
140	KOTLPALLI-NARASAPUR (NL) (SCR)	RAILWAYS*	SCR	12/2001	N.A.	N.A.	330.00	1047.00	217.27
141	GULBARGA-BIDAR,SCR(NL)	RAILWAYS*	SCR	02/1998	N.A.	03/2015	242.42	844.00	248.16
142	MUNEERABAD-MAHABOBNAGAR(NL),SCR	RAILWAYS*	SCR	04/1997	N.A.	03/2015	218.24	645.00	195.55
143	MANOHARABAD-KOTHPALL NEW LINE(SCR)	RAILWAYS*	SCR	04/2006	N.A.	N.A.	378.56	791.59	109.11
144	MACHERLA-NALGONDA(NL)(SCR)	RAILWAYS*	SCR	07/1998	07/2008	07/2008	125.00	480.00	284.00
145	GADWAL - RAICHUR (NL), SCR	RAILWAYS*	SCR	04/1998	02/2011	N.A.	92.63	270.00	191.48
146	BHADRACHALAM ROAD-SATTUPALLI	RAILWAYS*	SCR	04/2010	N.A.	N.A.	337.49	337.50	0.00
147	GONDIA-JABALPUR(GC),(SECR)	RAILWAYS*	SECR	02/1997	03/1998	12/2019	386.30	1544.40	299.79
148	CHHINDWARA - NAGPUR (GC)(SECR)	RAILWAYS*	SECR	04/2005	N.A.	03/2017	383.79	1101.16	186.92
149	BANKURA - DAMODAR (GC) (SER)	RAILWAYS*	SER	03/1998	03/2005	12/2019	111.90	2371.85	2019.62
150	TAMLUK DIGHA,LINE DOUBLING (SER)	RAILWAYS*	SER	03/1984	06/2005	12/2019	293.97	1428.00	385.76

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	COST OVERRUN* (%)
151	HOWRAH-AMTA-CHAMPADANGA NL (SER)	RAILWAYS*	SER	04/1974	03/2007	03/2015	393.46	1026.00	160.76
152	BHADUTOLA-JHARGRAM VIA LALGARH (NL)	RAILWAYS*	SER	04/2011	N.A.	N.A.	289.64	760.00	162.39
153	DIGHA-JALESWAR INCLUDING MM FOR DIGHA-EGRA	RAILWAYS*	SER	04/2010	N.A.	12/2019	553.63	1009.00	82.25
154	MM FROM BURAMARA-CHAKULIA	RAILWAYS*	SER	04/2008	01/1999	N.A.	466.48	800.00	71.50
155	DANGOPOSI-RAJKHARSWAN 3RD LINE DOUBLING	RAILWAYS*	SER	04/2010	12/2015	03/2016	309.44	583.00	88.40
156	BOWAICHANDI-ARAMBAGH	RAILWAYS*	SER	04/2010	N.A.	N.A.	267.37	434.00	62.32
157	MM FROM PANSKURA-GHATAL NL	RAILWAYS*	SER	04/2011	01/1999	N.A.	276.69	426.00	53.96
158	RANCHI-LOHARDAGA(GC),SER	RAILWAYS*	SER	04/1997	06/2004	12/2015	194.07	335.00	72.62
159	MANOHARPUR-BONDAMUNDA 3RD LINE DOUBLING	RAILWAYS*	SER	04/2012	N.A.	12/2017	258.20	365.00	41.36
160	GOELKERA-MANOHARPUR,(LD)(SER)	RAILWAYS*	SER	03/1997	02/2006	N.A.	261.70	360.00	37.56
161	CHAMPAJHARAN-BIMALGARH DOUBLING EXTENSION	RAILWAYS*	SER	04/2010	03/2015	12/2016	149.90	230.00	53.44
162	RAJKHARSWAN- CHAKRADHARPUR 3RD LINE (20 KM) JHARKHAND	RAILWAYS*	SER	04/2012	12/2016	12/2016	148.77	209.00	40.49
163	ANGAMALI-SABARIMALA (N.L.)(SR)	RAILWAYS*	SR	10/1998	N.A.	N.A.	550.00	1566.00	184.73
164	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'PONDI'-AGASTIYAMPALLI	RAILWAYS*	SR	09/2007	N.A.	N.A.	404.19	1383.45	242.28
165	TIRUCHIRAPPALI-NAGORE-KARAIKKAL(SR)(GC)	RAILWAYS*	SR	09/1995	N.A.	N.A.	100.00	980.00	880.00
166	QUILON-TIRUNELVELI-TENKASI-VIRUDHUNAGAR(SR)(GC)	RAILWAYS*	SR	03/1998	N.A.	N.A.	280.00	1122.00	300.71
167	CHENGALPATTU-VILLUPURAM DOUBLING WITH NEW MM FOR TAMBARAM-CHENGALPATTU 3RD LINE GC ALONWITH ELECTRIF	RAILWAYS*	SR	04/2007	N.A.	03/2015	247.00	951.24	285.12
168	CHENNAI-CUDDALORE VIA MAMALLAPURAM	RAILWAYS*	SR	04/2008	N.A.	N.A.	523.52	1200.00	129.22
169	SRIPERUMBUDUR-GUDUVANCHERY WITH SPUR TO IRUNGATTUKKOTTAI-AVADI-SRIPERUMBUDUR	RAILWAYS*	SR	04/2013	N.A.	N.A.	839.00	1500.00	78.78
170	KARUR-SALEM(NL),SR	RAILWAYS*	SR	02/1997	N.A.	N.A.	155.55	800.00	414.30
171	TIDIVANAM-NAGARI (NL)	RAILWAYS*	SR	09/2006	N.A.	N.A.	456.00	1080.00	136.84
172	DINDIGUL-POLLACHI-PALGHAT-POLLACHI AND COIMBATORE	RAILWAYS*	SR	09/2006	N.A.	03/2016	343.17	914.98	166.63
173	QUILON-TIRUNELVELI - TRICHENDUR, TENKASI	RAILWAYS*	SR	04/1999	01/1999	N.A.	460.94	1030.00	123.46
174	VILLUPURAM-DINDIGUL WITH ELECTRIFICATION	RAILWAYS*	SR	04/2008	N.A.	N.A.	822.39	1280.83	55.74
175	TINDIVANAM-GINGEE-TIRUVANNAMALAI (NL)	RAILWAYS*	SR	09/2006	N.A.	N.A.	125.00	490.00	292.00
176	CUDDALORE-SALEM VIA VRIDDHACHALAM GC	RAILWAYS*	SR	04/1999	N.A.	N.A.	198.68	556.64	180.17
177	CALICUT-MANGALORE (DL) (SR)	RAILWAYS*	SR	02/1996	N.A.	02/2012	240.00	579.37	141.40
178	ERODE-PALANI	RAILWAYS*	SR	04/2008	N.A.	N.A.	288.57	603.22	109.04
179	MADURAI-BODINAYAKKANUR	RAILWAYS*	SR	04/2008	N.A.	N.A.	164.41	450.00	173.71
180	CHENNAI BEACH-TAMBARAM-CHENGALPATTU SUBURBAN GC	RAILWAYS*	SR	04/1998	N.A.	N.A.	271.24	520.00	91.71

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	COST OVERRUN^ (%)
181	MADURAI-TUTICORIN VIA ARUPPUKOTTAI	RAILWAYS*	SR	04/2011	N.A.	N.A.	601.43	800.00	33.02
182	ATTIPPATTU-PUTTUR	RAILWAYS*	SR	04/2008	N.A.	N.A.	446.87	528.00	18.16
183	KURUPPANTHARA-CHINGAVANAM	RAILWAYS*	SR	04/2007	N.A.	N.A.	270.14	346.15	28.14
184	CHENGANNUR-CHINGAVANAM	RAILWAYS*	SR	04/2006	N.A.	N.A.	191.72	222.95	16.29
185	HUBLI-ANKOLA(NL),SWR	RAILWAYS*	SWR	04/1997	N.A.	N.A.	227.00	2135.00	840.53
186	BANGLORE - SATYAMANGALAM (NL)(SWR)	RAILWAYS*	SWR	04/1996	N.A.	N.A.	138.00	1382.78	902.01
187	MUNIRABAD (GINGERA) -RAICHUR NL	RAILWAYS*	SWR	04/2007	N.A.	N.A.	179.65	1350.91	651.97
188	HASSAN-BANGALORE VIA SHRAVANA-BELGOLA(NL),SWR	RAILWAYS*	SWR	02/1997	N.A.	N.A.	295.00	1289.92	337.26
189	TUMKUR-CHITRADURGA-DAVENGERE NL	RAILWAYS*	SWR	04/2011	N.A.	N.A.	913.00	1801.01	97.26
190	GADAG-WADI NL	RAILWAYS*	SWR	04/2013	N.A.	N.A.	1117.00	1922.00	72.07
191	RAYADURGA-TUMKUR NL	RAILWAYS*	SWR	04/2007	N.A.	N.A.	970.34	1743.00	79.63
192	BAGALKOT-KUDACHI NL	RAILWAYS*	SWR	04/2010	N.A.	N.A.	377.93	986.30	160.97
193	RAMANAGRAM-MYSORE DOUBLING WITH ELECTRIFICATION OF KENGESII- MUSORE (SWR)	RAILWAYS*	SWR	04/2007	03/2013	09/2015	482.00	874.57	81.45
194	SHIMOGA-HARIHAR NL	RAILWAYS*	SWR	04/2011	N.A.	N.A.	562.74	832.47	47.93
195	SRINIVASA-PURA-MADANAPALLI NL	RAILWAYS*	SWR	04/2013	N.A.	N.A.	296.00	466.65	57.65
196	CHIKBALLA-PUR-PUTTTAPARTHY-SRI SATYA SAI NILAYAM NL	RAILWAYS*	SWR	04/2013	N.A.	N.A.	558.00	692.43	24.09
197	CHIKBALLA-PUR-GOWRIBIDANUR NL	RAILWAYS*	SWR	04/2013	N.A.	N.A.	327.25	367.77	12.38
198	TORANAGALLU-RANJITPURA DL	RAILWAYS*	SWR	04/2011	N.A.	N.A.	146.75	167.50	14.14
199	WHITE FIELD-KOLAR NL	RAILWAYS*	SWR	04/2011	N.A.	N.A.	341.05	348.85	2.29
200	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR)	RAILWAYS*	WCR	09/1998	05/2008	N.A.	247.66	3500.00	1313.23
201	RAMGANJMUNDI-BHOPAL (NL),WCR	RAILWAYS*	WCR	04/2001	N.A.	03/2017	470.92	1225.90	160.32
202	GONDA GORAKHPUR LOOP WITH ANAND NAGAR NAUTANWA GC (260 KM)	RAILWAYS*	WCR	04/1997	N.A.	N.A.	836.26	1072.51	28.25
203	RATLAM-MHOW-KHANDWA-AKOLA (GC)	RAILWAYS*	WR	04/2008	03/2012	N.A.	603.04	1421.25	135.68
204	RAJKOT-VERAVAL,WANSJALIA TO JATALSAR WITH NEW MM FOR SHAPUR-SARADIYA AND SOMNATH-KODINAR (GC)	RAILWAYS*	WR	04/1994	N.A.	N.A.	320.66	913.48	184.87
205	VIRAMGAM-BHILDI(WR),GC	RAILWAYS*	WR	04/1990	N.A.	N.A.	155.66	548.01	252.06
206	VIRAMGAM-SAMAKHIALI (DL)	RAILWAYS*	WR	04/2011	N.A.	N.A.	446.00	685.17	53.63
207	BHAVNAGAR-WORKSHOP FACILITIES FOR 50 BG COACHES POH PER MONTH (WR)	RAILWAYS*	WR	04/2006	03/2011	N.A.	117.36	196.95	67.82
208	BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR)	RAILWAYS*	WR	04/2008	03/2012	N.A.	318.24	321.62	1.06
209	CONSTRUCTION OF PAVED SHOULDERS IN KM.81/0 TO 203/0 INCLUDING RECONSTRUCTION AND WIDENING OF CULVERT	ROAD TRANSPORT AND HIGHWAYS	MORTH	03/2015	08/2015	N.A.	258.97	268.92	3.84



SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	COST OVERRUN^ (%)
210	REHABILITATION AND UPGRADATION OF NH 226 E FROM 0-1 - 66-20 TO 2 LANE WITH PAVED SHOULDERS ON EPC MO	ROAD TRANSPORT AND HIGHWAYS	MORTH	03/2015	07/2015	N.A.	157.18	161.70	2.88
211	PANIPAT-JALANDHAR 6 LANE(KM 96 TO 387.1 KM)	ROAD TRANSPORT AND HIGHWAYS	NHAI	05/2009	11/2011	06/2016	1108.00	2288.00	106.50
212	MAIBANG TO LUMDING (AS-25), KM.83.400 TO KM.111.000	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	04/2009	03/2016	199.81	385.13	92.75
213	HARANGAJO TO MAIBANG, NH-54	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	07/2009	03/2016	196.00	331.23	68.99
214	MAIBANG TO LUMDING (AS-24), KM.111.000 TO KM.126.450	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	11/2008	03/2016	155.04	280.13	80.68
215	BRAHMPUTRA BRIDGE,NH NO-31	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	04/2010	09/2016	217.61	309.56	42.25
216	HARANGAJO TO MAIBANG (AS-23), KM.126.450 TO KM.140.700	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	02/2009	03/2016	280.00	361.00	28.93
217	GANGA BRIDGE TO RAMDEVI CROSSING PH.II NH-25, KM.75-80.06	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	09/2008	03/2016	155.00	201.66	30.10
218	CHAMBAL BRIDGE, NH-76 (RJ-5)	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	02/2010	05/2017	275.00	281.31	2.29
219	CONSTRUCTION OF GODAVARI RIVER BRIDGE NEAR VENKATPURAM INCLUDING APPROACH ROAD ON NH-202 UNDER LWE S	ROAD TRANSPORT AND HIGHWAYS	PWD	03/2011	12/2015	N.A.	218.31	339.82	55.66
220	TWO LANING OF KHONSA - TISSA - LONGDING (NH-52B) (42.50 KM) IN ARUNACHAL PRADESH UNDER ARUNACHAL PRA	ROAD TRANSPORT AND HIGHWAYS	PWD	12/2011	02/2012	N.A.	156.63	276.00	76.21
221	TWO LANING OF YUPIA - HOJ SECTION (20.40 KM) IN ARUNACHAL PRADESH UNDER ARUNACHAL PRADESH PACKAGE OF	ROAD TRANSPORT AND HIGHWAYS	PWD	12/2009	09/2010	N.A.	104.00	201.00	93.27
222	CONSTRUCTION OF 6.80 KM 2 LANE WITH PAVED SHOULDERS ALAPPUZHA BYPASS ON NH47 NEW NH 66 FROM KM 408.1	ROAD TRANSPORT AND HIGHWAYS	PWD	01/2014	09/2017	09/2017	255.75	348.43	36.24
223	CONSTRUCTION OF 13.0 KM 2 LANE WITH PAVED SHOULDERS KOLLAM BYPASS ON NH47 (NEW NH 66) FROM KM 486/50	ROAD TRANSPORT AND HIGHWAYS	PWD	01/2014	11/2017	11/2017	267.16	352.05	31.77
224	REHABILITATION AND UPGRADATION OF NH-67 FROM KM 695.000 TO KM 741.950 (ATMAKUR – NELLORE SECTION) IN	ROAD TRANSPORT AND HIGHWAYS	PWD	11/2014	02/2017	02/2017	297.78	330.00	10.82
225	4 LAINING WITH PAVED SHOULDERS OF DOGAL KALAN TO PUNJAB/HARYANA BORDER SEC.OF NH-71(NEW NH-52) FROM	ROAD TRANSPORT AND HIGHWAYS	PWD	11/2014	N.A.	N.A.	573.96	605.00	5.41
226	REHABILITATION AND UPGRADATION OF NH-221 FROM KM 121/0 TO 165/00 (OF VIJAYAWADA-JAGDALPUR RUDRAMPUR	ROAD TRANSPORT AND HIGHWAYS	PWD	10/2014	02/2017	02/2017	295.47	313.27	6.02

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	COST OVERRUN^ (%)
227	CONSTRUCTION OF COAL BERTH-4 AT KAMARAJAR PORT LIMITED	SHIPPING AND PORTS	KPL	02/2015	12/2017	12/2017	244.50	258.33	5.66
228	CONSTRUCTION OF OFFSHORE CONTAINER BERTHS AND DEVELOPMENT OF CONTAINER TERMINAL ON BOT BASIS IN MUMB	SHIPPING AND PORTS	MUMBAI PORT TRU	01/2007	12/2010	01/2016	366.39	669.46	82.72
229	ENNORE MANALI EXPRESS WAY,F/O SPECIAL PURPOSE VEHICLE (SPV)	SHIPPING AND PORTS	PORT TRUST	10/2002	03/2006	03/2016	150.00	600.00	300.00
230	RAIL CONNECTIVITY TO ICTT AT VALLARPADAM AT COCHIN PORT TRUST	SHIPPING AND PORTS	RVNL	03/2007	04/2009	08/2016	245.67	409.83	66.82
231	CONSTRUCTION OF MEDICAL COLLEGE AND HOSPITAL AT GULBARGA	STEEL	HSCL	05/2005	02/2014	03/2016	768.88	1070.97	39.29
232	CONSTRUCTION AND MAINTAINANCE OF RURAL ROAD UNDER PMGSY PHASE VIII	STEEL	HSCL	10/2011	12/2016	07/2017	175.49	206.71	17.79
233	CONSTRUCTION AND MAINTAINANCE OF RURAL ROAD UNDER PMGSY PHASE V	STEEL	HSCL	03/2007	12/2015	03/2017	149.73	175.94	17.50
234	CONSTRUCTION AND MAINTAINANCE OF RURAL ROAD UNDER PMGSY PHASE VI	STEEL	HSCL	12/2007	12/2016	12/2016	202.61	227.00	12.04
235	CONSTRUCTION OF PARAMEDICAL AND ALLIED HEALTH INSTITUTE AT GULBARGA	STEEL	HSCL	07/2011	12/2015	03/2016	324.87	325.00	0.04
236	REVAMPING OF SINTER MACHINES - 1 AND 2	STEEL	RINL	12/2009	10/2016	06/2017	343.00	488.40	42.39
237	RESIDENTIAL AND OTHER COMPLEXES FOR THE CAMPUS OF IIT PATNA AT BIHTA	URBAN DEVELOPMENT	CPWD	02/2012	09/2014	07/2015	171.10	202.00	18.06
238	BANGALORE METRO RAIL PROJECT	URBAN DEVELOPMENT	MRTP	05/2006	06/2011	N.A.	6395.00	11609.00	81.53

\* Information / data in respect of Ministry of Railways projects except those marked '# ' is as on January 2015 (reporting month November 2014). For those projects marked as # the information/data is as on April 2016 (reporting month February 2016) .

^ Cost Overrun = [(Anticipated - Original Cost)/Original Cost] x 100

## STATEMENT REFERRED TO IN REPLY TO PART (c) OF LOK SABHA STARRED QUESTION NO 52 DUE FOR ANSWER ON 27.04.2016

## DETAILS OF CENTRAL SECTOR PROJECTS SHOWING TIME AND COST OVERRUNS (as on 01.03.2016)

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN ^ (%)	TIME OVERRUN \$ (MONTHS)
1	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE)	ATOMIC ENERGY	BHAVNI	09/2003	09/2010	09/2016	3492.00	5677.00	5166.65	62.57	72
2	KUDANKULAM APP (NPCIL)	ATOMIC ENERGY	NPCIL	12/2001	12/2008	05/2016	13171.00	22462.00	21160.00	70.54	89
3	NIGAHI OC EXPANSION PROJECT 10 MTY TO 15 MTY, SINGRAULI	COAL	NCL	10/2007	03/2012	03/2017	259.40	486.57	91.86	87.58	60
4	ADRIYALA SHAFT PROJECT	COAL	SCCL	12/2009	03/2013	03/2016	212.34	1228.39	869.37	478.50	36
5	RAMAGUNDAM OC-II EXTENSION	COAL	SCCL	12/2009	03/2012	03/2023	418.97	489.62	457.41	16.86	132
6	RFR OF MANUGURU OC PROJECT	COAL	SCCL	11/2012	03/2016	03/2018	430.45	486.27	93.51	12.97	24
7	NATIONAL AUTOMOTIVE TESTING AND RD INFRASTRUCTURE PROJECT (NATRIP)	HEAVY INDUSTRY	NATIS	04/2011	09/2011	12/2017	1718.00	3827.30	0.00	122.78	75
8	URAN CHAKAN/SHIKRAPUR LPG PIPELINE	PETROLEUM	HPCL	12/2009	10/2014	03/2017	309.81	462.79	265.72	49.38	29
9	MANGALORE HASSAN MYSORE SOLUR LPG PIPELINE (MHMSLPL)	PETROLEUM	HPCL	02/2012	11/2015	11/2016	666.00	838.08	579.21	25.84	12
10	50 MW CAPACITY WIND POWER PROJECT UNDER PHASE II	PETROLEUM	HPCL	11/2011	03/2013	10/2016	310.00	370.00	0.37	19.35	43
11	LPG TERMINAL AT KOCHI	PETROLEUM	IOCL	10/2015	10/2017	02/2018	607.06	714.25	84.88	17.66	4
12	PARADIP REFINERY PROJECT	PETROLEUM	IOCL	02/2009	11/2012	02/2016	29777.00	34555.00	31300.53	16.05	39
13	STRATEGIC CRUDE OIL STORAGE PROJECT AT PADUR	PETROLEUM	ISPRL	01/2006	01/2012	05/2016	993.00	1693.00	1449.53	70.49	52
14	STRATEGIC CRUDE OIL STORAGE PROJECT AT MANGALORE	PETROLEUM	ISPRL	01/2006	10/2011	03/2016	732.00	1227.00	1091.39	67.62	53
15	UPGRADATION OF CRUDE OIL PUMP STATIONS OF NAHARKATIYA-BARAUNI CRUDE OIL TRUNK PIPELINE	PETROLEUM	OIL	09/2012	03/2015	08/2016	871.35	1200.00	559.57	37.72	17
16	SECONDARY TANK FARM WITH DEHYDRATION FACILITY AND EFFLUENT TREATMENT PLANT AT MADHUBAN	PETROLEUM	OIL	07/2011	03/2017	03/2018	352.56	450.55	10.60	27.79	12
17	CONVERSION OF RIG SAGAR SAMRAT TO MOBILE OFFSHORE PRODUCTION UNIT(MOPS)	PETROLEUM	ONGC	03/2011	05/2013	04/2016	861.79	1256.72	1011.65	45.83	35
18	INTEGRATED DEVELOPMENT OF B-127 FIELDS	PETROLEUM	ONGC	12/2011	03/2015	05/2016	2059.63	2665.65	1325.28	29.42	14
19	RAGHUNATHPUR THERMAL POWER STATION PHASE-I	POWER	DVC	04/2007	02/2011	03/2016	4122.00	9606.82	8222.09	133.06	61
20	BOKARO THERMAL POWER STATION-A	POWER	DVC	08/2006	12/2011	06/2016	2313.00	4237.67	3247.07	83.21	54

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN ^ (%)	TIME OVERRUN \$ (MONTHS)
21	TUIRIAL HYDRO ELECTRIC PROJECT (60MW)	POWER	NEEPCO	07/1998	07/2006	10/2016	368.72	1381.71	972.25	274.73	123
22	KAMENG HYDROELECTRIC PROJECT (NEEPCO)	POWER	NEEPCO	12/2004	12/2009	07/2016	2496.90	6179.96	4401.09	147.51	79
23	PARE HYDRO ELECTRIC PROJECT	POWER	NEEPCO	12/2008	08/2013	07/2016	573.99	1262.27	1111.17	119.91	35
24	PARBATI HEP (4X200 MW) (NHPC) II	POWER	NHPC	09/2002	09/2009	12/2018	3919.59	8398.76	5460.85	114.28	111
25	TEESTA LOW DAM HEP, STAGE-IV (4X40 MW) (NHPC)	POWER	NHPC	09/2005	09/2009	09/2016	1061.38	2193.08	1986.06	106.63	84
26	KISHANGANGA HEP (3X110 MW)	POWER	NHPC	01/2009	01/2016	11/2016	3642.04	5751.47	4433.49	57.92	10
27	BARH STPP(3X660MW) NTPC	POWER	NTPC	02/2005	01/2011	05/2018	8692.97	15095.67	11241.00	73.65	88
28	BONGAIGAON THERMAL POWER PROJECT	POWER	NTPC	01/2008	09/2011	03/2017	4375.35	6749.18	5824.00	54.25	66
29	TAPOVAN-VISHNUGAD HEP (4X130MW)	POWER	NTPC	11/2006	03/2013	12/2018	2978.48	3846.30	2724.00	29.14	69
30	WESTERN REGION STRENGTHENING SCHEME-V	POWER	PGCIL	12/2007	09/2010	12/2016	477.69	738.48	597.69	54.59	75
31	TRANSMISSION SYSTEM ASSOCIATED WITH PALLATANA GBPP and BPTS.	POWER	PGCIL	02/2010	12/2012	12/2016	2144.00	2932.88	2293.90	36.79	48
32	SYSTEM STRENGTHENING IN NORTH/WEST PART OF WR FOR IPP PROJECTS IN CHATTISGARH	POWER	PGCIL	12/2011	08/2014	12/2016	1746.65	2228.71	1482.93	27.60	28
33	NORTH- EAST NORTH WESTERN INTERCONNECTOR I PROJECT	POWER	PGCIL	02/2009	08/2013	12/2017	11130.19	13762.80	11605.20	23.65	52
34	KUNADANKULAM APP TRANS SYSTEM (PGCIL)	POWER	PGCIL	05/2005	11/2008	12/2016	1779.29	2187.32	1904.95	22.93	97
35	SYSTEM STRENGTHENING OF SOUTHERN REGION - XIV	POWER	PGCIL	12/2011	08/2014	06/2016	297.33	346.79	306.27	16.63	22
36	TRANSMISSION SYSTEM FOR CONNECTIVITY OF ESSAR POWER GUJARAT LIMITED	POWER	PGCIL	12/2011	02/2014	03/2016	552.44	609.44	590.10	10.32	25
37	TEHRI PUMPED STORAGE PLANT(1000MW)	POWER	THDCIL	07/2006	02/2016	09/2019	1657.00	2978.86	1644.81	79.77	43
38#	RAIL-CUM-ROAD BRIDGE AT MUNGER (NL), ECR	RAILWAYS*	ECR	04/2002	03/2009	03/2016	921.00	3040.00	1834.31	230.08	84
39	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE(MTP)	RAILWAYS*	M RTP	03/1996	03/2004	03/2016	495.44	1781.98	440.08	259.68	144
40	MUMBAI URBAN TRANSPORT PROJECT PHASE-II	RAILWAYS*	M RTP	04/2008	03/2014	03/2019	5300.00	7986.04	2443.62	50.68	60
41	MULTI MODAL TRANSPORT SYSTEM(MMTS) PHASE-II HYDERABAD	RAILWAYS*	M RTP	04/2012	03/2016	12/2017	632.68	816.55	135.06	29.06	21
42	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR)	RAILWAYS*	NFR	04/2003	03/2011	03/2019	727.56	6570.75	2787.99	803.12	96
43	BHAIRABI SAIRONG, NL, NEFR	RAILWAYS*	NFR	04/2008	04/2014	03/2018	619.34	2820.25	199.31	355.36	47
44	AGARTALA SABROOM, NL, NEFR	RAILWAYS*	NFR	04/2008	03/2014	03/2018	813.34	2876.00	823.83	253.60	48
45	KATI HAR - JOGBANI (GC)(NEFR)	RAILWAYS*	NFR	09/2001	12/2010	03/2018	492.98	1727.27	743.74	250.37	87

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN ^ (%)	TIME OVERRUN \$ (MONTHS)
46	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR)	RAILWAYS*	NFR	04/2006	03/2015	03/2020	850.00	2973.42	10.44	249.81	60
47	NEW MAYNAGURI TO JOGIGHOPA VIA CHANGRABANDHA (NL),NEFR	RAILWAYS*	NFR	04/2000	12/2008	03/2018	733.00	2531.34	1732.43	245.34	111
48#	BPUTRA BRIDGE AT BOGIBIL AND LINK LINES NEFR	RAILWAYS*	NFR	09/1997	04/2008	06/2017	1500.00	4996.19	4102.70	233.08	110
49#	LUMDING-SILCHAR JIRIBAM, BADARPUR-BARAIGRAM KUMARGHAT NATIONAL PROJECT	RAILWAYS*	NFR	04/1996	03/2009	03/2016	1676.31	5500.00	4769.59	228.10	84
50	SEVOK RANGPO, NEFR	RAILWAYS*	NFR	04/2008	12/2015	03/2020	1339.48	4190.00	88.56	212.81	51
51	KATAKHAL TO BHAIRABI	RAILWAYS*	NFR	04/1998	12/2012	03/2016	227.90	331.40	182.22	45.41	39
52#	CONSTRUCTION OF NL FROM KUMARGHAT-AGARTALA	RAILWAYS*	NFR	04/1999	03/2007	03/2016	895.00	1242.25	1047.10	38.80	108
53#	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR	RAILWAYS*	NR	03/1995	11/2002	12/2017	2500.00	20000.00	10722.72	700.00	181
54#	UTRATIA-ZAFRABAD, NR (LINE DOUBLING)	RAILWAYS*	NR	04/2006	03/2010	03/2017	325.00	2434.00	419.45	648.92	84
55	ELECTRIFICATION OF KHURJA-MEERUT-SAHARANPUR AND G'BAD-MEERUT	RAILWAYS*	RE	02/2008	03/2012	03/2016	171.10	275.08	141.55	60.77	48
56	KHURDA ROAD - BARANG 3RD LINE (DL) (ECOR)	RAILWAYS*	RVNL	04/2000	03/2009	10/2016	133.41	318.33	322.75	138.61	91
57	RAJATGARH-BARANG(LD),ECOR	RAILWAYS*	RVNL	04/1999	02/2009	04/2016	166.16	325.50	349.36	95.90	86
58	BHOPAL BINA 3D LINE DOUBLING	RAILWAYS*	RVNL	09/2007	03/2010	06/2017	687.20	950.00	896.75	38.24	87
59	SALKA ROAD -ANUPNAGAR LINE DOUBLING	RAILWAYS*	RVNL	09/2006	03/2010	12/2017	324.90	385.54	351.79	18.66	93
60#	GONDIA-JABALPUR(GC),(SECR)	RAILWAYS*	SECR	02/1997	03/1998	12/2019	386.30	1544.40	590.26	299.79	261
61	BANKURA - DAMODAR (GC) (SER)	RAILWAYS*	SER	03/1998	03/2005	12/2019	111.90	2371.85	486.25	2019.62	177
62	TAMLUK DIGHA,LINE DOUBLING (SER)	RAILWAYS*	SER	03/1984	06/2005	12/2019	293.97	1428.00	466.36	385.76	174
63	DANGOPOSI-RAJKHARSWAN 3RD LINE DOUBLING	RAILWAYS*	SER	04/2010	12/2015	03/2016	309.44	583.00	144.66	88.40	3
64	CHAMPAJHARAN-BIMALGARH DOUBLING EXTENSION	RAILWAYS*	SER	04/2010	03/2015	12/2016	149.90	230.00	68.67	53.44	21
65	PANIPAT-JALANDHAR 6 LANE(KM 96 TO 387.1 KM)	ROAD TRANSPORT AND HIGHWAYS	NHAI	05/2009	11/2011	06/2016	1108.00	2288.00	3619.94	106.50	55
66	MAIBANG TO LUMDING (AS-25), KM.83.400 TO KM.111.000	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	04/2009	03/2016	199.81	385.13	0.00	92.75	83

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN ^ (%)	TIME OVERRUN \$ (MONTHS)
67	MAIBANG TO LUMDING (AS-24), KM.111.000 TO KM.126.450	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	11/2008	03/2016	155.04	280.13	0.00	80.68	88
68	HARANGAJO TO MAIBANG, NH-54	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	07/2009	03/2016	196.00	331.23	0.00	68.99	80
69	BRAHMPUTRA BRIDGE, NH NO-31	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	04/2010	09/2016	217.61	309.56	370.66	42.25	77
70	GANGA BRIDGE TO RAMDEVI CROSSING PH.II NH-25, KM.75-80.06	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	09/2008	03/2016	155.00	201.66	242.00	30.10	90
71	HARANGAJO TO MAIBANG (AS-23), KM.126.450 TO KM.140.700	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	02/2009	03/2016	280.00	361.00	0.00	28.93	85
72	CHAMBAL BRIDGE, NH-76 (RJ-5)	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	02/2010	05/2017	275.00	281.31	162.47	2.29	87
73	ENNORE MANALI EXPRESS WAY, F/O SPECIAL PURPOSE VEHICLE (SPV)	SHIPPING AND PORTS	PORT TRUST	10/2002	03/2006	03/2016	150.00	600.00	139.80	300.00	120
74	RAIL CONNECTIVITY TO ICTT AT VALLARPADAM AT COCHIN PORT TRUST	SHIPPING AND PORTS	RVNL	03/2007	04/2009	08/2016	245.67	409.83	366.20	66.82	88
75	CONSTRUCTION OF MEDICAL COLLEGE AND HOSPITAL AT GULBARGA	STEEL	HSCL	05/2005	02/2014	03/2016	768.88	1070.97	1070.97	39.29	25
76	CONSTRUCTION AND MAINTENANCE OF RURAL ROAD UNDER PMGSY PHASE VIII	STEEL	HSCL	10/2011	12/2016	07/2017	175.49	206.71	134.61	17.79	7
77	CONSTRUCTION AND MAINTENANCE OF RURAL ROAD UNDER PMGSY PHASE V	STEEL	HSCL	03/2007	12/2015	03/2017	149.73	175.94	175.94	17.50	15
78	REVAMPING OF SINTER MACHINES - 1 AND 2	STEEL	RINL	12/2009	10/2016	06/2017	343.00	488.40	39.17	42.39	8

\* Information / data in respect of Ministry of Railways projects except those marked '# ' is as on January 2015 (reporting month November 2014). For those projects marked as # the information/data is as on April 2016 (reporting month February 2016) .

^ Cost Overrun = [(Anticipated - Original Cost)/Original Cost] x 100

\$- Time overrun = Anticipated Date of Commissioning minus Original Date of Commissioning