ANNEX REFERRED TO IN REPLY TO PARTS (a) TO (d) OF UNSTARRED QUESTION NO. 81 TO BE ANSWERED IN THE RAJYA SABHA ON 30.11.2015.

Details of Power Projects being set up / proposed in West Bengal										
Sl. No.	Project Name	Developer	Sector	Fuel	Capacity (MW)		Original Commiss- ioning	Expected commiss- ioning	Reason for delay	
1	Raghunathpur TPP PH-I U2	DVC	Central	Coal	600	Under Construction	2011-12	2015-16	 Delay in Land acquisition for water & Rail corridor. Delay in erection of main plant equipments by RIL. Law & Order Problem. Frequent stoppage of work by local people. Replacement of bottom ring header. Delay due to damage of boiler insulation. 	
2	Raghunathpur TPP PH-II U1	DVC	Central	Coal	660	Under Construction	2017-18	2019-20	1. Delay in start of main plant civil	
3	Raghunathpur TPP PH-II U2	DVC	Central	Coal	600	Under Construction	2017-18	2020-21	works. 2 Progress of work is slow due to funds problem with DVC.	
4	Katwa Thermal Power Project	NTPC	Central	Coal	1600	Proposed	-	-	-	
5	Teesta Low Dam-IV HEP U1	NHPC	Central	Hydro	40	Under Construction	2009-10	2015-16	1. Initial delay in handing over of forest land & start of	
6	Teesta Low Dam-IV HEP U2	NHPC	Central	Hydro	40	Under Construction	2009-10	2015-16	 work. 2. Flash flood in July, 2007, May, 2009 & July, 2010. 3. Gorkha Jan Mukti Morcha agitations/ bandhs. 4. Due to cash crunch of civil contractor (M/s HCC), the civil works were put on halt from March, 2013 to November, 2014. 	
7	Teesta Low Dam-IV HEP U3	NHPC	Central	Hydro	40	Under Construction	2009-10	2016-17		
8	Teesta Low Dam-IV HEP U4	NHPC	Central	Hydro	40	Under Construction	2009-10	2016-17		
9	Rammam III U1-3	NTPC	Central	Hydro	120	Under Construction	2019-20	2019-20	-	

.....2.

10	Sagardighi TPS-II, U-3 Sagardighi	WBPDCL WBPDCL	State	Coal	500	Under Construction Under	2014-15	2015-16	 Slow progress in erection and supply of BTG material. Delay in placement of order for electrical
	TPS-II, U-4	WDIDCE	State	Coar	500	Construction	2014-13	2010-17	erection work. 3. Slow progress of CHP, AHP, PT & DM Plant.
12	Bakreshwar Thermal Power Project Extn U-6	WBPDCL	State	Coal	600	Proposed	-	-	-
13	Turga Pump Storage Hydro Power Project	WBPDCL	State	Hydr o	1000	Proposed	-	-	-
14	Haldia TPP U1	India Power Corp. (Haldia) Ltd.	Private	Coal	150	Under Construction	-	2016-17	-
15	Haldia TPP U2	India Power Corp. (Haldia) Ltd.	Private	Coal	150	Under Construction	-	2016-17	-
16	Haldia TPP U3	India Power Corp. (Haldia) Ltd.	Private	Coal	150	Under Construction	-	2016-17	-

TPP : Thermal Power Project

DVC : Damodar Valley Corporation

NTPC : National Thermal Power Corporation

NHPC : National Hydroelectric Power Corporation

WBPDCL: West Bengal Power Development Corporation Limited
