

GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS
RAJYA SABHA
UNSTARRED QUESTION NO. -941
ANSWERED ON:-10.02.2020

ONGOING NH PROJECTS IN A.P.

941. SHRI V. VIJAYASAI REDDY:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS be pleased to state:

- (a) the status of ongoing National Highways (NHs) projects in Andhra Pradesh (A.P.), NH-wise;
- (b) the details NHs sanctioned in the last two years and the current year, yearwise and the status of each of these projects;
- (c) the number of the above 4/6 lane NHs constructed; and
- (d) by when each of the above project is going to be completed?

ANSWER

THE MINISTER OF ROAD TRANSPORT & HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

- (a) The status of ongoing National Highway (NH) projects in the State of Andhra Pradesh is enclosed at **Annexure-I**.
- (b) to (d) Details are enclosed at **Annexure-II**.

ANNEXURE-I

ANNEXURE REFERRED TO IN REPLY TO PARTS (a) OF RAJYA SABHA UNSTARRED QUESTION NO. 941 TO BE ANSWERED ON 10.02.2020 ASKED BY SHRI V. VIJAYASAI REDDY REGARDING ONGOING NH PROJECTS IN A.P..

(A) The status of ongoing National Highways (NHs) projects in Andhra Pradesh (A.P.), NH-wise entrusted to NHAI:

Sr. No.	Name of Project	Total Length (km)	Total Capital Cost Rs(Cr)	Length Completed (km.)	Likely Completion
1	4-laning of Andhra Pradesh / Tamilnadu Border to Nalagampalli village from Km. 134.890 to Km. 172.000 of NH-4 under EPC Mode	37.11	684.33	26.31	31.08. 2020
2	6-laning of Ranasthalam to Anandapuram from Km.634.000 to Km. 681.000 of NH-16 under HAM Mode	47	1262.2	35.8	13-05-2020
3	6-laning of Nandigama Bypass and Kanchikacherla bypass of NH-65 under EPC Mode	14.34	424.82	5.809	24.07. 2020
4	Ichapuram to Narasannapeta from Km. 470.415 to Km. 580.700 of NH-16 (Capacity Augmentation)	13.45	562.31	5.116	12.06.2020
5	4-laning of Gundugolanu Devarapalli Kovvuru Section of NH-16 under HAM Mode	69.88	2092.37	29.67	16-04-2021
6	6-laning of Dedicated Port road to Krishnapatnam Port (Package-I) from Km. 0.000 to Km. 18.000 under EPC Mode	18.98	348.72	---	20-12-2020
7	6-laning of Narasannapeta - Ranastalam Section of NH-16 under HAM Mode	54.2	1423.15	11.14	02-07-2021
8	6-laning of Chittor to Mallavaram from (Design Km 0.000-Existing Km 158.000) to (Design Km 61.128-Existing Km 41.800) of NH-140 under HAM Mode	61.13	1804.03	27.57	01-07-2021

Sr. No.	Name of Project	Total Length (km)	Total Capital Cost Rs(Cr)	Length Completed (km.)	Likely Completion
9	6-laning of Anandapuram - Pendurthi - Anakapalli section of NH-16 under HAM Mode	50.78	2527	18.99	02-07-2021
10	2-laning with PS of Giddalur-Vinukonda from Design km 212.983 to Design km 322.800 of NH-544D under HAM	112.8	721.07	85.637	04-02-2021
11	6-laning of Grade Seperator from H-7 Area to Port Connectivity Road bypassing Convent Junction of NH-516C under EPC Mode	0.773	56.52	0.65	28-05-2020
12	6-laning of Kalaparru to Chinna Avutupalli including 6 lane Hanuman Junction bypass Section of NH-16 under EPC Mode	27.4	694.87	---	24-08-2020
13	4-laning of Development of Emergency Landing Facility on Chilakaluripet - Nellore Section from km. 1210.00 to km. 1215.00 of NH-16 under EPC Mode		66.88	---	27.04. 2020
14	4-laning of Development of Emergency Landing Facility on Chilakaluripet - Nellore Section from km. 1274.00 to km. 1277.60 of NH-16 under EPC Mode	5	62.43	---	25-12-2020
15	6-laning of Gundugolanu (Design km 1023.280) to Kalaparru (Design km 1050.680) of NH-5 (New NH-16) under EPC Mode	3.6	597.67	---	29.07. 2021
16	4/6 laning (Permanent restoration of flood damaged stretches) from Km.83.350 to Km.83.680 & from 136.910 to Km.140.400 of Tada – Nellore Section of NH-16	27.4	134.76	---	12.06. 2021

(B) The status of ongoing National Highways (NHs) projects in Andhra Pradesh (A.P.), NH-wise entrusted to State PWD:

Sr. No.	Name of Project	Total Length (km)	Sanction cost /TPC Rs (Cr)	Length completed (km)	/Likely date of completion
1	Rehabilitation and Upgradation of NH-219 from km.58/600 to 140/680 (Palamaneru to Krishnagiri Border Section) to two lane with paved shoulders under Corridor Approach on EPC mode	81.44	271.45	74.10	30-06-2019
2	Four laning of 5.122 km of NH9(New NH 65) from km 269.900(Design ch0.0) to km 275/622(Design Ch 5.122) i.e, connecting NH9(1.40km) with NH5(3.60km) including 6 lane elevated Flyover from Bhavanipuram to Kanakaghudhamma Vardhi Junction in Vijayawada City limits on EPC mode	5.30	353.89	4.87	31-12-2019
3	Rehabilitation and upgradation of NH-219(New NH42) from km 244.930 to 299.775 (Madanapalli-Punganuru-Palamaneru road section) to two lane with paved shoulders on EPC mode	54.845	372.68	42.50	23-07-2019
4	Rehabilitation and upgradation of NH67 from km 424.650 to 487.693 of Gooty- Tadipatri section to two lane with paved shoulders on EPC mode	63.013	378.24	61.15	-
5	Rehabilitation and upgradation of existing NH-167 from km 14.900 to km 70.00(Design Ch.14.900 to 69.700) (Chintakunta to Adoni Section to two lane with paved shoulders EPC mode	54.80	290.15	19.47	-
6	Rehabilitation & up-gradation of NH-340 from km 0/0 to km 60/380 (Design Ch. 0/000 to 60/025 excluding Km 55.600 to 57.650 (2.050Km)) (Rayachoty to Angallu section) to two lane with paved shoulders on EPC mode	57.975	319.28	33.30	-
7	Rehabilitation and upgradation of Nh75(old234) from km 506/100 to km 508/700 & 518/700 to km 534/350 of Mangalore-Tiruvannamalai road of NH75 to two lane with paved shoulders on EPC mode	17.95	147.66	7.00	-
8	Construction of 4-lane bypass to Vijayanagaram Town on NH 43 (New NH 26) from 537/6 to 552/0 (Raipur- Vijayanagaram section) to 4-Lane on EPC mode	17.2	429.43	10.00	-

Sr. No.	Name of Project	Total Length (km)	Sanction cost /TPC Rs (Cr)	Length completed (km)	/Likely date of completion
9	Rehabilitation and upgradation of NH 326A from km 0/0 to 41/979 (excluding km 2/255 to 3/372 and km 36/820 to 38/275) to two lane with paved Shoulders under NH(O) on EPC Mode	39.05	228.32	14.15	-
10	Rehabilitation and up-gradation of NH-42 from 76/000 to Km.102/130 (Design Ch. 76/000 to 99.971 excluding Km 77.300 to 78.350) (Raphadu to Bathalapalli section) to four lane under Corridor Approach through EPC Basis .	22.92	244.95	20.58	-
11	Rehabilitation and upgradation of new NH-544DD from design Chainage Km 56.00 to 102.20 of Kalyandurg-Molakalmuru section to two lane with paved shoulders on EPC mode.	46.20	289.67	34.95	-
12	Rehabilitation and upgradation of new NH-544DD (Old SH-30) from design Chainage Km 0.000 to 56.000 (Ex. Km 0.460 to Ex. Km 58.344) of Ananthapuramu-Kalyandurg section to two lane with paved shoulders on EPC mode.	56.00	294.12	56.08	-
13	Rehabilitation and Upgradation of New NH-544E from Km 0.000 to Km 56.803 of Kodikonda – Madakasira Section to Two Lane with Paved Shoulders on EPC mode.	56.80	504.19	37.86	-
14	Improvement the selected stretches (21.20 km) to the road from km. 0/0 to 40/2 of Puttur - Uthukottai Road NH-716A in the State of Andhra Pradesh on EPC mode	21.20	41.96	14.00	
15	Strengthening in selected stretches (25.60 Km) from km 0/0 to 4/0, 16/0 to 22/2, 23/2 to 24/4; km 30/4 to 32/2, Km 33/0 to 39/0, km 53/0 to 54/6 , Km55/9 to 56/5, Km 58/0 to 59/1, Km 60/0 to 60/6 & 61/4 to 63/9 of Renigunta to Kadapa NH-716 on EPC mode	25.60	25.64	23.00	-
16	Rehabilitation and upgradation of Karnataka/AP Border-Gooty section from km 368+920 to km 424+225 of NH- 63(New NH-67) to Four lane with paved shoulders under NHDP-IV on EPC basis.	57.292	995.09	36.70	10-12-2019

Sr. No.	Name of Project	Total Length (km)	Sanction cost /TPC Rs (Cr)	Length completed (km)	/Likely date of completion
17	Rehabilitation and upgradation of NH 565 from existing km 361.330(Dornala T Junction) to km 420.800(Penchalakona Junction) Design km 360.156 to km 402.468) to two lane with paved shoulders on EPC mode	42.312	418.03	23.20	-
18	Construction of 4-lane ROB in lieu of LC No.122 at Km.160/800 of Chittoor-Kurnool road on NH-18 (new No.40) near Ootokuru village between Cuddapah -Krishnapuram Stations on EPC Mode	1.28	82.72	0	31-07-2019
19	Construction of 4-Lane ROB and its approaches in lieu of existing level crossing No.124E/SPL 3@ Km 1.800 (New Chainage km 77.805 on NH 205 in the State of A.P.	1.55	73.92	0	-
20	Construction of 4-Lane ROB and its approaches in lieu of existing level crossing No.23/SPL class @ Km 3.600 of NH 18 in the State of A.P.	1.125	76.89	0	-
21	Construction of 4-Lane ROB and its approaches in lieu of existing level crossing No.18A/SPL class @ Km 7.800 of NH 18 in the State of A.P.	1.34	66.08	0	-
22	Construction of 4-Lane ROB and its approaches in lieu of existing level crossing No. 102/3E @ Km 281.200 of NH 205 in the State of A.P.	1.23	133.56	0	-
23	Construction of Proposed 4-Lane ROB and its approaches in lieu of existing level crossing No. 48E/C @ Km 96.80(Railway Chainage 74.431) on NH 205 in the State of A.P.	2.12	68.83	0	-
24	Construction of Proposed 4-Lane ROB and its approaches in lieu of existing level crossing No. 67 @ Km 133.20(Railway Chainage 109/3-4) on NH 205 in the State of A.P.	1.7	63.79	0	-
25	Construction of Proposed 4-Lane ROB and its approaches in lieu of existing level crossing No. 30/E @ Km 64.800(Railway Chainage 42.858) on NH 205 in the State of A.P.	1.425	56.34		-
26	Construction of Proposed 4-Lane ROB and its approaches in lieu of existing level crossing No.	2.71	89.71		-

Sr. No.	Name of Project	Total Length (km)	Sanction cost /TPC Rs (Cr)	Length completed (km)	/Likely date of completion
	95/SPL @ Km 272.600(Railway Chainage 93/17-19) on NH 205 in the State of A.P.				
27	Construction of Proposed 4-Lane ROB and its approaches in lien of existing level crossing No. 45 C @ Km 93.40(Railway Chainage 70/903) on NH 205 in the State of A.P.	1.23	60.38		-
28	Construction of Proposed 4-Lane ROB and its approaches in lien of existing level crossing No. 75 @ Km 145.200(Railway Chainage 121/470) on NH 205 in the State of A.P.	1.43	68.48		-
29	Construction of 2-Lane ROB and its approaches in lien of level crossing No. 31 @ Km 2.100 (Railway chainage 33/900-1000) on NH-326A on EPC mode	1.4	54.38		-
30	Construction of 2-Lane ROB and its approaches in lien of level crossing No.414 @ Km33.100 (Railway chainage 730/11-13) on NH-326A on EPC mode	1.46	54.71		-
31	Construction of 4-Lane ROB a2 @ railway chainage km 44/679 between Putalapattu and RVS Nagar station of Katpadi- Pakala section at km 12/4 on NH-18 (New No 40) EPC mode in the State of A.P. Job No. NH-18 /AP2018-19 -676 dt 16-01-2019.	1.66	66.46		-
32	Construction of timmapuram to gurajanapalle section from km 26+150 to 41+161 of NH-214(NH216)(kakinada bypass) to two lane with paved shoulders on EPC mode	19.225	350.61	18.64	30.06.2020
33	Rehabilitation and Up-gradation of NH-214(NH-216) from Km. 41/161 to Km. 59/800 (Gurajanapalli to Polekuru Section) and NH-4(NH-216)from Km. 70/400 to Km. 105/170 (Komagiri to Pasarlapudi Section) to Two Lane with Paved Shoulder under NHDP-IV Phase on EPC Basis	50.375	348.95	34.75	30.06.2020
34	Construction of 2L+PS from Pasarlapudi-Dhindi (105/700 to 127.500 of NH-214) of NH-216	21	263.45	0	30.04.2021

Sr. No.	Name of Project	Total Length (km)	Sanction cost /TPC Rs (Cr)	Length completed (km)	/Likely date of completion
35	Rehabilitation and Up-gradation of Dindi - Digamarru Section from km 126/510 to km 135/740 of NH-214(NH216) & Digamarru-Losari section from km 0/000 to km 34/230 of NH 214A(NH216) to two lane with paved shoulders under (EPC) Basis.	42.12	386.09	38.12	31.03.2020
36	Rehabilitation and Up-gradation of Losari - Machavaram Section from km 34/230 to km 84/550 of NH-214(NH216) to two lane with paved shoulders under (EPC) Basis.	49.4	444.84	35.15	17.09.2020
37	Rehabilitation and upgradation of Machilipatnam to Avanigadda section from km 84/550 - 124/200 of NH 214A (new NH 216) to two lane with paved shoulder in the State of AP under NHDPIV through EPC basis	34.4	376.25	19.34	30.06.2020
38	Rehabilitation and upgradation of Repalle to Eppurpalem section from Km 129/927 to Km 195/000 of NH-214A (New NH-216) to two lane with paved shoulder under NHDP-IV on EPC basis	62	576.48	17.55	12.11.2020

ANNEXURE REFERRED TO IN REPLY TO PARTS (b) to (d) OF RAJYA SABHA UNSTARRED QUESTION NO. 941 TO BE ANSWERED ON 10.02.2020 ASKED BY SHRI V. VIJAYASAI REDDY REGARDING ONGOING NH PROJECTS IN A.P..

(A) The details NHs sanctioned in the last two years and the current year, year-wise and the status of each of these projects entrusted to NHAI:

Sr. No.	Project Name	Total Capital Cost Rs(Cr)	Likely Completion	Total Length (km)	Length Completed (km)
1	4/6 laning of Visakhapatnam Port Road from Km. 0.000 to Km. 12.700	475.6	---	12.7	Amicably foreclosed due to default of either parties
2	6-laning of Nandigama Bypass and Kanchikacherla bypass of NH-65 under EPC Mode	424.82	24.07.2020	14.34	5.809
3	Ichapuram to Narasannapeta from Km. 470.415 to Km. 580.700 (Capacity Augmentation)	562.31	12.06.2020	13.45	5.116
4	4-laning of Gundugolanu Devarapalli Kovvuru Section of NH-16 under HAM Mode	2092.37	16-04-2021	69.88	29.67
5	6-laning of Dedicated Port road to Krishnapatnam Port (Package-I) from Km. 0.000 to Km. 18.000 under EPC Mode	348.72	20-12-2020	18.98	---
6	6-laning of Narasannapeta - Ranastalam Section of NH-16 under HAM Mode	1423.15	02-07-2021	54.2	11.14
7	6-laning of Chittor to Mallavaram from (Design Km 0.000-Existing Km 158.000) to (Design Km 61.128-Existing Km 41.800) of NH-140 under HAM Mode	1804.03	01-07-2021	61.13	27.57
8	6-laning of Anandapuram - Pendurthi -	2527	02-07-2021	50.78	18.99

Sr. No.	Project Name	Total Capital Cost Rs(Cr)	Likely Completion	Total Length (km)	Length Completed (km)
	Anakapalli section of NH-16 under HAM Mode				
9	2-laning with PS of Giddalur-Vinukonda from Design km 212.983 to Design km 322.800 of NH-544D under HAM	721.07	04-02-2021	112.8	85.637
10	6-laning of Chilkararupet bypass Section of NH-16 under HAM Mode	832.03	24 Months from AD	17	Appointed Date to be declared
11	6-laning of Grade Seperator from H-7 Area to Port Connectivity Road bypassing Convent Junction of NH-516C under EPC Mode	56.52	28-05-2020	0.77	0.65
12	6-laning of Kalaparru to Chinna Avutupalli including 6 lane Hanuman Junction bypass Section of NH-16 under EPC Mode	694.87	24-08-2020	27.4	--
13	4-laning of Development of Emergency Landing Facility on Chilakaluripet - Nellore Section from km. 1210.00 to km. 1215.00 of NH-16 under EPC Mode	66.88	27.04. 2020	5	--
14	4-laning of Development of Emergency Landing Facility on Chilakaluripet - Nellore Section from km. 1274.00 to km. 1277.60 of NH-16 under EPC Mode	62.43	25-12-2020	3.6	--
15	6-laning of Gundugolanu (Design km 1023.280) to Kalaparru (Design km 1050.680) of NH-5 (New NH-16) under EPC Mode	597.67	29.07. 2021	27.4	--
16	4/6 laning (Permanent restoration of flood damaged stretches) from Km.83.350 to Km.83.680 & from 136.910 to Km.140.400 of Tada - Nellore Section of NH-16	134.76	12.06. 2021	3.82	--
17	Six laning of Vijayawda bypass from Chinna Autupalli (Design Ch. 0+000) to Gollapudi (Design Ch. 30+000) in Vijayawada- Gundugolanu section of	997.753	24 months from date of Start	30.00	NA

Sr. No.	Project Name	Total Capital Cost Rs(Cr)	Likely Completion	Total Length (km)	Length Completed (km)
	NH 16 in the state of Andhra Pradesh under Bharatmala Pariyojana on Hybrid Annuity Mode				
18	Six laning of Vijaywada Bypass from Gollapudi (Design Ch. 30+000) to Chinnakakani (design Ch. 47+881) including major bridge across river Krishna in Vijayawada Gundugolanu section of NH-16 in the state of Andhra Pradesh under Bharatmala Pariyojana on Hybrid Annuity Mode	1194.567	30 months from date of Start	17.88	NA

(B) The details NHs sanctioned in the last two years and the current year, year-wise and the status of each of these projects entrusted to State PWD:

Sr. No.	Name of Project	NHNo (Old/ New)	Sanction cost /TPC Rs (Cr)	Likely Completion	Total Length (km)	Length completed (km)
	Projects sanctioned in FY 2017-18					
1	Widening & Strengthening of 2 lane with paved shoulders road to 4 lane road from km 563/0 to km 572/0 of (Proddatur Bye Pass Road) Hubli-Krishnapatnam Road of NH-67 on EPC mode in AP.	67	53.08	Work Completed	8.00	8.00
2	Rehabilitation and upgradation of NH 326A from km 0/0 to 41/979 (excluding km 2/255 to 3/372 and km 36/820 to 38/275) to two lane with paved Shoulders under NH(O) on EPC Mode	326A	228.32	30-03-2020	39.05	14.34
3	Rehabilitation and up-gradation of NH-42 from 76/000 to Km.102/130 (Design Ch. 76/000 to 99.971 excluding Km 77.300 to 78.350) (Raphadu to Bathalapalli section) to four lane under Corridor Approach through EPC Basis .	42	244.95	31.03.2020	22.92	21.00
4	Rehabilitation and upgradation of new NH-544DD from design Chainage Km 56.00 to 102.20 of Kalyandurg-Molakalmuru section to two lane with paved shoulders on EPC mode.	544DD	289.67	15.08.2020	46.20	38.03
5	Rehabilitation and upgradation of new NH-544DD (Old SH-30) from design Chainage Km 0.000 to 56.000 (Ex. Km 0.460 to Ex. Km 58.344) of Ananthapuramu-Kalyandurg section to two lane with paved shoulders on EPC mode.	544DD	294.12	Work Completed	56.00	56.08
6	Rehabilitation and Upgradation of New NH-544E from Km 0.000 to Km 56.803 of Kodikonda – Madakasira Section to Two Lane with Paved Shoulders on EPC mode.	544E	504.19	07-05-2020	56.80	40.64
7	Strengthening in selected stretches (33.100 km.) from km 63/9 to 85/0 & 95/0 to 107/0 of Renigunta-Kadapa Road of NH-716 in the State of A.P.	716	33.39	Work Completed	33.10	33.10
8	Strengthening of NH-516D from km 123.500 to 413.000, km 146.000 to 150.000 & 169.600 to 172.350 of Jeelugumilli-Devarapalli Road in the State of A.P.	516D	49.36	Work Completed	16.67	16.67

Sr. No.	Name of Project	NHNo (Old/ New)	Sanction cost /TPC Rs (Cr)	Likely Completion	Total Length (km)	Length completed (km)
9	Rehabilitation and upgradation of NH 565 from existing km 361.330(Dornala T Junction) to km 420.800 (Penchalakona Junction) Design km 360.156 to km 402.468) to two lane with paved shoulders on EPC mode	565	418.03	07-08-2020	42.31	25.20
10	Construction of Proposed 4-Lane RO Band its approaches in lien of existing level crossing No. 95/SPL @ Km 272.600(Railway Chainage 93/17-19) on NH 205 in the State of A.P.	71	87.66	28-11-2020	2.71	0.00
11	Construction of Proposed 4-Lane RO Band its approaches in lien of existing level crossing No. 45 C @ Km 93.40(Railway Chainage 70/903) on NH 205 in the State of A.P.	42	60.38	05.08.2020	1.23	0.00
12	Construction of Proposed 4-Lane RO Band its approaches in lien of existing level crossing No. 75 @ Km 145.200(Railway Chainage 121/470) on NH 205 in the State of A.P.	42	68.48	30-01-2021	1.43	0.00
13	Construction of 2-Lane ROB and its approaches in lien of level crossing No. 31 @ Km 2.100 (Railway chainage 33/900-1000) on NH-326A on EPC mode	326A	54.38	06-09-2020	1.40	0.00
14	Construction of 2-Lane ROB and its approaches in lien of level crossing No.414 @ Km33.100 (Railway chainage 730/11-13) on NH-326A on EPC mode	326A	54.71	06-09-2020	1.46	0.00
15	Construction of 4-Lane ROB and subway in lien of level crossing No. 17 @ Km 108/1-2 between Jamalamagudu & Proddator Station on Nandyal-Yerraguntla Section at km 563/200 of NH-67 EPC mode in the State of A.P. Job No. NH-67 -AP-17-18 -672 dt 28-03-2018.	67	51.44	6/5/2021	0.95	0.00

Sr. No.	Name of Project	NHNo (Old/ New)	Sanction cost /TPC Rs (Cr)	Likely Completion	Total Length (km)	Length completed (km)
16	Construction of 2-Lane ROB and subway in lieu of level crossing No. 88 at Railway km 136/5-6 between Kurbalakota & Madanapalli Section on Dharmavaram-Pakala Section at km 56/100 of NH-340 on EPC mode. Job No. NH-340 -AP17-18 -669 dt 28-03-2018.	340	35.62	-	1.40	0.00
	Projects sanctioned in FY 2018-19					
17	Strengthening in selected stretches (35.40 Km) from km 85/0 to 95/0; km 107/0 to 131/8, & km 137/0 to 137/6 of Renigunta to Kadapa NH-716 in the State of Andhra Pradesh on EPC mode	716	34.37	Work completed	35.40	35.40
18	Improvement the selected stretches (21.20 km) to the road from km. 0/0 to 40/2 of Puttur - Uthukottai Road NH-716A in the State of Andhra Pradesh on EPC mode	716A	41.96	05-03-2020	21.20	15.00
19	Strengthening in selected stretches (25.60 Km) from km 0/0 to 4/0, 16/0 to 22/2, 23/2 to 24/4; km 30/4 to 32/2, Km 33/0 to 39/0, km 53/0 to 54/6, Km 55/9 to 56/5, Km 58/0 to 59/1, Km 60/0 to 60/6 & 61/4 to 63/9 of Renigunta to Kadapa NH-716 on EPC mode	716	25.64	26-02-2020	25.60	24.00
20	Construction of 4-Lane ROB a2 @ railway chainage km 44/679 between Putalapattu and RVS Nagar station of Katpadi- Pakala section at km 12/4 on NH-18 (New No 40) EPC mode in the State of A.P. Job No. NH-18 /AP2018-19 -676 dt 16-01-2019.	18/40	66.46	2/5/2021	1.66	0.00
21	Improvement to NH-544D (Ananthapur-Guntur Road) from km 414.00 to km 417.00(i.e. from Chuttugunta Junction to Nh-16 Junction) including widening in Guntur Municipal Limits in the State of AP	544DD	14.08	09.12.2020	3	

Sr. No.	Name of Project	NHNo (Old/ New)	Sanction cost /TPC Rs (Cr)	Likely Completion	Total Length (km)	Length completed (km)
22	Rehabilitation and upgradation of Chittoor - Kurnool Road NH -18 (New NH-40) from 2 lane to 4- Lane from Km 4/14 to 18/34 (excluding 2.94 Km ROB portion) from Murkumbattu Junction to Rangampet cross in the State of Andhra Pradesh through EPC mode	18/40	84.85	-	11.26	-
Projects sanctioned in FY 2019-20						
23	Construction of approaches to the existing 2-Lane ROB in lieu of L.C. No. RV 324 at Km.436/12-13 between Komatipalli and Gajapathimagaram station at NH km 515/200 on NH-43 (new NH-26) in the state of Andhra Pradesh on EPC mode. Job No. NH26(Old NH 43) -AP-2019-20 -679 dt 13-12-2019.	26	37.22	Bids invited	1	Bids invited
24	Construction of Bypass to Salur town from km 486/831 to km 491/420 of Raipur-Visakhapatnam section of NH-26 in the State of Andhra Pradesh on EPC mode under Annual Plan 2019-20. Job No. NH26(Old NH 43) -AP-2019-20 -680 dt 16-12-2019.	26	70.815	Bids invited	5.92	Bids invited
25	Rehabilitation and reconstruction of NH-516D from Km 0.000 to Km 20.00 of Devarapalli to Jeelugumilli Section to Two Lane with Paved Shoulders in the State of Andhra Pradesh on EPC mode under annual plan 2019-20. Job No. NH-516D -AP-2019-20 -681 dt 17-12-2019.	516D	95.51	Bids under process	20	Bids under process
