

GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS
RAJYA SABHA
UNSTARRED QUESTION No-130
ANSWERED ON- 19/07/2021

STATUS OF NH PROJECTS IN KERALA

130. SHRI JOHN BRITTAS:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS be pleased to state:

- (a) the details of the total number of National Highway (NH) development projects/works taken up in Kerala;
- (b) the status of various projects along with progress and the targets; and
- (c) the details thereof?

ANSWER

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

- (a) 32 National Highway (NH) projects covering 731 Km length at an estimated cost of Rs. 27497 Crores are in progress in the State of Kerala.
- (b) & (c) The development of National Highways is a continuous process and the works awarded to various contractors are at different stages of execution. The progress/completion of the ongoing works is as per the respective contract agreements. The details of the ongoing NH projects are Annexed.

STATEMENT REFERRED TO IN REPLY TO PARTS (b) TO (c) OF RAJYA SABHA UNSTARRED QUESTION NO. 130 FOR ANSWER ON 19TH JULY, 2021 ASKED BY SHRI JOHN BRITTAS REGARDING STATUS OF NH PROJECTS IN KERALA

Detailed status of NH Projects taken up in the State of Kerala

Sl. No.	NH No	Name of Project	Length (km)	Sanction cost (Rs. Cr.)	Physical Progress	Likely date of completion
1.	544	6-laning of Vadakkanchery to Thrissur on BOT(Toll)basis	28.355	910.28	86.42%	30-09-2021
2.	66	4-laning of Thiruvananthapuram from Mukkola (Km. 26.500) to Kerala/Tamil Nadu Border on EPC Mode	16.202	1147.79	93.62%	31-12-2021
3.	66	4-laning of Thalassery-Mahe Bypass on EPC Mode	18.600	1232.76	66.56%	15-12-2021
4.	66	4-laning of Neeleshwaram ROB on EPC Mode	0.780	83.16	80.00%	17-08-2021
5.	66	4-lane Elevated Highway connecting Kazhakuttom Jn. to Technopark Jn. on EPC	2.721	304.63	54.80%	04-10-2021
6.	66	6-laning of Kozhikode Bypass on HAM	28.400	1862.54	0	21-2-2023
7.	66	Construction of 6-lane Minor Bridge at Paloli and Major Bridge at Moorad on EPC	2.100	211.61	20.53%	11-06-2022
8.	66	Thalappadi to Changala on HAM	39	1981	Awarded on 23-03-2021	Construction period: 30 months
9.	66	Changala to Neeleshwaram on HAM	37.27	1746	Awarded on 15-10-2020	Construction period: 30 months
10.	66	Perole to Thalipparamba on HAM	40.11	3042	Awarded on 15-10-2020	Construction period: 30 months
11.	66	Thalipparamba to Muzhapilangadu on HAM	29.95	2737	Awarded on 08-02-2021	Construction period: 30 months

Sl. No.	NH No	Name of Project	Length (km)	Sanction cost (Rs. Cr.)	Physical Progress	Likely date of completion
12.	66	Azhiyur to Vengalam on HAM	40.8	3219	Awarded on 12-01-2021	Construction period: 30 months
13.	66	Ramanattukara to Valanchery on HAM	39.68	4384	Awarded on 30-03-2021	Construction period: 30 months
14.	66	Valanchery to Kappirikkad on HAM	37.35	3483	Awarded on 31-03-2021	Construction period: 30 months
15	966	Widening to 2 lane with paved shoulders from km 87/000 to km 133/720 (Nattukal to Thanaujn in Palakkad) of NH 966(Old NH 213) on EPC mode	46.72	294.26	70%	31-12-2021
16	85	Rehabilitation and upgradation of NH-85 (Old NH 49) from km 119/017 to km 161/300 (Design chainage km 119/017 to km 160/800)(Bodimettu to Munnar) to 2 lane with paved shoulders on EPC mode	41.78	380.76	65%	31-12-2021
17	766	Strengthening from km 76/000 to km 117/600 of Old NH 212	41.60	55.38	85%	29-08-2021
18	183	Strengthening and Geometric Improvements from km 50/300 to 51/800 and from Km.53/500 to 62/100 of NH 183(Old NH-220).	10.10	15.72	98%	31-07-2021
19	766	Strengthening and geometric improvements from km 5/000 to 15/000 of NH 766.	10	19.77	95%	31-07-2021
20	766	Construction of Pathiri bridge at km 89/400 on NH 766 (Old NH 212)	0	5.23	93%	30-09-2021
21	766	Strengthening and Geometric improvements from km 45/00 to 66/00 of NH 766 (Old NH-212).	21	33.49	85 %	23-07-2021
22	744	Strengthening and Geometric improvements from km 20/000 to km 45/000 of NH 744 (Old NH-208)	25	43.42	95%	16-08-2021

Sl. No.	NH No	Name of Project	Length (km)	Sanction cost (Rs. Cr.)	Physical Progress	Likely date of completion
23	183	Strengthening and geometric improvements from Km 0/000 to 23/500 of NH-183.	23.5	26.91	35%	31-12-2021
24	183	Strengthening from km 205/180 to 210/900 of NH 183 (old NH-220)	5.72	8.10	90%	31-07-2021
25	85	Strengthening and geometric improvements from Km 194/000 to 202/000 of NH-85.	8	13.93	90%	31-07-2021
26	183	Strengthening and Geometric improvements from km 23/500 to 53/500 (excluding from Km.50/300 to 51/800) of NH 183.	28.5	30.05	95%	31-07-2021
27	185	Construction of high level bridge over Cheruthoni River at 32/500 on NH 185.	0	23.83	8%	31-03-2022
28	766	Strengthening and Geometric improvements from km 66 to 75/600 of NH 766 (Old NH-212).	9.6	16.72	10%	17-09-2021
29	766	Strengthening and Geometric improvements from km25/00 to 45/000 of NH 766 (Old NH-212).	20	35.42	20%	17-09-2021
30	185	Strengthening of carriageway and Construction of retaining wall from Adimali to Keerithodu	15.50	47.62	Awarded on 31.05.2021	Construction period: 12 month
31	183A	Strengthening and Geometric Improvement from Mannarkulanji to Plappally	32.5	47.58	Awarded on 17.06.2021	Construction period: 12 month
32	183	Strengthening and Geometric Improvement from Kottayam to Chenkallepalli	29.9	54.15	Awarded on 31.05.2021	Construction period: 12 month
