

GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS
RAJYA SABHA
UNSTARRED QUESTION NO-1200
ANSWERED ON-08/12/2021

NATIONAL HIGHWAY PROJECT IN CHHATTISGARH AND JHARKHAND

1200. MS. SAROJ PANDEY:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS be pleased to state:

- (a) whether Government has approved any projects related to new National Highways in Chhattisgarh and Jharkhand during the last three years;
- (b) if so, the details thereof project-wise along with the financial allocation; and
- (c) the number of projects which have been started out of these and the estimated time limit for their completion?

ANSWER

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

- (a) to (c) Details of National Highway (NH) projects approved alongwith their sanctioned cost & present status in the States of Chhattisgarh and Jharkhand during the last three years are placed at **Annexure-I** & **Annexure-II** respectively.

ANNEXURE-I

ANNEXURE REFERRED TO IN REPLY TO PARTS (a) TO (c) OF RAJYA SABHA UNSTARRED QUESTION NO. 1200 FOR ANSWER ON 08.12.2021 ASKED BY MS. SAROJ PANDEY REGARDING NATIONAL HIGHWAY PROJECTS IN CHHATTISGARH AND JHARKHAND.

Details of National Highway (NH) projects approved alongwith their sanctioned cost & present status in the State of Chhattisgarh during the last three years

| Sl. No | Name of Project | Length (km) | Sanctioned Cost (in Rs. Cr) | Date of Start | Status of work | Scheduled/ Likely date of Completion |
|----------------|--|-------------|-----------------------------|---------------|---------------------------------------|--------------------------------------|
| 2018-19 | | | | | | |
| 1. | 4-Laning of Bilaspur-Pathrapali section from Km 0.00 to Km. 53.300 of NH-111 (New NH 130) under HAM Mode | 53.3 | 1261.05 | 08.03.2019 | At Implementation stage | 30.06.2022 |
| 2. | One time Improvement in urban area of Pathalgaon City from km. 465.100 to 468.800 of NH-43 (New NH-78) Ambikapur Division of Chhattisgarh. | 3.70 | 1.76 | - | The work re-sanctioned in FY 2020-21. | - |
| 3. | One time Improvement in urban area of Sitapur City from km. 433.900 to 437.600 of NH-43 (New NH-78) Ambikapur Division of Chhattisgarh. | 3.70 | 1.67 | 23.07.2019 | Completed on 09.01.2020 | - |
| 4. | One time Improvement in Keshkal City portion stretches | 3.40 | 1.76 | 11.11.2019 | Completed on | - |

| | | | | | | |
|-----|--|------|-------|----------|--|---|
| | from km 167.00 to 170.400 of NH-43 (New NH-30) Jagdalpur Division of Chhattisgarh. | | | | 24.02.2020 | |
| 5. | One time Improvement of Chandrapur Bypass from Km. 25.645 to 31.205 of NH -216 (New NH-153) in Bilaspur Division of Chhattisgarh. | 4.29 | 1.835 | - | Chandrapur bypass is under development under NHDP-IV scheme. | - |
| 6. | One time Improvement in urban area of Pondi City from existing km. 230.330 to 232.375 of NH 12A (New NH-30) in the State of Chhattisgarh. | 2.05 | 0.937 | 07.03.19 | Completed on 10.06.2019 | - |
| 7. | One time Improvement in urban area of Bodla City from existing km. 224.357 to 225.178 of NH 12A (New NH-30) in the State of Chhattisgarh. | 0.82 | 0.529 | 07.03.19 | Completed on 10.06.2019 | - |
| 8. | One time Improvement in urban area of Bemetra City from existing km. 292.247 to 295.850 of NH 12A (New NH-30) in the State of Chhattisgarh. | 3.60 | 2.217 | - | The stretch is developed by State Govt. | - |
| 9. | One time Improvement in urban area of Kawardha City from existing km. 242.500 to 246.820 of NH 12A (New NH-30) in the State of Chhattisgarh. | 4.32 | 3.06 | - | To be de-sanctioned. | - |
| 10. | One time Improvement in urban area of Simga City from | 2.69 | 1.529 | 08.03.19 | Completed on | - |

| | | | | | | |
|----------------|--|-------|--------|------------|-------------------------|------------|
| | existing km. 314.712 to 317.406 of NH 12A (New NH-30) in the State of Chhattisgarh. | | | | 23.02.2020 | |
| 2019-20 | | | | | | |
| 11. | Flyover and junction development at Tatibandh chowk at km 281.7 on Raipur-Aurang section of NH-6 (New NH-53) | 3.565 | 127.98 | 23.12.2019 | At Implementation stage | 20.06.2022 |
| 12. | Up-gradation of NH-930 Sherpar to Kohka from Km. 67+880 to Km 114+860 to two lane with paved shoulder in the State of Chhattisgarh configuration under Engineer Procurement & Construction (EPC) mode. | 46.98 | 278.97 | - | Awarded on 27.03.2021 | - |
| 13. | Improvement of Crust & Strengthening work of Raipur-Durg 4- Lane (including improvement of Junction) in km. 281.00 to 307.600 of NH-53 (Old NH-06) in the State of Chhattisgarh | 20.4 | 49.58 | - | Re-tendering stage | - |
| 14. | Construction of Slab culvert in km. 40.400, Km. 41.200 & 200 & 41.400 of NH-30 (Old NH-221) of Jagdalpur-Sukma-Konta Road | 0 | 1.56 | 16.06.2020 | Completed 23.06.2021 | - |
| 15. | Construction of 2-lane road from km. 0 to 36 (including culverts) of Bhopalpatnam-Warangal-Hyderabad road NH-163 (Old NH-202) | 36 | 37.08 | 20.08.2020 | At Implementation stage | 31.03.2022 |

| | | | | | | |
|----------------|---|-------|--------|------------|-------------------------|------------|
| 16. | Strengthening of km. 99.800 to Km. 168.800 i.e. Dhavalpur to Madangmuda section of NH No. 130 C on EPC mode in the State of Chhattisgarh | 69 | 40.02 | 03.12.2020 | At Implementation stage | 31.12.2021 |
| 17. | Widening & Strengthening work in Km. 25.530 to 31.540 = 6.010 of NH-30 (Old NH-221) of Jagdalpur-Sukma - Konta Road | 6.01 | 15.99 | - | Awarded on 10.11.2020 | - |
| 18. | Reconstruction & Strengthening work from Km. 400.00 to 430.00 of NH-63 (Old NH-16) in the State of Chhattisgarh. | 30 | 50.34 | 02.12.2020 | At Implementation stage | 31.12.2021 |
| 19. | Strengthening of Ambikapur Ramanujganj Garwa road NH -343 from km. 58/8, to 59/8 & 61/6 to 65/10 (Intermediate lane = 5.80 km. & from km. 59/10 to 61/4 & Km. 66/2 to 81/6 (2-Lane) = 17.20 km., total length=23.00 km on EPC mode in the State of Chhattisgarh | 23 | 19.3 | 14.12.2020 | At Implementation stage | 31.12.2021 |
| 20. | Special Repair High level bridge over Mahanadi River on NH-216 | 0 | 5.265 | 23.01.2021 | At Implementation stage | 31.03.2022 |
| 2020-21 | | | | | | |
| 21. | 4-Lane with paved shoulder configuration of Pathrapali Katghora of NH-111 from Km 53+300 to Km. 92+600 under HAM Mode | 39.30 | 865.10 | 04.12.2020 | At Implementation stage | 03.12.2022 |
| 22. | One Time Improvement of road in Masturi Bypass km. 10.400 to 11.250= 0.850 , km | 38.41 | 23.72 | 30.12.2020 | At Implem | 31.12.2021 |

| | | | | | | |
|-----|---|-------|--------|------------|-------------------------|------------|
| | 14.200 to 16.900= 2.700km, km 18.042 to Km 25.206 = 7.164 km & km 25.206 to 51.756 = 26.55 km (Total length= 37.264 km) & Raising from km 16.900 to 18.042 (length= 1.142 km) on NH-49 in the State of Chhattisgarh. | | | | entation stage | |
| 23. | Const of H L bridge across Goriyabhar Nallah at km 299.13 on NH-63 | 0 | 17.09 | 25.05.2021 | At Implementation stage | 25.11.2022 |
| 24. | Strengthening of pathalgaon town portion of NH-43 Katni-Gumla road from Km 465.000 to Km 468.600 | 3.6 | 3.38 | 10.08.2021 | At Implementation stage | 30.01.2022 |
| 25. | Raising in Km. 503.600 (503.400-504.000) of NH-63 (Old NH-16) Bhopalpatnam to Jagdalpur road during the year 2020-21 in the State of Chhattisgarh | 0.6 | 2.45 | 12.10.2021 | At Implementation stage | 10.02.2022 |
| 26. | One Time Improvement of road from Km. 126.360 to 127.500 (Bhatagaon realigned portion. Km. 135.600 to 142.400 (Kharsia bypassed portion) and Km. 150.800 to 180.400 (Raigarh town bypassed portion) Total length = 37.540 Km. of NH-49 (Old NH-200) in the State of Chhattisgarh. | 37.54 | 37.31 | 08.11.2021 | At Implementation stage | 07.11.2022 |
| 27. | Upgradation of NH-930 Jhalmala to Sherper from NH km 30+600 to km 67+800 to two/four lane with paved shoulders in the State of Chhattisgarh on EPC mode. | 37.28 | 222.86 | - | Awarde d on 30.07.2021 | - |
| 28. | Up-gradation of NH 130C Abhanpur-Panduka from NH km. 0+000 to Km 40+400 to | 40.38 | 193.16 | - | Awarde d on | - |

| | | | | | | |
|-----|---|--------|--------|--|------------------------|---|
| | two lane with paved shoulders with cement concrete pavement in the state of Chhattisgarh on Engineering, Procurement & Construction (EPC) mode | | | | 23.08.2021 | |
| 29. | One Time Improvement for Baikunthpur City Portion road from Km. 299.800 to 312.800 on Katni-Gumla road NH-43 in the state of Chhattisgarh. | 13 | 9.75 | - | Awarde d on 12.11.2021 | - |
| 30. | Reconstruction of Minor Bridges at Km 99.800 to Km 100.600, Km 98.400 to Km 96.800 (Geedam Nalla) & Major Bridge at Km 59.000 to Km 59.600 (Guter Nalla) on NH-30 (Old NH-221) in the State of Chhattisgarh | 0 | 20.27 | - | At Tender Stage | - |
| 31. | Up-gradation of NH 130C Madangmuda-Deobhog-Odisha from km 168+800 to 196+400 to two lane with paved shoulder in the state of Chhattisgarh on EPC basis | 27.6 | 120.37 | - | At Tender Stage | |
| 32. | Up-gradation of NH 130A Mungeli-Pondi from km 51+600 to km 77+870 & km 80+970 to km 95+970 to two lane with paved shoulder in the state of Chhattisgarh | 42.27 | 218.57 | - | At Tender Stage | |
| 33 | Bilaspur-Urga from km. 0.00 to km 70.20 of NH-130A (HAM) under Bharatmala Pariyojna | 70.200 | 1527 | Agreement Signed on 21.06.2021. Appointed date yet to be declared. | | |
| 34 | 4- laning of Champa–Korba–Katghora section from km. 0.000 to 38.200 of NH-149B under NH (O) | 38.200 | 999.97 | Agreement Signed on 07.06.2021. Appointed date yet to be declared. | | |

ANNEXURE-II

ANNEXURE REFERRED TO IN REPLY TO PARTS (a) TO (c) OF RAJYA SABHA UNSTARRED QUESTION NO. 1200 FOR ANSWER ON 08.12.2021 ASKED BY MS. SAROJ PANDEY REGARDING NATIONAL HIGHWAY PROJECTS IN CHHATTISGARH AND JHARKHAND.

Details of National Highway (NH) projects approved alongwith their sanctioned cost & present status in the State of Jharkhand during the last three years

| Sl. No. | Name of Project | Length (Km) | Sanctioned Cost (Rs crore) | Date of Start | Status of work | Scheduled/likely date of completion |
|----------------|--|--------------------|-----------------------------------|----------------------|-------------------------|---|
| 2018-19 | | | | | | |
| 1 | 6-Laning of Khairatunda-Barwa Adda (Km 360.30 to Km 400.132) section of NH-19(Old NH-2) in the state of Jharkhand on Hybrid Annuity Mode | 40.33 | 1332.76 | 08.01.2019 | Completed | Work Completed PCOD issued on 09.10.2021 |
| 2 | Strengthening of road from km 73.00 to 119.175 of NH522(Old NH-100) | 46.18 | 47.98 | 17.10.2019 | At Implementation stage | 31.12.2021 |
| 3 | Strengthening of road from km 0.00 to km 41.80 of NH-133A | 41.8 | 51.38 | 15.10.2019 | At Implementation stage | 31.12.2021 |
| 4 | Strengthening of road from km 10.00 to km 23.215 of NH43(Old NH-78) | 13.22 | 10.57 | 30.08.2019 | At Implementation stage | 31.12.2021 |
| 5 | Strengthening of road from km 44.00 to km 71.00 of NH-143A | 27 | 24.37 | 10.08.2019 | Completed | Work completed on 30.11.2020 |
| 5 | Strengthening work of Hatgamharia-Jaintgarah road from km 176.000 to 202.900 of NH20(Old NH-75Ext.) | 28 | 27.56 | 26.10.2019 | Completed | Work completed on 25.01.2021 |
| 6 | Paver block work on both side of road from km 129.900 to km | Paver work | 2.4 | 28.08.2019 | Completed | Work completed |

| | | | | | | |
|----------------|---|---------|---------|----------------|--------------------------------|--|
| | 131.000 and km 133.650 to 135.000 of NH-114A. | | | | | on 23.11.2019 |
| 7 | Construction of Box cell culverts in km 49.00 to 62.00 of NH522(Old NH-100) | Culvert | 4.65 | 05.02.2 019 | Completed | Work completed on 04.02.2020 |
| 8 | Construction of Box cell culvert at km 40th of NH20(Old NH-31) | Culvert | 0.81 | 01.02.2 019 | Completed | Work completed on 27.05.2019 |
| 2019-20 | | | | | | |
| 9 | Six laning of Gorhar to Khairatunda section of NH-19(Old NH-2) from Km 320.810 to Km 360.300 in the state of Jharkhand on Hybrid Annuity Mode | 34.99 | 1790.27 | 19.07.2 019 | Completed | Work Completed PCOD issued on 16.10.2021 |
| 10 | 6-laning of Chordaha to Gorhar (Km 249.525 to Km 320.810) section of NH-19(Old NH-2)in the state of Jharkhand on EPC Mode | 59.66 | 1611.68 | 03.06.2 019 | At Implementa tion stage | 28.05.2022 |
| 11 | Balance work of 4/6 Laning of Ranchi- Mahulia Section of NH- 43(Old NH-33) from Vikash-Rampur (Km 113.730 to Km 140.00), Package-I | 26.27 | 492.56 | 11.06.2 019 | At Implementa tion stage | 10.06.2022 |
| 12 | Balance work of 4/6 Laning of Ranchi- Mahulia Section of NH- 43(Old NH-33) from Rampur-Chowka Section (Km 140.00 to Km 217.300), Package II. | 77.30 | 519.24 | 03.06.2 019 | At Implementa tion stage | 31.12.2021 |
| 13 | Balance work of 4/6 Laning of Chowka to Saherbera section of NH18(Old NH-33) from | 16.05 | 284.74 | 12.07.2 019 | At Implementa tion stage | 10.06.2022 |

| | | | | | | |
|----|--|--------|--------|------------|-------------------------|------------|
| | Km 217.300 to Km 233.350, Package III | | | | | |
| 14 | Balance work of 4/6 Laning of Ranchi-Mahulia Section of NH18(Old NH-33) from Saherbera to Mahulia (Km 233.350 to Km 277.568),Package IV | 44.21 | 462.37 | 11.06.2019 | At Implementation stage | 31.03.2022 |
| 15 | 4-Laning of Barhi - Koderma Section (Km 0.00 to Km 27.700) of NH 20 (Old NH-31). | 27.70 | 665.75 | 18.11.2019 | At Implementation stage | 31.05.2022 |
| 16 | Strengthening of road from km 48.00 to 62.65 (L-14.65 km) of NH522 (Old NH-100) | 14.65 | 22.07 | 16.10.2020 | At Implementation stage | 31.12.2021 |
| 17 | Strengthening of road from km 137 to 172 (i.e. from Kolebira to Simdega) of NH43(Old NH-23) | 36 | 38.09 | 09.09.2020 | At Implementation stage | 15.12.2021 |
| 18 | Widening and Strengthening/Reconstruction of Existing Pavement to 2-lane with Paved shoulder and improvement of Geometry including Replacement of Culverts and Bridges from km 11.200 to 30.00 (Bihar Jharkhand Border) of NH-22 (Old NH-99) | 18.8 | 49.777 | 15.10.2020 | At Implementation stage | 14.10.2022 |
| 19 | Construction of HL Bridge over Chhinda Nala at km 177 on NH43(Old NH-23) | Bridge | 4.9 | 12.09.2020 | At Implementation stage | 31.01.2022 |
| 20 | Strengthening of road from km 173.00 to 211.20 (i.e. from Simdega to Basjore) of NH43(Old NH-23) | 39.2 | 39.25 | 09.09.2020 | At Implementation stage | 15.12.2021 |

| | | | | | | |
|----------------|--|-------------|--------|------------|-------------------------|------------|
| 21 | Strengthening of road from km 25.00 to 62.00 of NH-133 | 37 | 35.24 | 17.11.2020 | At Implementation stage | 15.01.2022 |
| 22 | Construction of HL bridge over Local Nala at km 154/3 (KM 155.7) on NH43(Old NH-23) | Bridge | 1.86 | 15.09.2020 | At Implementation stage | 31.01.2022 |
| 23 | Widening & strengthening to 2-lane with paved shoulder along with geometric improvement including replacement of culverts from km 79.0 to 117.2 of NH22(Old NH-99) | 38.2 | 114.22 | 25.01.2021 | At Implementation stage | 24.01.2023 |
| 24 | Widening to 2-lane with paved shoulder from km 0.00 to 44.00 (Kuru-Ghaghra section) of NH-143A including re-construction of culverts and bridges. | 44 | 153.01 | 19.08.2021 | At Implementation stage | 18.08.2023 |
| 25 | Improvement of Curves and Safety Traffic Calming Measures at Annraj Ghati, Ch-146 Km of NH-343. | Road Safety | 16.48 | 05.05.2021 | At Implementation stage | 04.11.2022 |
| 2020-21 | | | | | | |
| 26 | Construction of new link (NH-133B) from km. 0.200 (km. 200.700 of Sahibganj Bypass) in Jharkhand to km. 15.885 (km. 25.240 of 131A) including Ganga Bridge and construction of Manihari Bypass from km. 0.000(km. 25.240 of 131A) to km. 5.500 (km. 34.100 of NH-131A near Narenpur) and widening of NH-131A from km. 5.500 (km. 34.100 of NH-131A) to km. 6.000(34.600 of NH- | 21.685 | 1962.5 | 01.11.2020 | At Implementation stage | 30.10.2024 |

| | | | | | | |
|----|--|--------|--------|--|-------------------------|------------|
| | 131A) in the state of Bihar to 4 lane standard on EPC Mode | | | | | |
| 27 | Four laning from Km 196.870 (Sankha) to Km 219.600 (Khajuri) (Rehla/ Garhwa Bypass) on HAM on NH39(Old NH-75) in the State of Jharkhand. | 22.73 | 888.08 | 07.10.2021 | At Implementation stage | 06.10.2023 |
| 28 | Strengthening/reconstruction of NH-333A from Km 30.400 to Km 57.400 | 27.05 | 76.5 | Awarded on 06.10.2021, appointed date yet to be declared | | - |
| 29 | Strengthening and widening of NH-143B from Km 36.100 to Km 60.600 | 24.5 | 81.59 | At tender stage | | - |
| 30 | Strengthening of NH522(Old NH-100) from Km 62.650 to Km 73 | 10.35 | 18.07 | Awarded on 23.11.2021, appointed date yet to be declared | | - |
| 31 | W&S to 2-Lane with PS - Dumka to Basukinath (Km 65.50 to 87.53) NH - 114A | 22.03 | 148.24 | Awarded on 03.11.2021, appointed date yet to be declared | | - |
| 32 | Strengthening from km 10 to km 54 of NH-218 | 44 | 85.28 | 24.09.2021 | At Implementation stage | 23.09.2022 |
| 33 | Construction of ROB at km 198 of NH-114A | ROB | 52.36 | Awarded on 29.06.2021,appointed date yet to be declared | | - |
| 34 | Construction of ROB at km 204 of NH-114A | ROB | 52.26 | Awarded on 29.06.2021, appointed date yet to be declared | | - |
| 35 | Construction of ROB at km 209 of NH-114A | ROB | 29.96 | At tender stage | | - |
| 36 | Construction of ROB at km 116 of NH22(Old NH-99) | ROB | 42.84 | At tender stage | | - |
| 37 | Construction of ROB at km 11 of NH-419 | ROB | 38.27 | At tender stage | | - |
| 38 | Rehabilitation of bridges at km 245 & 260 of NH-114A and at km 46 of NH-419 | Bridge | 3.46 | 25.02.2021 | At Implementation stage | 31.12.2021 |
| 39 | Widening/ Reconstruction Major | Bridge | 22.55 | At tender stage | | - |

| | | | | | |
|----|--|--------|---------|---|---|
| | Bridge Km 7.650 (320m) of NH-220 | | | | |
| 40 | Widening/ Reconstruction Minor Bridge Km 23rd (56m), Km 33rd (43m), Km 35th (49m), Km 41st (22m) of NH -220 | Bridge | 19.32 | At tender stage | - |
| 41 | 4-Laning of Mirzachowki-Farakka section of NH33 (Old NH-80) from Km 215.000 to Km 260.000 (Package-I) on HAM Mode in the State of Jharkhand | 42.61 | 1302.72 | LOA issued on 10.03.2019 Appointed date Yet to be declared | - |
| 42 | 4-Laning of Hariharganj to Parwa More section of NH139(Old NH-98) from Km 23.284 to Km 57.049 on HAM Mode in the State of Jharkhand | 33.765 | 876.06 | LOA issued on 26.10.2020 Appointed date Yet to be declared | - |
| 43 | 4-Laning of Palma to Gumla section of NH43(Old NH-23) from Km 26.000 to Km 89.170 on HAM Mode in the State of Jharkhand | 63.17 | 1269.31 | LOA issued on 28.08.2020 Appointed date Yet to be declared | - |
