

GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS
RAJYA SABHA
UNSTARRED QUESTION NO-91
ANSWERED ON-02/02/2022

INCOMPLETE NATIONAL HIGHWAYS IN ODISHA.

91. DR. SASMIT PATRA:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS be pleased to state:

- (a) the details of the incomplete National Highways in Odisha;
- (b) by when these incomplete projects would be completed in Odisha; and
- (c) the reasons for the delay and/or non-completion of these projects

ANSWER

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

(a) to (c) There are 40 National Highway works in progress beyond the original completion schedule in the State of Odisha, which are delayed mainly due to delay in land acquisition, forest clearance, tree cutting, LWE activities, Covid-19 pandemic and slow progress by contractors. These projects are likely to be completed by March 2023. Details are at Annexure.

ANNEXURE-I REFERRED TO IN REPLY OF (a) TO (c) OF RAJYA SABHA UNSTARRED QUESTION NO. 91 FOR ANSWER FOR 02.02.2022 ASKED BY DR. SASMIT PATRA REGARDING “INCOMPLETE NATIONAL HIGHWAYS IN ODISHA.”

Details of National Highway works in progress beyond original completion schedule in the state of Odisha

S.No	Name of Project	Length in km	Cost (Rs. in crores)	Appointed Date/Start date	Scheduled Date of Completion	Likely date of completion
1	4-laning of Angul-Sambalpur Section of NH-42 (EPC)	153.00	1255	03.03.17	30.08.19	30.06.22
2	4-laning of Teleibani –Sambalpur section of NH-6(EPC)	50.75	392.22	25.05.17	02.11.19	07.05.22
3	4-laning of Baharagora-Singara Section of NH-6(EPC)	111.61	743.50	21.10.17	17.04.20	31.01.22
4	4-laning of Cuttack – Angul Section of NH-42(EPC), Pkg – I	59.80	583.00	19.01.18	17.07.20	30.06.22
5	4-laning of Cuttack – Angul Section of NH-42(EPC), Pkg – II	51.80	529.00	12.03.18	07.09.20	30.06.22
6	4-laning of Rimuli-Koida Section of NH-215 (New NH 520 (EPC)	43.20	540	12.05.18	11.05.20	31.03.22
7	4-laning of Koida –Rajamunda Section of NH-215 (New NH 520) (EPC)	53.25	843.42	08.05.18	07.05.20	30.06.22
8	4-laning of Biramitrapur-Brahmani bridge end Section of NH-23(EPC)	29.10	381.75	23.05.18	18.11.20	30.06.22
9	6-laning of Chandikhole-Bhadrak Section of NH-5 (New NH 16) (HAM)	74.5	1522	16.12.18	12.06.21	12.05.22
10	6- laning of Puintola to Tangi Section of NH-5 (New NH 18) (EPC)	75.358	505.22	17.12.18	16.12.20	30.06.22
11	4-laning of Rajamunda to Barkote Section of NH-23(EPC)	50.01	394.00	17.12.18	13.06.21	30.06.22
12	4-laning of Brahmani bridge end to Rajamunda Section of NH-23(EPC)	47	366.56	31.12.18	27.06.21	24.06.22
13	4-laning of Talcher – Kamakhyanagar Section of NH-200/23 (New NH 53) (EPC)	41.267	503.3	21.02.19	19.08.21	30.06.22
14	6- laning of Tangi-Bhubaneswar Section of NH-5 (New NH 18) (EPC)	56.778	806.11	10.04.19	08.04.21	21.10.22

15	6-laning of Bhadrak-Balasore Section of NH-5 (New NH 16) (HAM)	62.641	999	20.03.19	14.09.21	31.03.23
16	3 VUPs at Balikuda, Sikharpur & Badachana in Bhubaneswar-Chandikhole Section of NH-16	3.305	46.44	03.07.19	01.01.21	15.07.22
17	Flyover at Hanspal of Chandikhole-Jagatpur-Bhubaneswar Section of NH-5	0.40	23.85	05.06.20	05.12.21	30.06.22
18	Construction of VUPs at Km.11.330 (Kalabadia Chowk) and at Km.14.280 (Kuliana Village) in Balasore-Baripada-Jharpokharia Section of NH-5	NA	22.92	06.10.20	05.10.21	30.06.22
19	Balance work of 4-laning of Panikoili-Rimuli Section of NH-20	7	183.95	12.03.21	13.03.22	30.06.22
20	Widening and strengthening to 2L+PS from km 162/700 to km 192/450 (Amalabata to Tandikana) of NH-326	29.75	114.0300	02.11.15	01.11.17	15.02.22
21	Widening to 2L+PS from km 0/00 to km 81/00 & km 93/00 to km 119/00 (Charichhak to Bhanjanagar) of NH-157	106.62	287.6975	15.02.17	14.02.19	10.02.22
22	Widening to 2L+PS from km 50/0 to km 140/9 (Sonepur to Madhapur) of NH-57	86.61	295.67	15.02.17	14.02.19	28.02.22
23	Widening to 2L+PS from km 239/900 to 294/300 (Nayagarh to Khurda) of NH-57	54.4	223.50	06.08.18	05.08.20	31.03.22
24	Widening & Strengthening to 2L+PS from km 58/000 to 116/100 (Naktideula to Boudh) of NH 153-B	58.1	206.88	04.04.18	03.04.20	30.06.22
25	Widening to 2L+PS from Km 0/000 to 41/055 (Chandili- Borigumma) of NH 63	41.05	120.13	08.05.17	07.05.19	31.03.22
26	Widening to 2L+PS from Km 173/370 to 229/400 (Baliguda to Daringbadi) of NH-59	53.79	214.230	06.08.18	05.02.20	25.08.22
27	Widening to 2L+PS from Km 269/300 to 328/200 (Jharsuguda to Bhojpur) of NH-49	56.60	199.160	01.08.18	30.01.20	31.07.22
28	Widening to 2L+PS from km 319/280 to 345/480 (Boriguma - Jeypore) of NH-26	26.20	95.0391	15.11.19	07.05.21	31.03.22
29	Strengthening to NH-326 from km 253/700 to 281/700 (Laxmipur to Kakiraguma)	28	23.2191	19.09.20	18.03.21	28.02.22
30	Strengthening to NH-26 from km 351/480 to 367/480 & from km 376/480 to 434/767 (Koraput to Sunki Ghat)	74.3	57.3276	19.09.20	18.07.21	31.03.22
31	Strengthening to NH-326A from km 70/0 to km 102/90	32.9	24.7058	12.09.20	10.03.21	28.02.22
32	Strenhthening to NH-326 from km 311/700 to 327/700	16	13.4000	19.09.20	18.03.21	28.02.22
33	Strengthening to NH-20 from km 0/0 to 14/0 (Champua-Rimuli) & Link Road to NH-20 from	15.94	14.588	27.07.20	29.01.21	31.03.22

	14/0 to 14/69 (at Parsala) and connecting road from Rimuli Square at km 14/0 to 1/430 of NH-520					
34	Strengthening to NH-326 from km 413/700 to km 429/700	16	16.4874	19.09.20	18.01.21	31.03.22
35	Strengthening to NH-53 from km 314/130 to 321/00	6.87	6.50	15.07.21	14.01.22	14.04.22
36	strengthening of existing carriageway from km 75/100 to 84/000 (Except ROB portion from 77/650 Km to 79/250 Km) section of NH-149"	7.18	5.72	15.07.21	14.01.22	14.04.22
37	Strengthening of road from Km 174/570 to 186/094 Km, 210/570 to 234/751 & Km 235/748 to 243/648 km of NH-20"	43.6	18.06	08.06.21	07.12.21	31.03.22
38	Reconstruction of proposed High Level Bridge over Pochaka Nallah at km 17/950 of NH-326 (Single span of 18.00 m RCC T-Beam & Slab Bridge with footpath)	NA	3.9798	26.03.20	19.07.20	28.02.22
39	Rehabilitation of Tel Bridge between 126/690 to 127/163of NH-26 such as providing mastic asphalt, BC, Crash Barriers	NA	1.17	10.08.20	09.12.20	31.03.22
40	Rehabilitation and Upgrading to 2 lanes/2 lane with paved shoulder from Km 90/0 to 158/0 (Nuapada to Bangomunda) of NH-217 under Phase-I of NHIIP .	68	171.96	13.06.14	12.06.16	31.03.22
