## GOVERNMENT OF INDIA MINISTRY OF PORTS, SHIPPING AND WATERWAYS RAJYA SABHA UNSTARRED QUESTION NO- 1585 ANSWERED ON 20.12.2022

### SAGARMALA PROGRAM IN WEST BENGAL

## 1585. DR. SANTANU SEN:

Will the Minister of PORTS, SHIPPING AND WATERWAYS be pleased to state:

(a) the details of the projects sanctioned to West Bengal under the Sagarmala Programme, year-wise;

(b) the current status of implementation of each of the projects;

(c) the details of funds allocated and utilised for the projects in West Bengal, project-wise;

(d) whether there is any time and cost overrun in any of projects in the state; and

(e) if so, the details thereof and the reasons therefor?

#### ANSWER

# MINISTER OF PORTS, SHIPPING AND WATERWAYS (SHRI SARBANDA SONOWAL)

(a)to(e) Ministry of Ports, Shipping and Waterways is providing financial assistance to 10 projects at an estimated cost of Rs. 635 Cr in the State of West Bengal. Out of total 10 projects, 5 projects worth Rs. 315 Cr. have been completed These projects are related to Port Connectivity, Skill Development and Technology Centres etc. The list of sanctioned projects withcurrent status of implementation, details of funds, time and cost overrun inWest Bengal is provided atAnnexure I.

# Details of Partially Funded Projects under Sagarmala ProgrammeinWest Bengal

Sr No	Name of Project	Project Category	Impleme nting Agency	Project Status	Proj ect Cost (Rs. Cr)	Funds Sancti oned (Rs. Cr)	Fund Releas ed (Rs. Cr)	Time Over run	Cos t Ove rru n	Reasons
1	2nd Railway Line from Durgach ak take off point to 'A' cabin at Durgach ak at HDC	Rail	Haldia Dock Complex	Completed	117. 00	20.00 (2015- 16)	20.00	Yes	No	Time overrun – a)Shifting of Naptha pipeline. b)COVID- 19 pandemic
2	Coastal Districts Skill Develop ment Program - Phase 2 -West Bengal	Skill Develop ment	Ministry of Rural Developm ent (DDU- GKY)	Sanction of Project	6.32	6.32 (2019- 20)	2.11	Yes	No	Time overrun: COVID- 19 pandemic
3	Improve ment of road connecti vity to facilitate trade and port users at KoPT, Phase-2	Road	Kolkata Port Authority	Under Implement ation	88.0 0	20.00 (2018- 19)	18.00	Yes	No	Most of the roads involved are public thoroughfar e. Closure of the roads, essential for works, requires permission from local and police administrati on, which are not always forthcoming within due time, resulting in execution of job.
4	Upgrade of existing rail network	Rail	Kolkata Port Authority	Completed	9.00	4.00 (2016- 17)	4.00	No	No	NA

1	at				I				I	I I
	Kolkata Dock System									
5	Upgrada tion of the track 10-12- 14-16- 18-19- 20-21- 22 and 23 at EJC yard of KoPT	Rail	Kolkata Port Authority	Completed	46.4 6	14.00 (2016- 17)	14.00	No	No	NA
6	Improve ment of road connecti vity to facilitate trade and port users at KoPT	Road	Kolkata Port Authority	Completed	15.0 0	7.50 (2016- 17)	6.76	No	No	NA
7	RoB cum Flyover at Ranicha k level crossing at KoPT	Road	Haldia Dock Complex	Completed	127. 80	50.00 (2015- 16)	50.00	Yes	No	Time overrun – COVID-19 pandemic
8	Setting up of Centre for Inland and Coastal Maritim e Technol ogy (CICMT ) at IIT Kharagp ur, West Benga	Technolo gy Centers	IIT Kharagpu r	Under Implement ation	69.2 0	69.20 (2018- 19)	29.25	Yes	No	Time overrun – COVID-19 pandemic
9	Develop ment of River Cruise terminal and river tourism facility along	Cruise Tourism	Kolkata Port Authority	Under Implement ation	75.8 2	37.91 (2022- 23)	0.00	No	No	NA

with riverfron t beautific ation works at KDS, SMP, Kolkata'									NA
Design, Enginee ring & Constru ction for Rehabili tation of No.7, NSD Old 10 Berth includin g Develop ment of Backyar d at N.S. Dock of KDS - SMP, Kolkata'	Port Moderniz ation - Major Ports	Kolkata Port Authority	Under Implement ation	80.7 4	40.37 (2022- 23)	21.11	No	No	NA

\*\*\*\*\*