

GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS
RAJYA SABHA
UNSTARRED QUESTION NO- 98
ANSWERED ON 07/12/2022

NATIONAL HIGHWAYS IN ANDHRA PRADESH

98. SHRI G.V.L. NARASIMHA RAO:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS be pleased to state:

- (a) length of National Highways in Andhra Pradesh in year 2014 and at present and breakup by category like two lane, four lane, six lane etc.;
- (b) list of ongoing National Highway projects in Andhra Pradesh and details like route, length, type, target date, expenditure incurred etc.;
- (c) financial contribution of Andhra Pradesh Government, if any, to each of the ongoing National Highways projects, details thereof;
- (d) route plan, budget, timeframe for the construction of newly announced Bengaluru Kadapa-Vijayawada Greenfield Access Controlled Corridor; and
- (e) status of DPR of six lane standard Visakhapatnam-Bhogapuram beach corridor project, details and schedule of its construction.

ANSWER

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

(a) The length of National Highways in Andhra Pradesh in the year 2014 was 4193 km and at present , it is 8744 km. Detailed category-wise breakup into two lane, four lane, six lane etc., is as under;

Year	Length of National Highways (in km)					
	Less than 2 lane	2 lane	2-lane with Paved shoulders	4-lane	6-lane	Total
2022 (At present)	411	767	3349	3316*	901	8744

* inclusive of 777 km greenfield NH under DPR.

(b) The list of ongoing National Highway projects in Andhra Pradesh indicating route, length, type, target date, expenditure incurred etc., is at Annexure.

(c) There is no financial contribution from the Government of Andhra Pradesh in the construction of ongoing National Highway Projects.

(d) Details of newly announced Bengaluru Kadapa-Vijayawada greenfield Access Controlled Corridor are as below:

S. No.	Name of the Project	Route	NH No.	Length (km)	Project Cost (Rs Cr)	Time frame for construction
1	Bengaluru – Kadapa – Vijayawada Economic Corridor	Kondikonda Checkpost (Kodur Village) connecting Settipalle, Nallamada, Odulapalle, Dorigallu in Satya Sai District, Velpula, Ulimella, Muthukuru, Somapuram, Papireddipalle, Kavulakuntla in YSR Kadapa District, Seetharamapuram in SPSR Nellore District, Gundupalle, Uppalapadu, Vangapadu, Marripudi, Thallur in Prakasam District Kunkupadu, Addanki, Muppavaram in Bapatla District	544G	342.50	12500 (Approx.)	2023-2025

(e) DPR for six laning of Visakhapatnam-Bhogapuram beach corridor project is in progress and is likely to be completed by March 2023.

ANNEXURE

ANNEXURE REFERRED TO IN REPLY TO PART (b) OF RAJYA SABHA UNSTARRED QUESTION NO. 98 FOR ANSWER ON 07.12.2022 ASKED BY SHRI G.V.L. NARASIMHA RAO REGARDING NATIONAL HIGHWAYS IN ANDHRA PRADESH.

Project wise details of ongoing NHs works in the State of Andhra Pradesh

S.No	Name of Work	Route	Length (Km)	Type	Sanctioned Cost (Rs in crore)	Start Date	Schedule Date of Completion	Likely date of completion	Expenditure Incurred (Rs. in Crore)
1	Development of Six Lane Aluru to Jakkuva Section of NH 130 CD Road from Km. 365+033 to Km. 396+800 under Raipur – Visakhapatnam Economics Corridor	Raipur – Visakhapatnam	31.767	HAM	1128.48	31-03-2022	29-03-2024	29-03-2024	112.36
2	Development of Six Lane Jakkuva to Korlam Section of NH 130 CD Road from Km. 396+800 to Km. 421+100 under Raipur – Visakhapatnam Economics Corridor	Raipur – Visakhapatnam	24.3	HAM	767.57	31-03-2022	29-03-2024	29-03-2024	113.58
3	Development of Six Lane Korlam to Kantakapalle Section of NH 130 CD Road from Km. 421+100 to Km. 445+100 under Raipur – Visakhapatnam Economics Corridor	Raipur – Visakhapatnam	24	HAM	957.43	19-02-2022	18-02-2024	18-02-2024	247.97
4	Development of Six Lane Kantakapalle to Sabbavaram Section of NH 130 CD Road from Km. 445+100 to Km. 464+662 under Raipur – Visakhapatnam Economics Corridor	Raipur – Visakhapatnam	19.562	HAM	923.91	06-10-2022	04-10-2024	04-10-2024	142.86

	atnam Economics Corridor								
5	6-laning of Anandapuram - Anakapalli section of NH16	NH16	50.780	HAM	2951.84	04.01.2019	01.07.2021	28.02.2023	1641.75
6	Development of 4-lane road connectivity from existing East Break Waters upto Convent Junction – Phase.I of the Project from Km 0.312 [End of Vishakhapatnam Port Trust (VPT) (under construction) and Ends at Km 3.800 [VCT PL Exit Gate]	516C	3.488	EPC	35.79	01.04.2022	31.12.2022	31.12.2022	6.44
7	Construction of 4 lane Access Controlled New Greenfield Highway Section of NH-365BG (Khammam-Devarapalle) from Recharla village to Gurveyudem village (Design Chainage 105+236 to 132+664) under Inter Corridor Route under Bharatmala Pariyojana	Khammam-Devarapalle	27.428	HAM	517.05	26.09.2022	25.09.2024	25.09.2024	0
8	Construction of 4 lane Access Controlled New Greenfield Highway Section of NH-365BG (Khammam-Devarapalle) from Gurveyudem village to Devarapalle village (Design Chainage 132+664 to 162+126) under Inter Corridor Route under Bharatmala Pariyojana	Khammam-Devarapalle	29.462	HAM	622	26.09.2022	25.09.2024	25.09.2024	0
9	Upgradation of Port Connectivity existing 2 lane to 4 lane from Achhampeta Junction	Kakinada Anchorage port to Vak	13.198	EPC	90.2	13.07.2022	12.07.2023	12.07.2023	0

	n (NH-216) to Kakinda Anchorage Port Connecting Vakalpudi light house (from Ch. 0.000 to Ch. 13.198) under Bharatmala Pariyojana.	alapedi light house							
10	Six-laning of existing 4-lane road from Gundugolanu to Kalaparru of NH-5 (new NH-16) under Bharatmala Pariyojana on EPC mode (Pkg-I) – ongoing	GQ	27.4	EPC	641.90	27.01.2020	30.07.2021	30.12.2022	552.79
11	6-lane bypass from Km 0.000 to Km 30.000 as a part of Vijayawada Bypass from Km 1076.480 to Km 1112.440 in Vijayawada – Gundugolanu Section of NH-16 (Pkg-III) - ongoing	30.0	30	HAM	1321.79	18.02.2021	17.02.2023	17.02.2023	460.17
12	Construction of Half flyover at Km. 1082+320 (Design Chainage at Km.0+740) at Vijayawada Airport near Gannavaram on Gundugolanu-Vijayawada section of NH-16 towards rectification of Black Spot ID: AP-(02)-093	Rectification of black spot	1.415	EPC	29.34	29.07.2022	24.04.2023	24.04.2023	0.05
13	6-laning of Chilakaluripet bypass	Boppudi, Purushottapatnam, Ganapavaram, Thimmapuram Nadendla villages	16.384	HAM	712.44	28.06.2021	19.03.2023	19.03.2023	247.95
14	6-laning of Gollapudi – Chinnakakani section of NH-16	Chinnakakani, Mangalagiri, Navuluru, Krishnayapal	17.881	HAM	1546.31	07.07.2021	04.01.2024	04.01.2024	281.94

		am, Venkatapalem							
15	Development of Emergency Landing Facility on NHs construction from Km. 1210.000 to Km. 1214.000 on Chilakaluripet – Nellore section of NH-16	Chilakaluripet – Nellore section	4 km	EPC	66.87	06.03.2019	31.10.2019	Feb 2023	69.70
16	Development of Emergency Landing Facilities on National Highways- Construction of Emergency Landing Facility Km.1274+0000 to Km.1277+600 section Chilakaluripet - Nellore of NH-16	Chilakaluripet – Nellore section	3.6 km	EPC	52.88	26.12.2019	21.08.2020	May 2023	54.69
17	Construction of six laning of dedicated port road to Krishnapatnam (Package-I) from Km. 0+000 to Km. 18+000 under Bharatmala Pariyojna Phase-I	Stretch starts at Krishnapatnam Junction in Nellore – Tada Section of NH-16 leading to Krishnapatnam Port	18.970 km	EPC	254.43	20.12.2018	19.12.2020	June 2024	118.58
18	Four/Six laning (Permanent restoration of flood damaged section) from Km 83/350 to km 83/680 & from km 136/910 to km 140/400 of Tada – Nellore section of NH-16	Nellore – Tada Section of NH-16	3.82 KM	EPC	134.76	13.12.2019	04.06.2021	March 2023	69.02
19	Six-Laning of NH-71 from Renigunta (Start at junction of NH-71, NH-18A, NH-205 MIDR of Renigunta) (Design Km 0.000 / Existing Km 12.600 of NH-71) to Naidupeta (End on NH-16) (Desi	Bangalore -Chittoor-Nellore	57.046	HAM	1899	31.01.2022	30.01.2024	30.01.2024	322.59

	gn Km 57.046 / Existing Km 183+400 of NH-71) (Design Length – 57.046 Km)								
20	BCE-Phase-I -Construction of Four lane Bangalore Chennai Expressway from Ch. 71.000 to Ch. 96.000 (Bethamangala to Baireddypalli Section) in the state of Karnataka and Andhra Pradesh Under Bharatmala Pariyojana	Bethamangala to Baireddypalli	25	Four Lane Expressway	1192	10.10.2022	09.10.2024	09.10.2025	3.8
21	BCE-Phase-III -Construction of Four lane Bangalore Chennai Expressway from Ch. 127.000 to Ch. 156.000 (Bangarupalem to Gudipala Section) under Bharatmala Pariyojana	Bangarupalem to Gudipala	29	Four Lane Expressway	1060	04.10.2022	03.10.2024	03.10.2025	1.8
22	Construction of Six Lane Grade Separated Structures along with slip roads at Km 210+780 (ITC Junction in Kurnool Town), 260+400 (Kambhalapadu Junction, Dhone) 263+558 (Dhone Exit, Dhone), and service roads from Km 204+800 to Km 204+800 (Both Sides) from Km 213+500 to Km 215+500 (RHS), 260+940 to Km 261+460 (Both sides) and from Km 261+950 to Km 262+850 on NH-44 (old NH-7)	Hyderabad-Bangalore Section of NH 44	3.17	EPC	95.45	04.12.2020	07.06.2022	10.12.2022	99.53 (including COS amount)
23	Rehabilitation and upgradation of new NH-544DD from design Chainage Km 56.0	Ananthapur-Molakaluru	46.2	EPC	289.67	16.08.2018	06.02.2021	31-01-2023	240.01

	0 to 102.20 of Kalyandurg-Molakalmuru section to two lane with paved shoulders.								
24	Rehabilitation and Upgradation of NH-544E from km 56.803 to km 99.179 of Madakasira to Sira section (till AP/KNT border) to two lane with paved shoulders	Kodikonda - Sira (AP/KNT Border)	42.38	EPC	207.79	26.10.2020	25.04.2022	31-01-2023	149.82
25	Formation of Bypass Road to Kadiri Town from design Ch.0+00 to 11+078 and 0+000 to 1+500 (existing Ch. 159.250 to 168.450) on NH 42 of 2 lane with paved shoulder configuration	Urvakonda-Anantapur- Krishnagiri	12.58	EPC	220.66	08.09.2021	07.09.2023	07.09.2023	101.77
26	Widening the urban link of NH-42 to four lane from Km 0/000 to Km 9/200 in the Anthpur town	Urvakonda-Anantapur- Krishnagiri	9.2	EPC	311.93	25.10.2021	24.10.2023	24.10.2023	180.87
27	Formation of bypass to Mudigubba on NH 42 from Km 130/400 to Km 137/500 of 2 lane with paved shoulder configuration	Urvakonda-Anantapur- Krishnagiri	7.75	EPC	116.81	30.12.2021	29.06.2023	29-06-2023	35.25
28	Widening & Strengthening of existing 2 lane and 4 Lane stretch of bypassed section of NH-544E of Hindupur and Parigi towns from km 21/640 to km 41/680 under one time improvement	Kodikonda - Sira (AP/KNT Border)	20.04	EPC	98.16	23.06.2022	22-06-2024	22-06-2024	16.27
29	4 laning of Missing link between NH-40 and NH 69 from Chaigne Km 351+460 to Km 358+260 of NH 4	Kurnool-Nandyal-Chittoor-Rani pettai	6.67	EPC	89.39	12-10-2022	04-01-2024	04-01-2024	13.15

	0 as continuation of NH-40								
30	Rehabilitation and up-gradation of existing road from 2 lane to 2 lane with paved shoulders from Km 0/000 to Km 53/590 (53.590 Km) of Rayachoty to Vempalli section of NH-440	Rayachoty -Vempalli-Chagalmarri	53.59	EPC	439.82	02.05.2022	02.05.2024	02-05-2024	53.23
31	Strengthening of the selected stretches from km 0/0 to 40/2 of Puttur - Uthukottai road NH-716A	Puttur-Uthukottai -Peyriyapalam-Janappachatharam	18.695	EPC	42.6	25.05.2022	24.02.2023	24-02-2023	36.73
32	Rehabilitation and up-gradation of existing NH-167 from km 14.900 to km 70.00 (Design Ch.14+900 to 69+700) Chintakunta to Adoni Section to two lane with paved shoulders	Haggari-Adoni-Mantralayam -Raiachur -Mahubnagar -Kalwakurthi-Miryalaguda- Kodad	54.8	EPC	290.15	31.05.2017	30.05.2019	28-02-2023	201.15
33	Widening & Strengthening of 2/4 lane to 4 lane carriageway from Km 6/0 to 15/0 of Kurnool Guntur road (NH-340C)	Kurnool -Attmakur-Dornala	9.01	EPC	96.15	02.03.2022	01.02.2023	01-02-2023	0.42
34	Construction of 4-Lane Fly-Over at km 742/600 (Old km 746/000) of NH 67 (at Muthukur Road Junction) in Nellore District	Bellary-Krishnapatnam Port	0.81	EPC	41.58	28.08.2020	27.08.2022	15-03-2023	24.44
35	Reconstruction and Strengthening of Devarapalli to Jeelugumalli (NH 516D) from Km 20+500 to Km 29+630 and from Km 33+130 to 56+230 (Package-2)	Devarapalli-Jeelugumalli	23.12	EPC	84.15	05.01.2022	04.01.2023	31-05-2023	47.1

36	Rehabilitation and Upgradation of Pamaru-Akiveedu section of NH-165 to two lane with paved shoulders	Pamaru-Digamaru	60.45	EPC	529.54	17.01.2022	16.01.2024	16-01-2024	135.0
37	Rehabilitation and Upgradation of existing road to two lane with paved shoulder configuration from Design Chainage Km 36/400 to Km 107/224 (excluding the stretch from Km 101.880 to 105.300) of NH 167B G from Duttalur to Kavali	Seetharampuram-Dattaluru-Kavali	67.4	EPC	423.38	04-07-2022	03-07-2024	03-07-2024	18.7
38	Reconstruction and Upgradation of NH 565 from Km 86/057 to Km 132/920 Nagarjuna Sagar Dam to Davulapally section to two lane with paved shoulder	Nakrekal-Macherla-Erpedu	45.863	EPC	385.97	25-05-2022	24-05-2024	24-05-2024	66.0
39	Rehabilitation and Up-gradation of NH-1678 from Km 99+103 (CS Puram) to Km 143+320 (Malakonda) to Two lane with Paved Shoulder	Mydukur-Cspuram-Singarakonda	44.217	EPC	277.31	05-10-2022	03-04-2024	03-04-2024	12.6
40	Construction of Bypass to Salur town from km 486/831 to km 491/420 of Raipur-Visakhapatnam section of NH-26	Raipur-Visakhapatnam	5.92	EPC	70.82	01.10.2020	31.03.2022	30-03-2023	40.84
41	Widening & Strengthening to 2 lane with paved shoulders including Geometric improvements from km 491.00 to 525.200 of Raipur-Visakhapatnam section of NH-26	Raipur-Visakhapatnam	32.03	EPC	221.4	21.05.2021	12.11.2022	30-04-2023	120.14

42	Const. of Approaches to 2L ROB of LC No. RV324 @ KM 436/12-13 on NH26 (Manapuram)	Raipur-Visakhapatnam	0.98	EPC	37.22	19.07.2021	10.01.2023	10-08-2023	17.92
43	Widening and Strengthening to 2LPS from Intermediate lane of NH-516E from Km. 16.000 to Km. 28.800 of Rajamahendravaram to Rampachodavaram	Rajamahendravaram-Koyyuru-Lambasingi-Araku-Vizianagaram	12.8	EPC	65.97	05.02.2022	04.02.2023	04-02-2023	22.19
44	Strengthening of Bypassed stretch of Amarapuram from km 91.960 to 99.800 of NH 216	Kathipudi-Kakinada-Machilipatnam-Ongole	7.84	EPC	10	18-07-2022	17-01-2023	17-01-2023	8.71
45	Rehabilitation and upgradation of Karnataka/AP Border-Gooty section from km 368+920 to km 424+225 of NH- 63 (New NH-67) to Four lane with paved shoulders under NHDP-IV	Bellary-Krishnapatnam Port	57.29	EPC	995.09	06.05.2016	05.05.2018	30-04-2023	643.54
46	Construction of timmapuram to gurajapalle section from km 26+150 to 41+161 of NH-214(NH216)(kakinada bypass) to two lane with paved shoulders	Kathipudi-Kakinada-Machilipatnam-Ongole	19.23	EPC	411.88	05.01.2017	09.07.2018	30-06-2023	336.69
47	Construction of 2L+PS from Pasarlapudi-Dhindi (105/700 to 127.500 of NH-214) of NH-216	Kathipudi-Kakinada-Machilipatnam-Ongole	21	EPC	263.45	27.09.2017	26.09.2019	30-08-2023	133.7
48	Rehabilitation and Up-gradation of Dindigamarru Section from km 126/510 to km 135/740 of NH-214(NH216) & Digamarru-Losari section from km 0/000 to km 34	Kathipudi-Kakinada-Machilipatnam-Ongole	42.12	EPC	386.09	11.05.2016	11.05.2018	31-12-2022	233.6

	/230 of NH 214A(NH 216) to two lane with paved shoulders								
49	Rehabilitation and Up-gradation of Losari - Machavaram Section from km 34/230 to km 84/550 of NH-214(NH216) to two lane with paved shoulders.	Kathipudi-Kakinada-Machilipatnam-Ongole	49.4	EPC	459.37	08.09.2016	07.09.2018	31-05-2023	407.3
50	Rehabilitation and up-gradation of Machilipatnam to Avanigadda section from km 84/550 - 124/200 of NH 214A (new NH 216) to two lane with paved shoulder	Kathipudi-Kakinada-Machilipatnam-Ongole	34.4	EPC	414.44	28.08.2017	27.08.2019	30-01-2023	380.25
51	Rehabilitation and up-gradation of Repalle to Eppurpalem section from Km 129/927 to Km 195/000 of NH-214A (New NH-216) to two lane with paved shoulder	Kathipudi-Kakinada-Machilipatnam-Ongole	62	EPC	686.13	29.01.2018	28.01.2020	31-03-2023	542.58
52	Widening to 4 Lane of Existing Road from Km 184+200 to Km 191+100 of NH-216 in Bapatla Town in Guntur District as one Time improvement	Kathipudi-Kakinada-Machilipatnam-Ongole	6.9	EPC	82.2	03.11.2022	02.11.2023	02.11.2023	0.13
53	Construction of 4-Lane ROB and its approaches in lieu of existing level crossing No.124E/SPL 3@ Km 1.800(New Chainage km 77.805 on NH 205	Ananthapur-Chennai	1.55	EPC	73.92	05.10.2018	04.10.2020	30-03-2023	50.45

54	Construction of Proposed 4-Lane ROB and its approaches in lieu of existing level crossing No. 48E/C @ Km 96.80(Railway Chainage 74.431) on NH 205	Ananthapur-Chennai	2.12	EPC	77.35	28.01.2019	27.01.2021	15-01-2023	57.37
55	Construction of Proposed 4-Lane ROB and its approaches in lieu of existing level crossing No. 45 C @ Km 93.40 (Railway Chainage 70/903) on NH 205	Ananthapur-Chennai	1.23	EPC	60.38	05.02.2019	04.02.2021	24-03-2023	35.76
56	Construction of Proposed 4-Lane ROB and its approaches in lieu of existing level crossing No. 67 @ Km 133.20(Railway Chainage 109/3-4) on NH 205 (S&R(B)/013)	Ananthapur-Chennai	1.7	EPC	63.79	31.01.2019	29.01.2021	15-02-2023	48.18
57	Construction of Proposed 4-Lane ROB and its approaches in lieu of existing LC No. 95/SPL @ Km 272.600	Ananthapur-Chennai	2.71	EPC	94.52	29.11.2018	27.11.2020	30-01-2023	85.74
58	Construction of 4-Lane ROB and subway in lieu of level crossing No. 17 @ Km 108/1-2 between Jamalagudu & Prodator Station on Nandyal-Yerraguntla Section at km 563/200 of NH-67 (672)	Bellary-Krishnapatnam Port	0.95	EPC	61.44	06.12.2019	05.06.2021	30-03-2023	42.20
59	4 Lane ROB at Km 510/8 of NH-565 (Near Yerpedu) in Lieu of LC No.36 (702)	Nakrekal-Macherla-Erpedu	2.27	EPC	98.76	04-02-2021	23-11-2022	22-11-2024	6.31

60	Construction of 2-Lane ROB and its approaches in lieu of level crossing No.414 @ Km 33.100 (Railway chainage 730/11-13) on NH-326A	Mohana-Parlekhamedi-Narasannapeta	1.46	EPC	58.6	06.03.2019	05.09.2020	30-05-2023	23.85
61	Construction of 2-Lane ROB and its approaches in lieu of level crossing No.31 @ Km 2.100 (Railway chainage 33/900-1000) on NH-326A	Mohana-Parlekhamedi-Narasannapeta	1.4	EPC	58.31	06.03.2019	05.09.2020	30-05-2023	18.73
62	Construction Of 2 Lane Rob & Approaches In Lieu Of L.C.No.104e/Spl3 At Km.97/06-07 Between Cherukwada And Undi Railway Stations On Gudivada - Bhimavaram Railway Section At N.H. Km.170+400 On NH-165	Pamaru-Digamaru	1.35	EPC	90.99	04.09.2020	03.09.2022	30.03.2023	41.35
63	4 Lane Rob In Lieu Of Lc No. 93e/Spl3 At Km. 84/04-05 On Gudivada - Bhimavaram Railway Section At Nh Km. 183+700 On New Nh-165	Pamaru-Digamaru	1.68	EPC	94.22	10.12.2020	13.06.2022	30-07-2023	29.86
64	Construction of 4-lane ROB at Km.04/0-4/1 between Gudivada-Nujella Station on Gudivada-Machilipatnam Section at NH Km. 10+906 on Pamaru and Alapadu Bypass Road of NH-165	Pamaru-Digamaru	1.28	EPC	90.84	10-12-2021	02-06-2023	02-06-2023	12.41
65	Rehabilitation and Upgradation to 2 lane with paved shoulder configuration of Bowdara to Vizianagram section (Km 0+00 to Km 26+937) of NH-516E under Green	Rajamundry-Koyyuru-Lambasingi-Araku-Vizianagram	26.94	EPC	144.54	04.12.2020	03.06.2022	03.06.2023	39.85

	National Highways Corridor Project (GNHCP) with the loan assistance of World Bank.								
66	Rehabilitation and Upgradation to 2 lane with paved shoulder configuration of Paduru-Gondiguda section (Km 2.400 to Km 27.480) of NH-516E under Green National Highways Corridor Project (GNHCP) with the loan assistance of World Bank.	Rajamundry-Koyyuru-Lambasingi-Araku-Vizianagaram	25.08	EPC	222.61	31.03.2021	30.03.2023	30-09-2023	52.62
67	Rehabilitation and Upgradation to 2 lane with paved shoulder configuration of Gondiguda to Araku (upto Bhallaguda) section (Km 27.480 to Km 51+772) of NH-516E under Green National Highways Corridor Project (GNHCP) with the loan assistance of World Bank	Rajamundry-Koyyuru-Lambasingi-Araku-Vizianagaram	24.47	EPC	296.66	08.09.2021	07.09.2023	07.09.2023	100.39
68	Rehabilitation and Upgradation to 2 lane with paved shoulder configuration of Koyyuru to Chaprathipalem section of NH 516E under Green National Highways Corridor Project (GNHCP) with the loan assistance of World Bank.	Rajamundry-Koyyuru-Lambasingi-Araku-Vizianagaram	45.5	EPC	349.29	08.07.2022	07.07.2024	07.07.2024	25.01
69	Rehabilitation and Upgradation to 2 lane with paved shoulder configuration of Chaprathipalem to Lambasingi Section of NH 516E under Green National Highways Co	Rajamundry-Koyyuru-Lambasingi-Araku-Vizianagaram	39.5	EPC	311.22	12.10.2022	11.10.2024	11.10.2024	15.00

rridor Project (GNHC P) with the loan assi stance of World Ban k.								
Total		1056		10297				
