GOVERNMENT OF INDIA MINISTRY OF RAILWAYS

RAJYA SABHA UNSTARRED QUESTION NO 314. ANSWERED ON 03.02.2023

RAILWAY PROJECTS IN VISAKHAPATNAM

314. SHRI G.V.L.NARASIMHA RAO:

Will the Minister of RAILWAYS be pleased to state:

- (a) list of Rail Over Bridges (ROBs), Rail Under Bridges (RUBs), Foot Over Bridges (FOBs) completed in Visakhapatnam city or parliamentary constituency in the last five years;
- (b) list of ongoing ROBs, RUBs, FOBs in Visakhapatnam where construction has commenced with details like budget sanctioned, funding pattern;
- (c) progress in respect of each project in (b) above and reasons for delay, if any;
- (d) list of ROBs, RUBs, FOBs sanctioned in Visakhapatnam but not implemented, reasons therefor for each such project; and
- (e) list of ROBs, RUBs, FOBs proposed in Visakhapatnam by the State government but not sanctioned, reasons thereof for each project?

ANSWER

MINISTER OF RAILWAYS, COMMUNICATIONS AND ELECTRONICS & INFORMATION TECHNOLOGY

(SHRI ASHWINI VAISHNAW)

(a) to (e): A Statement is laid on the Table of the House.

STATEMENT REFERRED TO IN REPLY TO PARTS (a) TO (e) OF UNSTARRED QUESTION NO. 314 BY SHRI G.V.L.NARASIMHA RAO ANSWERED IN RAJYA SABHA ON 03.02.2023 REGARDING RAILWAY PROJECTS IN VISAKHAPATNAM

(a): No Road Over Bridges (ROBs) has been completed in last five years. However, list of completed and commissioned Road Under Bridges (RUBs) and Foot Over Bridges (FOBs) is as under:

RUBs completed and commissioned during last 5 Years:

S.No.	Section	LC No.	Location
1	Palasa-Visakhapatnam	ML-473	835/21-23
2	Palasa-Visakhapatnam	ML-480	849/17-19
3	Palasa-Visakhapatnam	ML-482	852/21-23
4	Palasa-Visakhapatnam	ML-483	854/23-25
5	Palasa-Visakhapatnam	ML-484	855/31-33
6	Palasa-Visakhapatnam	ML-485	857/0-1
7	Palasa-Visakhapatnam	ML-486	857/29-27
8	Palasa-Visakhapatnam	ML-490	864/33-865/1A
9	Palasa-Visakhapatnam	ML-491	871/26-28
10	Palasa-Visakhapatnam	ML-492	874/11-13
11	Palasa-Visakhapatnam	ML-493	875/13-15
12	Palasa-Visakhapatnam	ML-494	877/15-17
13	Kottavalasa-Kirandul	KK-4	010/14-15
14	Kottavalasa-Kirandul	KK-7	016/17-18
15	Kottavalasa-Kirandul	KK-19	031/4-5
16	Kottavalasa-Kirandul	KK-21	89/12

FOBs completed and commissioned during last 5 years:

Sl.No.	Station	
1	Visakhapatnam (Central FOB)	
2	Simhachalam	
3	Duvvada	
4	Kottavalasa (Extension of FOB)	
5	Kottavalasa (2nd FOB)	
6	Malliveedu	
7	Lakkavarapukota	
8	S.Kota	

(b) & (c): List of ongoing ROB, RUBs and FOB has commenced with budget in Visakhapatnama is as under:

Ongoing ROBs commenced in Visakhapatnam:

Section	LC	Location	Budget grant and	Status of work	
	No.		funding		
Waltair	SP-	877/10-	Work has been	Work was sanctioned in 2015-16.	
Marshalling	5	11	sanctioned on 50:50	Railway portion work has been	
Yard			cost sharing basis with	completed in March 2019.	
			State Government.	Approaches to be done by State	
				Govt. of Andhra Pradesh. Work has	
				not started in approaches by State	
				Govt.	

Ongoing RUBs commenced in Visakhapatnam:

Section	LC No.	Location	Budget grant and funding	Status of work
Palasa-	ML-	845/21-	At Railway's cost Budget grant	Work is in progress.
Visakhapatnam	477	23	for 2022-23 is ₹ 6.08 Cr	Box casting completed.
				completed.
Palasa-	ML	763/26-	At Railway's cost Budget grant	Work is in progress.
Visakhapatnam	BC-2	28	for 2022-23 is ₹ 0.665 Cr	Box insertion
				completed.
				Approach road work
				held up due to
				shifting of Greater
				Visakhapatnam
				Municipal
				Corporation pipe
				line.
Waltair -	SS-1	870/17-	At Railway's cost Budget grant	Work is in progress.
Marshalling		18	for 2022-23 is ₹ 2 Cr	Box casting
Yard				completed.
Waltair	SP-1	870/11-	At Railway's cost Budget grant	Work is in progress.
Marshalling		12	for 2022-23 is ₹ 2 Cr	Box casting in
Yard				progress.

Ongoing FOBs commenced in Visakhapatnam:

SN	Location	Budget grant and	Status of work
		funding	
1	Marripalem (1 st	At Railway's cost	Work has been sanctioned in 2022-23.
	FOB)	Budget grant for 2022- 23 is ₹ 0.15 Cr	Detailed estimate sanctioned. Tender invited.

(d) & (e): Do not arise.
