

GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS
RAJYA SABHA
UNSTARRED QUESTION NO-413
ANSWERED ON-06/12/2023

BENGALURU-CHENNAI EXPRESSWAY

413. SHRI M. SHANMUGAM
SHRI VAIKO:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS be pleased to state:

- (a) the status of Greenfield Bengaluru-Chennai Expressway, total amount estimated and the amount spent so far;
- (b) by when, the Expressway will become operational;
- (c) whether the Detailed Project Report (DPR) for Maduravoyal-Sriperumbudur elevated corridor which is part of the expressway, is ready and by when the work will start; and
- (d) the timeline for the completion of the elevated corridor project, with details?

ANSWER

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

(a)&(b) The details of Greenfield Bengaluru-Chennai Expressway along with amount spent and revised scheduled date of completion is enclosed at Annexure-I.

(c)&(d) The Detailed Project Report (DPR) for construction of the Elevated Corridor from Maduravoyal to Sriperumbudur (23km - Approx. Project Cost of Rs.4600 crore) has been completed. The Project can be taken up based on inter-se priority and availability of funds. However, separately 6-laning of the existing road along with the Service Road from Maduravoyal to Sriperumbudur has been taken up through the Highways Department of Govt. of Tamil Nadu under 'Deposit Work' and scheduled completion is March, 2024.

ANNEXURE

ANNEXURE REFERRED TO IN REPLY TO PARTS (a) AND (b) OF RAJYA SABHA UNSTARRED QUESTION NO. 413 ANSWERED ON 06/12/2023 ASKED BY SHRI M. SHANMUGAM AND SHRI VAIKO REGARDING BENGALURU-CHENNAI EXPRESSWAY.

Sr. No.	Name of the Project	State	Physical progress	Total Project cost (Rs. in Cr.)	Amount spent (Rs. in Cr.)	Revised Scheduled date of completion
1	Bangalore-Chennai Expressway(NE-7)- Package-I of Phase-I from km 0.00 to km 26.400 from Bangalore- Malur	Karnataka	77%	2761.12	1867.41	31.03.2024
2	Bangalore-Chennai Expressway(NE-7)- Package-II of Phase-I from km 26.400 to km 53.500 from Malur- Bangarpet	Karnataka	75%	1496.30	655.81	31.03.2024
3	Bangalore-Chennai Expressway(NE-7)- Package-III of Phase-I from km 53.500 to km 71.00 from Bangarpet-Bethamangala	Karnataka	77%	1047.63	434.35	17.01.2024
4	4-laning of Bangalore-Chennai Expressway from Km 156.0 to Km 180.0 (Gudipala to Walajahpet Section, Package-I) in Tamil Nadu and Andhra Pradesh	Tamil Nadu	47.4%	1028.5	626.6	28.08.2024
5	4-laning of Bangalore-Chennai Expressway from Km 180.0 to Km 204.5 (Walajahpet to Arakkonam Section, Pkg. II) in Tamil Nadu	Tamil Nadu	51.3%	843.5	434.4	14.07.2024
6	4-lane Bangalore Chennai Expressway from Km 204.5 to Km 230.0 (Arakkonam to Kancheepuram) Section (Package - III) in Tamil Nadu	Tamil Nadu	39.8%	1155.5	445.4	29.07.2024

7	4-lane Bangalore-Chennai Expressway (Package-IV) from Km 230.0 to Km 261.7 (Kancheepuram to Sriperumbudur Section) in Tamil Nadu	Tamil Nadu	45.5%	2948.3	958.7	09.07.2024
8	Four laning of Bangalore Chennai Expressway (Phase-II Pkg-I) from km.71.000 to Km 96.000 (Bethamangala in the state of Karnataka to Byreddypalli) length 25 km	Andhra Pradesh	39.83 %	1306.96	510.77	09.10.2024
9	Four laning of Bangalore Chennai Expressway (Phase-II Pkg-II) from km.96.000 to Km 127.000 (Baireddypalle to Bangarupalem section) length 31 km	Andhra Pradesh	10.05%	2171.37	379.84	07.06.2025
10	Four laning of Bangalore Chennai Expressway (Phase-II Pkg-III) from km.127.000 to Km 156.000 (Bangarupalem to Gudipala section) length 29 km	Andhra Pradesh	47.26 %	1288.54	440.00	03.10.2024
