

GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS
RAJYA SABHA
UNSTARRED QUESTION NO-578
ANSWERED ON- 07/02/2024

NATIONAL HIGHWAY PROJECTS IN ODISHA

578. DR. SASMIT PATRA:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS be pleased to state:

- (a) the details of completed, ongoing, and upcoming National Highway (NH) projects in Odisha;
- (b) the projected deadline for the completion of ongoing NH projects in Odisha; and
- (c) the reasons for the delay in completing the ongoing projects?

ANSWER

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

(a) to (c) The details of completed, ongoing and upcoming NH projects in Odisha are at **Annexure**. The scheduled date of completion of ongoing projects along with reasons for delay, if any are indicated therein.

ANNEXURE

ANNEXURE REFERRED TO IN REPLY TO PARTS (a) to (c) of THE RAJYA SABHA UNSTARRED QUESTION NO. 578 FOR ANSWER ON 07.02.2024 ASKED BY DR SASMIT PATRA REGARDING “NATIONAL HIGHWAY PROJECTS IN ODISHA”

(i) Completed Projects in year 2023-2024:

S.N.	Name of Project	Length (In Km)	Cost (Rs. in Cr.)	Actual date of Completion/ PCOD
1	4-laning of Biramitrapur-Brahmani bridge end Section of NH-23(EPC)	29.1	678.92	30.06.2023 (PCOD)
2	Widening to 2L+PS from km 50/0 to km 140/9 (Sonepur to Madhapur) of NH-57	86.61	295.67	30.04.2023

(ii) Ongoing Projects:

S.no	Name of Package	Length in km	Sanction cost(Rs. In crores)	Appointed Date	Projected date of completion	Reasons for delay
1	4-laning of Angul-Sambalpur Section of NH-42 (EPC)	150.86	2491.53	03.03.2017	31.03.2024	Land acquisition, Forest Clearance and Financial crunch of Contractor and COVID-19.
2	4-laning of Cuttack – Angul Section of NH-42(EPC), Pkg – I	59.8	999.32	19.01.2018	31.03.2024	
3	4-laning of Cuttack – Angul Section of NH-42(EPC), Pkg – II	51.8	991.41	12.03.2018	31.03.2024	
4	4-laning of Rajamunda to Barkote Section of NH-23(EPC)	49.99	616.23	17.12.2018	31.03.2024	

5	4-laning of Talcher – Kamakhyanagar Section of NH-200/23 (New NH 53) (EPC)	41.73	795.18	21.02.2019	30-06-2024	Heavy rainfall, COVID-19 and slow progress of contractor.
6	6-laning of Bhadrak-Balasore Section of NH-5 (New NH 16) (HAM)	62.641	844.67	20.03.2019	30.06.2024	COVID-19, Non availability of quarry materials and slow progress of contractor.
7	4-laning of Duburi Chandikhole Section of NH-200	39.40	789.23	11.02.2020	30.06.2024	COVID-19 and slow progress of contractor/ sub-contractor.
8	Balance work of 4-laning of Panikoili-Rimuli Section of NH-20	21	183.95	12.03.2021	31.03.2024	COVID-19
9	6L Major Bridge including Approaches from Km.172.895 to Km.173.670 of NH-520	0.77	97.11	18.09.2021	15.02.2024	COVID-19
10	3 VUPs at Balikuda, Sikharpur & Badachana in Bhubaneswar-Chandikhole Section of NH-16	3.3	47.52	03.07.2019	31.03.2024	COVID-19
11	6L of Dhanara - Hatibena Section from Km 124.611 to km 146.50 of NH-130-CD (Package – OD-1)	21.839	477.76	25.03.2022	23.03.2024	No delay

12	6L of Hatibena - Badakumari Section from Km 146.50 to km 179.00 of NH-130-CD (Package – OD-2)	32.5	791.17	04.03.2022	02.03.2024	No delay
13	6L of Badakumari - Karki Section from Km 179.00 to km 226.5.00 of NH-130-CD (Package – OD-3)	47.5	1169.1	13.04.2022	11.04.2024	No delay
14	6L of Karki – Kaliagura Section from Km 226.500 to km 249.000 of NH-130-CD (Package – OD-4)	22.5	498.51	25.03.2022	23.03.2024	No delay
15	6L of Kaliagura TO Baunsagur Section from Km 249.000 to km 293.000 of NH-130-CD (Package – OD-5)	44	1539.75	30.05.2022	29.05.2024	No delay
16	6L of Baunsagur to Baraja Section from Km 293.000 to km 338.5 of NH-130-CD (Package – OD-6)	45.5	1265.59	01.06.2022	31.05.2024	No delay
17	6L of Baraja to Kandili Section from Km 338.500 to km.342.500 of NH-130-CD (Package – OD-7)	4	838	30.09.2022	29.09.2024	No delay
18	6L of Kandili to Tumbigura Section from Km 342.500 to km 365.003 of NH-130-CD (Package – OD-8)	23	1492.74	17.10.2022	16.10.2024	No delay
19	3L major bridge over river brahmani in Chandikhole Duburi Section	1	92	02.08.2022	31.01.2025	No delay

20	8 laning of Chandikhole-Paradip Section of NH-53 (Old NH-5A) from Km.39.000 to Km.60.00 in the State of Odisha on HAM mode (Package-3)	21	862	15.12.2023	14.12.2025	No delay
21	Rehabilitation and Up gradation from 4 to 8 laning of Chandikhole-Paradip Section of NH-53 (Old NH-5A) from Km 18.00 to Km 39.00 in the State of Odisha on HAM mode (Package-2)	21	920	15.12.2023	14.12.2025	No delay
22	Rehabilitation and Up gradation from 4 to 8 laning of Chandikhole-Paradip Section of NH-53 (Old NH-5A) from Km.0.00 to Km.18.00 in the State of Odisha on HAM mode (Package-1)	18	930	15.12.2023	14.12.2025	No delay
23	Widening to 2L+PS from km 0/00 to km 81/00 & km 93/00 to km 119/00 (Charichhak to Bhanjanagar) of NH-157	106.62	287.6975	15.02.2017	31.03.2024	Increase in scope of work, Forest diversion.
24	Widening to 2L+PS from km 239/900 to 294/300 (Nayagarh to Khurda) of NH-57	52.109	223.5	06.08.2018	31.03.2024	Utility shifting, Land acquisition
25	Widening to 2L+PS from Km 269/300 to 328/200 (Jharsuguda to Bhojpur) of NH-49	56.60	199.16	01.08.2018	28.02.2024	Land acquisition
26	Widening to 2L+PS from km 319/280 to	26.2	95.0391	15.11.2019	31.03.2024	Slow progress by contractor

	345/480 (Boriguma - Jeypore) of NH-26					
27	Widening to 2L+PS from km 0/000 to 35/840 (Tiring to Rairangpur Section) of NH-220	35.84	94.71	04.12.2020	31.03.2024	Land acquisition, Utility shifting
28	Widening to 2L+PS from Km 294/280 to 319/280 (Nabarangpur to Borigumma) of NH-26	25	93.513	01.01.2021	28.02.2024	Utility shifting, Land acquisition
29	Widening to 2L+PS from km 296/500 to 336/500 (Mundamarai to Ratanpur Section) of NH-59	40	125.94	04.02.2021	30.06.2024	Utility shifting, Land acquisition
30	Construction of road from km 0/0 to 72/0 of NH-26 such as 4 lane from km 0/0 to 21/0 (Bargarh to Barpali) and 2L+PS from km 21/0 to 72/0 (Barpali to Bolangir)	72	414.24	17.06.2021	30.09.2024	Utility shifting, Land acquisition
31	Widening to two lane with paved shoulder of Bhanjanagar to Aska road of NH-157 from km 119/000 to 159/500 (Design chainage km 117/000 to 157/500) in the state of Odisha on EPC mode.	40.5	87.77	28.03.2022	31.07.2024	Utility shifting, Land acquisition
32	Construction of two lane with PS including LA from km 56/780 to km 68/367 of NH-59 (Rigdol to Belgaon section) in the State of Odisha.	11.51	95.76	27.06.2023	26.06.2025	No delay

33	Widening and strengthening to 2L+PS including LA of Kandarpur-Balikuda from km 277/500 to 318/970 of NH-55 in the State of Odisha under Annual Plan 2021-22.	41.47	499.79	05.06.2023	04.06.2025	No delay
34	Widening of existing road of Kalinga Ghat in Valley side for elimination of Black spot using innovative Reinforced Earth Composite/Hybrid system from km 86/330 to 86/615 including Reconstruction Minor Bridge at Ch. 86/700 of NH-157 in the State of Odisha under Annual Plan 2021-22.	0.305	29.69	28.08.2023	27.08.2024	No delay
35	Widening of the existing road to 2L+PS from km 45/750 to 47/590 of NH-57 in Sonepur town in the State of Odisha under Annual Plan 2022-23.	1.84	1.6	13.10.2023	12.10.2024	No delay
36	Construction of Bypass on NH-59 from Km 336/350 to 349/910 (13.56 km) near Berhampur town including 4-lane RoB in the state of Odisha.	13.56	196.94	30.03.2022	31.12.2024	Utility shifting, land acquisition
37	Construction of bypass to Nayagarh town from km 235.469 to 252.482 of NH-57 including land acquisition in the state of Odisha.	17.013	300.33	01.05.2023	30.04.2025	No delay

38	Construction of Bypass to Khordha town from Km 294/000 to 300/300 on NH-57 including LA in the State of Odisha on EPC mode.	6.30	157.49	03.05.2023	02.11.2024	No delay
39	Construction of Bypass road to Balangir town from km 72/400 (Desing km 0/0) to km 79/800 (Design km 11/670) of NH-26 in the State of Odisha.	11.67	238.78	26.04.2023	25.10.2025	No delay
40	Construction of proposed bypass at Reamal on NH-53 in the State of Odisha under Annual Plan 2021-22.	3.3	66.31	10.05.2023	04.02.2024	No delay
41	Construction of four lane bypass to Jeypore town on NH-26 including land acquisition in the State of Odisha under Annual Plan 2021-22.	4.91	135.18	22.05.2023	21.05.2025	No delay
42	Strengthening to NH-20 from km 0/0 to 14/0 (Champua-Rimuli) & Link Road to NH-20 from 14/0 to 14/69 (at Parsala) and connecting road from Rimuli Square at km 14/0 to 1/430 of NH-520	15.94	14.588	27.07.2020	31.03.2024	Slow progress by contractor.
43	Construction of Railway over Bridge at km 60/200 Matiapada on Puri-Konark Road, NH-316 (LC No KP-42 of Khurdha - Puri main	0.63	137.61	10.04.2023	09.04.2025	No delay

	line) in the state of Odisha.					
44	Construction of 5 HL Bridges at km 379/000 (Pangam), km 439/400 (Potteru), km 444/237 (Kongurukonda), km 457/075 (MV-90) and km 468/150 (MV-96) of NH-326 (Malkangiri-Motu Road) in the state of Odisha.	9.72	154.05	02.07.2022	31.03.2025	No delay
45	Construction of Bridge across Simuli Nallah (missing link) at km 107/470 of NH-220 in the State of Odisha under Annual Plan 2021-22.	0.67	12.13	01.12.2022	31.05.2024	No delay
46	Construction of H.L Major Bridge at Ch. 323/957, H.L. Major Bridge at Ch. 323/780 & RCC Box at Ch. 323/500 over Kolab river, near Patraput (Koraput district) on NH-326 in the State of Odisha.	0.12	24.22	06.01.2023	03.01.2025	No delay
47	Construction of four lane ROB and its approaches in lieu of existing Level Crossing No. RV-71 at km 435 on NH-217 (New NH-353) at Khariar including land acquisition under NH(O) in Annual Plan 2021-22 for the state of Odisha for F.Y. 2021-22 to F.Y 2033-34	1.696	154.49	27.06.2023	26.06.2025	No delay

48	Construction of 4 HL bridges at Ch. 377/420, Ch. 423/800, Ch. 433/750 and Ch. 484/500 on Malkangiri-Motu Road on NH-326 in the State of Odisha under Annual Plan 2021-22.	4.47	67.88	22.05.2023	21.05.2025	No delay
49	Construction of 4 lane ROB with approaches in lieu of LC No. RV-172 at km 176.00 of NH-201 (present NH-26) at Kesinga including land acquisition in the state of Odisha on EPC mode under Annual Plan 2021-22	3.557	324.09	10.05.2023	08.05.2025	No delay
50	Widening & strengthening to two lane with paved shoulder from km 59/594 to 60/042 & km 60/292 to 63/400 (Missing section of Rairangpur to Jashipur Section) of NH-220 under NH(O) in Annual Plan 2022-23 in the State of Odisha.	3.57	30.51	04.12.2023	03.06.2025	No delay
51	Construction of truck parking at Bijakhman of Bolangir town from km 79/700 to 80/00 adjacent to NH-26 in the state of Odisha.	0	11.8	17.01.2022	16.10.2022	Due to change in design.

(iii) Upcoming Projects:

S.no	Name of Package	Length in km	Sanction cost (Rs. In crores)	Status
1	Rehabilitation and Up gradation from 4 to 8 laning of Chandikhole-Paradip Section of NH-53 (Old NH-5A) from Km.60.00 to Km.76.646 in the State of Odisha on HAM mode (Package-4)	17	882	Awarded
2	Gopalpur port to Chatrapur (Km 0+000 to km 4+500) and upgradation to 6-lane elevated configuration of existing NH-16	6.47	250	Awarded
3	Construction of 8 nos of EUP,1 VUP, PUP, LVUP, 1 FOB in Baharagora Singara Section	14	310	Awarded
4	Construction of Kotpad Bypass to two lane with paved shoulder configuration on NH-63 in the State of Odisha under Annual Plan 2021-22.	14.31	74.48	Awarded
5	Widening & strengthenIng to 2L+PS from km 0.000 to 40.000 (Dhaugaon- Podamari section) of NH 326 in the State of Odisha under Annual Plan 2021.22.	40	186.52	Awarded
6	Widening and Strengthening to 4L+PS/2L+PS from km 0.000 to 35.800 (Kuakhia - Mangalpur section) of NH 20 in the state of Odisha on Annual Plan 2021-22."	35.8	636.1	Awarded
7	Construction of 2 lane with paved shoulder bypass to Bhawanipatna town including LA on NH-26 in the State of Odisha under Annual Plan 2021-22	10.577	226.23	Awarded
8	Construction of Borigumma Bypass on NH-26 from km 317.400 to km 320.700 (design chainage 317.400 to km 321.415) under NH(O) in Annual Plan 2022-23 for the State of Odisha	4.02	69.48	Awarded
9	Realignment from km 227/700 to 227/970, km 233/260 to 233/980, km 234/090 to 234/860 and km 235/980 to 236/770 of NH-26 (Missing section of Bhawanipatna - Koksara stretch) on EPC mode in the State of Odisha under Annual Plan 2022-23.	2.48	28.26	Awarded
10	Widening to 2L+PS from km 86/040 to 91/770 & km 103/260 to 107/870 of NH-220 under the Annual Plan 2022-23 on EPC mode in the State of Odisha under Annual Plan 2022-23.	8.45	34.98	Awarded

11	Strengthening of the stretch from km 35.840 to 71.120 (Rairangpur - Jashipur section) except km 59.594 to 60.042 & 60.292 to 63.400 of NH-220 in the State of Odisha on EPC mode under Annual Plan 2023-24.	31.73	55.68	Awarded
12	Construction of HL Major Bridge across river Baitarani including land acquisition at km 105/080 of NH-220 in the State of Odisha under Annual Plan 2021-22.	2.48	97.01	Bids received
13	Widening to 2 lane with paved shoulded of Jareikela (Jharkhand/Odisha Border) - Dhableswar section from 0/0 to 36/0 of NH-320D in the State of Odisha under Annual Plan 2021-22.	24.477	209.92	Bids received
14	Reconstruction of HL major bridge across river Tel near Sonapur at km 51/200 of NH-57 in the State of Odisha under Annual Plan 2021-22.	2.05	85.28	Bids received
15	Construction of Jharsuguda Bypass including land acquisition on NH-49 from km 256/636 to 283/300 (Desing chainage km 258/636 to 289/786) under NH(O) in Annual Plan 2022-23.	31.24	587.1	Bids received
16	Widening and strengthening to 2L+PS including LA from km 318/0 to 353/450 (Balikuda - Mulakani section) of NH-55 under NH(O) in Annual Plan 2022-23 in the State of Odisha.	34.48	511.54	Bids invited
17	Construction of Baghamari Bypass on NH-57 from Km 281/700 to 285/330 in the State of Odisha on EPC mode under AP 2022-23.	3.63	53.25	Bids received
18	Construction of HL Major Bridge over Dahuka River at km 226/377 (Design Chainage) of NH-57 including approaches in AP 2022-23 in the State of Odisha.	1.1	36.08	Bids received
19	Widening & strengthening to 2L with paved shoulder from km 256/455 to 256/503, km 256/820 to 256/960, km 265/760 to 266/800, km 270/975 to 271/055, km 276/460 to 277/480, km 285/780 to 291/050 and Construction of 3 nos of Bypass from km 266/800 to 267/300, km 270/025 to 270/975 and km 284/700 to 285/780 on NH-53 under NH(O) in Annual Plan 2022-23 for the State of Odisha.	10.13	174.22	Bids invited
20	Construction of new Minor Bridge across Jeriguda Nallah at km 297/520 (Design Ch.) of NH-326 including approaches in the State of Odisha on EPC mode under Annual Plan 2022-23.	0.6	8.81	Bids received

21	Construction of new bridge over Sagada river at Ch. 192/030 on NH-26 including approaches in the State of Odisha on EPC mode under Annual Plan 2022-23.	2.14	39.07	Bids received
22	Improvement of major junction at Ch. 152.000 (at Madhapur) on NH-57 in the State of Odisha on EPC mode under Annual Plan 2022-23.	0.52	8.3	Bids invited
23	Construction of new bridge over Ret river at Ch. 149/753 on NH-26 including approaches and LA in the State of Odisha on EPC mode under Annual Plan 2022-23.	1.82	39.1	Bids received
24	Construction of Bypass road to Daspalla town from km 195/250 to 200.635 of NH-57 including land acquisition in the State of Odisha on EPC mode under Annual Plan 2022-23	5.34	155.97	Bids invited
25	Construction of bypass to Titlagarh town from km 45/162 to 52/678 and widening & strengthening from SL/DL to 2L+PS from km 44/000 to 45/162 of NH-59 (Missing Link) on EPC mode under NH(O) in Annual Plan 2022-23 for the State of Odisha.	8.68	144.3	Bids received
26	Construction of Dharmagarh Bypass on NH-130C including land acquisition in the State of Odisha on EPC mode under Annual Plan 2022-23	7.14	172.66	Bids received
27	Construction of bypass road to Phulbani town from km 29/800 (Design km 0.00) to km 39/000 (Design km 7.250) of NH-157 in the State of Odisha on EPC mode under Annual Plan 2022-23.	7.25	256.97	Bids received
28	Construction of Major Bridge with approaches from km 0/000 to 1/200 (Madhopur - Badabanta section) of NH-20 under NH(O) in Annual Plan 2022-23 in the State of Odisha.	1.2	199.5	Bids invited
29	Construction of flyover at Ch. 165/200 (Pastikudi) on NH-26 including land acquisition in the State of Odisha on EPC mode under Annual Plan 2022-23	1.34	67.95	Bids invited
30	Widening and strengthening to 2L+PS of NH-26 from km 367/480 to 376/480 for the year 2022-23 under NH(O) in the State of Odisha.	9.00	44.06	Bids received
31	Construction of Bypass road on NH-26 for Nabarangpur town under Annual Plan 2022-23.	9.12	168.95	Bids received
32	Construction of two lane Bypass road at Rairangpur on Ranchi-Vijayawada Corridor on	8.47	121.27	Bids received

	NH-220 in the State of Odisha on EPC mode under Annual Plan 2022-23.			
33	Construction of bypass road to Rayagada town and J. K. Pur town on NH-326 in the state of Odisha on EPC mode under Annual Plan 2023-24.	12.72	323.76	Sanctioned
