

GOVERNMENT OF INDIA  
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS  
**RAJYA SABHA**  
**UNSTARRED QUESTION NO-281**  
ANSWERED ON- 24/07/2024

**STATUS OF NATIONAL HIGHWAYS IN BIHAR**

281. DR. BHIM SINGH:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS be pleased to state:-

- (a) whether the works on National Highways in Bihar have been completed on time and if so, details of works completed, work in progress and pending works till date, NH-wise;
- (b) the steps taken/being taken for the development of National Highways in Bihar during the last five years and the current year; and
- (c) the details of road construction work completed by NHAI in Bihar during the above period?

**ANSWER**

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

(a) to (c) Development of National Highways is a continuous process and several challenges are faced in project implementation. Government has taken various initiatives for expediting projects on National Highway in the country including the state of Bihar, like streamlining and expediting land acquisition, Revamping Parivesh Portal for forest and environment clearances, online approval of GADs of ROB/RUB from Railways, review meetings at various levels with all stake holders including State Governments. There are, at times, delays in completion of some NH projects due to delay in per-construction activities, clearances, financial problems of contractors, force majeure events and litigation etc.

The details of completed and in progress works in the State of Bihar are at Annexure-I. and Annexure-II respectively.

**ANNEXURE-I**

ANNEXURE REFERRED TO IN REPLY TO PART (a) TO (c) OF RAJYA SABHA UNSTARRED QUESTION NO. 281 ANSWERED ON 24/07/2024 ASKED BY DR. BHIM SINGH REGARDING STATUS OF NATIONAL HIGHWAYS IN BIHAR.

<b>Works Completed during last five years and current year (2019-20 to 2024-25)</b>				
<b>Sr.no</b>	<b>Name of Project</b>	<b>Total Length (Km) /State</b>	<b>Schedule Date of completion</b>	<b>Actual Date of completion</b>
<b>Implementing Agency - (NHAI)</b>				
1.	Chhapra-Rewaghat Muzaffarpur NH-722	73.08	05.04.2018	31.01.2018
2.	2L with PS Biharsharif – Barbigha – Mokama NH-82 (EPC)	54.76	06.10.2019	28.02.2021
3.	2l with paved shoulder of Chhapra-Gopalganj section of NH-85 from Km.0.000 to Km.93.500	94.258	06.12.2017	09.07.2022
4.	Construction of approaches to Rail cum Road bridge across river Ganga near Munger ghat from Km. 0.00(Km. 74.7 of NH-80) to Km. 9.394	14.52	28.05.2021	30.09.2022
5.	4L Ara-Pararia section of NH - 319	54.53	25-07-2023	31.01.2023
6.	Simaria (Km. 206.050) to Khagaria (Km. 266.282) NH-31	60.232	03.04.2019	30.03.2023
7.	KoilwarBhojpur from km. 137.375 of NH- 30 to km. 27.37 of NH-84	50.65	01-01-2020	18.04.2023
8.	Bakhtiyarpur-Rajauli Pkg-II from km. 54.405 to km.101.630 NH-20	47.9	11-07-2023	27.04.2023
9.	Bhojpur Buxar section of NH-84 from km.27.37 to km. 75.00	43.85	01-01-2020	16.05.2023
10.	Four lanning of Forbesganj to Jogbani section from Km. 0.000 to Km.9.258 (ICP Jogbani) of NH-57A	9.26	17-04-2018	31.07.2023
11.	Construction of 2nd flyover (LCW) in Kishanganj town starting from Km.472.300 to Km. 475.480 of NH-31	3.18	28-06-2020	18.08.2023
12.	4L of Narenpur - Purnea Section of NH-131A	49	17-03-2023	29.03.2024
13.	4L of Galgalia - Bahadurganj section from Km 0.000 to Km 49.000 (Package-I) of NH327E	49	09-01-2024	06.04.2024

**Implementing Agency - (RCD, Bihar)**

<b>Sr.no</b>	<b>Name of Project</b>	<b>Total Length (Km)</b>	<b>Schedule Date of completion</b>	<b>Actual Date of completion</b>
1.	HL Bridge across the river Champa in 123th km of NH-80	0	17-Feb-19	17-May-19
2.	Widening to 2 lane with paved shoulder from km 0.00 to 40.00 on EPC mode on NH 2C	40	04-Oct-19	26-Dec-19
3.	Bhagalpur Bypass km 124/175 to 140/200	17	04-Nov-17	10-Jun-19
4.	W&S Km 0 to 40 NH-104	40	22-Aug-16	29-Feb-20
5.	Widening to 2 lane with paved shoulder from km 75.00 to 93.612 on NH 327E	19	30-Nov-18	05-Dec-19
6.	Strengthening and Raising of NH-19 (Chapra-Manjhi section) from km 129 to 135 & from km 139 to 143 in the State of Bihar on EPC Mode.	9	06-Nov-20	26-Oct-20
7.	HL RCC minor bridge in km 24	0.04	21-Mar-19	27-Jun-20
8.	Construction of High level New RCC Bridge (5x11eff) in replacement of existing old narrow and damaged bridge no. 135/1 in km 135 of NH-327E (job-327E-BR-2017-18/919)	0	09-Nov-19	15-Jul-20
9.	Strengthening work in Km 75.25 to 91.00 of NH-333 for the year 2019-20	15.75	04-Dec-20	14-Mar-21
10.	Strengthening work from km 0.00 to km 36.50 (Mehrauna UP Border to Siwan) of NH-227A on EPC mode in state of Bihar.	36.5	10-May-21	30-Jan-21
11.	W&S of 2 lane with paved shoulder from km 0.00 to 25.01 of NH-327A under NH(O) on EPC Mode.	25	26-Jun-18	31-May-20
12.	Strengthening from 194.01 to 227.11 of NH-327E in the State of Bihar	33	25-Feb-19	18-Jun-20
13.	Strengthening and widening to 2 lane with paved shoulder from km 112.00 to 136.440 of NH-327E	24.44	09-May-20	07-Jan-21
14.	W&S from km 179.00 to 198.93 of	20	02-Nov-19	28-Mar-21

	NH-333A			
16.	Strengthening work in Km 53.00 to 89.00 of NH-33(old NH-110) for the year 2019-20	36	20-Aug-21	03-May-21
17.	W/S to two lane with paved shoulder in km 0.00 to 19.04 of NH-81 in the state of Bihar	19.4	09-May-19	02-Nov-21
18.	Construction of two lane ( 16.00 m Over all width) High Level R.C.C Major Bridge including its approaches in 38th km (Near Tungi) over Dhadhar River of NH-82 (Wazirganj-Hisua Section) in the State of Bihar.	0.87	05-Jul-19	18-Aug-21
19.	W&S in km 0.00 to 10.80 of NH-219	11	28-Nov-20	31-Mar-22
20.	W&S km 64 to 97 NH-28B	29.7	11-May-19	24-Jun-21
21.	Rehabilitation and Upgrading to 2 lanes/2-lane with paved shoulders configuration Fathu -Harnaut-Barh Section(km 0 -km 69) of NH-30A in the state of Bihar	3.12	27-Nov-21	27-Sep-21
22.	Tolakurwa to Bishnupur ( viaChakai)	26.05	17-Feb-20	15-Feb-22
23.	Strengthening of Road from km 91.00 to 115.00 of NH-333 on EPC mode in State of Bihar for the year 2019-20	24	17-Jan-21	15-May-21
24.	Strengthening work in km 38.84 to 59.00 Of NH-333 on EPC mode in state of Bihar.	20.16	18-May-21	14-Jul-21
25.	Strengthening and including improvement of geometric work from Km 97 to 104 on NH- 727	7.2	16-Oct-20	10-Nov-21
26.	Strengthening work of NH 227A (Part) from Chakia (NH-28) to Lalachhapra chowk via Kesariya from km 118.040 to km 142.756 on EPC mode in state of Bihar	24.72	16-May-21	14-Dec-21
27.	Strengthening work in Km 38(Tarwara More Siwan) to 97.050(Ambedkar Chowk DumarsonGolumber) NH227A under EPC Mode in State of Bihar	56.75	31-Jul-22	21-Mar-22

28.	Strengthening work in km 123.00 to 142.00 of NH-333A on EPC Mode in the State of Bihar for the year 2019-20.	19	14-Mar-21	07-Jul-21
29.	Strengthening work in Km 35.00 to 64(P) of NH-333A on EPC mode in the state of Bihar	29.25	01-Aug-21	16-Jun-21
30.	Remaining work for Strengthening & Widening work of existing road into 2 lane with paved shoulder from Pokhrauni Chowk to Junction with NH 57 near Jhanjharpur (km 0.00 to 28.00) of NH -527A in the State of Bihar.	0.57	02-Oct-22	02-Oct-22
31.	Construction of road side covered drain in km 213 (P) to 215 (P) in Bihra Bazar of NH-327E for the year 2020-21 on EPC Mode	0.01	17-Sep-22	28-Feb-23
32.	Strengthening from Ch. 16.000 to 19.860 and Ch 38.060 to Ch 40.000 of NH-219 on EPC mode in the State of Bihar	5.8	06-Jun-22	01-Aug-22
33.	Rehabilitation of four lane 5.575 km long, four lane MG Setu over Ganga river on NH-19 from km 212.72 to km 218.295 by dismantling the damage pre-stressed cantilever arms superstructure and subsequent redecking by steel truss in Patna.	5.58	18-May-20	31-Jul-22
34.	Construction of 4-lane ROB of km 119 of NH-30 (Job no. NH-30/Bihar (6)/15-16/017-S&R(B))	1.56	30-Nov-19	14-Aug-22
35.	Construction of ROB on NH-81 at Km 31	1.48	06-Mar-19	22-Jan-23
36.	Construction of ROB on NH-81 at Km 48	1.48	05-Feb-19	21-Sep-22
37.	W&S to 2 lane with paved shoulder from km 0.00 to 14.50 of NH-101 in the state of Bihar on item rate.	13	28-Nov-19	31-May-22
38.	W&S to 2 lane with paved shoulder in km 30.00 to 45.00 of NH-101 in the state of Bihar on item rate	15	06-Aug-20	17-Jun-22
39.	Strengthening work from Km 0.00	55.5	10-Nov-21	30-Apr-22

	(Paswan chowk) to 58.450 (Mushrigharari) of NH-103 (New no-322) on EPC Mode in state of Bihar for the year 2019-20.			
40.	Construction of RCC Bridge at km 61/247, 61/650 & km 64 of NH-110 on EPC mode in the State of Bihar.	0.4	05-Dec-21	21-Mar-23
41.	W&S in km 142.05 to 167.465 of NH-120	25	27-Apr-21	15-Dec-22
42.	Strengthening and widening to 2 lane with paved shoulder from km 103.865 to 142.050 (Gaya-Goh) of NH-120	38	26-Nov-20	30-Apr-22
43.	Widening to 2 lane with paved shoulder and strengthening from km 19.860 to 38.060 ( Length- 18.200) of NH-219 on EPC Mode in the State of Bihar.	18.2	20-Oct-21	07-May-22
44.	Fatuah-Harnaut-Barh Section km 0 to km 69.6 NH-30A	72	05-Aug-19	31-May-22
45.	Construction of RCC Minor bridge in km 02, km 14, km 40, km 43 of NH-333	0.93	08-Feb-22	31-Aug-22
46.	Widening &strengthening from km 100.40 to km 107.80 (From Lakhanpur More to Faijullahpur) of NH-227A under EPC mode in the State of Bihar.	7.4	18-Oct-21	30-May-22
47.	Construction of 4-Lane ROB on NH-327E at km 11	2.4	29-Oct-19	29-Jun-22
48.	Construction of Major bridge over Bhangia River at km 86.936 of NH-327E & its approaches on EPC mode in the State of Bihar.	0.34	21-May-21	30-Jan-23
49.	Strengthening work in Km 0.00 to 34.00 of NH-333A on EPC Mode in the state of Bihar	34	01-Aug-21	20-Nov-22
50.	One time improvement of left out portion of NH-80 from km 119+885 (Dogachhi) to km 132+895 (Zero mile Bhagalpur) on EPC mode in the State of Bihar	13.01	06-Oct-23	22-Apr-23
51.	Widening to 2 lane with paved shoulder and strengthening from km	18.99	13-Mar-21	13-Jul-23

	45.00 to 65.00 (design length- 18.990) of NH-101 (New NH-331) on EPC Mode in the State of Bihar.			
52.	Construction of ROB on NH-103 at Km 12	2.11	25-Aug-21	31-Mar-24
53.	Widening to two lane with paved shoulders including strengthening of existing pavement from km 14.5 to km 30.00 of NH 101 (New NH 331)on EPC mode in the state of Bihar for the year 2021-22	15.5	07-Oct-23	10-Jun-23
54.	W & S km 0 to km 24.8	24.8	22-Sep-23	10-Jul-23
55.	Construction of ROB in km 46 of NH-131A	1.05	24-Jun-21	30-May-23
56.	Construction of 2 Lane ROB ON NH-327E AT KM 100	1.8	13-Aug-21	31-Dec-23
57.	Construction of High level New RCC Bridge at km 81.00 of NH-327E on EPC Mode in the State of Bihar. (Job no. NH-327E-BR-2018-19/4)	0.22	17-May-21	31-Dec-23
58.	Construction of New High Level RCC major Bridge (13X31m)in place of old submersible damaged bridge in Km178 on NH-333A across River Chanan in the state of Bihar on EPC mode(Job no.NH-333A-BR-2020-21/22)	0.5	24-Nov-23	15-Apr-23

**ANNEXURE-II**

ANNEXURE REFERRED TO IN REPLY TO PART (a) TO (c) OF RAJYA SABHA UNSTARRED QUESTION NO. 281 ANSWERED ON 24/07/2024 ASKED BY DR. BHIM SINGH REGARDING STATUS OF NATIONAL HIGHWAYS IN BIHAR.

<b>Details of works in Progress</b>					
<b>Sr. No.</b>	<b>Name of Project</b>	<b>Length (in Km)</b>	<b>Appointed Date</b>	<b>Schedule / Target date of completion</b>	<b>Physical Progress (%)</b>
<b>Implementing Agency - (NHAI)</b>					
1	4L Greenfield Alignment of Amas to Shivrampur of NH 119 D (Pkg-I)	55.00	31.03.2023	29.03.2025	5.90%
2	6 laning of Aurangabad-Chourdaha Pkg-II (NH-19)	39.70	28.03.2022	31.03.2025	53.00%
3	Maheshkunth – Saharsa – Purnea NH-107 (Pkg-I)	90.00	20.12.2019	31.03.2025	75.00%
4	4L Elevated Section and at-grade improvements at Begusarai town (NH- 31)	4.26	27.06.2022	31.03.2025	50.67%
5	Aunta - Simaria including Ganga Bridge	8.15	30.08.2018	31.03.2025	81.86%
6	Chhapra - Hajipur from km. 143.200 to km. 209.200	66.74	27.01.2011	30.09.2024	83.57%
7	6L Bridge and its approaches across River Ganga as Part of Patna Ring Road (NH-131G) starting from Km 8.480 near Sherpur to Km 23.000 near Dighwara	14.52	05.09.2023	05.09.2027	0.00%
8	2L+PS Majholi to Charout Section to 2lane/4 lane Standard (NH-527C)	59.20	05.11.2019	31.12.2024	86.19%
9	4L Elevated corridor in Gopalganj town (NH-27)	2.75	04.03.2022	31.12.2024	84.28%
10	4L of Greenfield Alignment from Km. 45.000 to Km. 89.090 of Tal Dashara to	42.21	11.03.2024	13.03.2026	0.00%



	Bela Nawda Section of NH-119D				
11	Patna-Gaya Dobhi- pkg-I (NH-22)	39.00	14.12.2020	31.07.2024	99.85%
12	Patna-Gaya Dobhi- pkg-II (NH-22)	44.00	09.11.2020	30.11.2024	96.50%
13	Patna-Gaya Dobhi- pkg-III (NH-22)	44.22	24.11.2020	31.12.2024	96.50%
14	4L Greenfield Alignment of Shivrampur to Ramnagar of NH 119 D (Pkg-II)	54.32	04.07.2023	03.07.2025	4.59%
15	4L Greenfield starting from NH-30 near Saristabad (Patna) to Nathupur of NH-83	3.91	27.02.2024	27.08.2025	0.00%
16	2L with PS Piprakothi-Motihari- Raxaul NH-28A EPC	68.60	04.10.2019	31.07.2024	99.99%
17	2L PS Chorma - Bairgania Section of NH 227F	34.57	01.02.2024	31.01.2026	28.30%
18	Balance work of Gandak Bridge from Km 402.00 to Km 440.00 (Devanpur - Kotwa) of NH-27	2.75	30.07.2022	31.03.2025	61%
19	Permanent rectification of 8 nos. of black spots in project Highway NH- 27.	13.60	12.12.2023	11.12.2025	0.00%
20	Munger-Mirza Chawki Section of NH 80 (Pkg-I)	22.56	31.03.2022	30.06.2025	33.29%
21	Munger-Mirza Chawki Section of NH 80 (Pkg-II)	29.42	12.03.2022	25.03.2025	51.94%
22	Munger-Mirza Chawki Section of NH 80 (Pkg-III)	32.35	06.04.2022	15.06.2025	40.26%
23	Munger-Mirza Chawki Section of NH 80 (Pkg-IV)	36.58	17.08.2022	30.06.2025	50.29%
24	Kanhauli – Ramnagar of Patna Ring Road-pkg-I (NH-131G)	39.16	08.03.2021	31.08.2024	99.5%
25	Rajauli-Bakhtiyarpur –pkg-III (NH-20)	50.89	31.12.2021	31.08.2024	96.4%

26	4L Greenfield Alignment from Kalyanapur to Tal Dashraha of NH- 119D (Pkg-III)	47.00	16.02.2023	31.12.2025	10.8%
27	4L Elevated Corridor of Danapur – Bihta Section and Upgradation of existing Two lane carriageway to Four Lane carriageway of Bihta - Koilwar Section (NH-131G)	25.08	11.03.2024	08.09.2026	5.13%
28	4 – lanning of Bahadurganj – Araria (Pkg-II) (NH-327E)	45.00	10.01.2022.	30.09.2024	90.94%
29	4L of Pararia - Mohania section of NH - 30 (Pkg - II)	60.80	16.01.2021	31.12.2024	96.30%
30	Six Laning of Varanasi to Aurangabad from km. 786.00 to km. 978.40 of Old NH-2	192.4	12.09.2011	31.03.2025	85.01%
31	Umagaon-Saharsa (Package-IV) Koshi Bridge & approach Road - (Bheja-Bakaur) (NH-527A)	13.30	12.02.2020	30.06.2025	61.77%
32	Umagaon-Saharsa (Package-V) Bakaur-Parsarma-Bangaon-Bariyahi & Spur to Mahishi (NH-327E)	39.18	15.12.2023	14.12.2025	29.28%
33	4 laning of Hazipur Muzaffarpur of NH-77	63.17	12.08.2010	31.08.2024	97.15%
<b>Implementing Agency - (RCD, Bihar)</b>					
1	Sheohar-Sitamarhi Section km 40.000 to 79.400 km Lot-I of NH-227	28.5	04-May-16	03-05-2018	98.35%
2	Sitamarhi-Jaynagar Section km 79.400 to km 156.500 Lot-II of Nh-227	77	30-Jun-16	29-Dec-18	98.75%
3	Birpur-Bihpur Section km 0.0 to Km 106 NH 106	106	03-Oct-16	02-Oct-19	82.32%

4	Jaynagar-Narahia Section km 156.500 to km 219.945 Lot-III of Nh-227	63.45	12-May-16	11-Nov-18	97.95%
5	Gaya-Hisua-Rajgir-Nalanda-Biharsharif section km0.00 to 92.935 NH-82	93	07-Nov-16	06-Nov-19	95.48%
6	Construction of ROB at km 1.10 & km 1.11 of NH-101	1.5	28-Aug-19	27-Feb-22	85.5%
7	Construction of ROB on NH-19 at Km 135	0	27-Aug-20	26-Aug-22	92%
8	Reconstruction of damaged Bridge over river Falgu at km 35 near Bandhuganj on NH-110	0.59	26-May-18	25-Aug-19	96%
9	Construction of ROB in km 194 (LC no. 53B/T-2) of NH 327E	1.58	16-May-20	15-May-22	59.95%
10	Construction of ROB in km 24 (LC no. 77A) of NH 327A	1.05	16-May-20	15-Nov-21	84.31%
11	Construction of a new 4 lane (Parallel to existing MG Setu ) with its approaches from km 0.00 to km 14.500 across river Ganga on NH-19 at Patna in the state of Bihar.	14.5	25-Mar-21	22-Sep-24	45.13%
12	Strengthening and widening to 2 lane with paved shoulder from km 181.465 to 201.665 of NH-120 (job-120-BR-2017-18/922)Nasriganj -Vikramganj	20.2	03-Jul-21	02-Jan-23	99%
13	ROB at km 49 of NH-131A	1.21	05-Jan-21	04-Jan-23	66.75%
14	Strengthening work in km 68.00 to 89.00 NH-110 on EPC Mode in the state of Bihar	20.65	16-Mar-21	15-Dec-21	75%
15	Construction of a new 4-lane	28.92	07-Jun-21	15-May-2026	55.33%

	major bridge across river Kosi at Phulaut including Rehabilitation and upgradation of existing Birpur-Bihpur section of NH-106 from km 106.000 to km 136.000 to 2-lane with paved shoulders in the State of Bihar on EPC mode				
16	Strengthening from Km 36 to 68 in the state of Bihar	23.45	25-Aug-21	24-May-22	96%
17	Rehabilitation & Widening work for 2 Lane with Paved Shoulder of Existing NH-80 from km 70.15 to Km 121.025 of Munger-Suttanganj - BhagatpurMirzachowki section on EPC Mode in the State of Bihar.	50.88	01-Feb-23	31-Jan-25	53.7%
18	Construction of ROB on NH-28B at Km 91	1.26	08-Apr-22	07-Apr-24	75%
19	Improvement of 2 lane with paved shoulder of stretch from Bikramganj Dawath MelayabaghNawanagr - Dumrow of NH-120(Ch-201.665 to Km240.200)excluding Dawath bypass under EPC mode in the state of Bihar	36.97	05-Sep-23	04-Mar-25	36%
20	Construction of ROB on NH-28B at Km 94	1.74	09-Mar-22	08-Mar-24	33%
21	Balance work of construction of 3x 18m (eff. Span ) High level RCC Bridge across river Mani in Km 94of NH-80 in the state of Bihar	0.41	07-Sep-20	31-Mar-22	99%

22	Improvement to two lane with paved shoulders of NH-319A from km 0 to km 45 in state of Bihar under EPC mode	45	20-Jun-23	19-Dec-24	53.03%
23	Pre construction activity of NH 122B from km 0 to 72.348 and Improvement to two lane with paved shoulders of NH 122B from km 29.730 to km 72.348 in state of Bihar under EPC mode	42.62	08-May-23	11-Nov-24	55%
24	Construction of 2 lane ROB and its approaches in km 158 (Old Km 153) on NH-104 at Jainagar Bypass in the state of Bihar on EPC mode	0.01	09-Nov-22	08-Nov-24	39%
25	Construction of two no of RCC Minor bridge & 3nos of new Box Culverts in Place of old bridge & culvert in place of old bridge	0.1	16-Dec-22	15-Dec-23	87%
26	Widening to 2/4-lane with paved shoulders of left out portion of NH 30 from existing CH.125.285 to CH 115.485 (Kayamnagar to Zero Mile) Design CH .0.000 to CH. 9.800) in the state of Bihar for the year 2021-22(length- 8.600 km)	8.6	21-Apr-23	20-Apr-24	62%
27	Construction of Bhabhua Bypass from Ch. 10+800(Design Ch. 10+800) to Ch. 19+860 (Design Ch. 18+150) and Chand Bypass from Ch. 38+060 (Design Ch. 36+250) to Ch. 40+460 (Design Ch. 38+650) and widening of existing road to 2 -	16.15	09-Mar-24	08-March-26	0%

	lane with Paved shoulder from Ch. 40+460 (Design Ch. 38+650) to Ch. 46+860 (Design Ch. 45+050) of NH-219 (Total length-16.150 Km)under EPC mode in the state of Bihar				
28	Construction of new High level RCC Major bridge at existing location of old Bridge cross Chir River in Km199 on NH-333A & its approaches having an aggregate length of 700(350 m on both side) in District Banka in the state of Bihar on EPC mode.	0.01	15-Nov-22	14-Nov-24	0%
29	Widening &strengthening from km132.895 to km 190.15 NH-80	57.26	04-Nov-22	03-Nov-24	84%
30	Construction of New 4-Lane Bridge (Parallel to existing Vikramashila Setu)from km 8+920 to Km 13+375(including approach road 35m Naugachhia side &53 m Bhagalpur side)across River Ganga on newly declared NH-131B at Bhagalpur in the State of Bihar	4.46	09-May-23	08-May-27	14.00%
31	Construction of additional two lane with paved shoulder of NH-98 (New NH 139) from existing Ch 7.000 to Ch 17.840(Design Ch 0.000 to 10.840) [AllMS (BhusaulaGolambar ) to Naubatpur (Patna Ring Road ) section] on EPC mode in the state of Bihar for the year	10.84	20-Apr-23	15-Jan-24	16.19%

	2021-22				
32	Construction of proposed 4_Lane Revelgunj bypass NH-19 in the State of Bihar on EPC mode connecting NH 19 to 85 origin	7.16	10-Jul-23	15-Jan-24	42%
33	Widening and strengthening work from Km 26.3 to 26.75 and km 30.45 to 30.65, km 32.45 and km 32.66 ,33.910 to km 34.200 & km 34.200 to km 34.4 of NH- 104 on item rate in state (New NH 331) in the state of Bihar for the year 2021-22	1.33	30-Sep-22	15-Jan-24	21.2%
34	Balance work for improvement to 2 lane with paved shoulders configuration in realignment from Km 52.320 to Km 52.940 (length-0.620 Km) of NH-81, Protection works in HL Bridges at Km 33 & Km 36, Protection work for the approach of Mahananda River bridge and reconstruction of culvert in 30th km of NH-81 on EPC mode in the state of Bihar	0.62	16-Nov-22	15-Jan-24	90%
35	Improvement to two lane with paved shoulder of Saraigarh( on NH 327A ) Lalganj-Ganpatganj upto NH 106 (New NH 131) from km 0.000 to km 10.672 (Total Length 10.672 km) of (Total Length 10.672 km) of NH 327AD on EPC mode in the State of Bihar.	10.67	15-Sep-23	15-Mar-25	70.32%
36	Construction to 2 lane with Paved shoulder of Jandaha Bypass of NH-103(NH 322) in	4.8	15-Jan-24	14-Jun-26	0%

	CH 0.000( existing km 30 of NH 103) to 4.800 ( existing Km 35 of NH 103) in the state of Bihar.				
37	Geometric improvement of NH- 327E at Bhargama and Sukela More including provision of Raniganj Bypass in the state of Bihar.	5.53	12-jun-24	13-dec-25	0%
38	Construction of 6-Lane Elevated / Extra Dose Cable Bridge on River Ganga parallel to & Western side of Digha-Sonepur Rail cum-Road Bridge of NH 139W in the State of Bihar	6.93	02-May-24	02-Nov-27	2.5%

\*\*\*\*\*