

GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS
RAJYA SABHA
UNSTARRED QUESTION NO-2033
ANSWERED ON- 06/08/2025

NATIONAL HIGHWAY PROJECTS IN BIHAR

2033. SHRI SANJAY KUMAR JHA:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS be pleased to state:

- (a) the details of National Highway projects sanctioned in Bihar during the last five years, including length in kilometers and major routes;
- (b) the year-wise funds allocated and utilised for these projects;
- (c) the progress of highways constructed, upgraded or widened in Bihar (in kilometres);
- (d) the number of direct and indirect jobs generated in Bihar through these highway projects;
- (e) whether Government plans to sanction additional expressways or greenfield highways connecting major districts of Bihar; and
- (f) if so, the details thereof and expected timeline of completion?

ANSWER

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

(a) to (c) The details of National Highway projects sanctioned in the state of Bihar in the last five years including length, major routes, funds sanctioned & utilized and progress of projects are annexed.

(d) Highway development projects are known to generate substantial direct and indirect employment opportunities across various phases such as land acquisition, construction, material supply, transportation, consultancy, and later through increased economic activity resulting from improved connectivity. As per a study conducted by the Government through IIT Kanpur on employment creation effects of highway construction, it has been estimated that development of each lane km of a highway generates about 4500 person days of direct employment and 5300 person days of indirect employment. Accordingly, it has been interpolated that approximately 3.16 crore person-days of direct & approximately 3.72 crore person-days of indirect employment has been generated in the last five years through the National Highway projects in the State of Bihar.

(e) to (f) Government undertakes feasibility study/Detailed Project Report (DPR) for upgradation/improvement /construction of National Highways (NHs)/ Expressways. Decisions are taken based on outcome of DPR/feasibility study in line with principle of PM-GatiShakti, inter-se-priority, availability of fund etc. As far as the State of Bihar is concerned, Government has announced new Expressway between Buxar and Bhagalpur, the DPR of which is under finalization.

ANNEXURE

ANNEXURE REFERRED IN REPLY TO PART (a) TO (c) OF RAJYA SABHA UNSTARRED QUESTION NO. 2033 FOR 06-08-2025 ASKED BY SHRI SANJAY KUMAR JHA REGARDING NATIONAL HIGHWAY PROJECTS IN BIHAR

S. N o.	Name of Projects	NH No.	Sanctioned / Revised Sanctioned Cost (Rs. Cr)	Expenditure (Rs. Cr)	Length (In Km)	Date of Sanction	Date of Commencement	Scheduled Completion date	Likely Completion date	Length Completed (In Km)	Major routes
2020-21											
1	Construction of New 4 Lane Bridge (parallel to existing Vikramashila Setu) from km 8+ 920 to km 13+375 (including approach road 35m Naugachhia side & 53 m Bhagalpur side) across River Ganga on newly declared NH-131B at Bhagalpur in State of Bihar.	131B	1110.23	478.96	4.455	17.07.2020	09.05.2023	08.05.2027	08.05.2027	0	Naugachhia , Bhagalpur
2	Strengthening work in Km 68.00 to 89.00 of NH-110 under EPC mode in the State of Bihar	110	35.82	27.64	20.65	18.08.2020	16.03.2021	15.12.2021	Completed on 31.12.2024	20.65	Biharsharif - Jahanabad - Arwal
3	Construction of New High Level RCC major Bridge (13 x 31m) in place of old submersible damaged bridge in km 178 on NH-333A across River Chanan in the State of Bihar on EPC mode	333A	58.78	42.94	0.503	06.08.2020	25.11.2021	24.11.2023	Completed on 15.04.2023	0.503	Banka
4	Widening & Strengthening from km 100.40 to km 107.80 (From Lakhanpur More to Faijullahpur) of NH-227A under EPC mode in the State of Bihar	227	25.27	22.69	7.4	19.08.2020	19.01.2021	19.10.2021	Completed on 30.05.2022	7.4	Lakhanpur More - Faijullahpur

S. N o.	Name of Projects	NH No.	Sanctioned / Revised Sanctioned Cost (Rs. Cr)	Expenditure (Rs. Cr)	Length (In Km)	Date of Sanction	Date of Commencement	Scheduled Completion date	Likely Completion date	Length Completed (In Km)	Major routes
5	One time Improvement of left out portion of Harnaut Bypass of NH-30A	30A	2.42	2.09	3.12	24.09.2020	08.07.2021	27.11.2021	Completed on 27.09.2021	3.12	Fathua-Harnaut-Barh
6	Strengthening from km 36.00 to km 68.00 of NH-110 (km 21.000 to km 53.000 of New NH-33) under EPC mode in state of Bihar.	33/110	32.56	24.32	23.45	28.01.2021	25.08.2021	24.05.2022	Completed on 30.10.2024	23.45	Biharsharif - Jahanabad - Arwal
7	Improvement of 2 lane with paved shoulder of stretch from Bikramganj - Dawath-Maleyabagh - Nawanagr - Dumrow of NH-120 (Km 201.665 to km 240.200) excluding Dawath bypass under EPC mode in State of Bihar.	120	178.63	124.52	36.965	02.03.2021	05.09.2023	04.03.2025	Completed on 30.06.2025	36.965	Bikramganj -Dawath-Maleyabagh - Nawanagr -Dumrow
8	Strengthening Work in Km. 38.850 (Tarwa More Siwan) to km 97.05 (Ambedkar Chowk Dumarson Gotumber) of NH 227A	227A	77.65	64.97	56.75	30.03.2021	31.07.2021	31.07.2022	Completed on 12.03.2022	56.75	Siwan - Dumarson
9	Strengthening from Ch. 16.000 to 19.860 and Ch 38.060 to Ch 40.000 of NH-219 on EPC mode in the State of Bihar	219	19.6	13.99	5.8	26.03.2021	07.01.2022	06.06.2022	Completed on 01.08.2022	5.8	Mohania-Chand-Chandauli
10	One time improvement of left out portion of NH-80 from km 119+885 (Dogachhi) to km 132+895 (Zero mile Bhagalpur) on EPC mode in the State of Bihar	80	9.94 / 12.66	12.03	13.01	26.03.2021	07.01.2023	06.10.2023	Completed on 22.04.2023	13.01	Dogachhi to Zero mile Bhagalpur

S. N o.	Name of Projects	NH No.	Sanctioned / Revised Sanctioned Cost (Rs. Cr)	Expenditure (Rs. Cr)	Length (In Km)	Date of Sanction	Date of Commencement	Scheduled Completion date	Likely Completion date	Length Completed (In Km)	Major routes
11	Construction of new High level RCC Major bridge at existing location of old Bridge cross Chir River in Km 199 on NH-333A & its approaches having an aggregate length of 700(350 m on both side) in District Banka in the state of Bihar on EPC mode.	333A	49.05	34.6	Bridge	31.03.2021	15.11.2022	11.11.2024	Completed on 14.11.2024	0.5	Bheda more-Panjwada
12	Rehabilitation & Widening work for 2-lane/2-Lane with Paved Shoulder of Existing NH-80 from km 70.15 to Km 121.025 of Munger-Suttanganj -Bhagatpur Mirzachowki section on EPC Mode in the State of Bihar	33/80	477.54	360.27	50.875	31.03.2021	01.02.2023	31.01.2025	30.09.2025	47.3	Munger-Suttanganj -Bhagalpur
13	Rehabilitation & widening work for 2-Lane with Paved Shouldering of Existing National Highway 80 Alignment from Km.132.895 to Km 190.150 Bhagalpur-Kahalgaon-Mirzachowki section in the State of Bihar.	33/80	566.15	258.29	57.255	31.03.2021	04.11.2022	03.11.2024	31.12.2025	32.5	Bhagalpur-Kahalgaon - Mirzachowki
14	Kanhauli-Ramnagar	131G	1055.67	1049.12	39.16	11-08-2020	08-03-2021	31-12-2023	Completed on 31-08-2024	39.16	Part of Ring road of Patna District
15	Rajauli-Bakhtiyarpur Pkg-III	31	3046.61	1376.66	50.89	02-09-2020	31-12-2021	27-06-2024	30-09-2025	50.89	Connect patna to Nalanda & Nawada district

[illegible]

S. N o.	Name of Projects	NH No.	Sanctioned / Revised Sanctioned Cost (Rs. Cr)	Expenditure (Rs. Cr)	Length (In Km)	Date of Sanction	Date of Commencement	Scheduled Completion date	Likely Completion date	Length Completed (In Km)	Major routes
1	Widening to two lane with paved shoulders including strengthening of existing pavement from km 14.5 to km 30.00 of NH 101 (New NH 331) on EPC mode in the state of Bihar for the year 2021-22	331/101	84.98	61.78	15.5	01.09.2021	02.03.2022	07.10.2023	Completed on 10.06.2023	15.5	Chhapra-jalalpur-malmaliya
2	Widening and strengthening work from Km 26.3 to 26.75 and km 30.45 to 30.65, km 32.45 and km 32.66 ,33.910 to km34.200 & km 34.200 to km t km 34.4 of NH- 104 on item rate in the state of Bihar for the year 2021-22 (Job No. NH-104/BR-2021-22/44)	227/104	5.75	4.93	1.325	03.09.2021	30.06.2022	29.06.2023	Completed on 30.06.2025	1.33	Madhuban
3	Construction of 2 no of new Minor RCC Bridge and 3 nos of new box culvert in place of old bridges and culverts on NH-110.	110	12.97	10.2	bridge	02.09.2021	16.12.2022	15.12.2023	Completed on 24.03.2025	0	Badhuganj - Ekangarsarai
4	Widening to Two Lane with Paved shoulders including strengthening of existing pavement from km 0.00 to km 24.800 of NH-28B (New NH 727) on EPC mode in the state of Bihar for the year 2021-22 (Length-24.800 Km)	727/28B	97.6	74.83	24.8	11.10.2021	23.03.2022	22.09.2023	Completed on 10.07.2023	24.8	Chhapwa-Bettiah

S. N o.	Name of Projects	NH No.	Sanctioned / Revised Sanctioned Cost (Rs. Cr)	Expenditure (Rs. Cr)	Length (In Km)	Date of Sanction	Date of Commencement	Scheduled Completion date	Likely Completion date	Length Completed (In Km)	Major routes
5	Construction of 2 lane ROB and its approaches in km 158 (Old Km 153) on NH-104 at Jainagar Bypass in the state of Bihar on EPC mode	227/104	70.01	42.72	ROB	16.11.2021	09.11.2022	08.11.2024	31.12.2025	0	Jainagar
6	Construction of additional two lane with paved shoulder of NH-98 (New NH 139) from existing Ch 7.000 to Ch 17.840 (Design Ch 0.000 to 10.840) [AllMS (Bhusaula Golambar) to Naubatpur (Patna Ring Road) section] on EPC mode in the state of Bihar for the year 2021-22	139/98	88.33	61.1	10.84	24.12.2021	20.04.2023	19.10.2024	Completed on 31.05.2024	10.84	AllMS - Naubatpur
7	Improvement to two lane with paved shoulder from Ramnagar to Roseda from (km 3.500 to 43.000) of NH 527 E on EPC mode in State of Bihar. (Job no. NH-527E/2021-22/BR/50)	527E	495.16	134.57	39.5	11.01.2022	12.10.2024	11.04.2026	11.04.2026	1.8	Ramnagar to Roseda
8	Improvement to two lane with paved shoulders of BH/WB Border-Amdabad-Manihari section from design Km 0+000 to Km23+945 of NH-131 A (Total length-23.945 Km) on EPC mode in the state of Bihar. (Job No. NH-131/2021-22/BR-52)	131A	353.27	29.82	23.945	24.01.2022	27.09.2024	26.03.2026	26.03.2026	0	Amdabad-Manihari

S. N o.	Name of Projects	NH No.	Sanctioned / Revised Sanctioned Cost (Rs. Cr)	Expenditure (Rs. Cr)	Length (In Km)	Date of Sanction	Date of Commencement	Scheduled Completion date	Likely Completion date	Length Completed (In Km)	Major routes
9	Improvement to two lane with paved shoulders of NH 122B from km 29.730 to km 72.348 under EPC mode including Pre construction activity of NH 122B from km 0 to 72.348. (Job No. NH-122B/2021-22/BR/54)	122B	624.43	292.16	42.618	09.02.2022	08.05.2023	05.11.2024	05.11.2025	36.8	Hajipur-mahnar-Bachhwada
10	Improvement to two lane with paved shoulders of NH-319A from km 0 to km 45 in state of Bihar under EPC mode	319A	427.29	210.22	45	09.02.2022	20.06.2023	19.12.2024	31.12.2025	36.82	Mohania-Chausa
11	Balance work for improvement to 2 lane with paved shoulders configuration in realignment from Km 52.320 to Km 52.940 (length-0.620 Km) of NH-81, Protection works in HL Bridges at Km 33 & Km 36, Protection work for the approach of Mahananda River bridge and reconstruction of culvert in 30th km of NH-81 on EPC mode in the state of Bihar(Job No NH-81/2021-22/BR-51)	81	37.56 / 36.85	28.03	0.62	20.01.2022 / 01.05.2024 (RCE)	16.11.2022	15.08.2023	Completed on 31.03.2025	0.62	Katihar-Labha

S. N o.	Name of Projects	NH No.	Sanctioned / Revised Sanctioned Cost (Rs. Cr)	Expenditure (Rs. Cr)	Length (In Km)	Date of Sanction	Date of Commencement	Scheduled Completion date	Likely Completion date	Length Completed (In Km)	Major routes
12	Construction of Bhabhua Bypass from Ch. 10+800 (Design Ch. 10+800) to Ch. 19+860 (Design Ch. 18+150) and Chand Bypass from Ch. 38+060 (Design Ch. 36+250) to Ch. 40+460 (Design Ch. 38+650) and widening of existing road to 2 - lane with Paved shoulder from Ch. 40+460 (Design Ch. 38+650) to Ch. 46+860 (Design Ch. 45+050) of NH-219 (Total length- 16.150 Km) under EPC mode in the state of Bihar	219	179.86	26.15	16.15	14.02.2022	04.01.2025	03.07.2026	03.07.2026	0	Bhabhua - Chand
13	Widening to 2/4-lane with paved shoulders of left out portion of NH 30 from existing CH.125.285 to CH 115.485 (Kayamnagar to Zero Mile) Design CH .0.000 to CH. 9.800) in the state of Bihar for the year 2021-22 (length- 8.600 km)	30	98.54	76.056	8.6	11.02.2022	21.04.2023	20.04.2024	30.09.2025	8.3	Kayamnagar
14	Construction of proposed 4_Lane Revelgunj bypass NH-19 in the State of Bihar on EPC mode connecting NH 19 to 85 origin. (Job No.NH-19-BR-2021-22-57)	19	295.24	93.14	7.155	31.03.2022	10.07.2023	09.07.2025	31.03.2026	0	Chhapra-Revelganj

S. N o.	Name of Projects	NH No.	Sanctioned / Revised Sanctioned Cost (Rs. Cr)	Expenditure (Rs. Cr)	Length (In Km)	Date of Sanction	Date of Commencement	Scheduled Completion date	Likely Completion date	Length Completed (In Km)	Major routes
15	Amas-Darbhangha Pkg-III	119D	1969.3	847.99	47	07-03-2022	16-02-2023	15-02-2025	30-06-2026	2.7	Connect Vaishali to Samastipur and Darbhanga district
16	Construction of leftover portion of additional 2-lane Gandak Bridge and rehabilitation of existing operational 2-lane Gandak Bridge in Km 423-424 and Construction of 4-Lane LVUP in Km. 422 of NH-28 (New NH-27) in the State of Bihar on item rate (percentage) basis	27	137.24	83.83	2.72	11.05.2022	30.07.2022	30.01.2024	31.12.2025	0.705	Part of East West Corridor
17	Permanent rectification of 3 nos. of black spots in project Highway NH-27 of U.P border - Dewapur - Kotwa section from Km.360.915 to km.440.000 (Total Length of 79.085 Km) of NH-27& Permanent rectification of 5 nos. of black spots of project Highway NH-27 of Kotwa - Mehsi - Muzaffarpur Section from km.440.000 to km.520.000 (Total length 80.00Km)	27	227.5	76.97	13.604	26.10.2022	12.12.2023	11.12.2025	31.03.2026	5.187	Gopalganj, East Champaran, Muzaffarpur
18	Umagaon Saharsa PKG-V	327E	962.76	288.07	39.183	30.09.2022	15.12.2023	14.12.2025	14.12.2025	35.644	Umagaon-Saharsa Bakaur-Parsarma Bangaon-Bariyahi Spur to Mahishi

S. N o.	Name of Projects	NH No.	Sanctioned / Revised Sanctioned Cost (Rs. Cr)	Expenditure (Rs. Cr)	Length (In Km)	Date of Sanction	Date of Commencement	Scheduled Completion date	Likely Completion date	Length Completed (In Km)	Major routes
19	4L of Greenfield Alignment from Km. 47.000 to Km. 89.210 of Balbharpur to Bela Nawda Section of NH-119D	119D	2185.75	430.66	42.21	27.03.2022	11.03.2024	10.03.2026	10.03.2026	0	Darbhanga - Samstipur
20	4L Elevated Highway and at grade improvements at Gopalganj Town from Km. 384.000 to Km. 386.750 on NH-27	27	248.92	169.12	2.75	03.05.2021	04.03.2022	31.08.2024	31.08.2025	2.73	Gorakhpur -Motihari-Muzaffarpur
21	4L Elevated Section and at-grade improvements at Begusarai , NH-31	31	312.58	182.42	4.255	23.03.2022	27.06.2022	23.12.2024	31.03.2026	3.050	Simaria-Khagaria
22	4L Greenfield Alignment of Shivrampur to Ramnagar from Km. 55.002 to Km. 109.300 of NH 119 D (Pkg-II)	119D	1207	179.49	54.322	22.03.2022	09.05.2023	31.03.2023	31-12-2025	12.83	Jehanabad -Patna
23	4L Greenfield Alignment of Amas to Shivrampur from 0.000 Km. to 55.002 Km. of NH 119 D (PKG-I)	119D	1390.92	458.62	55	30.11.2021	31.03.2023	29.03.2025	31.12.2025	7.4	
2022-23											
1	Pre-Construction activities from km 0 to km 72+000 of NH-333A and Construction of 3 no. of Bypasses at Sheikhpura, Jamui & Khaira alongwith 1 no. of realignment at Sikandra (total length-13.472 Km) to two lane with paved shoulders standard in State of Bihar (Package-I)	333A	376.64	4.18	13.472	27.05.2022	Not Appointed	-	-	0	Sheikhpura, Jamui & Khaira

S. N o.	Name of Projects	NH No.	Sanctioned / Revised Sanctioned Cost (Rs. Cr)	Expenditure (Rs. Cr)	Length (In Km)	Date of Sanction	Date of Commencement	Scheduled Completion date	Likely Completion date	Length Completed (In Km)	Major routes
2	Construction of Four-Lane of Chausa-Buxar Bypass from Km 45.000 to Km 69.915 (Package-2) of NH-319A in the State of Bihar on EPC Mode	319A	1060.16	4.44	20.915	21.09.2022.	Not Appointed	-	-	0	Chausa-Buxar
3	Pre-Construction activities from Km 134.000 to Km 190.233 of NH-333A and Construction of 4 no. of Bypasses at Katoria, Lakhpura, Banka & Panjwara (total length- 14.359 Km) to two lane with paved shoulders standard in State of Bihar (Package-III)	333A	479.37	8.53	14.359	10.11.2022	09.12.2024	08.12.2026	08.12.2026	0	Katoria, Lakhpura, Banka & Panjwara
4	Construction of 4-lane Katihar bypass	81	232.831	0	4.7	27.01.2023	NA	Revised sanction required		0	Katihar
5	Improvement to two lane with paved shoulder of Saraigarh (on NH - 327A) - Lalganj-Ganpatganj upto NH - 106 (New NH 131) from km 0.000 to km 10.672 (Total Length 10.672 km) of (Total Length 10.672 km) of NH 327AD on EPC mode in the State of Bihar.	327AD	91.63	15.31	10.672	06.02.2023	15.09.2023	15.03.2025	30.09.2025	5.8	Saraigarh (on NH - 327A) - Lalganj-Ganpatganj

S. N o.	Name of Projects	NH No.	Sanctioned / Revised Sanctioned Cost (Rs. Cr)	Expenditure (Rs. Cr)	Length (In Km)	Date of Sanction	Date of Commencement	Scheduled Completion date	Likely Completion date	Length Completed (In Km)	Major routes
6	Widening from 2-lane to 4-lane of km 92.935(starting point of old NH 82) to 99.685 km (End Point of Gaya Bypass of NH- 33) of NH - 120(Total Length = 6.750 km) on EPC mode in the state of Bihar.	120	63.37	12	6.75	06.02.2023	22.08.2024	21.02.2026	21.02.2026	0	Gayaji-Bodhgaya
7	Geometric improvement of NH- 327E at Bhargama and Sukela More including provision of Raniganj Bypass in the state of Bihar.(Job No. NH-327E/BR/2022-23-67)	327E	98.81 / 119.99	48.22	5.53	06.03.2023	12.06.2024	12.12.2025	12.12.2025	3.8	Bhargama , Sukela Raniganj
8	Construction to 2 lanes with Paved Shoulder of Jandaha Bypass of NH 103(NH-322) in CH 0.000 (existing km 30 of NH 103) to Ch. 4.800(existing Km 35 of NH-103) in the state of Bihar. Job No. NH-103(New NH-322)/BR/2022-23/68	322/103	47.43	6.7	4.8	07.03.2023	15.01.2024	15.07.2025	30.11.2025	0	Hajipur-Jandaha

S. N o.	Name of Projects	NH No.	Sanctioned / Revised Sanctioned Cost (Rs. Cr)	Expenditure (Rs. Cr)	Length (In Km)	Date of Sanction	Date of Commencement	Scheduled Completion date	Likely Completion date	Length Completed (In Km)	Major routes
9	Improvement and Up-gradation to Four Lane with paved shoulders configuration from Existing Km 0.000 to Km 39.500 (Design km 0.00 to Km 40.342 & 0.50 km in UP portion bridge approach, Design length 40.842 Km) of NH-227A (near Mehrauna Ghat (UP - Bihar Border) to Siwan) in the state of Bihar on Hybrid Annuity Model (HAM) mode	227A	1661.25	74.35	40.842	09.03.2023	Not Appointed	-	-	0	Mehrauna ghat-Siwan
10	Construction of 4-lane ROB at km 60 of NH-33 (km 29 of old NH-110) at LC no. 29B at Ekangarsarai	33/110	201.08	25.42	3.66	10.03.2023	20.07.2024	19.07.2026	19.07.2026	0.5	Ekangarsarai
11	Construction of 2 lane with paved shoulder of Daudnagar Bypass, Nasriganj Bypass & Dawath Bypass	120	128.39	14.06	5.535	13.03.2023	Not Appointed	-	-	0	Daudnagar , Nasriganj & Dawath
12	Improvement to two lane with paved shoulder of Sarwan - Chakai upto NH-333 from km 0.00 to Km 15.972(Total length 15.972km) of NH 333C on EPC mode in the State of Bihar(Job No NH -333C /BR/2022-2023/72)	333C	110.39	69.46	15.9	13.03.2023.	01.11.2024	30.04.2026	Completed on 01.07.2025	15.9	Sarwan - Chakia

S. N o.	Name of Projects	NH No.	Sanctioned / Revised Sanctioned Cost (Rs. Cr)	Expenditure (Rs. Cr)	Length (In Km)	Date of Sanction	Date of Commencement	Scheduled Completion date	Likely Completion date	Length Completed (In Km)	Major routes
13	Construction of Four lane with paved shoulder of Bhagalpur-Kharhara village (Dhaka more) from Km-0+000 to Km 36+600 (Total Length 36.600 km) of NH 133E on EPC mode in the State of Bihar	133E	973.46	0.25	36.6	21.03.2023	Not Appointed	-	-	0	Bhagalpur-Dhaka more
14	Pre-Construction activities from Km 72.000 to Km 134.000 of NH-333A and Construction of 6 no. of Bypasses at Mangobandar Bypass, Kendua Bypass, Tola Sono Bypass, Jhajha Bypass, Narganjo Bypass & Bhairoganj Bypass to two lane with paved shoulders standard in State of Bihar.	333A	746.73	0	41	23.03.2023	Not Appointed	-	-	0	Mangobandar , Kendua , Tola Sono , Jhajha, Narganjo Bypass & Bhairoganj
15	Pre-Construction activities from Km 0.000 to Km 53.133 of NH-105 (New NH-527B) and Construction of 4 Lane with Paved shoulder of Darbhanga (Dilli More) - Banwari Patti from km 0+000 to km 14+950 (Package-1) in State of Bihar	527B/105	991.88	6.41	53.133	28.03.2023	NA	Under Foreclosure		0	Darbhanga - Banwari Patti
16	Danapur-Bhita	922	2625.4	654.58	25.081	06-10-2022	11-03-2024	08-09-2026	08-09-2026	0	Connect Patna to Bhojpur & Buxar District

S. N o.	Name of Projects	NH No.	Sanctioned / Revised Sanctioned Cost (Rs. Cr)	Expenditure (Rs. Cr)	Length (In Km)	Date of Sanction	Date of Commencement	Scheduled Completion date	Likely Completion date	Length Completed (In Km)	Major routes
17	Bakarpur-Manikpur	139W	1537.92	481.57	38.81	27-03-2023	08-10-2024	05-04-2027	05-04-2027	7.5	Connect Chhapra to Muzaffapur, East Champaran and West Champaran
18	6L Bridge across River Ganga as Part of NH-131G from Sherpur to Dighwara	131G	3351.62	183.72	14.52	12-07-2022	05-09-2023	05-09-2027	04-09-2028	0	Part of Patna Ring Road NH-131G from Sherpur to Dighwara
19	4L of Siwan-Masrakh section of Ram Janki Marg from Km 230.385 to Km 281.391 of NH-227A	227A	1920.39	0	50.12	21/02/2022	20/11/2024	19/11/2026	19/11/2028	0	Siwan-Masrakh section of Ram Janki Marg NH-227A
20	4L PS under NH configuration of Manikpur-Sahebganj of NH-139W	139W	1712.33	0	44.65	44904	Not appointed	--	--	--	Manikpur-Sahebganj section of NH-139W
21	Rehabilitation and Upgradation of Chroma - Bairgania Section of National Highway No 227F to 2 lane with paved shoulders from Design Ch.0.000 to Ch. 34.566	227F	393.11	187.17	34.566	27.03.2023	01.02.2024	31.01.2026	30.09.2025	31.3	Chorm-Dhaka-Bairgania
22	Varanshi - Ranchi - Kolkata (NH - 319B) (Pkg - II)	319B	1341.52	16.37	27	20.03.2023	Not appointed	-	-	-	Kaimur
23	Varanshi - Ranchi - Kolkata (NH - 319B) (Pkg - III)	319B	1711.44	22.85	36	20.03.2023	Not appointed	-	-	-	Kaimur & Rohtas

S. N o.	Name of Projects	NH No.	Sanctioned / Revised Sanctioned Cost (Rs. Cr)	Expenditure (Rs. Cr)	Length (In Km)	Date of Sanction	Date of Commencement	Scheduled Completion date	Likely Completion date	Length Completed (In Km)	Major routes
24	6L Greenfield Varanasi-Ranchi-Kolkata Highway from Anarbansalea village to Sagrampur village (From KM. 151+200 to KM. 184+700)(PKG-7)	NH-319 B	1719.2	71.28	33.5	20.12.2022	01.07.2025	30.06.2027	30.06.2027	0	
25	6L Greenfield Varanasi-Ranchi-Kolkata Highway from Pachmon village to Anarbansalea village (From KM. 116+000 to KM. 151+200) (PKG-6)	NH-319 B	1915.99	209.75	35.2	20.03.2023	Not appointed	-	-	-	
2023-24											
1	Construction of 6-Lane Elevated / Extra Dose Cable Bridge on River Ganga parallel to & Western side of Digha-Sonepur Rail cum-Road Bridge in the State of Bihar	139W	3064.45	142.38	6.925	05.01.2024	02.05.2024	02.11.2027	02.11.2027	0	Digha-Sonepur
2	Construction of 2 lane ROB at Muktapur of NH 322	322	99.23	0	1.64	08.01.2024	Not Appointed	-	-	0	Muktapur Samastipur
3	Construction of two lane with paved shoulder Km 0 to 29.73 of NH - 122B	122B	226.15	14.44	29.73	27.02.2024	30.08.2024	28.02.2026	28.02.2026	3	Bachhwara via Mahnar and Mohiuddin Nagar
4	Construction of two lane with paved shoulder Km 30 to 55 of NH - 81	81	96.82	63.72	25	14.02.2024	30.09.2024	29.09.2025	Completed on 12.04.2025	0	Katihar-Labha
5	3-Lane Bridge over River Ganga for connection between Buxar and Bharauli on NH-922	922	531.61	0	3.3	15-03-2024	Not appointed	-	-	-	Connect Buxar to Bharauli in UP

S. N o.	Name of Projects	NH No.	Sanctioned / Revised Sanctioned Cost (Rs. Cr)	Expenditure (Rs. Cr)	Length (In Km)	Date of Sanction	Date of Commencement	Scheduled Completion date	Likely Completion date	Length Completed (In Km)	Major routes
6	Widening with additional 3L abetting Chhapra Bypass Section of NH-19	31	482.12	21.64	16.05	30/11/2023	30/08/2024	29/08/2026	29/08/2026	5.23	Chhapra Bypass Section of NH-19 (New NH-31)
7	4L Greenfield starting from NH-30 near Saristabad (Patna) to Nathupur (Project end point of Patna-Gaya-Dobhi Section of NH-83)	NH-22	97.74	40	3.914	45179	08.03.2024	27.08.2025	30-11-2025	1.34	
8	"Rehabilitation and Upgradation of Chorma - Bairgania section of National Highways No. 227F to 2 lane with paved shoulders from design Ch. 0+000 to Ch. 34+566 in the state of Bihar through Hybrid Annuity Mode (HAM) basis".	227F	393.11	187.17	34.566	27-03-2023	01.02.2024	31-01-2026	30-09-2025	31.3	Chorma-Dhaka-Bairgania
2024-25											
1	Construction of Kinjer bridge at km 19 (NH-33(110))	33/110	28.81	0	1	20.02.2025	Not Appointed	-	-	0	Kinjer
2	Construction of Sukhaniya Major bridge @ Km 52 (NH-133E)	133E	55.37	0	1	17.02.2025	Not Appointed	-	-	0	Sukhaniya
3	Rehabilitation of ROB@ Km 67 (Samastipur) (NH-322)	322	5.011	0	1	30.03.2025	Not Appointed	-	-	0	Samastipur
4	Re-Construction/ Widening of Minor bridge at km 97 (3x5x3) (NH-327E)	327E	0.97	0	1	18.02.2025	Not Appointed	-	-	0	Supaul-Araria
5	Re-Construction/ Widening of Culvert at km 115 (NH-327E)	327E	0.99	0	1	21.01.2025	Not Appointed	-	-	0	Supaul-Araria
6	Re-Construction/ Widening of Culvert at 43.01, 44.267 and 47.240	33/110	0.6102	0	2	05.08.2024	12.04.2025	11.07.2025	30.09.2025	0	Arwal-Jehanabad

S. N o.	Name of Projects	NH No.	Sanctioned / Revised Sanctioned Cost (Rs. Cr)	Expenditure (Rs. Cr)	Length (In Km)	Date of Sanction	Date of Commencement	Scheduled Completion date	Likely Completion date	Length Completed (In Km)	Major routes
	(NH-33)										
7	One time improvement including widening to two lane with paved shoulder from Hajma chowk to Ramnagar (NH-527E)	527E	24.99	0	3.75	18.03.2025	Not Appointed	-	-	0	Hajma chowk - Ramnagar
8	Improvement & Upgradation of NH 727A From Km 88+670 (Rampur Bujurg) UP Border to Km 92+992 (Mairwa) Siwan for the Year of 2024-2025 on EPC Mode.	727A	44.74	0	4.5	31.03.2025	Not Appointed	-	-	0	(Rampur Bujurg) UP Border to (Mairwa) Siwan
9	6-lane Greenfield corridor from Ramnagar to Kacchi Dargah NH-119D	119D	1113.46	0	14.5	05.08.2024	Not appointed	-	-	-	Part of Ring road of Patna District
10	Construction of 2 flyovers of 4- lanes at Chhatauni Chowk and Awadesh Chowk on the Piprakothi-Motihari- Raxaul section of NH-28, Re-construction of 3 no. of gantry girder gates with the statue of Mahatma Gandhi on NH-28 and NH-28A & Construction of Service Road and Drain near Piprakothi on NH27(Old-NH28) Kotwa - Mehsi-Muzaffarpur Section from km 440.00 to km 520.00(Under TOT)	NH-28A, NEW NH 527 D	49.8	3.77	3.3	12-04-2024	11-07-2024	10-01-2026	10-01-2026	0	Connect Patna to Raxaul

S. N o.	Name of Projects	NH No.	Sanctioned / Revised Sanctioned Cost (Rs. Cr)	Expenditure (Rs. Cr)	Length (In Km)	Date of Sanction	Date of Commencement	Scheduled Completion date	Likely Completion date	Length Completed (In Km)	Major routes
11	4L of Kishanganj - Bahadurganj section (greenfield) from km. 0.000 to Km. 23+649 & interchange at start point (Length -1.200Km) of new NH-27	27	1117.01	39.99	24.849	06.01.2025	Not appointed	NA	NA	0	Kishanganj - Bahadurganj
12	Umagaon Saharsa PKG I	227J	1699.39	374.79	88.655	15.11.2024	02.01.2025	01.07.2027	01.07.2027	0	Umagaon-Kaluahi Saharghat-Rahika Rahika-Rampatti Bideshwarsthan-Bheja
13	4-laning of Ara Bypass	319	138	182.42	4.5	19.03.2025	Not appointed	-	-	-	Arrah
14	04-lane of from Saura (Sasaram) - Arrah (NH-119A)	119A	760.03	2.58	74.4	24.12.2024	Not appointed	-	-	-	Dehri-Nasriganj-Rajpur-Akodhigola-Karakat-Garhani-Tarari
