

GOVERNMENT OF INDIA  
MINISTRY OF CIVIL AVIATION  
LOK SABHA  
STARRED QUESTION NO. : 40  
(To be answered on the 17<sup>th</sup> November 2016)

**OUTSOURCING OF OPERATION AND MANAGEMENT OF AIRPORTS**

\*40. **SHRI VENKATESH BABU T.G.**

Will the Minister of CIVIL AVIATION

नागर विमानन मंत्री

be pleased to state:-

- (a) the names of airports which are under the control of the Government/ Airports Authority of India (AAI) and the profit earned and loss incurred by these airports during the last three years and the current year, airport/year-wise;
- (b) whether AAI proposes to outsource the operation and management of various airport terminal buildings, and if so, the details thereof and the time by which the above proposal is likely to be implemented;
- (c) the details of expansion/ modernisation of airport-projects completed, under construction and proposed in next five years; and
- (d) the funds earmarked and utilised, along with timeframe drawn for completion/of ongoing/future projects?

**ANSWER**

Minister of CIVIL AVIATION

नागर विमानन मंत्री

(Shri Ashok Gajapathi Raju Pusapati)

---

(a) to (d): A Statement is laid on the Table of the House.

\*\*\*\*\*

Statement in respect of parts (a) to (d) of Starred (\*) Question No. 40 regarding Outsourcing of Operation and Management of Airports to be answered on 17.11.2016.

(a): The airport-wise / year-wise details of profit earned / loss incurred on the airports owned and managed by Airports Authority of India (AAI) during the last three years and the current year are at Annexure-I.

(b): Yes, Madam. AAI has taken up the process of International Competitive Bidding to select a strategic partner / O&M operator for undertaking Operations and Maintenance (O&M) of select areas of Ahmedabad and Jaipur airports in order to ensure higher standards of service and enhance non-aeronautical revenue in select areas i.e. (i) passenger terminal building with the kerb area apron area including passenger boarding bridges area (but excluding cargo areas) (ii) surface car parking (iii) all terminal approach roads including movements area between the passenger terminal (on air side) and apron.

(c) & (d): Expansion/Modernisation of airports is a continuous process which is undertaken by AAI from time to time depending on the passenger traffic, requests from State Govt., operational requirements, land availability, grant of mandatory clearances, etc. The details of expansion/modernisation of airport projects completed, under construction and proposed for next 5 years along with funds earmarked and utilised, actual date of completion and timeframe for its completion are at Annexure-II, III & IV respectively.

\*\*\*\*\*

## AIRPORTS AUTHORITY OF INDIA

STATEMENT OF NAME OF AIRPORTS UNDER THE CONTROL OF THE  
GOVERNMENT / AAI ALONGWITH PROFIT / LOSS

Sl. No.	Name of the airport	(Rs. in CRORES)			
		2012.13	2013-14	2014-15	2015-16
1	AGARTALA	-24.16	-25.02	-32.45	-31.43
2	AGATTI	-6.11	-6.32	-6.24	-6.34
3	AGRA	-13.79	-11.09	-11.32	-12.06
4	AHMEDABAD	-29.96	32.21	39.32	60.04
5	AKOLA	-2.8	-2.19	-2.23	-1.50
6	ALLAHABAD	-2.53	-26.20	-3.99	-2.76
7	AMRITSAR	-45.18	-53.28	-50.29	-50.47
8	ASANSOL	0.00	0.00	0.00	0.00
9	AURANGABAD	-49.44	-41.04	-45.54	-49.50
10	BAGDOGRA	5.01	7.46	5.49	9.3
11	BALURGHAT	-0.34	-0.26	-0.27	-0.26
12	BANGALORE(HAL)	-44.26	63.98	-11.54	-11.79
13	BEHALA	-0.59	-3.50	-0.80	-0.52
14	BELGAUM (BELAGAVI)	-9.27	-7.38	-9.55	-10.08
15	BHATINDA	0	-3.23	-3.21	-2.79
16	BHAVNAGAR	-14.18	-10.53	-12.69	-13.35
17	BHOPAL	-51.27	-50.46	-56.58	-52.55
18	BHUBANESHWAR	-21.8	-23.26	-36.76	-15.30
19	BHUJ	-5.62	-4.02	-5.32	-5.70
20	BIKANER	-1.38	-2.21	-3.93	-3.82
21	BILASPUR	0	0	0.00	0.00
22	CALICUT	3.62	19.34	32.76	-19.42
23	CHAKULIYA	0	0	0.00	0.00
24	CHANDIGARH	-17.74	-12.10	-13.65	1.15
25	CHENNAI	310.45	454.01	435.51	451.22
26	COIMBATORE	-31.03	-20.24	-24.77	-24.97
27	COOCH-BEHAR	-5.36	-4.65	-5.21	-4.29
28	CUDDAPAH	-4.09	-4.11	-5.98	-7.52
29	DAPARIZO	0	0	0.00	0.00
30	DEESA	0	0	0.00	0.00
31	DEHRADUN	-31.4	-31.35	-30.08	-27.11
32	DELHI (SAFDARJUNG)	-35.54	-37.95	-37.99	-43.01
33	DEOGARH	0	-0.11	-0.17	-0.19
34	DIBRUGARH	-16.89	-20.89	-20.30	-24.16
35	DIMAPUR	-12.91	-16.77	-20.10	-18.43
36	DONAKONDA	0	-0.12	-0.15	-0.13
37	GAYA	-21.7	-17.44	-18.62	-9.71
38	GOA	42.37	47.85	42.01	47.39
39	GONDIA	-2.46	-6.38	12.74	-7.68
40	GORAKHPUR	-2.43	-2.00	-1.51	-1.02

41	GUWAHATI	-49.07	-36.55	-29.96	8.66
42	GWALIOR	-5.78	-6.29	-8.78	-7.46
43	HUBLI (HUBBALLI)	-6.17	-6.28	-8.04	-7.33
44	HYDERABAD (BEGUMPET)	-27.56	52.75	-31.94	-11.21
45	IMPHAL	-17.87	-22.74	-27.68	-20.60
46	INDORE	-39.95	-29.09	-33.56	-23.50
47	JABALPUR	-8.94	-8.43	-7.15	-6.76
48	JAIPUR	-52.79	-25.45	-29.76	-16.97
49	JAISALMER	-0.81	-0.15	-1.23	-1.31
50	JALGAON	0	-1.46	-1.92	-2.23
51	JAMMU	-4.8	-5.68	-4.63	-7.57
52	JAMNAGAR	-2.43	-2.41	-3.13	-3.51
53	JHARSUGUDA	-6.24	-6.30	-6.39	-7.07
54	JODHPUR	-13.97	-6.29	-7.40	-9.35
55	JOGBANI		-0.28	-0.27	-0.28
56	JORHAT	-5.69	-6.50	-6.57	-8.08
57	JUHU	0.69	11.54	15.22	60.08
58	KAILASHAHAR	0	-0.11	-0.11	-0.09
59	KAMAL PUR	0	-0.15	-0.16	-0.19
60	KANDLA	-3.97	-5.30	-5.65	-6.58
61	KANGRA(GAGGAL)	-6.78	-5.63	-7.04	-6.49
62	KANPUR	-8.89	-12.32	-9.80	-10.82
63	KANPUR CHAKERI	0	0.00	0.00	0.00
64	KESHOD (JUNAGARH)	-2.85	-2.18	-2.24	-2.19
65	KHAJURAHO	-20.57	-16.59	-21.12	-23.06
66	KHANDWA	0	0	0.00	0.00
67	KHOLHAPUR	-1.45	-2.36	-2.94	-3.28
68	KHOWAI	0	0	0.00	0.00
69	KISHANGARH (AJMER)	0	-0.57	-0.19	-0.85
70	KOLKATTA	-34.95	-27.33	43.72	108.07
71	KOTA	-2.21	-1.27	-1.49	-1.55
72	KULLU (BHUNTAR)	-11.25	-10.85	-12.29	-12.57
73	LALITPUR	0	0	0.00	0.00
74	LEH	-3.89	-1.76	0.07	0.99
75	LILABARI (NORTH LAKHIMPUR)	-9.78	-10.44	-10.55	-10.64
76	LUCKNOW	-47.42	-39.87	-23.90	72.13
77	LUDHIANA	-5.16	-4.96	-5.45	-3.28
78	MADURAI	-33.57	-30.92	-34.61	-31.97
79	MALDA	-0.44	-0.39	-0.40	-0.17
80	MANGALORE	-26.98	-10.15	-30.81	-8.41
81	MUZZAFARPUR	0	-0.24	-0.18	-0.18
82	MYSORE	-12.07	-11.72	-10.42	-7.28
83	NADIRGUL	0	0.00	0.00	0.00
84	PANNA	0	0	0.00	0.00
85	PANT NAGAR	-7.9	-7.14	-7.47	-6.99
86	PASSIGHAT	0	0.00	0.00	-0.04
87	PATHANKOT	-2.84	-3.51	-4.57	-2.57

88	PATNA	-25.17	-17.37	-20.60	-5.05
89	PONDICHERRY	-5.08	-6.67	-7.99	-5.78
90	PORBANDAR	-11.08	-10.47	-8.45	-11.01
91	PORT BLAIR	1.1	9.67	2.8	6.24
92	PUNE	-9.13	13.84	20.98	27.69
93	RAIPUR (MANNA CAMP)	-16.33	-22.14	-28.11	-17.01
94	RAJAHMUNDRY	-14.43	-9.93	-10.95	-10.86
95	RAJKOT	-14.1	-9.24	-13.73	-15.86
96	RANCHI	-31.06	-33.40	-39.86	-31.45
97	RAXUAL	0	-0.25	-0.27	-0.25
98	RUPSI	0	0.00	0.00	-0.09
99	SALEM	-2.52	-6.14	-5.99	-3.16
100	SATNA	0	0	0	0
101	SHELLA	0	0	0	0
102	SHILLONG (BARAPANI)	-8.06	-8.62	-10.32	-8.78
103	SHIMLA	-6.97	-7.43	-8.17	-10.17
104	SHOLAPUR	0.11	-4.20	-0.85	-1.64
105	SILCHAR(KUMBHIGRAM)	-10.04	-10.46	-11.46	-9.81
106	SRINAGAR	-20.28	-18.17	-13.35	-32.46
107	SURAT	-21.11	-25.10	-26.05	-17.00
108	TEZPUR	-3.55	-4.91	-4.01	-5.18
109	TEZU	-1.33	-0.60	0.27	-0.23
110	THANJAVUR	0	0.00	0	0
111	TIRUCHIRAPALLI	-19.45	-2.80	-7.10	8.14
112	TIRUPATHI	-15.73	-18.05	-14.10	-27.40
113	TRIVANDRUM	-39.28	7.22	6.92	-21.90
114	TURIAL (AIZWAL)	0	-0.08	-0.01	-0.04
115	TUTICORIN	-3.74	-2.84	-3.64	-4.02
116	UDAIPUR	-31.7	-35.69	-37.96	-41.31
117	VADODRA (BARODA)	-20.88	-16.87	-26.68	-14.10
118	VARANASI	-35.99	-38.37	-45.20	-43.65
119	VELLORE	-0.16	-0.15	-0.18	-0.15
120	VIJAYWADA	-13.21	-12.25	-15.77	-16.92
121	VISHAKHAPATNAM	-15.5	-14.16	-23.45	-14.89
122	WARANGAL	0	-0.07	-0.12	-0.28

**EXPANSION / MODERNIZATION OF AIRPORT PROJECTS COMPLETED  
DURING THE LAST FIVE YEARS (2011-12 TO 2015-16)**

<b>Eastern Region</b>						
S No.	State	Airport	Name of Work	Approved Cost (Cr.)	Completion Cost (Cr.)	Actual date of completion
1	Chattisgarh	Raipur	Construction of New Integrated Terminal Building	135.72	131.50	22.05.2013
2	Jharkhand	Ranchi	Construction of New Integrated Terminal Building	137.79	109.45	26.03.2013
3	Odissa	Bhubneshwar	Construction of New Terminal Building	100.04	95.38	06.08.2014
4	West-Bengal	Kolkata	New Integrated Terminal Building	2593.13	2574.00	31.08.2012 (phase I) 25.03.2013, Phase II (total work)
<b>North Eastern Region</b>						
1	Assam	Jorhat	Expansion of apron, provision of link taxiway and acquisition of land. (Budgetary supported)	9.21	9.58	30.11.2013
2	Assam	Guwahati	Construction of 03 Nos. hangers.	29.07	29.07	19.12.2014
<b>Northern Region</b>						
1	Rajasthan	Jaipur	Extension and Strengthening of Runway	95.48	134.18	15.03.2016
2	Madhya Pradesh	Khajuraho	Construction of New Terminal Building	75.32	82.72	31.12.2015
3	Uttar Pradesh	Lucknow	Construction of New Integrated Terminal Building	129.38	121.83	31.05.2012
4	Punjab	Chandigarh	Construction of New Integrated Terminal Building	452.00	454.99	15.05.2015
<b>Western Region</b>						
1	Goa	Goa	Construction of New Integrated Terminal building	388.52	305.60	27.03.15
2	Goa	Goa	Expansion of apron on Eastern, Northern and Western side	8.12	2.98	24.10.14

S No.	State	Airport	Name of Work	Approved Cost (Cr.)	Completion Cost (Cr.)	Actual date of completion
3	Madhya Pradesh	Indore	Construction of New Expandable Modular Integrated Terminal building. Indore	135.60	119.02	29.07.11
4	Gujrat	Vadodara	New Integrated Terminal Building	160.20	114.08	31.10.2016
5	Maharashtra	Jalgaon	Development of Jalgaon Airport	61.00	57.35	01.02.2012
<b>Southern Region</b>						
1	Andhra Pradesh	Cuddapah	Development of Airport SH: New Terminal Building	13.00	12.41	29.12.14
2		Rajamundry	Construction of NITB, New Fire station cum technical block and control tower including associated electrical works	43.29	40.10	24.12.11
3		Tirupati	Construction of new integrated terminal building including apron, link taxiway and associated works	174.08	178.70	31.12.15
4	Tamilnadu	Pondicherry	Construction of Terminal Building and allied Works	29.87	16.57	15.12.12
5		Coimbatore	Expansion and Modification of existing Terminal Building,	78.00	56.07	31.10.11
6		Chennai	Construction of Integrated Cargo Complex (PH-III) at Chennai Airport, Chennai	68.11 Cr.	62.97 Cr.	31.08.12
7		Chennai	Development of Kamraj Domestic Terminal (PH-II), expansion of existing AIT and facelifting of existing terminals at Chennai Airport.	1290.05	1205.73 Cr.	15.05.12

**EXPANSION/MODERNIZATION OF AIRPORT PROJECTS UNDER CONSTRUCTION**

S.No	Region	State	Airport	Name of Works	Approved Cost (Cr.)	Fund Utilized Till 31.10.2016 (Cr.)	Probable Date of Completion (PDC)
1	ER	West Bengal	Kolkata	Resurfacing of main runway	69.540	53.840	Dec, 2016
2			Kolkata	Construction of Sub Fire Station	6.090	2.610	Feb.-17
3		Odisha	Jharsuguda	Development of Jharsugada Airport for A-320 Aircraft	176.900	14.640	Sep-17
4		Andman & Nicobar	Portblair	Construction of New Integrated Terminal Building	373.590	26.350	Work rescinded on 15.06.2016. Fresh tender is to be opened on 19.11.2016
5		Chattisgarh	Raipur	Extension of runway at 24 beginning, Expansion of Apron suitable for C-Category Aircraft.	88.440	0.00	March, 2018
6		Bihar	Gaya	Resurfacing of runway	21.830		April, 2017
7	NER	Assam	Dibrugarh	Extension of runway, C/o isolation bay, link taxi track and associated works-SH: Shifting of external services like water supply line, electric cables etc.	59.850	10.470	Nov-17
8		Meghalaya	Barapani	Control Tower cum Technical Block and Fire station	10.220	-	May,2017
9		Arunachal Pradesh	Tezu	Operationalisation/Upgradation of Tezu Airport	96.500	57.470	Work rescinded. Further work awarded on 20.06.2016. PDC: Sep. 2018
10		Manipur	Imphal	Expansion of apron by 175x130m along with link taxiway to accommodate 3nos AB-321, 1 no AB-320 & 3nos ATR-72 class aircrafts.(Total 7 parking stand)	11.833	8.080	Nov. 2016



S.No	Region	State	Airport	Name of Works	Approved Cost (Cr.)	Fund Utilized Till 31.10.2016 (Cr.)	Probable Date of Completion (PDC)
11		Sikkim	Pakyong	Construction of Greenfield Airport	605.590	440.650	Sep-17
12	NR	Rajasthan	Kishangarh	Development of Kishangarh Airport	181.000	59.300	Mar-17
13		Uttar Pradesh	Gorakhpur	Construction of new passenger terminal building	9.500	0.500	Sep-17
14			Fursatganj	Construction of National Aviation University at IGRUA	149.480	56.790	Aug-17
15		J&K	Jammu	Expansion and modification of Terminal Building.	75.600	37.270	Mar-17
16		Punjab	Amritsar	Strengthening of runway 16-34	88.880	36.720	Nov. 2016
17		WR	Goa	Goa	Extension of west side finger	35.850	28.550
18	Gujarat		Surat	Recarpetting/Strengthening and extension of runway 04/22	66.090	37.610	Jan-17
19	Ahmedabad		Resurfacing of Runway 05/23 & Taxiways	73.640	29.530	Mar-17	
20	SR	Karnataka	Hubli	Development of Hubli Airport including New Terminal Building, Extension and strengthening of runway, construction of taxiway, apron, isolation bay and other ancillary works.	141.440	84.760	Mar-17
21			Belgaun	Development of Belgaum Airport including New Terminal Building, Extension and Strengthening of runway, construction of taxiway, apron, Isolation bay and other ancillary works.	141.870	51.880	Mar-17
22			Mangalore	C/o Part parallel taxi track for new runway 06/24 at both sides, provision of RESA of 240m x 90m for 06 Runway at Mangalore Airport.	45.830	25.750	Nov. 2016

S.No	Region	State	Airport	Name of Works	Approved Cost (Cr.)	Fund Utilized Till 31.10.2016 (Cr.)	Probable Date of Completion (PDC)
23		Kerala	Calicut	Construction of new international arrival block, internal modification of existing international passengers terminal Building and associated works	120.19	13.150	Aug-17
24				Re-surfacing and strengthening of Runway	55.420	33.000	Feb.-17
25			Trivendrum	Recarpetting/Strengthening of runway and taxiway	56.060	17.520	Nov. 2016
26				Extension of parallel taxi track "P" and construction of link taxiway to connect runway 14/32 and isolation way	67.160	50.570	April, 2017
27				Extension of arrival side corridor with rotunda at NITB	12.120	5.500	Apr-17
28		Andhra Pradesh	Rajamundry	Extension of Apron in front of New Terminal Building including Electrical Works	43.290	11.010	Nov. 2016
29				Extension of Runway and strengthening / resurfacing of existing runway 05/23 along with c/o isolation bay	132.140	-	May, 2018
30			Vijaywada	Construction of terminal building, ceremonial lounge and associated work	116.580	71.350	Jan-17
31				Extension of Apron for additional 10 parking bays	24.250	13.810	Nov. 2016
32			Visakhapatnam	Extension of apron for additional 06nos parking bays	59.830	10.160	May-17
33			Tirupati	Extension of Runway and strengthening / resurfacing	200.000	-	-

**ANNEXURE-IV**

**EXPANSION/MODERNIZATION OF AIRPORT PROJECTS PROPOSED IN NEXT FIVE YEARS**

S.No	Region	State	Airport	Name of Works	A/A & E/S / Tentative Cost (Rs. In Crs.)	Date of Scheduled Completion	Status
1	ER	Odisha	Bhubneswar	Control Tower cum Technical Block	32.54	2018-19	Tender stage
2		Bihar	Gaya	Control Tower cum Technical Block	24.81	2018-19	Tender stage
3			Patna	Development of New Terminal Building (Ph-I & Ph-II)	920.00	2019-20	Planning Stage
4			Bihta	Development of joint use Airport for AAI and IAF	701.00	2019-20	Planning Stage
5		Tripura	Agartala	New Integrated Terminal Building	43.28	2018-19	Awarded in June
6	NER	Assam	Guwahati	New Integrated Terminal Building	1142.00	2020-21	Tender stage
7	NR	Uttar Pradesh	Lucknow	New Integrated Passenger Terminal Building	878.250	2019-20	Tender stage
8			Varanasi	Control Tower cum Technical Block	30.00	2018-19	Tender stage
9		J&K	Sri Nagar	New Integrated Terminal B	415.14	2019-20	Tender stage
10		Uttarakhand	Dehradun	New Integrated Terminal B	291.82	2019-20	Tender stage
11		J&K	Leh	Domestic Terminal Building	204.32	2019-20	Tender stage
12		Rajasthan	Jaipur	New Integrated Terminal Building	1177.74	2020-21	Tender stage
13		Madhya Pradesh	Khajuraho	Control Tower cum Technical Block	30.00	2018-19	Tender stage
14		WR	Madhya Pradesh	Jabalpur	Control Tower cum Technical Block	28.33	2019-20
15				Upgradation of Airport (Construction of New Terminal Building, Extension of Runway)	383.00	2019-20	Tender stage
16			Bhopal	Control Tower cum Technical Block	41.16	2019-20	Tender stage
17	Goa		Goa	Part parallel taxi track	187.89	2018-19	Tender stage
18	Maharashtra		Juhu	Development of Airport	48.00	2018-19	Tender stage
19			Pune	New Integrated Terminal Building	408.48	2019-20	Tender stage

S.No	Region	State	Airport	Name of Works	A/A & E/S / Tentative Cost (Rs. In Crs.)	Date of Scheduled Completion	Status
20	SR	Tamilnadu	Chennai	Modernization works (Ph-II)	2100.00	2019-20	Tender stage
21			Chennai	Metro Corridor (Connectivity)	85.57	2018-19	Tender stage
22			Trichy	New Integrated Terminal Building	764.00	2019-20	Tender stage
23		Andhra Pradesh	Vijaywada	New Integrated Terminal Building	450.00	2019-20	Planning Stage
24			Vishakhapatnam	Expansion of Existing of Terminal	90.00	2019-20	Planning Stage
25		Karnataka	Mangalore	Expansion of Existing of Terminal	135.00	2019-20	Planning Stage