

**GOVERNMENT OF INDIA
MINISTRY OF POWER**

**LOK SABHA
UNSTARRED QUESTION NO.218
TO BE ANSWERED ON 02.02.2017**

NORTH KARANPURA SUPER THERMAL POWER STATION

†218. SHRI SUNIL KUMAR SINGH:

**Will the Minister of POWER
be pleased to state:**

- (a) the status of NTPC power projects under construction along with the time by which the projects are stipulated to be completed;**
- (b) whether the Government has recently reviewed the progress of NTPC projects under construction including North Karanpura Super Thermal Plant if so, the details and the outcome thereof along with the action taken thereon;**
- (c) whether NTPC has received any proposal/demand regarding the establishment of medical college in Chatra in Jharkhand; and**
- (d) if so, the details thereof including the action taken by NTPC and the Government on the said proposal/demand?**

A N S W E R

**THE MINISTER OF STATE (INDEPENDENT CHARGE) FOR POWER,
COAL, NEW & RENEWABLE ENERGY AND MINES**

(SHRI PIYUSH GOYAL)

(a) & (b) : The Government reviews the progress of NTPC projects from time to time as part of the review of power projects of Central Sector and State Sector by Ministry of Power; through Project Monitoring Group (PMG) and through the new IT based redressal monitoring system of the Government, PRAGATI (Pro-active Governance and Timely Implementation) as well as Quarterly Performance Review of NTPC by Ministry of Power. The status of NTPC (including Joint Ventures and Subsidiaries) power projects under construction is given at Annex.

(c) & (d) : No proposal has been received from Government of Jharkhand for establishment of medical college in Chatra in Jharkhand. Requests have been received from Hon'ble Member of Parliament of Chatra (Jharkhand) and Hon'ble Member of Legislative Assembly Simria (Jharkhand). However, as approved by the Govt. of Jharkhand, NTPC is implementing two major projects worth Rs. 600 crore viz (i) setting up of an engineering college and (ii) construction of national highway under the Resettlement & Rehabilitation (R&R)/Corporate Social Responsibility (CSR) of NTPC's North Karanpura Project. The progress of these activities is being monitored by Hon'ble Chief Minister of Jharkhand.

ANNEX REFERRED TO IN REPLY TO PARTS (a) & (b) OF UNSTARRED QUESTION NO. 218 TO BE ANSWERED IN THE LOK SABHA ON 02.02.2017.

Status of NTPC's Projects under construction (incl. JVs & Subsidiaries)

S. No	Project/ Unit (Cap. MW)	State	Cap. MW	Fuel	Project Commissioning target	Status
NTPC Projects						
1.	Bongaigaon (3x250 MW)	Assam	500	Coal	2017-18	<ul style="list-style-type: none"> • Unit#1(250 MW) commissioned in Jun'15. • Construction is in progress for balance two units.
2.	Barh-I (3x660 MW)	Bihar	1980	Coal	2018-19	<ul style="list-style-type: none"> • Construction is in progress.
3.	Lara-I (2x800 MW)	Chhattisgarh	1600	Coal	2017-18	<ul style="list-style-type: none"> • Construction is in progress
4.	Rojmal (1x50 MW)	Gujarat	50	Wind	2017-18	<ul style="list-style-type: none"> • Construction is in progress.
5.	North Karanpura (3x660 MW)	Jharkhand	1980	Coal	2019-20	<ul style="list-style-type: none"> • Construction is in progress.
6.	Kudgi (3x800 MW)	Karnataka	1600	Coal	2017-18	<ul style="list-style-type: none"> • Unit#1 (800 MW) commissioned in December, 2016. • Construction is in progress for balance two units.
7.	Mouda-II (2x660 MW)	Maharashtra	660	Coal	2016-17	<ul style="list-style-type: none"> • One unit (660 MW) commissioned in March, 2016. • Construction is in progress for 2nd unit.
8.	Solapur (2x660 MW)	Maharashtra	1320	Coal	2017-18	<ul style="list-style-type: none"> • Construction is in progress.
9.	Gadarwara - I (2x800 MW)	Madhya Pradesh	1600	Coal	2017-18	<ul style="list-style-type: none"> • Construction is in progress.
10.	Khargone (2x660 MW)	Madhya Pradesh	1320	Coal	2019-20	<ul style="list-style-type: none"> • Construction is in progress.
11.	Mandsaur (5x50 MW)	Madhya Pradesh	250	Solar	2016-17	<ul style="list-style-type: none"> • Construction is in progress.
12.	Darlipali-I (2x800 MW)	Odisha	1600	Coal	2018-19	<ul style="list-style-type: none"> • Construction is in progress.
13.	Bhadla (4x65 MW)	Rajasthan	260	Solar	2016-17	<ul style="list-style-type: none"> • Construction is in progress.
14.	Telangana (2x800 MW)	Telangana	1600	Coal	2020-21	<ul style="list-style-type: none"> • Construction is in progress.
15.	Unchahar-IV (1x500 MW)	Uttar Pradesh	500	Coal	2016-17	<ul style="list-style-type: none"> • Construction is in progress.
16.	Tanda-II (2x660 MW)	Uttar Pradesh	1320	Coal	2018-19	<ul style="list-style-type: none"> • Construction is in progress.
17.	Lata Tapovan HEPP (3x57 MW)	Uttarakhand	171	Hydro	Target shall be worked after work restarts.	<ul style="list-style-type: none"> • All construction activities stopped at Lata Tapovan HEPP since 08.05.14 in line with Hon'ble Supreme Court Order dated 07.05.14.
18.	Tapovan Vishnugad HEPP (4x130 MW)	Uttarakhand	520	Hydro	2019-20	<ul style="list-style-type: none"> • Construction is in progress.
19.	Singrauli Hydro HEPP (2x4 MW)	Uttar Pradesh	8	Hydro	2016-17	<ul style="list-style-type: none"> • Construction is in progress.
20.	Rammam (3x40 MW)	West Bengal	120	Hydro	2019-20	<ul style="list-style-type: none"> • Construction is in progress.

JVs and Subsidiaries						
21.	NPGCPL Nabinagar – JV with BSPGCL (3x660 MW)	Bihar	1980	Coal	2018-19	Construction is in progress.
22.	BRBCL Nabinagar JV with Railways (4x250 MW)	Bihar	750	Coal	2017-18	<ul style="list-style-type: none"> • Unit#1 (250 MW) commissioned in March, 2016. • Construction is in progress for balance three units.
23.	MUNL Meja JV with UPRVUNL (2x660 MW)	Uttar Pradesh	1320	Coal	2017-18	<ul style="list-style-type: none"> • Construction is in progress.
24.	Rourkela NSPCL- JV with SAIL (1x250 MW)	Odisha	250	Coal	2018-19	<ul style="list-style-type: none"> • Construction is in progress.
25.	Durgapur NSPCL-JV with SAIL (2x20 MW)	West Bengal	40	Coal	2018-19	<ul style="list-style-type: none"> • Construction is in progress.
