

**GOVERNMENT OF INDIA  
MINISTRY OF STATISTICS AND PROGRAMME IMPLEMENTATION**

**LOK SABHA  
UNSTARRED QUESTION NO. 5097  
TO BE ANSWERED ON WEDNESDAY, THE 05<sup>TH</sup> APRIL, 2017**

**TIME OVERRUN OF PROJECTS**

**5097. SHRI RAJU SHETTY:**

**Will the Minister of STATISTICS AND PROGRAMME IMPLEMENTATION be pleased to state:**

- (a) the details of the projects which are running behind schedule as on date, State/UT-wise including the State of Maharashtra;**
- (b) the percentage of increase in cost of the these projects due to the said time overrun;**
- (c) the time by which each of these project is likely to be completed; and**
- (d) the steps taken/being taken by the Government in this regard?**

**ANSWER**

**MINISTER OF STATISTICS AND PROGRAMME IMPLEMENTATION  
(SHRI D. V. SADANANDA GOWDA)**

**(a) & (b) : Government through the Ministry of Statistics and Programme Implementation monitors on-going Central Sector Infrastructure Projects costing Rs. 150 crore and above on time and cost overruns through its Online Computerised Monitoring System (OCMS) on the basis of information provided by the project implementation agencies. As on 01.02.2017, there are 1201 projects on the monitor of this Ministry. Out of 1201 projects, 329 projects**

**are showing time overruns, 293 are showing cost overruns and 95 are showing both time and cost overruns with respect to their original project implementation schedules. State/UT-wise details including the State of Maharashtra of projects showing time overruns and those showing both time and cost overruns are available at Annexure – I and Annexure – II respectively.**

**(c): Projects are monitored against the original / revised dates of commissioning fixed by the concerned project implementing agencies. The project-wise original / revised dates of commissioning is given in the Flash Report for the month of January 2017 available at [www.cspm.gov.in/publication](http://www.cspm.gov.in/publication).**

**(d): The major steps undertaken to ensure timely completion of projects include: rigorous project appraisal; on line computerized monitoring system (OCMS) for better monitoring; setting up revised cost committees in the Ministries for fixation of responsibilities; and setting up of Central Sector Project Coordination Committees (CSPCCs) in states under Chief Secretaries for removal of bottlenecks and for facilitating and speedy implementation of major projects.**

## STATEMENT REFERRED TO IN REPLY TO PART (a) &amp; (b) OF LOK SABHA UNSTARRED QUESTION NO 5097 DUE FOR ANSWER ON 5.04.2017

## STATE/UT-WISE DETAILS OF CENTRAL SECTOR PROJECTS COSTING Rs. 150 CRORE AND ABOVE SHOWING TIME OVERRUNS (as on 01.02.2017)

SN	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	REPORTED CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN <sup>A</sup> (%)	TIME OVERRUN <sup>S</sup> (MONTHS)
<b>ANDAMAN &amp; NICOBAR ISLANDS</b>											
1	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT VSI AIRPORT, PORTBLAIR	CIVIL AVIATION	AAI	10/2013	09/2018	06/2020	314.61	441.33	26.35	40.28	21
<b>ANDHRA PRADESH</b>											
2	NANDYAL-YERRAGUNTLA(NL),SCR	RAILWAYS	SCR	03/1996	02/2009	12/2017	155.74	966.98	924.00	520.89	106
3	OBULAVARIPALLE-KRISHNAPATNAM(RVNL)	RAILWAYS	RVNL	07/2006	03/2008	03/2020	743.00	1825.00	1154.14	145.63	144
4	REHABILITATION UPGRADATION OF NH-67 FROM KM 641.000 TO KM 695.000 (DORNALAT JUNCTION TO ATMAKUR SEC	ROAD TRANSPORT AND HIGHWAYS	PWD	07/2014	02/2015	02/2017	251.55	251.55	38.13	0.00	24
5	REHABILITATION AND UPGRADATION OF EXISTING NH-167 FROM KM 70/000 TO KM 125-150	ROAD TRANSPORT AND HIGHWAYS	PWD	02/2015	05/2015	05/2017	224.83	224.83	0.00	0.00	24
6	CUDDAPAH-MYDUKUR-KURNOOL KM-167.750-356.502 KM	ROAD TRANSPORT AND HIGHWAYS	NHAI	11/2010	05/2013	06/2017	1585.00	1585.00	2131.46	0.00	49
7	REHABILITATION AND UPGRADATION OF NH-42 FROM KM 4 to 350 TO KM 75 to 600 TO TWO LANE WITH PAVE SOLDU	ROAD TRANSPORT AND HIGHWAYS	PWD	03/2015	09/2015	08/2017	309.01	309.01	61.94	0.00	23
8	REHABILITATION AND UPGRADATION OF NH-219 FROM KM 58-600 TO KM 140-750 IN THE STATE OF ANDHRA PRADESH	ROAD TRANSPORT AND HIGHWAYS	PWD	03/2015	10/2015	10/2017	271.45	271.45	0.00	0.00	24
9	TIRUPATI - TIRUTHANI - CHENNAI	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2011	10/2013	12/2017	571.00	571.00	623.74	0.00	50
10	BLAST FURNACE-2 CATEGORY-1 CAPITAL REPAIRS	STEEL	RINL	07/2011	07/2015	02/2017	877.73	877.73	700.36	0.00	19
11	TURBO BLOWER - 5	STEEL	RINL	12/2009	09/2016	03/2017	280.00	280.00	95.81	0.00	6
12	SMS-1 CONVERTERS REVAMPING	STEEL	RINL	05/2012	07/2015	05/2017	404.16	404.16	380.93	0.00	22

13	3RD CONVERTER AND 4TH CASTER	STEEL	RINL	07/2011	07/2016	05/2017	974.76	974.76	451.53	0.00	10
14	REVAMPING OF SINTER MACHINES - 1 AND 2	STEEL	RINL	12/2009	10/2016	12/2017	343.00	488.40	142.68	42.39	14
15	CONSTRUCTION OF SOUTHERN REGIONAL CENTER FOR NSG AT IBRAHIMPATNAM HYDERABAD	URBAN DEVELOPMENT	CPWD	06/2014	03/2017	06/2017	157.84	157.84	67.62	0.00	3
<b>ARUNACHAL PRADESH</b>											
16	PARE HYDRO ELECTRIC PROJECT	POWER	NEEPCO	12/2008	08/2013	05/2017	573.99	1337.76	1341.09	133.06	45
17	KAMENG HYDROELECTRIC PROJECT (NEEPCO)	POWER	NEEPCO	12/2004	12/2009	10/2017	2496.90	6179.96	5331.03	147.51	94
<b>ASSAM</b>											
18	RESITING OF TINSUKIA TERMINAL PROJECT (DIGBOI MARKETING TERMINAL PROJECT)	PETROLEUM	IOCL	06/2012	07/2014	01/2017	150.00	150.00	140.02	0.00	30
19	UPGRADATION OF CRUDE OIL PUMP STATIONS OF NAHARKATIYA-BARAUNI CRUDE OIL TRUNK PIPELINE	PETROLEUM	OIL	09/2012	03/2015	05/2017	871.35	1200.00	830.93	37.72	26
20	ASSAM RENEWAL PROJECT FOR GROUP A	PETROLEUM	ONGC	03/2009	03/2013	03/2018	2465.15	2378.89	1882.07	-3.50	60
21	TWENTY NOS. FEEDER GAS LINES	PETROLEUM	OIL	03/2009	12/2016	03/2018	228.64	209.19	142.22	-8.51	15
22	CONSTRUCTION OF ONE ETP AND THREE ETPS CUM WATER INJECTION PLANTS(WIP)	PETROLEUM	ONGC	06/2010	01/2014	11/2019	202.94	341.70	2.95	68.37	70
23	BONGAIGAON THERMAL POWER PROJECT	POWER	NTPC	01/2008	09/2011	06/2017	4375.35	6749.18	6405.00	54.25	69
24	LUMDING-SILCHAR JIRIBAM, BADARPUR-BARAIGRAM KUMARGHAT NATIONAL PROJECT	RAILWAYS	NFR	04/1996	03/2009	03/2017	1676.31	7000.00	6630.23	317.58	96
25	BPUTRA BRIDGE AT BOGIBIL AND LINK LINES NEFR	RAILWAYS	NFR	09/1997	04/2008	06/2018	1500.00	5000.00	4464.70	233.33	122
26	NALBARI TO BIJNI (AS-6)	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	06/2008	02/2017	225.00	225.00	316.94	0.00	104
27	MAIBANG TO LUMDING (AS-24), KM.111.000 TO KM.126.450	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	11/2008	02/2017	155.04	280.13	204.64	80.68	99
28	HARANGAJO TO MAIBANG (AS-23), KM.126.450 TO KM.140.700	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	02/2009	02/2017	280.00	361.00	442.64	28.93	96
29	BRAHMPUTRA BRIDGE,NH NO-31	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	04/2010	02/2017	217.61	309.56	436.38	42.25	82

30	HARANGAJO TO MAIBANG,KM 164.08-190.587 NH-54	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	09/2007	03/2017	212.00	212.00	125.45	0.00	114
31	SONAPUR TO GUWAHTI (AS-3)	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	03/2008	03/2017	245.00	245.00	214.88	0.00	108
32	DHARAMTUL TO SONAPUR,KM 205- 183 (AS-20)	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	05/2008	03/2017	160.00	160.00	204.93	0.00	106
33	MAIBANG TO LUMDING (AS-26), KM.60.500 TO KM.83.400, NH-54	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	11/2008	03/2017	167.64	167.64	299.99	0.00	100
34	MAIBANG TO LUMDING (AS-27), KM.40.000 TO KM.60.500	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	04/2009	03/2017	200.00	200.00	266.81	0.00	95
35	HARANGAJO TO MAIBANG, NH-54	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	07/2009	03/2017	196.00	331.23	403.94	68.99	92
36	MAIBANG TO LUMDING (AS-25), KM.83.400 TO KM.111.000	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	04/2009	05/2017	199.81	385.13	237.03	92.75	97
37	NALBARI T BIJNI (AS-7)	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	04/2008	06/2017	208.00	208.00	316.60	0.00	110
<b>BIHAR</b>											
38	BRBCL-NABINAGAR TPP- JV (4X250 MW)	POWER	NTPC	01/2007	05/2014	09/2017	5353.00	5353.00	6266.92	0.00	40
39	BARH STPP(3X660MW) NTPC	POWER	NTPC	02/2005	01/2011	05/2018	8692.97	15095.67	12694.00	73.65	88
40	NPGCPL-NABINAGAR STPP - JV (3X660 MW)	POWER	NTPC	01/2013	01/2018	06/2018	12964.60	12964.60	8189.41	0.00	5
41	2 LANNING OF MOKAMA-MUNGER	ROAD TRANSPORT AND HIGHWAYS	NHAI	05/2011	05/2013	02/2017	351.54	351.54	351.23	0.00	45
42	2-LANNING WITH PS KHAGARIA- PURNEA	ROAD TRANSPORT AND HIGHWAYS	NHAI	05/2011	02/2014	03/2017	664.00	664.00	654.59	0.00	37
43	PATNA-BAKTZARPUR KM.181.3 TO KM.231.95	ROAD TRANSPORT AND HIGHWAYS	NHAI	09/2011	03/2014	03/2017	574.00	574.00	901.28	0.00	36
44	2-LANNING WITH PS MOTIHARI- RAXAUL	ROAD TRANSPORT AND HIGHWAYS	NHAI	10/2011	04/2014	03/2017	375.09	375.09	534.11	0.00	35
45	2 LANNING OF MUZAFFARPUR - SONBARSA	ROAD TRANSPORT AND HIGHWAYS	NHAI	05/2011	11/2013	06/2017	511.54	511.54	552.91	0.00	43

46	BALANCE WORK OF 4 LANING OF GORAKPUR -GOPALGANJ	ROAD TRANSPORT AND HIGHWAYS	NHAI	05/2015	05/2017	06/2017	581.84	581.84	255.60	0.00	1
47	PATNA-MUZZAFFARPUR	ROAD TRANSPORT AND HIGHWAYS	NHAI	08/2010	02/2013	09/2017	671.30	671.30	881.43	0.00	55
48	4-LANNING OF CHAPRA-HAJIPUR	ROAD TRANSPORT AND HIGHWAYS	NHAI	01/2011	07/2013	09/2017	575.00	575.00	621.88	0.00	50
49	IRRIGATION WORK OF BAGMATI	STEEL	HSCIL	10/2005	03/2015	03/2017	956.00	956.00	657.66	0.00	24
50	MANIKPUR OC EXPANSION (3.5 MTY)	COAL	SECL	12/2009	03/2014	03/2018	321.50	321.50	198.64	0.00	48
51	AMLAI OC EXPANSION SECTOR B (1.50 MTY)	COAL	SECL	11/2009	03/2016	03/2018	198.59	198.59	166.21	0.00	24
52	BAROUD OC EXPANSION (RCE)-3MTY	COAL	SECL	04/2012	03/2016	03/2018	258.56	258.56	133.99	0.00	24
53	KARTALI (EAST) OCP (2.50 MTY)	COAL	SECL	07/2008	03/2014	03/2020	178.44	178.44	4.76	0.00	72
54	JAGANNATHPOR OCP(3.00MTY)	COAL	SECL	09/2008	03/2015	03/2020	152.43	459.59	53.25	201.51	60
55	MARKETING TOP AT KORBA	PETROLEUM	IOCL	01/2011	09/2016	02/2017	141.86	222.81	189.51	57.06	5
56	SYSTEM STRENGTHENING IN RAIPUR WARDHA CORRIDOR FOR IPP PROJECTS IN CHHATTISGARH	POWER	PGCIL	01/2012	01/2015	03/2017	1422.85	1875.13	1721.72	31.79	26
57	TRANSMISSION SYSTEM STRENGTHENING IN WESTERN PART OF WR FOR IPPS GENERATION PROJECTS IN CHATTISGARH	POWER	PGCIL	11/2011	07/2014	06/2017	2127.51	2619.56	2525.03	23.13	35
58	WR-NR HVDC INTERCONNECTOR FOR IPP PROJECTS IN CHHATTISGARH	POWER	PGCIL	03/2012	06/2015	06/2017	9569.76	9569.76	6707.99	0.00	24
59	LARA SUPER THERMAL POWER PROJECT STAGE-I (2 X 800 MW)	POWER	NTPC	12/2012	06/2017	09/2017	11846.00	11846.00	7539.00	0.00	3
60	SYSTEM STRENGTHENING IN NORTH AND WEST PART OF WR FOR IPP PROJECTS IN CHATTISGARH	POWER	PGCIL	12/2011	08/2014	12/2017	1746.65	2228.71	1822.73	27.60	40
61	SALKA ROAD -ANUPNAGAR LINE DOUBLING	RAILWAYS	RVNL	09/2006	03/2010	12/2017	324.90	516.40	441.77	58.94	93
62	FOUR LANING OF ORISSA/CHATTISGARH BORDER - AURANG SECTION	ROAD TRANSPORT AND HIGHWAYS	NHAI	02/2013	08/2015	03/2017	1232.00	1232.00	1173.20	0.00	19
63	EXPANSION OF BHILAI STEEL PLANT	STEEL	SAIL	08/2010	03/2013	06/2017	17265.00	17265.00	17033.59	0.00	51
64	NMDC INTEGRATED STEEL PLANT	STEEL	NMDC	01/2010	05/2015	12/2017	15525.00	15525.00	10986.26	0.00	31

**DELHI**

65	AIIMS - OPD(NEW)	HEALTH AND FAMILY WELFARE	HSCC	08/2014	05/2017	06/2017	293.65	293.65	159.00	0.00	1
66	AIIMS - MOTHER AND CHILD BLOCK	HEALTH AND FAMILY WELFARE	HSCC	12/2013	05/2017	06/2017	204.44	204.44	97.00	0.00	1
67	CONSTRUCTION OF HEAD OFFICE BUILDING OF PNB ON PLAT NO-4 SECTOR 10 DWARKA NEW DELHI	URBAN DEVELOPMENT	CPWD	05/2012	12/2014	03/2017	405.01	405.01	0.00	0.00	27
68	ESTABLISHMENT OF CENTRAL ARMED POLICE FORCE INSTITUTE OF MEDICAL SCIENCES(CAPFIMS) AT NEW DELHI	URBAN DEVELOPMENT	CPWD	10/2013	10/2019	03/2020	1219.21	1219.21	12.76	0.00	5
<b>GUJARAT</b>											
69	KAKRAPAR ATOMIC POWER PROJECT - 3 AND 4	ATOMIC ENERGY	NPCIL	10/2009	12/2015	11/2019	11459.00	11459.00	9417.00	0.00	47
70	CONSTRUCTION OF 6 ETPS	PETROLEUM	ONGC	03/2009	09/2012	03/2017	317.64	240.95	159.43	-24.14	54
71	BS-IV QUALITY IMPROVEMENT PROJECT (PHASE-I) AT GUJARAT REFINERY	PETROLEUM	IOCL	02/2016	07/2017	02/2018	931.00	931.00	63.30	0.00	7
72	PIPELINE REPLACEMENT PROJECT, AHMEDABAD	PETROLEUM	ONGC	09/2011	07/2016	06/2018	202.25	160.16	99.51	-20.81	23
73	TRANSMISSION SYSTEM ASSOCIATED WITH KAKRAPAR ATOMIC POWER PROJECT - 3 AND 4	POWER	PGCIL	02/2014	10/2016	04/2017	378.71	378.71	245.30	0.00	6
74	UDHNA-JALGAON WITH ELECTRIFICATION(DOUBLING) (WR)	RAILWAYS	WR	04/2008	03/2014	12/2017	1389.62	1389.62	1641.30	0.00	45
75	BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR)	RAILWAYS	WR	04/2008	03/2012	03/2019	318.24	321.62	58.86	1.06	84
76	AHMEDABAD-HIMMATNAGAR-UDAIPUR (WR)	RAILWAYS	WR	04/2008	03/2013	03/2020	394.14	385.60	49.69	-2.17	84
77	AHMEDABAD TO VADODARA SECTION	ROAD TRANSPORT AND HIGHWAYS	NHAI	01/2013	12/2015	02/2017	2125.24	2125.24	4700.69	0.00	14
78	VADODARA-SURAT SECTION	ROAD TRANSPORT AND HIGHWAYS	NHAI	03/2014	08/2016	02/2017	503.16	503.16	331.09	0.00	6
79	GUJARAT/MAHARASHTRA BORDERSURAT-HAZIRA PORT SECTION	ROAD TRANSPORT AND HIGHWAYS	NHAI	03/2010	09/2012	03/2017	1509.10	3237.87	3407.69	114.56	54
80	KANDLA - MUNDRA PORT	ROAD TRANSPORT AND HIGHWAYS	NHAI	01/2011	07/2013	04/2017	953.88	953.88	977.69	0.00	45
81	4 LANING OF JETPUR SOMNATH SECTION OF NH 8D LENGTH KM 127.6	ROAD TRANSPORT AND HIGHWAYS	NHAI	03/2012	09/2014	10/2017	828.00	828.00	871.49	0.00	37

82	4 LANNING OF AHMEDABAD TO GODHARA	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2010	06/2013	12/2017	1008.50	1008.50	1284.34	0.00	54
<b>HARYANA</b>											
83	DELHI/ HARYANA BORDER TO ROHTAK	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2007	05/2010	03/2017	486.00	486.00	472.83	0.00	82
84	ROHTAK-BAWAL	ROAD TRANSPORT AND HIGHWAYS	NHAI	05/2011	11/2013	03/2017	650.00	650.00	832.39	0.00	40
85	PANIPAT-JALANDHAR 6 LANE(KM 96 TO 387.1 KM)	ROAD TRANSPORT AND HIGHWAYS	NHAI	05/2009	11/2011	08/2017	1108.00	2288.00	3864.02	106.50	69
86	4-LANING OF ROHATAK JIND(LENGTH 45 KM)	ROAD TRANSPORT AND HIGHWAYS	NHAI	10/2013	10/2015	12/2017	283.25	283.25	182.91	0.00	26
87	4 LANING OF AMBALA - KAITHAL - PACKAGE -1	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2015	06/2016	06/2018	602.95	602.95	16.61	0.00	24
<b>HIMACHAL PRADESH</b>											
88	PARBATI HEP (4X200 MW) (NHPC) II	POWER	NHPC	09/2002	09/2009	12/2018	3919.59	8398.75	6086.47	114.28	111
89	FOUR LANING OF KIRATPUR NEAR CHOUK SECTION (73.20 KM TO186.50 KM)	ROAD TRANSPORT AND HIGHWAYS	NHAI	11/2013	11/2016	02/2018	1916.79	1916.79	1643.50	0.00	15
90	DIFFERENT BUILDINGS UNDER PHASE 1 NORTH FOR IIT MANDI AT KAMAND	URBAN DEVELOPMENT	CPWD	11/2012	11/2014	12/2017	270.83	270.83	98.76	0.00	37
<b>JAMMU AND KASHMIR</b>											
91	KISHANGANGA HEP (3X110 MW)	POWER	NHPC	01/2009	01/2016	01/2018	3642.04	5783.17	4800.42	58.79	24
92	PAKAL DUL HYDRO ELECTRIC PROJECT (1000 MW)	POWER	CVPPPL	10/2014	04/2020	01/2023	8112.12	8112.12	696.27	0.00	33
93	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR	RAILWAYS	NR	03/1995	11/2002	12/2018	2500.00	19565.00	14922.23	682.60	193
94	JAMMU-UDHAMPUR KM.27.5 TO KM.67.00	ROAD TRANSPORT AND HIGHWAYS	NHAI	07/2010	07/2013	01/2017	1813.76	1813.76	2418.23	0.00	42
95	NASHRI- CHANANI	ROAD TRANSPORT AND HIGHWAYS	NHAI	05/2011	06/2015	02/2017	2159.00	2159.00	4554.86	0.00	20
96	QUAZIGUND-BANIHAL KM.220.00 TO KM.188.00	ROAD TRANSPORT AND HIGHWAYS	NHAI	07/2010	07/2015	07/2017	1987.00	1987.00	1889.98	0.00	24
97	SRINAGAR TO BANIHAL	ROAD TRANSPORT AND HIGHWAYS	NHAI	06/2011	06/2014	12/2017	1100.70	1100.70	1492.40	0.00	42



JHARKHAND											
98	PATHERDIH NLW WASHERY	COAL	BCCL	10/2012	04/2014	08/2017	269.82	269.82	101.20	0.00	40
99	MADHUBAND NLW WASHERY	COAL	BCCL	08/2010	05/2014	09/2017	289.45	289.45	135.47	0.00	40
100	RAJMAHAL OC EXP.	COAL	ECL	09/2009	03/2014	12/2017	153.82	153.82	90.82	0.00	45
101	TAPIN OCP (2.5 MTY)	COAL	CCL	08/2008	03/2012	03/2018	264.68	264.68	148.00	0.00	72
102	PURNADIH OCP (3.0 MTY)	COAL	CCL	07/2008	03/2013	03/2018	210.98	210.98	153.82	0.00	60
103	RAJRAPPA RCE OCP ( 3.0 MTY)	COAL	CCL	12/2009	03/2016	03/2018	510.85	510.85	225.57	0.00	24
104	MURAI DIH UG TURN-KEY PROJECT	COAL	BCCL	02/2011	04/2014	10/2018	339.88	339.88	12.08	0.00	54
105	NORTH URIMARI OCP (3.0 MTY)	COAL	CCL	12/2007	03/2012	03/2019	179.87	179.87	96.78	0.00	84
106	KARMA OCP (1.0MTY)	COAL	CCL	06/2009	03/2014	03/2019	162.46	162.46	72.47	0.00	60
107	MOONIDIH XV SEAM UG	COAL	BCCL	08/2011	04/2015	04/2019	1230.27	1230.27	145.11	0.00	48
108	CHURI BENTI UG (0.81 MTY)	COAL	CCL	08/2007	03/2011	03/2020	163.51	163.51	36.17	0.00	108
109	MAGADH OC 20 MTY (CCL)	COAL	CCL	08/2008	07/2012	03/2021	706.40	706.40	80.61	0.00	104
110	RESITEMENT OF TATA NAGAR AND RACHI DEPOTS TO KHUNTI (JHARKHAND)	PETROLEUM	IOCL	04/2011	05/2015	06/2017	191.96	191.96	133.65	0.00	25
111	BOKARO THERMAL POWER STATION-A	POWER	DVC	08/2006	12/2011	02/2017	2313.00	4366.64	3820.69	88.79	62
112	NORTH KARANPURA STPP (3X660 MW)	POWER	NTPC	02/2014	02/2019	02/2020	14366.58	14366.58	3934.00	0.00	12
113	GOELKERA-MANOHARPUR,(LD)(SER)	RAILWAYS	RVNL	03/1997	02/2006	12/2019	261.70	318.00	299.61	21.51	166
114	MANDARHILL-DUMKA-RAMPURHAT (NL),ER	RAILWAYS	ER	04/1995	12/2011	03/2020	900.05	1125.89	1035.41	25.09	99
115	RANCHI-RARGA-JAMSETHPUR	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2012	06/2015	12/2017	1479.00	1479.00	690.66	0.00	30
116	REBUILDING OF COB-7 AT BSL	STEEL	SAIL	10/2013	05/2016	10/2017	245.67	245.67	182.95	0.00	17
117	MODERNISATION OF STEEL MELTING SHOP NO.1 AT BOKARO STEEL PLANT	STEEL	SAIL	05/2015	12/2017	05/2018	1154.18	1154.18	221.73	0.00	5
118	NEW SINTER PLANT AT BOKARO STEEL PLANT	STEEL	SAIL	03/2015	10/2017	07/2018	1034.01	1034.01	116.00	0.00	9
119	2000 BOYS HOSTEL(1000 DOUNLE BEDDED ROOM) AT ISM DHANBAD	URBAN DEVELOPMENT	CPWD	09/2012	03/2016	02/2018	171.86	171.86	32.86	0.00	23
KARNATAKA											
120	KUDGI STPP STAGE 1	POWER	NTPC	01/2012	01/2017	07/2017	15166.19	15166.19	12777.00	0.00	6

12 1	4-LANING OF GOA/KARNATAKA BORDER-KUNDAPUR SECTION	ROAD TRANSPORT AND HIGHWAYS	NHAI	05/2014	08/2016	08/2017	1655.01	1655.01	1130.00	0.00	12
12 2	STRENGTHENING AND WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM.56.00 TO 106.00 OF NH-218 BIJAPU	ROAD TRANSPORT AND HIGHWAYS	MORTH	03/2015	11/2015	11/2017	159.12	159.12	0.00	0.00	24
12 3	STRENGTHENING AND WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM.106.00 TO 153.00 OF NH-218 BIJAP	ROAD TRANSPORT AND HIGHWAYS	MORTH	03/2015	11/2015	11/2017	165.67	165.67	0.00	0.00	24
12 4	BANGALORE METRO RAIL PROJECT	URBAN DEVELOPMENT	M RTP	05/2006	06/2011	04/2017	6395.00	14405.01	14282.31	125.25	70
12 5	BANGALORE METRO RAIL PROJECT PHASE-2	URBAN DEVELOPMENT	BMRCL	02/2014	02/2019	03/2020	26405.14	26405.14	1753.99	0.00	13
<b>KERALA</b>											
12 6	PALAKKAD LPG PLANT	PETROLEUM	BPCL	02/2015	06/2017	12/2017	184.00	184.00	46.02	0.00	6
12 7	LPG TERMINAL AT KOCHI	PETROLEUM	IOCL	10/2015	10/2017	08/2018	607.06	714.25	144.74	17.66	10
12 8	SIX LANNING OF VADAKKANCHERRY THRISSURESECTION KM 240 270KM	ROAD TRANSPORT AND HIGHWAYS	NHAI	02/2010	08/2012	03/2017	617.00	617.00	741.37	0.00	55
12 9	CONSTRUCTION OF MEGA HOSTEL II FOR NIT CALICUT KERALA	URBAN DEVELOPMENT	CPWD	01/2010	10/2012	04/2017	165.23	165.23	36.54	0.00	54
13 0	CONSTRUCTION OF CIVIL STRUCTURES AN OTHER INFRASTRURCTURE FACILITIES FOR ACADEMIC AREA AI IISER CAMUS	URBAN DEVELOPMENT	CPWD	07/2015	11/2015	11/2017	154.00	154.00	33.07	0.00	24
<b>MADHYA PRADESH</b>											
13 1	NIGAH I OC EXPANSION PROJECT 10 MTY TO 15 MTY, SINGRAULI	COAL	NCL	10/2007	03/2012	03/2017	259.40	486.57	250.31	87.58	60
13 2	SIX PIPELINE REPLACEMENT PROJECT	PETROLEUM	ONGC	03/2009	01/2017	06/2017	181.02	173.28	108.85	-4.28	5
13 3	TRANSMISSION SYSTEM FOR ULTRA MEGA SOLAR PARK (750 MW)	POWER	PGCIL	01/2016	03/2017	12/2017	305.04	305.04	41.20	0.00	9
13 4	BHOPAL BINA 3D LINE DOUBLING	RAILWAYS	RVNL	09/2007	03/2010	06/2017	687.20	950.00	963.74	38.24	87
13 5	INDORE-DEWAS(NH-3)	ROAD TRANSPORT AND HIGHWAYS	NHAI	11/2010	05/2013	01/2017	325.00	325.00	478.32	0.00	44
13 6	INDORE-JHABUA-GUJRAT/MP	ROAD TRANSPORT AND HIGHWAYS	NHAI	10/2010	04/2013	03/2017	1175.00	1206.10	1206.10	2.65	47

13 7	FOUR LANING OF GWALIOR-SHIVPURI	ROAD TRANSPORT AND HIGHWAYS	NHAI	05/2013	11/2015	03/2017	1055.00	1601.77	1383.55	51.83	16
13 8	FOUR LANING OF GUNA TO BIAORA SECTION OF NH-3 FROM KM 332.100 TO KM. 426.100 IN THE STATE OF MADHYA PRADESH UNDER NHDP PHASE IV ON BOT (TOLL) ON DBFOT PATTERN	ROAD TRANSPORT AND HIGHWAYS	NHAI	06/2015	03/2016	03/2019	1012.90	1012.90	280.36	0.00	36
13 9	CONSTRUCTION OF CENTRAL ACADEMY FOR POLICE TRAINING (CAPT) BHOPAL	URBAN DEVELOPMENT	CPWD	12/2012	12/2015	06/2017	188.87	188.87	143.39	0.00	18
<b>MAHARASHTRA</b>											
14 0	NEW SEWAGE TREATMENT PLANT PACKAGE, RCF TROMBAY	FERTILISERS	RCF	10/2014	11/2016	09/2017	197.79	209.44	79.51	5.89	10
14 1	RECONSTRUCTION OF BPA AND BPB PLATFORMS	PETROLEUM	ONGC	03/2013	04/2015	03/2017	1138.50	686.58	671.29	-39.69	23
14 2	CONVERSION OF RIG SAGAR SAMRAT TO MOBILE OFFSHORE PRODUCTION UNIT(MOPS)	PETROLEUM	ONGC	03/2011	05/2013	05/2017	861.79	1256.72	1057.18	45.83	48
14 3	DEVELOPMENT OF C-26 CLUSTER FIELDS	PETROLEUM	ONGC	03/2012	05/2014	12/2017	2592.17	2592.17	1869.67	0.00	43
14 4	INTEGRATED DEVELOPMENT OF B-127 FIELDS	PETROLEUM	ONGC	12/2011	03/2015	03/2018	2059.63	2665.65	1130.70	29.42	36
14 5	MH NORTH REDEVELOPMENT PHASE III	PETROLEUM	ONGC	06/2014	05/2017	05/2018	5706.47	5813.25	5088.83	1.87	12
14 6	ENHANCED RECOVERY FROM BASSEIN FIELD THROUGH INTEGRATED DEVELOPMENT OF MUKTA, BASSEIN AND PANNA FORMATIONS	PETROLEUM	ONGC	01/2015	12/2017	03/2019	4619.94	3961.54	2468.50	-14.25	15
14 7	NEELAM REDEVELOPMENT PLAN FOR EXPLOITATION OF BASSEIN AND MUKTA PAY	PETROLEUM	ONGC	08/2015	03/2019	05/2020	2818.88	2818.88	0.00	0.00	14
14 8	MOUDA STPP STAGE 2	POWER	NTPC	03/2012	09/2016	02/2017	7921.47	7921.47	6102.00	0.00	5
14 9	SOLAPUR STPP	POWER	NTPC	03/2012	11/2016	08/2017	9395.18	9395.18	7337.00	0.00	9
15 0	WESTERN REGION STRENGTHENING SCHEME-V	POWER	PGCIL	12/2007	09/2010	12/2017	477.69	738.48	634.29	54.59	87
15 1	RUNNING OF 12 CAR TRAINS ON HARBOUR LINE	RAILWAYS	MRTTP	04/2012	04/2016	03/2017	714.10	714.10	65.20	0.00	11
15 2	MUMBAI URBAN TRANSPORT PROJECT PHASE-II	RAILWAYS	MRTTP	04/2008	03/2014	03/2019	5300.00	7986.04	2423.55	50.68	60
15 3	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE(MTP)	RAILWAYS	MRTTP	03/1996	03/2004	03/2020	495.44	1781.98	557.65	259.68	192
15 4	AMRAVATI-NARKHER NL(CR)	RAILWAYS	CR	06/1994	06/1999	12/2020	663.01	858.23	680.93	29.44	258

155	PUNE-SATARA(NH-4)	ROAD TRANSPORT AND HIGHWAYS	NHAI	10/2010	03/2013	03/2017	1724.55	1724.55	1968.37	0.00	48
156	PIMPALGAON-NASIK-GONDE, NH-3 (NHDP-PHASE-III)	ROAD TRANSPORT AND HIGHWAYS	NHAI	03/2005	07/2012	05/2017	940.00	940.00	1415.36	0.00	58
157	WIDENING OF KHED-SINNAR STRETCH OF PUNE NASHIK SECTION OF NH-50	ROAD TRANSPORT AND HIGHWAYS	NHAI	05/2013	02/2014	09/2017	1348.20	1348.20	1856.83	0.00	43
158	PANVEL-INDAPUR	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2011	06/2014	09/2017	942.69	942.69	363.06	0.00	39
159	4-LANING OF SOLAPUR - MAHARASHTRA/ KARNATKA SECTION	ROAD TRANSPORT AND HIGHWAYS	NHAI	06/2014	11/2016	11/2017	923.04	923.04	405.44	0.00	12
160	4 LANING OF SOLAPUR YEDISHI SECTION OF NH-211	ROAD TRANSPORT AND HIGHWAYS	NHAI	01/2015	07/2017	01/2018	972.50	972.50	1393.23	0.00	6
161	FOUR LANING FROM MPMAHARASHTRA BORDER TO NAGPUR IC KAMPTEE KANOON AND NAGPUR BYPASS	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2010	06/2012	03/2018	1170.52	1170.52	2145.48	0.00	69
162	CONSTRUCTION OF OFFSHORE CONTAINER BERTHS AND DEVELOPMENT OF CONTAINER TERMINAL ON BOT BASIS IN MUMBAI HARBOUR	SHIPPING AND PORTS	MUMBAI PORT TRU	01/2007	12/2010	12/2018	366.39	669.46	415.01	82.72	96
163	CONSTRUCTION OF NISM CAMPUS AT PATALGANGA RASAYANI DISTT RAIGADH MAHARASTRA	URBAN DEVELOPMENT	CPWD	12/2012	06/2015	03/2017	315.00	315.00	258.64	0.00	21
164	UPGRADATION OF NATIONAL FIRE SERVICES COLLEGE AT NAGPUR MAHARASTRA	URBAN DEVELOPMENT	CPWD	06/2010	03/2012	10/2017	205.00	170.62	139.57	-16.77	67
165	OFFICE BUILDING FOR INCOME TAX DEPARTMENT ON PLOT NO C- 41-43 G BLOCK BANDRA	URBAN DEVELOPMENT	CPWD	02/2011	03/2016	12/2017	241.33	349.33	159.77	44.75	21
<b>MANIPUR</b>											
166	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR)	RAILWAYS	NFR	04/2003	03/2011	03/2020	727.56	9658.00	5918.56	1227.45	108
167	NIT ACADEMIC BUILDING AT IMPHAL MANIPUR	URBAN DEVELOPMENT	CPWD	02/2014	03/2015	12/2017	216.69	216.69	51.38	0.00	33
<b>MEGHALAYA</b>											
168	JORBAT - BARAPANI	ROAD TRANSPORT AND HIGHWAYS	NHAI	01/2011	01/2014	06/2017	536.00	536.00	717.40	0.00	41

MIZORAM											
169	TUIRIAL HYDRO ELECTRIC PROJECT (60MW)	POWER	NEEPCO	07/1998	07/2006	09/2017	368.72	1352.53	1137.81	266.82	134
170	BHAIRABI SAIRONG, NL, NEFR	RAILWAYS	NFR	04/2008	04/2014	03/2020	619.34	4600.00	1023.83	642.73	71
MULTI STATE											
171	NATIONAL AUTOMOTIVE TESTING AND RD INFRASTRUCTURE PROJECT (NATRIIP)	HEAVY INDUSTRY	NATIS	04/2011	09/2011	12/2017	1718.00	3827.30	2289.00	122.78	75
172	AUGMENTATION OF PARADIP HALDIA BARAUNI PIPELINE	PETROLEUM	IOCL	08/2011	08/2015	03/2017	586.00	586.00	529.25	0.00	19
173	DEVELOPMENT OF SHALLOW WATER WELLS IN EASTERN OFFSHORE	PETROLEUM	ONGC	04/2013	04/2015	05/2017	284.82	284.82	7.98	0.00	25
174	CONSTRUCTION OF 12 OFFSHORE SUPPLY VESSELS(OSV)	PETROLEUM	ONGC	06/2007	09/2011	06/2017	736.65	736.65	533.16	0.00	69
175	INTEGRATED DEVELOPMENT OF VASHISTA AND S-1 FIELDS	PETROLEUM	ONGC	05/2013	04/2016	12/2017	4124.35	4259.49	2122.24	3.28	20
176	URAN CHAKAN SHIKRAPUR LPG PIPELINE	PETROLEUM	HPCL	12/2009	10/2014	03/2018	309.81	462.79	318.90	49.38	41
177	DEVELOPMENT OF WESTERN PERIPHERY OF MH SOUTH FIELD	PETROLEUM	ONGC	04/2012	12/2014	03/2018	600.17	600.17	375.76	0.00	39
178	SECONDARY TANK FARM WITH DEHYDRATION FACILITY AND EFFLUENT TREATMENT PLANT AT MADHUBAN	PETROLEUM	OIL	07/2011	03/2017	06/2018	352.56	439.03	5.87	24.53	15
179	PHUPLUR-HALDIA PIPELINE PROJECT PHASE-I	PETROLEUM	GAIL	07/2009	01/2013	12/2018	3957.00	3397.00	456.75	-14.15	71
180	PARADIP LPG IMPORT FACILITY	PETROLEUM	IOCL	01/2015	07/2018	08/2019	690.00	690.00	36.47	0.00	13
181	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XVIII	POWER	PGCIL	02/2009	11/2011	01/2017	509.66	509.66	635.96	0.00	62
182	SYSTEM STRENGTHENING IN NR FOR SASAN AND MUNDRA (UMPP)	POWER	PGCIL	12/2009	08/2012	01/2017	1216.83	1428.87	1092.09	17.43	53
183	COMMON SYSTEM ASSOCIATED WITH EAST COAST ENERGY PVT. LTD. AND NCC POWER PROJECTS LTD. LTOA GENERATION PROJECTS IN SRIKAKULAM AREA-PART A	POWER	PGCIL	06/2012	06/2015	01/2017	1909.24	1909.24	1265.03	0.00	19
184	NORTHERN REGION SYSTEM STRENGTHENING SCHEME XVI	POWER	PGCIL	07/2010	07/2013	03/2017	752.64	689.03	605.02	-8.45	44
185	TRANSMISSION SYSTEM ASSOCIATED WITH MAUDA STAGE-II	POWER	PGCIL	09/2013	05/2016	03/2017	1575.30	1575.30	1235.60	0.00	10
186	ESTABLISHMENT OF FIBER OPTIC COMMUNICATION SYSTEM IN NORTHERN REGION	POWER	PGCIL	03/2012	09/2014	05/2017	198.63	198.63	120.73	0.00	32

187	SYSTEM STRENGTHENING XII OF SR	POWER	PGCIL	02/2010	06/2012	06/2017	232.34	232.34	237.09	0.00	60
188	NORTHERN REGION SYSTEM STRENGTHENING SCHEME-XXIV	POWER	PGCIL	11/2011	11/2014	06/2017	723.63	723.63	687.82	0.00	31
189	EASTERN REGION STRENGTHENING SCHEME -IX	POWER	PGCIL	02/2014	02/2016	06/2017	196.58	196.58	78.70	0.00	16
190	AUGMENTATION OF TRANSFORMERS IN NORTHERN REGION - PART B	POWER	PGCIL	03/2014	03/2016	06/2017	155.57	155.57	69.60	0.00	15
191	EASTERN REGION STRENGTHENING SCHEME-V	POWER	PGCIL	10/2013	04/2016	06/2017	1364.52	1364.52	1050.44	0.00	14
192	NORTHERN REGION SYSTEM STRENGTHENING SCHEME - XXX	POWER	PGCIL	02/2014	06/2016	06/2017	539.82	539.82	352.50	0.00	12
193	INSTALLATION OF BUS RECTOR AND ICT IN WESTERN REGION	POWER	PGCIL	05/2014	07/2016	06/2017	303.07	303.07	182.30	0.00	11
194	STATIC VAR COMPENSATORS (SVCS) IN NORTHERN REGION	POWER	PGCIL	05/2014	08/2016	06/2017	829.98	829.98	337.20	0.00	10
195	EASTERN REGION STRENGTHENING SCHEME-XII	POWER	PGCIL	05/2014	11/2016	06/2017	522.29	522.29	311.90	0.00	7
196	NORTHERN REGION SYSTEM STRENGTHENING SCHEME - XXXII	POWER	PGCIL	02/2014	06/2016	09/2017	908.08	908.08	559.10	0.00	15
197	SYSTEM STRENGTHENING - XX IN SOUTHERN REGIONAL GRID	POWER	PGCIL	08/2014	02/2017	09/2017	288.49	288.49	171.20	0.00	7
198	EASTERN REGION STRENGTHENING SCHEME-III	POWER	PGCIL	07/2010	11/2012	12/2017	1272.80	1731.10	1358.23	36.01	61
199	NORTH- EAST NORTH WESTERN INTERCONNECTOR I PROJECT	POWER	PGCIL	02/2009	08/2013	12/2017	11130.19	13762.80	12137.80	23.65	52
200	SYSTEM STRENGTHENING XIII OF SR GRID	POWER	PGCIL	10/2011	06/2014	12/2017	487.49	639.46	475.32	31.17	42
201	SYSTEM STRENGTHENING OF SOUTHERN REGION - XIV	POWER	PGCIL	12/2011	08/2014	12/2017	297.33	346.79	339.27	16.63	40
202	COMMON TR. SYS. ASSOCIATED WITH EAST COAST AND NCC POWER PROJECTS IN SRIKAKULAM AREA A.P. PART- C	POWER	PGCIL	03/2013	06/2015	12/2017	514.20	514.20	489.20	0.00	30
203	COMMON SYS. ASSOCIATED WITH EAST COAST ENERGY PVT LTD AND NCC POWER PROJECTS LTD LTOA GEN PART- B	POWER	PGCIL	03/2013	12/2015	12/2017	2514.88	2514.88	1663.25	0.00	24
204	UNIFIED REAL TIME DYNAMIC STATE MEASUREMENT PHASE-I	POWER	PGCIL	01/2014	04/2016	12/2017	374.63	374.63	51.90	0.00	20
205	INSTALLATION OF STATCOMS IN WESTERN REGION	POWER	PGCIL	03/2015	09/2017	12/2017	1071.24	1071.24	137.20	0.00	3
206	TR. SYSTEM ASSOCIATED WITH MUNDRA ULTRA MEGA POWER PROJECT	POWER	PGCIL	10/2008	10/2012	02/2018	4824.12	5071.94	4420.88	5.14	64

207	TRANSMISSION SYSTEM ASSOCIATED WITH PALLATANA GBPP and BPTS.	POWER	PGCIL	02/2010	12/2012	02/2018	2144.00	2932.88	2431.10	36.79	62
208	GREEN ENERGY CORRIDORS INTER-STATE TRANSMISSION SCHEME (ISTS) - PART A	POWER	PGCIL	04/2015	04/2017	12/2018	1479.30	1479.30	383.60	0.00	20
209	JAGGAYYAPET - MELLACHERUVU	RAILWAYS	SCR	04/2007	01/1999	06/2017	313.24	554.70	461.48	77.08	221
210	NEW MAYNAGURI TO JOGIGHOPA VIA CHANGRABANDHA (NL),NEFR	RAILWAYS	NFR	04/2000	12/2008	03/2019	733.00	3010.00	2419.18	310.64	123
211	GONDIA-JABALPUR(GC),(SECR)	RAILWAYS	SECR	02/1997	03/1998	12/2019	386.30	1776.81	1181.00	359.96	261
212	DHOLPUR-SIRMUTTRA WITH EXTENSION TO GANGAPURCITY AND MOHARI-TANTPUR AND TANPUR-BANSI PAHARPUR	RAILWAYS	NCR	04/2010	02/2019	12/2022	622.41	2030.50	12.23	226.23	46
213	GWALIOR-SEOPURKALA WITH EXTENSION TO KOTA (GC)	RAILWAYS	NCR	04/2011	02/2020	12/2022	1176.09	3845.60	1.92	226.98	34
214	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR)	RAILWAYS	WCR	09/1998	05/2008	03/2023	247.66	6093.31	1271.49	2360.35	178
215	DELHI AGRA APPROVED LENGTH 180.0 KM	ROAD TRANSPORT AND HIGHWAYS	NHAI	10/2012	04/2015	01/2017	1928.22	1928.22	2126.85	0.00	21
216	SURAT- DAHISAR(SIX LANE) KM 263 TO KM 502	ROAD TRANSPORT AND HIGHWAYS	NHAI	02/2009	08/2011	03/2017	1693.75	1693.75	2675.74	0.00	67
217	4 LANING OF NAGPUR-BETUL	ROAD TRANSPORT AND HIGHWAYS	NHAI	02/2011	08/2014	03/2017	2498.76	2498.76	2503.50	0.00	31
218	VARANASI-AURANGABAD KM.786 TO KM.978.40	ROAD TRANSPORT AND HIGHWAYS	NHAI	09/2011	03/2014	04/2017	2848.00	2848.00	731.90	0.00	37
219	MUZAFFARNAGAR-HARIDWAR	ROAD TRANSPORT AND HIGHWAYS	NHAI	09/2011	03/2013	11/2017	754.00	754.00	1251.64	0.00	56
220	NETWORK FOR SPECTRUM (NFS) OFC LAYING PROJECT, PACKAGE F AND G, A PART OF INTELLIGENT FIBER OPTIC CABLE NETWORK TO CONNECT DEFENCE STATIONS ACROSS COUNTRY	TELECOMMUNICATIONS	ITI	09/2014	09/2014	03/2017	2111.17	2011.17	301.57	-4.74	30
221	NETWORK FOR SPECTRUM	TELECOMMUNICATIONS	DOT	03/2012	07/2015	09/2017	13334.00	13334.00	5231.54	0.00	26
<b>NAGALAND</b>											

22 2	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR)	RAILWAYS	NFR	04/2006	03/2015	03/2020	850.00	3000.00	171.69	252.94	60
<b>ODISHA</b>											
22 3	KULDA OCP (MAHANADI COALFIELDS LTD)	COAL	MCL	01/2005	03/2010	03/2017	302.96	302.96	321.95	0.00	84
22 4	BHUBANESWARI OCP, MCL (20.0 MTY)	COAL	MCL	12/2007	03/2017	05/2018	490.10	490.10	221.58	0.00	14
22 5	KANIHA OCP, MCL, (10.0 MTY)	COAL	MCL	12/2007	03/2013	11/2018	457.77	457.77	310.50	0.00	68
22 6	BALRAM OCP EXTENSION,MCL 8.00 MTY	COAL	MCL	12/2007	03/2010	03/2019	172.08	172.08	185.94	0.00	108
22 7	ANANTA OC EXPANSION PH-III (15.0 MTY)	COAL	MCL	08/2008	03/2012	03/2019	207.28	207.28	215.34	0.00	84
22 8	HINGULA OC-II EXP. PH-III (15 MTY)	COAL	MCL	11/2008	03/2013	03/2019	479.53	479.63	188.68	0.02	72
22 9	PETCOKE EVACUATION PROJECT AT PARADIP REFINERY	PETROLEUM	IOCL	03/2014	03/2017	10/2017	238.50	238.50	111.81	0.00	7
23 0	POLYPROPYLENE PLANT AT PARADIP REFINERY	PETROLEUM	IOCL	03/2014	09/2017	12/2018	3150.00	3150.00	515.65	0.00	15
23 1	RAJATGARH-BARANG(LD),ECOR	RAILWAYS	RVNL	04/1999	02/2009	02/2017	166.16	370.00	363.32	122.68	96
23 2	KHURDA ROAD - BARANG 3RD LINE (DL) (ECOR)	RAILWAYS	RVNL	04/2000	03/2009	02/2017	133.41	340.00	344.04	154.85	95
23 3	SUKINDA ROAD - ANGUL (NL)(ECOR)	RAILWAYS	RVNL	04/1998	02/2015	12/2019	183.23	1202.70	294.14	556.39	58
23 4	SIX LANING OF CHANDIKHOL-JAGATPUR-BHUBANESWAR	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2011	06/2014	03/2017	1047.00	1047.00	1718.55	0.00	33
23 5	WIDENING AND STRENGTHENING OF EXISTING SL IL TO 2 LANE CARRIAGEWAY WITH PAVED SHOULDER FROM KM 256.880 TO KM 296.515 OF NH 59 ERSTWHILE NH 217 FROM KM 400.0 TO KM 439.635	ROAD TRANSPORT AND HIGHWAYS	MORTH	03/2014	05/2016	03/2017	162.51	163.00	91.92	0.30	10
23 6	IMPROVEMENT FROM KM 0 TO KM 68.0 (KANAKTORA TO JHARSUGUDA SECTION) TO 2 LANE CARRIAGEWAY WITH PAVED SHOULDERS INCLUDING BY PASS AT BELPAHAR AT KM 52 OF NH 200 (NEW NH 49 FROM KM 197.300 TO KM 265.300	ROAD TRANSPORT AND HIGHWAYS	MORTH	12/2013	05/2016	03/2017	319.80	320.00	212.33	0.06	10



237	REHABILITATION AND UPGRADING TO 2 LANE WITH PAVED SHOULDER CONFIGURATION AND STRENGTHENING OF NAUPARHA TO BANGO MUNDA SECTION (KM 90 TO KM 158) OF NH 217 IN THE STATE OF ORISSA UNDER PHASE I OF NHIP	ROAD TRANSPORT AND HIGHWAYS	MORTH	08/2013	06/2016	03/2017	171.96	172.00	53.85	0.02	9
238	BHUBANESWAR TO PURI	ROAD TRANSPORT AND HIGHWAYS	NHAI	03/2011	08/2013	06/2017	500.29	500.29	875.61	0.00	46
239	PANIKHOLI-RIMOLI	ROAD TRANSPORT AND HIGHWAYS	NHAI	03/2012	09/2014	06/2017	1410.00	1410.00	2228.56	0.00	33
240	WIDENING AND STRENGTHENING OF EXISTING SINGLE TO 2 LANE CARRIAGEWAY WITH PAVED SHOULDER INCLUDING GEOMETRICS FROM KM 68.260 TO KM 118.370 OF NH 59 ERSTWHILE NH 217 FROM KM 213.890 TO KM 264.000	ROAD TRANSPORT AND HIGHWAYS	MORTH	03/2014	05/2016	06/2017	191.50	192.00	46.64	0.26	13
241	REHABILITATION AND UPGRADATION OF NH-149 FROM KM 0.00 TO KM 68.280 (PALLAHARA TO PITRI JUNCTION) IN THE STATE OF ODISHA TO 2 LANE CARRIAGEWAY WITH PAVED SHOULDERS UNDER NHDP IV ON EPC BASIS.	ROAD TRANSPORT AND HIGHWAYS	MORTH	07/2014	01/2017	08/2017	342.05	342.00	145.03	-0.01	7
242	WIDENING TO 2 LANE AND IMPROVEMENT VIJAYWADA RANCI ROUTE FROM KM 377-700 TO 471-900 (BERHMAPUR-TAPTAPANI-RAYAGADA ROAD SH-17)	ROAD TRANSPORT AND HIGHWAYS	PWD	12/2011	08/2015	03/2018	191.08	191.08	0.00	0.00	31
243	WIDENING OF EXISTING SINGLE TO 2-LANE WITH 1.5 M WIDE PAVED SHOULDER FROM KM 0.0 TO KM 45.750 (BOLANGIR TO SONEPUR SECTION) OF NH 57 IN THE STATE OF ODISHA)	ROAD TRANSPORT AND HIGHWAYS	MORTH	06/2016	06/2018	11/2018	157.30	157.00	0.00	-0.19	5
<b>PUNJAB</b>											
244	JALANDHAR - AMRITSAR	ROAD TRANSPORT AND HIGHWAYS	NHAI	01/2014	01/2016	03/2017	523.85	523.85	155.59	0.00	14
245	FOUR LANING OF CHANDIGARH - KHARAR	ROAD TRANSPORT AND HIGHWAYS	NHAI	10/2015	12/2017	04/2019	447.29	447.29	0.00	0.00	16

24 6	CONSTRUCTION OF DIFFERENT BUILDINGS UNDER PHASE-I FOR IIT ROPAR AT ROPAR, PUNJAB	URBAN DEVELOPMENT	CPWD	02/2014	05/2017	08/2017	388.00	388.00	178.88	0.00	3
<b>RAJASTHAN</b>											
24 7	RAJASTHAN ATOMIC POWER PROJECT -7 AND 8 (2X700 MW)	ATOMIC ENERGY	NPCIL	10/2009	12/2016	12/2020	12320.00	12320.00	7169.00	0.00	48
24 8	50 MW CAPACITY WIND POWER PROJECT UNDER PHASE II	PETROLEUM	HPCL	11/2011	03/2013	01/2017	310.00	370.00	325.80	19.35	46
24 9	JAIPUR - RINGUS - CHURU AND SIKAR - LOHARU GAUGE CONVERSION (NWR)	RAILWAYS	NWR	04/2008	03/2014	03/2019	653.19	658.07	523.26	0.75	60
25 0	HIMMATNAGAR - UDAIPUR GAUGE CONVERSION (NWR)	RAILWAYS	NWR	04/2008	03/2015	03/2019	829.74	829.74	280.08	0.00	48
25 1	WIDENING AND STRENGTHENING TO 2-LANE WITH PS OF NIMBI JODHA-DEGANA-MERTA CITY SECTION	ROAD TRANSPORT AND HIGHWAYS	NHAI	01/2014	01/2016	01/2017	368.15	368.15	231.79	0.00	12
25 2	2-LANING WITH PS BHILWARA-LODPURA SECTION	ROAD TRANSPORT AND HIGHWAYS	NHAI	03/2014	03/2016	03/2017	240.10	240.10	178.69	0.00	12
25 3	4 - LANING OF RAJSAMAND-GANGAPUR-BHILWARA	ROAD TRANSPORT AND HIGHWAYS	NHAI	10/2013	04/2016	03/2017	677.79	677.79	883.59	0.00	11
25 4	2-LANE WITH PAVED SHOULDER WITH PROVISION OF CAPACITY AUGMENTATION OF RAJASTHAN BORDER-FATEHPUR-SALA	ROAD TRANSPORT AND HIGHWAYS	NHAI	11/2012	08/2016	03/2017	530.07	530.07	509.86	0.00	7
25 5	TWO LANING WITH PAVED SHOULDER OF KARAUUI - DHOLPUR	ROAD TRANSPORT AND HIGHWAYS	NHAI	09/2014	09/2016	04/2017	425.19	425.19	274.20	0.00	7
25 6	CHAMBAL BRIDGE, NH-76 (RJ-5)	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	02/2010	05/2017	275.00	281.31	226.32	2.29	87
25 7	GURGAON - KOTPUTLI - JAIPUR (SIX LANE)	ROAD TRANSPORT AND HIGHWAYS	NHAI	02/2008	10/2011	09/2017	1673.70	1673.70	3064.23	0.00	71
25 8	DEOLI-KOTA	ROAD TRANSPORT AND HIGHWAYS	NHAI	01/2011	07/2013	10/2017	593.00	593.00	1038.84	0.00	51
25 9	DEVELOPMENT OF PERMANENT CAMPUS FOR IIT JODHPUR (PHASE-1), AT KARWAR, NH-65, JODHPUR RAJASTHAN	URBAN DEVELOPMENT	CPWD	08/2014	03/2015	07/2017	350.02	479.87	233.50	37.10	28
<b>SIKKIM</b>											
26 0	CONSTRUCTION OF NEW AIRPORT AT PAKYONG(SIKKIM) AIRPORT	CIVIL AVIATION	AAI	01/2009	01/2011	12/2017	309.46	553.53	454.71	78.87	83

26 1	SEVOK RANGPO, NEFR	RAILWAYS	NFR	04/2008	12/2015	03/2020	1339.48	4084.69	389.32	204.95	51
	<b>TAMIL NADU</b>										
26 2	KUDANKULAM APP (NPCIL)	ATOMIC ENERGY	NPCIL	12/2001	12/2008	02/2017	13171.00	22462.00	21994.00	70.54	98
26 3	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE)	ATOMIC ENERGY	BHAVNI	09/2003	09/2010	10/2017	3492.00	6000.00	5356.82	71.82	85
26 4	WIND POWER PROJECT,KAZHUNEERKULAM,TAMILNADU	COAL	NLC	04/2012	10/2014	06/2017	364.75	364.75	252.03	0.00	32
26 5	NEYVELI NEW THERMAL POWER PROJECT(2X500 MW)	COAL	NLC	06/2011	12/2015	04/2018	5907.11	5907.11	3328.28	0.00	28
26 6	EXPANSION OF MINE-I (LEASE AREA) AND MINE-I A (3.0 TO 7.0 MTPA)	COAL	NLC	04/2013	06/2015	08/2019	1458.17	709.06	156.53	-51.37	50
26 7	RESID UPGRADATION PROJECT	PETROLEUM	CPCL	03/2013	11/2015	03/2017	3110.36	3110.36	2338.88	0.00	16
26 8	DHDS REVAMP FOR MEETING BS-IV DIESEL QUALITY	PETROLEUM	CPCL	02/2016	04/2017	05/2017	367.11	367.11	103.03	0.00	1
26 9	NEW CRUDE OIL PIPELINE PROJECT FROM CHENNAI PORT TO MANALI REFINERY	PETROLEUM	CPCL	05/2015	11/2016	02/2018	257.87	257.87	88.97	0.00	15
27 0	COMMON SYSTEM ASSOCIATED WITH COASTAL ENERGEN PRIVATE LIMITED AND IND-BARATH POWER(MADRAS) LIMITED LTOA GENERATION PROJECTS IN TUTICORAN AREA (PART-B)	POWER	PGCIL	09/2011	09/2014	03/2017	1940.13	1940.13	2281.56	0.00	30
27 1	KUNADANKULAM APP TRANS SYSTEM (PGCIL)	POWER	PGCIL	05/2005	11/2008	09/2018	1779.29	2187.32	1919.35	22.93	118
27 2	CHENGAPALLI TO COIMBATORE BYPASS KM-102.035-144.740 KM	ROAD TRANSPORT AND HIGHWAYS	NHAI	09/2010	03/2013	04/2017	852.00	852.00	905.31	0.00	49
27 3	THANJAVUR - PUDUKOTTAI SECTION OF NH-226	ROAD TRANSPORT AND HIGHWAYS	NHAI	11/2014	11/2016	05/2017	563.92	563.92	185.13	0.00	6
27 4	TWO LANING OF TRICHY - KARAIKUDI AND TRYCHI BYPASS	ROAD TRANSPORT AND HIGHWAYS	NHAI	05/2010	05/2013	12/2017	374.00	374.00	237.46	0.00	55
27 5	2 LANING OF DINDIGUL - PERIGULAM THENI- KUMILI	ROAD TRANSPORT AND HIGHWAYS	NHAI	09/2011	08/2013	12/2017	485.00	485.00	406.68	0.00	52
27 6	SIX LANNING OF KRISHNAGIRI-WALAJHAPET SECTION KM.0.00 TO KM.148.3 NH-46	ROAD TRANSPORT AND HIGHWAYS	NHAI	09/2011	12/2013	12/2017	1250.00	1250.00	1328.82	0.00	48

27 7	TWO LANING WITH PS OF NAGAPATTINAM - THANJAVUR	ROAD TRANSPORT AND HIGHWAYS	NHAI	06/2015	12/2017	06/2018	563.92	563.92	44.40	0.00	6
27 8	STAGE I OF PHASE C/O PERMANENT CAMPUS FOR IIM	URBAN DEVELOPMENT	CPWD	04/2014	09/2016	06/2017	332.72	332.72	188.26	0.00	9
27 9	CHENNAI METRO RAIL LTD (PHASE 1)	URBAN DEVELOPMENT	CMRL	02/2009	12/2015	12/2017	14600.00	14600.00	13305.52	0.00	24
<b>TELANGANA</b>											
28 0	MANUGURU OC-II EXTENSION PHASE-II	COAL	SCCL	03/2010	03/2012	03/2017	181.19	181.19	176.64	0.00	60
28 1	KAKATIYA LONGWALL	COAL	SCCL	12/2008	12/2012	03/2017	453.63	453.63	122.29	0.00	51
28 2	RKP OCP PHASE-I	COAL	SCCL	03/2010	03/2015	03/2017	209.78	209.78	95.92	0.00	24
28 3	RG OC -III EXTENSION (PHASE -II) PROJECT	COAL	SCCL	06/2012	06/2015	03/2017	365.01	365.01	45.47	0.00	21
28 4	SHANTIKHANI LONGWALL PROJ-SCCL	COAL	SCCL	10/2006	03/2012	03/2018	249.03	249.03	125.78	0.00	72
28 5	KISTARAM OCP	COAL	SCCL	11/2010	03/2015	03/2018	242.29	242.29	0.09	0.00	36
28 6	RCE OF INDARAM OCP(1.20 MTPA)	COAL	SCCL	07/2011	03/2015	03/2018	162.76	162.76	1.31	0.00	36
28 7	JALAGAM VENGALA RAO OCP-II	COAL	SCCL	07/2011	03/2015	03/2018	447.06	447.06	246.83	0.00	36
28 8	RFR OF MANUGURU OC PROJECT	COAL	SCCL	11/2012	03/2016	03/2018	430.45	486.27	121.04	12.97	24
28 9	KALYANIKHANI OPENCAST PROJECT	COAL	SCCL	07/2012	07/2016	03/2018	417.33	417.33	35.41	0.00	20
29 0	RAMAGUNDAM OC-II EXTENSION	COAL	SCCL	12/2009	03/2012	03/2023	418.97	489.62	481.31	16.86	132
29 1	MULTI MODAL TRANSPORT SYSTEM(MMTS) PHASE-II HYDERABAD	RAILWAYS	RVNL	04/2012	03/2016	12/2017	632.68	816.55	325.99	29.06	21
29 2	4 LANNING OF MH-KNT BORDER SANGAREDDY SECTION OF NH-9	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2014	09/2016	03/2017	1266.60	1266.60	1084.00	0.00	6
<b>TRIPURA</b>											
29 3	AGARTALA SABROOM, NL, NEFR	RAILWAYS	NFR	04/2008	03/2014	03/2020	813.34	3451.00	1936.18	324.30	72
29 4	CONSTRUCTION AND MAINTAINANCE OF RURAL ROAD UNDER PMGSY PHASE V	STEEL	HSCCL	03/2007	12/2015	03/2017	149.73	175.94	179.14	17.50	15
29 5	CONSTRUCTION AND MAINTAINANCE OF RURAL ROAD UNDER PMGSY PHASE VI	STEEL	HSCCL	12/2007	12/2016	03/2017	202.61	227.00	203.43	12.04	3
29 6	CONSTRUCTION AND MAINTAINANCE OF RURAL ROAD UNDER PMGSY PHASE VIII	STEEL	HSCCL	10/2011	12/2016	07/2017	175.49	206.71	146.51	17.79	7
<b>UTTAR PRADESH</b>											

29 7	FGUTPP, UNCHAHAR STAGE-IV (1X500 MW)	POWER	NTPC	07/2013	12/2016	03/2017	3363.12	3363.12	1880.00	0.00	3
29 8	MUNPL-MEJA TPP - JV (2X660 MW)	POWER	NTPC	04/2012	12/2016	09/2017	9750.89	9750.89	6117.37	0.00	9
29 9	DHUKWAN SMALL HYDRO PROJECT	POWER	THDCIL	05/2011	02/2014	02/2018	195.42	195.42	100.27	0.00	48
30 0	UTRATIA-ZAFRABAD, NR (LINE DOUBLING)	RAILWAYS	NR	04/2006	03/2010	03/2017	325.00	1581.53	690.91	386.62	84
30 1	KARAILA ROAD - SHAKTINAGAR DOUBLING	RAILWAYS	ECR	08/2015	03/2018	03/2019	528.57	528.57	0.61	0.00	12
30 2	ETAWAH CHAKERI	ROAD TRANSPORT AND HIGHWAYS	NHAI	03/2013	09/2015	02/2017	1573.00	1573.00	1898.25	0.00	17
30 3	MURADABAD-BAREILY	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2010	06/2013	03/2017	1267.00	1267.00	2666.66	0.00	45
30 4	GHAZIABAD-ALIGARH NH-91	ROAD TRANSPORT AND HIGHWAYS	NHAI	02/2011	08/2013	03/2017	1141.00	1141.00	1972.30	0.00	43
30 5	2-LANING WITH PS RAIBAREILI TO ALLAHABAD	ROAD TRANSPORT AND HIGHWAYS	NHAI	07/2012	01/2014	03/2017	291.36	291.36	398.85	0.00	38
30 6	2-LANING WITH PAVED SHOULDERS OF TANDA -RAEBARELI	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2014	01/2016	03/2017	495.78	495.78	414.93	0.00	14
30 7	2-LANING WITH PAVED SHOULDERS OF RAEARELI - BANDA SECTION OF NH-232	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2014	01/2016	03/2017	351.34	351.34	304.01	0.00	14
30 8	BAREILY-SITAPUR (NH-24)	ROAD TRANSPORT AND HIGHWAYS	NHAI	03/2011	09/2013	05/2017	1046.00	1046.00	769.68	0.00	44
30 9	2 LANING WITH PAVED SHOULDER OF SITARGANJ - TANAKUR SECTION OF NH-125	ROAD TRANSPORT AND HIGHWAYS	NHAI	09/2015	09/2016	09/2017	368.73	368.73	0.00	0.00	12
31 0	4-LANING OF GHAGHRA BRIDGE TO VARANSI ( PACKAGE -I)	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2015	06/2016	06/2018	611.65	611.65	11.60	0.00	24
<b>UTTARAKHAND</b>											
31 1	TAPOVAN-VISHNUGAD HEP (4X130MW)	POWER	NTPC	11/2006	03/2013	06/2019	2978.48	3846.30	3053.00	29.14	75
31 2	TEHRI PUMPED STORAGE PLANT(1000MW)	POWER	THDCIL	07/2006	02/2016	09/2019	1657.00	2978.86	2068.02	79.77	43
31 3	VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT	POWER	THDCIL	08/2008	06/2013	12/2019	2491.58	2491.58	1016.89	0.00	78

31 4	HARIDWAR DEHRADUN APPROVED LENGTH 69	ROAD TRANSPORT AND HIGHWAYS	NHAI	11/2011	10/2013	12/2017	478.51	478.00	321.08	-0.11	50
<b>WEST BENGAL</b>											
31 5	SONEPUR BAZARI (COMB) OCP (8.0 MTY)	COAL	ECL	08/2012	03/2018	09/2018	1055.05	1055.05	269.36	0.00	6
31 6	CONSTRUCTION OF HOSPITAL BLOCK, IIT, KHARAGPUR	HEALTH AND FAMILY WELFARE	HSCC	12/2014	05/2017	07/2017	168.90	168.90	38.00	0.00	2
31 7	DISTILLATE YIELD IMPROVEMENT PROJECT (COKER) AT HALDIA REFINERY	PETROLEUM	IOCL	03/2014	09/2017	06/2018	3076.00	3076.00	892.55	0.00	9
31 8	TRANSMISSION SYSTEM FOR DEVELOPMENT OF POOLING STN. IN NR PART OF WEST BENGAL AND TRANSFER OF POWER	POWER	PGCIL	04/2010	01/2015	12/2017	4404.57	4404.57	3261.45	0.00	35
31 9	PANDABESWAR-CHINPAI DOUBLING (ER)	RAILWAYS	ER	04/2004	12/2010	03/2017	293.74	229.33	141.72	-21.93	75
32 0	EAST WEST METRO CORRIDOR FROM HOWRAH MAIDAN TO SALT LAKE	RAILWAYS	M RTP	03/2013	03/2016	06/2018	4874.58	4874.58	1881.65	0.00	27
32 1	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH.	RAILWAYS	RVNL	04/2010	03/2016	12/2018	2913.51	2619.00	685.23	-10.11	33
32 2	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP)	RAILWAYS	RVNL	04/2010	03/2016	12/2020	3951.98	3161.58	1212.65	-20.00	57
32 3	6-LANING OF DHANKUNI-KHARAGPUR SECTION	ROAD TRANSPORT AND HIGHWAYS	NHAI	04/2012	09/2014	05/2017	1396.18	1396.18	2567.40	0.00	32
32 4	4-LANING OF FARAKA-RAIGANJ	ROAD TRANSPORT AND HIGHWAYS	NHAI	02/2011	08/2013	06/2017	1078.84	1078.84	2281.38	0.00	46
32 5	KRISHNANAGAR-BERHAMPUR	ROAD TRANSPORT AND HIGHWAYS	NHAI	02/2012	07/2014	09/2017	702.16	702.16	407.21	0.00	38
32 6	4-LANING OF RAIGANJ-DALKOLA	ROAD TRANSPORT AND HIGHWAYS	NHAI	02/2011	08/2013	12/2017	580.43	580.43	279.95	0.00	52
32 7	BARSAT-KRISHNANAGAR	ROAD TRANSPORT AND HIGHWAYS	NHAI	08/2012	02/2015	12/2017	867.00	867.00	278.17	0.00	34
32 8	4-LANING OF BRAHAMPORE-FARAKA	ROAD TRANSPORT AND HIGHWAYS	NHAI	02/2011	08/2013	03/2018	998.79	998.79	1802.57	0.00	55

32 9	CONSTRUCTION OF PERMANENT CAMPUS OF IISER KOLKATA AT HARINGHANTA KALYANI NADIA	URBAN DEVELOPMENT	CPWD	02/2014	09/2015	03/2018	156.57	156.57	80.60	0.00	30
---------	--	-------------------	------	---------	---------	---------	--------	--------	-------	------	----

^ - Cost Overrun = [(Anticipated - Original Cost.)/Original Cost] \*100

\$- Time overrun = Anticipated Date of Commissioning minus Original Date of Commissioning

## STATEMENT REFERRED TO IN REPLY TO PART (a) &amp; (b) OF LOK SABHA UNSTARRED QUESTION NO 5097 DUE FOR ANSWER ON 5.04.2017

## STATE/UT-WISE DETAILS OF CENTRAL SECTOR PROJECTS COSTING Rs. 150 CRORE AND ABOVE SHOWING BOTH TIME AND COST OVERRUNS (as on 01.02.2017)

S N	PROJECT	SECTOR	IMPLEMENTING AGENCY	DATE OF APPROVAL (month/year)	ORIGINAL DATE OF COMMISSIONING (month/year)	ANTICIPATED DATE OF COMMISSIONING (month/year)	COST ORIGINAL (Rs. In crore)	COST ANTICIPATED (Rs. In crore)	REPORTED CUMULATIVE EXPENDITURE (Rs. In crore)	COST OVERRUN ^ (%)	TIME OVERRUN \$ (MONTHS)
<b>ANDAMAN &amp; NICOBAR ISLANDS</b>											
1	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT VSI AIRPORT, PORTBLAIR	CIVIL AVIATION	AAI	10/2013	09/2018	06/2020	314.61	441.33	26.35	40.28	21
<b>ANDHRA PRADESH</b>											
2	NANDYAL-YERRAGUNTLA(NL),SCR	RAILWAYS	SCR	03/1996	02/2009	12/2017	155.74	966.98	924.00	520.89	106
3	OBULAVARIPALLE-KRISHNAPATNAM(RVNL)	RAILWAYS	RVNL	07/2006	03/2008	03/2020	743.00	1825.00	1154.14	145.63	144
4	REVAMPING OF SINTER MACHINES - 1 AND 2	STEEL	RINL	12/2009	10/2016	12/2017	343.00	488.40	142.68	42.39	14
<b>ARUNACHAL PRADESH</b>											
5	KAMENG HYDROELECTRIC PROJECT (NEEPCO)	POWER	NEEPCO	12/2004	12/2009	10/2017	2496.90	6179.96	5331.03	147.51	94
6	PARE HYDRO ELECTRIC PROJECT	POWER	NEEPCO	12/2008	08/2013	05/2017	573.99	1337.76	1341.09	133.06	45
<b>ASSAM</b>											
7	CONSTRUCTION OF ONE ETP AND THREE ETPS CUM WATER INJECTION PLANTS(WIP)	PETROLEUM	ONGC	06/2010	01/2014	11/2019	202.94	341.70	2.95	68.37	70
8	UPGRADATION OF CRUDE OIL PUMP STATIONS OF NAHARKATIYA-BARAUNI CRUDE OIL TRUNK PIPELINE	PETROLEUM	OIL	09/2012	03/2015	05/2017	871.35	1200.00	830.93	37.72	26
9	BONGAIGAON THERMAL POWER PROJECT	POWER	NTPC	01/2008	09/2011	06/2017	4375.35	6749.18	6405.00	54.25	69
10	LUMDING-SILCHAR JIRIBAM, BADARPUR-BARAIGRAM KUMARGHAT NATIONAL PROJECT	RAILWAYS	NFR	04/1996	03/2009	03/2017	1676.31	7000.00	6630.23	317.58	96
11	BPUTRA BRIDGE AT BOGIBIL AND LINK LINES NEFR	RAILWAYS	NFR	09/1997	04/2008	06/2018	1500.00	5000.00	4464.70	233.33	122



12	MAIBANG TO LUMDING (AS-25), KM.83.400 TO KM.111.000	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	04/2009	05/2017	199.81	385.13	237.03	92.75	97
13	MAIBANG TO LUMDING (AS-24), KM.111.000 TO KM.126.450	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	11/2008	02/2017	155.04	280.13	204.64	80.68	99
14	HARANGAJO TO MAIBANG, NH-54	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	07/2009	03/2017	196.00	331.23	403.94	68.99	92
15	BRAHMPUTRA BRIDGE, NH NO-31	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	04/2010	02/2017	217.61	309.56	436.38	42.25	82
16	HARANGAJO TO MAIBANG (AS-23), KM.126.450 TO KM.140.700	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	02/2009	02/2017	280.00	361.00	442.64	28.93	96
<b>BIHAR</b>											
17	BARH STPP(3X660MW) NTPC	POWER	NTPC	02/2005	01/2011	05/2018	8692.97	15095.67	12694.00	73.65	88
<b>CHHATTISGARH</b>											
18	JAGANNATHPOR OCP(3.00MTY)	COAL	SECL	09/2008	03/2015	03/2020	152.43	459.59	53.25	201.51	60
19	MARKETING TOP AT KORBA	PETROLEUM	IOCL	01/2011	09/2016	02/2017	141.86	222.81	189.51	57.06	5
20	SYSTEM STRENGTHENING IN RAIPUR WARDHA CORRIDOR FOR IPP PROJECTS IN CHHATTISGARH	POWER	PGCIL	01/2012	01/2015	03/2017	1422.85	1875.13	1721.72	31.79	26
21	SYSTEM STRENGTHENING IN NORTH AND WEST PART OF WR FOR IPP PROJECTS IN CHATTISGARH	POWER	PGCIL	12/2011	08/2014	12/2017	1746.65	2228.71	1822.73	27.60	40
22	TRANSMISSION SYSTEM STRENGTHENING IN WESTERN PART OF WR FOR IPPS GENERATION PROJECTS IN CHATTISGARH	POWER	PGCIL	11/2011	07/2014	06/2017	2127.51	2619.56	2525.03	23.13	35
23	SALKA ROAD -ANUPNAGAR LINE DOUBLING	RAILWAYS	RVNL	09/2006	03/2010	12/2017	324.90	516.40	441.77	58.94	93
<b>GUJARAT</b>											
24	BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR)	RAILWAYS	WR	04/2008	03/2012	03/2019	318.24	321.62	58.86	1.06	84

25	GUJARAT/MAHARASHTRA BORDERSURAT-HAZIRA PORT SECTION	ROAD TRANSPORT AND HIGHWAYS	NHAI	03/2010	09/2012	03/2017	1509.10	3237.87	3407.69	114.56	54
<b>HARYANA</b>											
26	PANIPAT-JALANDHAR 6 LANE(KM 96 TO 387.1 KM)	ROAD TRANSPORT AND HIGHWAYS	NHAI	05/2009	11/2011	08/2017	1108.00	2288.00	3864.02	106.50	69
<b>HIMACHAL PRADESH</b>											
27	PARBATI HEP (4X200 MW) (NHPC) II	POWER	NHPC	09/2002	09/2009	12/2018	3919.59	8398.75	6086.47	114.28	111
<b>JAMMU AND KASHMIR</b>											
28	KISHANGANGA HEP (3X110 MW)	POWER	NHPC	01/2009	01/2016	01/2018	3642.04	5783.17	4800.42	58.79	24
29	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR	RAILWAYS	NR	03/1995	11/2002	12/2018	2500.00	19565.00	14922.23	682.60	193
<b>JHARKHAND</b>											
30	BOKARO THERMAL POWER STATION-A	POWER	DVC	08/2006	12/2011	02/2017	2313.00	4366.64	3820.69	88.79	62
31	MANDARHILL-DUMKA-RAMPURHAT (NL),ER	RAILWAYS	ER	04/1995	12/2011	03/2020	900.05	1125.89	1035.41	25.09	99
32	GOELKERA-MANOHARPUR,(LD)(SER)	RAILWAYS	RVNL	03/1997	02/2006	12/2019	261.70	318.00	299.61	21.51	166
<b>KARNATAKA</b>											
33	BANGALORE METRO RAIL PROJECT	URBAN DEVELOPMENT	MRTD	05/2006	06/2011	04/2017	6395.00	14405.01	14282.31	125.25	70
<b>KERALA</b>											
34	LPG TERMINAL AT KOCHI	PETROLEUM	IOCL	10/2015	10/2017	08/2018	607.06	714.25	144.74	17.66	10
<b>MADHYA PRADESH</b>											
35	NIGAMI OC EXPANSION PROJECT 10 MTY TO 15 MTY, SINGRAULI	COAL	NCL	10/2007	03/2012	03/2017	259.40	486.57	250.31	87.58	60
36	BHOPAL BINA 3D LINE DOUBLING	RAILWAYS	RVNL	09/2007	03/2010	06/2017	687.20	950.00	963.74	38.24	87
37	FOUR LANING OF GWALIOR-SHIVPURI	ROAD TRANSPORT AND HIGHWAYS	NHAI	05/2013	11/2015	03/2017	1055.00	1601.77	1383.55	51.83	16
38	INDORE-JHABUA-GUJRAT/MP	ROAD TRANSPORT AND HIGHWAYS	NHAI	10/2010	04/2013	03/2017	1175.00	1206.10	1206.10	2.65	47
<b>MAHARASHTRA</b>											

39	NEW SEWAGE TREATMENT PLANT PACKAGE, RCF TROMBAY	FERTILISERS	RCF	10/2014	11/2016	09/2017	197.79	209.44	79.51	5.89	10
40	CONVERSION OF RIG SAGAR SAMRAT TO MOBILE OFFSHORE PRODUCTION UNIT(MOPS)	PETROLEUM	ONGC	03/2011	05/2013	05/2017	861.79	1256.72	1057.18	45.83	48
41	INTEGRATED DEVELOPMENT OF B-127 FIELDS	PETROLEUM	ONGC	12/2011	03/2015	03/2018	2059.63	2665.65	1130.70	29.42	36
42	MH NORTH REDEVELOPMENT PHASE III	PETROLEUM	ONGC	06/2014	05/2017	05/2018	5706.47	5813.25	5088.83	1.87	12
43	WESTERN REGION STRENGTHENING SCHEME-V	POWER	PGCIL	12/2007	09/2010	12/2017	477.69	738.48	634.29	54.59	87
44	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE(MTP)	RAILWAYS	MRTP	03/1996	03/2004	03/2020	495.44	1781.98	557.65	259.68	192
45	MUMBAI URBAN TRANSPORT PROJECT PHASE-II	RAILWAYS	MRTP	04/2008	03/2014	03/2019	5300.00	7986.04	2423.55	50.68	60
46	AMRAVATI-NARKHER NL(CR)	RAILWAYS	CR	06/1994	06/1999	12/2020	663.01	858.23	680.93	29.44	258
47	CONSTRUCTION OF OFFSHORE CONTAINER BERTHS AND DEVELOPMENT OF CONTAINER TERMINAL ON BOT BASIS IN MUMBAI HARBOUR	SHIPPING AND PORTS	MUMBAI PORT TRU	01/2007	12/2010	12/2018	366.39	669.46	415.01	82.72	96
48	OFFICE BUILDING FOR INCOME TAX DEPARTMENT ON PLOT NO C- 41-43 G BLOCK BANDRA	URBAN DEVELOPMENT	CPWD	02/2011	03/2016	12/2017	241.33	349.33	159.77	44.75	21
<b>MANIPUR</b>											
49	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR)	RAILWAYS	NFR	04/2003	03/2011	03/2020	727.56	9658.00	5918.56	1227.45	108
<b>MIZORAM</b>											
50	TUIRIAL HYDRO ELECTRIC PROJECT (60MW)	POWER	NEEPCO	07/1998	07/2006	09/2017	368.72	1352.53	1137.81	266.82	134
51	BHAIRABI SAIRONG, NL, NEFR	RAILWAYS	NFR	04/2008	04/2014	03/2020	619.34	4600.00	1023.83	642.73	71
<b>MULTI STATE</b>											
52	NATIONAL AUTOMOTIVE TESTING AND RD INFRASTRUCTURE PROJECT (NATRIIP)	HEAVY INDUSTRY	NATIS	04/2011	09/2011	12/2017	1718.00	3827.30	2289.00	122.78	75
53	URAN CHAKAN SHIKRAPUR LPG PIPELINE	PETROLEUM	HPCL	12/2009	10/2014	03/2018	309.81	462.79	318.90	49.38	41

54	SECONDARY TANK FARM WITH DEHYDRATION FACILITY AND EFFLUENT TREATMENT PLANT AT MADHUBAN	PETROLEUM	OIL	07/2011	03/2017	06/2018	352.56	439.03	5.87	24.53	15
55	INTEGRATED DEVELOPMENT OF VASHISTA AND S-1 FIELDS	PETROLEUM	ONGC	05/2013	04/2016	12/2017	4124.35	4259.49	2122.24	3.28	20
56	TRANSMISSION SYSTEM ASSOCIATED WITH PALLATANA GBPP and BPTS.	POWER	PGCIL	02/2010	12/2012	02/2018	2144.00	2932.88	2431.10	36.79	62
57	EASTERN REGION STRENGTHENING SCHEME- III	POWER	PGCIL	07/2010	11/2012	12/2017	1272.80	1731.10	1358.23	36.01	61
58	SYTEM STRENGTHENING XIII OF SR GRID	POWER	PGCIL	10/2011	06/2014	12/2017	487.49	639.46	475.32	31.17	42
59	NORTH- EAST NORTH WESTERN INTERCONNECTOR I PROJECT	POWER	PGCIL	02/2009	08/2013	12/2017	11130.19	13762.80	12137.80	23.65	52
60	SYSTEM STRENGTHENING IN NR FOR SASAN AND MUNDRA (UMPP)	POWER	PGCIL	12/2009	08/2012	01/2017	1216.83	1428.87	1092.09	17.43	53
61	SYTEM STRENGTHENING OF SOUTHERN REGION - XIV	POWER	PGCIL	12/2011	08/2014	12/2017	297.33	346.79	339.27	16.63	40
62	TR. SYSTEM ASSOCIATED WITH MUNDRA ULTRA MEGA POWER PROJECT	POWER	PGCIL	10/2008	10/2012	02/2018	4824.12	5071.94	4420.88	5.14	64
63	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR)	RAILWAYS	WCR	09/1998	05/2008	03/2023	247.66	6093.31	1271.49	2360.35	178
64	GONDIA-JABALPUR(GC),(SECR)	RAILWAYS	SECR	02/1997	03/1998	12/2019	386.30	1776.81	1181.00	359.96	261
65	NEW MAYNAGURI TO JOGIGHOPA VIA CHANGRABANDHA (NL),NEFR	RAILWAYS	NFR	04/2000	12/2008	03/2019	733.00	3010.00	2419.18	310.64	123
66	GWALIOR-SEOPURKALA WITH EXTENSION TO KOTA (GC)	RAILWAYS	NCR	04/2011	02/2020	12/2022	1176.09	3845.60	1.92	226.98	34
67	DHOLPUR-SIRMUTTRA WITH EXTENSION TO GANGAPURCITY AND MOHARI-TANTPUR AND TANPUR-BANSI PAHARPUR	RAILWAYS	NCR	04/2010	02/2019	12/2022	622.41	2030.50	12.23	226.23	46
68	JAGGAYYAPET - MELLACHERUVU	RAILWAYS	SCR	04/2007	01/1999	06/2017	313.24	554.70	461.48	77.08	221
<b>NAGALAND</b>											
69	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR)	RAILWAYS	NFR	04/2006	03/2015	03/2020	850.00	3000.00	171.69	252.94	60

ODISHA											
70	HINGULA OC-II EXP. PH-III (15 MTY)	COAL	MCL	11/2008	03/2013	03/2019	479.53	479.63	188.68	0.02	72
71	SUKINDA ROAD - ANGUL (NL)(ECOR)	RAILWAYS	RVNL	04/1998	02/2015	12/2019	183.23	1202.70	294.14	556.39	58
72	KHURDA ROAD - BARANG 3RD LINE (DL) (ECOR)	RAILWAYS	RVNL	04/2000	03/2009	02/2017	133.41	340.00	344.04	154.85	95
73	RAJATGARH-BARANG(LD),ECOR	RAILWAYS	RVNL	04/1999	02/2009	02/2017	166.16	370.00	363.32	122.68	96
74	WIDENING AND STRENGTHENING OF EXISTING SL IL TO 2 LANE CARRIAGEWAY WITH PAVED SHOULDER FROM KM 256.880 TO KM 296.515 OF NH 59 ERSTWHILE NH 217 FROM KM 400.0 TO KM 439.635	ROAD TRANSPORT AND HIGHWAYS	MORTH	03/2014	05/2016	03/2017	162.51	163.00	91.92	0.30	10
75	WIDENING AND STRENGTHENING OF EXISTING SL IL TO 2 LANE CARRIAGEWAY WITH PAVED SHOULDER INCLUDING GEOMETRICS FROM KM 68.260 TO KM 118.370 OF NH 59 ERSTWHILE NH 217 FROM KM 213.890 TO KM 264.000	ROAD TRANSPORT AND HIGHWAYS	MORTH	03/2014	05/2016	06/2017	191.50	192.00	46.64	0.26	13
76	IMPROVEMENT FROM KM 0 TO KM 68.0 (KANAKTORA TO JHARSUGUDA SECTION) TO 2 LANE CARRIAGEWAY WITH PAVED SHOULDERS INCLUDING BY PASS AT BELPAHAR AT KM 52 OF NH 200 (NEW NH 49 FROM KM 197.300 TO KM 265.300	ROAD TRANSPORT AND HIGHWAYS	MORTH	12/2013	05/2016	03/2017	319.80	320.00	212.33	0.06	10
77	REHABILITATION AND UPGRADING TO 2 LANE WITH PAVED SHOULDER CONFIGURATION AND STRENGTHENING OF NAUPARHA TO BANGO MUNDA SECTION (KM 90 TO KM 158) OF NH 217 IN THE STATE OF ORISSA UNDER PHASE I OF NHIIP	ROAD TRANSPORT AND HIGHWAYS	MORTH	08/2013	06/2016	03/2017	171.96	172.00	53.85	0.02	9
RAJASTHAN											
78	50 MW CAPACITY WIND POWER PROJECT UNDER PHASE II	PETROLEUM	HPCL	11/2011	03/2013	01/2017	310.00	370.00	325.80	19.35	46

79	CHAMBAL BRIDGE, NH-76 (RJ-5)	ROAD TRANSPORT AND HIGHWAYS	NHAI	12/2003	02/2010	05/2017	275.00	281.31	226.32	2.29	87
80	DEVELOPMENT OF PERMANENT CAMPUS FOR IIT JODHPUR (PHASE-1), AT KARWAR, NH-65, JODHPUR RAJASTHAN	URBAN DEVELOPMENT	CPWD	08/2014	03/2015	07/2017	350.02	479.87	233.50	37.10	28
<b>SIKKIM</b>											
81	CONSTRUCTION OF NEW AIRPORT AT PAKYONG(SIKKIM) AIRPORT	CIVIL AVIATION	AAI	01/2009	01/2011	12/2017	309.46	553.53	454.71	78.87	83
82	SEVOK RANGPO, NEFR	RAILWAYS	NFR	04/2008	12/2015	03/2020	1339.48	4084.69	389.32	204.95	51
<b>TAMIL NADU</b>											
83	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE)	ATOMIC ENERGY	BHAVNI	09/2003	09/2010	10/2017	3492.00	6000.00	5356.82	71.82	85
84	KUDANKULAM APP (NPCIL)	ATOMIC ENERGY	NPCIL	12/2001	12/2008	02/2017	13171.00	22462.00	21994.00	70.54	98
85	KUNADANKULAM APP TRANS SYSTEM (PGCIL)	POWER	PGCIL	05/2005	11/2008	09/2018	1779.29	2187.32	1919.35	22.93	118
<b>TELANGANA</b>											
86	RAMAGUNDAM OC-II EXTENSION	COAL	SCCL	12/2009	03/2012	03/2023	418.97	489.62	481.31	16.86	132
87	RFR OF MANUGURU OC PROJECT	COAL	SCCL	11/2012	03/2016	03/2018	430.45	486.27	121.04	12.97	24
88	MULTI MODAL TRANSPORT SYSTEM(MMTS) PHASE-II HYDERABAD	RAILWAYS	RVNL	04/2012	03/2016	12/2017	632.68	816.55	325.99	29.06	21
<b>TRIPURA</b>											
89	AGARTALA SABROOM, NL, NEFR	RAILWAYS	NFR	04/2008	03/2014	03/2020	813.34	3451.00	1936.18	324.30	72
90	CONSTRUCTION AND MAINTAINANCE OF RURAL ROAD UNDER PMGSY PHASE VIII	STEEL	HSCCL	10/2011	12/2016	07/2017	175.49	206.71	146.51	17.79	7
91	CONSTRUCTION AND MAINTAINANCE OF RURAL ROAD UNDER PMGSY PHASE V	STEEL	HSCCL	03/2007	12/2015	03/2017	149.73	175.94	179.14	17.50	15
92	CONSTRUCTION AND MAINTAINANCE OF RURAL ROAD UNDER PMGSY PHASE VI	STEEL	HSCCL	12/2007	12/2016	03/2017	202.61	227.00	203.43	12.04	3
<b>UTTARAKHAND</b>											
93	UTRATIA-ZAFRABAD, NR (LINE DOUBLING)	RAILWAYS	NR	04/2006	03/2010	03/2017	325.00	1581.53	690.91	386.62	84
<b>UTTARAKHAND</b>											

94	TEHRI PUMPED STORAGE PLANT(1000MW)	POWER	THDCIL	07/2006	02/2016	09/2019	1657.00	2978.86	2068.02	79.77	43
95	TAPOVAN-VISHNUGAD HEP (4X130MW)	POWER	NTPC	11/2006	03/2013	06/2019	2978.48	3846.30	3053.00	29.14	75

^ - Cost Overrun = [(Anticipated - Original Cost.)/Original Cost] \*100

\$- Time overrun = Anticipated Date of Commissioning minus Original Date of Commissioning

