GOVERNMENT OF INDIA MINISTRY OF RAILWAYS

LOK SABHA UNSTARRED QUESTION NO. 1727 TO BE ANSWERED ON 26.07.2017

PENDING PROJECTS IN GUJARAT

[†]1727. SHRI MANSUKHBHAI DHANJIBHAI VASAVA: SHRI RAJESHBHAI CHUDASAMA:

Will the Minister of RAILWAYS be pleased to state:

- (a) whether many railway projects are pending in Gujarat;
- (b) if so, the project-wise details and status thereof; and
- (c) the project-wise funds provided in the current financial year for these projects?

ANSWER

MINISTER OF STATE IN THE MINISTRY OF RAILWAYS

(SHRI RAJEN GOHAIN)

(a) to (c): A Statement is laid on the Table of the House.

STATEMENT REFERRED TO IN REPLY TO PARTS (a) TO (c) OF UNSTARRED QUESTION NO. 1727 BY SHRI MANSUKHBHAI DHANJIBHAI VASAVA AND SHRI RAJESHBHAI CHUDASAMA TO BE ANSWERED IN LOK SABHA ON 26.07.2017 REGARDING PENDING PROJECTS IN GUJARAT

(a) to (c): The details of pending/ongoing railway projects falling fully/partly in the State of Gujarat, their anticipated cost, funds allocated/spent thereon are as under:

₹ in crore.

S. No.	Name of Project	Year of sanction	Anticipa -ted cost	Expendi- ture incurred upto March, 2017	2017-	Status
1.	Chhota Udepur- Dhar (157 km)	2007-08	1347.26	350.45	140.00	Work in Chhotaudepur- Motisadli (24 km.) and Motisadli- Alirajpur (26.00 km.) sections are in advanced stage of completion.
2.	Dahod-Indore via Sardarpur, Jhabua & Dhar (200.97 km) incl. MM for change in aligment via Amjhera (4.82 km)		1640.04	350.68	140.00	Section from Indore-Tihi (21.00 km.) completed and commissioned .Work in Pithampur-

_		-2-			
				Sagor	(9.12
				km.)	and

--2/-

						Dahod- Katwara (11.4
						km.) sections are in
						advanced
						stage of
						Progress.
						Land
						acquisition
						has been taken up in
						taken up in balance
						stretches.
3.	Taranga Hill –	2017-18	1695.72	0.00	10.00	This is a new
	Abu Road via					work. Detailed
	Ambaji (89.38					Project Report
	km.)*					is under pre-
4.	Bhimnath –	2016-17	303.10	0.02	40	preparation. This is a new
	Dholera (28	2010-17	303.10	0.02	-0	work. Detailed
	km)*					Project Report
						is under
						preparation.
	Gauge conversion					
1.	Ahmedabad-	2012-13	975.62	137.88	125.00	U
	Botad (170.48 km)					executed by Rail Vikas
	KIII)					Nigam Ltd.,
						Earthwork,
						Ballast supply,
						bridges works,
						etc. have been
		0000.00	4000		400.00	taken up.
2.	Ahmedabad- Himmatnagar-	2008-09	1662	392.70	422.00	Work in Asarva-
	Udaipur (299.2					Asarva- Himmatnagar
	km) including					section (85.40
	, Modasa-					•
	Shamlaji Road					3/-

----3/-

			-3-			
	(22.53 km)					km.) is in advanced stage of completion. Earthwork, bridges work, etc. have been taken up in balance stretches.
3.	Ahmedabad- Mehsana (68.78 km)	2015-16	477.56	5.38	128.13	Earthwork, bridges work, ballast supply etc. have been taken up.
4.	Bhildi-Viramgam (157 km) with new MM for Mahsana- Taranga Hill (57.4 km)	1990-91	742.65	318.33	125.00	Gauge conversion of Patan- Viramgam section (104.36 km.) has been commissioned . Work in Patan-Bhildi (51.00 km.) new line and Mehsana- Vadnagar (33.00 km) GC sections are in advanced stage of completion.
5.	Bhuj-Naliya (101.35 km) with extension from Naliya to Vayor (24.65 km)	2008-09	321.62	111.35	35.00	Work in Bhuj- Beshalpur (29.50 km.) section is in advanced stage of completion.

			-4-			
6.	Dhasa-Jetalsar (104.44 km)	2012-13	644.38	21.19	50.00	The work is being executed by Rail Vikas Nigam Ltd. (RVNL). Earthwork, Bridges work, ballast supply, etc. have been taken up.
7.	Miyagam Karjan- Dabhoi- Samalaya GC (96.46 km) with electrification	2011-12	935.00	1.79	25.00	Earthwork, bridges work, etc. have been taken up.
8.	Rajkot-Veraval, Wansjalia- Jetalsar with new MM for Shapur-Saradiya (46 km), Veraval- Somnath (281 km) NL & Somnath- Kodinar (36.91 km)	1994-95	1329.00	523.46	20.00	Rajkot-Veraval GC Veraval- Somnath and Wansjalia- Jetalsar New lines have been commissioned . Land acquisition proposals for 20 villages for 20 villages for Somnath- Kodinar (36.91 Km) new line project have been submitted to the District Authority, Somnath.

--5/-

			-5-			
9.	Samlaya-Timba Road (53.53 km.)*	2017-18	401.48	-	1.00	This is a newwork. DetailedProject reportisunderpreparation.
10.	Samni-Jambusar (24.08 km)*	2017-18	216.72	-	1.00	This is a new work. Detailed Project report is under preparation.
11.	Talala-Delwada (70 km.)*	2017-18	525.30	-	1.00	This is a newwork. DetailedProject reportisunderpreparation.
12.	Veraval-Talala- Visavadar (71.95 km.)*	2017-18	460.23	-	1.00	This is a newwork. DetailedProject reportisunderpreparation.
13.	Vijalpur- Ambilyasan (41.53 km.)*	2017-18	309.81	-	1.00	This is a new work. Detailed Project report is under preparation.
14.	Adraj Moti- Vijalpur (39.75 Km.)*	2017-18	296.54	-	1.00	This is a new work. Detailed project report is under preparation.
15.	Chanasma-Rauj (12.65 km)*	2017-18	96.23	-	1.00	This is a new work. Detailed Project report is under preparation.
16.	Dabhoi-Chandod GC with extension upto Kewadiya (49.75 km.)*	2017-18	691.84	-	1.00	This is a new work. Detailed Project report is under preparation.

			-6-			
17.	Himmatnagar- Khedbrahma (54.83 km)*	2017-18	354.89	-	1.00	This is a new work. Detailed Project report is under preparation.
18.	Jambusar- Vishvamitri (48.2 km.)*	2017-18	433.80	-	1.00	This is a new work. Detailed Project report is under preparation.
19.	Junagadh- Visavadar (42.28 km.)*	2017-18	253.68	-	1.00	This is a new work. Detailed Project report is under preparation.
20.	Kalol-Kadi- Katosan Road (37.23 km.)*	2017-18	279.23	-	1.00	This is a new work. Detailed Project report is under preparation.
21.	Katosan Road- Chanasma (51.72 km.)*	2017-18	387.90	-	1.00	This is a new work. Detailed Project report is under preparation.
22.	Khijadiya- Visavadar (91.27 km.)*	2017-18	547.62	-	1.00	This is a new work. Detailed Project report is under preparation.
23.	Nadiad-Petlad (37.26 km.)*	2017-18	335.34	-	1.00	This is a new work. Detailed Project report is under preparation.
24.	Petlad-Bhadran (22.5 km.)*	2017-18	202.50	-	1.00	This is a new work. Detailed Project report is under preparation.

	1	1	-/-			1
25.	Kodinar (26.00 km.)*	2017-18	193.20	-	1.00	This is a new work. Detailed Project report is under preparation.
	Doubling					
1.	Abu Road- Sarotra Road Patch Doubling (23.12 km)	2010-11	131.41	103.14	15.42	Work is being executed by Rail Vikas Nigam Ltd. (RVNL). Work in Maval –Sri Amirgarh (8.2 km.) and Sri Amrigarh- Sarodtra Road (5.4 km.) sections are in advanced stage of completion.
2.	Anand-Godhra (79.00 Km.)*	2017-18	683.00	-	1.00	This is a new work. Detailed Project report is under preparation.
3.	Palanpur- Samakhayali (274.73 km)	2013-14	1548.66	153.08	125.00	Work is being executed by Rail Vikas Nigam Ltd. (RVNL). Earthwork, bridges works, ballast supply etc. have been taken up.

---8/-

	1	1	-8-			1
4.	Sarotra Road- Karjoda Patch doubling (23.59 km)	2010-11	154.13	75.01	22.78	Work is being executed by Rail Vikas Nigam Ltd. (RVNL). The work is in advanced stage of completion.
5.	Surat-Kosamba PH-I of 3 rd line between Vadodara and Virar (35 km)	2000-01	245.00	-	-	Projecthasbeen frozen inviewofWesternDedicatedFreightCorridor.
6.	Surendranagar- Rajkot (116.17 km)	2015-16	1315.23	230.00	250.70	Work in Surendranagar -Chamaraj (7.04 km.) section is in advanced stage of completion. Earth work, bridges work, etc. have been taken up in the remaining stretches.
7.	Udhna-Jalgaon with electrification (306.93 km)	2008-09	2163.80	1731.75	610.00	Chalthan- Nandurbar (146 km.) and Hol-Amalner- Paldhi (77 km.) have been commissioned

---9/-

-			~			
						. Work in balance section is in advanced stage of completion.
8.	Vatva- Ahmedabad 3 rd line with Automatic signaling (7.5 km)	2013-14	42.00	16.44	20.00	Earthwork, bridges work ballast supply, etc. have been taken up.
9.	Vatva- Ahmedabad- Sabarmati 4 th line (17.90 km)	2015-16	231.43	2.2	20.00	Earthwork, bridges work ballast supply, etc. have been taken up.
10.	Viramgam- Samakhiali (182.23 km)	2011-12	1196.00	633.76	308.00	Sections Viramgam- Sadla (21 km.) & Jatpipli- Sukhpur (52.50 km.) have been commissioned . Work is in progress in the remaining sections.

* All these projects have been included in the Budget with the provision that expenditure on these projects will be made only after following all due processes/mandatory approvals and sanctions.

-9-