

GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS

LOK SABHA
UNSTARRED QUESTION NO. 3277
ANSWERED ON 15TH MARCH, 2018

BAN ON COMPANIES FOR BIDDING

3277. SHRI KUNDARIYA MOHAN BHAI KALYANJI BHAI:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS

सड़क परिवहन और राजमार्ग मंत्री

be pleased to state:

- (a) whether a number of Highway projects have been delayed or terminated for defaults;
- (b) if so, the details thereof;
- (c) whether the Government/NHAI proposes to impose a ban on some infrastructure companies to bid for road projects during the next few years; and
- (d) if so, the details thereof indicating the names of such groups?

ANSWER

THE MINISTER OF STATE IN THE
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS

(SHRI MANSUKH L. MANDAVIYA)

- (a) to (b) Yes Madam. The details of delayed Highways project is in Annexure-1 and of terminated Highway Project is in Annexure-2.
- (c) No Madam.
- (d) Question does not arise.

Annexure-1

ANNEXURE REFERRED TO IN REPLY OF PART (a) AND (b) OF LOK SABHA UNSTARRED QUESTION NO. 3277 ANSWERED ON 15.03.2018 ASKED BY SHRI KUNDARIYA MOHAN BHAI KALYANJI BHAI REGARDING 'BAN ON COMPANIES FOR BIDDING'

Details of delayed projects

S.No	Project Name	NH No	Start Date	Completion date as per contract	Likley date of Completion	State Name	NHDP Phase	Actual Award Date
1	Kudapa-Mydukur-Kurnool	18	Nov-2010	May-2013	Mar-2018	Andhra Pradesh	III	Feb-2009
2	Nalbari to Bijni (AS-6)	31	Nov-2005	Jun-2009	Mar-2018	Assam	II	Mar-2005
3	Nalbari to Bijni (AS-7)	31	Oct-2005	Apr-2008	Mar-2018	Assam	II	May-2005
4	Brahmputra Bridge (AS-28)	31	Oct-2006	Apr-2010	Mar-2018	Assam	II	May-2006
5	Harangajo to Maibang (AS-22)	54	Nov-2011	Apr-2014	Mar-2018	Assam	II	Jun-2006
6	Harangajo to Maibang (AS-23)	54	Aug-2006	Feb-2009	May-2018	Assam	II	Mar-2006
7	Maibang to Lumding (AS-27)	54	Oct-2006	Apr-2009	Oct-2018	Assam	II	Feb-2006
8	Maibang to Lumding (AS-26)	54	Jul-2011	Jan-2014	Sep-2018	Assam	II	Nov-2005
9	Maibang to Lumding (AS-25)	54	Jan-2011	Jul-2013	Mar-2018	Assam	II	Dec-2005
10	Maibang to Lumding (AS-24)	54	Jan-2011	Jul-2013	Mar-2018	Assam	II	Nov-2005
11	Dharamtul to Sonapur (AS-20)	37	Nov-2005	May-2008	Mar-2018	Assam	II	Apr-2005
12	Sonapur to Guwahati (AS-3)	37	Sep-2005	Jun-2009	Mar-2018	Assam	II	Mar-2005
13	Balance work of 4 laning of Gorakpur -Gopalganj	28	Jun-2015	Jun-2017	Apr-2018	Bihar	II	May-2015
14	Patna- Muzaffarpur	19 & 77	Aug-2010	Feb-2013	Jun-2018	Bihar	III	Nov-2009
15	Two laning with PS of Chhapra - Gopalganj	85	Dec-2015	Dec-2017	Jun-2018	Bihar	III	Aug-2015
16	2-Laning with PS Khagaria - Purnea	31	May-2011	Feb-2014	Mar-2018	Bihar	III	Feb-2011
17	Patna - Bakhtiarapur	30	Sep-2011	Mar-2014	Mar-2018	Bihar	III	Dec-2010
18	4 Laning of Chappra-Hajipur(Approved Length 153 Km)	19	Jan-2011	Jul-2013	Mar-2018	Bihar	III	May-2010
19	2 Laning of Muzaffarpur - Sonbarsa(Approved Length 89 Km)	77	May-2011	Nov-2013	Mar-2018	Bihar	III	Jul-2010

S.No	Project Name	NH No	Start Date	Completion date as per contract	Likley date of Completion	State Name	NHDP Phase	Actual Award Date
20	2 Laning of Mokama-Munger(Approved Length 70 Km)	80	May-2011	May-2013		Bihar	III	May-2010
21	Varanasi-Aurangabad	2	Sep-2011	Mar-2014	Mar-2018	Bihar[135]/ Uttar Pradesh[57.4]	V	Apr-2010
22	Four laning of Orissa/Chhattisgarh Border - Aurang section	6	Feb-2013	Aug-2015	Mar-2018	Chhattisgarh	IV	Aug-2011
23	Ahmedabad to Vadodara Section	8	Jan-2013	Dec-2015	Mar-2018	Gujarat	V	Apr-2011
24	Vadodara-Surat Section	8	Mar-2014	Aug-2016	May-2018	Gujarat	V	Apr-2012
25	Gujarat/Maharashtra Border-Surat - Hazira Port Section	6	Mar-2010	Sep-2012	Aug-2018	Gujarat	III	Feb-2009
26	Kandla - Mundra Port(Approved Length 73 Km)	8A	Jan-2011	Jul-2013	Mar-2018	Gujarat	III	Jan-2010
27	Surat - Dahisar (Six lane)	8	Feb-2009	Aug-2011		Gujarat[118.2]/ Maharashtra[120.77]	V	Feb-2008
28	Four laning of Kaithal - Rajasthan border	65	Jul-2015	Jan-2018	Jun-2018	Haryana	IV	May-2014
29	Four Laning of Hisar - Dabwali section with PS - Package -I	10	Aug-2015	Feb-2018	Feb-2018	Haryana	IV	Mar-2015
30	Rohtak - Bawal(Approved Length 97 Km)	71	May-2011	Nov-2013	Mar-2018	Haryana	III	Feb-2010
31	Delhi/Haryana Border to Rohtak	10	May-2008	May-2010	Mar-2018	Haryana	III	Jul-2007
32	Panipat - Jalandhar (Six lane)	1	May-2009	Nov-2011	Mar-2018	Haryana[116]/ Punjab[175.1]	V	Feb-2008
33	Gurgaon - Kotputli - Jaipur (Six lane)	8	Apr-2009	Oct-2011	Mar-2018	Haryana[64.3]/ Rajasthan[161.3]	V	Feb-2008
34	Delhi - Agra(Approved Length 180.3 Km)	2	Oct-2012	Apr-2015	Mar-2018	Haryana[74]/ Uttar Pradesh[105.5]	V	May-2010
35	Four Laning of Kiratpur-Ner Chowk Section	21	Nov-2013	Nov-2016	Apr-2019	Himanchal Pradesh	III	Feb-2012
36	Jammu - Udampur	1A	Jun-2011	Jun-2014	Mar-2018	Jammu Kashmir	II	Apr-2010
37	Srinagar to Banihal	1A	Jun-2011	Jun-2014	Dec-2018	Jammu Kashmir	II	Sep-2010

S.No	Project Name	NH No	Start Date	Completion date as per contract	Likley date of Completion	State Name	NHDP Phase	Actual Award Date
38	Quazigund-Banihal	1A	Jun-2011	Jun-2016	Mar-2019	Jammu Kashmir	II	Apr-2010
39	Ranchi - Rargaon - Jamshedpur	33	Dec-2012	Jun-2015	Jul-2018	Jharkhand	III	Mar-2011
40	Six-laning of Barwa Adda-Panagarh	2	Apr-2014	Sep-2016	Mar-2018	Jharkhand[43]/ West Bengal[79.88]	V	Apr-2013
41	4-Laning of Goa/Karnataka Border-Kundapur Section	17	Mar-2014	Aug-2016	Mar-2018	Karnataka	IV	Jul-2012
42	MH/ KNT Border Sangareddy	9	Apr-2014	Sep-2016	Mar-2018	Karnataka	III	Nov-2011
43	Two lane with paved shoulders of Bijapur - Gulbarga - Homnabad - section of NH-218 (New NH No -50)	218	Mar-2015	Sep-2017	Mar-2018	Karnataka	IV	Jan-2015
44	Kundapur-Surathkal & Mangalore-KNT/Kerala Border	17	Sep-2010	Mar-2013	Mar-2018	Karnataka	III	Nov-2009
45	4 laning of Kazhakkottam to Mukkola section of NH-47	47	Jun-2015	Jun-2017	Nov-2018	Kerala	III	May-2015
46	Six lanning of Vadakkancherry - Thrissure section	47	Feb-2010	Oct-2013	Jun-2018	Kerala	II	Feb-2009
47	4 Laning of four stretches of Lakhnadon - Seoni (leftout Stretches) of NH-7	7	Oct-2016	Oct-2017	Apr-2018	Madhya Pradesh	II	Aug-2016
48	Four laning of Gwalior-Shivpuri	3	May-2013	Nov-2015	Apr-2018	Madhya Pradesh	IV	Sep-2011
49	Four Laning of Jabalpur - Lakhnadon	7	Jun-2015	Dec-2017	Jul-2018	Madhya Pradesh	IV	Mar-2015
50	Four Laning of Rewa - Katni - Jabalpur - Package -I	7	Jun-2015	Jun-2017	May-2018	Madhya Pradesh	IV	Mar-2015
51	Four Laning of Rewa - Katni - Jabalpur - Package -II	7	Jun-2015	Jun-2017	May-2018	Madhya Pradesh	IV	Mar-2015
52	Four Laning of Rewa - Katni - Jabalpur - Package -IV	7	Jun-2015	Jun-2017	May-2018	Madhya Pradesh	IV	Mar-2015
53	Indore-Dewas(Approved Length 55 Km)	3	Nov-2010	May-2013	Mar-2018	Madhya Pradesh	V	Mar-2010
54	Indore-Jhabua-Gujrat/MP (Approved Length 168)	59	Oct-2010	Apr-2013	Mar-2018	Madhya Pradesh	III	Dec-2009

S.No	Project Name	NH No	Start Date	Completion date as per contract	Likley date of Completion	State Name	NHDP Phase	Actual Award Date
55	4 Laning of Nagpur Betul	69	Feb-2011	Aug-2014	Jun-2018	Madhya Pradesh[120]/ Maharashtra[56.3]	IV	May-2010
56	Gwalior - Jhansi	75	Jun-2007	Dec-2009		Madhya Pradesh[68.5]/ Uttar Pradesh[11.5]	II	May-2006
57	Four laning from MP/Maharashtra border to Nagpur I/C Kamptee Kanoon and Nagpur bypass	7	Apr-2010	Jun-2012	Mar-2018	Maharashtra	II	Aug-2009
58	4-Laning of Khed - Sinnar Section	50	Feb-2014	Aug-2016	Mar-2018	Maharashtra	IV	Mar-2013
59	4-Laning of Solapur - Yedishi section of NH-211	211	Jan-2015	Jul-2017	May-2018	Maharashtra	IV	Dec-2013
60	Four Laning of Aurangabad - Yedishi	211	Jul-2015	Jan-2018	Dec-2018	Maharashtra	IV	Apr-2014
61	4-Laning of Solapur - Maharashtra/ Karnatka Section	9	Jun-2014	Nov-2016	Mar-2018	Maharashtra	III	Dec-2011
62	Pune – Satara(Approved Length 145)	4	Oct-2010	Mar-2013	Sep-2018	Maharashtra	V	Jan-2010
63	Talegaon-Amravat(Approved Length 58Km)	6	Nov-2009	Nov-2013		Maharashtra	III	Aug-2009
64	Nagpur - kondhali	6	Jun-2006	Dec-2008		Maharashtra	III	Sep-2005
65	Panvel-Indapur	17	Dec-2011	Jun-2014	Mar-2018	Maharashtra	III	Oct-2010
66	Jorbat-Barapani	40	Jan-2011	Jan-2014	Mar-2018	Meghalaya	SARDP-NE	May-2010
67	Six Laning of Chandikhol-Jagatpur-Bhubaneswar(Approved Length 61 Km)	5	Dec-2011	Jun-2014	Mar-2018	Odisha	V	Apr-2010
68	Panikholi-Rimoli (Approved Length 106 Km)	215	May-2013	Oct-2015	Mar-2018	Odisha	III	Aug-2011
69	Jalandhar - Amritsar	1	Jan-2014	Jan-2016	Mar-2018	Punjab	II	Nov-2013

S.No	Project Name	NH No	Start Date	Completion date as per contract	Likley date of Completion	State Name	NHDP Phase	Actual Award Date
70	Improvement of Amritsar bypass by construction of additional structure and service roads on NH-1	1	Nov-2015	Nov-2017	Dec-2018	Punjab	Misc. Projects	Sep-2015
71	Four laning of Kharar - Kurali section of NH-21	21	Dec-2015	Dec-2017	Mar-2018	Punjab	Misc. Projects	Sep-2015
72	Four lanning of Ludhiyana- Talwandi section	95	Mar-2012	Sep-2014	Mar-2018	Punjab	III	Dec-2010
73	Ludhiana - Talwandi	95	Jul-2015	Jul-2016	Mar-2018	Punjab	III	Nov-2014
74	Two laning with paved shoulder Barmer - Sanchor - Gujarat boder (up to Gandhav Bridge) section of NH-15	15	Aug-2015	Feb-2018	May-2018	Rajasthan	IV	Jan-2015
75	Two Laning with PS of Uncha Nagla - Khanuwara - Roppas -Dholpur	123	Feb-2016	Feb-2018	Mar-2018	Rajasthan	IV	Aug-2015
76	Deoli - Kota	12	Jan-2011	Jul-2013	Mar-2018	Rajasthan	III	Apr-2010
77	Padi - Dahod	113	Nov-2014	May-2017	May-2018	Rajasthan	IV	Jan-2014
78	Two laning with Paved shoulder of Karauli - Dholpur	11B	Sep-2014	Sep-2016	Aug-2018	Rajasthan	IV	Feb-2014
79	Jaisalmer - Barmer	15	Aug-2015	Feb-2018	Mar-2018	Rajasthan	IV	Apr-2014
80	2-Lane with paved shoulder with provision of Capacity Augmentation of Rajasthan Border-Fatehpur-Salasar Section	65	Feb-2014	Aug-2016	Jun-2018	Rajasthan	IV	Nov-2012
81	Two Laning with PS of Nagapattinam - Thanjavur	67	Jun-2015	Dec-2017	Aug-2018	Tamil Nadu	III	Mar-2015
82	Six Laning of Krishnagiri-walajhapet section	46	Jun-2011	Dec-2013	Dec-2018	Tamil Nadu	V	Mar-2010
83	Four Laning of Madurai - Ramanathapuram (km 5. to km 81) and Two laning with PS km 81 to km 120	49	May-2015	Nov-2017	Aug-2018	Tamil Nadu	III	Apr-2015

S.No	Project Name	NH No	Start Date	Completion date as per contract	Likley date of Completion	State Name	NHDP Phase	Actual Award Date
84	Trichy - Karur	67	Jan-2008	Jul-2010	Mar-2020	Tamil Nadu	III	Mar-2007
85	2 Laning of Dindigul-Perigulam-Theni-Kumili	220	Sep-2011	Aug-2013	Dec-2018	Tamil Nadu	III	May-2010
86	2-Laning of Krishnagiri-Tindivanam (Approved Length 170 Km.)	66	Apr-2012	Apr-2014	Apr-2019	Tamil Nadu	III	May-2011
87	Two Laning of Trichy - Karaikudi and Trichy Bypass(Approved Length 100 Km)	210 & 67	May-2011	May-2013	Dec-2018	Tamil Nadu	III	May-2010
88	Development of Adiquate Road Connectivity to Chennai -Ennore Port Connectivity	SR	Jun-2011	Jun-2013	Dec-18	Tamil Nadu	I	Dec-2010
89	Tirupati -Tiruthani - Chennai(Approved Length 125.5 Km)	205	Apr-2011	Oct-2013	Dec-2018	Tamil Nadu[61.47]/ Andhra Pradesh[63.23]	III	Apr-2010
90	2-laning with paved shoulders of Tanda -Raebareli	232	Apr-2014	Jan-2016	Mar-2018	Uttar Pradesh	Misc. Projects	Feb-2014
91	2-laning with paved shoulders of Raebareli - Banda section of NH-232	232	Apr-2014	Jan-2016	Mar-2018	Uttar Pradesh	Misc. Projects	Feb-2014
92	Four laning of Varanasi Bypass	29&56	May-2015	May-2017	Jun-2018	Uttar Pradesh	IV	Jan-2015
93	Etawah -Chakeri (Kanpur)	2	Mar-2013	Sep-2015	Mar-2018	Uttar Pradesh	V	Nov-2011
94	Ghaziabad-Aligarh (Approved Length 106)	91	Feb-2011	Aug-2013	Mar-2018	Uttar Pradesh	III	Dec-2009
95	Muradabad-Bareily (Approved Length 112)	24	Apr-2010	Jun-2013	Mar-2018	Uttar Pradesh	III	Dec-2009
96	Bareily - Sitapur(Approved Length 134 Km)	24	Mar-2011	Sep-2013	Mar-2018	Uttar Pradesh	III	Apr-2010
97	2-Laning with PS Raibariely to Allahabad	24B	Jul-2012	Jan-2014	Sep-2018	Uttar Pradesh	IV	Dec-2010
98	Muzaffarnagar – Haridwar (Approved Length 77)	58, 72	Sep-2011	Mar-2013	Dec-2018	Uttar Pradesh[21]/ Uttaranchal[59]	III	Dec-2009

S.No	Project Name	NH No	Start Date	Completion date as per contract	Likley date of Completion	State Name	NHDP Phase	Actual Award Date
99	Haridwar - Dehradun (Approved Length 69)	72	Nov-2011	Oct-2013	Jun-2018	Uttarakhand	III	Dec-2009
100	2 laning with paved shoulder of Sitarganj - Tanakur section of NH-125	125	Sep-2015	Sep-2017	Jun-2018	Uttarakhand	IV	Oct-2014
101	4-Laning of Kashipur-Sitarganj Section	74	Mar-2014	Aug-2016	Jul-2018	Uttarakhand[74.0]/ Uttar Pradesh[3.2]	IV	Nov-2012
102	2-Laning with PS Sitarganj Bareilly Section	74	Jan-2014	Jan-2016		Uttarakhand[9]/ Uttar Pradesh[65.46]	IV	Oct-2013
103	4 Laning of Brahampore-Faraka	34	Feb-2011	Aug-2013	Dec-2018	West Bengal	III	Feb-2010
104	4 Laning of Faraka-Raiganj	34	Feb-2011	Aug-2013	Mar-2018	West Bengal	III	Feb-2010
105	6-Laning of Dhankuni-Khargpur Section	6	Apr-2012	Sep-2014	Jun-2018	West Bengal	V	Feb-2011
106	Krishnanagar - Berhampore	34	Feb-2012	Jul-2014	Mar-2018	West Bengal	III	Feb-2011
107	Construction of Islampur By pass	31	Jan-2016	Jan-2018	Mar-2018	West Bengal	II	Oct-2015

ANNEXURE REFERRED TO IN REPLY OF PART (a) AND (b) OF LOK SABHA UNSTARRED QUESTION NO. 3277 ANSWERED ON 15.03.2018 ASKED BY SHRI KUNDARIYA MOHAN BHAI KALYANJI BHAI REGARDING 'BAN ON COMPANIES FOR BIDDING'

Status of Terminated/ Foreclosed/withdrawn Contracts

S.No	Project Name	NH No	Length	Funded By	Phase	Cost (Rs in crs)	Agency	State Name	Remarks
1	2 Laning with paved shoulder of Chhapra - Rewaghat - Muzaffarpur section	102	73.08	NHAI	IV	415.71	Supreme Infrastructure India Ltd	Bihar	Re-awarded
2	Hospet - Chitradurga	13	120.03	BOT	IIIB	1033.66	Ramkey Infrasructure Ltd	Karnataka	Re-awarded
3	Jabalpur to Lakhanadone	7	80.82	BOT	IV	776.76	Gannon Dunkerley & Co. Ltd.	Madhya Pradesh	Re-awarded
4	Four laning of Jabalpur-Katni-Rewa Section	7	225.686	BOT	IVB	1895.45	SOMA Tollways Pvt. Ltd.	Madhya Pradesh	Re-awarded
5	Four laning of Shivpuri-Dewas	3	330.21	BOT	IV	2815	GVK Transportations Network Ltd.	Madhya Pradesh	Re-awarded
6	4-laning of Kharar - Kurali	21	14.13	NHAI	Others	298.56	Supreme Infrastructure India Ltd	Punjab	Re-awarded
7	4 Laning of UP/Haryana Border-Yamunanagar-Saha-Barwala- Panchkula	73	107	BOT	IIIB	934.94	Gammon Infrastructure Projects Ltd.	Haryana	Re-awarded
8	Agra-Etawah Bypass	2	124.52	BOT	V	1207	Ramky Infrastructure Ltd.	Uttra Pradesh	Re-awarded
9	2 Laning of Jowai - Meghalaya/Assam Border	44	102	BOT	IIIB	390	Simplex Infrastructure Ltd.	Mehalaya	Re-awarded
10	2 Laning of Forbesganj-Jogwani(Approved Length 13 Km)	57A	9.258	Annuity	IIIB	73.55	GPT-RDS Consortium Ltd	Bihar	Re-awarded

S.No	Project Name	NH No	Length	Funded By	Phase	Cost (Rs in crs)	Agency	State Name	Remarks
11	2-Laning with PS Gopalganj-Chappra	85	92	Annuity	IIIB	325	Abhijeet Infrastructure Ltd.	Bihar	Re-awarded
12	Patna - Buxar	30 & 84	124.85	BOT	IIIB	1129.11	Gammon Infrastructure Projects Ltd	Bihar	Re-awarded
13	2-Laning with paved shoulder of Rehabilitation and augmentation of the Gulabpur-Uniara Section	148D	214	NHAI	IV	523.87	Gammon India Limited	Rajasthan	Re-awarded
14	Barwa Adda Panagarh	2	122.88	BOT	V	1665	IL&FS Transportation Networks	Jahrkhand/ West Bengal	Re-awarded
15	4-Laning of Amaravati - Jalgaon	6	275.22	BOT	IV	2537.81	L&T Infrastructure Development Projects Ltd.	Maharashtra	Stretches divided in to three packages . Re-awarded
16	4-Laning of Jalgaon- Maharashtra/Gujrat Border	6	208.84	BOT	IV	1968.37	L&T Infrastructure Development Projects Ltd.	Maharashtra	
17	vadodara - Surat section	8	6.74	BOT	V	407	HCC Concessions Ltd	Gujarat	Re-awarded
18	4-Laning of Raipur - Bilaspur	200	126.525	BOT	IV	1216.03	IVRCL Assets Holding Ltd.	Chattisgarh	Re-awarded
19	4 Laning of Khagaria- Bakhtiarpur	31	112.98	BOT	IIIB	1635.33	Navayuga Engineering Company Ltd.	Bihar	Re-awarded
20	Four laning of Meerut Bulandshahar	235	66.482	BOT	IV	508.57	C & C Constructions Limited	Uttra Pradesh	Re-awarded
21	Vijayawada- Machhlipatnam	9	64.611	EPC	IIIA	606	Madhucon Projects Ltd.	Andra Pradesh	Re-awarded
22	4-Laning of Mahulia to Behragora -JH/WB Border	33 & 6	71.61	BOT	IV	940	Simplex Infrastructure Projects Ltd.	Jharkhand	Re-awarded

S.No	Project Name	NH No	Length	Funded By	Phase	Cost (Rs in crs)	Agency	State Name	Remarks
23	Rampur - Kathgodam	87	93.226	BOT	IIIB	790	ERA Infra Engineering Ltd.-OJSC-SIBMOST (JV)	Uttarkhand	The packaged was divided into two parts and both the packages are awarded .
24	4 Laning of Barhi - Hazaribagh	33	41.314	BOT	IIIB	398	Abhijeet Infrastructure Ltd-Corporate Ispat Alloy Ltd(JV)	Jharkhand	Awarded
25	4-Laning of JH/WB Border - Kharagpur	33 & 6	55.2	BOT	IV	940	Simplex Infrastructure Projects Ltd.	West Bengal	Awarded
26	4-Laning of Hospet-Bellary-Karnataka/AP Border	63	95.44	BOT	IV	910.08	PNC Infratech Ltd.- BF Utility Ltd.	Karnataka	Awarded
27	4-Laning of Lucknow - Sultanpur	56	125.9	BOT	IV	1043.51	ESSAR - Atlanta (JV)	Uttra Pradesh	Awarded
28	Bhopal-Sanchi	86Ex	53.78	Annuity	IIIB	209	Pratibha Industries-Abhyuday Housing Construction Ltd	Madhya Pradesh	Awarded
29	4-Laning of Angul - Sambalpur	42	153	BOT	IVA	1220.32	Abhijit Roads Ltd.	Odisha	Awarded
30	Punjab/Haryana Border - Jind	71	68	BOT	III	438.75	Unity Infra Projects Ltd	Haryana	Awarded
31	Kishangarh - udaipur - Ahmedabad	79A , 79 ,76& 8	555.5	BOT	V	5387.3	GMR	Rajasthan / Gujarat	Re-awarded .This stretch was divided into seven packages . All seven packages are awarded.

S.No	Project Name	NH No	Length	Funded By	Phase	Cost (Rs in crs)	Agency	State Name	Remarks
32	4-Laning of Cuttak - Angul	42	112	BOT	III	1123.69	Ashoka Buildcon	Odisha	Re-awarded
33	Rehabitation and Upgradation to Birmitrapur to Barkote (4 Lane-75.66 Km)-(2 Lane-49.955 Km)	23	125.615	BOT	IV	778.15	Gammon Infrastructure Projects Limited	Odisha	Projects Divided in to three packages and re-awarded for all packages.
34	4 Laning of Solapur - Bijapur	13	110.542	BOT	III	1002.48	Sadbhav Engineering Limited	Maharashtra	Re-awarded
35	Six-Laning of Aurangabad-Barwa Adda	2	221.346	BOT	V	2340	KMC Constructions Ltd.	Jharrkhand	Re-awarded
36	Six-Laning of Gundugolanu Rajamundry	5	120.741	BOT	V	1617	IVRCL Assests & Holding Limited	Andra Prradesh	Terminated
37	Six-Laning of Anandapuram-Visakapatnam-Anakapalli	5	58.222	BOT	V	839	Transstroy (India) Ltd.-OJSC Corporation Transstroy	Andra Pradesh	Bids invited.
38	4-lanning of Kannur Vengalem Kuttipuram (Package -I)	17	83.2	BOT	III	1366	KMC Construction Ltd.	Goa	Under DPR statge
39	KNT/Kerala Border to Kanuur Section(Approved Length 286.3)	17	126.6	BOT	III	1157.16	Transstry-OJSC Consortium	Kerala	Under DPR statge
40	4-lanning of Kannur Vengalem Kuttipuram (Package -II)	17	81.5	BOT	III	1312	KMC Construction Ltd.	Kerala	Under DPR statge
41	Charthalai-ochira	47	83.6	BOT	III	1535	ISOLUX-SOMA	Kerala	Under DPR statge
42	Ochira - Thiruvanthapuram	47							Under DPR statge
43	4 Laning of Coimbatore-Mettupalayam	67	53.93	BOT	III	592	Transstroy-OJSC Consortium	Tamil Nadu	To be Re-award.
44	2-Laning with PS Aligarh -	91	268	BOT	IV	723.68	Lanco Infratech Ltd.	Uttar	Divided into five

S.No	Project Name	NH No	Length	Funded By	Phase	Cost (Rs in crs)	Agency	State Name	Remarks
	Kanpur							Pradesh	packages.Bids invited for all packages.
45	Chennai - Tada	5	43.4	BOT	V	353.37	L& T Ltd	Tamil Nadu	Re-awarded
46	Walajapet - Poonamalle	46	93	BOT	V	1287.95	ESSEL Infra Projects Ltd	Tamil Nadu	Bids invited for all packages
47	Obedullaganj - Betul	69	125	BOT	III	912	Transtroy (India) Ltd	Madhya Pradesh	Re-awarded
48	4 Laning of Belgaum-Khanpur Section(Km 0.00 to Km 30.00) and 2 Laning with paved sholders of khanpur-Knt/Goa border.(Km 30.00 to Km 84.120)	4A	81.89	BOT	III	359	GVR Infra Projects-RMN Infrastructure Ltd	Karnataka	Divided into two packagesRe-awarded
49	Pimpalgaon - Nasik - Gonde	3	60	BOT	III	940	Larsen & Toubro Ltd. - ABL Consortium	Maharashtra	To be Re-award.
50	4 laning of Jetpur-Somnath section of NH-8D (approved length 127.6)	8D	123.45	BOT	III	828	IDFC-PLUS Expessway Berhad Consortium	Gujarat	To be Re-award.
51	4-Laning of Rohtak-Jind (Approved Length 45 Km)	71	48.6	BOT	III	283.25	Vijai Infrastructure Ltd.	Haryana	To be Re-award.
52	Rimoli - Roxy - Rajamunda(Approved Length 163Km)	215	96	BOT	III	586	MBL-SREI	Odisha	Re-awarded
53	4 Laning of Raiganj-Dalkola	34	50	BOT	III	580.43	Hindustan Construction Company Ltd.	West Bengal	Bids invited.
54	Bhubneshwar-Puri	203	67	BOT	III	500.29	KSS-Valecha (Bhubneshwar Expressway Pvt. Ltd.)	Odisha	Re-awarded

S.No	Project Name	NH No	Length	Funded By	Phase	Cost (Rs in crs)	Agency	State Name	Remarks
55	Karaikudi - Ramanathapuram	210	80	EPC	III	451.58	Transtroy (India) Ltd	Tamil Nadu	Re-awarded
56	2/4 Laning of Talchar - Dubari-Chandikhole section of NH-200 from Km 301.89 to Km 427.85 including km 8.5 to Km 14.86 of NH-23	23 & 200	132.35	NHAI	III	996.37	Corson Corviam Construction S.A	Odisha	Re-awarded
57	Kota-Jhalawar	12	88.09	BOT	III	530.01	Keti Constructions Ltd.	Rajasthan	Stretch transferred to State
58	Raipur-Bheem (Jassa Khera)	458	32.36	NHAI	IV	149.34	GR Infra Projects Ltd.	Rajasthan	Stretch transferred to State
59	Maharashtra/Goa Border-Panaji Goa/ KNT Border	17	122.87	BOT	III	1872	IVRCL Infrastructure & Projects Ltd.	Goa	Stretch transferred to State Govt.
60	Goa/KNT Border-Panaji	4A	69	BOT	III	471	IRB-MRM Consortium	Goa	Stretch transferred to State Govt.
61	Barasat - Krishnanagar	34	84	Annuity	III	867	Maducon Projects Ltd	West Bengal	Stretch transferred to State Govt.
