

GOVERNMENT OF INDIA  
MINISTRY OF HOUSING & URBAN AFFAIRS

LOK SABHA  
UNSTARRED QUESTION NO. 1102

TO BE ANSWERED ON JULY 24, 2018

DEVELOPMENT OF SLUMS

No. 1102            SHRI RAM CHARAN BOHRA:

Will the Minister of HOUSING AND URBAN AFFAIRS be pleased to state:

- (a) the details of various schemes implemented by the Government for the development of slums in the country and the funds allocated and utilized under the said schemes along with targets set and achieved so far;
- (b) whether the Government has received proposals from several States for the development of slums;
- (c) if so, the details thereof;
- (d) the current status of each of the projects, State/UT-wise;
- (e) the time by which the pending projects are likely to be cleared by the Government; and
- (f) the measures taken by the Government for the effective monitoring and implementation of schemes for the development of slums?

ANSWER

THE MINISTER OF STATE (INDEPENDENT CHARGE) OF THE  
MINISTRY OF HOUSING AND URBAN AFFAIRS

(SHRI HARDEEP SINGH PURI)

(a): The Government of India implemented the Jawaharlal Nehru National Urban Renewal Mission (JNNURM) for assisting State Governments in providing housing and basic services to urban poor/slum dwellers.

Mission duration was 7 years from 2005-06 which was extended up to March, 2017 for completion of projects sanctioned upto March, 2012. Total 1,507 projects comprising Central Assistance of Rs. 17,401.28 crores were approved for construction of 12,40,904 houses across the country, out of which, construction of 11,04,110 houses has been completed.

The Government of India also implemented Rajiv Awas Yojana (RAY) for providing houses along with basic civic and social infrastructure for slum dwellers and urban poor. RAY has been discontinued and liabilities against 183 ongoing projects have been subsumed in the Pradhan Mantri Awas Yojana (Urban) [PMAY (U)].

In pursuance of the Government's vision of "Housing for All by 2022", the Ministry of Housing and Urban Affairs is implementing the PMAY (U) and providing assistance to States/Union Territories (UTs) in addressing the housing requirements of the slum dwellers and other urban poor through following four verticals:

- (i) "In-Situ" Slum Redevelopment (ISSR);
- (ii) Credit-Linked Subsidy Scheme (CLSS);
- (iii) Affordable Housing in Partnership (AHP); and
- (iv) Beneficiary-led individual house construction or enhancement (BLC).

As on 16.07.2018, total 10,371 projects comprising Central Assistance of Rs. 78,017.11 crores have been approved for construction of 51,10,821 houses under the PMAY (U) including the subsumed projects of RAY. Total 28,98,700 houses are grounded for construction and 7,93,531 houses are completed.

(b) to (e): Based on their demand for housing under the PMAY (U), the States/UTs frame the project proposals and they are approved by the concerned State Level Sanctioning & Monitoring Committee (SLSMC) which is chaired by the Chief Secretary of the concerned State. After approval from the concerned SLSMC, the States/UTs submit the proposals to this Ministry for approval of central assistance by the Central Sanctioning & Monitoring Committee (CSMC). As the CSMC meets every month, no project proposal as on date is pending in this Ministry.

State/UT - wise and project-wise status of projects under the PMAY (U) for development of slums is at Annexure-I & Annexure-II respectively.

(f): For effective monitoring of the PMAY (U), the Central Sanctioning & Monitoring Committee (CSMC) constituted under the chairmanship of Secretary, Housing and Urban Affairs meets regularly and *inter-alia* reviews the progress of the Mission.

Credit Linked Subsidy Scheme (CLSS) component of the PMAY (U) is monitored by a Committee of Secretary (HUA) and Secretary (DFS).

Further, the Ministry regularly monitors the progress through periodic review meetings/video-conferences with the concerned States/UTs. Hon'ble Minister (HUA) holds review meetings with Hon'ble Chief Ministers and concerned Ministers of the State. Officers of this Ministry as well as Program Management Unit (PMU) set up under the PMAY (U) Mission regularly undertake field level visits to monitor the Scheme.

Furthermore, the construction of houses under the PMAY (U) is also being monitored through geo-tagged photographs being captured at different stages of construction of the houses.

Annexure referred in answer to LSUSQ No -1102 due for 24.07.2018

State/UT wise details of projects for development of slums alongwith Physical and Financial progress under PMAY(U)

S.No.	State	No of Projects	Financial Progress of Central Assistance (Rs. Cr.)		Physical Progress of Houses		
			Approved	Released	Sanctioned	Grounded for Construction	Completed
1	A&N Island (UT)	-	-	-	-	-	-
2	Andhra Pradesh	2	41.26	32.87	1,617	1,413	21
3	Arunanchal Pradesh	4	77.39	56.61	1,536	1,536	-
4	Assam	-	-	-	-	-	-
5	Bihar	7	297.72	161.70	11,276	7,328	2,996
6	Chandigarh (UT)	-	-	-	-	-	-
7	Chhattisgarh	9	65.55	48.92	6,246	300	240
8	D&N Haveli (UT)	-	-	-	-	-	-
9	Daman & Diu (UT)	-	-	-	-	-	-
10	Delhi (UT)	-	-	-	-	-	-
11	Goa	-	-	-	-	-	-
12	Gujarat	133	1,008.72	451.40	86,220	58,080	21,384
13	Haryana	4	206.93	119.28	3,226	2,842	961
14	Himachal Pradesh	1	27.62	9.21	300	300	-
15	Jammu & Kashmir	1	15.98	11.56	369	77	62
16	Jharkhand	30	252.32	73.40	19,448	3,093	2,860
17	Karnataka	23	638.77	529.59	23,125	22,426	16,097
18	Kerala	5	66.06	25.86	2,118	1,430	343
19	Lakshdweep (UT)	-	-	-	-	-	-
20	Madhya Pradesh	12	251.37	183.92	10,295	8,123	5,086
21	Maharashtra	5	2,029.66	-	2,02,966	255	-
22	Manipur	-	-	-	-	-	-
23	Meghalaya	-	-	-	-	-	-
24	Mizoram	1	9.49	7.51	142	142	38
25	Nagaland	3	41.68	24.74	1,054	1,054	455
26	Orissa	19	363.16	137.60	18,535	10,401	2,813
27	Puducherry (UT)	-	-	-	-	-	-
28	Punjab	1	10.25	7.88	1,025	-	-
29	Rajasthan	27	450.07	278.17	21,908	18,641	12,761
30	Sikkim	-	-	-	-	-	-
31	TamilNadu	15	135.25	112.52	4,880	4,880	4,818
32	Telangana	1	22.25	62.38	1,198	334	-
33	Tripura	4	77.92	59.94	3,005	3,005	657
34	Uttar Pradesh	18	279.22	172.07	8,409	4,251	4,003
35	Uttarakhand	10	128.80	107.48	3,130	1,918	1,318
36	West Bengal	3	15.05	11.58	472	442	192
Total		338	6,512.48	2,686.18	4,32,500	1,52,271	77,105

S. No.	State City Approved Date	Project Name	Financial Progress (Rs in Crore)			Physical Progress (Nos)		
			Project Cost	Central Assistance Approved	Central Assistance Released	Houses Sanctioned	Houses Grounded	Houses Completed
1	Andhra Pradesh Vijaywada 05-Dec-2012	NSC Bose Nagar Slum; In-situ redevelopment, Vijayawada Municipal Corporation, Andhra Pradesh	76.18	36.28	14.51	1,413	1,413	21
2	Andhra Pradesh Visakhapatnam 20-Jan-2014	Construction of 204 DUs in Suryatejanagar slum at Chinnagadilli, Visakhapatnam, AP	11.02	4.98	1.92	204	-	-
	Andhra Pradesh Total		87.19	41.26	16.44	1,617	1,413	21
3	Arunachal Pradesh Bomdila	384 EWS houses at Bomdila, Arunachal Pradesh	20.38	15.70	12.08	384	384	-
4	Arunachal Pradesh Dirang	320 EWS houses at Dirang, Arunachal Pradesh	15.80	12.29	9.45	320	320	-
5	Arunachal Pradesh Itanagar	Construction of 576 (G+3) Rental houses, at Chimpu Village Itanagar (Arunachal Pradesh)	44.31	38.73	30.98	576	576	-
6	Arunachal Pradesh Palin	256 EWS Housing project at Palin, Arunachal Pradesh	15.02	10.68	4.10	256	256	-
	Arunachal Pradesh Total		95.52	77.39	56.61	1,536	1,536	-
7	Bihar Darbhanga 27-Feb-2014	In-situ redevelopment of various slums at Darbhanga in Bihar	80.56	57.65	22.17	2,190	1,383	471
8	Bihar Gaya, 27-Feb-2014	Construction of 1970 DUs at Gaya, Phase-I, Bihar	75.90	54.31	34.76	1,970	1,934	1,400
9	Bihar Katihar 27-Feb-2014	Construction of 2038 DUs in 9 slums of Katihar (Phase-I), Bihar .	88.42	63.27	40.49	2,038	1,543	405
10	Bihar Patna 27-Feb-2014	Construction of 759 DUs at Patna (Phase-I), Bihar	28.16	13.43	5.17	759	416	33
11	Bihar Patna 27-Feb-2014	Construction of 1061 DUs at Patna (Phase-II), Bihar	38.58	18.40	7.08	1,061	279	10
12	Bihar Patna 27-Feb-2014	Construction of 1073 DUs at Patna (Phase-III), Bihar	49.10	23.42	9.01	1,073	240	24
13	Bihar Purnea 27-Feb-2014	Construction of 2185 DUs in 18 slums of Purnea (Phase-I), Bihar	93.94	67.22	43.02	2,185	1,533	653
	Bihar Total		454.65	297.72	161.70	11,276	7,328	2,996
14	Chhattisgarh Bhilai Nagar 27-Sep-17	In-situ Slum Rehabilitation Project for 1680 DUs at Ghasidas Nagar Slum in Bhilai Nagar, Durg District. Chhattisgarh.	97.50	16.80	-	1,680	-	-
15	Chhattisgarh Bhilai Nagar 27-Sep-17	In-situ Slum Rehabilitation Project for 1176 DUs at Ruvabandha Slum in Bhilai Nagar, Durg District. Chhattisgarh.	57.10	11.76	-	1,176	-	-
16	Chhattisgarh Bhilai Nagar 27-Sep-17	In-situ Slum Rehabilitation Project for 616 DUs at Indra Nagar Model Town in Bhilai Nagar, Durg District. Chhattisgarh.	36.69	6.16	-	616	-	-
17	Chhattisgarh Korba 24-Apr-17	In-situ Slum Rehabilitation Project for 161 DUs for Kuwanbhatta, Korba, Chhattisgarh.	9.11	1.61	0.64	161	-	-
18	Chhattisgarh Korba 27-Sep-17	In-situ Slum Rehabilitation Project for 937 DUs at Sitamani Basti Korba City, Chhattisgarh.	52.15	9.37	-	937	-	-
19	Chhattisgarh Raipur 24-Apr-17	In-situ Slum Rehabilitation Project for 484 DUs at Tikrapara and Amapara, Raipur, Chhattisgarh.	31.77	4.84	1.87	484	-	-

S. No.	State City Approved Date	Project Name	Financial Progress (Rs in Crore)			Physical Progress (Nos)		
			Project Cost	Central Assistance Approved	Central Assistance Released	Houses Sanctioned	Houses Grounded	Houses Completed
20	Chhattisgarh Raipur 24-Apr-17	In-situ Slum Rehabilitation Project for 592 DUs at Dagoniya, Raipur, Chhattisgarh.	38.37	5.92	0.50	592	-	-
21	Chhattisgarh Raipur 11-Sep-2012	In-situ Re-development and relocation at Lalganga Slum in Raipur	13.60	6.09	4.87	300	300	240
22	Chhattisgarh Rajnandgaon 24-Apr-17	In-situ Slum Rehabilitation Project for 300 DUs at Dabaripada & Mutton Market, Rajnandgaon	20.66	3.00	1.20	300	-	-
	Chhattisgarh Total		356.95	65.55	9.09	6,246	300	240
23	Gujarat Ahmedabad 12-Dec-2013	EWS housing of 1344 Dwelling units at 2 relocation plots of Ahmedabad.	59.09	28.19	21.68	1,344	1,344	1,184
24	Gujarat Ahmedabad 12-Dec-2013	EWS housing of 1184 Dwelling units at 2 relocation plots of Ahmedabad.	51.77	24.70	19.00	1,184	1,184	1,184
25	Gujarat Ahmedabad 21-Dec-15	Development of Integrated Group Housing Facility at Fakira tank na Chhapara, Potaliya on PPP/Turnkey Basis (Package-6)	3.30	0.66	0.26	66	66	66
26	Gujarat Ahmedabad 21-Dec-15	Development of Integrated Group Housing Facility at Bhilvas na Chapra, Bhudarpura on PPP/Turnkey Basis (Package-4)	6.00	1.20	0.48	120	120	-
27	Gujarat Ahmedabad 21-Dec-15	Development of Integrated Group Housing Facility at Chunaravas Ramgali, Maninagar on PPP/Turnkey Basis (Package-5)	20.00	4.00	1.60	400	400	-
28	Gujarat Ahmedabad 21-Dec-15	Development of Integrated Group Housing Facility at Slum Behind B Colony, Girdharnagar on PPP/Turnkey Basis (Package-1)	25.90	5.18	2.07	518	518	518
29	Gujarat Ahmedabad 21-Dec-15	Development of Integrated Group Housing Facility at (1) Suryanagar, (2) Chandranagar, (3) Bhilvas, Vejalpur on PPP/Turnkey Basis (Package-3)	27.70	5.54	2.22	554	554	-
30	Gujarat Ahmedabad 21-Dec-15	Development of Integrated Group Housing Facility at Slum at Odhav on PPP/Turnkey Basis (Package-2)	75.00	15.00	6.00	1,500	1,500	-
31	Gujarat Ahmedabad 17-Mar-16	Development of Integrated Group Housing Facility at Kailasnagar , Sabarmati (Ph-II) On PPP/Turn key Basis (Package -1)	4.00	0.80	0.32	80	80	-
32	Gujarat Ahmedabad 17-Mar-16	Development of Integrated Group Housing Facility at Rohidasnagar Vadaj On PPP/Turn key Basis (Package -1)	24.00	4.80	1.92	480	480	-
33	Gujarat Ahmedabad 17-Mar-16	Development of Integrated Group Housing Facility at Ramapir no tekro Vadaj On PPP/Turn key Basis (Sector -II)	40.00	8.00	3.20	800	800	-
34	Gujarat Ahmedabad 17-Mar-16	Development of Integrated Group Housing Facility at Ramapir no tekro Vadaj On PPP/Turn key Basis	44.00	8.80	3.52	880	880	-
35	Gujarat Ahmedabad 17-Mar-16	Development of Integrated Group Housing Facility at Ramapir no tekro Vadaj On PPP/Turn key Basis (Sector -I)	60.50	12.10	4.84	1,210	1,210	-
36	Gujarat Ahmedabad 17-Mar-16	Development of Integrated Group Housing Facility at Ramapir no tekro Vadaj On PPP/Turn key Basis	68.75	13.75	5.50	1,375	1,375	-
37	Gujarat Ahmedabad 17-Mar-16	Development of Integrated Group Housing Facility at Ramapir no tekro Vadaj On PPP/Turn key Basis (Sector -III)	71.50	14.30	5.72	1,430	1,430	-
38	Gujarat Ahmedabad 17-Mar-16	Development of Integrated Group Housing Facility at Ramapir no tekro Vadaj On PPP/Turn key Basis (Sector -IV)	77.00	15.40	6.16	1,540	1,540	-
39	Gujarat Ahmedabad 22-Nov-16	In-situ" Slum Redevelopment Projects under PMAY for 111 EWS houses for Ward- Vadaj , Slum- Halarnagar , Ahmedabad	6.66	1.11	0.44	111	111	-
40	Gujarat Ahmedabad 22-Nov-16	In-situ" Slum Redevelopment Projects under PMAY for 120 EWS houses for Ward- Paldi , Slum- Shardanagar , Ahmedabad	7.20	1.20	0.48	120	120	-

S. No.	State City Approved Date	Project Name	Financial Progress (Rs in Crore)			Physical Progress (Nos)		
			Project Cost	Central Assistance Approved	Central Assistance Released	Houses Sanctioned	Houses Grounded	Houses Completed
41	Gujarat Ahmedabad 22-Nov-16	In-situ" Slum Redevelopment Projects under PMAY for 240 EWS houses for Ward- Bapunagar , Slum-Dindayal Upadhyaynagar, Ahmedabad	14.40	2.40	0.96	240	240	-
42	Gujarat Ahmedabad 22-Nov-16	In-situ" Slum Redevelopment Projects under PMAY for 242 EWS houses for Ward- Ambavadi , Slum-Ganeshnagar , Ahmedabad	14.52	2.42	0.97	242	242	-
43	Gujarat Ahmedabad 22-Nov-16	In-situ" Slum Redevelopment Projects under PMAY for 266 EWS houses for Ward- Danilimda , Slum-Aektanagar , Ahmedabad	15.96	2.66	1.06	266	266	-
44	Gujarat Ahmedabad 22-Nov-16	In-situ" Slum Redevelopment Projects under PMAY for 302 EWS houses for Ward- Vadaj , Slum-Khushalnagar , Ahmedabad	18.12	3.02	1.21	302	302	-
45	Gujarat Ahmedabad 22-Nov-16	In-situ" Slum Redevelopment Projects under PMAY for 360 EWS houses for Ward- Asarwa-North, Slum-Chhanaji na chhpra & Khodiyarnagar , Ahmedabad	21.60	3.60	1.44	360	360	-
46	Gujarat Ahmedabad 22-Nov-16	In-situ" Slum Redevelopment Projects under PMAY for 514 EWS houses for Ward- Narol- Shahvadi, Slum-Sarnyavas , Ahmedabad	30.84	5.14	2.06	514	514	-
47	Gujarat Ahmedabad 22-Nov-16	In-situ" Slum Redevelopment Projects under PMAY for 552 EWS houses for Ward- Asarwa , Slum-Radharaman ni chali , Ahmedabad	33.12	5.52	2.21	552	552	-
48	Gujarat Ahmedabad 22-Nov-16	In-situ" Slum Redevelopment Projects under PMAY for 597 EWS houses for Ward- Ambavadi , Slum-Bhudarpura , Ahmedabad	35.82	5.97	2.39	597	597	-
49	Gujarat Ahmedabad 22-Nov-16	In-situ" Slum Redevelopment Projects under PMAY for 950 EWS houses for Ward- Vadaj , Slum- Mahenatpura , Ahmedabad	57.00	9.50	3.80	950	-	-
50	Gujarat Ahmedabad 22-Nov-16	In-situ" Slum Redevelopment Projects under PMAY for 1497 EWS houses for Ward- Ranip , Slum-Bakaramandi, Ahmedabad	89.82	14.97	5.99	1,497	-	-
51	Gujarat Ahmedabad 22-Nov-16	In-situ" Slum Redevelopment Projects under PMAY for 1574 EWS houses for Ward- Ambavadi , Slum-Sanjaynagar , Ahmedabad	94.44	15.74	6.30	1,574	1,574	-
52	Gujarat Ahmedabad 26-Mar-18	ISSR project for construction of 49 EWS houses at T.P. No. 30 F.P. No.98/1, Nadia Vas, Meghani Nagar Location Ahmedabad, Gujarat	2.94	0.49	-	49	-	-
53	Gujarat Ahmedabad 26-Mar-18	ISSR project for construction of 54 EWS houses at T.P. No. 30 F.P. No.140 Narayan Patel ni Chali, Meghani Nagar Location Ahmedabad, Gujarat	3.24	0.54	-	54	-	-
54	Gujarat Ahmedabad 26-Mar-18	ISSR project for construction of 55 EWS houses at T.P. No. 20 F.P. No.57, Rabari na Chhapara, Navrangpura Location, Ahmedabad, Gujarat	3.30	0.55	-	55	-	-
55	Gujarat Ahmedabad 26-Mar-18	ISSR project for construction of 58 EWS houses at T.P. No. 8 F.P. No.200, Kantan vali chali, Asarawa Location in Ahmedabad, Gujarat	3.48	0.58	-	58	-	-
56	Gujarat Ahmedabad 26-Mar-18	ISSR project for construction of 59 EWS houses at T.P. No. 3 F.P. No.116, 117, Sidhdheshwari na Chhapara, Ranip Location in Ahmedabad, Gujarat	3.54	0.59	-	59	-	-
57	Gujarat Ahmedabad 26-Mar-18	ISSR project for construction of 62 EWS houses at T.P. No. 28 F.P. No.572, 573, Bholenath Tekara na Chhapara, Juna Vadaj Location in Ahmedabad, Gujarat	3.72	0.62	-	62	-	-
58	Gujarat Ahmedabad 26-Mar-18	ISSR project for construction of 65 EWS houses at T.P. No. 12 F.P. No.143, Meldipura Kantibhai Desai ni chali, Naroda Road Location in Ahmedabad, Gujarat	3.90	0.65	-	65	-	-
59	Gujarat Ahmedabad 26-Mar-18	ISSR project for construction of 66 EWS houses at T.P. No. 13 F.P. No.123, Kasai ni Chali, Danilimda Location in Ahmedabad, Gujarat	3.96	0.66	-	66	-	-
60	Gujarat Ahmedabad 26-Mar-18	ISSR project for construction of 85 EWS houses at T.P. No. 23 F.P. No.435, Harivan Na Chhapara, Sabarmati Location in Ahmedabad, Gujarat	5.10	0.85	-	85	-	-
61	Gujarat Ahmedabad 26-Mar-18	ISSR project for construction of 101 EWS houses at T.P. No. 11 F.P. No.171, 172/1, Satydev na chhapara, Rakhial Location in Ahmedabad, Gujarat	6.06	1.01	-	101	-	-

S. No.	State City Approved Date	Project Name	Financial Progress (Rs in Crore)			Physical Progress (Nos)		
			Project Cost	Central Assistance Approved	Central Assistance Released	Houses Sanctioned	Houses Grounded	Houses Completed
62	Gujarat Ahmedabad 26-Mar-18	ISSR project for construction of 112 EWS houses at T.P. No. 6 F.P. No.19/1, 19/2, Bank of Baroda Society na Chhapara, Paladi Location in Ahmedabad, Gujarat	6.72	1.12	-	112	-	-
63	Gujarat Ahmedabad 26-Mar-18	ISSR project for construction of 118 EWS houses at T.P. No. 84/1 F.P. No.92/1,2,3, Matikhan, Vatva Location in Ahmedabad, Gujarat	7.08	1.18	-	118	-	-
64	Gujarat Ahmedabad 26-Mar-18	ISSR project for construction of 122 EWS houses at T.P. No. 111 F.P. No.999, Ramnagar, Odhav Location in Ahmedabad, Gujarat	7.32	1.22	-	122	-	-
65	Gujarat Ahmedabad 26-Mar-18	ISSR project for construction of 155 EWS houses at T.P. No. 8 F.P. No.114, Babupuri na chhapara, Asarawa Location in Ahmedabad, Gujarat	9.30	1.55	-	155	-	-
66	Gujarat Ahmedabad 26-Mar-18	ISSR project for construction of 161 EWS houses at T.P. No. 3-Ranip F.P. No.187, Jogeshwari na Chhapara, Ranip Location in Ahmedabad, Gujarat	9.66	1.61	-	161	-	-
67	Gujarat Ahmedabad 26-Mar-18	ISSR project for construction of 164 EWS houses at T.P. No. 30 F.P. No.48, Parsi na Bhatta na chhapara, Saijpur Bhogha Location in Ahmedabad, Gujarat	9.84	1.64	-	164	-	-
68	Gujarat Ahmedabad 26-Mar-18	ISSR project for construction of 185 EWS houses at T.P. No. 30 F.P. No.219, Khadavali Chali, Asarawa Location in Ahmedabad, Gujarat	11.10	1.85	-	185	-	-
69	Gujarat Ahmedabad 26-Mar-18	ISSR project for construction of 199 EWS houses at T.P. No. 21 F.P. No.232, Jiva Dosa na Chhapara, Aambavadi Location in Ahmedabad, Gujarat	11.94	1.99	-	199	-	-
70	Gujarat Ahmedabad 26-Mar-18	ISSR project for construction of 204 EWS houses at T.P. No. 23 F.P. No.879, Kanku Maa ni Chali, Juna Vadaj Location in Ahmedabad, Gujarat	12.24	2.04	-	204	-	-
71	Gujarat Ahmedabad 26-Mar-18	ISSR project for construction of 207 EWS houses at T.P. No. 17 F.P. No.7/2, Indiranagar Cantonment na chhapara, Asarawa Location in Ahmedabad, Gujarat	12.42	2.07	-	207	-	-
72	Gujarat Ahmedabad 26-Mar-18	ISSR project for construction of 218 EWS houses at T.P. No. 1- Bodakdev F.P. No.715, 716, Harisidhdnagar na Chhapara, Thaltej Location in	13.08	2.18	-	218	-	-
73	Gujarat Ahmedabad 26-Mar-18	ISSR project for construction of 230 EWS houses at T.P. No. 3-Ranip F.P. No.105, 106,107/1, 107/2, P T na Chhapara Hamuman nagar, Ranip Location in	13.80	2.30	-	230	-	-
74	Gujarat Ahmedabad 26-Mar-18	ISSR project for construction of 262 EWS houses at T.P. No. 23 F.P. No.480, 481, Charanagar, Sabarmati Location in Ahmedabad, Gujarat	15.72	2.62	-	262	-	-
75	Gujarat Ahmedabad 26-Mar-18	ISSR project for construction of 275 EWS houses at T.P. No. 112 F.P. No.27, Rajiv Nagar, Odhav Location in Ahmedabad, Gujarat	16.50	2.75	-	275	-	-
76	Gujarat Ahmedabad 26-Mar-18	ISSR project for construction of 276 EWS houses at T.P. No. 115 F.P. No.7, Rajiv Nagar, Ramol-Hathijan Location in Ahmedabad, Gujarat	16.56	2.76	-	276	-	-
77	Gujarat Ahmedabad 26-Mar-18	ISSR project for construction of 331 EWS houses at T.P. No. 97/D F.P. No.14, 16, Baliyadev Nagar, Sardarnagar Location in Ahmedabad, Gujarat	19.86	3.31	-	331	-	-
78	Gujarat Ahmedabad 26-Mar-18	ISSR project for construction of 369 EWS houses at T.P. No. 94 F.P. No.02-Jan, Ganeshnagar and Mahakalinagar, Vasna Location in Ahmedabad, Gujarat	22.14	3.69	-	369	-	-
79	Gujarat Ahmedabad 26-Mar-18	ISSR project for construction of 384 EWS houses at T.P. No. 6 F.P. No.529,551,552,553, Ganeshnagar, Vasant Kuva Na Chhapara, Paladi Location in	23.04	3.84	-	384	-	-
80	Gujarat Ahmedabad 26-Mar-18	ISSR project for construction of 483 EWS houses at T.P. No. 68 F.P. No.43/P R.S. C.S. No. 1835, 1836, Saranya Vas, Sardar Nagar Location in Ahmedabad,	28.98	4.83	-	483	-	-
81	Gujarat Ahmedabad 26-Mar-18	ISSR project for construction of 493 EWS houses at T.P. No. 37/5 F.P. No.51/1, Suryanagar, Danilimda Location in Ahmedabad, Gujarat	29.58	4.93	-	493	-	-
82	Gujarat Ahmedabad 26-Mar-18	ISSR project for construction of 623 EWS houses at T.P. No. 13 F.P. No.22, 23, Lablavi ni Chali, Behrampura Location in Ahmedabad, Gujarat	37.38	6.23	-	623	-	-

S. No.	State City Approved Date	Project Name	Financial Progress (Rs in Crore)			Physical Progress (Nos)		
			Project Cost	Central Assistance Approved	Central Assistance Released	Houses Sanctioned	Houses Grounded	Houses Completed
83	Gujarat Ahmedabad 26-Mar-18	ISSR project for construction of 660 EWS houses at T.P. No. 103 F.P. No.17/1, 17/2, Bhathiji no Tekro, Nikol Location in Ahmedabad, Gujarat	39.60	6.60	-	660	-	-
84	Gujarat Ahmedabad 26-Mar-18	ISSR project for construction of 807 EWS houses at T.P. No. 37 F.P. No.98, 99, Site and Service na Chhapara, Behrampura Location in Ahmedabad,	48.42	8.07	-	807	-	-
85	Gujarat Ahmedabad 26-Mar-18	ISSR project for construction of 1307 EWS houses at T.P. No. 1- Naroda F.P. No.715, 716, Santoshinagar, Naroda Location in Ahmedabad, Gujarat	78.42	13.07	-	1,307	-	-
86	Gujarat Ahmedabad 26-Mar-18	ISSR project for construction of 1431 EWS houses at T.P. No. 1- Thalje F.P. No.144/1 to 7, Malav Talav, Gota Location in Ahmedabad, Gujarat	85.86	14.31	-	1,431	-	-
87	Gujarat Ahmedabad 20-May-2014	EWS & Lower Income Group for 5082 Dwelling Unit at 15 Location in Ahmendabad by AMC	261.80	38.12	30.49	5,082	5,082	5,082
88	Gujarat Ahmedabad 20-May-2014	EWS 1652 DUs & Lower Income Group 812 DUs at 4 Locations in AUDA Limit.	210.41	18.48	7.39	2,464	1,960	1,960
89	Gujarat Ahmedabad 20-May-2014	EWS & Lower Income Group for 1008 Dwelling Units at Hathijan, Gujarat	95.39	7.56	6.05	1,008	1,008	736
90	Gujarat Ahmedabad 20-May-2014	EWS & Lower Income Group for 512 Dwelling Units at Chenpur, Gujarat	46.33	3.84	3.07	512	472	472
91	Gujarat Bharuch 26-Nov-2013	Construction of 512 Dwelling Units for urban poor at Bharuch, Gujarat	19.95	14.30	9.15	512	512	128
92	Gujarat Bhavnagar 17-Mar-16	ISSR Project for 192 Dus at Janta Nagar Slum (Cluster with Manek Nagar Slum), Bhavnagar, Gujarat	15.20	1.92	0.77	192	-	-
93	Gujarat Bhavnagar 17-Mar-16	ISSR Project for 448 Dus at Sindhu Nagar Slums (Cluster with Sardar Nagar Slum), Bhavnagar, Gujarat	36.23	4.48	1.79	448	-	-
94	Gujarat Bhavnagar 28-Nov-2014	Construction of 1506 EWS Units at 6 different locations in Bhavnagar, Gujarat.	89.15	11.30	9.04	1,506	1,506	1,506
95	Gujarat Bhuj 12-Dec-2013	Construction for Slum Rehabilitation project for Bhimrao nagar A- 1, Ramdev nagar and GIDC	14.81	9.48	6.07	304	294	-
96	Gujarat Deesa 20-Jan-2014	1456 DUs of north deesa slum (at R.S. no. 5278, 5279-5280 and 4896 near sports club area) .	51.99	37.20	23.81	1,456	1,456	-
97	Gujarat Jamnagar 23-Aug-17	ISSR projects (106 EWS) for Janta Phatak Na Zupada slums on Public Private Partnership (PPP) basis under PMAY by RMC.	15.21	1.06	-	106	-	-
98	Gujarat Jamnagar 28-Nov-2014	Construction of 672 Dwelling Unit at TPS No 1, FP No 75, Jamnagar, Gujarat.	38.24	5.04	4.03	672	672	672
99	Gujarat Junagadh 07-Feb-18	ISSR projects for 160 EWS Houses at Mubarak Bag Area (R.S. No.:327,326/p, 330/P to 335/P), Junagadh	9.53	1.60	-	160	-	-
100	Gujarat Junagadh 07-Feb-18	ISSR projects for 680 EWS Houses at Ramdevpara (R.S No. 42/1/A/P2), Junagadh	36.90	6.80	-	680	-	-
101	Gujarat Junagadh 26-Mar-18	In-situ Slum Rehabilitation project for construction of 120 EWS houses at Shishumangal in Junagadh, Gujarat	8.77	1.20	-	120	-	-
102	Gujarat Junagadh 26-Mar-18	In-situ Slum Rehabilitation project for construction of 457 EWS houses at Mafatiyapara indiranagar in Junagadh, Gujarat	26.33	4.57	-	457	-	-
103	Gujarat Junagadh 26-Mar-18	In-situ Slum Rehabilitation project for construction of 468 EWS houses at Rajivnagar in Junagadh, Gujarat	26.39	4.68	-	468	-	-



S. No.	State City Approved Date	Project Name	Financial Progress (Rs in Crore)			Physical Progress (Nos)		
			Project Cost	Central Assistance Approved	Central Assistance Released	Houses Sanctioned	Houses Grounded	Houses Completed
104	Gujarat Junagadh 26-Mar-18	In-situ Slum Rehabilitation project for construction of 488 EWS houses at Yoginagar-Khamdhrol in Junagadh, Gujarat	32.53	4.88	-	488	-	-
105	Gujarat Junagadh 26-Mar-18	In-situ Slum Rehabilitation project for construction of 492 EWS houses at Bharat mill dhoro in Junagadh, Gujarat	32.51	4.92	-	492	-	-
106	Gujarat Junagadh 26-Mar-18	In-situ Slum Rehabilitation project for construction of 598 EWS houses at Lirbaipara Area in Junagadh, Gujarat	34.25	5.98	-	598	-	-
107	Gujarat Junagadh 26-Mar-18	In-situ Slum Rehabilitation project for construction of 1052 EWS houses at Shanteshwar-Oghadnagar in Junagadh, Gujarat	65.02	10.52	-	1,052	-	-
108	Gujarat Kodinar 13-Aug-2014	Construction of 480 (G+3) DUs including infrastructure at Kodinar, Gujarat.	20.45	14.86	9.51	480	480	-
109	Gujarat Palanpur 13-Aug-2014	In-situ of north Palanpur for 1776 DUs at R.S. no. - 128 and 129, near Mansarovar lake area at Palanpur (Gujarat).	63.15	45.19	17.38	1,776	1,776	240
110	Gujarat Rajkot 21-Dec-15	In-situ' Slum Redevelopment Project on PPP basis by RMC Besides Bishop House, University Road (PPP-9)	2.15	0.72	0.29	72	72	-
111	Gujarat Rajkot 21-Dec-15	In-situ' Slum Redevelopment Project on PPP basis by RMC at Bharat Nagar, Mavdi (PPP-7A)	3.64	1.05	0.42	105	105	105
112	Gujarat Rajkot 21-Dec-15	In-situ' Slum Redevelopment Project on PPP basis by RMC at Ghanshyam Nagar/ Sahkar Main Road (PPP-5)	4.80	1.20	0.48	120	120	-
113	Gujarat Rajkot 21-Dec-15	In-situ' Slum Redevelopment Project on PPP basis by RMC at Velnath Para, Morbi Road (PPP-11C)	8.85	2.63	1.05	263	-	-
114	Gujarat Rajkot 21-Dec-15	In-situ' Slum Redevelopment Project on PPP basis by RMC at Raiya Dhar, Nr Ramapeer Chowkdi (PPP-6)	11.62	2.65	1.06	265	265	-
115	Gujarat Rajkot 21-Dec-15	In-situ' Slum Redevelopment Project on PPP basis by RMC at Velnath Para, Morbi Road (PPP-11B)	9.12	2.69	1.08	269	-	-
116	Gujarat Rajkot 21-Dec-15	In-situ' Slum Redevelopment Project on PPP basis by RMC at Machchunagar, Nr. Ramapeer Chowkdi (PPP 13)	13.73	3.00	1.20	300	300	-
117	Gujarat Rajkot 21-Dec-15	In-situ' Slum Redevelopment Project on PPP basis by RMC at Velnath Para, Morbi Road (PPP-11A)	10.69	3.20	1.28	320	-	-
118	Gujarat Rajkot 21-Dec-15	In-situ' Slum Redevelopment Project on PPP basis by RMC at Jaybhim Nagar, Nana Mauva (PPP-8)	17.81	4.45	1.78	445	445	-
119	Gujarat Rajkot 21-Dec-15	In-situ' Slum Redevelopment Project on PPP basis by RMC at Bharat Nagar, Mavdi (PPP-7B)	9.30	4.70	1.88	470	470	-
120	Gujarat Rajkot 17-Mar-16	In-situ Slum Redevelopment Projects for 130 Dus at Sitaramnagar slums under PPP by Rajkot Municipal Corporation.	6.77	1.30	0.52	130	130	-
121	Gujarat Rajkot 17-Mar-16	In-situ Slum Redevelopment Projects for 145 Dus at Hinglajnagar slums under PPP by Rajkot Municipal Corporation.	7.55	1.45	0.58	145	145	-
122	Gujarat Rajkot 17-Mar-16	In-situ Slum Redevelopment Project for 660 DUs at Bharatnagar & Bharatnagar-2 (PPP-16) slum under PPP by Rajkot Municipal Corporation.	34.39	6.60	2.64	660	-	-
123	Gujarat Rajkot 23-Aug-17	In-situ Slum Redevelopment projects (375 EWS) for Hinglajnagar Part-2 slums on PPP basis under PMAY by RMC.	47.64	3.75	-	375	-	-
124	Gujarat Rajkot 23-Aug-17	In-situ Slum Redevelopment projects (725 EWS) for Gokulnagar slums on PPP basis under PMAY.	84.26	7.25	-	725	-	-

S. No.	State City Approved Date	Project Name	Financial Progress (Rs in Crore)			Physical Progress (Nos)		
			Project Cost	Central Assistance Approved	Central Assistance Released	Houses Sanctioned	Houses Grounded	Houses Completed
125	Gujarat Rajkot 31-May-2013	Construction of 252 (G+4) Dus including infrastructure at Natrajnagar Slum Ward No. 12, Rajkot	15.81	7.42	7.42	252	252	252
126	Gujarat Rajkot 13-Aug-2014	Construction of 335 DUs at Gokulnagar & Dudheshwar slums in Ward No. 17 in Rajkot, Gujarat.	19.70	8.04	8.04	335	335	335
127	Gujarat Rajkot 13-Aug-2014	DPR for Construction of 296 (G+3) DUs at Kittipara slum (Ward No.3.) in Rajkot, Gujarat	17.01	7.24	7.24	296	296	296
128	Gujarat Rajkot 20-May-2014	2770 houses in East and Central Zone of the City by Rajkot Municipal Corporation (RMC), Gujarat	209.80	20.78	16.62	2,770	2,543	2,543
129	Gujarat Rajkot 20-May-2014	1020 Units of EWS & Lower Income Group at TP-9, FP-31/A in RUDA area. Rajkot, Gujarat	79.00	7.65	6.12	1,020	1,020	1,020
130	Gujarat Surat 21-Dec-15	Redevelopment of Slums at Ambedkar Nagar behind Textile Market, Ring Road, Anjana	48.00	6.00	2.40	600	600	-
131	Gujarat Surat 21-Dec-15	Redevelopment of Slums at Halpatiwas Behind Textile Market, BRTS Road, Anjana	64.00	8.00	3.20	800	800	-
132	Gujarat Surat 21-Dec-15	Redevelopment of Slums at Khwajanagar Behind Textile Market, BRTS Road, Anjana	68.00	8.50	3.40	850	850	-
133	Gujarat Surat 21-Dec-15	Redevelopment of Slums at Anvarnagar near Textile Market, BRTS Road, Anjana	68.00	8.50	3.40	850	850	-
134	Gujarat Surat 21-Dec-15	Redevelopment of Slums at Jawaharnagar, Nehrunagar, Salimnagar and Gausiya Masjid near Textile Market, Ring Road, Anjana	96.00	12.00	4.80	1,200	-	-
135	Gujarat Surat 21-Dec-15	Redevelopment of Slums at Umiyanagar Behind Textile Market, BRTS Road, Anjana	112.00	14.00	5.60	1,400	1,400	-
136	Gujarat Surat 21-Dec-15	Redevelopment of Slums at Gandhinagar, Chimni Tekro, Juno Depo and Islampura near Textile Market, Ring Road, Anjana	120.00	15.00	6.00	1,500	-	-
137	Gujarat Surat 21-Dec-15	Redevelopment of Slums at Vivekanandnagar Behind Textile Market, BRTS Road, Anjana	240.00	30.00	12.00	3,000	3,000	-
138	Gujarat Surat 20-May-2014	848 Units of EWS & Lower Income Group at 3 Locations in SUDA area. Surat, Gujarat	57.19	6.36	5.09	848	848	848
139	Gujarat Surendranagar 13-Aug-2014	Relocation of 7 slums to Meldipara and Vahanvatinagar, for 960 DUs under RAY at Surendranagar (Gujarat).	40.47	28.96	11.14	960	960	-
140	Gujarat Thangadh 13-Aug-2014	Construction of 420 DUs with infrastructure in three selected Slums of Thangadh Nagarpalika, Gujarat .	21.64	13.13	8.40	420	416	416
141	Gujarat Vadodara 21-Dec-15	ISSR Project for 67 EWS houses at Danteshwar-Sainath Nagar, Vadodara, Gujarat.	3.29	0.67	0.27	67	67	-
142	Gujarat Vadodara 21-Dec-15	ISSR Project for 128 EWS houses at Manjalpur-Bajaniyavas, Vadodara, Gujarat	6.30	1.28	0.51	128	128	128
143	Gujarat Vadodara 21-Dec-15	ISSR Project for 130 EWS houses at Sayajiganj-Jamwadi, Vadodara, Gujarat.	6.55	1.30	0.52	130	130	-
144	Gujarat Vadodara 21-Dec-15	ISSR Project for 137 EWS houses at Chhani- Soniya Nagar, Vadodara, Gujarat.	6.35	1.37	0.55	137	-	-
145	Gujarat Vadodara 21-Dec-15	ISSR Project for 360 EWS houses at Sama- Driver Faliya, Bhathuji Nagar and Marwadi Mahollo, Vadodara, Gujarat.	18.95	3.60	1.44	360	-	-

S. No.	State City Approved Date	Project Name	Financial Progress (Rs in Crore)			Physical Progress (Nos)		
			Project Cost	Central Assistance Approved	Central Assistance Released	Houses Sanctioned	Houses Grounded	Houses Completed
146	Gujarat Vadodara 21-Dec-15	ISSR Project for 771 EWS houses at Sama-Sanjay nagar- 1,2 & Indiranagar, Vadodara, Gujarat.	35.89	7.71	3.08	771	771	771
147	Gujarat Vadodara 17-Mar-16	Construction of 1428 Dus at F.P. No. 234, Sahakarnagar in-situ slum redvlopment PPP	85.01	14.28	5.71	1,428	1,428	-
148	Gujarat Vadodara 17-Mar-16	Construction of 1848 Dus at R.S. No. 287, Ektanagar in situ slum redvlopment PPP	116.10	18.48	7.39	1,848	1,848	-
149	Gujarat Vadodara 23-Aug-17	In-situ Slum Rehabilitation (84 EWS) at R.S.No 385, Odenagar on PPP basis under PMAY.	6.56	0.84	0.01	84	-	-
150	Gujarat Vadodara 23-Aug-17	In-situ Slum Rehabilitation (99 EWS) at Danteshwar (T.P. FP. 764,765,766,915) on PPP basis under PMAY.	6.30	0.99	0.26	99	-	-
151	Gujarat Vadodara 23-Aug-17	ISSR project for 1841 EWS houses at Sanjaynagar Warsiya (R.S. No.-814,384,417) on PPP basis under PMAY.	109.13	18.41	4.00	1,841	-	-
152	Gujarat Vadodara 26-Nov-2013	Rental cum Transit housing for Construction of 218 DUs at TP 13; FP 209	17.60	7.72	6.17	498	498	366
153	Gujarat Vadodara 20-Jan-2014	In-Situ Redevelopment of Ektanagar slum (at R.S. no. 287, draft TP-44) for construction of 1856 DUs in Bapod Area	88.91	42.42	32.63	1,856	1,160	-
154	Gujarat Vadodara 30-Dec-2013	In-Situ Redevelopment of Sahkarnagar slum(at FP-234, TP-22) for construction of 1448 DUs in Akola Tandajja Area, Vadodara	67.74	32.32	12.43	1,448	760	220
155	Gujarat Vadodara 28-Nov-2014	1491 dwelling units at six locations in Vadodara, Gujarat.	79.78	11.18	8.95	1,491	1,491	336
	Gujarat Total		5177.77	1008.72	451.40	86,220	58,080	21,384
156	Haryana Ambala 31-May-2013	Construction of 200 houses for Ambala, Haryana	59.83	44.87	17.95	200	118	113
157	Haryana Hisar 30-Dec-2013	Construction of 1508 DUs in Sat Road slum, Hisar Haryana	62.73	47.05	18.10	1,508	1,508	424
158	Haryana Rohtak 31-May-2013	In-Situ 1518 Housing & Infrastructure Development of 8 slums in Rohtak	95.89	71.92	28.77	1,518	1,216	424
159	Haryana Yamuna Nagar 12-Apr-2013	Providing infrastructure facilities in 9 slums of Yamunanagar- Jagadhri, Haryana	60.37	43.09	27.58	-	-	-
	Haryana Total		278.82	206.93	92.39	3,226	2,842	961
160	Himachal Pradesh Shimla 28-Feb-2013	Construction of 300 houses in Krishna Nagar Slum, Shimla, Himachal Pradesh	34.00	27.62	9.21	300	300	-
	Himachal Pradesh Total		34.00	27.62	9.21	300	300	-
161	Jammu & Kashmir Leh 11-Jan-2013	Construction of 369 houses in Leh old town upgradation, Jammu & Kashmir	22.22	15.98	11.56	369	77	62
	J&K Total		22.22	15.98	11.56	369	77	62
162	Jharkhand Bokaro-Chas 12-Dec-2013	Construction of 383 DUs in 7 slum locations (6 insitu & 1 relocation) of Chas-Bokaro, Jharkhand	19.57	9.33	5.97	383	383	383
163	Jharkhand Bundu 27-Dec-17	In-situ Slum Redevelopment Project for 50 EWS houses at Tangar Toli in Bundu, Jharkhand	19.66	0.50	-	50	-	-

S. No.	State City Approved Date	Project Name	Financial Progress (Rs in Crore)			Physical Progress (Nos)		
			Project Cost	Central Assistance Approved	Central Assistance Released	Houses Sanctioned	Houses Grounded	Houses Completed
164	Jharkhand Chaibasa 30-May-18	ISSR project for construction of 230 EWS houses at Salihatu location, Chaibasa, Jharkhand	46.77	2.30	-	230	-	-
165	Jharkhand Chakardharpur 30-May-18	ISSR project for construction of 48 EWS houses at Harijanbasti location, Chakardharpur, Jharkhand	11.37	0.48	-	48	-	-
166	Jharkhand Chakulia 30-May-18	ISSR project for construction of 180 EWS houses at Hatchali and Sugnibasa location, Chakuliya, Jharkhand	37.24	1.80	-	180	-	-
167	Jharkhand Chirkunda 27-Dec-17	In-situ Slum Redevelopment Project for 240 EWS houses at Sundar nagar & kapasara in Chirkunda, Jharkhand	55.14	2.40	-	240	-	-
168	Jharkhand Chirkunda 27-Dec-17	In-situ Slum Redevelopment Project for 260 EWS houses at Chapra Dangal in Chirkunda, Jharkhand	71.22	2.60	-	260	-	-
169	Jharkhand Deoghar 30-May-18	ISSR project for construction of 700 EWS houses at Sundari & Hardalakund location, Deoghar, Jharkhand	111.03	7.00	-	700	-	-
170	Jharkhand Dhanbad 27-Dec-17	In-situ Slum Redevelopment Project for 80 EWS houses at Dompara in Dhanbad, Jharkhand	24.48	0.80	-	80	-	-
171	Jharkhand Dhanbad 27-Dec-17	In-situ Slum Redevelopment Project for 92 EWS houses at Bekarband Hanuman Basthi in Dhanbad, Jharkhand	28.15	0.92	-	92	-	-
172	Jharkhand Dhanbad 27-Dec-17	In-situ Slum Redevelopment Project for 185 EWS houses at Refugee Market in Dhanbad, Jharkhand	56.60	1.85	-	185	-	-
173	Jharkhand Dhanbad 27-Dec-17	In-situ Slum Redevelopment Project for 360 EWS houses at Baramudi-Dompara-Patraguttu in Dhanbad, Jharkhand	110.14	3.60	-	360	-	-
174	Jharkhand Dhanbad 27-Dec-17	In-situ Slum Redevelopment Project for 507 EWS houses at Koranga Basthi in Dhanbad, Jharkhand	155.11	5.07	-	507	-	-
175	Jharkhand Dhanbad 12-Dec-2013	Construction of 1058 DUs in 11 slum locations of Dhanbad, Phase-I, Jharkhand	59.37	26.10	20.01	1,058	670	666
176	Jharkhand Dhanbad 12-Dec-2013	Construction of 925 DUs in 19 slum locations of Dhanbad, Phase-II, Jharkhand	53.99	23.63	18.12	925	734	723
177	Jharkhand Garhwa 27-Dec-17	In-situ Slum Redevelopment Project for 160 EWS houses at Sonpurwa in Garhwa, Jharkhand	40.06	1.60	-	160	-	-
178	Jharkhand Gumla 27-Dec-17	In-situ Slum Redevelopment Project for 75 EWS houses for Chetar Slum at Gumla, Jharkhand	8.13	0.75	-	75	-	-
179	Jharkhand Hazaribagh 27-Dec-17	In-situ Slum Redevelopment Project for 220 EWS houses at Marathi basti & Gadihana in Hazaribagh, Jharkhand	56.49	2.20	-	220	-	-
180	Jharkhand Jhumri Tilaiya 30-May-18	ISSR project for construction of 210 EWS houses at Gumo location, Jhumritilaiya, Jharkhand	43.61	2.10	-	210	-	-
181	Jharkhand Khunti 27-Dec-17	In-situ Slum Redevelopment Project for 420 EWS houses at Jumwadaag in Khunti, Jharkhand	38.35	4.20	-	420	-	-
182	Jharkhand Latehar 27-Dec-17	In-situ Slum Redevelopment Project for 820 EWS houses at Durwa in Latehar, Jharkhand	166.03	8.20	-	820	-	-
183	Jharkhand Lohardaga 27-Dec-17	In-situ Slum Redevelopment Project for 140 EWS houses at Chattar bagicha slum in Lohardaga, Jharkhand	47.08	1.40	-	140	-	-
184	Jharkhand Madhupur 27-Dec-17	In-situ Slum Redevelopment Project for 60 EWS houses at Nawadih Slum in Madhupur, Jharkhand	9.82	0.60	-	60	-	-

S. No.	State City Approved Date	Project Name	Financial Progress (Rs in Crore)			Physical Progress (Nos)		
			Project Cost	Central Assistance Approved	Central Assistance Released	Houses Sanctioned	Houses Grounded	Houses Completed
185	Jharkhand Medininagar 27-Dec-17	In-situ Slum Redevelopment Project for 680 EWS houses for Medininagar Nagar Nigam, Jharkhand	136.65	6.80	-	680	-	-
186	Jharkhand Pakur 30-May-18	ISSR project for construction of 260 EWS houses at Devpur location, Pakur, Jharkhand	41.93	2.60	-	260	-	-
187	Jharkhand Ranchi 27-Dec-17	In-situ Slum Redevelopment Project for 600 EWS houses for Pahari Tola location at Ranchi, Jharkhand	49.70	6.00	-	600	-	-
188	Jharkhand Ranchi 27-Dec-17	In-situ Slum Redevelopment Project for 8720 EWS houses for Ani location at Ranchi, Jharkhand	1,907.60	87.20	-	8,720	-	-
189	Jharkhand Ranchi 30-Dec-2013	Construction of 1565 DUs in 5 slum locations of Ranchi, Jharkhand	79.82	38.08	29.29	1,565	1,306	1,088
190	Jharkhand Sahibganj 30-May-18	ISSR project for construction of 100 EWS houses at Lalok & Rasulpur Dahla location, Sahibganj, Jharkhand	20.84	1.00	-	100	-	-
191	Jharkhand Simdega 27-Dec-17	In-situ Slum Redevelopment Project for 120 EWS houses for 1. Haripur and Harijan/ Naigam Toli slum at Simdega, Jharkhand	11.37	1.20	-	120	-	-
	Jharkhand Total		3,517.32	252.32	73.40	19,448	3,093	2,860
192	Karnataka Bangalore 30-Jan-2013	Construction of 900 houses (Recolation) at sulikunte village SY No. 122, in Vathur Hobli, Bangalore.	57.10	26.15	26.15	900	900	900
193	Karnataka Bangalore 26-Sep-2013	Construction of Incremental Housing 1353 (G.F) houses at Selected slums of Bangalore	64.30	30.68	30.68	1,353	1,353	1,091
194	Karnataka Bangalore 12-Dec-2013	Construction of 588(G F) DUs at 1 slum and 80 (G+4) DUs at 1 slum in Bangalore City in K.R. Puram	35.77	17.06	17.06	668	668	548
195	Karnataka Bangalore 12-Dec-2013	Construction of 666 (GF) DUs at Kuvempunagara slum (In situ) in Bangalore City, Byatarayanapura.	36.30	17.32	17.32	666	666	501
196	Karnataka Bangalore 30-Dec-2013	Construction of 1118(G.F) DUs at 6 slums and 444 (G+3) DUs at 1 slums in Bangalore City in Raja Rajeshwarinagar	84.60	40.36	40.36	1,562	1,562	832
197	Karnataka Bangalore 30-Dec-2013	Construction of 1534(G.F) DUs at 6 slums and 80 (G+3) DUs at 1 selected slum in Shanthinagara	87.14	41.57	41.57	1,614	1,614	1,222
198	Karnataka Bangalore 09-Nov-2012	Construction of 512 DUs at Valgerahalli, Bangalore, Karnataka	32.56	1.44	0.48	512	512	512
199	Karnataka Bangalore 09-Nov-2012	Construction of 192 DUs at Singanayakanahalli, Yalanka, Bangalore, Karnataka	9.22	0.40	0.13	192	192	192
200	Karnataka Bangalore 09-Nov-2012	Construction of 288 DUs at Kodathi, Varthur Hobli, Bangalore, Karnataka	14.30	0.64	0.21	288	288	-
201	Karnataka Belgaum 12-Dec-2013	Construction of 1044 DUs in 7 slum locations of Belgaum, Karnataka	45.50	32.56	26.05	1,044	1,044	971
202	Karnataka Chitradurga 20-Jan-2014	Construction of 1563 (G.F) Dus at 8 slums (In-Situ) in Chitradurga, Karnataka	67.84	48.55	38.84	1,563	1,563	1,264
203	Karnataka Davangere 12-Dec-2013	Construction of 1169 DUs in 5 slum locations of Davangere, Karnataka	50.98	36.48	14.03	1,169	773	265
204	Karnataka Davangere 30-Dec-2013	Construction of 951 houses in 6 slums of Davangere, Karnataka	41.46	29.67	11.41	951	648	154
205	Karnataka Gulbarga 26-Sep-2013	Construction of 1024 DUs for slum dwellers (pandit dinadaya upadhaya slum, budga jangam, artisans, pous karmikas & devadasis) in Gulbarga	55.81	26.62	26.62	1,024	1,024	1,024

S. No.	State City Approved Date	Project Name	Financial Progress (Rs in Crore)			Physical Progress (Nos)		
			Project Cost	Central Assistance Approved	Central Assistance Released	Houses Sanctioned	Houses Grounded	Houses Completed
206	Karnataka Gulbarga 30-Dec-2013	Construction of 1196 houses in 7 slums of Gulbarga, Karnataka	65.10	31.06	31.06	1,196	1,196	900
207	Karnataka Gulbarga 30-Dec-2013	Construction of 1227 houses in 6 slums of Gulbarga, Karnataka	65.86	31.42	31.42	1,227	1,227	1,067
208	Karnataka Hubli Dharwad 30-Dec-2013	Construction of 1056 houses in 6 slums of Hubli-Dharwad, Karnataka	57.53	27.45	27.45	1,056	1,056	803
209	Karnataka Hubli -Dharwad 30-Jan-2013	Construction of 1072 houses (Recolation) at Hubli-Dharwad, Karnataka	67.67	30.66	30.66	1,072	1,072	751
210	Karnataka Kolar 12-Dec-2013	Construction of 851 (G F) DUs at 4 selected slums (In situ) in Kolar City, Karnataka	37.10	26.55	21.24	851	851	549
211	Karnataka Mandya 12-Dec-2013	Construction of 1,335 (G+3) DUs in 5 different slum locations in Mandya City Karnataka.	64.99	41.83	16.02	1,335	1,335	-
212	Karnataka Mysore 12-Dec-2013	Construction of 116 DUs in Indira Colony slum Mysore, Karnataka	6.28	3.00	3.00	116	116	116
213	Karnataka Tumkur 30-Jan-2013	Construction of 1200 houses (Recolation) at Dibbur in Tumkur.	69.96	48.66	38.93	1,200	1,200	1,200
214	Karnataka Tumkur 12-Dec-2013	Construction of 1566 (G F) Dus at 6 selected slums (In Situ) in Tumkur.	67.99	48.65	38.92	1,566	1,566	1,235
Karnataka Total			1,185.34	638.77	529.59	23,125	22,426	16,097
215	Kerala Kochi 30-Dec-2013	Construction & upgradation of 755 DUs in Thuruthy, Kalvathy & Konchery colony of Kochi, Kerala	67.62	18.80	7.00	755	285	54
216	Kerala Kollam 31-May-2013	Construction of 265 houses at SMP Palace Colony, Kollam, Kerala	17.85	11.21	4.48	265	195	-
217	Kerala Kozhikode 11-Nov-2014	Construction of 33 new DUs and upgradation of 3 DUs in Kozhikode, Kerala	1.88	0.84	0.32	36	11	-
218	Kerala Thiruvananthapuram 19-Jan-2012	Construction of 1032 Mathipuram Colony, Vizhinjam, Thiruvananthapuram , Kerala	71.87	34.73	13.89	1,032	915	271
219	Kerala Thrissur 11-Nov-2014	Construction of 12 new DUs and upgradation of 18 DUs in Thrissur, Kerala.	1.54	0.49	0.16	30	24	18
Kerala Total			160.77	66.06	25.86	2,118	1,430	343
220	Madhya Pradesh Bhopal 20-Dec-16	In-situ Slum Rehabilitation Project for 576 DUs at Bhopal, Madhya Pradesh	46.99	5.76	-	576	-	-
221	Madhya Pradesh Bhopal 29-May-17	In-Situ Slum Redevelopment (ISSR) Project for 240 EWS houses at Bhopal.	19.01	2.40	-	240	-	-
222	Madhya Pradesh Bhopal 05-Dec-2012	Construction of 1204 houses in identified 4 Slums, Bhopal	74.00	33.64	26.91	1,204	1,204	1,204
223	Madhya Pradesh Dewas 13-Aug-2014	In-situ redevelopment 1212 DUs of three Identified Slums at Dewas, Madhya Pradesh	61.48	38.05	14.54	1,212	1,212	600
224	Madhya Pradesh Gwalior 19-Jan-2012	Construction of 934 houses in Identified 5 Slums in Gwalior, M.P	57.16	25.26	20.21	934	934	832

S. No.	State City Approved Date	Project Name	Financial Progress (Rs in Crore)			Physical Progress (Nos)		
			Project Cost	Central Assistance Approved	Central Assistance Released	Houses Sanctioned	Houses Grounded	Houses Completed
225	Madhya Pradesh Indore 17-Mar-16	In-situ Slum Rehabilitation Project for 960 DUs at Indore	74.40	9.60	-	960	-	-
226	Madhya Pradesh Indore 19-Jan-2012	Construction of 1463 houses in Identified 6 Slums in Indore, M.P	84.34	37.29	14.92	1,463	1,463	512
227	Madhya Pradesh Jabalpur 19-Jan-2012	Construction of 740 DUs Identified 4 Slums Jabalpur, M.P	36.95	16.73	13.38	740	740	578
228	Madhya Pradesh Jabalpur 17-Mar-16	In-situ Slum Rehabilitation Project for 396 DUs at Jabalpur	23.02	3.96	-	396	-	-
229	Madhya Pradesh Sagar 19-Jan-2012	Construction of 780 Identified 3 Slums (Kishor Nyayalay, Khurai Bus Stand and Kasai Basti)	35.11	22.54	9.02	780	780	-
230	Madhya Pradesh Sagar 13-Aug-2014	Construction of 1370 DUs in 8 Identified Slums at Sagar City (Madhya Pradesh).	75.43	43.06	27.56	1,370	1,370	1,148
231	Madhya Pradesh Vidisha 11-Nov-2014	Construction of 420 DUs for Slum rehabilitation for Six slums in Vidisha, Madhya Pradesh	19.86	13.07	8.37	420	420	212
	Madhya Pradesh Total		607.74	251.37	134.91	10,295	8,123	5,086
232	Maharashtra Greater Mumbai 25-Jun-18	ISSR Project for 28,079 EWS Houses for slum dwellers residing after 2011 at Mumbai.	561.58	280.79	-	28,079	-	-
233	Maharashtra Greater Mumbai 25-Jun-18	ISSR Project for 47,984 EWS Houses for slum dwellers residing between 2000-2011 at Mumbai.	959.68	479.84	-	47,984	-	-
234	Maharashtra Greater Mumbai 25-Jun-18	ISSR Project for 1,24,247 EWS Houses at Mumbai.	2,484.94	1,242.47	-	1,24,247	-	-
235	Maharashtra Satara 30-May-18	Construction of 300 EWS Houses under ISSR on S. No 387 A ,Akashvaani and Matkar colony at Satara, Maharashtra.	38.82	3.00	-	300	-	-
236	Maharashtra Solapur 28-Apr-16	ISSR Project for 2356 EWS houses in 19 slums coming in retrofitting area of smart city using land as resource at Solapur, Maharashtra	198.29	23.56	-	2,356	255	-
	Maharashtra Total		4,243.32	2,029.66	-	2,02,966	255	-
237	Mizoram Aizawl 11-Sep-2012	Construction for 142 DUs At Zuangtui, Aizawl, Mizoram	11.20	9.49	7.51	142	142	38
	Mizoram Total		11.20	9.49	7.51	142	142	38
238	Nagaland Chumukedima 27-Feb-2014	Construction for housing for urban poor for Chumukedima town .	18.60	13.78	9.64	384	384	128
239	Nagaland Medziphema 27-Feb-2014	Construction for housing for urban poor for Medziphema town	19.74	14.57	9.97	350	350	135
240	Nagaland Tseminyu 27-Feb-2014	Costruction of 320 housing for urban poor for Tseminyu town	18.05	13.33	5.12	320	320	192
	Nagaland Total		56.39	41.68	24.74	1,054	1,054	455
241	Odisha Berhampur 30-Dec-2013	Construction of 288 new DUs in three slum clusters of Berhampur Phase-I, Odisha	16.54	7.75	2.93	288	288	-

S. No.	State City Approved Date	Project Name	Financial Progress (Rs in Crore)			Physical Progress (Nos)		
			Project Cost	Central Assistance Approved	Central Assistance Released	Houses Sanctioned	Houses Grounded	Houses Completed
242	Odisha Berhampur 30-Dec-2013	Construction of 564 new DUs in five slum clusters of Berhampur Phase - II, Odisha.	32.76	21.20	8.15	564	528	-
243	Odisha Berhampur 30-Dec-2013	Construction of 736 new DUs in six slum clusters of Berhampur Phase - III, Odisha	34.85	22.56	8.67	736	592	-
244	Odisha Berhampur 30-Dec-2013	Construction of 432 new DUs in Nehru Nagar slum clusters of Berhampur Phase - IV, Odisha	27.07	12.39	4.68	432	368	-
245	Odisha Berhampur 20-Jan-2014	Construction of 240 new DUs in two slum clusters of Berhampur Ph-V, Odisha	11.36	7.36	2.83	240	32	-
246	Odisha Berhampur 20-Jan-2014	Construction of 596 new DUs and upgradation of 459 DUs in 26 slum clusters of Berhampur Ph-VI, Odisha	47.81	20.72	7.80	1,055	118	116
247	Odisha Berhampur 20-Jan-2014	Construction of 224 new DUs, 66 new individual DUs and upgradation of 41 DUs (new toilets) in 6 slum of Berhampur Ph-VII, Odisha	22.92	9.02	3.38	331	64	-
248	Odisha Berhampur 13-Aug-2014	Construction of 612 new dwelling units and upgradation of 207 DUs in 16 slum clusters of Berhampur Ph-VIII, Odisha.	46.19	24.51	9.34	819	-	-
249	Odisha Berhampur 13-Aug-2014	Construction of 469 new dwelling units and upgradation of 119 nos. of 14 slum of Berhampur Ph-IX, Odisha	38.13	19.25	7.31	588	32	-
250	Odisha Bhubaneswar 19-Jan-2012	Construction for Rangamatia Improvement Project , Bhubaneswar, Orissa	41.04	16.34	16.01	992	992	600
251	Odisha Bhubaneswar 11-Sep-2012	Construction for Mahisakhala Slum Cluster, Bhubaneswar (in-situ redevelopment)	46.94	19.91	12.12	760	760	440
252	Odisha Bhubaneswar 05-Dec-2012	Construction of Patharbandha Slum cluster, Bhubaneswar.	85.40	36.72	29.38	1,480	1,480	240
253	Odisha Bhubaneswar 26-Sep-2013	Construction for Mandap Basti slum cluster, Bhubaneswar	21.51	8.97	3.44	384	384	384
254	Odisha Bhubaneswar 17-Mar-16	In-situ Slum Rehabilitation Project for 1200 DUs at Bhubaneswar (Nilamadhav Awas Yojana).	83.60	12.00	-	1,200	1,200	-
255	Odisha Bhubaneswar 29-May-17	1300 EWS houses at Shanti Nagar Awas Yojna- An In-Situ Slum Redevelopment (ISSR) project on PPP Mode	90.22	13.00	0.85	1,300	1,300	-
256	Odisha Cuttack 05-Dec-2012	Construction for 865 of 10 Slum cluster; In-situ redevelopment, Cuttack Municipal corporation	25.83	10.78	4.31	865	562	368
257	Odisha Jajpur 08-Mar-2013	Construction for 990 houses in 15 slums at Jajpur	47.79	31.18	8.15	990	990	553
258	Odisha Jajpur 13-Aug-2014	Construction of 711 DUs in 16 slum clusters of Jajpur Ph-II, Odisha	35.94	21.50	8.24	711	711	112
259	Odisha Rourkela 17-Mar-16	In-situ Slum Rehabilitation Project for 4800 DUs at Rourkela (Madhusudanpalli Slum).	258.69	48.00	-	4,800	-	-
	Odisha Total		1,014.59	363.16	137.60	18,535	10,401	2,813
260	Punjab Bathinda 28-Apr-16	1025 EWS houses Slum Development at Dhobiyana slum in Bathinda (Punjab) under PMAY.	45.31	10.25	4.10	1,025	-	-
	Punjab Total		45.31	10.25	4.10	1,025	-	-
261	Rajasthan Ajmer 11-Jan-2013	Construction for Lohar Basti site, Pasand Nagar Kotra and Idgah (Chorasiya bas) Ajmer	85.11	40.57	16.23	1,448	1,448	-



S. No.	State City Approved Date	Project Name	Financial Progress (Rs in Crore)			Physical Progress (Nos)		
			Project Cost	Central Assistance Approved	Central Assistance Released	Houses Sanctioned	Houses Grounded	Houses Completed
262	Rajasthan Alwar 11-Jan-2013	Construction for Budh Vihar, behind Pratap School & Dhubigatta, Alwar, Rajasthan	83.46	59.67	38.19	1,544	1,344	989
263	Rajasthan Badi Sadri 10-Sep-2013	Construction for in-situ redevelopment of various slums in Badi Sadri, Rajasthan	10.44	4.38	1.64	135	-	-
264	Rajasthan Begun 10-Sep-2013	Construction for in-situ redevelopment of various slums in Begun, Rajasthan	13.04	5.36	2.14	165	-	-
265	Rajasthan Bharatpur 11-Jan-2013	Construction for 220 houses in Namak Katra Slum, Bharatpur, Rajasthan	9.08	6.49	2.60	220	12	12
266	Rajasthan Bikaner 30-Jan-2013	Construction for Bhatto & Oddao Ka Bass, Bikaner, Rajasthan	17.28	7.61	3.04	350	-	-
267	Rajasthan Bikaner 10-Sep-2013	Construction for 812 houses in Chhota Ranisar Baas, Bikaner	45.77	20.20	8.08	812	-	-
268	Rajasthan Chittorgarh 10-Sep-2013	In-situ redevelopment of various slums and development of Rental housing scheme in Chittorgarh, Rajasthan	91.83	38.29	24.50	1,187	1,163	480
269	Rajasthan Chhoti Sadri 10-Sep-2013	In-situ redevelopment of various slums in Choti Sadri, Rajasthan	29.24	11.99	4.49	369	-	-
270	Rajasthan Fatehnagar 26-Sep-2013	In-situ, Relocation & Rental House redevelopment of various slums in Fatehngar, Udaipur, Rajasthan	36.62	18.56	11.88	594	496	224
271	Rajasthan Jaipur 26-Sep-2013	In-situ development of project for Bagrana Kachi Basti, Jaipur, Rajasthan	92.46	44.10	34.09	1,824	1,824	1,824
272	Rajasthan Jaipur 19-Jan-2012	Construction for Kiron Ki Dhani Slum, Jaipur, Rajasthan	57.29	27.60	22.08	1,104	1,104	1,104
273	Rajasthan Jaipur 11-Jan-2013	Construction for sanjay Nagar Bhatta Basti (Phase-I), Jaipur, Rajasthan	96.61	44.70	35.76	2,332	2,332	388
274	Rajasthan Jaipur 20-Jan-2012	Construction of 576 DUs at Kalwar Road, Jaipur, Rajasthan	17.69	0.78	0.24	576	576	576
275	Rajasthan Jaipur 20-Jan-2012	Construction of 1120 DUs at Shyam-pura, Buhariya, Jaipur, Rajasthan	35.51	1.56	0.49	1,120	1,120	1,120
276	Rajasthan Jaipur 20-Jan-2012	Construction of 704 DUs at Omax City Ajmer, Road, Jaipur, Rajasthan	20.47	0.73	0.23	704	704	704
277	Rajasthan Jaipur 20-Jan-2012	Construction of 512 DUs at Mukundpura, Jaipur, Rajasthan	14.55	0.63	0.20	512	512	512
278	Rajasthan Jaipur 20-Jan-2012	Construction of 960 DUs at Mejestic Real Mart at Village Kalwara, Jaipur, Rajasthan	29.78	1.38	0.43	960	960	960
279	Rajasthan Jaipur 20-Jan-2012	Construction of 400 DUs at Bagaru Khurd, Ajmer Road, Jaipur, Rajasthan	12.15	0.41	0.12	400	400	400
280	Rajasthan Jaipur 20-Jan-2012	Construction of 1072 DUs at Navta-Sanganer, Jaipur, Rajasthan	31.64	1.11	0.34	1,072	1,072	1,072
281	Rajasthan Jaipur 20-Jan-2012	Construction of 432 DUs at Narsingpura, Ajmer, Road, Jaipur, Rajasthan	13.47	0.67	0.21	432	432	432
282	Rajasthan Jodhpur 31-May-2013	Construction of 208 DUs at Natiya basti in Jodhpur, Rajasthan	10.84	5.36	2.15	208	208	-

S. No.	State City Approved Date	Project Name	Financial Progress (Rs in Crore)			Physical Progress (Nos)		
			Project Cost	Central Assistance Approved	Central Assistance Released	Houses Sanctioned	Houses Grounded	Houses Completed
283	Rajasthan Kapasana 10-Sep-2013	In-situ redevelopment of various slums in Kapasana, Rajasthan	12.94	4.70	1.74	143	-	-
284	Rajasthan Kota 21-Dec-2013	Rental to Ownership Housing Scheme (at Mohanlal Sukhadiya Housing Scheme Extension) in Kota.	71.67	34.16	26.79	1,528	1,528	1,448
285	Rajasthan Nimbahera 10-Sep-2013	In-situ redevelopment of various slums and development of Rental housing scheme in Nimbahera, Rajasthan	44.53	19.73	12.63	614	614	156
286	Rajasthan Pratapgarh 10-Sep-2013	In-situ redevelopment of various slums and development of Rental housing scheme in Pratapgarh, Rajasthan	55.14	25.41	18.75	792	792	360
287	Rajasthan Udaipur 26-Sep-2013	In-situ development of various slums (763 New houses) in Udaipur, Rajasthan	40.19	23.96	9.16	763	-	-
	Rajasthan Total		1,078.79	450.07	278.17	21,908	18,641	12,761
288	Tamil Nadu Chennai 05-Dec-2012	Construction for 1056 houses in Kakkanji Nagar slum at Athipattu, Ambattur, Ph-I, Chennai, Tamilnadu	84.92	34.72	34.72	1,056	1,056	1,056
289	Tamil Nadu Chennai 30-Jan-2013	Construction for 416 houses in Kakkanji Nagar slum at Athipattu, Ambattur, Ph-II, Chennai, Tamilnadu	32.23	13.25	13.25	416	416	416
290	Tamil Nadu Madurai 20-Jan-2014	Construction of 276 tenements (In-situ Redevelopment) at PT Colony slum, Madurai, Tamil Nadu	20.36	6.63	6.63	276	276	276
291	Tamil Nadu Salem 30-Dec-2013	Construction of 235 houses at Gandhinagar New and Old Colony, Salem, Tamilnadu	13.97	5.97	5.97	235	235	235
292	Tamil Nadu Salem 13-Aug-2014	In-situ development 122 DUs of Kamraj Nagar slum in Salem, Tamil Nadu	7.87	3.11	1.19	122	122	74
293	Tamil Nadu Thirunelveli 30-Dec-2013	Construction of 36 new houses and 15 Up-gradation units at Karuvelankundu Street, Tirunelveli	2.52	1.06	0.68	51	51	49
294	Tamil Nadu Thirunelveli 30-Dec-2013	Construction of 60 DU's at Nagammalpuram, Tirunelveli, Tamilnadu	3.67	1.47	0.94	60	60	60
295	Tamil Nadu Thiruchirappalli 30-Dec-2013	Relocation of 144 households of Indira Nagar slum to Nagamangalam village, Thiruchirappalli	8.12	3.38	3.38	144	144	144
296	Tamil Nadu Thiruchirappalli 20-Jan-2014	Construction of 189 houses at Melapandamangalam slum in Thiruchirappalli	11.35	4.57	4.57	189	189	189
297	Tamil Nadu Thiruchirappalli 20-Jan-2014	Construction of 158 houses at Thimmarayasamuthiram in Thiruchirappalli	9.81	3.78	3.78	158	158	158
298	Tamil Nadu Thiruchirappalli 30-Jan-2013	In-situ Upgradation of Karikalan Street, Nadukondaiyam Pettai in Trichy, Tamil Nadu	17.21	7.00	7.00	305	305	305
299	Tamil Nadu Tirunelveli 13-Aug-2014	In-situ development 318 DUs, relocation 432 DUs and up-gradation 124 DUs for seven (7) slums in Tirunelveli	44.44	23.34	14.06	874	874	864
300	Tamil Nadu Tirupur 13-Aug-2014	Construction of 266 Relocation Dwelling Units In Tirupur city, Tamil Nadu.	18.38	6.84	4.13	266	266	266
301	Tamil Nadu Tuticorin 30-Dec-2013	593 DUs In-situ redevelopment of 149 houses at Ceylon colony and Relocation of 444 DUs at Rajiv Gandhi Nagar, Thoothukudi	33.97	16.21	9.70	593	593	591
302	Tamil Nadu Vellore 12-Dec-2013	Construction of 135 houses with basic infrastructure facilities at Thideer Nagar, Vellore	8.55	3.92	2.51	135	135	135
	Tamil nadu Total		317.36	135.25	112.52	4,880	4,880	4,818

S. No.	State City Approved Date	Project Name	Financial Progress (Rs in Crore)			Physical Progress (Nos)		
			Project Cost	Central Assistance Approved	Central Assistance Released	Houses Sanctioned	Houses Grounded	Houses Completed
303	Telangana Hyderabad 19-Jan-2012	Construction of Kesava Nagar slum; In-situ redevelopment, GHMC, Telangana	58.75	22.25	8.90	1,198	334	-
	Telangana Total		58.75	22.25	8.90	1,198	334	-
304	Tripura Amarpur 11-Nov-2014	Construction of 598 new DUs and upgradation of 96 DUs in 6 slums of Amarpur town, Tripura.	27.95	22.06	16.97	694	694	150
305	Tripura Khowai 11-Nov-2014	Construction of 591 new DUs and up-gradation of 699 DUs in 24 slums of Khowai, Tripura.	31.02	24.47	18.83	1,290	1,290	494
306	Tripura Kumarghat 11-Nov-2014	Construction of 507 new DUs and up-gradation of 111 DUs in 13 slums of Kumarghat, Tripura	24.09	19.00	14.62	618	618	13
307	Tripura Sabroom 11-Nov-2014	Construction of 331 new DUs and upgradation of 72 DUs in 6 slums of Sabroom, Tripura	15.74	12.39	9.53	403	403	-
	Tripura Total		98.79	77.92	59.94	3,005	3,005	657
308	Uttar Pradesh Agra 11-Jan-2013	Construction of 305 houses for identified slums as per SFCP, Agra, Uttar Pradesh	37.70	14.39	11.51	305	245	232
309	Uttar Pradesh Aligarh 13-Aug-2014	Construction of 602 Dwelling Units in 2 slums of Aligarh, Uttar Pradesh.	34.49	13.98	10.74	602	270	270
310	Uttar Pradesh Firozabad 20-Jan-2014	Construction of 454 DUs in 8 slums of Firozabad, Uttar Pradesh	28.08	11.75	4.52	454	191	191
311	Uttar Pradesh Ghaziabad 13-Aug-2014	Construction of 560 DUs in Dindyalpuri Nandgram slum at Ghaziabad, Uttar Pradesh.	34.69	14.51	11.16	560	212	212
312	Uttar Pradesh Gorakhpur 13-Aug-2014	Construction of 750 Dwelling Units in 17 slums of Gorakhpur, Uttar Pradesh	45.03	18.84	7.25	750	288	277
313	Uttar Pradesh Jhansi 13-Aug-2014	Construction of 517 Dwelling Units in 7 slums of Jhansi, Uttar Pradesh.	32.05	13.41	10.31	517	211	211
314	Uttar Pradesh Kannauj 21-Dec-2012	In-situ Upgradation of Shekhana & Bajariya Shekhana slums in Kannauj, Uttar Pradesh	17.53	9.86	6.31	164	98	64
315	Uttar Pradesh Kanpur 21-Dec-2012	Construction of 48 DUs for Harbansh Mohal Slum Improvement, Kanpur, Uttar Pradesh	5.18	2.07	1.66	48	16	-
316	Uttar Pradesh Kanpur 21-Dec-2012	Construction of 80 DUs for Pokhar Purva Slum Improvement, Kanpur, Uttar Pradesh	8.25	3.01	2.41	80	48	32
317	Uttar Pradesh Lucknow 11-Jan-2013	In-situ 468 DUs for 5 slums namely Gaur Bheet, Bharat Nagar, chamrahi, Shivlokpur, Daud Nagar & Naya daud nagar in Faizullahganj ward Lucknow	24.75	10.75	8.60	468	332	186
318	Uttar Pradesh Mathura 20-Jan-2014	Construction of 434 Dwelling Units in 7 slums of Mathura, Uttar Pradesh	21.57	13.53	5.21	434	124	124
319	Uttar Pradesh Meerut 20-Jan-2014	Construction of 1017 new Dwelling Units in 2 slums of Meerut, Uttar Pradesh	62.60	26.19	20.15	1,017	400	400
320	Uttar Pradesh Moradabad 20-Jan-2014	Construction of 485 Dwelling Units in 5 slums of Moradabad, Uttar Pradesh	29.77	12.45	9.58	485	415	410
321	Uttar Pradesh Muzaffarnagar 20-Jan-2014	Construction of 184 Dwelling Units in Mehmoodnagar slum of Muzaffar Nagar, Uttar Pradesh	9.13	5.73	3.52	184	125	125
322	Uttar Pradesh Rae Bareli 05-Dec-2012	638 DUs in 4 identified slums (Munshiganj, Mohiddinpur, Shah Tola and Ghosiyana), Rae Bareli Ph. I.	64.61	44.51	17.80	638	488	487

S. No.	State City Approved Date	Project Name	Financial Progress (Rs in Crore)			Physical Progress (Nos)		
			Project Cost	Central Assistance Approved	Central Assistance Released	Houses Sanctioned	Houses Grounded	Houses Completed
323	Uttar Pradesh Rae Bareli 11-Jan-2013	Construction of 785 DUs for identified slums as per SFCP in Rae Bareli Ph-II, Uttar Pradesh	52.91	35.06	22.44	785	437	431
324	Uttar Pradesh Rampur 05-Dec-2012	Construction of 96 Dwelling Units for Magjeen Mohalla at Rampur.	13.67	7.79	3.12	96	71	71
325	Uttar Pradesh Varanasi 13-Aug-2014	Construction of 822 Dwelling Units in 3 slums of Varanasi, Uttar Pradesh.	54.99	21.38	16.38	822	280	280
	Uttar Pradesh Total		576.99	279.22	172.66	8,409	4,251	4,003
326	Uttarakhand Augustmuni 26-Nov-2013	In situ Redevelopment at Augustmuni under Dist. Rudraprayag, Uttarakhand	19.85	8.75	3.26	204	96	96
327	Uttarakhand Bajpur 27-Feb-2014	Construction of 190 (G.F) DUs housing at 10 selected slums (In-situ development) in Bajpur, Uttarakhand	10.12	7.72	5.94	190	120	98
328	Uttarakhand Barkot 28-Nov-2014	Construction of 396 (200 G.F & 196 G.F.+F.F.) DUs at 3 selected slums (in-Situ) in Barkot, Uttarakhand.	23.83	16.54	12.67	396	276	56
329	Uttarakhand Bhimtal 28-Nov-2014	Construction of 107 (G.F) Du's at 7 selected slums (in-situ) in Bhimtal, Uttarakhand	6.68	4.48	3.42	107	68	7
330	Uttarakhand Joshimath 26-Nov-2013	In situ Redevelopment at Joshimath distt, Chamoli, Uttarakhand	11.29	6.34	4.80	150	150	139
331	Uttarakhand Kelakheda 28-Nov-2014	Construction of 638 (G.F) Dus Housing at 7 selected slums (in-situ) in Kelakheda, Uttarakhand.	34.76	26.40	20.31	638	335	293
332	Uttarakhand Rudraprayag 26-Nov-2013	Construction of 96 dwelling units In situ Redevelopment at Rudraprayag, Uttarakhand	7.45	4.02	3.04	95	92	88
333	Uttarakhand Shaktigarh 28-Nov-2014	Construction of 504 (G.F) DUs at 4 selected slums (in-situ) in Shaktigarh, Uttarakhand.	26.55	20.26	15.59	504	299	240
334	Uttarakhand Sitarganj 13-Aug-2014	Construction of 576 (G.F) DU's at 11 selected slums (In-Situ) in Sitarganj City, Uttarakhand	30.15	23.00	17.70	576	321	266
335	Uttarakhand Uthimath 13-Aug-2014	Construction of 270 (G.F) DUs at 4 selected slums (In-Situ) in Uthimath, Uttarakhand under RAY.	16.00	11.28	8.64	270	161	35
	Uttarakhand Total		186.67	128.80	95.37	3,130	1,918	1,318
336	West Bengal Bhatpara 10-Sep-2013	In-situ Redevelopment of Suomari Slum, Bhatpara Municipality, West Bengal	9.18	6.24	4.00	198	198	96
337	West Bengal Chandernagore 27-Feb-2014	Construction of 75 Dwelling Units in 2 slums at Chandernagore, West Bengal	5.14	2.38	0.90	75	75	27
338	West Bengal Kalyani 10-Sep-2013	In-situ Redevelopment of Harijan Para slum, Kalyani Municipality, West Bengal	13.77	6.42	2.39	199	169	69
	West Bengal Total		28.09	15.05	7.28	472	442	192

S. No.	State City Approved Date	Project Name	Financial Progress (Rs)			Physical Progress		
			Project Cost	Central Assistance	Central Assistance Released	Houses Sanctioned	Houses Grounded	Houses Completed
20	Chhattisgarh Raipur 24-Apr-17	In-situ Slum Rehabilitation Project for 592 DUs at Daganiya, Raipur, Chhattisgarh.	38.37	5.92	0.50	592	-	-
21	Chhattisgarh Raipur 11-Sep-	In-situ Re-development and relocation at Lalganga Slum in Raipur	13.60	6.09	4.87	300	300	240
22	Chhattisgarh Rajnandgaon 24-Apr-17	In-situ Slum Rehabilitation Project for 300 DUs at Dabaripada & Mutton Market, Rajnandgaon	20.66	3.00	1.20	300	-	-
Chhattisgarh Total			356.65	65.55	9.00	6,246	300	240
23	Gujarat Ahmedabad 12-Dec-2013	EWS housing of 1344 Dwelling units at 2 relocation plots of Ahmedabad.	59.09	28.19	21.68	1,344	1,344	1,184
24	Gujarat Ahmedabad 12-Dec-2013	EWS housing of 1184 Dwelling units at 2 relocation plots of Ahmedabad.	51.77	24.70	19.00	1,184	1,184	1,184
25	Gujarat Ahmedabad 21-Dec-15	Development of Integrated Group Housing Facility at Fakira tank na Chhapara, Potaliya on PPP/Turnkey Basis (Package-6)	3.30	0.66	0.26	66	66	66
26	Gujarat Ahmedabad 21-Dec-15	Development of Integrated Group Housing Facility at Bhilvas na Chapra, Bhudarpura on PPP/Turnkey Basis (Package-4)	6.00	1.20	0.48	120	120	-
27	Gujarat Ahmedabad 21-Dec-15	Development of Integrated Group Housing Facility at Chunaravas Ramgali, Maninagar on PPP/Turnkey Basis (Package-5)	20.00	4.00	1.60	400	400	-
28	Gujarat Ahmedabad 21-Dec-15	Development of Integrated Group Housing Facility at Slum Behind B Colony, Girdharnagar on PPP/Turnkey Basis (Package-1)	25.90	5.18	2.07	518	518	518
29	Gujarat Ahmedabad 21-Dec-15	Development of Integrated Group Housing Facility at (1) Suryanagar, (2) Chandranagar,	27.70	5.54	2.22	554	554	-

30	Gujarat Ahmedabad 21-Dec-15	Development of Integrated Group Housing Facility at Slum at Odhav on PPP/Turnkey Basis (Package-2)	75. 00	15. 00	6.0 0	1,5 00	1,5 00	-
31	Gujarat Ahmedabad 17-Mar-16	Development of Integrated Group Housing Facility at Kailasnagar , Sabarmati (Ph-II) On PPP/Turn key Basis (Package -1)	4.0 0	0.8 0	0.3 2	80	80	-
32	Gujarat Ahmedabad 17-Mar-16	Development of Integrated Group Housing Facility at Rohidasnagar Vadaj On PPP/Turn key Basis (Package -1)	24. 00	4.8 0	1.9 2	480	480	-
33	Gujarat Ahmedabad 17-Mar-16	Development of Integrated Group Housing Facility at Ramapir no tekro Vadaj On PPP/Turn key Basis (Sector -II)	40. 00	8.0 0	3.2 0	800	800	-
34	Gujarat Ahmedabad 17-Mar-16	Development of Integrated Group Housing Facility at Ramapir no tekro Vadaj On PPP/Turn key Basis	44. 00	8.8 0	3.5 2	880	880	-
35	Gujarat Ahmedabad 17-Mar-16	Development of Integrated Group Housing Facility at Ramapir no tekro Vadaj On PPP/Turn key Basis (Sector -1)	60. 50	12. 10	4.8 4	1,2 10	1,2 10	-
36	Gujarat Ahmedabad 17-Mar-16	Development of Integrated Group Housing Facility at Ramapir no tekro Vadaj On PPP/Turn key Basis	68. 75	13. 75	5.5 0	1,3 75	1,3 75	-
37	Gujarat Ahmedabad 17-Mar-16	Development of Integrated Group Housing Facility at Ramapir no tekro Vadaj On PPP/Turn key Basis (Sector -III)	71. 50	14. 30	5.7 2	1,4 30	1,4 30	-
38	Gujarat Ahmedabad 17-Mar-16	Development of Integrated Group Housing Facility at	77. 00	15. 40	6.1 6	1,5 40	1,5 40	-
39	Gujarat Ahmedabad 22-Mar-16	In-situ" Slum Redevelopment Projects under PMAY for	6.6 6	1.1 1	0.4 4	111	111	-
40	Gujarat Ahmedabad 22-Mar-16	In-situ" Slum Redevelopment Projects under PMAY for	7.2 0	1.2 0	0.4 8	120	120	-

S. No.	State City	Project Name	Financial Progress (Rs)			Physical Progress		
			Project	Central	Central Assista	Houses	Houses	Houses
41	Gujarat Ahmedabad	In-situ" Slum Redevelopment Projects under PMAY for	14.40	2.40	0.96	240	240	-
42	Gujarat Ahmedabad	In-situ" Slum Redevelopment Projects under PMAY for	14.52	2.42	0.97	242	242	-
43	Gujarat Ahmedabad	In-situ" Slum Redevelopment Projects under PMAY for	15.06	2.66	1.06	266	266	-
44	Gujarat Ahmedabad	In-situ" Slum Redevelopment Projects under PMAY for	18.12	3.02	1.21	302	302	-
45	Gujarat Ahmedabad	In-situ" Slum Redevelopment Projects under PMAY for	21.60	3.60	1.44	360	360	-
46	Gujarat Ahmedabad	In-situ" Slum Redevelopment Projects under PMAY for	30.84	5.14	2.06	514	514	-
47	Gujarat Ahmedabad	In-situ" Slum Redevelopment Projects under PMAY for	33.12	5.52	2.21	552	552	-
48	Gujarat Ahmedabad	In-situ" Slum Redevelopment Projects under PMAY for	35.82	5.97	2.30	597	597	-
49	Gujarat Ahmedabad	In-situ" Slum Redevelopment Projects under PMAY for	57.00	9.50	3.80	950	-	-
50	Gujarat Ahmedabad	In-situ" Slum Redevelopment Projects under PMAY for	89.82	14.07	5.90	1,407	-	-
51	Gujarat Ahmedabad	In-situ" Slum Redevelopment Projects under PMAY for	94.44	15.74	6.30	1,574	1,574	-
52	Gujarat Ahmedabad	ISSR project for construction of 49 EWS houses at T.P. No. 30 F.P.	2.94	0.40	-	49	-	-
53	Gujarat Ahmedabad	ISSR project for construction of 54 EWS houses at T.P. No. 30 F.P.	3.24	0.54	-	54	-	-
54	Gujarat Ahmedabad	ISSR project for construction of 55 EWS houses at T.P. No. 20 F.P.	3.30	0.55	-	55	-	-
55	Gujarat Ahmedabad	ISSR project for construction of 58 EWS houses at T.P. No. 8 F.P.	3.40	0.58	-	58	-	-
56	Gujarat Ahmedabad	ISSR project for construction of 59 EWS houses at T.P. No. 3 F.P.	3.54	0.59	-	59	-	-
57	Gujarat Ahmedabad	ISSR project for construction of 62 EWS houses at T.P. No. 28 F.P.	3.72	0.62	-	62	-	-
58	Gujarat Ahmedabad	ISSR project for construction of 65 EWS houses at T.P. No. 12 F.P.	3.90	0.65	-	65	-	-
59	Gujarat Ahmedabad	ISSR project for construction of 66 EWS houses at T.P. No. 13 F.P.	3.96	0.66	-	66	-	-
60	Gujarat Ahmedabad	ISSR project for construction of 85 EWS houses at T.P. No. 23 F.P.	5.10	0.85	-	85	-	-
61	Gujarat Ahmedabad	ISSR project for construction of 101 EWS houses at	6.06	1.01	-	101	-	-

S. No.	State City	Project Name	Financial Progress (Rs)			Physical Progress		
			Project	Central	Central Assista	Houses	House	Houses
62	Gujarat Ahmedabad	ISSR project for construction of 112 EWS houses at	6.7	1.1	-	112	-	-
63	Gujarat Ahmedabad	ISSR project for construction of 118 EWS houses at	7.0	1.1	-	118	-	-
64	Gujarat Ahmedabad	ISSR project for construction of 122 EWS houses at	7.3	1.2	-	122	-	-
65	Gujarat Ahmedabad	ISSR project for construction of 155 EWS houses at	9.3	1.5	-	155	-	-
66	Gujarat Ahmedabad	ISSR project for construction of 161 EWS houses at	9.6	1.6	-	161	-	-
67	Gujarat Ahmedabad	ISSR project for construction of 164 EWS houses at	9.8	1.6	-	164	-	-
68	Gujarat Ahmedabad	ISSR project for construction of 185 EWS houses at	11.	1.8	-	185	-	-
69	Gujarat Ahmedabad	ISSR project for construction of 199 EWS houses at	11.	1.9	-	199	-	-
70	Gujarat Ahmedabad	ISSR project for construction of 204 EWS houses at	12.	2.0	-	204	-	-
71	Gujarat Ahmedabad	ISSR project for construction of 207 EWS houses at	12.	2.0	-	207	-	-
72	Gujarat Ahmedabad	ISSR project for construction of 218 EWS houses at	13.	2.1	-	218	-	-
73	Gujarat Ahmedabad	ISSR project for construction of 230 EWS houses at	13.	2.3	-	230	-	-
74	Gujarat Ahmedabad	ISSR project for construction of 262 EWS houses at	15.	2.6	-	262	-	-
75	Gujarat Ahmedabad	ISSR project for construction of 275 EWS houses at	16.	2.7	-	275	-	-
76	Gujarat Ahmedabad	ISSR project for construction of 276 EWS houses at	16.	2.7	-	276	-	-
77	Gujarat Ahmedabad	ISSR project for construction of 331 EWS houses at	19.	3.3	-	331	-	-
78	Gujarat Ahmedabad	ISSR project for construction of 369 EWS houses at	22.	3.6	-	369	-	-
79	Gujarat Ahmedabad	ISSR project for construction of 384 EWS houses at	23.	3.8	-	384	-	-
80	Gujarat Ahmedabad	ISSR project for construction of 483 EWS houses at	28.	4.8	-	483	-	-
81	Gujarat Ahmedabad	ISSR project for construction of 493 EWS houses at	29.	4.9	-	493	-	-
82	Gujarat Ahmedabad	ISSR project for construction of 623 EWS houses at	37.	6.2	-	623	-	-



S. No.	State City	Project Name	Financial Progress (Rs)			Physical Progress		
			Project	Central	Central Assista	Houses	Houses	Houses
83	Gujarat Ahmedabad	ISSR project for construction of 660 EWS houses at	39.60	6.60	-	660	-	-
84	Gujarat Ahmedabad	ISSR project for construction of 807 EWS houses at	48.42	8.07	-	807	-	-
85	Gujarat Ahmedabad	ISSR project for construction of 1307 EWS houses at	78.42	13.07	-	1,307	-	-
86	Gujarat Ahmedabad	ISSR project for construction of 1431 EWS houses at	85.86	14.21	-	1,431	-	-
87	Gujarat Ahmedabad	EWS & Lower Income Group for 5082 Dwelling	261.80	38.12	30.40	5,082	5,082	5,082
88	Gujarat Ahmedabad	EWS 1652 DUs & Lower Income Group 812 DUs at 4 Locations in	210.41	18.48	7.30	2,464	1,960	1,960
89	Gujarat Ahmedabad	EWS & Lower Income Group for 1008 Dwelling	95.20	7.56	6.05	1,008	1,008	736
90	Gujarat Ahmedabad	EWS & Lower Income Group for 512 Dwelling	46.22	3.84	3.07	512	472	472
91	Gujarat Bharuch	Construction of 512 Dwelling Units for urban poor at	19.05	14.20	9.15	512	512	128
92	Gujarat Bhavnagar	ISSR Project for 192 Dus at Janta Nagar Slum (Cluster with Manek	15.20	1.92	0.77	192	-	-
93	Gujarat Bhavnagar	ISSR Project for 448 Dus at Sindhu Nagar Slums	36.22	4.48	1.70	448	-	-
94	Gujarat Bhavnagar	Construction of 1506 EWS Units at 6 different locations in	89.15	11.20	9.04	1,506	1,506	1,506
95	Gujarat Bhuj	Construction for Slum Rehabilitation project for	14.81	9.48	6.07	304	294	-
96	Gujarat Deesa	1456 DUs of north deesa slum (at R.S. no. 5278, 5279-	51.00	37.20	23.81	1,456	1,456	-
97	Gujarat Jamnagar	ISSR projects (106 EWS) for Janta Phatak Na Zupada slums on Public	15.21	1.06	-	106	-	-
98	Gujarat Jamnagar	Construction of 672 Dwelling Unit at TPS No 1, FP No 75, Jamnagar.	38.24	5.04	4.02	672	672	672
99	Gujarat Junagadh	ISSR projects for 160 EWS Houses at Mubarak Bag	9.52	1.60	-	160	-	-
100	Gujarat Junagadh	ISSR projects for 680 EWS Houses at Ramdevpara	36.00	6.80	-	680	-	-
101	Gujarat Junagadh	In-situ Slum Rehabilitation project for construction of	8.77	1.20	-	120	-	-
102	Gujarat Junagadh	In-situ Slum Rehabilitation project for construction of	26.22	4.57	-	457	-	-
103	Gujarat Junagadh	In-situ Slum Rehabilitation project for construction of	26.20	4.68	-	468	-	-

S. No.	State City	Project Name	Financial Progress (Rs)			Physical Progress		
			Project	Central	Central Assista	Houses	Houses	Houses
10	Gujarat Junagadh	In-situ Slum Rehabilitation project for construction of	32.52	4.88	-	488	-	-
10	Gujarat Junagadh	In-situ Slum Rehabilitation project for construction of	32.51	4.92	-	492	-	-
10	Gujarat Junagadh	In-situ Slum Rehabilitation project for construction of	34.25	5.98	-	598	-	-
10	Gujarat Junagadh	In-situ Slum Rehabilitation project for construction of	65.02	10.52	-	1,052	-	-
10	Gujarat Kodinar	Construction of 480 (G+3) DUs including infrastructure at Kodinar	20.45	14.86	9.51	480	480	-
10	Gujarat Palanpur	In-situ of north Palanpur for 1776 DUs at R.S. no. – 128 and 129,	63.15	45.10	17.28	1,776	1,776	240
11	Gujarat Rajkot	In-situ' Slum Redevelopment Project on PPP basis by	2.15	0.72	0.20	72	72	-
11	Gujarat Rajkot	In-situ' Slum Redevelopment Project on PPP basis by	3.64	1.05	0.42	105	105	105
11	Gujarat Rajkot	In-situ' Slum Redevelopment Project on PPP basis by	4.80	1.20	0.48	120	120	-
11	Gujarat Rajkot	In-situ' Slum Redevelopment Project on PPP basis by	8.85	2.62	1.05	263	-	-
11	Gujarat Rajkot	In-situ' Slum Redevelopment Project on PPP basis by	11.62	2.65	1.06	265	265	-
11	Gujarat Rajkot	In-situ' Slum Redevelopment Project on PPP basis by	9.12	2.60	1.08	269	-	-
11	Gujarat Rajkot	In-situ' Slum Redevelopment Project on PPP basis by	13.72	3.00	1.20	300	300	-
11	Gujarat Rajkot	In-situ' Slum Redevelopment Project on PPP basis by	10.60	3.20	1.28	320	-	-
11	Gujarat Rajkot	In-situ' Slum Redevelopment Project on PPP basis by	17.81	4.45	1.78	445	445	-
11	Gujarat Rajkot	In-situ' Slum Redevelopment Project on PPP basis by	9.30	4.70	1.88	470	470	-
12	Gujarat Rajkot	In-situ Slum Redevelopment Projects for 130 Dus at	6.77	1.30	0.52	130	130	-
12	Gujarat Rajkot	In-situ Slum Redevelopment Projects for 145 Dus at	7.55	1.45	0.58	145	145	-
12	Gujarat Rajkot	In-situ Slum Redevelopment Project for 660 DUs at	34.20	6.60	2.64	660	-	-
12	Gujarat Rajkot	In-situ Slum Redevelopment projects (375 EWS) for	47.64	3.75	-	375	-	-
12	Gujarat Rajkot	In-situ Slum Redevelopment projects (725 EWS) for	84.26	7.25	-	725	-	-

S. No.	State City	Project Name	Financial Progress (Rs)			Physical Progress		
			Project	Central	Central Assista	Houses	House	Houses
12	Gujarat Rajkot	Construction of 252 (G+4) DUs including infrastructure at	15.81	7.42	7.42	252	252	252
12	Gujarat Rajkot	Construction of 335 DUs at Gokulnagar & Dudheshwar slums	19.70	8.04	8.04	335	335	335
12	Gujarat Rajkot	DPR for Construction of 296 (G+3) DUs at Kittinara slum	17.01	7.24	7.24	296	296	296
12	Gujarat Rajkot	2770 houses in East and Central Zone of the City by Rajkot	209.80	20.78	16.62	2,770	2,542	2,542
12	Gujarat Rajkot	1020 Units of EWS & Lower Income Group at TP-	79.00	7.65	6.12	1,020	1,020	1,020
13	Gujarat Surat	Redevelopment of Slums at Ambedkar Nagar behind	48.00	6.00	2.40	600	600	-
13	Gujarat Surat	Redevelopment of Slums at Halpatiwas Behind Textile	64.00	8.00	3.20	800	800	-
13	Gujarat Surat	Redevelopment of Slums at Khwaijanagar Behind	68.00	8.50	3.40	850	850	-
13	Gujarat Surat	Redevelopment of Slums at Anvarnagar near Textile	68.00	8.50	3.40	850	850	-
13	Gujarat Surat	Redevelopment of Slums at Jawaharnagar, Nehrunagar,	96.00	12.00	4.80	1,200	-	-
13	Gujarat Surat	Redevelopment of Slums at Umivanagar Behind Textile	112.00	14.00	5.60	1,400	1,400	-
13	Gujarat Surat	Redevelopment of Slums at Gandhinagar, Chimni	120.00	15.00	6.00	1,500	-	-
13	Gujarat Surat	Redevelopment of Slums at Vivekanandnagar Behind	240.00	30.00	12.00	3,000	3,000	-
13	Gujarat Surat	848 Units of EWS & Lower Income Group at 3	57.10	6.36	5.00	848	848	848
13	Gujarat Surendrana	Relocation of 7 slums to Meldipara and	40.47	28.06	11.14	960	960	-
14	Gujarat Thangadh	Construction of 420 DUs with infrastructure in three selected	21.64	13.12	8.40	420	416	416
14	Gujarat Vadodara	ISSR Project for 67 EWS houses at Danteshwar- Sainath	3.20	0.67	0.27	67	67	-
14	Gujarat Vadodara	ISSR Project for 128 EWS houses at Manialpur- Baijanivavas	6.30	1.28	0.51	128	128	128
14	Gujarat Vadodara	ISSR Project for 130 EWS houses at Savaiigani- Jamwadi	6.55	1.30	0.52	130	130	-
14	Gujarat Vadodara	ISSR Project for 137 EWS houses at Chhani- Soniva	6.35	1.37	0.55	137	-	-
14	Gujarat Vadodara	ISSR Project for 360 EWS houses at Sama- Driver	18.05	3.60	1.44	360	-	-

S. No.	State City	Project Name	Financial Progress (Rs)			Physical Progress		
			Project	Central	Central Assista	Houses	House	Houses
14	Gujarat Vadodara	ISSR Project for 771 EWS houses at Sama-Saniav nagar- 12	35.80	7.71	3.08	771	771	771
14	Gujarat Vadodara	Construction of 1428 Dus at F.P. No. 234 Sahakarnagar in-	85.01	14.28	5.71	1,428	1,428	-
14	Gujarat Vadodara	Construction of 1848 Dus at R.S. No. 287 Ektanagar in situ slum	116.10	18.48	7.30	1,848	1,848	-
14	Gujarat Vadodara	In-situ Slum Rehabilitation (84 EWS) at R.S No 385 Odenagar on	6.50	0.84	0.00	84	-	-
15	Gujarat Vadodara	In-situ Slum Rehabilitation (99 EWS) at Danteshwar	6.30	0.99	0.20	99	-	-
15	Gujarat Vadodara	ISSR project for 1841 EWS houses at Sanjaynagar Warsiya	109.13	18.41	4.00	1,841	-	-
15	Gujarat Vadodara	Rental cum Transit housing for Construction of 218	17.60	7.72	6.17	498	498	366
15	Gujarat Vadodara	In-Situ Redevelopment of Ektanagar slum (at R.S. no.	88.01	42.42	32.62	1,856	1,160	-
15	Gujarat Vadodara	In-Situ Redevelopment of Sahkarnagar slum(at FP-234, TP-	67.74	32.22	12.42	1,448	760	220
15	Gujarat Vadodara	1491 dwelling units at six locations in Vadodara. Guiarat.	79.78	11.18	8.95	1,491	1,491	336
	Gujarat Total		5177.	1008.	451.	86,2	58,0	21,3
15	Haryana Ambala	Construction of 200 houses for Ambala, Haryana	59.82	44.87	17.05	200	118	112
15	Haryana Hisar	Construction of 1508 DUs in Sat Road slum, Hisar	62.72	47.05	18.10	1,508	1,508	424
15	Haryana Rohtak	In-Situ 1518 Housing & Infrastructure Development of	95.80	71.02	28.77	1,518	1,216	424
15	Haryana Yamuna	Providing infrastructure facilities in 9 slums of	60.27	43.00	27.58	-	-	-
	Harvana Total		278.	206.	92.	3,2	2,8	96
16	Himachal Pradesh	Construction of 300 houses in Krishna Nagar Slum, Shimla,	34.00	27.62	9.21	300	300	-
	Himachal Pradesh Total		34.	27.	9.2	300	300	-
16	Jammu & Kashmir	Construction of 369 houses in Leh old town upgradation,	22.22	15.98	11.56	369	77	62
	I&K Total		22.	15.	11.	369	77	62
16	Jharkhand Bokaro-	Construction of 383 DUs in 7 slum locations (6 insitu &	19.57	9.32	5.97	383	383	382
16	Jharkhand Bundu	In-situ Slum Redevelopment Project for 50 EWS	19.66	0.50	-	50	-	-

S. No.	State City	Project Name	Financial Progress (Rs)			Physical Progress		
			Project	Central	Central Assista	Houses	House	Houses
164	Jharkhand Chaibasa	ISSR project for construction of 230 EWS houses at	46.77	2.30	-	230	-	-
165	Jharkhand Chakardhar	ISSR project for construction of 48 EWS houses at	11.27	0.48	-	48	-	-
166	Jharkhand Chakulia	ISSR project for construction of 180 EWS houses at	37.24	1.80	-	180	-	-
167	Jharkhand Chirkunda	In-situ Slum Redevelopment Project for 240 EWS houses at Sundar nagar	55.14	2.40	-	240	-	-
168	Jharkhand Chirkunda	In-situ Slum Redevelopment Project for 260 EWS	71.22	2.60	-	260	-	-
169	Jharkhand Deoghar	ISSR project for construction of 700 EWS houses at	111.02	7.00	-	700	-	-
170	Jharkhand Dhanbad	In-situ Slum Redevelopment Project for 80 EWS	24.48	0.80	-	80	-	-
171	Jharkhand Dhanbad	In-situ Slum Redevelopment Project for 92 EWS houses at	28.15	0.92	-	92	-	-
172	Jharkhand Dhanbad	In-situ Slum Redevelopment Project for 185 EWS	56.60	1.85	-	185	-	-
173	Jharkhand Dhanbad	In-situ Slum Redevelopment Project for 360 EWS houses at	110.14	3.60	-	360	-	-
174	Jharkhand Dhanbad	In-situ Slum Redevelopment Project for 507 EWS	155.11	5.07	-	507	-	-
175	Jharkhand Dhanbad	Construction of 1058 DUs in 11 slum locations of	59.27	26.10	20.01	1,058	670	666
176	Jharkhand Dhanbad	Construction of 925 DUs in 19 slum locations of	53.00	23.62	18.12	925	734	722
177	Jharkhand Garhwa	In-situ Slum Redevelopment Project for 160 EWS	40.06	1.60	-	160	-	-
178	Jharkhand Gumla	In-situ Slum Redevelopment Project for 75 EWS	8.12	0.75	-	75	-	-
179	Jharkhand Hazaribagh	In-situ Slum Redevelopment Project for 220 EWS houses at Marathi basti	56.40	2.20	-	220	-	-
180	Jharkhand Jhumri	ISSR project for construction of 210 EWS houses at	43.61	2.10	-	210	-	-
181	Jharkhand Khunti	In-situ Slum Redevelopment Project for 420 EWS	38.25	4.20	-	420	-	-
182	Jharkhand Latehar	In-situ Slum Redevelopment Project for 820 EWS	166.02	8.20	-	820	-	-
183	Jharkhand Lohardaga	In-situ Slum Redevelopment Project for 140 EWS houses at	47.08	1.40	-	140	-	-
184	Jharkhand Madhupur	In-situ Slum Redevelopment Project for 60 EWS	9.82	0.60	-	60	-	-

S. No.	State City	Project Name	Financial Progress (Rs)			Physical Progress		
			Project	Central	Central Assista	Houses	House	Houses
18	Jharkhand Medininaga	In-situ Slum Redevelopment Project for 680 EWS	136.65	6.80	-	680	-	-
18	Jharkhand Pakur	ISSR project for construction of 260 EWS houses at	41.02	2.60	-	260	-	-
18	Jharkhand Ranchi	In-situ Slum Redevelopment Project for 600 EWS	49.70	6.00	-	600	-	-
18	Jharkhand Ranchi	In-situ Slum Redevelopment Project for 8720 EWS	1,907.60	87.20	-	8,720	-	-
18	Jharkhand Ranchi	Construction of 1565 DUs in 5 slum locations of	79.82	38.08	29.20	1,565	1,306	1,088
19	Jharkhand Sahibganj	ISSR project for construction of 100 EWS houses at Laltok &	20.84	1.00	-	100	-	-
19	Jharkhand Simdega	In-situ Slum Redevelopment Project for 120 EWS houses for 1. Haripur	11.27	1.20	-	120	-	-
	Jharkhand	Total	3,517	252	73	19,400	3,000	2,800
19	Karnataka Bangalore	Construction of 900 houses (Recolation) at sulikunte village	57.10	26.15	26.15	900	900	900
19	Karnataka Bangalore	Construction of Incremental Housing 1353 (G.F)	64.20	30.68	30.68	1,353	1,353	1,091
19	Karnataka Bangalore	Construction of 588(G F) DUs at 1 slum and 80 (G+4) DUs at 1 slum	35.77	17.06	17.06	668	668	548
19	Karnataka Bangalore	Construction of 666 (GF) DUs at Kuvempunagara slum	36.20	17.22	17.22	666	666	501
19	Karnataka Bangalore	Construction of 1118(G.F) DUs at 6 slums and 444 (G+3) DUs at 1	84.60	40.26	40.26	1,562	1,562	832
19	Karnataka Bangalore	Construction of 1534(G.F) DUs at 6 slums and 80 (G+3) DUs at	87.14	41.57	41.57	1,614	1,614	1,222
19	Karnataka Bangalore	Construction of 512 DUs at Valgerahalli Bangalore Karnataka	32.50	1.40	0.40	512	512	512
19	Karnataka Bangalore	Construction of 192 DUs at Singanavakanahalli Yalanka	9.20	0.40	0.10	192	192	192
20	Karnataka Bangalore	Construction of 288 DUs at Kodathi Varthur Hobli	14.30	0.60	0.20	288	288	-
20	Karnataka Belgaum	Construction of 1044 DUs in 7 slum locations of	45.50	32.56	26.05	1,044	1,044	971
20	Karnataka Chitradurga	Construction of 1563 (G.F) Dus at 8 slums (In-Situ) in	67.84	48.55	38.84	1,563	1,563	1,264
20	Karnataka Davangere	Construction of 1169 DUs in 5 slum locations of	50.08	36.48	14.02	1,169	773	265
20	Karnataka Davangere	Construction of 951 houses in 6 slums of Davangere Karnataka	41.46	29.67	11.41	951	648	154
20	Karnataka Gulbarga	Construction of 1024 DUs for slum dwellers (pandit dinadayal upadhaya	55.81	26.62	26.62	1,024	1,024	1,024

S. No.	State City	Project Name	Financial Progress (Rs)			Physical Progress		
			Project	Central	Central Assista	Houses	House	Houses
206	Karnataka Gulbarga	Construction of 1196 houses in 7 slums of Gulbarga Karnataka	65.10	31.06	31.06	1,106	1,106	900
207	Karnataka Gulbarga	Construction of 1227 houses in 6 slums of Gulbarga Karnataka	65.86	31.42	31.42	1,227	1,227	1,067
208	Karnataka Hubli	Construction of 1056 houses in 6 slums of Hubli- Dharwad	57.52	27.45	27.45	1,056	1,056	802
209	Karnataka Hubli -	Construction of 1072 houses (Recolation) at Hubli- Dharwad	67.67	30.66	30.66	1,072	1,072	751
210	Karnataka Kolar	Construction of 851 (G F) DUs at 4 selected slums (In situ) in Kolar	37.10	26.55	21.24	851	851	540
211	Karnataka Mandya	Construction of 1,335 (G+3) DUs in 5 different slum locations in	64.00	41.82	16.02	1,335	1,335	-
212	Karnataka Mysore	Construction of 116 DUs in Indira Colony slum Mysore. Karnataka	6.28	3.00	3.00	116	116	116
213	Karnataka Tumkur	Construction of 1200 houses (Recolation) at Dibbur in	69.06	48.66	38.02	1,200	1,200	1,200
214	Karnataka Tumkur	Construction of 1566 (G F) Dus at 6 selected slums (In	67.00	48.65	38.02	1,566	1,566	1,235
	Karnataka Total		1,185.	638.	529.	23,1	22,4	16,0
215	Kerala Kochi	Construction & upgradation of 755 DUs in Thuruthy, Kalvathy &	67.62	18.80	7.00	755	285	54
216	Kerala Kollam	Construction of 265 houses at SMP Palace Colony, Kollam	17.85	11.21	4.48	265	195	-
217	Kerala Kozhikode	Construction of 33 new DUs and upgradation of 3 DUs in	1.88	0.84	0.32	36	11	-
218	Kerala Thiruvananthapuram	Construction of 1032 Mathipuram Colony, Vizhinjam,	71.87	34.73	13.89	1,032	915	271
219	Kerala Thrissur	Construction of 12 new DUs and upgradation of 18 DUs in Thrissur.	1.54	0.40	0.16	30	24	18
	Kerala Total		160.	66.	25.	2,1	1,4	34
220	Madhya Pradesh	In-situ Slum Rehabilitation Project for 576 DUs at	46.00	5.76	-	576	-	-
221	Madhya Pradesh	In-Situ Slum Redevelopment (ISSR) Project for 240	19.01	2.40	-	240	-	-
222	Madhya Pradesh Bhopal	Construction of 1204 houses in identified 4 Slums, Bhopal	74.00	33.64	26.91	1,204	1,204	1,204
223	Madhya Pradesh Dewas	In-situ redevelopment 1212 DUs of three Identified	61.48	38.05	14.54	1,212	1,212	600
224	Madhya Pradesh Gwalior	Construction of 934 houses in Identified 5 Slums in	57.16	25.26	20.21	934	934	832

S. No.	State City	Project Name	Financial Progress (Rs)			Physical Progress		
			Project	Central	Central	Houses	Houses	Houses
225	Madhya Pradesh	In-situ Slum Rehabilitation Project for 960 DUs at	74.40	9.60	-	960	-	-
226	Madhya Pradesh Indore	Construction of 1463 houses in Identified 6 Slums in	84.34	37.29	14.92	1,463	1,463	512
227	Madhya Pradesh Jabalpur	Construction of 740 DUs Identified 4 Slums Jabalpur, M.P	36.95	16.73	13.38	740	740	578
228	Madhya Pradesh	In-situ Slum Rehabilitation Project for 396 DUs at	23.02	3.96	-	396	-	-
229	Madhya Pradesh Sagar	Construction of 780 Identified 3 Slums (Kishor	35.11	22.54	9.02	780	780	-
230	Madhya Pradesh Sagar	Construction of 1370 DUs in 8 Identified Slums at	75.43	43.06	27.56	1,370	1,370	1,148
231	Madhya Pradesh Vidisha	Construction of 420 DUs for Slum rehabilitation for Six slums in	19.86	13.07	8.37	420	420	212
	Madhya Pradesh Total		607.	251.	134.	10,200	8,100	5,000
232	Maharashtra	ISSR Project for 28,079 EWS Houses for slum dwellers residing	561.58	280.70	-	28,079	-	-
233	Maharashtra	ISSR Project for 47,984 EWS Houses for slum dwellers residing	959.68	479.84	-	47,984	-	-
234	Maharashtra	ISSR Project for 1,24,247 EWS Houses at Mumbai	2,484.04	1,24,247	-	1,24,247	-	-
235	Maharashtra	Construction of 300 EWS Houses under ISSR on S. No	38.82	3.00	-	300	-	-
236	Maharashtra	ISSR Project for 2356 EWS houses in 19 slums coming in retrofitting	198.20	23.56	-	2,356	255	-
	Maharashtra Total		4,243	2,029	-	2,02,000	255	-
237	Mizoram Aizawl	Construction for 142 DUs At Zuanetui Aizawl Mizoram	11.20	9.40	7.51	142	142	38
	Mizoram Total		11.	9.4	7.5	142	142	38
238	Nagaland Chumukedi	Construction for housing for urban poor for	18.60	13.78	9.64	384	384	128
239	Nagaland Medziphem	Construction for housing for urban poor for	19.74	14.57	9.97	350	350	135
240	Nagaland Tseminyu	Costruction of 320 housing for urban poor for	18.05	13.22	5.12	320	320	192
	Nagaland Total		56.	41.	24.	1,000	1,000	455
241	Odisha Berhampur	Construction of 288 new DUs in three slum clusters of	16.54	7.75	2.92	288	288	-



S. No.	State City	Project Name	Financial Progress (Rs)			Physical Progress		
			Project	Central	Central Assista	Houses	House	Houses
24	Odisha Berhampur	Construction of 564 new DUs in five slum clusters of	32.76	21.20	8.15	564	528	-
24	Odisha Berhampur	Construction of 736 new DUs in six slum clusters of	34.85	22.56	8.67	736	592	-
24	Odisha Berhampur	Construction of 432 new DUs in Nehru Nagar slum clusters of	27.07	12.20	4.68	432	368	-
24	Odisha Berhampur	Construction of 240 new DUs in two slum clusters of	11.26	7.36	2.82	240	32	-
24	Odisha Berhampur	Construction of 596 new DUs and upgradation of 459	47.81	20.72	7.80	1,055	118	116
24	Odisha Berhampur	Construction of 224 new DUs, 66 new individual DUs and	22.02	9.02	3.38	331	64	-
24	Odisha Berhampur	Construction of 612 new dwelling units and upgradation of 207 DUs in	46.10	24.51	9.34	819	-	-
24	Odisha Berhampur	Construction of 469 new dwelling units and ungradation of 119 nos. of	38.12	19.25	7.31	588	32	-
25	Odisha Bhubanesh	Construction for Rangamatia Improvement Project	41.04	16.24	16.01	992	992	600
25	Odisha Bhubanesh	Construction for Mahisakhala Slum Cluster Bhubaneswar (in-	46.04	19.01	12.12	760	760	440
25	Odisha Bhubanesh	Construction of Patharbandha Slum cluster Bhubaneswar.	85.40	36.72	29.28	1,480	1,480	240
25	Odisha Bhubanesh	Construction for Mandap Basti slum cluster.	21.51	8.97	3.44	384	384	384
25	Odisha Bhubanesw	In-situ Slum Rehabilitation Project for 1200 DUs at	83.60	12.00	-	1,200	1,200	-
25	Odisha Bhubanesw	1300 EWS houses at Shanti Nagar Awas Yoina- An In- Situ Slum	90.22	13.00	0.85	1,300	1,300	-
25	Odisha Cuttack	Construction for 865 of 10 Slum cluster: In-situ	25.82	10.78	4.31	865	562	368
25	Odisha Jajpur	Construction for 990 houses in 15 slums at Jaipur	47.70	31.18	8.15	990	990	552
25	Odisha Jajpur	Construction of 711 DUs in 16 slum clusters of Jaipur	35.04	21.50	8.24	711	711	112
25	Odisha Rourkela	In-situ Slum Rehabilitation Project for 4800 DUs at	258.60	48.00	-	4,800	-	-
	Odisha Total		1,014	363	137	18,500	10,400	2,800
26	Punjab Bathinda	1025 EWS houses Slum Development at Dhobivana slum	45.21	10.25	4.10	1,025	-	-
	Punjab Total		45	10	4.1	1,025	-	-
26	Rajasthan Ajmer	Construction for Lohar Basti site, Pasand Nagar Kotra and Idgah	85.11	40.57	16.22	1,448	1,448	-

S. No.	State City	Project Name	Financial Progress (Rs)			Physical Progress		
			Project	Central	Central Assista	Houses	Houses	Houses
26	Rajasthan Alwar	Construction for Budh Vihar, behind Pratan School &	83.46	59.67	38.10	1,544	1,344	980
26	Rajasthan Badi Sadri	Construction for in-situ redevelopment of various slums in	10.44	4.38	1.64	135	-	-
26	Rajasthan Begun	Construction for in-situ redevelopment of various slums in	13.04	5.36	2.14	165	-	-
26	Rajasthan Bharatpur	Construction for 220 houses in Namak Katra	9.08	6.40	2.60	220	12	12
26	Rajasthan Bikaner	Construction for Bhatto & Oddao Ka Bass. Bikaner Raiasthan	17.28	7.61	3.04	350	-	-
26	Rajasthan Bikaner	Construction for 812 houses in Chhota Ranisar Baas. Bikaner	45.77	20.20	8.08	812	-	-
26	Rajasthan Chittorgarh	In-situ redevelopment of various slums and development of Rental	91.82	38.20	24.50	1,187	1,162	480
26	Rajasthan Chhoti	In-situ redevelopment of various slums in Choti Sadri. Raiasthan	29.24	11.00	4.40	369	-	-
27	Rajasthan Fatehnagar	In-situ, Relocation & Rental House redevelopment of various	36.62	18.56	11.88	594	496	224
27	Rajasthan Jaipur	In-situ development of project for Bagrana Kachi Basti. Jainur.	92.46	44.10	34.00	1,824	1,824	1,824
27	Rajasthan Jaipur	Construction for Kiron Ki Dhani Slum. Jainur. Raiasthan	57.20	27.60	22.08	1,104	1,104	1,104
27	Rajasthan Jaipur	Construction for sanjay Nagar Bhatta Basti (Phase-I). Jainur.	96.61	44.70	35.76	2,322	2,322	388
27	Rajasthan Jaipur	Construction of 576 DUs at Kalwar Road. Jainur. Raiasthan	17.60	0.78	0.24	57	57	57
27	Rajasthan Jaipur	Construction of 1120 DUs at Shyam-nura. Buhariya. Jainur.	35.51	1.56	0.40	1,120	1,120	1,120
27	Rajasthan Jaipur	Construction of 704 DUs at Omax City. Aimer. Road. Jainur.	20.47	0.72	0.22	70	70	70
27	Rajasthan Jaipur	Construction of 512 DUs at Mukundnura. Jainur. Raiasthan	14.55	0.62	0.20	51	51	51
27	Rajasthan Jaipur	Construction of 960 DUs at Meiestic Real Mart at	29.78	1.38	0.42	96	96	96
27	Rajasthan Jaipur	Construction of 400 DUs at Bagaru Khurd. Aimer. Road. Jainur.	12.15	0.41	0.12	40	40	40
28	Rajasthan Jaipur	Construction of 1072 DUs at Navta-Sanganer. Jainur. Raiasthan	31.64	1.11	0.34	1,072	1,072	1,072
28	Rajasthan Jaipur	Construction of 432 DUs at Narsinonura. Aimer. Road. Jainur.	13.47	0.67	0.21	43	43	43
28	Rajasthan Jodhpur	Construction of 208 DUs at Nativa basti in Jodhpur. Raiasthan	10.84	5.36	2.15	208	208	-

S. No.	State City	Project Name	Financial Progress (Rs)			Physical Progress		
			Project	Central	Central Assista	Houses	House	Houses
28	Rajasthan Kapasan	In-situ redevelopment of various slums in Kanasan Raiasthan	12.04	4.70	1.74	143	-	-
28	Rajasthan Kota	Rental to Ownership Housing Scheme (at Mohanlal	71.67	34.16	26.70	1,528	1,528	1,448
28	Rajasthan Nimbahera	In-situ redevelopment of various slums and development of Rental	44.52	19.72	12.62	614	614	156
28	Rajasthan Pratapgarh	In-situ redevelopment of various slums and development of Rental	55.14	25.41	18.75	792	792	360
28	Rajasthan Udaipur	In-situ development of various slums (763 New houses)	40.10	23.06	9.16	763	-	-
Rajasthan Total			1,078.	450.	278.	21,9	18,6	12,7
28	Tamil Nadu	Construction for 1056 houses in Kakkani Nagar slum at	84.02	34.72	34.72	1,056	1,056	1,056
28	Tamil Nadu	Construction for 416 houses in Kakkani Nagar slum at	32.22	13.25	13.25	416	416	416
29	Tamil Nadu	Construction of 276 tenements (In-situ Redevelopment)	20.26	6.62	6.62	276	276	276
29	Tamil Nadu	Construction of 235 houses at Gandhinagar New and	13.07	5.97	5.97	235	235	235
29	Tamil Nadu	In-situ development 122 DUs of Kamraj Nagar slum in	7.87	3.11	1.10	122	122	74
29	Tamil Nadu	Construction of 36 new houses and 15 Up-gradation units at	2.52	1.06	0.68	51	51	49
29	Tamil Nadu	Construction of 60 DU's at Nagammalnuram Tirunelveli	3.67	1.47	0.94	60	60	60
29	Tamil Nadu	Relocation of 144 households of Indira Nagar slum to	8.12	3.38	3.38	144	144	144
29	Tamil Nadu	Construction of 189 houses at Melapandamangalam slum in	11.25	4.57	4.57	189	189	189
29	Tamil Nadu	Construction of 158 houses at Thimmaravasamuthiram in	9.81	3.78	3.78	158	158	158
29	Tamil Nadu	In-situ Upgradation of Karikalan Street	17.21	7.00	7.00	305	305	305
29	Tamil Nadu	In-situ development 318 DUs, relocation 432 DUs and up-	44.44	23.24	14.06	874	874	864
30	Tamil Nadu	Construction of 266 Relocation Dwelling Units In	18.28	6.84	4.12	266	266	266
30	Tamil Nadu	593 DUs In-situ redevelopment of 149 houses at Ceylon colony and	33.07	16.21	9.70	593	593	593
30	Tamil Nadu	Construction of 135 houses with basic infrastructure facilities at	8.55	3.92	2.51	135	135	135
Tamil nadu Total			317.	135.	112.	4,8	4,8	4,8

S. No.	State City	Project Name	Financial Progress (Rs)			Physical Progress		
			Project	Central	Central Assista	Houses	House	Houses
30	Telangana Hyderabad	Construction of Kesava Nagar slum: In-situ	58.75	22.25	8.90	1,100	334	-
	Telangana	Total	58.	22.	8.9	1,1	334	-
30	Tripura Amarpur	Construction of 598 new DUs and upgradation of 96	27.05	22.06	16.07	694	694	150
30	Tripura Khowai	Construction of 591 new DUs and up-gradation of 699	31.02	24.47	18.82	1,200	1,200	494
30	Tripura Kumarghat	Construction of 507 new DUs and up-gradation of 111	24.00	19.00	14.62	618	618	13
30	Tripura Sabroom	Construction of 331 new DUs and upgradation of 72	15.74	12.20	9.52	403	403	-
	Tripura	Total	98.	77.	59.	3.0	3.0	65
30	Uttar Pradesh	Construction of 305 houses for identified slums as per	37.70	14.20	11.51	305	245	232
30	Uttar Pradesh	Construction of 602 Dwelling Units in 2 slums of	34.40	13.08	10.74	602	270	270
31	Uttar Pradesh	Construction of 454 DUs in 8 slums of Firozabad, Uttar	28.08	11.75	4.52	454	191	191
31	Uttar Pradesh	Construction of 560 DUs in Dindayalpur Nandgram slum at	34.60	14.51	11.16	560	212	212
31	Uttar Pradesh	Construction of 750 Dwelling Units in 17 slums of	45.02	18.84	7.25	750	288	277
31	Uttar Pradesh	Construction of 517 Dwelling Units in 7 slums of Ihansi Uttar Pradesh	32.05	13.41	10.21	517	211	211
31	Uttar Pradesh	In-situ Upgradation of Shekhana & Baiariva Shekhana slums in	17.52	9.86	6.31	164	98	64
31	Uttar Pradesh	Construction of 48 DUs for Harbansh Mohal Slum	5.18	2.07	1.66	48	16	-
31	Uttar Pradesh	Construction of 80 DUs for Pokhar Purva Slum	8.25	3.01	2.41	80	48	32
31	Uttar Pradesh	In-situ 468 DUs for 5 slums namely Gaur Bheet, Bharat Nagar,	24.75	10.75	8.60	468	332	186
31	Uttar Pradesh	Construction of 434 Dwelling Units in 7 slums of	21.57	13.52	5.21	434	124	124
31	Uttar Pradesh	Construction of 1017 new Dwelling Units in 2 slums of	62.60	26.10	20.15	1,017	400	400
32	Uttar Pradesh	Construction of 485 Dwelling Units in 5 slums of	29.77	12.45	9.58	485	415	410
32	Uttar Pradesh	Construction of 184 Dwelling Units in Mehmoodnagar slum of	9.12	5.72	3.52	184	125	125
32	Uttar Pradesh	638 DUs in 4 identified slums (Munshiganj, Mohiddinpur, Shafr	64.61	44.51	17.80	638	488	487

S. No.	State City Approved	Project Name	Financial Progress (Rs)			Physical Progress		
			Project	Central	Central Assista	Houses	House s	Houses
323	Uttar Pradesh	Construction of 785 DUs for identified slums as per	52.01	35.06	22.44	785	437	431
324	Uttar Pradesh	Construction of 96 Dwelling Units for Magieen Mohalla at Rampur.	13.67	7.70	3.12	96	71	71
325	Uttar Pradesh	Construction of 822 Dwelling Units in 3 slums of	54.00	21.28	16.28	822	280	280
	Uttar Pradesh Total		576.	279.	172.	8,4	4,2	4,0
326	Uttrakhand Augustmun	In situ Redevelopment at Augustmuni under Dist.	19.85	8.75	3.26	204	96	96
327	Uttrakhand Bajpur	Construction of 190 (G.F) DUs housing at 10 selected slums (In-	10.12	7.72	5.94	190	120	98
328	Uttarakhand	Construction of 396 (200 G.F & 196 G.F.+F.F.) DUs at	23.83	16.54	12.67	396	276	56
329	Uttarakhand	Construction of 107 (G.F) Du's at 7 selected slums (in- situ) in Bhimtal,	6.68	4.48	3.42	107	68	7
330	Uttrakhand Joshimath	In situ Redevelopment at Joshimath distt. Chamoli.	11.20	6.34	4.80	150	150	130
331	Uttarakhand	Construction of 638 (G.F) Dus Housing at 7 selected slums (in-	34.76	26.40	20.31	638	335	293
332	Uttrakhand Rudrapraya	Construction of 96 dwelling units In situ Redevelopment at	7.45	4.02	3.04	95	92	88
333	Uttarakhand	Construction of 504 (G.F) DUs at 4 selected slums (in- situ) in	26.55	20.26	15.59	504	299	240
334	Uttarakhand	Construction of 576 (G.F) DU's at 11 selected slums	30.15	23.00	17.70	576	321	266
335	Uttarakhand	Construction of 270 (G.F) DUs at 4 selected slums (In- Situ) in	16.00	11.28	8.64	270	161	35
	Uttarakhand Total		186.	128.	95.	3,1	1,9	1,3
336	West Bengal	In-situ Redevelopment of Suormari Slum, Bhatpara	9.18	6.24	4.00	198	198	96
337	West Bengal	Construction of 75 Dwelling Units in 2 slums at	5.14	2.38	0.90	75	75	27

338	West Bengal	In-situ Redevelopment of Harijan Para slum, Kalyani	13.77	6.42	2.30	199	169	69
	West Bengal Total		28.	15.	7.2	472	442	19