GOVERNMENT OF INDIA MINISTRY OF ROAD TRANSPORT AND HIGHWAYS

LOK SABHA UNSTARRED QUESTION NO. 2627 ANSWERED ON 2ND AUGUST, 2018

PROJECTS IN HARYANA

2627. SHRI DEEPENDER SINGH HOODA:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS सडक़ परिवहन और राजमार्ग मंत्री

be pleased to state:

- (a) the list of all projects in Haryana since FY 2002-03 till the ongoing financial year sanctioned under different phases of NHDP along with their current work status;
- (b) the details of cost of the project, status of land acquisition, whether Engineering, Procurement and construction/ Build, Operate Transfer pattern, date of approval by Cabinet Committee on Economic Affairs (CCEA) along with the details of the project and the reasons for delay in case of delay in completion of work; and
- (c) the details of new projects sanctioned/proposed to be sanctioned in Haryana since November 2014 till date, project-wise?

ANSWER

THE MINISTER OF STATE IN THE MINISTRY OF ROAD TRANSPORT AND HIGHWAYS

(SHRI MANSUKH L. MANDAVIYA)

- (a) to (b) The list of projects undertaken in the State of Haryana since FY 2002-03 under NHDP are provided at Annexure-I.
- (c) The details of new projects sanctioned/proposed to be sanctioned in the State of Haryana since 2014 are provided at Annexure-II-A and II-B.

Annexure-I

ANNEXURE REFERRED TO IN REPLY TO PARTS (a) & (b) OF LOK SABHA UNSTARRED QUESTION NO. 2627 FOR ANSWER ON 02.08.2018 ASKED BY SHRI DEEPENDER SINGH HOODA REGARDING PROJECTS IN HARYANA

Sr. No.	Name of the Poject	Cost (Rs. In crore)	NHDP Phase	Mode	Status of Land Acquisition	Details of Approval	Status of project	Reason for delay in Completion
1	Zirakpur-Parwanoo	295	III	BOT	Completed	01.11.2006	Completed	-
2	UP/Haryana Border- Yamunanagar-Saha- Barwala-Panchkula section (Package-I)	468	III	EPC	Completed	31.03.2015	Completed	-
3	UP/ HR Border- Yamunanagar-Saha- Barwala-Panchkula (Package-II)	436.5	III	EPC	Completed	29.04.2015	Completed	-
4	UP/ Border-Yamuna- nagar-Saha-Barwala- Panchkula Section (Package-III)	207	III	EPC	Completed	31.03.2016	Ongoing	-
5	Widening from km 86 to km 96, covering Panipat City	421.50	II	BOT	Completed	2004-05	Completed	-
6	Panipat-Jalandhar section	2747.50	V	BOT	Completed	11.05.2007	Ongoing	Delay due to forest clearance, tree cutting and non availability of raw material .
7	Ambala-Kaithal section (Package-1)	457.07	III	EPC	Completed	25.02.2015	Ongoing	Delay in approval of GAD for ROB, Non-availability of

Details of projects in Haryana since FY 2002-03 under NHDP

Sr. No.	Name of the Poject	Cost (Rs. In crore)	NHDP Phase	Mode	Status of Land Acquisition	Details of Approval	Status of project	Reason for delay in Completion
								encumbrance-free land at certain locations, revision in design of minor bridge.
8	Ambala-Kaithal section (Pkg-II)	459.00	III	EPC	Completed	25.02.2015	Ongoing	Non-availability of encumbrance- free land as owners were demanding higher compensation, Tree cutting under litigation.
9	Rohtak-Panipat section	807	III	BOT	Completed	27.07.2009	Completed	-
10	Rohtak-Bawal section	650	III	BOT	Completed	29.10.2009	Ongoing	There was an issue regarding merging of traffic of NH-71 with NH-8. The matter stands resolved and now the work of Y-Trumpet has been completed.
11	Rohtak to Hisar Section	959.25	III	BOT	Completed	18.03.2013	Completed	-
12	Delhi/Haryana Border to Rohtak section including Bahadurgarh and Rohtak bye-passes	486.00	III	BOT	Completed	11.10.2006	Ongoing	The reason of delay for non- completion of work is due to non- availability of the sufficient funds with the Concessionaire. Now, the work of 4-laning of remaining 7.77 Km. has been completed. The work on the punch list items are not being taken up by Concessionaire.
13	Rohtak –Jind section and connecting link of NH-71 to NH-71A	283.25	III	BOT	Completed	10.12.2010	Ongoing	Concession Agreement has been terminated on 23.07.2016. Fresh bids invited.
14	Hisar to Dabwali	549.00	IVB	EPC	Completed	25.02.2015	Completed	-

Sr. No.	Name of the Poject	Cost (Rs. In crore)	NHDP Phase	Mode	Status of Land Acquisition	Details of Approval	Status of project	Reason for delay in Completion
	Section (Package-I)							
15	Hisar to Dabwali Section (Package-II)	648.00	IVB	EPC	Completed	25.02.2015	Completed	-
16	Kaithal Rajasthan Border Section	1393.00	IVB	BOT	Completed	03.09.2013	Ongoing	Delay in land acquisition and approval of GAD.
17	Punjab / Haryana Border – Jind Section	552.90	IVB	EPC	Completed	19.09.2016	Ongoing	-
18	Construction of ROB over Railway crossing no. 32 B on Bhatinda – Suratgarh Railway line	37.32	Misc	EPC	NA	21.01.2014	Completed	_
19	Mukarba Chowk to Panipat	2128.742		BOT (Toll)	Completed except 0.6 Ha missing plot	22.04.2015	Ongoing	-
20	Delhi – Agra section	1928.22	V	BOT (Toll)	Completed	16.07.2010 (CA)	Ongoing	Delay due to slow progress by Concessionaire
21	Conversion of Delhi– Gurgaon Section into access controlled 8/6 lane Highway	555	II	BOT (Toll)	Completed	18.04.2002 (CA)	Completed	-

ANNEXURE REFERRED TO IN REPLY TO PART (c) OF LOK SABHA UNSTARRED QUESTION NO. 2627 FOR ANSWER ON 02.08.2018 ASKED BY SHRI DEEPENDER SINGH HOODA REGARDING PROJECTS IN HARYANA

Details of new projects sanctioned in the State of Haryana since 2014

Sr. No.	Name of Projects
1	2-Lane with Paved Shoulder for Bhiwani-Mundal-Jind Road from Design Chainage km 6+875 to km 68+857 (Length 61.982 km) of NH-709A on EPC Mode
2	Rehabilitation and upgradation to 2-Lane with paved shoulder for Jind-Karrnal Section from existing km 68+660 (Design km 68+857) i.e. Junction with Narwana Road (NH-352) at Subhash Chowk and ends at km 153+700 (Design km 154+219) at ITI Chowk which is intersection with NH-1 of NH-709A on EPC mode (Pkg – II)
3	Redesigning, Rehabilitation and Upgradation to Four Lane configuration & Strengthening of Rohna/Hassangarh to Jhajjar Section from Km 44.800 to km 80.250 (Design Chainage) (Length 35.450km) of NH-334 B on HAM Basis (PkgII)
4	Rehabilitation and upgradation to 2-Lane with paved shoulder from Jind-Gohana Road from Design Chainage km 0+000 to km 50+505 (Length-50.505km) of NH-352A on EPC mode under Bharatmala (PIU – Rohtak)
5	Rehabilitation and upgradation of Jhajjar-Loharu Section from km 130.770 to km 228.630 (Design Chainage km 0.000 to km 97.864) of NH-334B on EPC Basis under NH (O) – Part-1 as 2-lane with paved shoulder
6.	Construction of Flyover and Underpass at Hero Honda Chowk at Km.36.175 (Hero Honda Chowk) on EPC Mode on Delhi-Gurgaon Access Controlled Highway (Km.14.3–Km.42) Section of NH-8
7.	Construction of Flyover / Underpass for improvement of existing junctions at IFFCO Chowk at Km.28.211, Signature Tower at Km.29.650 and Rajiv Chowk at Km. 33.180 on Delhi-Gurgaon Access Controlled Section on NH-8 in the State of Haryana
8.	Six laning & Strengthening of NH-248A from existing km 2.740 (Rajiv Chowk) to km 11.682 in Gurugram under NHDP Phase-IV on Hybrid Annuity Mode in the State of Haryana
9.	Gurgaon-Nuh-Rajasthan Border Road i.e. NH-248A starting from Km. 2.40 (Rajiv Chowk) to Km. 95.958 (Haryana Rajasthan Border). Package-II Chainage 9+282 to Chainage 22+000
10.	Dwarka Expressway (NH-248BB)

ANNEXURE REFERRED TO IN REPLY TO PART (c) OF LOK SABHA UNSTARRED QUESTION NO. 2627 FOR ANSWER ON 02.08.2018 ASKED BY SHRI DEEPENDER SINGH HOODA REGARDING PROJECTS IN HARYANA

Details of projects proposed to be sanctioned in the State of Haryana for which DPR/Feasibility Study has been initiated

Sr. No.	Name of projects
1	4-laning of UP/Haryana Border to Sonipat-Jhajjar Section Km.0.00 to km.44.80
	(UP/Haryana Border to Rohna)
2	Green filed alignment for Jind-Gohana-Sonipat Road from NH-352A
3	Mandi Dabwali-Sangariya
4	Bhiwani-Hansi-Barwala to Tohana
5	Ambala-Shazadpur-Naraingarh-Kala Amb
6	Ambala-Saha-Shahabad
7	Kaithal – Khanauri
8	Bilaspur-Jagadhri-Yamunanager
9	Bhiwani-Rajasthan Border section from km.114.30 to km.184.55 of NH-709
	(Extension) in the State of Haryana
10	Bhiwani-Hansi-Barwala to Tohana
11	Jhajjar-Bahadurgharh
12	Punjab Border (upto sardulgarh) to Sirsa
13	Moonak Mandi-Uklana Mandi
14	Ambala-Saha-Shahabad
15	Jagadhari-HP Border
16	Kaithal-Ramnaga Alias Bakshiwale
17	Rewari-Narnaul-Pacheri Kalan-Paniyala Mor
18	New Ismailabad-Narnaul Bypass
19	Gurgaon-Manesar Southern Peripheral Road
20	Mewat-Gurgaon-Palwaal
21	Faridabad-Ballabhgarh Bypass
22	Gurgaon-Pataudi-Rewari
