GOVERNMENT OF INDIA MINISTRY OF HOUSING AND URBAN AFFAIRS LOK SABHA UNSTARRED QUESTION NO. 3233 TO BE ANSWERED ON AUGUST 07, 2018 PENDING METRO PROJECTS

No. 3233 SHRI ABHISHEK SINGH:

Will the Minister of HOUSING AND URBAN AFFAIRS be pleased to state:

- (a) the details of the ongoing and pending metro rail projects in the country;
- (b) whether there has been cost escalation and time overrun in these projects and if so, the details thereof;
- (c) whether any new time limit has been fixed/prescribed for completion of pending projects; and
- (d) if so, the details thereof?

ANSWER

THE MINISTER OF STATE (INDEPENDENT CHARGE) OF THE MINISTRY OF HOUSING AND URBAN AFFAIRS (SHRI HARDEEP SINGH PURI)

(a) to (d) The details of various ongoing and under construction metro rail projects including time and cost overrun and expected date of completion are given in annexure.

* * *

Annexure

ANNEXURE REFERRED TO IN REPLY TO PART (a) to (d) OF THE LOK SABHA QUESTION NO 3233 FOR ANSWER ON 07.08.2018 REGARDING PENDING METRO PROJECTS ASKED BY SHRI ABHISHEK SINGH.

DETAILS OF VARIOUS ONGOING AND UNDER CONSTRUCTION METRO RAIL PROJECTS INCLUDING TIME AND COST OVERRUN AND EXPECTED COMPLETION DATE

Sr.	Metro Rail	Approxi	Sanctioned	Revised	Sanctioned	Expected
No.	Project	mate	Cost	Cost	Completion	Completion
		Length	(Rs Cr.)	(Rs Cr.)	Date	Date
		(in kms)				
1.	Delhi Metro	65	5179.74	10,891.00	Up to	Fully
	Phase-I			(due to	September,	operational
				change in	2006 (in	since 2006.
				alignment	phases)	
				and		
				improvem		
				ent in		
				specificati		
				ons		
2.	Delhi Metro-	125	20,085.00	21,143.46	Up to June,	Fully
	Phase-II				2010 (in	operational
	including				phases)	since 2011.
	additional					
	corridors and NCR					
	extensions					
3.	Delhi Airport	23	3967.00	4477.49	September,	Fully
э.	Express line	23	3707.00	4477.47	2010	operational
					2010	since
						February,
						2011

Sr.	Metro Rail	Approxi	Sanctioned	Revised	Sanctioned	Expected
No.	Project	mate	Cost	Cost	Completion	Completion
		Length	(Rs Cr.)	(Rs Cr.)	Date	Date
		(in kms)				
4.	Delhi Metro-	150	46783.91		Up to	Up to
	Phase III				December,	December,
	including				2020 (in	2020 (in
	additional				phases)	phases)
	corridors and					
	NCR					
	Extensions					
5.	Bangalore	42	11,609.00	13,845.01	December,	Fully
	Phase-I				2015	Operationa
						l since June, 2017
6.	Bangalore	72	26,405.01		March,	March,
	Phase-II				2021	2021
7.	Mumbai	34	23,136.00		September,	December,
	Metro Line -3				2019	2021
8.	Mumbai line -	11	2,356.00		March,	Operational
	*				2012	since June, 2014
9.	Lucknow	23	6,928.00		March,	March,
			-,		2019	2019
10.	Chennai -	45	14,600.00		December,	December,
	Phase I				2015	2018
11.	Chennai Metro Phase 1	9	3,770.00		March,	March,
	extension				2018	2020
12.	Nagpur Metro	38	8,680.00		March,	December,
12.			0,000.00		2018	2019
13.	Pune Metro	31	11,420.00		December,	December,
					2021	2021
14.	Pune Metro	23	6,124.00		April, 2021	April, 2021
• -1 •	Line-3 (Public	20				
	Private					
	Partnership					
	Mode)					

Sr.	Metro Rail	Length	Sanctioned	Revised	Sanctioned	Expected
No.	Project	(in kms)	Cost	Cost	Completion	Completion
			(Rs Cr.)	(Rs Cr.)	Date	Date
15.	Kochi- Phase	25	5181.79		June, 2017	December,
	1					2019.
16.	Ahmedabad	36	10,773.00		March,	July, 2020
	Metro				2018	
17.	Noida-Greater	29	5,503.00		April, 2018	October,
	Noida					2018
18.	Hyderabad	72	12,674.00		November,	March,
	(Public				2018	2019
	Private					
	Partnership					
	Mode)					
19.	Jaipur Metro	12	3,149.00		March,	March,
	Rail Project				2018	2019
	(State					
	initiative)					
20.	Kolkata	15	4874.58		March,	June, 2021
	Metro East				2014	
	West Corridor					
	(under					
	Ministry of					
	Railways)					
21.	Rapid Metro,	5	1088.00	1239.00	January,	Fully
	Gurugram				2013	operational
	Phase-I					since
	(Private					November,
	Initiative)					2013
22.	Rapid Metro,	6	2143.00	2396.00	January,	Fully
	Gurugram				2016	operational
	Phase-II					since
	(Private					March, 2017
	Initiative)					

*PPP project of Mumbai Metropolitan Region Development Authority (MMRDA)