

GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS

LOK SABHA
UNSTARRED QUESTION NO.3701
ANSWERED ON 3RD JANUARY, 2019

NHs BEHIND SCHEDULE AND HAM

3701. SHRI R. DHRUVA NARAYANA:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS

सड़क परिवहन और राजमार्ग मंत्री

be pleased to state:

(a) whether a number of projects of NHAI are running late due to the problem in land acquisition, if so, the UT and State-wise details along with the action taken by the Government;

(b) whether a large number of Hybrid Annuity Model (HAM) projects are yet to secure financial closure due to selective sanctioning of loans by the banks;

(c) if so, the list of HAM projects which are yet to secure financial closure, State/UT-wise; and

(d) whether the Government is planning to shift in awarding of roads projects on pure EPC basis, if so, the details thereof along with the reasons of shift?

THE MINISTER OF STATE IN THE
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS

(SHRI MANSUKH L. MANDAVIYA)

(a) Madam, approximately 26 National Highway projects have been delayed wherein land acquisition is one of the reasons. State-wise list of such projects is enclosed as Annexure-I.

The following steps have been taken by NHAI/Government to expedite the process:

- Streamlining of land acquisition
- Disputes Resolution mechanism revamped
- Award of projects after adequate preparation in terms of land acquisition, clearances etc. Process of obtaining clearances from different Ministries/Department would commence as soon as the alignment is finalized and final feasibility report is submitted.
- Close coordination with other Ministries and State Governments
- Completion of major portion of land acquisition prior to initiation of bid.
- Regular review at various levels.
- Rationalize compensation for delays attributed to authority

(b) Out of total 109 HAM project, Financial Closure in respect of 63 projects has already been achieved by the Concessionaire. 22 projects are under consideration for declaration of Financial closure and for 24 projects documents have not been received yet, however, Concession Agreement has already been executed.

(c)Details are enclosed as Annexure-II.

(d) No, Madam. There is no consideration in NHAI for shift in awarding road projects purely on EPC basis. However, there is a proposal to arrive at proper combination of EPC and HAM projects to be executed in NHAI.

**ANNEXURE REFERRED TO IN REPLY TO PART (A) OF LOK SABHA UNSTARRED QUESTION NO.3701 ANSWERED ON 3RD JANUARY, 2019
ASKED SHRI R. DHRUVA NARAYANA: REGARDING 'NHs BEHIND SCHEDULE AND HAM**

List of Projects delayed where in land acquisition is one of the issue

Sr. No.	Project Name	State	Promoter of Concessionaire	Mode	Approved TPC Rs (Cr.)	Start Date	Completion date as per contract (including approved EOT)	Likely Completion Date	Total Length (Km)
1	Hajipur - Muzaffarpur section and construction of new bypass connecting NH-28 at km 515.045	Bihar	M/s. Gammon Infra Project Ltd.	BOT Annuity	671	12-08-2010	06-02-2013	30-06-2019	63.17
2	Chhapra - Hajipur section of NH-19 from km. 143.200 to km. 209.200	Bihar	M/s. Madhucon Project Ltd.	BOT Annuity	575	27-01-2011	24-07-2013	30-06-2019	66.74
3	Varanasi to Aurangabad	Bihar	M/s Soma Isolux Varanasi Aurangabad TollwayPvt. Ltd.	BOT Toll	2848	12-09-2011	18-04-2017	31-12-2019	192.4
4	Patna (Km. 0.00) to Dobhi (Km. 127.217) of NH-83 in Bihar	Bihar	IL & FS Engineering and construction company Ltd.	Item Rate	2264.94	10-04-2015	09-04-2018	13-12-2019	127.22
5	Forbesganj (Km.0.000) to ICP at Jogbani (Km.9.26) on NH-57A in Bihar	Bihar	JKM Infra Projects Ltd.	EPC	247	18-04-2016	17-04-2018	31-12-2019	9.26
6	C.G./Odisha Border (Km 88.000) to Aurang (Km 239.000) of NH - 53 in Chhattisgarh	Chhattisgarh	BSCPL Infrastructure Limited	BOT Toll	1236	15-02-2013	14-08-2015	31-03-2019	150.4
7	Delhi - Agra section from Km.20.500 to Km.200 of NH-2 in the State of Haryana and U.P.	Delhi	M/s Reliance Infrastructure Ltd.	BOT Toll	1928	16-10-2012	11-01-2017	31-03-2019	179.5
8	UP/Haryana border-Yamunanagar - Saha-Barwala-Panchkula Section of NH 73 (Package 3)	Haryana	Gawar Construction Ltd.	EPC	394.89	05-11-2016	05-11-2018	04-05-2019	19.2
9	Parwanoo (Km 67.00) to Solan (Km 106.14) of NH-22 in Himachal Pradesh	Himachal Pradesh	G R Infraprojects Limited	EPC	749	21-09-2015	21-03-2018	31-03-2019	39.14

Sr. No.	Project Name	State	Promoter of Concessionaire	Mode	Approved TPC Rs (Cr.)	Start Date	Completion date as per contract (including approved EOT)	Likely Completion Date	Total Length (Km)
10	Kundapur (Km.283.300) to Surathkal (Km.358.686) and Nantoor (Km.1.900) to Talapady (Km.17.200)	Karnataka	M/s. Navayuga Udupi Tollway Pvt Ltd.	BOT Toll	804	05-09-2010	03-03-2013	31-03-2019	90.28
11	Goa / Karnataka (Km.93.700) to Kundapur (Km.280.940) - 187.24 Km	Karnataka	M/s IRB WestcoastTollway Pvt Ltd	BOT Toll	3277.36	03-03-2014	28-08-2017	30-06-2019	179.54
12	Satara (Km 725.000) to Pune (Km 865.350) of NH - 4 (New NH - 48) in Maharashtra	Maharashtra	M/a Reliance Infra Pvt. Ltd.	BOT Toll	1725	01-10-2010	01-03-2013	30-06-2019	140.35
13	Panvel (0.000) to Indapur (84.600) of NH-66	Maharashtra	Supreme PanvelIndapurTollways Pvt Ltd	BOT Toll	943	19-12-2011	31-03-2016	30-06-2019	84.6
14	Khed (42.00) to Sinnar (Km. 177.00) of NH - 50 (New NH - 60) in Maharashtra	Maharashtra	M/s IL&FS Transportation Networks Ltd.	BOT Toll	1348.2	12-02-2014	10-08-2017	30-06-2019	137.94
15	Solapur to Maharashtra - Karnataka Border Section of NH-9 from Km. 251.325 To 348.800	Maharashtra	SREI Ltd.	BOT Toll	923	03-06-2014	28-11-2016	30-06-2019	100.06
16	(i) Balance work of TPP Road - (ii) Improvement of MORR and IRR; (iii) Improvement of Ennore Express	Tamil Nadu	Coastal-SPL(JV)	EPC	253	03-06-2011	02-06-2013	30-12-2018	29.14
17	Krishnagiri (Km.0.000) to Walajahpet (Km.148.300) of NH - 48 in Tamil Nadu	Tamil Nadu	M/s. Larsen & Toubro Limited.	BOT Toll	1250	07-06-2011	04-12-2013	31-07-2019	148.3
18	Nagapattinam (Km 1.600) to Thanjavur (Km 80.133) of NH - 67 in Tamil Nadu	Tamil Nadu	Madhucon Projects Ltd	EPC	563.92	29-06-2015	24-12-2017	31-12-2019	78.53
19	Kerala / Tamil Nadu border to Villukuri section from km 43/0 to km 70/250 of NH-47	Tamil Nadu	M/s. Larsen & Toubro Ltd.	EPC	1274.39	12-08-2016	11-08-2018	19-06-2019	27.25
20	Gossaiki bazaar bypass (Km 240.340) to Varanasi (Km 299.350) [Ghaghra Bridge to Varanasi] (PKG-III)	Uttar Pradesh	Gayatri Projects Limited	EPC	2257.49	01-01-2016	26-06-2018	30-06-2019	59.01
21	NH-56, Pkg-I from Sultanpur (Km 134.700) to Jaunpur (Km 209.230) [Sultanpur to Varanasi (PKG-I)]	Uttar Pradesh	Gayatri Projects Limited	EPC	2433.38	01-01-2016	26-06-2018	30-06-2019	74.53

Sr. No.	Project Name	State	Promoter of Concessionaire	Mode	Approved TPC Rs (Cr.)	Start Date	Completion date as per contract (including approved EOT)	Likely Completion Date	Total Length (Km)
22	NH-56, Pkg-II from Jaunpur (Km 209.230) to Varanasi (Km 272.590) [Sultanpur to Varanasi] (PKG-II)	Uttar Pradesh	Gayatri Project Limited	EPC	2182.03	01-01-2016	28-06-2018	30-06-2019	63.36
23	Berhampore (191.700) to Farakka (292.300) of NH-34 in the State of West Bengal	West Bengal	M/s Hindustan Construction Company Ltd.	BOT Toll	999	03-02-2011	01-08-2013	31-12-2019	100.6
24	Krishnagar (Km.115.000) to Baharampore (Km. 193.000) of NH-34 in West Bengal	West Bengal	SEW Infrastructure Limited	BOT Annuity	1458.6	10-01-2012	30-09-2017	31-03-2019	78
25	BarwaAdda (Km. 398.240) to Panagarh (Km. 521.120)	West Bengal	IL&FS Transportation Networks Limited	BOT Toll	1665	01-04-2014	26-09-2016	30-06-2019	122.88
26	Ghoshpukur (km 0.000) to Dhupguri (km 83.785) of NH-31D	West Bengal	L&T Ltd.	EPC	1754.51	17-12-2015	13-06-2018	31-05-2019	83.78

ANNEXURE REFERRED TO IN REPLY TO PART (C) OF LOK SABHA UNSTARRED QUESTION NO.3701 ANSWERED ON 3RD JANUARY, 2018 ASKED SHRI R. DHRUVA NARAYANA:REGARDING 'NHS BEHIND SCHEDULE AND HAM

Pending HAM Projects for Financial Closure as on date (Documents yet to be submitted)

Sr. No.	Name of the Project	State
1	Khajuwala –Poogal Section and Poogal-Dantour-Jaggasar-Gokul-Goddu-Ranjeetpura-Charanwala–Naukh –Bap Section	Rajasthan
2.	Aligarh-Kanpur (pkg-I)[Aligarh-Bhandwas]	Uttar Pradesh
3.	Aligarh-Kanpur (Pkg-III) [Kalyanpur-Naviganj]	Uttar Pradesh
4.	Vadodara Mumbai Expressway Pkg V (Kim to Ankleshwar Section)	Expressway(Vadodara-Mumbai)
5.	Kamrej-Chalthan Section from Km. 248.100 to Km. 264.810 of NH-8 including long term remedial measu	Gujarat
6.	Sahibganj Bypass to Manihari Bypass	Jharkhand
7.	Gorhar to Kharatunda Section of NH-2 from Km.320.810 to Km 360.300 (Pkg-I)	Jharkhand
8.	Visakhapatnam Port Road from Km. 0.000 to km. 12.700	Andhra Pradesh
9.	Mangloor to Telengana Maharashtra Border	Telengana
10.	Bangalore-Nidagatta(Pkg-I)	Karnataka
11.	Nidagatta-Mysore(Pkg-II)	Karnataka
12.	Tumkur-Shimoga (Pkg-III) from km 121.900 (Banwara) to km 170.415	Karntaka
13.	Bellary to Byrapura Section km 253.600 to km 308.550 of Nh-150A	Karnataka
14.	Kozhikode Bypass (Calicut Byopass) Vengalam Jn. To Ramanattukara Jn.	Kerela
15.	Ausa-Chakur Section of NH-361 from km 55.835 to km 114.345	Maharashtra
16.	Sangli-solapur (Pkg-II)[Boregaon –Watambare]	Maharashtra
17.	Sangali –Solapur (Pkg IV) [Mangalwedha-Solapur Km 321.6-km 378.1]	Maharashtra
18.	Sangli-Solapur (Pkg-I) [Sangli-Borgaon Km 182.556 –km 224.00]	Maharashtra
19	Loha-Waranga Section of NH-361 from km 187.80 to km 244.369	Maharashtra
20.	ChakurLoha Section of NH-361 from Km 114.600 to km 187.80	Maharashtra
21.	Vadape to Thane from km 539.202 to km 563.000 section of NH-3 new NH-848	Maharashtra
22.	Sarranathapuram to Nagapattinam (Design Ch Km 123.800 to km 180.624)	Tamilnadu
23.	Bodhre-Dhule	Maharashtra
24.	Chikli –Tarsod	Maharashtra