

**GOVERNMENT OF INDIA
MINISTRY OF HOUSING AND URBAN AFFAIRS
LOK SABHA
UNSTARRED QUESTION NO.1109
TO BE ANSWERED ON JUNE 27, 2019**

PROJECTS UNDER HRIDAY

No. 1109 SHRI RAJESHBHAI CHUDASAMA:

Will the Minister of HOUSING AND URBAN AFFAIRS be pleased to state:

- (a) whether it is a fact that only 52 per cent of the amount has been released to the State Governments by the Union Government for different projects under Heritage City Development and Augmentation Yojana(HRIDAY);**
- (b) if so, the details thereof and the projects undertaken by the State Governments during each of the last three years, State-wise;**
- (c) the status of the projects undertaken by the States till 31st March, 2019; and**
- (d) the total amount utilized for each project during the said period, project-wise and State-wise?**

ANSWER

**THE MINISTER OF STATE (INDEPENDENT CHARGE) OF THE
MINISTRY OF HOUSING AND URBAN AFFAIRS
(SHRI HARDEEP SINGH PURI)**

(a): No, Sir. The National Heritage City Development and Augmentation Yojna (HRIDAY) is a central sector scheme and the funds are directly released to the cities. Out of the total sanctioned funds of Rs. 418.06 crore, an amount of Rs. 402.44 crore (96.26%) has been released.

(b) to (d): The details are attached as Annexure-A.

Amritsar (Punjab)

S. No.	Name of the Project	Sanction Date	Amount released (in crore)	Progress Status (as on 31.03.2019)	UC Received till 31.03.2019 (in crore)
1	Landscape Improvements and Historic Edge Delineation of the Rambagh Garden	07.12.2015	1.71	95% progress	1.71
2	Restoration & Adaptive Reuse of Rambagh Gate	07.12.2015	3.28	Completed	0.95
3	Comprehensive road development and up-gradation of 21 major roads leading to Golden Temple	10.10.2016	31.27	Completed	29.31
4	Reorganizing Connectivity and Linkages through Streetscape and Landscape improvement at GolBagh	10.10.2016	4.99	Completed	3.79
5	Comprehensive Improvement of a mobility corridor along the outer and inner circular road	10.10.2016	4.88	Completed	3.89
6	Revitalization and Infrastructure Development at 40 Khoo, or 40 Wells and Colonial Period Power House	10.10.2016	8.36	65% progress	5.39
7	Development of an Environmental Park at the UBDC Canal	10.10.2016	1.14	70% progress	0.78
8	Structural retrofitting and up-gradation of the historic fabric of the colonial period building of the DC Office	10.10.2016	1.95	85% progress	1.58
9	Up-gradation of the Maharaja Ranjit Singh Panorama	10.10.2016	0.49	Completed	0.40
10	Interpretative Signage in the City with Sensors	14.10.2016	2.13	50% progress	0.68
11	Heritage lighting for proper illumination of various sites	5.09.2018	1.99	90% progress	0.79
12	Conservation of the historic gates and improvement in the Heritage Zone4 – Circular Road – Historic Connector	22.10.2018	11.23	45% progress	4.75
	Total		73.57		54.02

Amaravati (Andhra Pradesh)

S. No.	Name of the Project	Sanction Date	Amount released (in crore)	Progress Status (as on 31.03.2019)	UC Received till 31.03.2019 (in crore)
1	Up-gradation of Approach roads to Heritage Sites	28.10.2015	10.01	Completed	12.15
2	Development of Heritage Walk	28.10.2015	2.32	Completed	
3	Development of Amaravati Pond (NunegundamCheruvu)	21.08.2018	4.27	60% progress	1.82
	Total		16.60		13.97

Ajmer (Rajasthan)

S. No.	Name of the Project	Sanction Date	Amount released (in crore)	Progress Status (as on 31.03.2019)	UC Received till 31.03.2019 (in crore)
1	Development of Heritage Walk connecting Akbari Quila and Soniji ki Nasiya	5.01.2016	4.41	Completed	2.93
2	Development of Jaipur Road Precinct	4.07.2016	2.83	Completed	1.21
3	Development of Pushkar Heritage Walk	4.07.2016	4.92	Completed	2.73
4	Development of Subhash Udyan	4.07.2016	10.61	Completed	10.61
5	Annasagar Lakefront Up-gradation	19.10.2016	9.35	Completed	7.80
6	Development of Vehicular Surface Parking at Longia Hospital, Ajmer	1.02.2019	2.05	Completed	0.83
7	Development of Rail Museum at Ajmer	14.01.2019	- *	25% progress	-
	Total		34.17		26.11

* being implemented from the savings of other projects.

Badami (Karnataka)

S. No.	Name of the Project	Sanction Date	Amount released (in crore)	Progress Status (as on 31.03.2019)	UC Received till 31.03.2019 (in crore)
1	Development of Sullage Treatment Plant in Takkote Village. (Replaced by underground drainage work)	23.06.2016	0.42	Completed	0.37
2	Zero Waste Management for Badami Town	29.06.2016	2.42	Completed	1.84
3	Integrated Development and Improvement of Arterial Road, Transportation Infrastructure, Parking and Road Signage	29.06.2016	16.19	70% progress	11.18
	Total		19.03		13.39

Dwarka (Gujarat)

S. No.	Name of the Project	Sanction Date	Amount released (in crore)	Progress Status (as on 31.03.2019)	UC Received till 31.03.2019 (in crore)
1	Vegetable market square	4.07.2016	2.49	Completed	1.38
2	Sidheshwar Mahadev Precinct	4.07.2016	2.54	Completed	1.41
3	Darshan Path – Teen Batti	4.07.2016	1.41	Completed	1.10
4	Development of heritage zone 01 Dwarkadhish temple square	14.10.2016	2.14	Completed	1.45
5	Development of heritage zone 04 Main Processional Street (Darshan Path) from Iskon Gate to Dwarkadhish temple	14.10.2016	4.49	Completed	3.08
6	Development of Bet Dwaraka Darshan Circuit	24.08.2017	10.69	40% progress.	5.30
7	Revitalization of Vegetable Market, Brahma Kund, Hari Kund and Savitri Vav at Dwaraka	24.12.2018	2.10	30% progress	0.84
8	Installation of CCTV Cameras and Wi-Fi Systems in the identified Heritage Zones in Dwaraka	27.02.2019	1.90	60% progress	0.76
	Total		27.76		15.32

Gaya (Bihar)

S. No.	Name of the Project	Sanction Date	Amount released (in crore)	Progress Status (as on 31.03.2019)	UC Received till 31.03.2019 (in crore)
1	Development of Ghats and Sarovars at Gaya: Brahmsat and Baitarani Sarovar	31.03.2016	5.86	75% progress	4.69
2	Development of Ghat and Vishnupad temple complex	29.12.2016	7.94	45% progress	7.02
3	Development of Akshay Vat Complex (Zone-2) at Gaya	29.12.2016	1.61	88% progress	1.29
4	Development of Connecting pathway- Dungeshwari hill to Mahabodhi temple (Zone-6) at Bodh Gaya	29.12.2016	7.60	70% progress	7.36
5	Development of Sita Kund Temple Complex	12.09.2018	5.99	80% progress	3.21
6	Development of Pita Maheshwar Sarovar	12.09.2018	1.95	80% progress	0.99
7	Beautification and Development of Ram Kund, Ram Sagar, Godavari and Singra Sthan Sarovar	18.02.2019	4.71	15% progress	-
	Total		35.66		24.56

Kancheepuram (Tamil Nadu)

S. No	Name of the Project	Sanction Date	Amount released (in crore)	Progress Status (as on 31.03.2019)	UC Received till 31.03.2019 (in crore)
1	Development and Infrastructure Up-gradation around Ekambareswarar Temple	17.02.2016	9.89	Completed	8.40
2	Development and Infrastructure Up-gradation around Varadharaja Perumal Temple Zone.	17.02.2016	7.63	Completed	6.66
3.	Development and Infrastructure Works Around Kamatchi Amman Temple	10.10.2017	1.96	90% progress	1.76
	Total		19.48		16.82

Mathura (Uttar Pradesh)

S. No.	Name of the Project	Sanction Date	Amount released (in crore)	Progress Status (as on 31.03.2019)	UC Received till 31.03.2019 (in crore)
1	Redevelopment and Revitalization of Vrindavan Parikrama Marg	08.03.2016	7.68	Completed	4.23
2	Krishna Janmabhoomi Precinct	29.12.2016	5.20	90% progress	3.32
3	Revitalization of the Historic Chatta Bazaar	29.12.2016	2.46	70% progress	2.46
4	Rejuvenation of the Historic Vishram Ghat	29.12.2016	1.45	70% progress	1.45
5	Façade Lighting at Potra Kund	14.01.2019	4.96	90% progress	1.59
6	Installation of CCTV Cameras at Krishna Janmsthan, Vrindavan Parikrama Marg and Vishram Ghat	14.01.2019	-*	50% progress	-
7	Beautification of Krishnapuri Tiraha	14.01.2019	-*	50% progress	-
8	Installation of Street Furniture etc.	14.01.2019	-*	10% progress	-
	Total		21.75		13.05

* being implemented from the savings of other projects.

Puri (Odisha)

S. No.	Name of the Project	Sanction Date	Amount released (in crore)	Progress status (as on 31.03.2019)	UC Received till 31.03.2019 (in crore)
1	Development of Landscape Garden by using treated water from waste water treatment plant at Banki Muhana	31.03.2016	3.62	Completed	3.62
2	Landscape development of Shri Jagannatha Ballabh Matha Garden	10.10.2016	7.04	75% progress	3.52
3	Landscape development etc. along the River Front Atharnala	10.10.2016	1.54	65% progress	1.54
4	Improvement and facades up-gradation of Bada Odiya Matha and Ganga Mata Matha	10.10.2016	1.47	75% progress	0.73
5	Revival of Pokharis, Ponds located in 7 Jagaghara	10.10.2016	0.79	Completed	0.79
6	Retrofitting of building facades along the Parikrama Marg (periphery) of Shri Jagannatha Temple	10.10.2016	1.66	67% progress	1.19
	Total		16.12		11.39

Velankanni (Tamil Nadu)

S. No.	Name of the Project	Sanction Date	Amount released (in crore)	Progress Status (as on 31.03.2019)	UC Received till 31.03.2019 (in crore)
1	Development of support infrastructure at Velankkanni	21.12.2015	0.77	Completed	0.17
2	Heritage linked infrastructure development of Three Delineated zones	29.12.2016	9.60	Completed	8.68
3.	Additional Heritage linked infrastructure development of Three Delineated zones	16.11.2017	8.66	85% progress	5.52
	Total		19.03		14.37

Varanasi (Uttar Pradesh)

S. No.	Name of the Project	Sanction Date	Amount released (in crore)	Progress Status (as on 31.03.2019)	UC Received till 31.03.2019 (in crore)
1	Construction of 10 approach Roads to various heritage sites	01.06.2015	7.91	Completed	7.48
#	Development of Dashashwamedh - Godowlia Culture Quarter.	18.04.2016	0.19	Dropped	0.15
2	Redevelopment of Town Hall as Heritage Centre	18.04.2016	2.26	Completed	2.25
3	Development of 24 Roads leading to various heritage sites	13.04.2016	21.69	Completed	21.00
4	Development of Heritage precinct of Road Connecting Durgakund, Kurushetra Pokhra and AssiGhat	29.06.2016	1.42	Completed	1.08
5	Carrying out Heritage Artistic Paint Work	23.08.2016	0.07	Completed	0.03
6	Heritage Walk around Kabir Chaura and Piplani Katra	14.10.2016	2.30	Completed	2.30
7	Development of 86 heritage sites	14.10.2016	11.97	Completed	9.40
8	Implementation of Heritage Sensitive Infrastructure for LED Street Lighting at Old Kashi Zone	15.05.2017	21.20	Completed	10.60
9	Thematic Development of 10 Roads leading to Various Heritage Sites	30.05.2017	5.47	80% progress	2.40
10.	Façade Lighting for Historic monument of Town Hall and Durga Mandir	06.02.2018	1.03	Completed	0.82
11.	Installation of Heritage Sensitive LED Street Lighting	01.11.2018	12.78	Completed	7.44
	Total		88.29		64.95

Warangal (Telangana)

S. No.	Name of the Project	Sanction Date	Amount released (in crore)	Progress Status (as on 31.03.2019)	UC Received till 31.03.2019 (in crore)
1	Bhadrakali Lake Foreshore Development	14.10.2015	20.27	80% progress	11.11
2	Development work at 1000 pillar temple area	28.03.2016	0.18	Completed	0.18
3	Development work at Kazipeth Dargah	28.03.2016	1.78	Completed	1.73
4	Rejuvenation of pond at Padmakshi Temple and Development of Jain Sites of Hanamkonda Hill	28.03.2016	1.62	Completed	1.62
5	Revival and Development of Fort Warangal	14.10.2016	8.97	50% progress	6.11
	Total		32.82		20.75
