

GOVERNMENT OF INDIA  
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS

**LOK SABHA**  
**UNSTARRED QUESTION NO. 4133**  
ANSWERED ON 18<sup>TH</sup> JULY, 2019

**WORK ON NH-183 AND NH-183A IN KERALA**

4133. SHRI ANTO ANTONY:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS  
सड़क परिवहन और राजमार्ग मंत्री

be pleased to state:

- (a) the present status of construction of National Highway (NH)-183 and NH-183A in Kerala;
- (b) the funds allocated, released and utilised for construction work of these projects;
- (c) whether acquisition of land is required for the purpose; and
- (d) if so, the details thereof and the steps taken/being taken by the Government in this regard?

**ANSWER**

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

- (a) & (b) Detailed Project Report (DPR) for widening to 2 lane with paved shoulders configuration of NH 183 from Kollam to Kumily and NH 183A from Bharanikavu to Vandiperayar in Kerala has been taken up by Ministry through State PWD. The development works are sanctioned based on outcome of DPR, inter-se priority and availability of fund. Further, 7 works of strengthening of existing NH have been sanctioned by Ministry on NH 183 and NH 183A during last 3 years, details of which are at Annexure I.
- (c) & (d) Land Acquisition is to be done as per requirement based on outcome of Detailed Project Report (DPR).

**ANNEXURE-I**

**ANNEXURE-I REFERRED TO IN REPLY TO PART (a) & (b) OF LOK SABHA UNSTARRED QUESTION NO. 4133 FOR ANSWER ON 18<sup>TH</sup> JULY, 2019, ASKED BY SHRI ANTO ANTONY REGARDING WORK ON NH-183 AND NH-183A IN KERALA**

SI No.	NH No.	Name of Work	Length (km)	Sanctioned Cost (Rs in Cr)	Date of Sanction	Present Status of Work	Expenditure as on date (Rs in Cr)
1	183A	Strengthening from km 0/0 to 16/100 of NH-183A in Kerala.	16.1	14.41	30.08.2017	Work completed on 31.01.2019	10.73
2	183A	Strengthening of carriage way from km 89/100 to km103/200 of NH -183A in State of Kerala.	14.1	16.439	01.11.2017	Work completed on 30.05.2019	6.06
3	183A	Strengthening from km 103/200 to km 116/800 of NH 183 A in the State of Kerala	13.60	18.98	30.01.2019	Work Awarded on 06.07.2019. Agreement to be executed	0
4	183	Strengthening from km 136/600 to km 172/200 of NH 183 (Old NH 220)	35.60	39.97	19.01.2018	Work completed on 30.04.2019	23.68
5	183	Strengthening from km 185/500 to km 215/480 excluding km 205/180 to km 210/900 of NH 183 (Old NH 220)	24.26	33.76	19.01.2018	Work completed on 20.04.2019	28.45
6	183	Strengthening and Geometric Improvements from km 50/300 to 51/800 and from Km.53/500 to 62/100 of NH 183(Old NH-220) in the State of Kerala	10.1	15.72	31.01.2019	Work Awarded on 26.06.2019. Agreement to be executed	0
7	183	Strengthening and geometric improvements from km 172/200 to 185/500 of NH 183 (Old NH 220) in the State of Kerala.	13.3	23.43	30.01.2019	On tender Stage	0

\*\*\*\*\*