

**GOVERNMENT OF INDIA  
MINISTRY OF RAILWAYS**

**LOK SABHA  
UNSTARRED QUESTION NO. 2  
TO BE ANSWERED ON 07.12.2022**

**DOUBLING OF PUNE-MIRAJ-LONDA RAILWAY LINE**

**2. SHRI SHRINIWAS PATIL:**

**Will the Minister of RAILWAYS be pleased to state:**

- (a) the status of the Pune-Miraj-Londa railway line doubling and electrification work in Satara district of Maharashtra;**
- (b) the total area of land acquisition completed till date and still pending in Satara district for the above project; and**
- (c) the total amount of compensation paid out till date and the amount of payment still pending to be paid?**

**ANSWER**

**MINISTER OF RAILWAYS, COMMUNICATIONS AND  
ELECTRONICS & INFORMATION TECHNOLOGY**

**(SHRI ASHWINI VAISHNAW)**

**(a) to (c): A Statement is laid on the Table of the House.**

**\*\*\*\*\***

**STATEMENT REFERRED TO IN REPLY TO PARTS (a) TO (c) OF UNSTARRED QUESTION NO. 2 BY SHRI SHRINIWAS PATIL TO BE ANSWERED IN LOK SABHA ON 07.12.2022 REGARDING DOUBLING OF PUNE-MIRAJ-LONDA RAILWAY LINE**

**(a): Railway has taken up construction works of Pune - Miraj - Londa (466 km) doubling project. Cost of the project is ₹4028 crore. An expenditure of ₹2317 crore has been incurred upto March, 2022 and an outlay of ₹1567 crore has been provided for the project for financial year 2022-23.**

**So far, total 226 km doubling has been completed. Work has been taken up in balance section in available land.**

**In Pune-Miraj-Londa section, Pune-Miraj (279 km) and Kudachi-Ghatprabha (48 km) sections have been electrified. Electrification works on Miraj-Kudachi and Ghatprabha-Londa sections are in different stages of execution.**

**(b): Total land required in Satara district is 85.8 hectares, out of which 53.9 hectares land have been acquired till date and land acquisition of balance 31.9 hectares land has been taken up.**

**(c): Railway acquires the land through State Government. State Government assesses the compensation amount and advises to Railway. On receipt of demand from State Government, Railway deposits compensation amount with concerned District Land acquisition Authority. For this project, Railway has made payment of ₹77.30 crore in Satara district and now, nothing is pending to be paid to State Government.**