

**GOVERNMENT OF INDIA  
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS**

**LOK SABHA  
UNSTARRED QUESTION NO. 247  
ANSWERED ON 08<sup>TH</sup> DECEMBER, 2022**

**CONSTRUCTION OF OVER BRIDGE**

**247. SHRI RAM KRIPAL YADAV:  
SHRIMATI RITI PATHAK:  
SHRIMATI RAMA DEVI:  
SHRI RAMESH CHANDER KAUSHIK:  
SHRI SUNIL KUMAR PINTU:  
SHRI DILESHWAR KAMAIT:  
SHRIMATI GEETA KORA:  
SHRIMATI LOCKET CHATTERJEE:**

**Will the Minister of ROAD TRANSPORT AND HIGHWAYS**

सड़क परिवहन और राजमार्ग मंत्री

**be pleased to state :**

- (a) the details of the proposals approved recently for construction of over bridges and National Highways in the States of Bihar, Jharkhand, West Bengal, Madhya Pradesh and Haryana;**
- (b) the details of the proposed over bridge and road projects for the said States;**
- (c) the funds allocated for each of these projects;**
- (d) the present status of the pending over bridges and road projects in the said States; and**
- (e) the time by which the said projects are likely to be started and completed?**

**ANSWER**

**THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS**

**(SHRI NITIN JAIRAM GADKARI)**

**(a) To (e) Details of the proposals approved in 2021-22 and in 2022-23 (up to November 2022) for the development of National Highways including over-bridges in the States of Bihar, Jharkhand, West Bengal, Madhya Pradesh and Haryana covering sanctioned cost, present status and likely date of start/ completion are at Annexure.**

**ANNEXURE**

**ANNEXURE REFERRED TO IN REPLY TO PART (a) TO (e) OF LOK SABHA UNSTARRED QUESTION NO. 247 TO BE ANSWERED ON 08.12.2022 ASKED BY SHRI RAM KRIPAL YADAV AND OTHERS REGARDING CONSTRUCTION OF OVER BRIDGE**

Works approved for development of National Highways in year 2021-22 & 2022-23 (November, 22) (State PWDs)

State: Bihar							
S. No.	Name of Work	Length in km/ No.	Sanctioned Date	Sanctioned Cost (Rs. in crore)	Date of start/Likely date of start	Target date of completion	Present Status
1.	Construction of 2 lane ROB and its approaches in km 158 (Old Km 153) on NH-104 at Jainagar Bypass in the state of Bihar on EPC mode	1.5	16.11.21	70.01	09.11.2022	08.11.24	Ongoing
2.	1 ROB in the project of Pre-Construction activities from km 0 to km 72+000 of NH-333A and Construction of 3 no. of Bypasses at Sheikhpura, Jamui & Khaira alongwith 1 no. of realignment at Sikandra (total length-13.472 Km) to two lane with paved shoulders standard in State of Bihar (Package-I)	1	27.05.22	11.80	NA	NA	At tender stage
3.	1 ROB in the project of Construction of Four-Lane of Chausa-Buxar Bypass from Km 45.000 to Km 69.915 (Package-2) of NH-319A in the State of Bihar on EPC Mode	1	21.09.22	32.95	NA	NA	At Pre-Construction activities stage
4.	Pre-Construction activities from km 0 to km 72+000 of NH-333A and Construction of 3 no. of Bypasses at Sheikhpura, Jamui & Khaira alongwith 1 no. of realignment at Sikandra (total length-13.472 Km) to two lane with paved shoulders standard in State of Bihar (Package-I)	13.472	27.05.22	376.64	NA	NA	At tender stage
5.	Construction of Four-Lane of Chausa-Buxar Bypass from Km 45.000 to Km 69.915 (Package-II) of NH-319A in the State of Bihar on EPC Mode	20.915	21.09.22	1060.16	NA	NA	At Pre-Construction activities stage
6.	Pre-Construction activities from Km 134.000 to Km 190.233 of NH-333A and Construction of 4 no. of Bypasses at Katoria, Lakhpura, Banka & Panjwara (total length-14.359 Km) to two lane with paved shoulders standard in State of Bihar (Package-III)	14.359	10.11.22	479.37	NA	NA	At Pre-Construction activities stage
7.	Widening to two lane with paved shoulders including strengthening of existing pavement from km 14.5 to	15.5	09.01.2021	84.98	02.03.2022	07.10.2023	Ongoing

	km 30.00 of NH 101 (New NH 331) on EPC mode in the state of Bihar for the year 2021-22						
8.	One time improvement from km 99.565 to km 103.865 of NH-120	4.3	23.09.2021	3.14	NA	NA	At tender stage
9.	Widening to Two Lane with Paved shoulders including strengthening of existing pavement from km 0.00 to km 24.800 of NH-28B (New NH 727) on EPC mode in the state of Bihar for the year 2021-22 (Length-24.800 Km)	24.8	11.10.2021	97.6	23.03.2022	22.09.2023	Ongoing
10.	Construction of additional two lane with paved shoulder of NH-98 (New NH 139) from existing Ch 7.000 to Ch 17.840 (Design Ch 0.000 to 10.840) [AIIMS (Bhusaula Golambar ) to Naubatpur (Patna Ring Road ) section] on EPC mode in the state of Bihar for the year 2021-22	10.84	24.12.2021	88.33	NA	NA	At Tender stage
11.	Improvement to two lane with paved shoulder from Ramnagar to Roseda from (km 3.500 to 43.000) of NH 527 E on EPC mode in State of Bihar	39.5	11.01.22	495.16	NA	NA	Work Awarded.
12.	Improvement to two lane with paved shoulders of BH/WB Border-Amdabad-Manihari section from design Km 0+000 to Km23+945 of NH-131 A (Total length-23.945 Km) on EPC mode in the state of Bihar	23.945	24.01.22	353.27	NA	NA	Work Awarded
13.	Pre-construction activity of NH 122B from km 0 to 72.348 and Improvement to two lane with paved shoulders of NH 122B from km 29.730 to km 72.348 in state of Bihar under EPC mode	42.618	09.02.22	624.43	NA	NA	Work Awarded
14.	Improvement to two lane with paved shoulders of NH-319A from km 0 to km 45 in state of Bihar under EPC mode	45	09.02.22	427.29	NA	NA	Work Awarded
15.	Balance work for improvement to 2 lane with paved shoulders configuration in realignment from Km 52.320 to Km 52.940 (length-0.620 Km) of NH-81, Protection works in HL Bridges at Km 33 & Km 36, Protection work for the approach of Mahananda River bridge and reconstruction of culvert in 30th km of NH-81 on EPC mode in the state of Bihar	0.62	20.01.22	37.56	NA	NA	LOA issued.
16.	Construction of Bhabhua Bypass from Ch. 10+800 (Design Ch. 10+800) to Ch. 19+860 (Design Ch. 18+150) and Chand Bypass from Ch. 38+060 (Design Ch. 36+250) to	16.15	14.02.22	179.86	NA	NA	Work Awarded

	Ch. 40+460 (Design Ch. 38+650) and widening of existing road to 2-lane with Paved shoulder from Ch. 40+460 (Design Ch. 38+650) to Ch. 46+860 (Design Ch. 45+050) of NH-219 (Total length-16.150 Km) under EPC mode in the state of Bihar						
17.	Widening to 2/4-lane with paved shoulders of left out portion of NH-30 from existing CH.125.285 to CH 115.485 (Kayamnagar to Zero Mile) Design CH .0.000 to CH. 9.800) in the state of Bihar for the year 2021-22(length- 8.600 km)	11.02.22	8.6	98.54	04.11.2022	03.11.23	Ongoing
18.	Construction of proposed 4 Lane Revelgunj bypass NH-19 in the State of Bihar on EPC mode connecting NH 19 to 85 origin	31.03.22	7.155	295.25	NA	NA	Work awarded
19.	Construction of 2 no of new Minor RCC Bridge and 3 nos of new box culvert in place of old bridges and culverts on NH-110.	02.09.21	NA	12.97	NA	NA	Agreement signed.
20.	Construction of 2 lane ROB and its approaches in km 158 (Old Km 153) on NH-104 at Jainagar Bypass in the state of Bihar on EPC mode	1	16.11.21	70.01	09.11.22	08.11.24	Ongoing
<b>State: Haryana</b>							
1.	Construction of Vehicle Underpass on NH-709 (Extn.) at Km 90.400 crossing Meham-Beri road (near college mor- Kalanaur) in the state of Haryana	1	10.03.22	50.2471	NA	NA	At tender stage
2.	Stg of road from km 24.500 to 46.95 including improvement of service road in Sohna and Nuh city of NH-248-A in the state of Haryana for the year 2021-22 (22.45 km)	22.45	31.03.22	89.99			LOA issued
3.	Strengthening of road from km. 47.100 to 49.350 & Km. 64.00 to 78.940 of NH-71B (New 919) under NH Division Gurgaon in the state of Haryana for the year 2021-22	17.19	31.03.22	34.90			LOA issued
4.	Stg. of road from km. 127.00 to 161.00 of NH-709(Extn.) under NH Division Rohtak in the state of Haryana for the year 2021-22 (34.00 km)	34	10.02.2022	42.05			At tender Stage
5.	One time improvement by Providing Strengthening of NH-709 (Extn.) from Km114.320 to Km 116.570 and Km 121.720 to Km 127.00 and reconstruction of existing 4-lane road with paved shoulder by providing CC pavement from Km 116.570 to Km 118.300 and from Km 118.900 to Km 121.00 in Bhiwani town of NH-709 (Extn.) under NH division Rohtak in the	11.36	31.03.22	38.6011			At tender stage

	state of Haryana for the year 2021-22 (11.36 km.)						
<b>State: Jharkhand</b>							
1.	Construction of ROB at km 168.9541 of NH-75E between Talaburu and kendposi railway station (LC No. RBK-30) (75E/AP/JHR/2021-22-315)		28.03.22	99.66	NA	NA	Tender Stage
2.	Construction of ROB at km 160.3271 of NH-75E between Jhinkpani and Talaburu railway station (LC No. RBK-24) (75E/AP/JHR/2021-22-316)		28.03.22	96.79	NA	NA	Tender Stage
3.	Construction of ROB at km 154.8311 of NH-75E between Singhpokaharia and Jhinkpani railway station (LC No. RBK-21) (75E/AP/JHR/2021-22-317).		29.03.22	91.64	NA	NA	Tender Stage
4.	Construction of ROB at km 164.4441 of NH-75E between Jhinkpani and Talaburu railway station (LC No. RBK-26) (75E/AP/JHR/2021-22-320).		31.03.22	98.40	NA	NA	Tender Stage
5.	Construction of High level Golpahari bridge at km 40.766 with approaches (Design Chainage from km 39.700 to km 41.500) on NH-419 (419/JHR/2021-22-318)		29.03.22	58.07	NA	NA	Tender Stage
6.	Strengthening from km 88.00 to km 136.00 of NH-23 (23/JHR/2021-22/306)	47.07	17.12.21	57.1	30.04.22	29.03.23	Ongoing
7.	Widening and reconstruction to two lane with paved shoulder/ Two Lane + paved shoulder with service road from km 98.00 to km 176.310 of NH-320G (NH-320G/AP/JHR/2021-22-319)	78.31	31.03.22	514.22	NA	NA	Tender Stage
8.	Construction of bypass around Lohardaga town of NH-143A (NH-143A/AP/JHR/2021-22-310)	19.89	22.02.22	458.78			Awarded on 15.07.2022
9.	Widening and Strengthening of existing pavement to two lane with paved shoulders from km 116.00 to km 176.355 of NH-75E (NH-75E-2021-22-JHR-307)	54.93	21.01.22	315.21			Awarded on 28.07.2022
10.	Widening and strengthening/reconstruction of existing pavement to two lane with paved shoulder/ Two Lane + paved shoulder with service road from km 0.000 to km 42.250 (excluding design Ch. 03.220 to 04.200 & 28.350 to 29.250), Package-I of NH-320G (NH-320G/AP/JHR/2021-22-313)	40.56	17.03.22	423.18			Awarded on 28.10.2022
11.	Widening/Reconstruction of existing pavement to two lane with paved shoulder from km 60.50 to km 79.00 of NH-99 (NH-99/AP/JHR/2021-22-311)	18.07	23.02.22	98.39			At Tender Stage

12.	Construction of bypass around Chatra town of NH-22(old NH-99)(22&99/JHR/2021-22/312)	14.23	17.03.22	235.42			At Tender Stage
13.	Strengthening work in km 8.560 to km 29.00 of NH-419 (419-JHR-2021-22-303)	20.44	08.12.21	32.25			Ongoing
14.	Widening and reconstruction to 4-lane/4-lane with service road including structures from Pokharia More at km 47.600 (Ex. Km 50.230) to Govindpur at km 62.949 (Ex. Km 65.325) of NH-419	15.663	06.05.22	300.46			At Tender stage
15.	Widening and strengthening/reconstruction to two lane with paved shoulder from km 10.900 to km 24.793 (except km 14.855 to km 16.291) of NH-133 (NH-133-AP-2021-22-JHR-308)	12.457	09.02.22	66.74			Ongoing
16.	Widening and strengthening/reconstruction to two lane with paved shoulder from km 138.20 to km 140.00 of NH-114A (NH-114A-AP-JHR-2021-22-309)	1.8	09.02.22	7.94			At Tender stage
17.	Widening and strengthening/reconstruction of existing pavement to two lane with paved shoulder from km 12.400(Godda) to km 30.400 ( design chainage km 30.535) (Sundarpahari) of NH-333A (NH-333A/JHR/2021-22-314)	18.135	22.03.22	99.39			At Tender stage

**State: Madhya Pradesh**

1.	Upgradation of Jirapur-Pachore Road including Pachore, Jirapur, Chhapiheda & Khujner bypass from Km 0+000 (Design) to Km 58+790 (Design) (Total length 58.79 km) section of NH 752C to 2L+PS in the State of Madhya Pradesh on EPC mode.	73.3	11.03.22	352.69			At Tender Stage
2.	Construction of 2-lane with paved shoulders in Harpalpur Bypass from km. 0+000 to km. 9+630 (Design length-9.630 km) on NH-339 (Old NH-76) in the State of Madhya Pradesh on EPC Mode.	9.6	30.03.22	114.10			At Tender Stage
3.	Rehabilitation & Upgradation- of Kurwai-Mungaoli-Chanderi Road section of NH-346 from Design Change-0.000 to 81.300 Km (Total length 81.3 km) to Two lane with paved shoulder configuration along with one time improvement in 07 nos. of bypassed built-up areas in a total length of 22.615 km on EPC mode.	96.3	23.03.22	386.49			LOA issued
4.	Strengthening works in km 12 to 28, 31, 32, 34 to 47, 50 to 53, 55 to 58, Length=41.00km of NH-12A Extn	41.00	27.07.21	23.31	23.02.22	31.12.22	Ongoing

	(Tikamgarh-Prithvipur-Orchha Road)						
5.	Strengthening works in km 73/4 to 81 Km 83 to 92, 95 to 97.300, 99,100, 104, 105 107, to111, 113, 114, 117 to 119 & 123 Total Km 36.70 of NH- 12A Extn./539 Shahgarh- Tikamgarh Road	36.70	27.07.2021	24.5	14.02.22	31.12.22	Ongoing
6.	Strengthening works on Khalghat Khargon road NH 347C section from Km 70/8 to Km 74 (Length = 4.200 Km ) with Bitumen Overlay with D.B.M. and B.C.	4.20	02.08.21	2.73	21.3.22	30.09.22	Completed
7.	Strengthening works in km. 17,51/2, 4, 51/6,8,10, 64, 65, 66 &67-68 on Balaghat - Nainpur Stretch Total length= 4.00 km. {Portion of Road Diverted by Railway Department} on EPC mode, NH-543	4.00	02.08.21	2.21	27.4.2022	26.07.22	Completed
8.	Strengthening Work on Betul (Khedi) to Ashapur Road in km 96 to 99 (Total length = 4.00 km) on NH 347 B.	4.00	02.08.21	2.18	19.1.22	18.07.22	Completed
9.	Strengthening Work of road in km. 9/2 to 68/10 of Dholkhedi Chowraha (Vidisha) to Mehlua Chowraha (Kurwai) of NH-346 in Total length-60.00 km on EPC mode	60.00	03.09.21	34.66	14.02.22	31.12.22	Ongoing
10.	Strengthening Work of road in km. 24 to 77 Except km. 31, 42, 44, 58, 60, 61, 62 & 71/2 of Indore- Betul road NH-59A (New NH-47) in total length- 46.80 km road length and construction of RCC drain in km. 3/10, 4/2, 11/8, 11/10, 21/8, 21/10, 22/8, 24/4 of NH-59A(New nh-47) on Indore-Betul road section on EPC mode.	46.80	03.09.21	35.26	02.03.22	31.12.22	Ongoing
11.	Upgradation of Nasrullaganj-Rehti-Budhni shoulder from section to 2-lane with paved Km 0+150 to Km 5+5 00 under EPC mode AA & FS	47.30	06.12.21	305.12			LOA issued 12.10.2022
12.	Rehabilitation & Upgradation of Kundam to Shahpura section of NH-45 From design km. 68.100 to 103.700 (Total length-35.600 km) to 2-Lane with paved shoulder configuration in the state of MP on EPC mode.	35.60	11.01.22	146.44			LOA issued 28.09.2022
13.	Upgradation of Dindori- Sagartola-Kabirchabutra (MP-CG Border) section of NH-45 from km. 0+000 (design) to km. 77+000 (design) (Total length 77 km) to 2-Lane with paved shoulder configuration along with One Time Improvement in 04 nos. of bypassed built-up areas in a total length of 9.1 km. in the state of MP on EPC mode.	86.10	12.01.22	329.14			LOA issued 27.09.2022

14.	Rehabilitation & Upgradation to 2-lane with Paved shoulder configuration of Jirapur-Susner-MP-RJ Border Road (From Km 0+000 to Km 40+400, excluding 1.1Km length from Km 26.400 to Km 27.500) & including Jirapur Bypass of Length 6.800Km (from km 22.000 to 29.600) [Total design length-46.100 Km], section of NH-7528 in the State of Madhya Pradesh under EPC mode	46.90	24.01.22	239.72			At tender stage
15.	Rehabilitation & up-gradation of existing intermediate lane flexible pavement to 2 lane with paved shoulders flexible pavement from km 108.00 (start of Pawai Bypass) to km 119.65 (end of Chandia Ghat realignment) of NH-43Extn, length 11.65 km along with one time improvement in 01 nos of bypassed built-up areas in a total length of 4.5 km in the State of Madhya Pradesh on EPC Mode	11.65	15.02.22	146.28			At tender stage
16.	Construction of 2-lane with PS configuration of Ashta Bypass of length 7.580 km. (from km. 82+300 to 89+880, Total length 7.580 km.) section of NH-752C in the State of Madhya Pradesh on EPC Mode.	7.58	28.02.22	67.31			At tender stage
17.	Construction of Kaithi-Padaria Kala bypass, Patna-Tarnoli bypass, Jaso bypass & Nagod bypass (total length 15.44 Km) to 2-lane with paved shoulders flexible pavement on NH-943 in the State of Madhya Pradesh on EPC Mode.	15.44	03.03.22	158.36			At tender stage
18.	"Construction of 2-lane with paved shoulder configuration of Khilchipur Bypass of Length 5.500 Km, [From Km 0+000 to 5.500, Total design length 5.500 Km] section of NH-752B under EPC mode".	5.50	03.03.22	66.33			At tender stage
19.	Upgradation and reconstruction of Shahpura-Dindori Section of NH 45 from Km 103.700 (Design) to Km 164.580 (Design) including 3 bypasses (Total length 60.88km) to Two lane with paved shoulder configuration along with One time improvement in 03 nos of bypassed built-up areas in a total length of 12.341 km in the State of Madhya Pradesh on EPC mode.	73.22	11.03.22	241.23			At tender stage
20.	Upgradation of Jirapur-Pachore Road including Pachore, Jirapur, Chhapiheda & Khujner bypass from Km 0+000 (Design) to Km 58+790	73.27	11.03.22	352.69			At tender stage



	(Design) (Total length 58.79 km) section of NH 752C to 2L+PS in the State of Madhya Pradesh on EPC mode.						
21.	Upgradation and widening of Jharkheda - Berasia- Dholkhedi from Km 0+000 (Design) to Km 87.900 (Design) (Total length 87.90 km) of NH 346 (including 3 nos. bypasses of 13.10 km) in the State of Madhya Pradesh on EPC mode.	98.46	15.03.22	365.22			At tender stage
22.	Upgradation and reconstruction of Jabalpur to Kundam Section of NH 45 from Km 40.500 (Design) to Km 68.100 (Design) including Kundam bypasses (Total length 27.60 km) to Two lane with paved shoulder configuration along with One time improvement of bypassed built-up areas in a total length of 14.470 km in the State of Madhya Pradesh on EPC mode.	42.10	16.03.22	125.51			At tender stage
23.	Rehabilitation & Upgradation- of Kurwai-Mungaoli-Chanderi Road section of NH-346 from Design Chainge-0.000 to 81.300 Km (Total length 81.3 km) to Two lane with paved shoulder configuration along with one time improvement in 07 nos. of bypassed built-up areas in a total length of 22.615 km on EPC mode.	96.30	23.03.22	386.49			LOA issued 30.09.2022
24.	Upgradation and reconstruction of Dindori-Mandla Section of NH 543 from Km 77+100 (Design) to Km 170+580 (Design) (Total length 93.48 km) to Two lane with paved shoulder configuration along with One time improvement of bypassed built-up areas in a total length of 7.23 km in the State of Madhya Pradesh on EPC mode.	100.71	28.03.22	492.12			At Tender Stage
25.	Construction of 2-lane with paved shoulders in Harpalpur Bypass from km. 0+000 to km. 9+630 (Design length-9.630 km) on NH-339 (Old NH-76) in the State of Madhya Pradesh on EPC Mode.	9.63	30.03.22	114.10			At Tender Stage
26.	Construction of Mihona bypass, Lahar bypass, Daboh bypass & Bhandar bypass (total length 20.60 Km) to 2-lane with paved shoulders from Mihona- Bhandar-MP/UP Border section of NH-552Extn. in the State of Madhya Pradesh on EPC Mode.	20.60	30.03.22	179.18			At Tender Stage
<b>State: West Bengal</b>							
1.	Stage strengthening work from km 19.00 to km 36.00 (Except Black	10.65	07.10.21	8.51	12.04.22	08.10.22	Completed

	Spot location i.e., from km 19.74 to km 20.88, km 25.18 to km 26.26, km 26.36 to km 27.43, km 29.80 to km 30.77, km 31.10 to km 32.10, km 34.20 to km 35.29) including road furnitures in NH-512 under NH Division VII, P.W.(Roads) Dte. in the district of Dakshin Dinajpur during the year 2021-22 in the state of West Bengal (Job. No.512-WB-2021-22/483)						
2.	Stage Strengthening from km 34.000 to km 56.000, km 64.000 to km 80.000 and km 94.500 to km 98.000 including re-construction of 600 m in selected stretches and rectification of 22 identified black spots on NH-117 and IMS from km 22.76 to km 137.684 in the district of South 24 Parganas, West Bengal on EPC mode (Job No. 117-WB-2021-22-486)	41.50	22.12.21	57.36	06.05.22	05.05.23	Ongoing
3.	Stage Strengthening from km 98.00 to km 111.710, including re-construction of 500 m in selected stretches including rectification of one identified black spot at Sima Bandh (WB- 02-564) on NH-117 in the district of South 24 Parganas, West Bengal on EPC mode (Job No. 117-WB-2021-22-487)	13.71	28.12.21	17.07	05.05.22	31.10.22	Completed
4.	Re-construction/Strengthening from km 401.00 (Nalhati) to km 422.450 (Moregram) for NH-60 (new NH-14) along with permanent rectification of 7 black spots except Ghambhira bridge (km 420.479 to km 420.634 – 155 m) in the districts of Birbhum and Murshidabad in the State of West Bengal under Annual Plan 2021-22 on EPC mode (Job No. 14-WB-2021-22-488)	21.19	07.01.22	99.45	20.07.22	19.01.24	Ongoing
5.	Development to 4/6-lanning of NH-31 (New NH-10) with both side service roads from km 569.258 to km 581.030 (end of AH-02 project on NH- 31 near Shivmandir to Sevoke Army Cantonment) in districts of Darjeeling and Jalpaiguri in the state of West Bengal on EPC Mode (Job No. 010/WB/2021-22/490)	11.77	16.03.22	995.04	01.02.23	20.07.25	LOA issued on 15.11.2022
6.	Stage strengthening of road stretches from km 0.00 to km 3.50 along with provision for both sides covered drain and construction of one culvert (at km 0.00) of NH-512 in the district of Malda on EPC mode. (Job No. 512/WB/2021-22/492)	3.50	30.03.22	16.57	02.09.22	28.02.23	Ongoing

7.	Balance work for construction of Fulahar Bridge approach on NH-131A from km 49.050 to km 51.200 and from km 53.810 to km 55.190 in Malda district in the state West Bengal under EPC mode.(Job No. 131A/WB/2022-23/494)	3.53	21.06.22	3.53	01.02.23	01.02.24	At tender stage
8.	Balance Work of Strengthening of road stretches along with provision for retaining walls, Breast walls & hill side drains from km 0.00 to km 4.40 & km 14.00 to km 28.00 of NH-10 (old NH-31A) in Darjeeling district in the state of West Bengal in EPC mode. (Job No.10/WB/2022-23/496)	18.40	15.09.22	18.4	01.02.23	30.08.23	At tender stage

**List of works identified for the National Highways works including overbridges in year  
2022-23 (NHAI)**

<b>A. Construction of over bridges (Flyovers/ROBs) Projects sanctioned in year 2021-22 &amp; 2022-23</b>							
S. No.	Name of Work	Length in km.	Sanctioned Date	Sanctioned Cost (Rs. In crore)	Date of start or likely date of start	Target date of completion	Present status
<b>State – Bihar</b>							
1.	Construction of 4-Lane Elevated Section and at-grade improvements at Begusarai town section of NH-31 from design Chainage 221+047 to 225+302 in the State of Bihar on EPC mode	4.255	23.3.2022	491.04	27.6.2022	23.12.2024	Under Progress
2.	Balance works of Lucknow-Muzaffarpur National Highway Project 4-lanning from km 360.915 to 402.000 Gorakhpur-Gopalganj Section of NH-28 in state of Bihar LMNHP-EW (II)- WB-09	2.75	LOA Date:- 24.11.2021	184.90	04.03.2022	03.09.2024	19.01%
<b>State – Madhya Pradesh</b>							
3	Construction of ROB at Km. 165+344 (as part of 4 laning of Boregaon Buzurg to Shahpur section of NH-753L)	-	-	-	By 2023	By 2025	Tender Stage
4	Construction of ROB at Km. 166+821 (as part of 4 laning of	-	-	-	By 2023	By 2025	Tender Stage

	Rudhi to Deshgaon section)						
5	Construction of ROB at Km. 155+684 ( as part of 4 laning of Rudhi to Deshgaon section )	-	-	-	By 2023	By 2025	Tender Stage
6	Additional works (2VUPs, MR-10 junction flyover and underpass) in Six lane Indore-Dewas section of NH-52 in the state of Madhya Pradesh on EPC Mode	4.26	01.04.2022	149.32	31.12.2022	30.12.2024	Tender stage

Note:- Sanctioned Cost is project Cost including Cost of Flyover/ROB.

<b>State – Haryana</b>							
7	Construction of 2 lane Right Turn Flyover at 12A Zirakpur-Parwanoo	0.71	11.04.2022	13.91	05.09.2022	31.03.2024	Ongoing
8	Additional ROB at km 199.00 on Panipat-Jalandhar Section of old NH- 1 (New NH-44)	1	27.10.2022	32.44	01.07.2023	30.06.2024	Tender stage
<b>State – Jharkhand</b>							
9	Elevated Corridor from Kutchery Chowk to Piska More of NH-75 & NH-23	3.57	18.01.2022	534.73	07.07.2022	04.01.2025	Ongoing
10	Construction of Itki ROB in Ranchi at Km 14.730 of NH-23	1.17	23.12.2021	108.30	Likely by 15.01.2023	Likely by 06.06.2024	Awarded
<b>B. Construction of NH Projects sanctioned in year 2021-22 &amp; 2022-23</b>							
S. No.	Name of Work	Length in km.	Sanctioned Date	Sanctioned Cost (Rs. In crore)	Date of start if any or likely date of start	Target date of completion	Present status

	State – Bihar						
1	Kalyanpur to Balbhadrapur, NH-119 D	47.00	-	1926.38 Cr.	15.01.2023	730 days from the appointed date	Awarded
2	Construction and Upgradation to Four Lane from Siwan (Design Ch. Km 4+217) to Mashrakh (Design Ch. Km 50+123) of NH-227A including construction of Four Lane Tanrwa/Siwan Bypass (Km 0+000 to Km 4+217) of NH 531 under Backward Area/Religious /Tourist Places (BRT) scheme in the State of Bihar on HAM Mode	50.123	20.09.2022	1431.36	01.04.2023	31.03.2025	Tender stage.
3	Construction of 4-lane green field alignment inter corridor from Balbhadrapur (Ch. Km -47+000) to Bela Nawada (Ch. Km 89+210) Section of NH-119D under Bharatmala Pariyojana	42.21 Km.	27.03.2022	2185.75 Cr.	Likely start date – 01.02.2023	2 Years from Appointed Date	Awarded..
4	Rehabilitation, Up-gradation and Construction of Two Lane with paved Shoulder of Selected road stretches from Hatwaria near Umagaom Junction {Design	88.655	15.11.2022	1232.59 Cr.	Appointed date is yet to be issued.	NA	Awarded.

	Km 0.000} to Kaluahi {Design Km 21.609} (Section-I) <b>NH-227L</b> , Saharghat {Design Km 0.000} to Rahika (Design Km. 26.130) {Section-II} <b>NH-227J</b> , Rahika (Design km. 0.000 to Rampatti (Design Km. 15.000), Madhubani Bypass {Section-III} <b>NH-527A</b> & Bideshwar sthan to Bheja (Design Ch. 0.000 to Ch. 25.915), <b>NH-527A</b> {Section-IV}, under BRT Scheme Bharatmala Pariyojana Phase-1 in the state of Bihar.						
5	Danapur -Bihta	25.081	27.09.2022	4617.16 Cr. (incl GST)	April, 2023	October, 2025	At tender stage
<b>State – Madhya Pradesh</b>							
6	Four Laning Missing Link (of Rewa Bypass) from Jn. with NH-30 near Bela to Jn. with MPRDC Ring Road (near Silpara) on Km 0.00 to Km 13.100 of SH-9 on EPC mode, in state of Madhya Pradesh	13.100	31-03-2021	276.76	15-07-21	14-01-23	Ongoing
7	Balance 11.96 Km stretch between Km 66+000 to Km 77+960 on NH-12	11.960	26-03-2021	162	19-07-21	18-07-23	Ongoing

	(New NH-45) in Nauradehi wildlife Sanctuary in the State of Madhya Pradesh.						
8	2-lane with paved Shoulder from Km 80+800 to Km 120+125 (Satna-Maihar) of NH-135BG (Design Length 39.325 Km) in the state of madhya Pradesh on EPC basis.	39.325	14-09-2021	428.04	21-02-22	20-10-23	Ongoing
9	Four Laning of Sagar to Mohari section NH-934 from Design Km 8.000 to Km 50.300 (Total Length 42.300 km) in the State of Madhya Pradesh under Bharat Mala Pariyojana Economic Corridor on EPC Mode Package-I	42.3	22.07.2021	346.46 Cr.	06.04.2022	05.04.2024	Ongoing
10	Construction of 4-lane from Barela to Manegaon section of NH-30 from design Ch. 2.900 to design Ch 19.050 (Jabalpur Ring Road) under Bharatmala Pariyojna in the State of Madhya Pradesh on EPC mode (Package-1)	16.150	30-06-2022	480.23	NA	NA	Tender Stage
11	Construction of 4 Laning of Manegaon to NH-45 from Km.19.050 to Km. 39.180 (Jabalpur Ring Road	20.350	18-07-2022	633.65	NA	NA	Tender Stage



	Package 2) under Bharatmala Pariyojna in Madhya Pradesh on EPC Mode.						
12	Construction of Four-Laning of NH-45 to Kushner from km 38.400 to km 74.700 (Jabalpur Ring Road, Pkg 3) under Bharatmala Pariyojna in Madhya Pradesh on EPC Mode	37.400	18-07-2022	580.85	NA	NA	Tender Stage
13	Construction of 4 Laning of Kushner to Amjhar Road from km 75.480 to Km 98.950 (Jabalpur Ring Road Pkg 4) under Bharatmala Pariyojna in the State of Madhya Pradesh on EPC Mode	16.450	18-07-2022	418.38	NA	NA	Tender Stage
14	4- Laning of MP/UP Border to Kabarai section of NH- 34 from km. 197.00 to km. 242.991 (Length = 45.991 km) (Sagar-Kabrai Pkg.- 5) under Bharatmala Pariyojana (EC) in MP & UP on HAM.	45.991	20.10.2022	1632.93	Oct-23	-	Tender Stage
15	Construction of 4-lane Greenfield highway from km 134+737 to km 163+253 (Sagar Link Road - Berkhedi-Sagar)	28.516	31.03.2022	287.82 Cr.	04.11.2022	03.11.2024	Ongoing

	under Bharatmala Pariyojana in the State of Madhya Pradesh on EPC Mode						
16	4-laning from Km.100.757 to 107.350 section of Gwalior-Shivpuri NH-46 (Old NH-3) passing though Madhav National Park in the State of Madhya Pradesh on EPC mode.	6.59	26.04.2021	162.15	01.06.2021	May-23	Ongoing
17	4-Lanning of Ujjain-Badnawar	69.1	24.03.2022	907	10.10.2022	09.10.2024	Ongoing
18	4-Lanning of Ujjain-Garoth (Pkg-I)	42.15	28.02.2022	650	29.09.2022	31.05.2024	Ongoing
19	4-Lanning of Ujjain-Garoth (Pkg-II)	47.8	28.02.2022	631.51	17.10.2022	08.06.2024	Ongoing
20	4-Lanning of Ujjain-Garoth (Pkg-III)	46.15	07.03.2022	598	17.10.2022	18.06.2024	Ongoing
21	4 laning of Dhangaon-Boregaon section of NH- 347 BG and NH 753 L (Pkg-IV) Indore-Edlabad	58	–	831 cr.	04.08.2021	03.08.2023.	Ongoing
22	4 laning of Boregaon Buzurg – Shahpur (Pkg-1 of Boregaon Buzurg - Muktainagar) from Desgin Ch. 139+000 to Design Ch. 186+000 for length of 47 Km. in the section of NH-753L	47	–	1047 Cr.	44986	45717	Tender Stage

23	4 laning of Shahpur to Muktainagar (Pkg-2 of Boregaon Buzurg - Muktainagar) from Desgin Ch. 186+000 to Ch. 216.278 for length of 30.278 Km. in the section of NH-753L	30.278	-	564.16	44986	45717	Tender Stage
24	4-laning of Rudhi-Deshgaon (Betul-Khadwa-Pkg-V) from Design Ch. Km. 148+033 to Deign Ch. Km. 177+940 Km. (length 28.907 Km.) section of NH-347B	28.907	-	356.08	44986	45717	Tender Stage
25	2 laning of Ashapur to Rudhi Section of NH-347B from Ch. 114+000 to Ch. 149.033 (length 35.033 Km.) (Pkg-IV of Betul Khandwa)	35.033	-	278.63	44986	45717	Tender Stage
26	Indore - Edlabad (Pkg-II) [Tejainagar to Balwara]	34	11.03.2022	1162.8	31.12.2022	30.12.2024	Awarded
27	Indore - Harda (Pkg-I) [Indore to Raghav Garh from km. 0.25 to km. 26.903]	26.653	28.01.2022	1011.29	01.11.2022	31.10.2024	Ongoing
28	6L flyover at Rau circle at from km 11.700 to Km 12.920 in 6L Indore -Dewas Section of NH-52	1.22	01.10.2021	43.62	02.06.2022	01.09.2023	Ongoing
29	Additional works (2VUPs, MR-10	4.26	01.04.2022	149.32	31.12.2022	30.12.2024	Awarded

	junction flyover and underpass) in Six lane Indore-Dewas section of NH-52 in the state of Madhya Pradesh on EPC Mode						
30	Construction of additional 3 lane with paved shoulder (design length 8.87 km) as realignment of Bakaner ghat (between Indore to Khalaghat Section from existing Km 59+190 to Km 66+120) of NH 52 (Old NH 3) on EPC mode in the State of Madhya Pradesh	8.87	01.08.2022	209.29			Tender stage
31	Four laning of Ratapani stretch from km. 8.300 to km 20.680 (length 12.380 km) of Obedulaganj - Itarsi section of NH-46 (Old-NH-69) in the state of MP on EPC mode.	12.38	12.01.2022	417.51	28.09.2022	29.03.2024	Ongoing
32	Construction of (i) 4-lane highway from Vidisha to Hinotiya from km 0.000 to 27.000 Vidisha-Mehulwa-Talbehat Pkg-I Section of NH-346 and (ii) 4-laning of Vidisha to Morikori from Km39.000 to 59.476 section of NH-146 under	47.476	19.09.2022	1003.87	Likely 01-05-2023	-	Tender stage

	BMP in Madhya Pradesh on HAM.						
	<b>State – Haryana</b>						
33	Saha - Shahbad from Km. 14.840 to Km. 31.760 section of NH-444A	16.92	19.10.2020	127.84	29.01.2021	17.02.2022	Completed
34	Ambala-Kala Amb Section of NH-72	33.8	28.11.2022	629	01.03.2023	31.12.2024	Awarded
35	Jagadhri-Tajewala Section of NH-907	33.5	30.06.2022	542	01.01.2023	31.12.2024	Awarded
36	4 Lane Jalbehra-Patti kankra of NH-152G	22.85	19.07.2021	684	01.01.2023	31.12.2024	Awarded
37	4 lane Bhiwani-Hansi section of NH-148B	42.934	09.08.2021	691	15.02.2023	15.02.2025	Tender Stage
38	Karnal Ring Road	34.5	10.08.2022	723	01.04.2023	01.04.2025	Tender Stage
39	Shamli Ambala	120.97	20.04.2022	2333	01.02.2023	01.02.2025	Awarded
40	Ambala - Chandigarh Green Field and spur to Lalru (NH-205A)	30.83	30.03.2022	680	01.04.2023	01.04.2025	Tender Stage
41	Mandi Dabwali-Sangaria section of NH-54	34.8	22.01.2021	864.27	24.01.22	23.01.2024	Ongoing
	<b>State – Jharkhand</b>						
42	4 Laning of Bokaro (Jainamore) – Gola in the state of Jharkhand.	32.49	11.03.2022	1007.97	Likely by 31.01.2023	Likely by 30.01.2025	Awarded
43	4 Laning of Gola – Ormanjhi in the state of Jharkhand.	27.846	16.03.2022	1214.10	Likely by 31.03.2023	Likely by 30.03.2025	Awarded
44	4-laning between Km 219.600 (Khajuri) to Km 260.480	41.06	30.03.2022	1232.38	Likely by 31.03.2023	Likely by 30.03.2025	Awarded

	(Wyndhamganj) on NH 75 (Sec-V)						
45	4L of Mahagama - Hansdiha from Km 0.00 to Km 53.290 of NH - 133 (Package-II).	51.825	31.03.2022	1443.77	Likely by 30.04.2023	Likely by 29.04.2025	Tender stage
46	4-Laning of Bhogu to Sankha section of NH- 75(Package-III)	49.33	07.10.2022	1390.77	Likely by 31.05.2023	Likely by 30.05.2025	Awarded

\*\*\*\*\*