

**GOVERNMENT OF INDIA  
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS**

**LOK SABHA  
UNSTARRED QUESTION NO. 430  
ANSWERED ON 8<sup>TH</sup> DECEMBER, 2022**

**ROAD PROJECTS IN KERALA**

**430. SHRI M.K. RAGHAVAN:**

**Will the Minister of ROAD TRANSPORT AND HIGHWAYS**

सड़क परिवहन और राजमार्ग मंत्री

**be pleased to state:**

- (a) the details and the present status of Beypore-Malapparambu road development project in the State of Kerala; and**
- (b) the present status of pending road projects under Calicut Lok Sabha constituency along with the steps taken to expedite the same?**

**ANSWER**

**THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS**

**(SHRI NITIN JAIRAM GADKARI)**

- (a) The work of preparation of Detailed Project Report (DPR) for development of port connectivity projects related to Beypore port including stretch from Beypore port to Malapparamba Junction has been taken up. Further decision would be taken based on confirmation from State Government of Kerala regarding the requirement of Beypore Port Connectivity projects.**
- (b) Details of 8 projects of Kerala PWD and 4 projects of NHAI in Calicut Lok Sabha constituency along with steps to expedite the same are attached at Annexure.**

**ANNEXURE REFERRED TO PART (b) OF LOK SABHA UNSTARRED QUESTION NO. 430 FOR ANSWER ON 08-12-2022 ASKED BY SHRI M.K. RAGHAVAN REGARDING 'ROAD PROJECTS IN KERALA'.**

<b>Ongoing Works under Kozhikode (or Calicut) Constituency</b>			
<b>Sr. No</b>	<b>Name of works</b>	<b>Present Status of Work (% completed)</b>	<b>Measures taken to complete/expedite the work</b>
<b>(A) Works under State PWD Kerala</b>			
<b>1</b>	<b>Annual Plan 2019-20 Strengthening and geometric improvements from km 25/000 to 45/000 on NH 766 in Kozhikode district in the state of Kerala</b>	<b>27%</b>	<b>Contractor shall be terminated and work shall be re-arranged if contractor does not respond positively.</b>
<b>2</b>	<b>Raised table top pedestrian crossing on NH-766 b/w km 0/000 to 5/000 and on NH-66 b/w km 242/000 to 246/500</b>	<b>40%</b>	<b>Work temporarily suspended due to traffic issues. This issue is kept for discussion in the next road safety meeting.</b>
<b>3</b>	<b>KRSA-Traffic safety works between Pushpa Jn and Kolathara road from km 247/370 to 252/600 of NH 66</b>	<b>95%</b>	<b>Delayed due to boundary disputes. The same has been resolved now. The work is targeted to be complete by 31.12.2022.</b>
<b>4</b>	<b>BLACK SPOT-Providing short term measures at identified blackspots in NH66 (old NH) &amp; NH766 in Kozhikode district</b>	<b>85%</b>	<b>Delayed due to adverse weather. The work is targeted to be complete by 31.12.2022.</b>
<b>5</b>	<b>General Road Safety work-Construction of drainage and foot path between km 241/680-242/000 of NH 66</b>	<b>45%</b>	
<b>6</b>	<b>General-Reconstruction of damaged culvert at km 258/900 (Near Poovannur Pally)</b>	<b>50%</b>	

7	General-Reconstruction of existing damaged culvert at Moozhikkal km 9/620 of NH 766	50%	
8	Traffic Safety work-construction of side drain, footpath and improving shoulder at Koduvally town between km 22/000 to 23/000 of NH 766	77%	
(B1) Works under NHAI (Already Awarded)			
1	6 Laning of Azhiyur (km 189.200) to Vengalam (km 232.100) section of NH-66	11.81%	Project is delayed due to adverse weather condition and COVID. Regular review meeting are taken to expedite the progress by NHAI HQ and Regional office.
2	Construction of 6 Lane Minor Bridge (Paloli Palam at Km 203.160 and Major Bridge at (Km 204.895) on NH-66	73.65%	
3	6 Laning of Kozhikode Bypass section of NH-66	23.40%	
(B2) Works under NHAI (To be Awarded)			
1	4 laning of Kozhikode to Palakkad section (Package – 5, Vazahayoor-Ibingallur of NH-966	Bids have already been invited.	-

\*\*\*\*\*