

**GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS**

**LOK SABHA
UNSTARRED QUESTION NO. 171
ANSWERED ON 02ND FEBRUARY, 2023**

NATIONAL HIGHWAYS IN BIHAR

171. SHRI AJAY NISHAD

Will the Minister of ROAD TRANSPORT AND HIGHWAYS

सड़क परिवहन और राजमार्ग मंत्री

be pleased to state:

- (a) the total length of the National Highways (NHs) constructed in the State of Bihar during the last five years and the current year;**
- (b) the details of NHs which are under construction in the State at present and the time by which these are likely to be completed;**
- (c) the details of the hindrances being faced by the Government in implementation of these projects in the State; and**
- (d) the details of steps taken/proposed to be taken by the Government to resolve these hindrances and ensure timely completion of the projects?**

ANSWER

**THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS
(SHRI NITIN JAIRAM GADKARI)**

(a) Length of the National Highways (NHs) constructed in the State of Bihar during the last five years and the current year are given below:-

Year	Length of NHs constructed (km)
2017-18	385
2018-19	340
2019-20	201
2020-21	676
2021-22	576
2022-23 (till Dec 22)	300

(b) The details of the ongoing works on the National Highways including the timelines for completion are at Annexure.

(c) and (d) Hindrances being faced in the ongoing NH projects are on account of delays in land acquisition / other pre-construction activities, law and order issues, Contractors'/ Concessionaires' cash flow problems, slow progress of Contractors etc. Ministry has taken many initiatives to avoid or reduce project delays including streamlining of land acquisition, online approvals for forest and environment clearances, online approval of GADs of ROBs/RUBs, frequent review meetings at various levels with State Governments, contractors/ concessionaires, close coordination with other Ministries, revamping of dispute resolution mechanism, premium re-scheduling, one-time fund infusion, etc. Ministry has also provided several relief measures to contractors/ concessionaires/consultants under Atmanirbhar Bharat to expedite the construction of National Highways during the COVID-19 pandemic period.

ANNEXURE**ANNEXURE REFERRED IN REPLY TO PART (b) OF LOK SABHA UNSTARRED QUESTION NO 171 FOR 02-02-2023 ASKED BY SHRI AJAY NISHAD REGARDING NATIONAL HIGHWAYS IN BIHAR**

S.I. No.	Name of Work	Cost (Rs. in crore)	Target date of completion/likely date of completion
	NHAI		
1	Munger-Mirza Chawki Section of NH 80 (Pkg-I)	981	30.03.2024
2	Munger-Mirza Chawki Section of NH 80 (Pkg-II)	902	11.03.2024
3	Munger-Mirza Chawki Section of NH 80 (Pkg-III)	1017	05.04.2024
4	Munger-Mirza Chawki Section of NH 80 (Pkg-IV)	892	16.08.2024
5	Maheshkunth - Saharsa - Purnea NH-107 (Pkg-I)	644.5	04.06.2023
6	2L with PS Maheshkunth – Saharsa – Purnea (Pkg-II) NH-107 on EPC.	736.01	30.06.2023
7	2L+PS Majholi to Charout Section to 2lane/4 lane Standard	537.8	31.10.2023
8	4L Aunta- Simaria (including 6 lane Ganga bridge) NH-31	1161	29.10.2024
9	Patna-Gaya Dobhi-Pkg-I	649.9	30.06.2023
10	Patna-Gaya Dobhi-Pkg-II	469.47	30.06.2023
11	Patna-Gaya Dobhi-Pkg-III	464.1	30.06.2023
12	6 laning of Aurangabad- Chourdaha Pkg-II	461.97	04.04.2024
13	6L Varanasi –Aurangabad NH-2	2848	18.11.2023
14	Rajauli-Bakhtiyarpur-Pkg-II	1065	23.04.2023
15	Rajauli-Bakhtiyarpur –Pkg-III	2310	28.06.2024
16	Kanhauli – Ramnagar of Patna Ring Road-Pkg-I	797	07.03.2023
17	4L Bakhtiyarpur – Mokama NH-31	837.09	30.06.2023
18	Ara-Pararia	700	17.07.2023
19	Kosi Bridge from Western Bund to Parsarma (Saharsa-Umagaon, Pkg-IV)	1101.99	11.08.2023
20	4L Simaria – Khagaria NH-31	567	31.12.2023
21	4L Elevated Section and at-grade improvements at Begusarai town	255.99	23.12.2024
22	Narenpur- Purnea	1905	30.06.2023
23	4L Forbesganj - Jogbani section of NH-57A	247.36	10.02.2023
24	Construction of 2 Lane elevated structure at Kishanganj Town on NH-31	129.2	28.02.2023
25	4 laning of Galgalia to Bhadurganj (Pkg-I)	800.23	09.01.2024
26	4 – lanning of Bahadurganj – Araria (Pkg-II)	799.14	09.01.2024
27	Balance work - WB-10 (Gandak Bridge) Km 402.00 to Km 440.00 (Devanpur - Kotwa)	137.23	31.12.2024
28	4L Elevated corridor in Gopalganj town	182	09.09.2024
29	4L Koilwar to Bhojpur NH-30&84	825.17	31.03.2023
30	4L Bhojpur – Buxar section NH-84	681.67	31.03.2023
31	Pararia-Mohania	690	16.07.2023
32	4/2 L Chhapra – Hazipur NH-19 BOT	575	30.06.2023
33	2L with PS Piprakothi-Motihari-Raxaul NH-28A	333.6	30.04.2023
34	Hajipur - Muzaffarpur section and construction of new bypass connecting NH-28 at km 515.045	671	30.06.2023

35	Construction of 2-lane ROB of km 46 (LC No KT2-2/B) of NH-131A (Katihar)	44.48	31.03.2023
36	Construction of 2-lane ROB of km 100 of NH-327E	87.86	30.04.2023
37	Construction of 2-lane combined ROB in km 1.10 & km 1.11 of NH-101.	61.99	20.09.2023
38	Construction of 2-lane ROB of km 132 of NH-19	77.38	25.02.2023
39	Construction of 2-lane ROB of km 135 of NH-19 (L.C No 62-A/3-E)	55.89	26.08.2023
40	Construction of 4-lane ROB of km 12 of NH-103	146.46	31.07.2023
41	Construction of ROB in km 194 (LC no. 53B/T-2) of NH 327E	77.07	15.04.2023
42	Construction of ROB in km 24 (LC no. 77A) of NH 327A	50.59	31.03.2023
43	Construction of ROB in km 49 of NH 131A at Gaushala	61.97	04.02.2023
44	Construction of 2-lane ROB of km 91 of NH-28B	62.4799	07.04.2024
45	Construction of 2-lane ROB of km 94 of NH-28B	68.49	08.03.2024
46	Construction of 2 lane ROB and its approaches in km 158 (Old Km 153) on NH-104 at Jainagar Bypass in the state of Bihar on EPC mode	70.01	08.11.2024
47	Reconstruction of damaged Bridge over river Falgu at km 38 near Bandhuganj on NH-110.	16.155	31.03.2023
48	Construction of High level New RCC Bridge at km 81.00 of NH-327E on EPC Mode	12.89	31.03.2023
49	Construction of RCC Bridge at km 61/247, 61/650 & km 64 of NH-110 on EPC mode in the State of Bihar	15.22	28.02.2023
50	Construction of a new 4 lane (Parallel to existing MG Setu) with its approaches from km 0.00 to km 14.500 across river Ganga on NH-19 at Patna on EPC basis	2926.42	22.09.2024
51	construction of a new 4 lane Major Bridge across River Kosi at Phulaut including Rehabilitation and upgradation of existing Birpur-Bihpur Section of NH-106 from km 106 to 136 to 2- Lane Paved shoulder on EPC mode	1478.4	06.06.2024
52	Construction of New High Level RCC major Bridge (13X31m) in place of old submersible damaged bridge in Km178 on NH-333A across River Chanan in the state of Bihar on EPC mode	58.78	24.11.2023
53	Remaining work for Strengthening & Widening work of existing road into 2 lane with paved shoulder from Pokhrauni Chowk to Junction with NH 57 near Jhanjharpur (km 0.00 to 28.00) of NH -527A in the State of Bihar.	25.1	10.02.2023
54	Strengthening & Widening from km 142.050 to 167.465 (Goh-Daudnagar) of NH-120.	115.1	30.06.2023
55	Strengthening and widening to 2 lane with paved shoulder from km 181.465 to 201.665 of NH-120 Nasrganj - Vikramganj	95.3	30.06.2023
56	Widening to 2 lane with paved shoulder and strengthening from km 45.00 to 65.00 (design length- 18.990) of NH-101 (New NH-331)	88.42	31.03.2023
57	Strengthening work in km 68 to 89 of NH110 under EPC Mode in the State of Bihar	35.82	19.04.2023
58	Strengthening from Km 36 to 68 of NH110 in the state of Bihar	32.56	19.04.2023

59	Widening to Two Lane with Paved shoulders including strengthening of existing pavement from km 0.00 to km 24.800 of NH-28B (New NH 727) on EPC mode in the state of Bihar for the year 2021-22 (Length-24.800 Km)	97.6	22.09.2023
60	Widening to two lane with paved shoulders including strengthening of existing pavement from km 14.5 to km 30.00 of NH 101 (New NH 331) on EPC mode in the state of Bihar for the year 2021-22	84.98	07.10.2023
61	Construction of road side covered drain in km 213 (P) to 215 (P) in Bihra Bazar of NH-327E for the year 2020-21	6.04	28.02.2023
62	Widening & Strengthening from km132.895 to km 190.15 NH-80	566.15	03.11.2024
63	Construction of two no of RCC Minor bridge & 3nos of new Box Culverts in Place of old bridge & culvert in place of old bridge in NH 110	12.97	15.12.2023
64	Rehabilitation and Upgrading to 2- lanes/2 - lane with Paved Shoulders Configuration and Strengthening of Fatuah-Harnaut-Barh Section (km0 to km69.6) of NH-30A in the State of Bihar under Phase-I of National Highways Inter-connectivity Improvement Projects	683.83	31.05.2022
65	Rehabilitation and Upgrading to 2 lanes/2-lane with paved shoulders configuration and strengthening of Birpur – Bihpur Section (from km 0.0 to Km 106) of NH – 106 i under phase –I of National Highways Interconnectivity Improvement Projects	780.77	30.06.2023
66	Four Laning of Gaya Hisua-Rajgir-Nalanda-Biharsharif Section Km 0.00 to 92.935 on NH-82 in state of Bihar	1408.85	30.06.2023
