

**GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS**

**LOK SABHA
UNSTARRED QUESTION NO. 2665
ANSWERED ON 16TH MARCH, 2023**

DEVELOPMENT OF BAREILLY-SITAPUR NH-30

2665. SHRI ARUN KUMAR SAGAR:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS

सड़क परिवहन और राजमार्ग मंत्री

be pleased to state:

- (a) the present status of construction work of Bareilly-Sitapur National Highway-30 in Uttar Pradesh along with the funds spent thereon so far;**
- (b) the time by which the construction work of this NH is likely to be completed;**
- (c) whether the material being used in the construction of this NH conforms to the prescribed standards and if so, the details thereof; and**
- (d) if not, the steps taken by the Government in this regard?**

ANSWER

**THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS
(SHRI NITIN JAIRAM GADKARI)**

(a) & (b) Four laning of Bareilly-Sitapur Section of NH-24 was awarded on 01.03.2011. However, due to continuous default and slow progress, the Concession Agreement was terminated by National Highway Authority of India (NHAI) letter dated 03.05.2019. Thereafter, the balance work of the section was commenced on 17.12.2019 and is targeted to complete by December, 2023. Out of total length of 157.59 kms, 153.41 kms has been completed.

Construction of 6-lane Road Over Bridge (ROB) at km 314.385 over existing NH-24 has been awarded and is targeted to complete by October, 2023.

Bids for execution of balance 05 structures (1 Vehicular Underpass (VUP), 2 Major Bridge, 1 Minor Bridge, 1 Cross Flyover) shall be invited shortly.

Physical progress as on February, 2023 - 88%.

Funds spent - Rs. 761.32 crore.

(c) Yes Sir. The quality of materials used and works done is as per relevant Indian Road Congress (IRC) specifications and Ministry of Road Transport & Highways (MoRT&H) guidelines.

(d) Not applicable.
