

**GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS**

**LOK SABHA
UNSTARRED QUESTION NO- 1234
ANSWERED ON 27TH JULY 2023**

ROB AND RUB ON NHS

†1234. SHRI DEVJI M. PATEL.

Will the Minister of ROAD TRANSPORT AND HIGHWAYS

सड़क परिवहन और राजमार्ग मंत्री

be pleased to state:

- (a) whether the Government proposes to convert all road level crossings into Road Over Bridge (ROB) and Road Under Bridge (RUB) in Rajasthan;**
- (b) if so, the details of newly constructed and under-construction ROB and RUB in Rajasthan, district-wise, particularly in Jalore and Sirohi districts;**
- (c) the quantum of funds sanctioned and spent for the said purpose; and**
- (d) the proposed policy for the construction of ROB and RUB?**

ANSWER

THE MINISTER OF ROAD TRANSPORT & HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

- (a) & (d) Road level crossings on NHs in Rajasthan have been taken up for conversion into Road Over Bridge (ROB) and Road Under Bridge (RUB) as integrated part of new widening/upgradation NH corridor project or as Standalone projects depending upon feasibility, site requirements and inter- se- priority. New ROB/RUB is constructed on new NH bypass and greenfield NH stretches. Presently no change in policy for construction of ROB and RUB is envisaged.**
- (b) & (c) The District-wise details of newly constructed and under construction ROB/RUB on NHs in the State of Rajasthan is annexed.**

ANNEXURE

ANNEXURE REFERRED TO IN REPLY TO PARTS (b) & (c) OF LOK SABHA UNSTARRED QUESTION NO. 1234 FOR ANSWER ON 27.07.2023 ASKED BY SHRI DEVJI M. PATEL REGARDING “ROB AND RUB ON NHS”

S. No.	District	Name of Project	Chainage /LC no.	Sanction Cost (Rs in Crore)	Upto date Expenditure (Rs in Crore)	Status/ Target date of completion
Standalone ROB/RUB projects on NHs in the State of Rajasthan (Agency: State PWD)						
1	Udaipur	Construction of proposed 4-lane ROB and it approaches in lieu of existing Level crossing no. 43 at km 13 of NH-162A in Fatehnagar.	43	31.90	25.63	Completed on 23.10.2021
2	Nagaur	Construction of 2-lane ROB and its approaches in lieu of existing Level Crossing no. C-64 at km 172.990 on Jodhpur Ajmer road NH-65 in District Nagaur.	C-64	29.23	21.91	Sept-2023
3	Pali	Construction of 4 lane ROB at Km 30/00 on NH-162-E (Pali-Nadol section) crossing the Falna- Marwar Railway section at LC no. C-67 near Somesar in Pali on EPC Basis.	C-67	71.53	45.08	Sept-2023
4	Barmer	Construction of 2-lane ROB and it approaches in lieu of existing Level crossing no. C-293 & A - 292 at km. 233/038 & 233/435 (railway ch. 738/8-9 & 738/4-5) on NH-112.	A-292 & C-293	96.61	85.83	Sept-2023
5	Barmer	Construction of 4 lane ROB and its approaches in lieu of existing level crossing no. 328A at km. 0.500 to NH-25E in distt. Barmer	328A	55.28	20.68	May-2024

6	Jalore	Construction of 4 Lane ROB at Km 102/00 on NH- 325 at LC no. C-48 at Jalore.	C-48	92.4	33.97	May-2024
7	Churu	Construction of Balance work of 2 Lane ROB and its approaches in lieu of existing Level Crossing No. A-142 at km. 1.0 on NH-709 Extn. near Sadalpur railway station in District Churu.	A-142	36.03	8.78	Aug-2024
8	Swaimadhopur	Construction and widening of ROB at km 76 of old NH-116 (new NH-552E) in Swaimadhopur city	Km 76 on NH 552E	43.03	9.50	Nov-2024
9	Nagaur	2 Lane ROB LC (C-61) at km 165/550 on NH-89 at Nagaur.	C-61	25.74	11.87	Nov-2024

ROB/RUB as part of Corridor Projects on NHs in the State of Rajasthan (Agency: State PWD)

1	Churu	Construction of Two lane with Paved Shoulder for Rajgarh Bypass & Pilani Bypass of NH-709 Extn	Km 0/718 on NH-709E	16.61	0	May-2024
2	Sikar	Construction of Two lane with Paved Shoulder for Fatehpur Bypass, Mandawa Bypass & Jhunjhunu Bypass of NH-11.	Km 4/985 on NH-11	18.76	0	Aug-2024
3	Hanumangarh	Upgradation to Two-lane with paved shoulder of Hanumangarh to Kenchiyan from Km 0.000 to Km 49.605 of NH-54	64 & 174-B	39.67	0	July-2025
4	Nagaur	Up-gradation to Two Laning with paved shoulder of Ajmer-Nagaur Section on NH-58.	C-85	14.50	0	Dec-2023

5	Barmer and Jalore	Construction of 2 lane with paved shoulder for the work of Byasses for town portions:(1) Asotra-Brahmdham bypass (2)Siwana Bypass (3) Mokalsar Bypass (4) Major realignment at Kathadi (5) Major realignment at Bishangarh (6) Jalore Bypass (7) Dujana Bypass.	24, 32, 44	46.36	1.00	May-2024
6	Rajsamand	Up-gradation to 4 lane with paved shoulder Beawar-Gomti section in the State of Rajasthan (Package-II).	C-114	4.93	0	June-2024
7	Ajmer	Rehabilitation and Up gradation to four lane with paved shoulder of Ras- Beawar section (Km 0.00 to 30.050) of NH - 158.	km 26/556 on NH- 158	9.39	0	July-2024
8	Udaipur	Up-gradation to 2 lane with paved shoulder from Neechli Oden to Bhatewar of NH-162E.	1B and 51B	32.78	0	July-2025
9	Barmer	Up-gradation to Four Laning Barmer Bypass of NH-68.	Km 7/00 on NH- 68	22.51	2.20	Aug-2024
10	Nagaur & Bikaner	Up-gradation to Two Laning with paved shoulder of Nagaur-Bikaner Section on NH-62	C-5, 6, C-34 and C-44	48.77	48.77	Completed on 02.03.2022
11	Bikaner	Up-gradation to Two Laning with paved shoulder of Bikaner-Suratgarh Section on NH-62 IN BOT mode	132	Two laning Work awarded to Concessionaire on BOT (Toll) basis so there is no separate sanctioned cost		Completed on 18.03.2021

S. No.	District	Name of Project	Chainage / LC no.	Sanction Cost (Rs in Crore)	Upto date Expenditure (Rs in Crore)	Status/ Target date of completion
ROB/RUB as part of Corridor Projects on NHs in the State of Rajasthan (Agency: NHAI)						
1	Hanumangar	Construction of 6-lane access controlled Greenfield highway from km (-) 00.300 to Km. 28+700 of Sangariya (near Chautala)-Rasisar (near Bikaner) section of NH-754K as a part of Amritsar-Jamnagar Economic Corridor in the State of Rajasthan on EPC mode under Bharatmala Pariyojana(Phase-I) (AJ/SR-Package-01) [ROB at km 26+640]	Rly chainage 08+933	13.88 (As per Schedule-H)	13.61	09.11.2023
2	Bikaner	Construction of 6-lane access controlled Greenfield highway from km 200+000 to Km. 225+000 of Sangariya (near Chautala)-Rasisar (near Bikaner) section of NH-754K as a part of Amritsar-Jamnagar Economic Corridor in the State of Rajasthan on EPC mode under BharatmalaPariyojana(P hase-I) (AJ/SR-Package-08) [ROB at km 222+487]	Rly chainage 439+700	18.85 (As per Schedule-H)	18.84	Completed on 09.07.2022
3	Bikaner	Construction of 6-lane access controlled Greenfield highway from km 225+000 to Km. 252+500 of Sangariya (near Chautala)-Rasisar (near Bikaner) section of NH-754K as a part of	Rly chainage Km 497	15.80 (As per Schedule-H)	15.79	Completed on 25.06.2023

		Amritsar-Jamnagar Economic Corridor in the State of Rajasthan on EPC mode under BharatmalaPariyojana(P hase-I) (AJ/SR-Package-09) [ROB at km 250+143]				
4	Sriganganagar	Construction/upgradation of two lanes with paved shoulders of NH-911 from Sriganganagar to Raisinghangar (Design Chainage -0.500 Km. to Design Chainage 101.00 Km.) under NH(O) on Hybrid Annuity Mode in the state of Rajasthan (Package-01) [Three nos ROB at 94.489, 13.120, 5.780],	Rly chainages 53/100-200, 131.190,119/03-04	18.57 (As per Schedule-G)	3.48	08.06.2024
5	Jodhpur	Bar-Bilara- Jodhpur Section [Construction of ROB in lieu of LC No. 25 at km 32/6-7 on PPR-BARA section]	25	31.81	14.92	Completed on 07.05.2022
6	Jodhpur	AJ/RD-Package-5 [Construction of ROB at Rly km 72/2-3 on Rai Ka Bagh - Jaisalmer Section]	Rly km 72/2-3	32.26	30.38	Completed on 08.07.2023
7	Barmer	AJ/DRGB-Package-3 [Construction of ROB at Rly Km 730/3-4 on Samdari - Munabao Section]	Rly Km 730/3-4	61.31	53.73	12.02.2024
8	Jodhpur	Jodhpur Ring Road Section-I [Construction of ROB at Rly Km 633/5-6 on Jodhpur Bypass on Jodhpur - Luni Section]	Rly Km 633/5-6	76.49	0.00	12.02.204

9	Jodhpur	Jodhpur Ring Road Section-I [Construction of ROB at Rly Km 18/9-19/0 on Jodhpur Bypass on Rai Ka Bagh - Jaisalmer Section]	Rly Km 18/9-19/0		0.00	12.02.2024
10	Jodhpur	Jodhpur Ring Road Section-II [ROB at design Ch. 17+427 (Railway Km. 599/3-4) in between Jajiwai-Asranada]	Railway Km. 599/3-4	28.59	0.00	28.08.2024
11	Kota	Delhi – Vadodara Expressway Package 13 (ROB)	Rly km 22.398	19.44	13.11	31.12.2023
12	Kota	Delhi – Vadodara Expressway Package 13 (RUB)	11 (Rly Km. 23/05-07)			31.12.2023
13	Kota	Delhi – Vadodara Expressway Package 14 (ROB)	Rail km 884/08-10	36.62	24.69	31.12.2023
14	Ajmer	ROB at Kishangarh-Ajmer-Beawar section of NH-8	369/1	53.71		Provisional Completion Certificate issued on 28.04.2015.
15	Ajmer		40X/3E			
16	Ajmer		4A/3E			
17	Ajmer		49/3			
18	Nagaur	ROB at Ladnu-Degana-Merta City section of NH-458	51-C	5.12	5.12	Completed on 10.04.2017
19	Ajmer, Bhilwara	ROB at Kishangarh-Gulabpura section of NH-79A, 79	76A	11.50	11.50	Completed on 20.07.2022
20	Dholpur	Karauli – Dholpur Section of NH-11B [Construction of RoB at ch. 127.005 on NH-11B, Railway km. 1357.827 (1357/8-9) on DHO-SRMT section]	LC 39	19	19	Completed on 10.10.2019
21	Dholpur	UnchaNagla – Dholpur Section NH-123 [Construction of RoB at LC No. 29-B/2T (Road Ch.	29-B/2T	7	7	Completed on 27.11.2018

		47+608) on JAB-BXN section]				
22	Dausa	Dausa-Lalsot-Kothun Section NH-11A Extn. [Construction ROB at chainage 35.535 (Rly. Chainage 36.21) on new Dausa – Gangapur Railway line]	Rly chainage 36.21	23	23	Completed on 14.02.2020
23	Dausa	Delhi – Vadodara ExpresswayPackage-07 [Construction of ROB, Ch. 212+343, at Railway Km, 30 / 2-3].	Rly chainage 30/2-3	36.50	36.50	Completed on 30.06.2022
24	Sawai Madhopur	Delhi – Vadodara ExpresswayPackage-09 [Construction of ROB at Ch. 284+248 LC No. 8C.]	8C	18.25	17.98	31.07.2023
25	Sawai Madhopur	Delhi – Vadodara Expressway, Package-10 [Construction of ROB Ch. 314+022 (Rly Km.997+230).]	Rly Km.997 +230	23.81	11.71	07.09.2023
26	Dausa	Bandikui-Jaipur Spur NE-4C [Construction of ROB at Railway Km. 161/9-14 between Kolvagram - Arania stations on JP-BKI section]	Railway Km. 161/9-14	32.05	3.54	09.11.2024
27	Jaipur	ROB on Jaipur Ring Road (Southern Corridor) under PIU-Jaipur	NH chainage 4+320	53.66	53.66	Completed on 30.07.2020
28	Jaipur	ROB on Jaipur Ring Road (Southern Corridor) under PIU-Jaipur	NH chainage 19+400	33.33	33.33	Completed on 31.10.2019
29	Nagaur	ROB on Salasar-Nagaur section under PIU-Jaipur	33	25.53.	25.53	Completed on 10.10.2018
30	Udaipur	ROB at Six lane of Greenfield Proposed Udaipur Bypass[Connection between NH- 76 at Existing Km. 118.500 at Debari to NH-8 Km.	72	7.5	7.28	Completed on 15.06.2023

		287.400 at Kaya Village] on Hybrid Annuity mode, Package-IV, under NHDP Phase-V .				
31	Ganganagar	ROB at NH-911 Raisinghnagar-Poogal [ROB(LC-41)]	LC 41	15.05	15.05 Cr.	Completed on 18.11.2020
32	Bikaner	ROB at Bikaner Phalodi section 11	LC 06	30.00	30 .00	Completed on 13.03.2019
33	Jodhpur	ROB at Bikaner Phalodi section 11	LC 57	28.00	28.00	Completed on 25.02.2020
34	Barmer	ROB at Gagaria – BaoriKalan – Serwa – Sata - Bakhasarsection of NH925 &Sata to Gandhavsection of NH925A	LC 338 @Rly Km 898/554	39.27	25.40	31.12.2023
35	Jaisalmer	ROB ar Jaisalmer Tanot section of NH-68	LC 123@ Rly Km 289/100	38.55	14.70	30.11.2023
36	Barmer	ROB at Jaisalmer Barmer Section of NH-68	LC 323A @ Rly Km 831/320-400	16.30	16.30	Completed on 04.10.2017
37	Jaisalmer	ROB at Jaisalmer-Phalodi section of NH-11	LC no. 81			Completed on 15.11.2018
38	Jaisalmer	ROB at Jaisalmer-Phalodi section of NH-11	LC no. 89			Completed on 15.11.2018
39	Jaisalmer	ROB at Jaisalmer-Phalodi section of NH11	LC no. 89A			Completed on 15.11.2018
40	Jaisalmer	ROB at Jaisalmer-Phalodi section of NH11	LC no.92			Completed on 15.11.2018
41	Jaisalmer	ROB at Jaisalmer-Phalodi section of NH11	LC no. 106			Completed on 15.11.2018
42	Kota	Darah-Jhalawar-Teendhar section of NH-52 (RUB at Ch. 33+585)	NH Ch. 33+585	10.23	10.23	Completed on 08.06.2022

43	Jhalawar	Darah-Jhalawar- Teendhar section of NH- 52 (ROB at Ch. 44+150)	NH Ch. 44+150	23.82	23.82	Completed on 08.06.2022
-----------	-----------------	---	--------------------------	--------------	--------------	--
