

**GOVERNMENT OF INDIA  
MINISTRY OF HOUSING AND URBAN AFFAIRS  
LOK SABHA  
UNSTARRED QUESTION NO. 1325  
TO BE ANSWERED ON JULY 27, 2023**

**STATUS OF PROJECTS UNDER PANJIM SMART CITY**

**NO. 1325. SHRI COSME FRANCISCO CAITANO SARDINHA:**

**Will the Minister of HOUSING AND URBAN AFFAIRS be pleased to state:**

- (a) the present status of the projects under Panjim Smart City along with the details of time period when these projects were sanctioned and tendered and stipulated to get completed;**
- (b) the reasons for the non-completion of these projects, project-wise; and**
- (c) the additional facilitation would the Government seek from the State Government to ensure the timely completion of these projects?**

**ANSWER**

**THE MINISTER OF STATE IN THE  
MINISTRY OF HOUSING AND URBAN AFFAIRS  
(SHRI KAUSHAL KISHORE)**

**(a) to (c) : Government of India launched Smart Cities Mission (SCM) on 25 June 2015. 100 Smart Cities have been selected through 4 rounds of competition from January 2016 to June 2018. Panjim has been selected for development as a Smart City in the Fast Track Round in May 2016.**

**As on 20 July 2023, of 35 projects worth ₹ 995.49 crore undertaken by Panjim Smart City, 16 projects (46%) worth ₹ 341.79 crore have been completed & 19 projects worth ₹ 653.70 crore are at various stages of implementation.**

**The present status of the projects being implemented by Panaji Smart City is given in Annexure-I.**

\*\*\*\*\*

**Annexure-I in reply to parts (a) to (c) of Lok Sabha Unstarred Question No. 1325 for answer on 27.7.2023 regarding Status of Projects under Panjim Smart City asked by Shri Cosme Francisco Caitano Sardinha, Hon'ble MP.**

**Status of Projects of Imagine Panjim Smart City Development Limited**

S.No.	Project	Date of issue of RFP/ Tender	Date of issue of Work Order	Project Cost (₹ in crore)	Actual Date of Project Completion	Target date of Work Completion	Reasons for delay, if any
<b>Completed Projects</b>							
1	Smart Conversion of Overhead to Underground Electrical Network - Panaji Ribander	13-08-2018	17-12-2018	73.75	15-03-2023	-	-
2	Implementation of Smart Radios Wireless Network with Mast Towers for Panaji City	13-07-2018	20-09-2018	0.21	17-01-2019	-	-
3	Selection of Master System Integrator for Goa Intelligent City Management System - Panaji City	19-03-2018	02-07-2018	214.18	26-09-2022	-	-
4	Flood Mitigation Measures and Construction of Flood Water Pumping Station at Mala, Panaji	05-07-2021	30-12-2021	17.19	31-05-2023	-	-
5	Internet Bandwidth Connectivity for Goa Intelligent City Management System for Panaji (GICMS) – DC and DR	07-10-2021	29-03-2022	3.56	27-12-2022	-	-
6	Upgradation of Solid Waste Management Infrastructure in Panaji City – 2 nos. of Biodigester Plants of 5TPD each including 5 years of Operation and Maintenance, 2 nos. of Composters for leaf litter and 10 nos. of Aeration system units for composting	26-07-2021	15-03-2022	6.4	24-12-2022	-	-
7	Procurement of specialised vehicles for Management of various Waste Management works undertaken by the Corporation of the City of Panaji (CCP)	06-01-2022	19-05-2022	3.66	02-01-2023	-	-
8	Procurement of equipment for operation and maintenance of sewerage network in Panaji City	23-03-2022	16-06-2022	0.53	14-11-2022	-	-
9	Procurement of Multi-deck Vibratory Screening Machine for the Corporation of the City of Panaji (CCP)	26-07-2021	26-10-2022	0.47	27-01-2023	-	-
10	Upgradation of Pedestrian Walkways in Panaji City - Phase 1 - Heritage route from Old Patto Bridge to Church Square	12-07-2021	31-08-2021	2.68	15-12-2022	-	-
11	Smart Classrooms- enhancing ICT learning environment in Govt. Schools in the jurisdiction of Corporation of the City of Panaji	26-11-2021	03-03-2022	0.5	23-03-2022	-	-
12	Pedestrian Bridge Linking Central Library and Creek	16-08-2021	25-10-2021	9.43	30-09-2022	-	-
13	Development of Green spaces near Government Quarters, Altinho, Panaji	01-10-2021	07-12-2021	1.44	31-01-2022	-	-
14	Landscaping for Open Spaces at Altinho Neighbourhood Greens	01-10-2021	07-12-2021	0.96	17-12-2022	-	-
15	Smart Classrooms- Infrastructure development involving Civil and Electrical works	09-03-2022	30-06-2022	0.55	15-06-2023	-	-
16	Construction of arch bridge connecting New Mandovi River Promenade to DB Road over St. Inez Creek, near ESG Building, Panaji	11-03-2022	30-03-2022	6.28	21-06-2023	-	-
<b>Ongoing Projects</b>							
17	Restoration, Refurbishment Interior Design of Off. Premises of Imagine Panaji Smart City Dev. Ltd.	09-08-2018	13-12-2021	27.58	--	31-12-2023	On schedule
18	Development of Pedestrian Spine and Revitalization of Patto Area	08-12-2021	23-03-2022	21.5	--	31-10-2023	On schedule
19	Development of Intelligent Public Transport Infrastructure	01-10-2021	09-06-2022	49.92	--	31-10-2023	On schedule
20	Rejuvenation of St. Inez Nallah - Development & Improvement to	22-09-2021	16-12-2021	41.13	--	31-10-2023	Delay in obtaining

S.No.	Project	Date of issue of RFP/ Tender	Date of issue of Work Order	Project Cost (₹ in crore)	Actual Date of Project Completion	Target date of Work Completion	Reasons for delay, if any
	Hydrodynamics, Water Quality & Stabilization of Banks						No Objection Certificates (NOCs) from property owners adjacent to the creek that caused difficulty in accessing the site.
21	Rejuvenation of St. Inez Nallah - Reconstruction and Renovation of Culverts/Bridges at 7 nos. of locations	13-07-2021	17-11-2021	9.87	--	31-07-2023	Finishing work is in progress
22	Smart Parking at Miramar	13-07-2021	31-08-2021	6.35	--	31-10-2023	Delay by Public Works Department-PWD (executing agency) in taking necessary approvals for installing and commissioning of smart element such as smart electric poles, EV charging station, etc. has delayed the project.
23	24X7 Water Supply with SCADA for Panaji City	02-08-2021	30-03-2022	83.96	--	05-10-2023	On schedule
24	Extension of Mandovi River Promenade on either sides to create a continuous Pedestrian Spine from Miramar Beach to ESG Building	30-11-2021	05-01-2022	40.97	--	14-09-2023	Delay in receipt of NOC from Goa Coastal Zone Management Authority (GCZMA), Forest Department, and Tourism Department. NOC from Hotel Marriot is awaited
25	Rejuvenation of Campal area of Panaji City as a Green Space with Recreation Centre and facility for Smart parking	05-11-2021	14-03-2022	34.94	--	29-09-2023	On schedule
26	Improvements of roads including up-gradation, augmentation, footpath, cycle track, dedicated utility corridor and laying of new utilities like electrical, water supply, sewage, OFC etc. on Engineering, Procurement Construction (EPC)	24-08-2021	07-12-2021	145.81	--	31-03-2024	On schedule
27	Beautification and Pedestrianization of Cafe Bhonsle Square in Panaji Goa	01-03-2022	30-03-2022	4.45	--	31-03-2024	On schedule
28	Development of Ribandar Community Market under Smart Cities Mission	03-03-2022	29-03-2022	7.73	--	30-12-2023	On schedule
29	Redevelopment of Fishermen's Wharf at Ribandar	01-03-2022	29-03-2022	2.6	--	31-12-2023	On schedule
30	Development of Universal Walkways in Panaji with Operation and Maintenance of Selected Facilities under Smart Cities Mission	03-03-2022	30-03-2022	80.44	--	31-05-2024	On schedule
31	Development of Smart Ribandar with Operation and Maintenance of Selected Facilities under Smart Cities Mission	03-03-2022	30-03-2022	82.26	--	29-02-2024	On schedule
32	Providing Smart Street Lighting along roads taken up under Smart Cities Mission in CCP, Panaji	12-03-2022	30-03-2022	6.4	--	31-03-2024	On schedule
33	Development of Pedestrian Spine and Revitalization of Patto Area - Soft landscaping works	01-03-2022	29-03-2022	1.54	--	30-10-2023	On schedule
34	Development of Pedestrian Spine and Revitalization of Patto Area- Mangrove Boardwalk behind GTDC land	03-01-2022	30-03-2022	5.06	--	31-07-2023	Delayed due to access issue because of onset of monsoon.
35	Development of Pedestrian Spine and Revitalization of Patto Area- Designing, supplying and installation of Climbing Wall and Indoor Amusement works	01-03-2022	30-03-2022	1.19	--	30-10-2023	On schedule

(Source: Imagine Panaji Smart City Development Limited as on 20.7.2023)