

**GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS**

**LOK SABHA
UNSTARRED QUESTION NO. 3023
ANSWERED ON 21st December, 2023
CONSTRUCTION OF NATIONAL HIGHWAYS**

3023. SHRI M. BADRUDDIN AJMAL:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS

सड़क परिवहन और राजमार्ग मंत्री

be pleased to state:

- (a) the number of National Highways (NHs) being constructed in Assam including those passing through Dhubri, Goalpara, South-Salmara Mankachar and Barpeta districts;**
- (b) whether any new NH has been allocated by the Government during the last three years for Assam and if so, the details thereof;**
- (c) whether the Government is aware of the urgent need for the construction of four-lane NH starting from Amingaon, Guwahati to North Salmara via Jania, Barpeta in the State of Assam;**
- (d) if so, whether the Government would consider to construct the said NH and if so, the details thereof;**
- (e) whether the Government would initiate process of survey and inspection for construction of the said NH for larger connectivity of these areas with other parts of the country, if so, the details thereof and if not, the reasons therefor; and**
- (f) the details of length and its origin point as well as destination point along with time period in which these NHs would be completed and the funds allocated for these projects?**

ANSWER

**THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS
(SHRI NITIN JAIRAM GADKARI)**

- (a) National Highway (NH) improvement works presently taken up in Assam including those passing through the districts of Dhubri, Goalpara, South-Salmara Mankachar and Barpeta are at Annexure.**

(b) Yes Sir. Jorhat on NH-715 to Kamlabari in the Majuli Island with length of 25 km has been declared as NH-715K on 17.11.2020.

(c) to (f) Out of the section of road from Amingaon, Guwahati to North Salmara via Jania, Barpeta in the State of Assam, the section from Amingaon to Barpeta having a length of 80 km with 2 lane carriageway is part of NH-427. The stretch from Barpeta to North Salmara via Jania is a State Road falling under the jurisdiction of the State Government of Assam. Ministry keeps on receiving proposals for declaration of new NHs, from various State Governments including from the state of Assam. Proposals for the declaration of State Roads as new NH from various states are considered based on factors like Efficiency (Traffic potential, reduction in logistic cost and Internal Rate of Return), Effectiveness (Connectivity to Economic nodes, missing links), Equity (Connectivity to Tribal/ Aspirational Districts) and NH length in the State with respect to Area/ Population after taking into account inter-se-priority and availability of resources. At present, the above state road is not under consideration for declaration as NH.

ANNEXURE REFERRED TO IN REPLY TO PART (a) OF THE LOK SABHA UN-STARRED QUESTION NO. 3023 FOR ANSWER ON 21.12.2023 ASKED BY SHRI M. BADRUDDIN AJMAL REGARDING CONSTRUCTION OF NATIONAL HIGHWAYS

Sl. No.	District	Name of work	Sanctioned cost (Rs Crore)	Awarded date	Progress (%)
(1)	(2)	(3)	(4)	(5)	(6)
1	Jorhat	Construction of 2-lane major bridge including approaches over Brahmaputra between Majuli on North Bank and Jorhat on South Bank from Km 11/690 to Km 19/715-Length of bridge 6812.5 metre (Package II) on NH-715 K in the state of Assam on EPC Mode (Job no. 715/AS/2020-21/213)	925.47	08.02.2021	20.66
2	Hailakhandi	Strengthening of NH-154 from km 52.00 to 67.60 in the district of Hailakani under Annual Plan 2020-21 in the state of Assam Job No. 154/AS/2020-21/215	32.93	07.10.2022	34.00
3	Hailakhandi	Strengthening and Re construction of NH-154 from km 67/600 to km 88/225 in the district of Hailakandi under Annual Plan of 2020-21 under Karimganj NH Division on EPC mode in the state of Assam Job no 154 /AS/2020-21/217	64.63	07.10.2022	12.00
4	Nagaon	Work of Construction of a New Bridge over river Kuthori (Br.No.352/1) on NH-715(Old NH-37) in the state of Assam under EPC mode-sanction (Job No.Br.352/1/AS/2021-22/222)	6.87	20.04.2022	47.00
5	Dhubri	Construction of ROB & its approaches in replacement of Existing Level Crossing at Km. 843.205 of NH-17 (New) / NH-31 (old) under Abhayapuri Construction Division in the state of Assam under Annual Plan 2021-22 (Job No. 17/AS/2021-22/235)	42.49	06.10.2022	22.00
6	Chachar	Rehabilitation of Bridge no 1/1 over river Barak at Sadarghat on NH-53 under Annual Plan for the Year 2021-22 under PWD,Silchar NH Division,	7.12	06.10.2022	96.00

Sl. No.	District	Name of work	Sanctioned cost (Rs Crore)	Awarded date	Progress (%)
		Silchar in the State of Assam(Job No.53/AS/2021-22/228)			
7	Morigaon	Balance work for construction of RCC Bridge No. 7/2 over River Kapili on Jagiroad-Morigaon Road including Bridge Approaches at Jagiroad (440 m) & Morigaon (595 m) End under Nagaon NH Division, Nagaon in the state of Assam on EPC mode. (Job No. Br. 7/2/AS/2021-22/236)	80.25	14.10.2022	17.50
8	Darrang	Construction of 4-lane Mangaldoi By pass (NH-15) starting at ch. 26.400 and terminating at Ch. 41.500 under Rangia NH Division (L=15.100 km.) in the state of Assam under EPC mode -NH(O). (Job No. 15/AS/2021-22/234)	535.03	19.12.2022	0.00
9	Tinsukia	Providing Illumination to Dhola - Sadiya bridge over river Brahmaputra including its approaches, with On - Grid Solar Power Tie up using Net Metering on NH-115 in Tinsukia District. (Job No. 115/AS/2021-22/238)	55.84	05.12.2022	57.00
10	Dibrugarh	Reconstruction of pavement from Ch. 47+95 km to Ch 65+934 Km (length=17.984 Km) of the newly declared NH-315A (from Jeypore to Hukanjuri) in the state of Assam under Annual Plan for the year 2021-22 on EPC mode (Job No.315A/AS/2021-22/226)	130.24	28.03.2023	12.00
11	Chachar	Widening of existing intermediate lane to 2L+PS from 224th Km of NH 44 to 1st Km of NH 151 (Missing link) (Length = 4.00 Km) under Annual Plan 2022-23 in the State of Assam. (Job No.151/AS/2022-23/242)	25.95	25.04.2023	61.50
12	Karbi Anglong	Strengthening of existing NH-129(New)/NH-39(old) from Phulbari Km 96/00(near Bokajan) to Gautam basti Km 103/00(near Lahorijan) along with RCC drain near Khatkhathi under	16.46	24.08.2023	0.00

Sl. No.	District	Name of work	Sanctioned cost (Rs Crore)	Awarded date	Progress (%)
		Annual Plan 2022-23 in the state of Assam.(Job No.129/AS/2022-23/239)			
13	Dubri	Strengthening from Km 879/000 to km 888/000 (Total length = 9.095km) on NH-17 (old NH-31) during A.P. 2022-23 under Abhayapuri Construction Division in the state of Assam under EPC mode(Job No. 31/AS/2022-23/243)	11.54	20.10.2023.	0.00
14	Kamrup (Metro)	6 laning of Guwahati Bypass and 4 flyovers at Boragaon, Gorchuk, Lokhra & Basistha and 1 VUP at Beharbari from section Km 146+172 Jalukbari to Km 162+620 Basistha on Guwahati Bypass (NH-37) in the state of Assam under Bharatmala Pariyojana on EPC basis	459.33	10-12-2021	84.90
15	Dima Hasao	Balance work of construction of 4 lane Road from Km 140.700 to Km 190.587 (Nirmbanglo - Jatinga Junction – Harangajao) of NH-54 (New NH-27) in the State of Assam under Bharatmala Pariyojana on Hybrid Annuity Mode.	1909.61	10-03-2022	11.39
16	Morigaon & Nagaon	Construction of 6 Lane Standalone Flyovers at Raha, Demow, Borghat, Kathiatali junctions and ROB at Jagiroad on stretches of NH 36 and NH 37 (New NH 27) in the state of Assam under Bharatmala Pariyojana on EPC basis	280.75	29-08-2022	52.61
17	Kamrup, Barpeta, Bongaigaon, Chirang & Bajali	Construction of 6 Lane Standalone Flyovers at Bongaigaon, Chapaguri, Pathsala, Simalguri Chowk and Baihata Bypass Junctions on stretches of NH 31 and NH 31C (New NH 27) in the state of Assam under Bharatmala Pariyojana on EPC basis.	455.60	09-09-2022	38.00
18	Dhubri & South Salmara Mankachar (in Assam) and West Garo Hills	4-L Dhubri Phulbari Bridge with Approach Road	4997.04	24-11-20	38.06

Sl. No.	District	Name of work	Sanctioned cost (Rs Crore)	Awarded date	Progress (%)
	(in Meghalaya)				
19	Dhubri & Bodoland Territorial Council, Kokrajhar	Srirampur-Dhubri (Pkg-I)	613.89	12-09-22	3.78
20	Dhubri & Bodoland Territorial Council, Kokrajhar	Srirampur-Dhubri (Pkg-II)	909.02	04-08-22	29.49
21	Nagaon	Rangagara to Kaliabhor Tiniali	289.99	16-01-17	85.44
22	Sonitpur	Dolabari to Jamuguri (Balance Works)	1049.51	05-11-21	100.00
23	Sonitpur	Jia Bharali Bridge		21-12-20	96.58
24	Sonitpur & Biswanath	Jamuguri to Biswanath Chariali	520.01	13-10-16	89.77
25	Biswanath	Biswanath Chariali to Gohpur (Balance Works)	1099.35	18-10-21	100.00
26	Golaghat & Jorhat	Numaligarh to Jorhat	1655.44	31-10-14	97.47
27	Golaghat	4-laning of Dergaon town	287.63	19-03-20	97.70
28	Sivasagar	Jhanjhi to Demow (Balance Works)	1369.02	25-07-22	30.96
29	Sivasagar & Dibrugarh	Demow to End of Moran Bypass (Balance Works)	385.57	14-10-22	12.20
30	Dibrugarh	Lapetketa to Kandulibari Section, Dibrugarh-Lahoal-Chabua Bypass (Pkg-1)	215.27	31-03-22	50.98
31	Dibrugarh	Kandulbari Grant Gaon - Nalanihulla Section, Lahoal-Chabua Bypass (Pkg-2)	170.95	05-04-22	43.04
32	Tinsukia	4-lane of Nalani Hulla Gaon to Chotahapjan of Dibrugarh-Ledo Section, Pkg-3	458.59	03-02-23	0.00
33	Tinsukia	4-lane of Bogapani to Golai Gaon section of Dibrugarh-Ledo Section, Pkg-4	356.65	28-02-23	0.00
34	Tinsukia	2- lane of Dibrugarh to Ledo, Pkg-5	643.42	31-03-23	0.00
35	Dhemaji	Kandulijan Gaon to Simen Chapori, Pkg-1	609.16	31-03-23	0.00

Sl. No.	District	Name of work	Sanctioned cost (Rs Crore)	Awarded date	Progress (%)
36	Dhemaji	4-lane Simen Chapori to Nagabang, Pkg-2	562.05	31-03-23	0.00
37	Dhemaji	4-lane of Nagabang Gamsuk to Oyan, Pkg-3	665.47	31-03-23	0.00
38	NC Hills Autonomous Council & Cahcar	Balachera - Harangajao	887.68	31-10-17	85.58
39	NC Hills Autonomous Council	2-lane of Tamenglong to Mahur, Pkg-8	904.04	31-03-23	6.00
40	NC Hills Autonomous Council	2-lane of Tamenglong to Mahur, Pkg-9	860.37	31-03-23	4.70
41	NC Hills Autonomous Council	2-lane of Tamenglong to Mahur, Pkg-10	890.33	31-03-23	3.57
42	Cachar	Silchar-Dhanehari Section of Silchar-Vairengte road: Pkg-1	1256.9	21-03-23	0.00
43	Cachar	Dhanehari-Lailapur Section of Silchar-Vairengte road: Pkg-2	1716.21	31-03-23	0.00
44	Cachar & Karimganj	Silchar-Badarpur-Churaibari: Pkg-III: Badarpur Bypass	574.26	16-03-23	0.00
45	Cachar & Hailakandi	Four Laning of Panchgram Bypass	676.18	31-10-23	0.00
46	Bongaigaon	4-laning of Hapachara - Tulungia section	224.85	26-03-20	84.31
47	Bongaigaon	Tulungia-Jogighopa-Paikan Pkg-5	691.53	22-03-21	93.86
48	Bongaigaon & Goalpara	Jogighopa Bridge	746.76	10-08-21	36.43
49	Goalpara	Tulungia-Jogigopha-Paikan Road Pkg-6	208.84	25-08-20	67.92
50	Goalpara	Bilasipara-Guwahati Pkg-7	286.72	24-03-23	0.00
51	Goalpara & Kamrup (Rural)	Bilasipara-Krishnai-Guwahati Pkg-8	1457.59	14-03-23	0.00
52	Kamrup (Rural)	Bilasipara-Guwahati Pkg-9	1000.27	20-03-23	0.00
53	Kamrup (Rural) &	Bilasipara-Guwahati Pkg-10	1264.9	31-03-23	0.00

Sl. No.	District	Name of work	Sanctioned cost (Rs Crore)	Awarded date	Progress (%)
	Kamrup (Metro)				
54	Goalpara	2-lane of Dudhnoi-Dainadubi section	88.56	31-03-23	0.00
55	Hojai & Karbi Anglong Autonomous Council	Daboka- Kathkhathi Pkg-1	516.88	24-02-23	0.00
56	Karbi Anglong Autonomous Council	Daboka- Kathkhathi Pkg-5	288.85	31-03-21	39.45
57	Karbi Anglong Autonomous Council	Daboka- Kathkhathi Pkg-6	625.64	10-09-21	42.17
58	Karbi Anglong Autonomous Council	Daboka- Kathkhathi Pkg-7	204.1	02-09-22	24.14
59	Kamrup (Rural)	Construction of RO Guwahati Building	39.31	23-03-22	43.54
60	Bongaigaon	Multi Model Logistics Park at Jogighopa (Package-I: Road and Utility Works)	693.97	05-06-20	88.32
61	Bongaigaon	Multi Model Logistics Park at Jogighopa (Package-II: Building and Infrastructure Works)		05-08-20	95.64
62	Bongaigaon	Earthwork in Formation, Road Work, Construction of Bridges, Blanketing, P. Way Linking works including supply of P. Way Fittings and Track Ballast in Connection with Construction of Railway siding from Jogighopa Railway Station to MMLP at Jogighopa Dist.- Bongaigaon, Assam from Ch.00 to 3760 – Package III.		09-10-20	62.41
63	Bongaigaon	Construction of IWT at Jogighopa, Assam (Deposit Work of IWT)	70.92	06-10-21	35.98
Total			38,073.80		
