

GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS

LOK SABHA
UNSTARRED QUESTION NO. 702
ANSWERED ON 21ST NOVEMBER, 2019

BENGALURU-MYSURU EXPRESSWAY

702. SHRI P.C. MOHAN:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS

सड़क परिवहन और राजमार्ग मंत्री

be pleased to state:

- (a) the present status of work on Bengaluru-Mysuru expressway;
- (b) whether the work of land acquisition for the project has been completed;
- (c) if so, the details thereof and if not, the reasons therefor;
- (d) the cost of the project along with the amount spent thereon so far, year-wise; and
- (e) the time by which the project is likely to be completed?

ANSWER

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS
(SHRI NITIN JAIRAM GADKARI)

- (a)to(c) Under Bharatmala Pariyojana Phase-I approved by Government of India, connectivity from Bengaluru to Mysuru has been envisaged for development as Economic Corridor. The work for 6-lane of Bangalore-Nidagatta-Mysore road stretch has already been awarded in two packages in February, 2018. Physical progress of about 18% has been achieved in 6-lanework of Bangalore-Nidagatta section. The appointed date for work of 6-lane of Nidagatta-Mysore section has not been declared. As on date about 85% land acquisition has been completed with target for completion in December, 2019.
- (d)&(e) The total cost of the project is approximately Rs. 7,400 crore out of which an amount of about Rs. 2,270 has already been expended. The scheduled completion time for 6-laning of Bangalore-Nidagatta-Mysore road stretch is 30 months from the appointed date.
