

**GOVERNMENT OF INDIA
MINISTRY OF HOUSING AND URBAN AFFAIRS**

**LOK SABHA
UNSTARRED QUESTION NO. 4249**

TO BE ANSWERED ON MARCH 19, 2020

HOUSING PROJECTS IN ODISHA

NO. 4249. SHRI JUAL ORAM :

Will the Minister of HOUSING AND URBAN AFFAIRS be pleased to state:

- a) the housing projects sponsored by the Union Government in Odisha during the last three years;**
- b) the allocation of funds made and amount actually spent in those projects during the said period, project-wise; and**
- c) the number of beneficiaries actually benefitted thereby?**

ANSWER

**THE MINISTER OF STATE (INDEPENDENT CHARGE) OF THE
MINISTRY OF HOUSING AND URBAN AFFAIRS**

(SHRI HARDEEP SINGH PURI)

- (a) to (c) Union Government through its scheme of Pradhan Mantri Awas Yojana (Urban) [PMAY(U)], has sanctioned 616 projects for construction of 1,50,384 houses for identified beneficiaries in the State of Odisha. The sanctioned houses involve Central Assistance of Rs. 2340.90 crore. Project wise details of number of beneficiaries, Central Assistance released to the State Government for these projects and amount utilized during the last three years are at Annexure.**

Project wise details of houses sanctioned for beneficiaries and over all financial progress alongwith Central assistance released and utilised during last three years in the State of Odisha under PMAY(U)

Sr. No.	City	Name of Project	Houses sanctioned for Beneficiaries (Nos.)	Over all Financial Progress (Rs. in Cr.)			Financial Progress during last three years (Rs. in Cr.)	
				Central Assistance Sanctioned	Central Assistance Released	Central Assistance Utilised	Central Assistance Released	Central Assistance Utilised
1	Anandpur	Beneficiary Led Construction for 152 EWS houses at Anandpur	152	2.28	1.15	1.22	1.15	0.91
2	Anandpur	Beneficiary Led Construction for 202 EWS houses at Anandapur, Odisha	202	3.03	2.15	2.15	2.15	1.08
3	Anandpur	BLC Project for Construction of 888 EWS Houses at Anandapur, Distt Keonjhar, Odisha	888	13.32	4.22	3.67	-	-
4	Anandpur	BLC Project for Construction of 433 EWS Houses at Anandpur, Distt. Keonjhar, Odisha	433	6.50	1.80	1.66	-	-
5	Angul	Beneficiary Led Construction for 256 Houses at Angul, Odisha	256	3.84	1.18	1.54	1.18	1.54
6	Angul	Beneficiary Led Construction for 41 EWS houses at Anugul, Odisha	41	0.62	0.49	0.49	0.49	0.43
7	Angul	BLC Project for Construction of 20 EWS Houses at Angul, Distt. Angul, Odisha	20	0.30	0.11	0.12	-	-
8	Angul	BLC Project for Construction of 32 EWS Houses at Angul, Distt. Angul, Odisha	32	0.48	0.19	0.17	-	-
9	Angul	BLC Project for Construction of 195 EWS houses at Angul, Dist. Angul, Odisha.	195	2.93	-	-	-	-
10	Asika	Beneficiary Led Construction for 18 EWS houses at Aska, Odisha	18	0.27	0.13	0.11	0.13	0.11
11	Asika	Beneficiary Led Construction for 327 EWS houses at Aska, Odisha	327	4.91	3.73	3.70	3.73	1.84
12	Asika	BLC Project for Construction of 150 EWS Houses at Asika, Distt., Ganjam, Odisha	150	2.25	1.15	0.90	0.90	-
13	Asika	BLC Project for Construction of 41 EWS Houses at Aska, Distt Ganjam, Odisha	41	0.62	0.22	0.17	-	-
14	Asika	BLC Project for Construction of 78 EWS Houses at Aska, Distt Ganjam, Odisha	78	1.17	0.85	0.05	0.36	-
15	Asika	BLC Project for Construction of 100 EWS Houses at Aska, Distt. Ganjam, Odisha	100	1.50	1.07	0.28	-	-
16	Asika	BLC Project for Construction of 40 EWS houses at Aska, Dist. Ganjam, Odisha.	40	0.60	-	-	-	-
17	Asika	BLC Project for Construction of 136 EWS houses at Aska, Dist. Ganjam, Odisha.	136	2.04	-	-	-	-
18	Athagad	Beneficiary Led Construction for 17 EWS houses at Athgarh, Odisha	17	0.26	0.12	0.07	0.12	0.07
19	Athagad	Beneficiary Led Construction for 284 EWS houses at Athagad, Odisha	284	4.26	3.40	3.40	3.40	2.97
20	Athagad	BLC Project for Construction of 317 EWS Houses at Athagarh, Distt., Cuttack, Odisha	317	4.76	3.68	1.67	1.67	-
21	Athagad	BLC Project for Construction of 223 EWS Houses at Athagarh, Distt Cuttack, Odisha	223	3.35	2.64	0.11	1.19	-
22	Athagad	BLC Project for Construction of 232 EWS Houses at Athagad, Odisha	232	3.48	0.93	-	-	-
23	Athmallik	Beneficiary Led Construction for 422 EWS houses at Athamallik, Odisha	422	6.33	4.48	2.53	4.48	2.53
24	Athmallik	Beneficiary Led Construction for 375 EWS houses at Athmallik, Odisha	375	5.63	4.09	4.09	4.09	3.58
25	Athmallik	BLC Project for Construction of 1023 EWS Houses at Athamallik, Distt., Angul, Odisha	1,023	15.35	11.83	5.83	5.83	-
26	Athmallik	BLC Project for Construction of 228 EWS Houses at Athmallik, Distt Angul, Odisha	228	3.42	1.36	0.12	1.13	-
27	Athmallik	BLC Project for Construction of 45 EWS Houses at Athamallick, Distt. Angul, Odisha	45	0.68	0.26	0.21	-	-
28	Athmallik	BLC Project for Construction of 35 EWS houses at Athamalik, Dist. Angul, Odisha.	35	0.53	-	-	-	-

Sr. No.	City	Name of Project	Houses sanctioned for Beneficiaries (Nos.)	Over all Financial Progress (Rs. in Cr.)			Financial Progress during last three years (Rs. in Cr.)	
				Central Assistance Sanctioned	Central Assistance Released	Central Assistance Utilised	Central Assistance Released	Central Assistance Utilised
29	Attabira	Beneficiary Led Construction for 6 EWS houses at Attabira, Odisha	6	0.09	0.05	0.02	0.05	0.02
30	Attabira	Beneficiary Led Construction for 28 EWS houses at Attabira, Odisha	28	0.42	0.34	0.34	0.34	0.29
31	Attabira	BLC Project for Construction of 20 EWS Houses at Attabira, Distt Bargarh, Odisha	20	0.30	0.12	0.01	0.11	-
32	Attabira	BLC Project for Construction of 29 EWS Houses at Attabira, Distt Bargarh, Odisha	29	0.44	0.17	0.04	0.12	-
33	Attabira	BLC Project for Construction of 129 EWS Houses at Attabira, Distt. Bargarh, Odisha	129	1.94	0.68	0.60	-	-
34	Attabira	BLC Project for Construction of 24 EWS houses at Attabira, Dist. Baragarh, Odisha.	24	0.36	-	-	-	-
35	Attabira	BLC Project for Construction of 29 EWS houses at Attabira, Dist. Baragarh, Odisha.	29	0.44	-	-	-	-
36	Balangir	Beneficiary Led Construction for 122 EWS houses at Balangir, Odisha	122	1.83	1.42	0.71	1.42	0.71
37	Balangir	Beneficiary Led Construction for 228 EWS houses at Balangir, Odisha	228	3.42	2.63	2.65	2.63	1.34
38	Balangir	BLC Project for Construction of 34 EWS Houses at Balangir, Distt Balangir, Odisha	34	0.51	0.36	0.02	0.16	-
39	Balangir	BLC Project for Construction of 38 EWS houses at Balangir, Dist. Balangir, Odisha.	38	0.57	-	-	-	-
40	Balangir	BLC Project for Construction of 489 EWS houses at Balangir, Dist. Balangir, Odisha.	489	7.34	-	-	-	-
41	Baleshwar	Beneficiary Led Construction for 400 Houses at Baleswar, Odisha	400	6.00	1.84	2.40	1.84	2.40
42	Baleshwar	Beneficiary Led Construction for 440 EWS houses at Baleshwar, Odisha	440	6.60	5.18	5.18	5.18	4.54
43	Baleshwar	BLC Project for Construction of 377 EWS Houses at Balaswar, Distt., Balasore, Odisha	377	5.66	4.18	2.01	2.01	-
44	Baleshwar	BLC Project for Construction of 121 EWS Houses at Balasore, Distt Balasore, Odisha	121	1.82	0.58	0.23	0.18	-
45	Baleshwar	BLC Project for Construction of 244 EWS Houses at Balasore, Distt Balasore, Odisha	244	3.66	1.25	0.10	-	-
46	Baleshwar	BLC Project for Construction of 154 EWS Houses at Balasore, Distt. Balasore, Odisha	154	2.31	0.83	0.62	-	-
47	Baliguda	Beneficiary Led Construction for 320 EWS houses at Baliguda, Kandhamal, Odisha	320	4.80	2.42	1.07	2.42	1.07
48	Baliguda	Beneficiary Led Construction for 320 EWS houses at Baliguda, Odisha	320	4.80	3.71	3.71	3.71	3.24
49	Baliguda	BLC Project for Construction of 460 EWS Houses at Baliguda, Distt., Kandhamal, Odisha	460	6.90	5.18	2.48	2.48	-
50	Baliguda	BLC Project for Construction of 102 EWS Houses at Baliguda, Distt Kandhamal, Odisha	102	1.53	0.50	0.32	0.14	-
51	Balugaon	Beneficiary Led Construction for 21 EWS houses at Balugaon, Odisha	21	0.32	0.13	0.07	0.13	0.07
52	Balugaon	Beneficiary Led Construction for 160 EWS houses at Balugaon, Odisha	160	2.40	1.85	1.85	1.85	1.62
53	Balugaon	BLC Project for Construction of 89 EWS Houses at Balugaon, Distt., Khurda, Odisha	89	1.34	1.02	0.51	0.51	-
54	Balugaon	BLC Project for Construction of 78 EWS Houses at Balugaon, Distt Khurda, Odisha	78	1.17	0.90	0.02	0.43	-
55	Balugaon	BLC Project for Construction of 201 EWS houses at Balugaon, Dist. Khordha, Odisha.	201	3.02	-	-	-	-
56	Banapur	Beneficiary Led Construction for 68 EWS houses at Banapur, Odisha	68	1.02	0.42	0.23	0.42	0.23
57	Banapur	Beneficiary Led Construction for 94 EWS houses at Banapur, Odisha	94	1.41	1.13	1.13	1.13	0.99

Sr. No.	City	Name of Project	Houses sanctioned for Beneficiaries (Nos.)	Over all Financial Progress (Rs. in Cr.)			Financial Progress during last three years (Rs. in Cr.)	
				Central Assistance Sanctioned	Central Assistance Released	Central Assistance Utilised	Central Assistance Released	Central Assistance Utilised
58	Banapur	BLC Project for Construction of 270 EWS Houses at Banpur, Distt Khurda, Odisha	270	4.05	3.12	1.14	0.40	-
59	Banapur	BLC Project for Construction of 53 EWS Houses at Banpur, Distt. Khordha, Odisha	53	0.80	0.26	0.25	-	-
60	Banapur	BLC Project for Construction of 324 EWS houses at Banapur, Dist. Khordha, Odisha.	324	4.86	-	-	-	-
61	Banki	Beneficiary Led Construction for 55 EWS houses at Banki, Odisha	55	0.83	0.60	0.29	0.60	0.29
62	Banki	Beneficiary Led Construction for 511 EWS houses at Banki, Odisha	511	7.67	6.10	6.10	6.10	5.33
63	Banki	BLC Project for Construction of 489 EWS Houses at Banki , Distt. Cuttack , Odisha	489	7.34	2.62	2.24	-	-
64	Barapali	Beneficiary Led Construction for 33 EWS houses at Barpali, Odisha	33	0.50	0.26	0.13	0.26	0.13
65	Barapali	Beneficiary Led Construction for 98 EWS houses at Barapali, Odisha	98	1.47	1.14	1.14	1.14	1.00
66	Barapali	BLC Project for Construction of 78 EWS Houses at Barpalli, Distt., Baragarh, Odisha	78	1.17	0.90	0.43	0.43	-
67	Barapali	BLC Project for Construction of 6 EWS Houses at Barpali, Distt Bargarh, Odisha	6	0.09	0.04	-	0.04	-
68	Barapali	BLC Project for Construction of 97 EWS Houses at Barpali, Distt. Bargarh, Odisha	97	1.46	0.55	0.55	-	-
69	Barapali	BLC Project for Construction of 87 EWS houses at Barpalli, Dist. Baragarh, Odisha.	87	1.31	-	-	-	-
70	Barbil	Beneficiary Led Construction for 252 Houses at Barbil, Odisha	252	3.78	1.16	1.51	1.16	1.51
71	Barbil	Beneficiary Led Construction for 48 EWS houses at Barbil, Odisha	48	0.72	0.58	0.58	0.58	0.50
72	Barbil	BLC Project for Construction of 130 EWS Houses at Barbil, Distt., Keonjhar, Odisha	130	1.95	0.74	0.73	0.73	-
73	Barbil	BLC Project for Construction of 23 EWS Houses at Barbil, Distt Keonjhar, Odisha	23	0.35	0.13	-	0.11	-
74	Barbil	BLC Project for Construction of 81 EWS houses at Barbil , Dist. Keonjhar, Odisha.	81	1.22	-	-	-	-
75	Bargarh	Beneficiary Led Construction for 500 Houses at Bargarh, Odisha	500	7.50	2.30	3.00	2.30	3.00
76	Bargarh	Beneficiary Led Construction for 290 EWS houses at Bargarh, Odisha	290	4.35	3.24	3.08	3.24	1.46
77	Bargarh	BLC Project for Construction of 288 EWS houses at Bargarh District., Baragarh, Odisha	288	4.32	-	-	-	-
78	Bargarh	BLC Project for Construction of 58 EWS Houses at Bargarh, Distt Bargarh, Odisha	58	0.87	0.34	0.22	0.12	-
79	Bargarh	BLC Project for Construction of 345 EWS Houses at Bargarh, Distt Bargarh, Odisha	345	5.18	1.72	1.63	0.01	-
80	Bargarh	BLC Project for Construction of 220 EWS Houses at Bargarh, Distt. Bargarh, Odisha	220	3.30	1.08	0.94	-	-
81	Bargarh	BLC Project for Construction of 97 EWS Houses at Bargarh, Odisha	97	1.46	0.49	-	-	-
82	Baripada	Beneficiary Led Construction for 1100 Houses at Baripada, Odisha	1,100	16.50	5.06	6.60	5.06	6.60
83	Baripada	Beneficiary Led Construction for 250 EWS houses at Baripada, Odisha	250	3.75	0.68	0.68	0.68	0.60
84	Baripada	BLC Project for Construction of 226 EWS Houses at Baripada, Distt Mayurbhanj, Odisha	226	3.39	2.71	1.16	-	-
85	Baripada	BLC Project for Construction of 114 EWS Houses at Baripada, Distt. Mayurbhanj, Odisha	114	1.71	0.68	0.57	-	-
86	Basudebpur	Beneficiary Led Construction for 651 Houses at Basudevpur , Odisha	651	9.77	3.00	3.91	3.00	3.91
87	Basudebpur	Beneficiary Led Construction for 612 EWS houses at Basudebpur, Odisha	612	9.18	6.90	6.90	6.90	6.04

Sr. No.	City	Name of Project	Houses sanctioned for Beneficiaries (Nos.)	Over all Financial Progress (Rs. in Cr.)			Financial Progress during last three years (Rs. in Cr.)	
				Central Assistance Sanctioned	Central Assistance Released	Central Assistance Utilised	Central Assistance Released	Central Assistance Utilised
88	Basudebpur	BLC Project for Construction of 95 EWS houses at Basudevpur District., Bhadrak, Odisha	95	1.43	1.07	1.07	1.07	0.54
89	Basudebpur	BLC Project for Construction of 839 EWS Houses at Basudevpur, Distt., Bhadrak, Odisha	839	12.59	4.98	3.84	3.84	-
90	Basudebpur	BLC Project for Construction of 84 EWS Houses at Basudevpur, Distt Bhadrak, Odisha	84	1.26	0.50	0.36	0.01	-
91	Basudebpur	BLC Project for Construction of 61 EWS houses at Basudevpur , Dist. Bhadrak , Odisha.	61	0.92	-	-	-	-
92	Basudebpur	BLC Project for Construction of 927 EWS houses at Basudevpur , Dist. Bhadrak , Odisha.	927	13.91	-	-	-	-
93	Baudhgarh	Beneficiary Led Construction for 231 EWS houses at Boudh, Odisha	231	3.47	2.34	1.12	2.34	1.12
94	Baudhgarh	Beneficiary Led Construction for 232 EWS houses at Baudhgarh, Odisha	232	3.48	2.78	2.78	2.78	2.44
95	Baudhgarh	BLC Project for Construction of 25 EWS Houses at Boudhgarh, Distt Boudh, Odisha	25	0.38	0.05	-	-	-
96	Baudhgarh	BLC Project for Construction of 49 EWS Houses at Boudhgarh, Distt Boudh, Odisha	49	0.74	0.10	0.10	-	-
97	Baudhgarh	BLC Project for Construction of 216 EWS Houses at Boudhgarh, Distt Boudh, Odisha	216	3.24	1.27	0.60	0.62	-
98	Baudhgarh	BLC Project for Construction of 45 EWS Houses at Boudh, Distt. Boudh, Odisha	45	0.68	0.25	0.22	-	-
99	Bellaguntha	Beneficiary Led Construction for 95 EWS houses at Belaguntha	95	1.43	0.69	0.67	0.69	0.57
100	Bellaguntha	Beneficiary Led Construction for 192 EWS houses at Bellaguntha, Odisha	192	2.88	2.10	2.06	2.10	1.01
101	Bellaguntha	BLC Project for Construction of 11 EWS Houses at Bellaguntha, Distt Ganjam, Odisha	11	0.17	0.06	0.05	-	-
102	Bellaguntha	BLC Project for Construction of 16 EWS Houses at Bellaguntha, Distt GANJAM, Odisha	16	0.24	0.09	0.07	0.02	-
103	Bellaguntha	BLC Project for Construction of 198 EWS Houses at Bellaguntha, Distt Ganjam, Odisha	198	2.97	1.18	0.29	0.88	-
104	Bellaguntha	BLC Project for Construction of 56 EWS houses at Bellaguntha, Dist. Ganjam, Odisha.	56	0.84	-	-	-	-
105	Bellaguntha	BLC Project for Construction of 83 EWS houses at Bellaguntha, Dist. Ganjam, Odisha.	83	1.25	-	-	-	-
106	Belpahar	Beneficiary Led Construction for 256 EWS houses at Belpahar, Odisha	256	3.84	2.40	2.40	2.40	2.10
107	Belpahar	BLC Project for Construction of 250 EWS Houses at Belpahar, Distt., Jharsuguda, Odisha	250	3.75	2.66	1.21	1.21	-
108	Belpahar	BLC Project for Construction of 257 EWS Houses at Belpahar, Distt Jharsuguda, Odisha	257	3.86	1.09	0.46	-	-
109	Belpahar	BLC Project for Construction of 351 EWS Houses at Belpahar, Distt. Jharsuguda, Odisha	351	5.27	1.40	1.00	-	-
110	Belpahar	BLC Project for Construction of 198 EWS Houses at Belpahar, Odisha	198	2.97	0.93	-	-	-
111	Belpahar	BLC Project for Construction of 33 EWS houses at Belpahar, Dist. Jharsuguda, Odisha.	33	0.50	-	-	-	-
112	Berhamapur	Beneficiary Led Construction for 959 Houses at Brahmapur, Odisha	959	14.39	4.42	5.75	4.42	5.75
113	Berhamapur	Beneficiary Led Construction for 411 EWS houses at Berhamapur, Odisha	411	6.17	4.93	4.93	4.93	4.32
114	Berhamapur	BLC Project for Construction of 255 EWS Houses at Berhampur, Distt., Ganjam, Odisha	255	3.83	2.98	1.48	1.48	-
115	Berhamapur	Construction of 288 new DUs in three slum clusters of Berhampur, Odisha under Rajiv Awas Yojana (Phase-I)	288	7.75	2.93	2.93	-	2.93

Sr. No.	City	Name of Project	Houses sanctioned for Beneficiaries (Nos.)	Over all Financial Progress (Rs. in Cr.)			Financial Progress during last three years (Rs. in Cr.)	
				Central Assistance Sanctioned	Central Assistance Released	Central Assistance Utilised	Central Assistance Released	Central Assistance Utilised
116	Berhamapur	Construction of 564 new DUs in five slum clusters of Berhampur, Odisha under Rajiv Awas Yojana (Phase II)	564	21.20	8.15	8.15	-	8.15
117	Berhamapur	Construction of 736 new DUs in six slum clusters of Berhampur, Odisha under Rajiv Awas Yojana (Phase III)	736	22.56	13.87	8.67	5.20	8.67
118	Berhamapur	Construction of 432 new DUs in Nehru Nagar slum clusters of Berhampur, Odisha under RAY (Phase IV)	432	12.39	7.49	4.68	2.81	4.68
119	Berhamapur	Construction of 240 new DUs in two slum clusters of Berhampur, Odisha under Rajiv Awas Yojana (Phase V)	240	7.36	4.52	2.83	1.70	2.83
120	Berhamapur	Construction of 596 new DUs and upgradation of 459 DUs in 26 slum clusters of Berhampur (Phase VI), Odisha.	1,055	20.72	12.48	4.09	4.68	-
121	Berhamapur	224 new DUs in Group Housing, 66 new individual DUs and upgradation of 41 DUs (new toilets) in 6 slum clusters of Berhampur (Phase VII), Odisha.	331	9.02	5.40	3.38	2.03	3.38
122	Berhamapur	Construction of 612 new dwelling units and upgradation of 207 DUs in 16 slum clusters of Berhampur, (Phase VIII), Odisha.	819	24.51	9.34	-	-	-
123	Berhamapur	Construction of 469 new dwelling units and up gradation of 119 nos. of HHs in 14 slum clusters of Berhampur, (Phase IX), Odisha.	588	19.25	7.31	2.85	-	2.85
124	Bhadrak	Beneficiary Led Construction for 250 Houses at Bhadrak, Odisha	250	3.75	1.15	1.50	1.15	1.50
125	Bhadrak	Beneficiary Led Construction for 801 EWS houses at Bhadrak, Odisha	801	12.02	9.04	9.04	9.04	7.91
126	Bhadrak	BLC Project for Construction of 641 EWS Houses at Bhadrak, Distt., Bhadrak, Odisha	641	9.62	3.29	3.10	3.10	-
127	Bhadrak	BLC Project for Construction of 37 EWS Houses at Bhadrak, Distt Bhadrak, Odisha	37	0.56	0.41	0.03	0.14	-
128	Bhadrak	BLC Project for Construction of 371 EWS Houses at Bhadrak, Odisha	371	5.57	2.20	-	-	-
129	Bhadrak	BLC Project for Construction of 334 EWS houses at Bhadrak, Dist. Bhadrak, Odisha.	334	5.01	-	-	-	-
130	Bhadrak	BLC Project for Construction of 559 EWS houses at Bhadrak, Dist. Bhadrak, Odisha.	559	8.39	-	-	-	-
131	Bhanjanagar	Beneficiary Led Construction for 22 EWS houses at Bhanjanagar	22	0.33	0.13	0.13	0.13	0.13
132	Bhanjanagar	Beneficiary Led Construction for 51 EWS houses at Bhanjanagar, Odisha	51	0.77	0.59	0.59	0.59	0.29
133	Bhanjanagar	BLC Project for Construction of 85 EWS Houses at Bhanjanagar, Distt., Ganjam, Odisha	85	1.28	1.00	0.49	0.49	-
134	Bhanjanagar	BLC Project for Construction of 41 EWS Houses at Bhanjanagar, Distt Ganjam, Odisha	41	0.62	0.23	0.19	-	-
135	Bhanjanagar	BLC Project for Construction of 57 EWS Houses at Bhanjanagar, Distt Ganjam, Odisha	57	0.86	0.32	0.22	-	-
136	Bhanjanagar	BLC Project for Construction of 24 EWS Houses at Bhanjanagar, Distt. Ganjam, Odisha	24	0.36	0.12	-	-	-
137	Bhanjanagar	BLC Project for Construction of 54 EWS Houses at Bhanjanagar, Distt. Ganjam, Odisha	54	0.81	0.31	0.32	-	-
138	Bhanjanagar	BLC Project for Construction of 23 EWS houses at Bhanjanagar, Dist. Ganjam, Odisha.	23	0.35	-	-	-	-
139	Bhanjanagar	BLC Project for Construction of 30 EWS houses at Bhanjanagar, Dist. Ganjam, Odisha.	30	0.45	-	-	-	-
140	Bhawanipatna	Beneficiary Led Construction for 467 Houses at Bhawanipatna, Odisha	467	7.01	2.15	1.98	2.15	1.98

Sr. No.	City	Name of Project	Houses sanctioned for Beneficiaries (Nos.)	Over all Financial Progress (Rs. in Cr.)			Financial Progress during last three years (Rs. in Cr.)	
				Central Assistance Sanctioned	Central Assistance Released	Central Assistance Utilised	Central Assistance Released	Central Assistance Utilised
141	Bhawanipatna	Beneficiary Led Construction for 208 EWS houses at Bhawanipatna, Odisha	208	3.12	1.38	1.37	1.38	0.68
142	Bhawanipatna	BLC Project for Construction of 169 EWS Houses at Bhawanipatna, Distt Kalahandi, Odisha	169	2.54	0.94	0.19	0.75	-
143	Bhawanipatna	BLC Project for Construction of 118 EWS Houses at Bhawanipatna, Distt. Kalahandi, Odisha	118	1.77	0.68	0.68	-	-
144	Bhawanipatna	BLC Project for Construction of 265 EWS Houses at Bhawanipatna, Odisha	265	3.98	1.50	-	-	-
145	Bhawanipatna	BLC Project for Construction of 144 EWS houses at Bhawanipatna, Dist. Kalahandi, Odisha.	144	2.16	-	-	-	-
146	Bhuban	Beneficiary Led Construction for 146 EWS houses at Bhuban, Odisha	146	2.19	1.58	1.58	1.58	1.39
147	Bhuban	BLC Project for Construction of 6 EWS Houses at Bhuban, Distt Dhenkanal, Odisha	6	0.09	0.04	0.04	-	-
148	Bhuban	BLC Project for Construction of 66 EWS Houses at Bhuban, Distt Dhenkanal, Odisha	66	0.99	0.07	-	-	-
149	Bhuban	BLC Project for Construction of 357 EWS Houses at Bhuban, Distt Dhenkanal, Odisha	357	5.36	2.05	1.07	0.94	-
150	Bhuban	BLC Project for Construction of 33 EWS Houses at Bhuban, Distt. Dhenkanal, Odisha	33	0.50	0.17	0.16	-	-
151	Bhubaneswar	Affordable Housing in EPC Mode at Gadakana, Satyanagar and Subudhipur of Bhubaneswar	2,662	39.93	15.97	-	15.97	-
152	Bhubaneswar	Affordable Housing in partnership at Chandrasekharpara, Bhubaneswa	2,600	39.00	15.60	-	15.60	-
153	Bhubaneswar	Beneficiary Led Construction for 3729 Houses at Bhubaneswar, Odisha	3,729	55.69	17.17	9.68	17.17	9.68
154	Bhubaneswar	Beneficiary Led Construction for 614 EWS houses at Bhubaneswar, Odisha	614	9.21	1.01	1.01	1.01	0.88
155	Bhubaneswar	BLC Project for Construction of 188 EWS Houses at Bhubaneswar, Distt Khurda, Odisha	188	2.82	1.03	0.11	0.91	-
156	Bhubaneswar	BLC Project for Construction of 117 EWS Houses at BMC, Distt. Khorda, Odisha	117	1.76	0.65	0.64	-	-
157	Bhubaneswar	In-situ Slum Rehabilitation Project for 1200 DUs at Bhubaneswar (Nilamadhav Awas Yojana).	1,200	12.00	-	-	-	-
158	Bhubaneswar	1300 EWS houses at Shanti Nagar Awas Yojna- An In-Situ Slum Redevelopment (ISSR) project on PPP Mode	1,300	13.00	0.85	-	0.85	-
159	Bhubaneswar	Project for Rangamatia Cluster Improvement Project, Bhubaneswar, Orissa under RAY	992	16.34	16.01	12.14	-	-
160	Bhubaneswar	Construction of 760 houses (748- New & 12 Rental) for Mahisakhala Slum Cluster, Bhubaneswar, Odisha.	760	19.91	19.91	12.12	8.27	12.12
161	Bhubaneswar	Construction of 1480 Houses (1039- New & 441 Rental) for Patharbandha Slum cluster, Bhubaneswar, Odisha.	1,480	36.72	29.38	17.15	-	17.15
162	Bhubaneswar	Construction of 384 houses (376- New & 8 Rental) for Mandap Basti slum cluster, Bhubaneswar, Odisha.	384	8.97	3.44	3.09	-	3.09
163	Bijepur	BLC Project for Construction of 13 EWS Houses at Bijepur, Distt. Bargarh, Odisha	13	0.20	0.08	0.08	-	-
164	Bijepur	BLC Project for Construction of 65 EWS houses at Bijepur, Dist. Baragarh, Odisha.	65	0.98	-	-	-	-
165	Bijepur	BLC Project for Construction of 94 EWS houses at Bijepur, Dist. Baragarh, Odisha.	94	1.41	-	-	-	-
166	Binika	Beneficiary Led Construction for 22 EWS houses at Binka, Odisha	22	0.33	0.16	0.07	0.16	0.07
167	Binika	Beneficiary Led Construction for 281 EWS houses at Binika, Odisha	281	4.22	3.31	3.31	3.31	2.90

Sr. No.	City	Name of Project	Houses sanctioned for Beneficiaries (Nos.)	Over all Financial Progress (Rs. in Cr.)			Financial Progress during last three years (Rs. in Cr.)	
				Central Assistance Sanctioned	Central Assistance Released	Central Assistance Utilised	Central Assistance Released	Central Assistance Utilised
168	Binika	BLC Project for Construction of 241 EWS Houses at Binka, Distt Subarnapur, Odisha	241	3.62	1.42	1.26	0.14	-
169	Binika	BLC Project for Construction of 342 EWS Houses at Binika, Odisha	342	5.13	0.08	-	-	-
170	Biramitrapur	Beneficiary Led Construction for 250 Houses at Biramitrapur, Odisha	250	3.75	1.15	1.50	1.15	1.50
171	Biramitrapur	Beneficiary Led Construction for 305 EWS houses at Biramitrapur, Odisha	305	4.58	1.30	1.30	1.30	1.13
172	Biramitrapur	BLC Project for Construction of 150 EWS Houses at Biramitrapur, Distt., Sundargarh, Odisha	150	2.25	-0.02	-	-	-
173	Biramitrapur	BLC Project for Construction of 42 EWS Houses at Biramitrapur, Distt Sundargarh, Odisha	42	0.63	0.41	0.02	0.15	-
174	Biramitrapur	BLC Project for Construction of 185 EWS houses at Biramitrapur, Dist. Sundergarh, Odisha.	185	2.78	-	-	-	-
175	Brajarajnagar	Beneficiary Led Construction for 321 Houses at Brajarajnagar , Odisha	321	4.82	1.48	1.91	1.48	1.91
176	Brajarajnagar	Beneficiary Led Construction for 127 EWS houses at Brajarajnagar, Odisha	127	1.91	1.52	1.52	1.52	1.33
177	Brajarajnagar	BLC Project for Construction of 99 EWS Houses at Brajarajnagar, Distt., Jharsuguda, Odisha	99	1.49	1.14	0.57	0.57	-
178	Brajarajnagar	BLC Project for Construction of 64 EWS Houses at Brajarajnagar, Distt. Jharsuguda, Odisha	64	0.96	0.74	0.37	-	-
179	Brajarajnagar	BLC Project for Construction of 79 EWS Houses at Brajarajnagar, Odisha	79	1.19	0.43	-	-	-
180	Brajarajnagar	BLC Project for Construction of 25 EWS houses at Brajarajnagar, Dist. Jharsuguda, Odisha.	25	0.38	-	-	-	-
181	Buguda	Beneficiary Led Construction for 50 EWS houses at Buguda	50	0.75	0.48	0.48	0.48	0.30
182	Buguda	Beneficiary Led Construction for 108 EWS houses at Buguda, Odisha	108	1.62	1.22	1.25	1.22	0.64
183	Buguda	BLC Project for Construction of 71 EWS Houses at Buguda, Distt., Ganjam, Odisha	71	1.07	0.85	0.43	0.43	-
184	Buguda	BLC Project for Construction of 52 EWS Houses at BUGUDA, Distt Ganjam, Odisha	52	0.78	0.29	0.29	0.01	-
185	Buguda	BLC Project for Construction of 178 EWS Houses at Buguda, Distt Ganjam, Odisha	178	2.67	0.98	0.89	-	-
186	Buguda	BLC Project for Construction of 168 EWS Houses at Buguda, Distt. Ganjam, Odisha	168	2.52	0.89	0.54	-	-
187	Champua	Beneficiary Led Construction for 172 EWS houses at Champua, Odisha	172	2.58	2.03	2.03	2.03	1.77
188	Champua	BLC Project for Construction of 581 EWS Houses at Champua, Distt Keonjha , Odisha	581	8.72	3.18	0.47	2.70	-
189	Champua	BLC Project for Construction of 30 EWS Houses at Champua, Distt. Keonjhar , Odisha	30	0.45	0.17	0.11	-	-
190	Chandbali	Beneficiary Led Construction for 200 EWS houses at Chandbali, Odisha	200	3.00	2.36	2.38	2.36	1.20
191	Chandbali	BLC Project for Construction of 165 EWS houses at Chandabali District., Bhadrak, Odisha	165	2.48	1.96	1.96	1.96	0.98
192	Chandbali	BLC Project for Construction of 57 EWS Houses at Chandbali, Distt Bhadrak, Odisha	57	0.86	0.34	0.22	0.10	-
193	Chandbali	BLC Project for Construction of 134 EWS Houses at Chandbali, Distt Bhadrak, Odisha	134	2.01	0.80	0.76	-	-
194	Chandbali	BLC Project for Construction of 132 EWS Houses at Chandbali, Odisha	132	1.98	0.74	-	-	-
195	Chandbali	BLC Project for Construction of 65 EWS houses at Chandbali , Dist. Bhadrak , Odisha.	65	0.98	-	-	-	-
196	Chhatrapur	Beneficiary Led Construction for 73 EWS houses at Chhatrapur, Odisha	73	1.10	0.73	0.73	0.73	0.64

Sr. No.	City	Name of Project	Houses sanctioned for Beneficiaries (Nos.)	Over all Financial Progress (Rs. in Cr.)			Financial Progress during last three years (Rs. in Cr.)	
				Central Assistance Sanctioned	Central Assistance Released	Central Assistance Utilised	Central Assistance Released	Central Assistance Utilised
197	Chhatrapur	BLC Project for Construction of 34 EWS houses at Chatrapur District., Ganjam, Odisha	34	0.51	0.40	0.39	0.40	0.19
198	Chhatrapur	BLC Project for Construction of 57 EWS houses at Chatrapur District., Ganjam, Odisha	57	0.86	0.64	0.56	0.64	0.24
199	Chhatrapur	BLC Project for Construction of 8 EWS Houses at Chatrapur, Distt Ganjam, Odisha	8	0.12	0.10	0.01	0.04	-
200	Chhatrapur	BLC Project for Construction of 26 EWS Houses at Chatrapur, Distt Ganjam, Odisha	26	0.39	0.29	0.02	0.11	-
201	Chhatrapur	BLC Project for Construction of 36 EWS houses at Chatrapur, Dist. Ganjam, Odisha.	36	0.54	-	-	-	-
202	Chikiti	Beneficiary Led Construction for 180 EWS houses at Chikiti	180	2.70	1.26	1.47	1.26	1.08
203	Chikiti	Beneficiary Led Construction for 40 EWS houses at Chikiti, Odisha	40	0.60	0.46	0.46	0.46	0.40
204	Chikiti	BLC Project for Construction of 166 EWS houses at Chikiti District., Ganjam, Odisha	166	2.49	1.74	1.68	1.74	0.81
205	Chikiti	BLC Project for Construction of 17 EWS Houses at Chikiti, Distt Ganjam, Odisha	17	0.26	0.10	0.02	0.06	-
206	Chikiti	BLC Project for Construction of 17 EWS Houses at Chikiti, Distt. Ganjam, Odisha	17	0.26	0.10	0.10	-	-
207	Chikiti	BLC Project for Construction of 13 EWS houses at Chikiti, Dist. Ganjam, Odisha.	13	0.20	-	-	-	-
208	Choudwar	Beneficiary Led Construction for 389 Houses at Choudwar, Odisha	389	5.84	1.79	1.26	1.79	1.26
209	Choudwar	Beneficiary Led Construction for 112 EWS houses at Choudwar, Odisha	112	1.68	1.33	1.33	1.33	1.17
210	Choudwar	BLC Project for Construction of 91 EWS Houses at Choudwar, Distt Cuttack, Odisha	91	1.37	1.06	0.04	0.47	-
211	Choudwar	BLC Project for Construction of 275 EWS houses at Chowdar , Dist. Cuttack , Odisha.	275	4.13	-	-	-	-
212	Cuttack	Beneficiary Led Construction for 2044 Houses at Cuttack, Odisha	2,044	30.66	9.41	6.44	9.41	6.44
213	Cuttack	Beneficiary Led Construction for 1199 EWS houses at Cuttack, Odisha	1,199	17.99	8.02	8.02	8.02	7.01
214	Cuttack	BLC Project for Construction of 347 EWS Houses at Cuttack, Distt., Cuttack, Odisha	347	5.21	3.78	1.90	1.90	-
215	Cuttack	BLC Project for Construction of 855 EWS Houses at Cuttack, Distt Cuttack, Odisha	855	12.83	4.70	1.81	2.83	-
216	Cuttack	BLC Project for Construction of 283 EWS Houses at CMC , Distt. Cuttack , Odisha	283	4.25	1.12	0.95	-	-
217	Cuttack	Construction of 865 houses (602 New & 263 Upgrade) for 10 Slum cluster; In situ redevelopment, Cuttuck Municipal corporation, Odisha.	865	10.78	8.45	4.31	4.14	4.31
218	Daspalla	Beneficiary Led Construction for 27 EWS houses at Dasapalla	27	0.41	0.19	0.16	0.19	0.16
219	Daspalla	Beneficiary Led Construction for 238 EWS houses at Daspalla, Odisha	238	3.57	2.80	2.80	2.80	2.45
220	Daspalla	BLC Project for Construction of 659 EWS Houses at Dasapalla, Distt Nayagarh, Odisha	659	9.89	7.72	2.05	1.73	-
221	Daspalla	BLC Project for Construction of 261 EWS Houses at Daspalla, Distt. Nayagarh, Odisha	261	3.92	2.83	1.39	-	-
222	Debagarh	Beneficiary Led Construction for 250 Houses at Deogarh , Odisha	250	3.75	1.15	1.50	1.15	1.50
223	Debagarh	Beneficiary Led Construction for 175 EWS houses at Deogarh, Odisha	175	2.63	2.09	2.08	2.09	1.04
224	Debagarh	BLC Project for Construction of 127 EWS Houses at Deogarh, Distt., Deogarh, Odisha	127	1.91	1.49	0.69	0.69	-

Sr. No.	City	Name of Project	Houses sanctioned for Beneficiaries (Nos.)	Over all Financial Progress (Rs. in Cr.)			Financial Progress during last three years (Rs. in Cr.)	
				Central Assistance Sanctioned	Central Assistance Released	Central Assistance Utilised	Central Assistance Released	Central Assistance Utilised
225	Debagarh	BLC Project for Construction of 35 EWS Houses at Deogarh, Distt Deogarh, Odisha	35	0.53	0.21	0.08	0.13	-
226	Debagarh	BLC Project for Construction of 75 EWS Houses at Deogarh, Distt Deogarh, Odisha	75	1.13	0.44	0.05	0.38	-
227	Debagarh	BLC Project for Construction of 181 EWS Houses at Deogarh, Distt. Deogarh, Odisha	181	2.72	1.07	1.06	-	-
228	Debagarh	BLC Project for Construction of 55 EWS houses at Deogarh , Dist. Deogarh , Odisha.	55	0.83	-	-	-	-
229	Debagarh	BLC Project for Construction of 111 EWS houses at Deogarh , Dist. Deogarh , Odisha.	111	1.67	-	-	-	-
230	Dhamanagar	Beneficiary Led Construction for 679 EWS houses at Dhamnagar, Odisha	679	10.19	4.37	4.37	4.37	3.82
231	Dhamanagar	BLC Project for Construction of 186 EWS Houses at Dhamnagar, Distt Bhadrak, Odisha	186	2.79	1.04	0.76	0.24	-
232	Dhamanagar	BLC Project for Construction of 206 EWS Houses at Dhamnagar, Distt Bhadrak, Odisha	206	3.09	1.21	0.59	0.60	-
233	Dhamanagar	BLC Project for Construction of 123 EWS houses at Dhamnagar , Dist. Bhadrak , Odisha.	123	1.85	-	-	-	-
234	Dharamgarh	Beneficiary Led Construction for 61 EWS houses at Dharamgarh NAC, Odisha	61	0.92	0.70	0.35	0.70	0.35
235	Dharamgarh	Beneficiary Led Construction for 229 EWS houses at Dharamgarh, Odisha	229	3.44	2.71	2.71	2.71	2.37
236	Dharamgarh	BLC Project for Construction of 16 EWS Houses at Dharamgarh, Distt Kalahandi, Odisha	16	0.24	0.10	0.10	-	-
237	Dharamgarh	BLC Project for Construction of 517 EWS Houses at Dharamgarh, Distt. Kalahandi , Odisha	517	7.76	2.89	1.46	-	-
238	Dharamgarh	BLC Project for Construction of 32 EWS Houses at Dharamgarh, Odisha	32	0.48	0.18	-	-	-
239	Dhenkanal	Beneficiary Led Construction for 652 Houses at Dhenkanal, Odisha	652	9.78	3.00	3.91	3.00	3.91
240	Dhenkanal	Beneficiary Led Construction for 825 EWS houses at Dhenkanal, Odisha	825	12.38	9.89	9.89	9.89	8.65
241	Dhenkanal	BLC Project for Construction of 971 EWS Houses at Dhenkanal, Distt., Dhenkanal, Odisha	971	14.57	10.93	4.15	4.15	-
242	Dhenkanal	BLC Project for Construction of 247 EWS Houses at Dhenkna, Distt Dhenkanal, Odisha	247	3.71	0.89	-	-	-
243	Dhenkanal	BLC Project for Construction of 838 EWS Houses at Dhenkna, Distt Dhenkanal, Odisha	838	12.57	5.50	1.44	0.78	-
244	Dhenkanal	BLC Project for Construction of 477 EWS houses at Dhenkanal, Dist. Dhenkanal, Odisha.	477	7.16	-	-	-	-
245	Digapahandi	Beneficiary Led Construction for 60 EWS houses at Digapahandi	60	0.90	0.65	0.69	0.65	0.36
246	Digapahandi	Beneficiary Led Construction for 55 EWS houses at Digapahandi, Odisha	55	0.83	0.60	0.60	0.60	0.53
247	Digapahandi	BLC Project for Construction of 48 EWS houses at Digapahandi District., Ganjam, Odisha	48	0.72	0.56	0.54	0.56	0.26
248	Digapahandi	BLC Project for Construction of 33 EWS Houses at Digapahandi, Distt., Ganjam, Odisha	33	0.50	0.19	0.20	0.20	-
249	Digapahandi	BLC Project for Construction of 48 EWS Houses at Digapahandi, Distt Ganjam, Odisha	48	0.72	0.29	0.04	0.23	-
250	Digapahandi	BLC Project for Construction of 29 EWS Houses at Digapahandi, Odisha	29	0.44	0.16	-	-	-
251	Digapahandi	BLC Project for Construction of 45 EWS houses at Digapahandi, Dist. Ganjam, Odisha.	45	0.68	-	-	-	-
252	G. Udayagiri	Beneficiary Led Construction for 182 EWS houses at G.Udayagiri, Odisha	182	2.73	1.90	0.94	1.90	0.94

Sr. No.	City	Name of Project	Houses sanctioned for Beneficiaries (Nos.)	Over all Financial Progress (Rs. in Cr.)			Financial Progress during last three years (Rs. in Cr.)	
				Central Assistance Sanctioned	Central Assistance Released	Central Assistance Utilised	Central Assistance Released	Central Assistance Utilised
253	G. Udayagiri	Beneficiary Led Construction for 174 EWS houses at G. Udayagiri, Odisha	174	2.61	2.00	2.00	2.00	1.75
254	G. Udayagiri	BLC Project for Construction of 187 EWS Houses at G.Udayagiri, Distt., Kandhamal, Odisha	187	2.81	2.12	1.09	1.09	-
255	Ganjam	Beneficiary Led Construction for 30 EWS houses at Ganjam	30	0.45	0.31	0.29	0.31	0.18
256	Ganjam	Beneficiary Led Construction for 23 EWS houses at Ganjam, Odisha	23	0.35	0.25	0.26	0.25	0.13
257	Ganjam	BLC Project for Construction of 38 EWS Houses at Ganjam, Distt Ganjam, Odisha	38	0.57	0.22	0.01	0.20	-
258	Ganjam	BLC Project for Construction of 41 EWS Houses at Ganjam, Distt Ganjam, Odisha	41	0.62	0.22	0.01	0.18	-
259	Ganjam	BLC Project for Construction of 12 EWS Houses at Ganjam, Distt. Ganjam, Odisha	12	0.18	0.06	0.02	-	-
260	Ganjam	BLC Project for Construction of 95 EWS Houses at Ganjam, Distt. Ganjam, Odisha	95	1.43	0.57	0.57	-	-
261	Ganjam	BLC Project for Construction of 29 EWS houses at Ganjam, Dist. Ganjam, Odisha.	29	0.44	-	-	-	-
262	Gopalpur	Beneficiary Led Construction for 32 EWS houses at Gopalpur	32	0.48	0.28	0.26	0.28	0.19
263	Gopalpur	Beneficiary Led Construction for 95 EWS houses at Gopalpur, Odisha	95	1.43	1.12	1.12	1.12	0.98
264	Gopalpur	BLC Project for Construction of 146 EWS houses at Gopalpur District., Ganjam, Odisha	146	2.19	1.74	1.64	1.74	0.77
265	Gopalpur	BLC Project for Construction of 348 EWS houses at Gopalpur District., Ganjam, Odisha	348	5.22	3.83	2.59	3.83	0.68
266	Gopalpur	BLC Project for Construction of 48 EWS Houses at Gopalpur, Distt Ganjam, Odisha	48	0.72	0.24	0.03	0.17	-
267	Gopalpur	BLC Project for Construction of 77 EWS Houses at Gopalpur, Distt Ganjam, Odisha	77	1.16	0.44	0.08	0.34	-
268	Gopalpur	BLC Project for Construction of 48 EWS Houses at Gopalpur, Distt. Ganjam, Odisha	48	0.72	-	-	-	-
269	Gudari	Beneficiary Led Construction for 35 EWS houses at Gudari, Odisha	35	0.53	0.42	0.42	0.42	0.37
270	Gudari	BLC Project for Construction of 65 EWS Houses at Gudari, Distt. Rayagada, Odisha	65	0.98	0.38	0.38	-	-
271	Gudari	BLC Project for Construction of 74 EWS Houses at Gudari, Odisha	74	1.11	0.27	-	-	-
272	Gudari	BLC Project for Construction of 42 EWS houses at Gudari, Dist. Rayagada, Odisha.	42	0.63	-	-	-	-
273	Gudari	BLC Project for Construction of 75 EWS houses at Gudari, Dist. Rayagada, Odisha.	75	1.13	-	-	-	-
274	Gunupur	Beneficiary Led Construction for 123 EWS houses at Gunupur, Odisha	123	1.85	1.46	1.46	1.46	1.28
275	Gunupur	BLC Project for Construction of 83 EWS Houses at Gunupur, Odisha	83	1.25	0.25	-	-	-
276	Gunupur	BLC Project for Construction of 182 EWS houses at Gunupur , Dist. Rayagada, Odisha.	182	2.73	-	-	-	-
277	Hindol	Beneficiary Led Construction for 263 EWS houses at Hindol, Odisha	263	3.95	3.06	3.06	3.06	2.68
278	Hindol	BLC Project for Construction of 688 EWS Houses at Hindol, Distt., Dhenkanal, Odisha	688	10.32	3.87	-	-	-
279	Hindol	BLC Project for Construction of 58 EWS Houses at Hindol, Distt Dhenkanal, Odisha	58	0.87	0.25	-	-	-
280	Hindol	BLC Project for Construction of 129 EWS Houses at Hindol, Distt Dhenkanal, Odisha	129	1.94	-	-	-	-
281	Hindol	BLC Project for Construction of 557 EWS Houses at Hindol, Odisha	557	8.36	2.98	-	-	-

Sr. No.	City	Name of Project	Houses sanctioned for Beneficiaries (Nos.)	Over all Financial Progress (Rs. in Cr.)			Financial Progress during last three years (Rs. in Cr.)	
				Central Assistance Sanctioned	Central Assistance Released	Central Assistance Utilised	Central Assistance Released	Central Assistance Utilised
282	Hindol	BLC Project for Construction of 257 EWS houses at Hindol, Dist. Dhenkanal, Odisha.	257	3.86	-	-	-	-
283	Hinjilicut	Beneficiary Led Construction for 43 EWS houses at Hinjilicut, Odisha	43	0.65	0.43	0.20	0.43	0.20
284	Hinjilicut	Beneficiary Led Construction for 43 EWS houses at Hinjilicut NAC, Odisha	43	0.65	0.50	0.50	0.50	0.44
285	Hinjilicut	Beneficiary Led Construction for 139 EWS houses at Hinjilicut, Odisha	139	2.09	1.07	1.08	1.07	0.55
286	Hinjilicut	BLC Project for Construction of 70 EWS houses at Hinjilicut District., Ganjam, Odisha	70	1.05	0.68	0.68	0.68	0.34
287	Hinjilicut	BLC Project for Construction of 126 EWS houses at Hinjilicut District., Ganjam, Odisha	126	1.89	1.38	1.34	1.38	0.65
288	Hinjilicut	BLC Project for Construction of 149 EWS Houses at Hinjilicut, Distt Ganjam, Odisha	149	2.24	0.88	0.01	0.86	-
289	Hinjilicut	BLC Project for Construction of 90 EWS Houses at Hinjilicut, Distt. Ganjam, Odisha	90	1.35	0.50	0.49	-	-
290	Hinjilicut	BLC Project for Construction of 219 EWS houses at Hinjilicut , Dist. Ganjam, Odisha.	219	3.29	-	-	-	-
291	Jagatsinghapur	Beneficiary Led Construction for 788 Houses at Jagatsinghpur, Odisha	788	11.82	3.63	4.73	3.63	4.73
292	Jagatsinghapur	Beneficiary Led Construction for 260 EWS houses at Jagatsinghapur, Odisha	260	3.90	0.82	0.82	0.82	0.71
293	Jagatsinghapur	BLC Project for Construction of 229 EWS Houses at Jagatsingpur, Distt., Jagatsinghpur, Odisha	229	3.44	2.70	1.32	1.32	-
294	Jagatsinghapur	BLC Project for Construction of 182 EWS Houses at Jagatsinghpur, Distt Jagatsinghpur, Odisha	182	2.73	1.07	0.28	0.78	-
295	Jagatsinghapur	BLC Project for Construction of 402 EWS Houses at Jagatsingpur, Distt Jatsinghpur, Odisha	402	6.03	1.64	0.63	-	-
296	Jagatsinghapur	BLC Project for Construction of 126 EWS Houses at Jagatsinghpur, Distt. Jagatsinghpur, Odisha	126	1.89	0.62	0.35	-	-
297	Jagatsinghapur	BLC Project for Construction of 106 EWS houses at Jagatsingpur , Dist. Jagatsingpur , Odisha.	106	1.59	-	-	-	-
298	Jajapur	Beneficiary Led Construction for 1100 Houses at Jajpur, Odisha	1,100	16.50	5.06	4.50	5.06	4.50
299	Jajapur	BLC Project for Construction of 324 EWS houses at Jajpur District., Jajpur, Odisha	324	4.86	3.72	3.69	3.72	1.83
300	Jajapur	BLC Project for Construction of 70 EWS Houses at Jajpur, Distt. Jajpur, Odisha	70	1.05	0.37	0.37	-	-
301	Jajapur	BLC Project for Construction of 97 EWS houses at Jajpur, Dist. Jajpur, Odisha.	97	1.46	-	-	-	-
302	Jajapur	Construction of 990 houses (886 New & 104 Rental) for 15 slums under RAY at Jajpur, Odisha	990	31.18	8.15	8.15	-	2.22
303	Jajapur	Construction of 711 DUs in 16 slum clusters of Jajpur (Phase II), Odisha under RAY.	711	21.50	13.18	5.93	4.94	5.93
304	Jaleshwar	Beneficiary Led Construction for 252 Houses at Jaleswar, Odisha	252	3.78	1.16	1.51	1.16	1.51
305	Jaleshwar	Beneficiary Led Construction for 196 EWS houses at Jaleshwar, Odisha	196	2.94	2.33	2.33	2.33	2.04
306	Jaleshwar	BLC Project for Construction of 59 EWS Houses at Jaleswar, Distt Balasore, Odisha	59	0.89	0.32	0.19	0.13	-
307	Jaleshwar	BLC Project for Construction of 129 EWS Houses at Jaleswar, Distt Balasore, Odisha	129	1.94	0.71	0.70	0.01	-
308	Jaleshwar	BLC Project for Construction of 199 EWS houses at Jaleswar , Dist. Balasore , Odisha.	199	2.99	-	-	-	-
309	Jatani	Affordable Housing in partnership at Ramachandrapur & Sandapur of Jatni	600	9.00	3.60	-	3.60	-

Sr. No.	City	Name of Project	Houses sanctioned for Beneficiaries (Nos.)	Over all Financial Progress (Rs. in Cr.)			Financial Progress during last three years (Rs. in Cr.)	
				Central Assistance Sanctioned	Central Assistance Released	Central Assistance Utilised	Central Assistance Released	Central Assistance Utilised
310	Jatani	Beneficiary Led Construction for 39 EWS houses at Jatni M, Odisha	39	0.59	0.31	0.16	0.31	0.16
311	Jatani	Beneficiary Led Construction for 70 EWS houses at Jatani, Odisha	70	1.05	0.59	0.59	0.59	0.51
312	Jatani	BLC Project for Construction of 124 EWS Houses at Jatni, Distt., Khurda, Odisha	124	1.86	0.61	0.74	0.74	-
313	Jatani	BLC Project for Construction of 60 EWS Houses at Jatni, Distt Khurda, Odisha	60	0.90	0.29	-	-	-
314	Jatani	BLC Project for Construction of 337 EWS Houses at Jatani, Odisha	337	5.06	1.66	-	-	-
315	Jeypur	Beneficiary Led Construction for 237 EWS houses at Jeypore, Odisha	237	3.56	1.24	0.56	1.24	0.56
316	Jeypur	Beneficiary Led Construction for 297 EWS houses at Jeypur, Odisha	297	4.46	3.41	3.41	3.41	2.98
317	Jeypur	BLC Project for Construction of 333 EWS Houses at Jeypour, Distt., Koraput, Odisha	333	5.00	3.74	1.76	1.76	-
318	Jeypur	BLC Project for Construction of 212 EWS Houses at Jeypore, Distt Koraput, Odisha	212	3.18	2.21	0.95	0.13	-
319	Jeypur	BLC Project for Construction of 206 EWS Houses at Jeypore, Distt. Koraput, Odisha	206	3.09	2.06	0.92	-	-
320	Jeypur	BLC Project for Construction of 481 EWS Houses at Jeypur, Odisha	481	7.22	2.39	-	-	-
321	Jeypur	BLC Project for Construction of 256 EWS houses at Jeypore, Dist. Koraput, Odisha.	256	3.84	-	-	-	-
322	Jharsuguda	Beneficiary Led Construction for 500 Houses at Jharsuguda, Odisha	500	7.50	2.30	2.12	2.30	2.12
323	Jharsuguda	Beneficiary Led Construction for 109 EWS houses at Jharsuguda, Odisha	109	1.64	1.31	1.31	1.31	1.14
324	Jharsuguda	BLC Project for Construction of 244 EWS Houses at Jharsuguda, Distt Jharsuguda, Odisha	244	3.66	2.76	0.20	1.16	-
325	Jharsuguda	BLC Project for Construction of 650 EWS Houses at Jharsuguda, Distt Jharsuguda, Odisha	650	9.75	3.16	0.91	-	-
326	Jharsuguda	BLC Project for Construction of 44 EWS Houses at Jharsuguda, Distt. Jharsuguda, Odisha	44	0.66	0.18	0.17	-	-
327	Jharsuguda	BLC Project for Construction of 233 EWS Houses at Jharsuguda, Odisha	233	3.50	0.68	-	-	-
328	Jharsuguda	BLC Project for Construction of 111 EWS houses at Jharsuguda, Dist. Jharsuguda, Odisha.	111	1.67	-	-	-	-
329	Joda	Beneficiary Led Construction for 259 Houses at Joda, Odisha	259	3.89	1.19	0.75	1.19	0.75
330	Joda	Beneficiary Led Construction for 51 EWS houses at Joda, Odisha	51	0.77	0.61	0.61	0.61	0.54
331	Joda	BLC Project for Construction of 53 EWS Houses at Joda, Distt., Keonjhar, Odisha	53	0.80	0.32	0.32	0.32	-
332	Joda	BLC Project for Construction of 137 EWS Houses at Joda, Distt Keonjhar, Odisha	137	2.06	0.82	0.05	0.77	-
333	Joda	BLC Project for Construction of 26 EWS Houses at Joda, Distt. Keonjhar, Odisha	26	0.39	0.16	0.15	-	-
334	Junagarh	Beneficiary Led Construction for 24 EWS houses at Junagarh NAC, Odisha	24	0.36	0.28	0.14	0.28	0.14
335	Junagarh	Beneficiary Led Construction for 73 EWS houses at Junagarh, Odisha	73	1.10	0.86	0.86	0.86	0.76
336	Junagarh	BLC Project for Construction of 55 EWS Houses at Junagarh, Distt Kalahandi, Odisha	55	0.83	0.29	0.27	-	-
337	Junagarh	BLC Project for Construction of 168 EWS Houses at Junagarh, Distt Kalahandi, Odisha	168	2.52	0.98	0.96	-	-
338	Junagarh	BLC Project for Construction of 14 EWS Houses at Junagarh, Odisha	14	0.21	0.07	-	-	-
339	Junagarh	BLC Project for Construction of 57 EWS houses at Junagarh, Dist. Kalahandi, Odisha.	57	0.86	-	-	-	-

Sr. No.	City	Name of Project	Houses sanctioned for Beneficiaries (Nos.)	Over all Financial Progress (Rs. in Cr.)			Financial Progress during last three years (Rs. in Cr.)	
				Central Assistance Sanctioned	Central Assistance Released	Central Assistance Utilised	Central Assistance Released	Central Assistance Utilised
340	Kabisurjyanagar	Beneficiary Led Construction for 62 EWS houses at Kabisuryanagar	62	0.93	0.74	0.37	0.74	0.37
341	Kabisurjyanagar	Beneficiary Led Construction for 260 EWS houses at Kabisuryanagar, Odisha	260	3.90	2.78	2.78	2.78	1.39
342	Kabisurjyanagar	BLC Project for Construction of 67 EWS houses at Kabisurya Nagar District., Ganjam, Odisha	67	1.01	0.73	0.71	0.73	0.34
343	Kabisurjyanagar	BLC Project for Construction of 193 EWS Houses at Kabisuryanagar, Distt., Ganjam, Odisha	193	2.90	1.99	0.91	0.91	-
344	Kabisurjyanagar	BLC Project for Construction of 79 EWS Houses at Kabisuryanagar, Distt Ganjam, Odisha	79	1.19	0.43	0.43	-	-
345	Kabisurjyanagar	BLC Project for Construction of 111 EWS Houses at Kabisuryanagar, Distt Ganjam, Odisha	111	1.67	0.61	0.59	-	-
346	Kabisurjyanagar	BLC Project for Construction of 243 EWS houses at Kavisuryanagar, Dist. Ganjam, Odisha.	243	3.65	-	-	-	-
347	Kamakshyanagar	Beneficiary Led Construction for 244 EWS houses at Kamakshyanagar, Odisha	244	3.66	2.68	2.68	2.68	2.34
348	Kamakshyanagar	BLC Project for Construction of 260 EWS Houses at Kamakshyanagar, Distt., Dhenkanal, Odisha	260	3.90	3.05	1.34	1.34	-
349	Kamakshyanagar	BLC Project for Construction of 20 EWS Houses at Kamakshyanagar, Distt Dhenkanal, Odisha	20	0.30	0.05	0.02	-	-
350	Kamakshyanagar	BLC Project for Construction of 200 EWS Houses at Kamakshyanagar, Distt Dhenkanal, Odisha	200	3.00	0.46	0.36	-	-
351	Kamakshyanagar	BLC Project for Construction of 59 EWS Houses at Kamakshyanagar, Distt. Dhenkanal, Odisha	59	0.89	0.29	0.19	-	-
352	Kantabanji	Beneficiary Led Construction for 32 EWS houses at Kantabanji, Odisha	32	0.48	0.31	0.31	0.31	0.27
353	Kantabanji	BLC Project for Construction of 25 EWS Houses at Kantabanji, Distt Bolangir, Odisha	25	0.38	0.28	0.08	0.06	-
354	Kantabanji	BLC Project for Construction of 31 EWS Houses at Kantabanji, Distt Bolangir, Odisha	31	0.47	0.37	0.18	-	-
355	Kantabanji	BLC Project for Construction of 34 EWS houses at Kantabanji, Dist. Bolangir, Odisha.	34	0.51	-	-	-	-
356	Karanjia	Beneficiary Led Construction for 200 EWS houses at Karanjia	200	3.00	1.95	1.97	1.95	1.20
357	Karanjia	Beneficiary Led Construction for 437 EWS houses at Karanjia, Odisha	437	6.56	4.99	4.99	4.99	4.37
358	Karanjia	BLC Project for Construction of 577 EWS Houses at Karanjia, Distt., Mayurbhanj, Odisha	577	8.66	6.85	3.30	3.30	-
359	Karanjia	BLC Project for Construction of 141 EWS Houses at Karanjia, Distt Mayurbhanj, Odisha	141	2.12	1.58	0.12	0.67	-
360	Karanjia	BLC Project for Construction of 80 EWS Houses at Karanjia, Distt. Mayurbhanj, Odisha	80	1.20	0.91	0.44	-	-
361	Kashinagar	Beneficiary Led Construction for 79 EWS houses at Kashinagar, Odisha	79	1.19	0.94	0.94	0.94	0.82
362	Kashinagar	Beneficiary Led Construction for 132 EWS houses at Kashinagar, Odisha	132	1.98	1.57	1.57	1.57	1.38
363	Kashinagar	BLC Project for Construction of 103 EWS Houses at Kashinagar, Distt. Gajapati, Odisha	103	1.55	0.57	0.57	-	-
364	Kashinagar	BLC Project for Construction of 68 EWS houses at Kashinagar, Dist. Gajapati, Odisha.	68	1.02	-	-	-	-
365	Kendrapara	Beneficiary Led Construction for 146 EWS houses at Kendrapara M, Odisha	146	2.19	1.69	0.87	1.69	0.87
366	Kendrapara	Beneficiary Led Construction for 141 EWS houses at Kendrapara, Odisha	141	2.12	1.45	1.45	1.45	1.28
367	Kendrapara	BLC Project for Construction of 92 EWS Houses at Kendrapada, Distt., Kendrapada, Odisha	92	1.38	1.09	0.55	0.55	-

Sr. No.	City	Name of Project	Houses sanctioned for Beneficiaries (Nos.)	Over all Financial Progress (Rs. in Cr.)			Financial Progress during last three years (Rs. in Cr.)	
				Central Assistance Sanctioned	Central Assistance Released	Central Assistance Utilised	Central Assistance Released	Central Assistance Utilised
368	Kendrapara	BLC Project for Construction of 58 EWS Houses at Kendrapara, Distt Kendrapara, Odisha	58	0.87	0.19	0.08	-	-
369	Kendrapara	BLC Project for Construction of 763 EWS Houses at Kendrapara, Distt. Kendrapara, Odisha	763	11.45	4.17	3.52	-	-
370	Keonjhar	Beneficiary Led Construction for 446 Houses at Keonjhar , Odisha	446	6.69	2.05	2.03	2.05	2.03
371	Keonjhar	Beneficiary Led Construction for 222 EWS houses at Keonjhar, Odisha	222	3.33	2.58	2.58	2.58	2.26
372	Keonjhar	BLC Project for Construction of 180 EWS houses at Keonjhar District., Keonjhar, Odisha	180	2.70	1.99	1.94	1.99	0.94
373	Keonjhar	BLC Project for Construction of 40 EWS Houses at Keonjhar, Distt Keonjhar, Odisha	40	0.60	0.24	0.01	0.21	-
374	Keonjhar	BLC Project for Construction of 174 EWS Houses at Keonjhar, Distt. Keonjhar , Odisha	174	2.61	0.99	0.87	-	-
375	Kesinga	Beneficiary Led Construction for 101 EWS houses at Kesinga NAC, Odisha	101	1.52	0.59	0.33	0.59	0.33
376	Kesinga	Beneficiary Led Construction for 409 EWS houses at Kesinga, Odisha	409	6.14	4.58	4.58	4.58	4.01
377	Kesinga	BLC Project for Construction of 19 EWS Houses at Kesinga, Distt Kalahandi, Odisha	19	0.29	0.11	-	0.11	-
378	Kesinga	BLC Project for Construction of 409 EWS Houses at Kesinga, Distt Kalahandi, Odisha	409	6.14	-	-	-	-
379	Kesinga	BLC Project for Construction of 85 EWS Houses at Kesinga, Odisha	85	1.28	0.46	-	-	-
380	Kesinga	BLC Project for Construction of 38 EWS houses at Kesinga , Dist. Kalahandi, Odisha.	38	0.57	-	-	-	-
381	Khalikote	Beneficiary Led Construction for 183 EWS houses at Khalikote, Odisha	183	2.75	1.66	0.79	1.66	0.79
382	Khalikote	Beneficiary Led Construction for 137 EWS houses at Khalikote, Odisha	137	2.06	1.51	1.40	1.51	0.65
383	Khalikote	BLC Project for Construction of 56 EWS houses at Khalikote District., Ganjam, Odisha	56	0.84	0.64	0.65	0.64	0.34
384	Khalikote	BLC Project for Construction of 70 EWS Houses at Khalikote, Distt Ganjam, Odisha	70	1.05	0.82	0.27	0.14	-
385	Khalikote	BLC Project for Construction of 91 EWS Houses at Khalikote, Distt. Ganjam, Odisha	91	1.37	1.07	0.53	-	-
386	Khalikote	BLC Project for Construction of 157 EWS houses at Khalikote , Dist. Ganjam, Odisha.	157	2.36	-	-	-	-
387	Khandapada	Beneficiary Led Construction for 34 EWS houses at Khandapada	34	0.51	0.21	0.20	0.21	0.20
388	Khandapada	Beneficiary Led Construction for 88 EWS houses at Khandapada, Odisha	88	1.32	1.06	1.06	1.06	0.92
389	Khandapada	BLC Project for Construction of 138 EWS Houses at Khandapada, Distt., Nayagarh, Odisha	138	2.07	1.66	0.83	0.83	-
390	Khandapada	BLC Project for Construction of 21 EWS houses at Khandapada , Dist. Nayagarh, Odisha.	21	0.32	-	-	-	-
391	Khariar	Beneficiary Led Construction for 21 EWS houses at Khariar, Odisha	21	0.32	0.24	0.24	0.24	0.21
392	Khariar	Beneficiary Led Construction for 589 EWS houses at Khariar, Odisha	589	8.84	6.88	6.88	6.88	6.02
393	Khariar	BLC Project for Construction of 674 EWS Houses at Khariar, Distt Nuapada, Odisha	674	10.11	3.93	3.18	-	-
394	Khariar	BLC Project for Construction of 141 EWS Houses at Khariar, Distt. Nuapada, Odisha	141	2.12	0.72	-	-	-
395	Khariar	BLC Project for Construction of 445 EWS houses at Khariar , Dist. Nuapada, Odisha.	445	6.68	-	-	-	-

Sr. No.	City	Name of Project	Houses sanctioned for Beneficiaries (Nos.)	Over all Financial Progress (Rs. in Cr.)			Financial Progress during last three years (Rs. in Cr.)	
				Central Assistance Sanctioned	Central Assistance Released	Central Assistance Utilised	Central Assistance Released	Central Assistance Utilised
396	Khariar Road	Beneficiary Led Construction for 73 EWS houses at Khariar Road, Odisha	73	1.10	0.88	0.88	0.88	0.77
397	Khariar Road	BLC Project for Construction of 96 EWS Houses at Khariar Road, Distt Nuapada, Odisha	96	1.44	0.56	0.01	0.55	-
398	Khariar Road	BLC Project for Construction of 435 EWS Houses at Khariar Road, Distt Nuapada, Odisha	435	6.53	2.38	1.12	0.78	-
399	Khariar Road	BLC Project for Construction of 65 EWS houses at Khariar Road , Dist. Nuapada, Odisha.	65	0.98	-	-	-	-
400	Khariar Road	BLC Project for Construction of 88 EWS houses at Khariar Road , Dist. Nuapada, Odisha.	88	1.32	-	-	-	-
401	Khordha	Affordable Housing in partnership at Gurujanga, Khurda	600	9.00	3.60	-	3.60	-
402	Khordha	Beneficiary Led Construction for 28 EWS houses at Khurda, Odisha	28	0.42	0.17	0.09	0.17	0.09
403	Khordha	Beneficiary Led Construction for 116 EWS houses at Khordha, Odisha	116	1.74	0.36	0.36	0.36	0.32
404	Khordha	BLC Project for Construction of 127 EWS Houses at Khurda, Distt Khurda, Odisha	127	1.91	0.57	0.17	0.19	-
405	Khordha	BLC Project for Construction of 445 EWS Houses at Khordha, Odisha	445	6.68	1.90	-	-	-
406	Khordha	BLC Project for Construction of 291 EWS houses at Khordha, Dist. Khordha, Odisha.	291	4.37	-	-	-	-
407	Kochinda	Beneficiary Led Construction for 75 EWS houses at Kochinda, Odisha	75	1.13	0.64	0.30	0.64	0.30
408	Kochinda	Beneficiary Led Construction for 90 EWS houses at Kochinda, Odisha	90	1.35	1.04	1.04	1.04	0.91
409	Kochinda	BLC Project for Construction of 164 EWS Houses at Kuchinda, Distt., Sambalpur, Odisha	164	2.46	1.94	0.96	0.96	-
410	Kochinda	BLC Project for Construction of 60 EWS Houses at Kuchinda, Distt Sambalpur, Odisha	60	0.90	0.36	0.20	0.01	-
411	Kochinda	BLC Project for Construction of 62 EWS Houses at Kochinda, Odisha	62	0.93	0.35	-	-	-
412	Kochinda	BLC Project for Construction of 20 EWS houses at Kuchinda , Dist. Sambalpur , Odisha.	20	0.30	-	-	-	-
413	Kodala	Beneficiary Led Construction for 184 EWS houses at Kodala, Odisha	184	2.76	2.12	2.17	2.12	1.10
414	Kodala	BLC Project for Construction of 322 EWS Houses at Kodala, Distt., Ganjam, Odisha	322	4.83	3.86	1.63	1.63	-
415	Kodala	BLC Project for Construction of 16 EWS Houses at KODALA, Distt Ganjam, Odisha	16	0.24	0.10	-	0.09	-
416	Kodala	BLC Project for Construction of 103 EWS Houses at Kodala, Distt Ganjam, Odisha	103	1.55	0.62	0.04	0.56	-
417	Kodala	BLC Project for Construction of 160 EWS Houses at Kodala, Odisha	160	2.40	0.92	-	-	-
418	Kodala	BLC Project for Construction of 217 EWS houses at Kodala, Dist. Ganjam , Odisha.	217	3.26	-	-	-	-
419	Konark	Beneficiary Led Construction for 200 EWS houses at Konark, Odisha	200	3.00	2.36	2.36	2.36	2.07
420	Konark	BLC Project for Construction of 329 EWS houses at Konark District., Puri, Odisha	329	4.94	1.41	1.41	1.41	1.41
421	Konark	BLC Project for Construction of 134 EWS Houses at Konark, Distt., Puri, Odisha	134	2.01	1.61	0.69	0.69	-
422	Konark	BLC Project for Construction of 30 EWS Houses at Konark, Distt. Puri, Odisha	30	0.45	0.18	0.18	-	-
423	Koraput	Beneficiary Led Construction for 18 EWS houses at Koraput, Odisha	18	0.27	0.20	0.20	0.20	0.18
424	Koraput	Beneficiary Led Construction for 102 EWS houses at Koraput, Odisha	102	1.53	1.06	1.06	1.06	0.92
425	Koraput	BLC Project for Construction of 58 EWS Houses at Koraput, Distt., Koraput, Odisha	58	0.87	0.67	0.33	0.33	-

Sr. No.	City	Name of Project	Houses sanctioned for Beneficiaries (Nos.)	Over all Financial Progress (Rs. in Cr.)			Financial Progress during last three years (Rs. in Cr.)	
				Central Assistance Sanctioned	Central Assistance Released	Central Assistance Utilised	Central Assistance Released	Central Assistance Utilised
426	Koraput	BLC Project for Construction of 24 EWS Houses at Koraput, Distt Koraput, Odisha	24	0.36	0.28	0.01	0.13	-
427	Koraput	BLC Project for Construction of 26 EWS Houses at Koraput, Distt. Koraput, Odisha	26	0.39	0.30	0.14	-	-
428	Koraput	BLC Project for Construction of 198 EWS houses at Koraput, Dist. Koraput, Odisha.	198	2.97	-	-	-	-
429	Kotpad	Beneficiary Led Construction for 17 EWS houses at Kotpad, Odisha	17	0.26	0.19	0.19	0.19	0.17
430	Kotpad	Beneficiary Led Construction for 192 EWS houses at Kotpad, Odisha	192	2.88	2.27	2.27	2.27	1.98
431	Kotpad	BLC Project for Construction of 391 EWS houses at Kotpad District., Koraput, Odisha	391	5.87	4.63	4.65	4.63	2.33
432	Kotpad	BLC Project for Construction of 71 EWS Houses at Kotpad, Distt., Koraput, Odisha	71	1.07	0.73	0.41	0.41	-
433	Kotpad	BLC Project for Construction of 153 EWS Houses at Kotpad, Distt Koraput, Odisha	153	2.30	1.69	0.18	0.66	-
434	Kotpad	BLC Project for Construction of 75 EWS Houses at Kotpad, Distt. Koraput, Odisha	75	1.13	0.40	0.38	-	-
435	Kotpad	BLC Project for Construction of 619 EWS Houses at Kotpad, Odisha	619	9.29	3.53	-	-	-
436	Kotpad	BLC Project for Construction of 41 EWS houses at Kotpad , Dist. Koraput, Odisha.	41	0.62	-	-	-	-
437	Malkangiri	Beneficiary Led Construction for 205 Houses at Malkangiri, Odisha	205	3.08	0.94	1.23	0.94	1.23
438	Malkangiri	Beneficiary Led Construction for 107 EWS houses at Malkangiri, Odisha	107	1.61	1.24	1.24	1.24	1.08
439	Malkangiri	BLC Project for Construction of 93 EWS Houses at Malkangiri, Distt Malkangiri, Odisha	93	1.40	0.53	0.54	0.01	-
440	Malkangiri	BLC Project for Construction of 54 EWS Houses at Malkangiri, Distt. Malkangiri, Odisha	54	0.81	0.29	0.24	-	-
441	Malkangiri	BLC Project for Construction of 52 EWS houses at Malkangiri, Dist. Malkangiri , Odisha.	52	0.78	-	-	-	-
442	Nabarangapur	Beneficiary Led Construction for 230 EWS houses at Nabarangapur	230	3.45	1.97	2.07	1.97	1.38
443	Nabarangapur	Beneficiary Led Construction for 169 EWS houses at Nabarangapur, Odisha	169	2.54	1.79	1.74	1.79	0.85
444	Nabarangapur	Beneficiary Led Construction for 234 EWS houses at Nabarangapur, Odisha	234	3.51	2.64	2.32	2.64	1.00
445	Nabarangapur	BLC Project for Construction of 78 EWS Houses at Nabarangapur, Distt., Nabarangapur, Odisha	78	1.17	0.44	0.37	0.37	-
446	Nabarangapur	BLC Project for Construction of 143 EWS Houses at Nabarangpur, Distt. Nabarangpur, Odisha	143	2.15	0.81	0.71	-	-
447	Nabarangapur	BLC Project for Construction of 129 EWS Houses at Nabarangapur, Odisha	129	1.94	0.70	-	-	-
448	Nabarangapur	BLC Project for Construction of 441 EWS Houses at Nabarangapur, Odisha	441	6.62	2.41	-	-	-
449	Nabarangapur	BLC Project for Construction of 34 EWS houses at Nabarangpur , Dist. Nawardangpur , Odisha.	34	0.51	-	-	-	-
450	Nayagarh	Beneficiary Led Construction for 8 EWS houses at Nayagarh	8	0.12	0.05	0.05	0.05	0.05
451	Nayagarh	Beneficiary Led Construction for 53 EWS houses at Nayagarh, Odisha	53	0.80	0.64	0.64	0.64	0.56
452	Nayagarh	BLC Project for Construction of 90 EWS Houses at Nayagarh, Distt., Nayagarh, Odisha	90	1.35	1.06	0.53	0.53	-
453	Nayagarh	BLC Project for Construction of 216 EWS Houses at Nayagarh, Odisha	216	3.24	1.26	-	-	-
454	Nilgiri	Beneficiary Led Construction for 184 EWS houses at Nilgiri NAC, Odisha	184	2.76	1.54	0.74	1.54	0.74

Sr. No.	City	Name of Project	Houses sanctioned for Beneficiaries (Nos.)	Over all Financial Progress (Rs. in Cr.)			Financial Progress during last three years (Rs. in Cr.)	
				Central Assistance Sanctioned	Central Assistance Released	Central Assistance Utilised	Central Assistance Released	Central Assistance Utilised
455	Nilagiri	Beneficiary Led Construction for 340 EWS houses at Nilagiri, Odisha	340	5.10	2.99	2.99	2.99	2.61
456	Nilagiri	BLC Project for Construction of 198 EWS Houses at Nilgiri, Distt., Balasore, Odisha	198	2.97	1.17	1.17	1.17	-
457	Nilagiri	BLC Project for Construction of 168 EWS Houses at Nilgiri, Distt Balasore, Odisha	168	2.52	0.93	0.85	0.08	-
458	Nilagiri	BLC Project for Construction of 38 EWS Houses at Nilagiri, Odisha	38	0.57	0.22	-	-	-
459	Nilagiri	BLC Project for Construction of 69 EWS Houses at Nilagiri, Odisha	69	1.04	0.41	-	-	-
460	Nilagiri	BLC Project for Construction of 62 EWS houses at Nilagiri , Dist. Balasore , Odisha.	62	0.93	-	-	-	-
461	Nimapada	Beneficiary Led Construction for 20 EWS houses at Nimapada, Odisha	20	0.30	0.24	0.24	0.24	0.21
462	Nimapada	BLC Project for Construction of 57 EWS Houses at Nimapara, Distt., Puri, Odisha	57	0.86	0.67	0.29	0.29	-
463	Nuapara	Beneficiary Led Construction for 173 EWS houses at Nuapara, Odisha	173	2.60	2.08	2.08	2.08	1.82
464	Nuapara	BLC Project for Construction of 162 EWS Houses at Nuapada, Distt Nuapada, Odisha	162	2.43	0.96	0.01	0.94	-
465	Nuapara	BLC Project for Construction of 710 EWS Houses at Nuapada, Distt Nuapada, Odisha	710	10.65	3.79	1.58	0.31	-
466	Odagaon	BLC Project for Construction of 189 EWS Houses at Odagaon, Distt., Nayagarh, Odisha	189	2.84	2.22	1.12	1.12	-
467	Odgaon	BLC Project for Construction of 70 EWS houses at Odogaon , Dist. Nayagarh, Odisha.	70	1.05	-	-	-	-
468	Padmapur	Beneficiary Led Construction for 192 EWS houses at Padmapur, Odisha	192	2.88	1.69	1.69	1.69	1.48
469	Padmapur	BLC Project for Construction of 116 EWS Houses at Padmanagar, Distt Bargarh, Odisha	116	1.74	0.68	0.67	-	-
470	Padmapur	BLC Project for Construction of 87 EWS Houses at Padampur, Distt. Bargarh, Odisha	87	1.31	0.44	0.40	-	-
471	Padmapur	BLC Project for Construction of 38 EWS Houses at Padmapur, Odisha	38	0.57	0.22	-	-	-
472	Padmapur	BLC Project for Construction of 35 EWS houses at Padampur , Dist. Baragarh, Odisha.	35	0.53	-	-	-	-
473	Padmapur	BLC Project for Construction of 64 EWS houses at Padampur , Dist. Baragarh, Odisha.	64	0.96	-	-	-	-
474	Paradip	Beneficiary Led Construction for 459 Houses at Paradeep, Odisha	459	6.89	2.11	0.91	2.11	0.91
475	Paradip	Beneficiary Led Construction for 14 EWS houses at Paradip, Odisha	14	0.21	0.16	0.16	0.16	0.14
476	Paralakhemundi	Beneficiary Led Construction for 187 Houses at Paralakhemundi, Odisha	187	2.81	0.86	1.12	0.86	1.12
477	Paralakhemundi	Beneficiary Led Construction for 339 EWS houses at Paralakhemundi, Odisha	339	5.09	3.76	3.76	3.76	3.29
478	Paralakhemundi	BLC Project for Construction of 70 EWS Houses at Paralakhemundi, Distt. Gajapati, Odisha	70	1.05	0.40	0.40	-	-
479	Paralakhemundi	BLC Project for Construction of 171 EWS houses at Parlekhamundi , Dist. Gajapati , Odisha.	171	2.57	-	-	-	-
480	Patnagarh	Beneficiary Led Construction for 41 EWS houses at Patnagarh, Odisha	41	0.62	0.49	0.49	0.49	0.43
481	Patnagarh	BLC Project for Construction of 51 EWS houses at Patnagarh District., Balangir, Odisha	51	0.77	0.61	0.61	0.61	0.31
482	Patnagarh	BLC Project for Construction of 51 EWS Houses at Patnagarh, Distt Bolangir, Odisha	51	0.77	0.30	0.01	0.29	-
483	Patnagarh	BLC Project for Construction of 32 EWS houses at Patnagarh , Dist. Bolangir , Odisha.	32	0.48	-	-	-	-
484	Pattamundai	Beneficiary Led Construction for 263 Houses at Pattamundai, Odisha	263	3.95	1.21	1.50	1.21	1.50

Sr. No.	City	Name of Project	Houses sanctioned for Beneficiaries (Nos.)	Over all Financial Progress (Rs. in Cr.)			Financial Progress during last three years (Rs. in Cr.)	
				Central Assistance Sanctioned	Central Assistance Released	Central Assistance Utilised	Central Assistance Released	Central Assistance Utilised
485	Pattamundai	BLC Project for Construction of 811 EWS houses at Pattamundai District., Kendrapara, Odisha	811	12.17	9.72	8.77	9.72	3.91
486	Pattamundai	BLC Project for Construction of 25 EWS Houses at Pattamundai, Distt Kendrapara, Odisha	25	0.38	0.13	-	0.13	-
487	Pattamundai	BLC Project for Construction of 1753 EWS Houses at Pattamundai, Distt. Kendrapara, Odisha	1,753	26.30	9.25	7.30	-	-
488	Phulabani	Beneficiary Led Construction for 637 Houses at Phulabani, Odisha	637	9.56	2.93	3.82	2.93	3.82
489	Phulabani	Beneficiary Led Construction for 144 EWS houses at Phulabani, Odisha	144	2.16	1.73	1.73	1.73	1.51
490	Phulabani	BLC Project for Construction of 116 EWS Houses at Phulbani, Distt., Kandhamal, Odisha	116	1.74	1.32	0.66	0.66	-
491	Phulabani	BLC Project for Construction of 178 EWS Houses at Phulbani, Distt Kandhamal, Odisha	178	2.67	1.94	0.19	0.75	-
492	Pipili	Beneficiary Led Construction for 29 EWS houses at Pipili, Odisha	29	0.44	0.35	0.35	0.35	0.30
493	Pipili	BLC Project for Construction of 436 EWS houses at Pipili District., Puri, Odisha	436	6.54	5.11	4.99	5.11	2.43
494	Pipili	BLC Project for Construction of 326 EWS Houses at Pipili, Distt. Puri, Odisha	326	4.89	3.61	1.75	-	-
495	Polasara	Beneficiary Led Construction for 33 EWS houses at Polasara	33	0.50	0.37	0.31	0.37	0.20
496	Polasara	Beneficiary Led Construction for 354 EWS houses at Polasara, Odisha	354	5.31	4.07	4.07	4.07	3.56
497	Polasara	Beneficiary Led Construction for 295 EWS houses at Polosara, Odisha	295	4.43	3.22	3.25	3.22	1.64
498	Polasara	BLC Project for Construction of 284 EWS houses at Polasara District., Ganjam, Odisha	284	4.26	3.13	3.10	3.13	1.53
499	Polasara	BLC Project for Construction of 403 EWS Houses at Polsara, Distt. Ganjam, Odisha	403	6.05	2.35	2.29	-	-
500	Puri	Beneficiary Led Construction for 379 Houses at Puri, Odisha	379	5.69	1.74	2.27	1.74	2.27
501	Puri	Beneficiary Led Construction for 276 EWS houses at Puri, Odisha	276	4.14	3.00	3.00	3.00	2.63
502	Puri	BLC Project for Construction of 212 EWS Houses at Puri, Distt Puri, Odisha	212	3.18	2.39	0.16	1.02	-
503	Puri	BLC Project for Construction of 1445 EWS Houses at PURI, Distt PURI, Odisha	1,445	21.68	6.70	2.12	0.08	-
504	Purusottampur	Beneficiary Led Construction for 226 EWS houses at Purusottampur	226	3.39	1.62	2.02	1.62	1.36
505	Purusottampur	Beneficiary Led Construction for 261 EWS houses at Purushottampur, Odisha	261	3.92	2.93	2.94	2.93	1.48
506	Purusottampur	BLC Project for Construction of 23 EWS Houses at Purushottampur, Distt Ganjam, Odisha	23	0.35	0.13	0.02	0.08	-
507	Purusottampur	BLC Project for Construction of 67 EWS Houses at Purushottampur, Distt Ganjam, Odisha	67	1.01	0.32	0.01	-	-
508	Purusottampur	BLC Project for Construction of 216 EWS Houses at Purusottampur, Odisha	216	3.24	1.15	-	-	-
509	Purusottampur	BLC Project for Construction of 63 EWS houses at Purusottampur, Dist. Ganjam, Odisha.	63	0.95	-	-	-	-
510	Rairangpur	Beneficiary Led Construction for 250 Houses at Rairangpur, Odisha	250	3.75	1.15	1.50	1.15	1.50
511	Rairangpur	Beneficiary Led Construction for 40 EWS houses at Rairangpur, Odisha	40	0.60	0.47	0.47	0.47	0.41
512	Rairangpur	BLC Project for Construction of 344 EWS Houses at Rairangpur, Distt., Mayurbhanj, Odisha	344	5.16	4.07	2.03	2.03	-
513	Rairangpur	BLC Project for Construction of 285 EWS Houses at Rairangpur, Distt Mayurbhanj, Odisha	285	4.28	2.94	0.59	0.62	-

Sr. No.	City	Name of Project	Houses sanctioned for Beneficiaries (Nos.)	Over all Financial Progress (Rs. in Cr.)			Financial Progress during last three years (Rs. in Cr.)	
				Central Assistance Sanctioned	Central Assistance Released	Central Assistance Utilised	Central Assistance Released	Central Assistance Utilised
514	Rairangpur	BLC Project for Construction of 172 EWS Houses at Rairangpur, Distt. Mayurbhanj, Odisha	172	2.58	0.89	0.76	-	-
515	Rajagangapur	Beneficiary Led Construction for 327 Houses at Rajagangapur, Odisha	327	4.91	1.51	1.07	1.51	1.07
516	Rajagangapur	Beneficiary Led Construction for 744 EWS houses at Rajagangapur, Odisha	744	11.16	7.63	7.63	7.63	6.68
517	Rajagangapur	BLC Project for Construction of 116 EWS Houses at Rajgongpur, Distt Sundargarh, Odisha	116	1.74	0.65	0.64	-	-
518	Rajagangapur	BLC Project for Construction of 260 EWS Houses at Rajgongpur, Distt Sundargarh, Odisha	260	3.90	1.34	0.59	-	-
519	Rajagangapur	BLC Project for Construction of 87 EWS houses at Rajgongpur, Dist. Sundergarh, Odisha.	87	1.31	-	-	-	-
520	Rambha	Beneficiary Led Construction for 110 EWS houses at Rambha	110	1.65	1.02	1.30	1.02	0.66
521	Rambha	Beneficiary Led Construction for 210 EWS houses at Rambha, Odisha	210	3.15	2.39	2.39	2.39	1.19
522	Rambha	BLC Project for Construction of 12 EWS Houses at Rambha, Distt Ganjam, Odisha	12	0.18	0.04	0.02	0.05	-
523	Rambha	BLC Project for Construction of 15 EWS Houses at RAMBHA, Distt Ganjam, Odisha	15	0.23	0.08	0.05	0.03	-
524	Rambha	BLC Project for Construction of 77 EWS Houses at Rambha, Distt Ganjam, Odisha	77	1.16	0.46	0.06	0.38	-
525	Rambha	BLC Project for Construction of 84 EWS Houses at Rambha, Odisha	84	1.26	0.46	-	-	-
526	Rambha	BLC Project for Construction of 24 EWS houses at Rambha, Dist. Ganjam, Odisha.	24	0.36	-	-	-	-
527	Ranapur	Beneficiary Led Construction for 196 EWS houses at Ranpur	196	2.94	2.03	1.48	2.03	1.18
528	Ranapur	Beneficiary Led Construction for 293 EWS houses at Ranpur, Odisha	293	4.40	3.42	3.30	3.42	1.59
529	Ranapur	BLC Project for Construction of 310 EWS Houses at Ranpur, Distt., Nayagarh, Odisha	310	4.65	3.60	-	-	-
530	Raurkela	AHP Project for construction of 500 EWS houses at CHEND, Rourkela on PPP Mode, Odisha.	500	7.50	-	-	-	-
531	Raurkela	Beneficiary Led Construction for 287 Houses at Rourkela, Odisha	287	4.31	1.32	1.72	1.32	1.72
532	Raurkela	Beneficiary Led Construction for 277 EWS houses at Raurkela, Odisha	277	4.16	3.32	3.32	3.32	2.91
533	Raurkela	BLC Project for Construction of 65 EWS Houses at Rourkela, Distt Sundargarh, Odisha	65	0.98	0.37	0.20	0.14	-
534	Raurkela	BLC Project for Construction of 53 EWS Houses at RMC, Distt. Sundergarh, Odisha	53	0.80	0.26	0.30	-	-
535	Raurkela	BLC Project for Construction of 351 EWS Houses at RMC, Distt. Sundergarh, Odisha	351	5.27	2.06	1.88	-	-
536	Rayagada	Beneficiary Led Construction for 600 Houses at Rayagada, Odisha	600	9.00	2.76	3.60	2.76	3.60
537	Rayagada	Beneficiary Led Construction for 164 EWS houses at Rayagada, Odisha	164	2.46	1.85	1.79	1.85	0.86
538	Rayagada	BLC Project for Construction of 266 EWS Houses at Rayagada, Distt Rayagada, Odisha	266	3.99	1.06	0.10	0.91	-
539	Rayagada	BLC Project for Construction of 84 EWS Houses at Rayagada, Odisha	84	1.26	0.26	-	-	-
540	Rayagada	BLC Project for Construction of 118 EWS houses at Rayagada, Dist. Rayagada, Odisha.	118	1.77	-	-	-	-
541	Redhakhhol	Beneficiary Led Construction for 107 EWS houses at Redhakhhol	107	1.61	0.79	1.14	0.79	0.64
542	Redhakhhol	Beneficiary Led Construction for 150 EWS houses at Redhakhhol, Odisha	150	2.25	1.78	1.40	1.78	0.51
543	Redhakhhol	BLC Project for Construction of 129 EWS Houses at Redhakhhol, Distt., Sambalpur, Odisha	129	1.94	1.54	0.77	0.77	-

Sr. No.	City	Name of Project	Houses sanctioned for Beneficiaries (Nos.)	Over all Financial Progress (Rs. in Cr.)			Financial Progress during last three years (Rs. in Cr.)	
				Central Assistance Sanctioned	Central Assistance Released	Central Assistance Utilised	Central Assistance Released	Central Assistance Utilised
544	Redhakhol	BLC Project for Construction of 171 EWS Houses at Redhakhol, Distt Sambalpur, Odisha	171	2.57	0.97	0.44	0.49	-
545	Redhakhol	BLC Project for Construction of 239 EWS Houses at Redhakhol, Distt. Sambalpur, Odisha	239	3.59	1.20	1.11	-	-
546	Redhakhol	BLC Project for Construction of 133 EWS Houses at Redhakhol, Odisha	133	2.00	0.54	-	-	-
547	Redhakhol	BLC Project for Construction of 109 EWS houses at Redakhol , Dist. Sambalpur, Odisha.	109	1.64	-	-	-	-
548	Rourkela	In-situ Slum Rehabilitation Project for 4800 DUs at Rourkela (Madhusudanpalli Slum).	4,800	48.00	-	-	-	-
549	Sambalpur	Beneficiary Led Construction for 500 Houses at Sambalpur, Odisha	500	7.50	2.30	3.00	2.30	3.00
550	Sambalpur	Beneficiary Led Construction for 335 EWS houses at Sambalpur, Odisha	335	5.03	3.98	3.98	3.98	3.49
551	Sambalpur	BLC Project for Construction of 1250 EWS Houses at Sambalpur, Distt., Sambalpur, Odisha	1,250	18.75	12.47	4.75	4.75	-
552	Sambalpur	BLC Project for Construction of 790 EWS Houses at Sambalpur, Distt Sambalpur, Odisha	790	11.85	2.85	1.56	-	-
553	Sambalpur	BLC Project for Construction of 940 EWS Houses at SMC, Distt. Sambalpur, Odisha	940	14.10	1.52	-	-	-
554	Sonapur	Beneficiary Led Construction for 69 EWS houses at Sonapur, Odisha	69	1.04	0.85	0.41	0.85	0.41
555	Sonapur	Beneficiary Led Construction for 187 EWS houses at Sonapur, Odisha	187	2.81	2.24	2.24	2.24	1.96
556	Sonapur	BLC Project for Construction of 261 EWS Houses at Sonpur, Distt Subarnapur, Odisha	261	3.92	1.48	1.40	-	-
557	Sonapur	BLC Project for Construction of 238 EWS Houses at Sonapur, Odisha	238	3.57	1.16	-	-	-
558	Sonapur	BLC Project for Construction of 151 EWS houses at Sonapur, Dist. Subarnapur, Odisha.	151	2.27	-	-	-	-
559	Soro	Beneficiary Led Construction for 256 Houses at Soro, Odisha	256	3.84	1.18	1.54	1.18	1.54
560	Soro	Beneficiary Led Construction for 274 EWS houses at Soro, Odisha	274	4.11	3.25	3.25	3.25	2.85
561	Soro	BLC Project for Construction of 219 EWS Houses at Soro, Distt Balasore, Odisha	219	3.29	1.26	1.26	-	-
562	Soro	BLC Project for Construction of 118 EWS houses at Soro, Dist. Balasore , Odisha.	118	1.77	-	-	-	-
563	Sunabeda	Beneficiary Led Construction for 356 Houses at Sunabeda, Odisha	356	5.34	1.64	2.13	1.64	2.13
564	Sunabeda	Beneficiary Led Construction for 450 Houses at Sunabeda, Odisha	450	6.75	2.07	2.70	2.07	2.70
565	Sunabeda	Beneficiary Led Construction for 232 EWS houses at Sunabeda, Odisha	232	3.48	1.27	1.27	1.27	1.11
566	Sunabeda	BLC Project for Construction of 327 EWS Houses at Sunabeda, Distt., Koraput, Odisha	327	4.91	1.95	1.96	1.96	-
567	Sunabeda	BLC Project for Construction of 75 EWS Houses at Sunabeda, Distt. Koraput, Odisha	75	1.13	0.44	0.41	-	-
568	Sunabeda	BLC Project for Construction of 370 EWS Houses at Sunabeda, Odisha	370	5.55	1.84	-	-	-
569	Sunabeda	BLC Project for Construction of 180 EWS houses at Sunabeda, Dist. Koraput, Odisha.	180	2.70	-	-	-	-
570	Sundargarh	Beneficiary Led Construction for 650 Houses at Sundargarh , Odisha	650	9.75	2.99	3.90	2.99	3.90
571	Sundargarh	Beneficiary Led Construction for 468 EWS houses at Sundargarh, Odisha	468	7.02	3.95	3.95	3.95	3.45
572	Sundargarh	BLC Project for Construction of 119 EWS Houses at Sundargarh, Distt Sundargarh, Odisha	119	1.79	1.42	0.06	0.60	-
573	Sundargarh	BLC Project for Construction of 340 EWS Houses at Sundargarh, Distt Sundargarh, Odisha	340	5.10	3.32	1.09	0.28	-

Sr. No.	City	Name of Project	Houses sanctioned for Beneficiaries (Nos.)	Over all Financial Progress (Rs. in Cr.)			Financial Progress during last three years (Rs. in Cr.)	
				Central Assistance Sanctioned	Central Assistance Released	Central Assistance Utilised	Central Assistance Released	Central Assistance Utilised
574	Sundargarh	BLC Project for Construction of 80 EWS Houses at Sundergarh, Distt. Sundergarh, Odisha	80	1.20	0.48	0.41	-	-
575	Sundargarh	BLC Project for Construction of 362 EWS Houses at Sundargarh, Odisha	362	5.43	1.26	-	-	-
576	Sundargarh	BLC Project for Construction of 95 EWS houses at Sundergarh, Distt. Sundergarh, Odisha.	95	1.43	-	-	-	-
577	Surada	Beneficiary Led Construction for 93 EWS houses at Surada	93	1.40	0.61	0.56	0.61	0.56
578	Surada	Beneficiary Led Construction for 152 EWS houses at Suroda, Odisha	152	2.28	1.74	1.78	1.74	0.91
579	Surada	BLC Project for Construction of 60 EWS Houses at Soroda, Distt., Ganjam, Odisha	60	0.90	0.35	0.35	0.35	-
580	Surada	BLC Project for Construction of 51 EWS Houses at SORADA, Distt Ganjam, Odisha	51	0.77	0.26	0.23	-	-
581	Surada	BLC Project for Construction of 71 EWS Houses at Surada, Distt Ganjam, Odisha	71	1.07	0.38	0.01	-	-
582	Surada	BLC Project for Construction of 66 EWS Houses at Surada, Distt. Ganjam, Odisha	66	0.99	0.29	0.29	-	-
583	Surada	BLC Project for Construction of 27 EWS houses at Soroda, Dist. Ganjam, Odisha.	27	0.41	-	-	-	-
584	Talcher	Beneficiary Led Construction for 645 Houses at Talcher, Odisha	645	9.68	2.97	3.87	2.97	3.87
585	Talcher	Beneficiary Led Construction for 332 EWS houses at Talcher, Odisha	332	4.98	3.95	3.95	3.95	3.45
586	Talcher	BLC Project for Construction of 393 EWS Houses at Talcher, Distt. Angul, Odisha	393	5.90	2.29	2.29	-	-
587	Talcher	BLC Project for Construction of 69 EWS Houses at Talcher, Odisha	69	1.04	0.34	-	-	-
588	Tarbha	Beneficiary Led Construction for 100 EWS houses at Tarbha NAC, Odisha	100	1.50	1.17	0.58	1.17	0.58
589	Tarbha	Beneficiary Led Construction for 276 EWS houses at Tarbha, Odisha	276	4.14	3.19	3.21	3.19	1.61
590	Tarbha	BLC Project for Construction of 302 EWS Houses at Tarbha, Distt Subarnapur, Odisha	302	4.53	1.73	1.67	-	-
591	Tarbha	BLC Project for Construction of 35 EWS Houses at Tarbha, Odisha	35	0.53	0.16	-	-	-
592	Titlagarh	Beneficiary Led Construction for 87 Houses at Titlagarh, Odisha	87	1.31	0.40	0.35	0.40	0.35
593	Titlagarh	BLC Project for Construction of 76 EWS houses at Titlagarh District., Balangir, Odisha	76	1.14	0.85	0.82	0.85	0.40
594	Titlagarh	BLC Project for Construction of 81 EWS Houses at Titlagarh, Distt. Bolangir, Odisha	81	1.22	0.96	0.48	-	-
595	Tushura	Beneficiary Led Construction for 47 EWS houses at Tushura, Odisha	47	0.71	0.51	0.28	0.51	0.28
596	Tushura	Beneficiary Led Construction for 193 EWS houses at Tushura, Odisha	193	2.90	2.21	2.26	2.21	1.16
597	Tushura	BLC Project for Construction of 30 EWS Houses at Tusura, Distt Bolangir, Odisha	30	0.45	0.36	0.01	0.17	-
598	Tushura	BLC Project for Construction of 300 EWS Houses at Tusura, Distt. Bolangir, Odisha	300	4.50	3.49	1.79	-	-
599	Tushura	BLC Project for Construction of 23 EWS Houses at Tushura, Odisha	23	0.35	0.13	-	-	-
600	Udala	Beneficiary Led Construction for 150 EWS houses at Udala	150	2.25	1.68	1.35	1.68	0.90
601	Udala	Beneficiary Led Construction for 135 EWS houses at Udala, Odisha	135	2.03	1.61	1.61	1.61	1.41
602	Udala	BLC Project for Construction of 301 EWS houses at Udala District., Mayurbhanj, Odisha	301	4.52	3.56	3.43	3.56	1.65
603	Udala	BLC Project for Construction of 158 EWS Houses at Udala, Distt., Mayurbhanj, Odisha	158	2.37	1.76	0.83	0.83	-
604	Udala	BLC Project for Construction of 63 EWS Houses at Udala, Distt Mayurbhanj, Odisha	63	0.95	0.71	0.04	0.30	-

Sr. No.	City	Name of Project	Houses sanctioned for Beneficiaries (Nos.)	Over all Financial Progress (Rs. in Cr.)			Financial Progress during last three years (Rs. in Cr.)	
				Central Assistance Sanctioned	Central Assistance Released	Central Assistance Utilised	Central Assistance Released	Central Assistance Utilised
605	Udala	BLC Project for Construction of 35 EWS Houses at Udala, Distt. Mayurbhanj, Odisha	35	0.53	0.31	0.16	-	-
606	Udala	BLC Project for Construction of 30 EWS houses at Udala, Dist. Mayurbhanja, Odisha.	30	0.45	-	-	-	-
607	Umarkote	Beneficiary Led Construction for 391 Houses at Umerkote, Odisha	391	5.87	1.80	2.35	1.80	2.35
608	Umarkote	Beneficiary Led Construction for 192 EWS houses at Umerkote, Odisha	192	2.88	1.73	1.73	1.73	1.51
609	Umarkote	BLC Project for Construction of 41 EWS Houses at Umerkote, Distt. Nabarangpur, Odisha	41	0.62	0.23	0.23	-	-
610	Umarkote	BLC Project for Construction of 107 EWS Houses at Umerkote, Distt. Nabarangpur, Odisha	107	1.61	0.60	0.60	-	-
611	Umarkote	BLC Project for Construction of 77 EWS houses at Umerkote, Dist. Nawarangpur, Odisha.	77	1.16	-	-	-	-
612	Vyasanagar	Beneficiary Led Construction for 1099 Houses at Vyasangar, Odisha	1,099	16.49	5.06	4.01	5.06	4.01
613	Vyasanagar	Beneficiary Led Construction for 12 EWS houses at Vyasangar, Odisha	12	0.18	0.14	0.14	0.14	0.07
614	Vyasanagar	BLC Project for Construction of 19 EWS Houses at Vyasanagar, Distt Jajpur, Odisha	19	0.29	0.20	0.02	0.08	-
615	Vyasanagar	BLC Project for Construction of 35 EWS Houses at Vyasagar, Distt. Jajpur, Odisha	35	0.53	0.36	0.18	-	-
616	Vyasanagar	BLC Project for Construction of 36 EWS houses at Vyasanagar, Dist. Jajpur, Odisha.	36	0.54	-	-	-	-
Total			1,50,384	2,340.90	1,048.90	720.92	640.21	447.38