

**GOVERNMENT OF INDIA
MINISTRY OF YOUTH AFFAIRS & SPORTS
(DEPARTMENT OF SPORTS)**

**LOK SABHA
UNSTARRED QUESTION NO. †759
TO BE ANSWERED ON 06.02.2020**

Sports Infrastructure in Rajasthan

†759. SHRIMATI RANJEETA KOLI:

Will the Minister of YOUTH AFFAIRS AND SPORTS be pleased to state:

- (a) whether the Government has made efforts to set up sports infrastructure in Rajasthan;**
- (b) if so, the details thereof; and**
- (c) the amount allocated so far for the said purpose alongwith the details of the infrastructure set up in this regard?**

**ANSWER
THE MINISTER OF STATE (INDEPENDENT CHARGE)
FOR YOUTH AFFAIRS & SPORTS
{ SHRI KIREN RIJIJU }**

(a) to (c) Sports being a State subject the primary responsibility of development of sports related infrastructure rests with the concerned State/Union Territory Government. The Central Government supplements their efforts by bridging the critical gaps. Under the Khelo India Scheme of the Government of India, a total of 38 sports infrastructure projects have been sanctioned in the State of Rajasthan so far. The details of the same are at Annexure-I. In addition to this, the Government has also released Rs. 618.82 lakh to Sports Authority of India in 2018-19 for providing Sports equipment and creation of sports infrastructure in 20 schools / institutions in Jaipur (Rural).

ANNEXURE REFERRED TO IN REPLY TO PARTS (a) TO (c) OF LOK SABHA UNSTARRED QUESTION NO. †759 TO BE ANSWERED ON 06.02.2020 REGARDING “SPORTS INFRASTRUCTURE IN RAJASTHAN” ASKED BY SHRIMATI RANJEETA KOLI, HON’BLE MEMBER OF LOK SABHA

ANNEXURE - I

DETAILS OF SPORTS INFRASTRUCTURE PROJECTS SANCTIONED IN RAJASTHAN UNDER KHELO INDIA SCHEME

(Amount in Rs. lakhs)

S. No.	Name of Project	Amount Sanctioned	Date of Sanction	Amount Released Till Date	% of Work Completed
1.	Work of Synthetic Flooring and 100 lux lighting at Multipurpose Indoor Hall at SAI STC Jaipur	99.00	28.07.2017	99.00	Completed
2.	Construction of Multipurpose Indoor Hall, Football Ground and Athletic Track at LBS Govt. PG College Kotputli	312.00	06.03.2017	312.00	95%
3.	Construction of Multipurpose Indoor Hall at Govt. Senior Secondary School, JamwaRamgarh	294.00	28.09.2017	150.00	80%
4.	Construction of Multipurpose Indoor Hall at Government Senior Secondary School Pragpura District Jaipur	299.00	29.09.2017	290.00	65%
5.	Laying of Synthetic Athletic Track in District Stadium at Churu	630.00	05.04.2017	400.00	Completed
6.	Laying of Synthetic Hockey Field at MaharanaPratapKheLoGaon at Udaipur	550.00	28.07.2017	550.00	Completed
7.	Construction of Multi-purpose Indoor Hall at five block Headquarters;- (i) Govt. Secondary School, Bapini, Jodhpur, (ii) Block Headquarter, Khinwsar, Nagaur, (iii) Sunhel, Jhalawar, (iv) Block Headquarter, Jaitran, Pali and (v) Siswali, Anta, Baran	400.00	11.08.2017	400.00	Completed
8.	Laying of synthetic athletic track at Maharaja Ganga Singh Stadium at Sri Ganganagar	700.00	27.09.2017	700.00	Completed
9.	Construction of Academy Building & Solar Lights at Deedwana Stadium	100.00	05.01.2018	100.00	Completed
10.	Construction of Basketball, Volleyball, Solar Light, Water Tank, 200 Mtr. Athletic Track at Khinwsar Stadium	150.00	05.01.2018	150.00	90%
11.	Laying of synthetic athletic track at Swarnjayanti Stadium, Jhunjhunu.	700.00	08.03.2018	600.00	50%
12.	Construction of multi-purpose indoor hall at Swarnjayanti Stadium, Jhunjhunu.	800.00	13.03.2018	600.00	70%
13.	Construction of Boundary wall, Basketball, Volleyball, Cricket Ground, Solar Lights, Office Building Toilet Block at Dechu Stadium, District Jodhpur	150.00	28.03.2018	150.00	Completed
14.	Construction of Boundary Wall, Basketball, Volleyball, Cricket Ground, Solar Lights, Office Building Toilet Block at Lohawat Stadium, District Jodhpur	150.00	28.03.2018	150.00	Completed
15.	Construction of Boundary Wall, Basketball, Volleyball, Cricket Ground, Solar Lights, Office Building Toilet Block at Bapini Stadium District Jodhpur	150.00	28.03.2018	150.00	Completed

S. No.	Name of Project	Amount Sanctioned	Date of Sanction	Amount Released Till Date	% of Work Completed
16.	Construction of Indoor Hall & Ticket Block at Sri Karnapur Stadium, District Sri Ganaganagar	100.00	28.03.2018	100.00	95%
17.	Construction of Badminton Arena with four Championship Badminton courts with infrastructure at SMS Stadium, Jaipur	360.00	28.03.2018	360.00	55%
18.	Construction of one all glass championship court at SMS Stadium, Jaipur	150.00	28.03.2018	150.00	Completed
19.	Completion of Shooting Range at Bhilwara Stadium	100.00	28.03.2018	100.00	Completed
20.	Construction of Multipurpose Hall at Rajiv Gandhi Stadium, Hanumangarh	399.00	30.07.2019	200.00	Nil
21.	Construction of Multipurpose Hall at Sikar	399.00	30.07.2019	200.00	Nil
22.	Development of Playfield at Govt. Sr. Sec. School- Chandwaji	885.00	28.09.2018	885.00	Completed
23.	Development of Playfield at Govt. Sr. Sec. School- Sundarpura				Completed
24.	Development of Playfield at Govt. Sr. Sec. School Narehera				Completed
25.	Development of Playfield at Govt. Sr. Sec. School- Dewta				Completed
26.	Development of Playfield at Govt. Sr. Sec. School- Viratnagar				Completed
27.	Development of Playfield at Govt. Sr. Sec. School- Paota				Completed
28.	Development of Playfield at Govt. Sr. Sec. School- Gathwari				Completed
29.	Development of Playfield at Govt. Sr. Sec. School- Aandhi				Completed
30.	Development of Playfield at Govt. Sr. Sec. School- Renwal				Completed
31.	Development of Playfield at Govt. Sr. Sec. School- Khejroli				Completed
32.	Development of Playfield at Govt. Sr. Sec. School- Manoharpur				Completed
33.	Development of Playfield at Govt. Sr. Sec. School—Bhambhori				Completed
34.	Development of Playfield at Govt. Sr. Sec. School-Jobner				Completed
35.	Development of Playfield at Govt. Sr. Sec. School- Narayanpur				Completed
36.	Development of Playfield at Govt. Sr. Sec. School- Rampur				Completed
37.	Development of Playfield at Govt. Sr. Sec. School- Jalsoo				Nil
38.	Development of Playfield at Nagarpalika Ground- Sambhar Lake				Nil
	Total				7877.00
