## GOVERNMENT OF INDIA MINISTRY OF ROAD TRANSPORT AND HIGHWAYS

# LOK SABHA UNSTARRED QUESTION NO. 1957 ANSWERED ON 22<sup>ND</sup> SEPTEMBER, 2020

#### **ROAD PROJECTS IN MADHYA PRADESH**

#### 1957. SHRIMATI RITI PATHAK:

#### Will the Minister of ROAD TRANSPORT AND HIGHWAYS

सडक परिवहन और राजमार्ग मंत्री

be pleased to state:

- (a) the details of road projects launched by the Government in the State of Madhya Pradesh during the last three years which have been completed on time along with the projects which are pending as on date; and
- (b) the time by which the said pending projects are likely to be completed?

#### ANSWER

## THE MINISTER OF STATE IN THE MINISTRY OF ROAD TRANSPORT AND HIGHWAYS

[GEN. (DR.) V. K SINGH (RETD.)]

(a) & (b) The details of National Highway (NH) projects taken up by the Government in the State of Madhya Pradesh during the last three years which have been completed in time alongwith pending projects are annexed.

### **ANNEXURE**

ANNEXURE REFERRED TO IN REPLY TO PARTS (a) & (b) OF LOK SABHA UNSTARRED QUESTION NO. 1957 FOR ANSWER ON 22.09.2020 ASKED BY SHRIMATI RITI PATHAK REGARDING ROAD PROJECTS IN MADHYA PRADESH.

Details of National Highway (NH) projects taken up by the Government in the State of Madhya Pradesh during the last three years which have been completed in time alongwith pending projects.

. S. No.	Name of the project	Length (Km.)	Awarded Cost	Date of commence ment	Schedule Date of Completion	Likely Date of Completion
	2017-18					
1	4-laning of Jhansi-Khajuraho (Pkg. I) section of NH-75/76 on HAM [MP: 19, UP: 57]	76.61	1410	18.05.2018	13.11.2020	31.03.2021
2	4-laning of Jhansi-Khajuraho (Pkg. II) section of NH-75/76 on HAM [MP:84.70, UP: 0.7]	85.4	1310	12.02.2018	11.08.2020	31.03.2021
3	Balance work of 4-laning of Bhopal - Biaora section of NH-12 on EPC (Pkg-I)	8.275	211.88	28.11.2017	27.11.2019	Completed.
4	Balance work of 4-laning of Bhopal - Biaora (Pkg-II) section of NH-12 on EPC basis	97.325	511.88	19.01.2018	19.01.2020	31.03.2021
5	Balance work of 4-laning of Obedullaganj to Itarsi section of NH-69 on EPC	46.3	609.36	14.11.2017	13.11.2019	12.02.2021
6	Balance work of 4-laning of Itarsi to Betul section of NH-69 on EPC	73.95	589.53	22.02.2018	22.02.2020	21.08.2021
7	Service Road of Indore-Dewas section of NH-3 on EPC	32.1	89.76	18.12.2017	17.12.2019	15.10.2020
8	Construction of four lane flyover/Grade Separator at Morena town NH-3 on EPC.	1.42	76.92	14.03.2018	13.09.2019	30.09.2020
9	Gwalior Shivpuri (Mohana Town Portion) section of NH-3 on EPC	4	18.4	24.05.2018	23.05.2019	Completed.
10	Simariya Tekari - Haripur Tiraha - Jaunsi Mandir section of NH-3 on EPC	10.3	49.75	11.05.2018	09.11.2019	Completed.
11	4-laning of Hiren river to Sindoor river section of NH-12 on EPC	64	617.17	25.07.2018	24.07.2020	24.07.2021
12	4 lane for delinked stretch for 28.70 km of Seoni – MP/MH Border of NH-7 on EPC	28.73	730.08	10.08.2018	09.08.2020	31.03.2021
13	Construction Churhat bypass including Tunnel of Rewa Sidhi section of NH 75E on HAM	15.35	1004	14.12.2018	13.12.2022	13.12.2022
14	Rehabilitation & Upgradation of intermediate lane flexible pavement to 2 lane with paved shoulders Rigid Pavement on Khilchipur Jirapur Road from Km 5.500 to Km 22.910 on Khilchipur to Jirapur section of newly declared NH-752 B in the State of Madhya Pradesh.	25.18	65.62	28.03.2018	27.09.2019	Completed.
15	One time Improvement 2- Iane Rigid pavement of NH-75 Extn. stretch in km. 152.600 to 161.350 km.( in 7.55 km. length) bypassed section for Bargawanh bypass in the state of Madhya Pradesh.	7.55	25.83	22.09.2017	21.08.2018	Completed.
16	One time Improvement 4- lane Rigid pavement of NH-75 stretch in km. 166.00	5.00	24.91	23.10.2017	22.09.2018	Completed.

	to 171.00 km.( in 5.00 km. length) bypassed section for Satna bypass in the state of Madhya Pradesh.					
17	One time Improvement 2- Iane Rigid pavement of NH-75 stretch in km. 172.00 to 179.00 km.( in 7.00 km. length) bypassed section for Sajjanpur bypass in the state of Madhya Pradesh.	7.00	23.99	22-Sep-17	21.08.2018	Completed.
18	One time Improvement 2- Iane Rigid pavement of NH-27 stretch in km. 85.079 to 88.100 km.( in 3.021 km. length) bypassed section for Gangeo bypass in the state of Madhya Pradesh.	3.021	12.01	16.02.2018	15.08.2018	Completed.
19	One time Improvement 2- Iane Rigid pavement of NH-27 stretch in km. 53.600 to 54.300 km.( in 0.700 km. length) bypassed section for Sohagi bypass in the state of Madhya Pradesh.	0.7	2.02	31.03.2018	30.06.2018	Completed.
20	Rehabilitation and upgradation of Goharganj to bhopal section of NH-12 from existing km 255/300 to km 301/200 including construction of Obedullaganj bypass from existing km 278/450 of NH-12 to existing km 3/600 of NH-69 in the State of Madhya Pradesh	48.71	529.88	07-Feb-18	07-Feb-20	31.12.2020
21	Rehabilitation and upgradation of Bareli to Goharganj section of NH-12 from existing km 193/0 to km 255/300 in the State of Madhya Pradesh to four lanes with paved shoulders on EPC mode under NHDP-III	59.75	556.2	10-Jun-17	10-Jun-19	31.12.2020
22	Construction of road from Km. 1 to Km. 49/4 of NH-26A in the State of Madhya Pradesh.	48.7	140.74	24-Apr-17	23-Apr-19	31.12.2020
23	Widening to 2-lane+PS with Reconstruction of Bridges & Culvert in Km. 182 to 266 of NH-59A	81.6	196	21-Sep-17	20-Sep-19	31.12.2020
24	Jabalpur to Hiran river (Km 10.400 to Km 66.00) (NH-12) Four lane with PS (Pkg-I)	55.6	391.5	23-Jan-18	22-Jan-20	31.12.2020
25	Widening to 2 lane/ 4 lane of existing flexible pavement i/c construction of bridges and culverts in Sagar City from Km 175.00 to Km 186.60 (4L-10 Km & 2L+PS-1.6 Km) of Bhopal -Sanchi-Sagar section on NH-86 Extn.	11.6	48.02	06-Feb-18	05-Jun-19	31.12.2020
26	Construction of proposed 2-lane ROB and its approaches in lieu of existing level crossing no. 30 at Km 5.6 (Makronia) on NH-86 in Sagar District in the State of Madhya Pradesh on EPC Mode.	-	27.22	09-Mar-18	08-Mar-20	15.01.2021
	2018-19					
1	Balance work of 4-laning of Gwalior-Jhansi section of NH-75 on Item Rate.	85.455	364.59	28.08.2018	27.08.2020	30.11.2020
2	One time Improvement 2- Iane Rigid pavement of NH-12 A stretch in km. 3/4 to 12/6 & km. 15/6 to 18/8 km.( in 12.20 km. length) bypassed section for Jabalpur and Barela bypass in the state of Madhya Pradesh.	12.2	44.83	30.08.2017.	29.11.2018	Completed.
3	Widening to 2 lane/ 4 lane with paved shoulders of existing flexible pavement i/c construction of bridges and culverts in Sagar City from Km 2.6 to Km 8.00 (3.995 Km excluding length of ROB i.e. 1.405 Km) of Sagar-Chhatarpur section on NH-86.	3.99	15.68	11-Apr-18	10-Apr-19	31.12.2020

	2 laning of Bameetha to Satna section of			05-May-18	04-Nov-19	
4	NH-75 from km. 57+400 to km. 155+000 in the state of MP on DBFOT	97.84	148.5			30.11.2020
5	Balance work for Rehabilitation and upgradation of Satna-Bela section of NH-75 from km. 155.0 to Km. 202.040 to four lane	47.04	358.2	05-May-18	04-Nov-19	15-Oct-20
	with PS on Engineering Procurement and Construction (EPC) mode					
6	Upgradation of Thikri-Anjad road to 2L + PS	34.7	169	09-Jul-18	09-Jan-20	31-03-21
7	Upgradation of Biaora-Maksudangarh road to 2L + PS	41.86	165.44	23-May-18	23-Nov-19	27-Sep-20
8	Upgradation of Maksudangarh-Sironj road to 2L + PS	56.16	204.36	06-Oct-18	05-Apr-20	31-Dec-20
9	Rehabilitation and upgradation of intermediate lane flexible pavement to 2 lane paved shoulder rigid pavement on Shujalpur-Ashta road from km 41+800 to Km 82+300 on Shujalpur to Ashta section of newly declared NH 752C in the state of MP on EPC mode	44.34	157.09	24-May-18	23-Nov-19	30-Sep-20
10	Upgradation of Pachore- Shujalpur road to 2L + PS	39.81	121.41	24-May-18	23-Nov-19	30-Sep-20
11	Upgradation to 2L with paved shoulder ken river near Amanganj to start of Pawai bypass from KM 77+00 to KM 108+00	34	91.88	07-May-18	29-Oct-19	31-Dec-20
12	Upgradation of Morena-Porsa road to 2L + PS	43.6	136	14-Dec-18	06-Jun-20	05-Dec-20
13	Upgradation of Porsa-Bhind road to 2L + PS	55.25	176	14-Dec-18	06-Jun-20	05-Dec-20
14	Upgradation of Mihona-Daboh road to 2L + PS	33.7	94.76	05-May-18	26-Oct-19	20-Oct-20
15	Upgradation of Daboh-UP Border road to 2L + PS	47.63	169.75	05-May-18	26-Oct-19	20-Oct-20
16	Upgradation of Pawai-Saleha-Jasso-Nagod road to 2L + PS	69.43	139.23	18-May-18	09-Nov-19	31-Dec-20
17	Upgradation of Rewa-Sirmour road to 2L + PS	36.71	115.28	04-Jun-18	26-Nov-19	30-Nov-20
18	Rehabilitation and up-gradation of existing intermediate lane flexible pavement to 2-lane paved shoulders flexible pavement from Km 119+650 (End of ChandiaGhat Realignment) to Km 163+850(at junction with NH-30 Katni Bypass), length 44.20 Km on Gulganj - Amanganj - Pawai - Katni road NH-43 EXT. in the State of Madhya Pradesh.	45.95	103.56	02-Feb-19	26-Jul-20	30-May-21
	2019-20					
1	4-laning of Katni Bypass section of NH-7 on EPC	19.23	194.4	15.09.2020	14.09.2022	14.09.2022
2	Strengthening work in km. 0 to 3.200 Biaora Maksudangarh Road on New NH 752 B on SBD mode in the State of Madhya Pradesh	3.2	1.25	06.03.2020	06.06.2020	Completed.
3	Construction to Two Lane with paved shoulders with Flexible Pavement on Khalghat to Sarwardewla Road (NH-347C) Design Length- 79.59 Km (Excluding Kasrawad, Selani, Khargone & Epstan Bypasses) in the State of Madhya Pradesh on EPC Mode.	79.59	199.36	03-Sep-19	03-Mar-21	03.03.2021
4	Construction of 2-lane ROB at NH Km.72+000 of NH-26A on Katni Bina Railway Line at L/C no. 1B on Sagar to Bina Road near Bina Town of Sagar Distt in the state of Madhya Pradesh on EPC Mode	-	28.98	04.02.2020	03.02.2022	03.02.2022