

**GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS**

**LOK SABHA
UNSTARRED QUESTION NO. 1981
ANSWERED ON 22nd SEPTEMBER, 2020**

CONSTRUCTION OF BYPASSES AND ROBS

1981. DR. SANJEEV KUMAR SINGARI:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS

सड़क परिवहन और राजमार्ग मंत्री

be pleased to state:

(a) the details of the proposals received by the Government from Andhra Pradesh for construction of bypasses and Road Over Bridges (ROBs) on National Highways (NHs) and those approved during the last two years and the current year;

(b) the details of pending proposals, if any, along with the reasons therefor and the time by which the same are likely to be approved; and

(c) the present status of the approved/ on-going projects along with the funds sanctioned/allocated/ utilized for the purpose during the said period?

ANSWER

**THE MINISTER OF STATE IN THE MINISTRY OF ROAD TRANSPORT &
HIGHWAYS**

[GEN. (DR) V.K.SINGH (RETD.)]

(a) & (b) Details of the proposals received in the Ministry and NHA I from Andhra Pradesh for construction of bypasses and Road Over Bridges (ROBs) on NHs which are approved and are pending along with the reasons & time lines are at Annexure-A1 and Annexure-A2 respectively.

(c) Details of the approved and ongoing bypass & ROB projects in Ministry and NHA I are given in Annexure-B1 and Annexure - B2 respectively.

ANNEXURE-A1

REFERRED TO IN REPLY TO PARTS (a) & (b) OF LOK SABHA UNSTARRED QUESTION NO. 1981 FOR ANSWER FOR 22.09.2020 ASKED BY DR SANJEEV KUMAR SINGARI REGARDING CONSTRUCTION OF BYPASSES AND ROB_s

The details of the ROB and Bypass proposals received /approved in the Ministry during 2018-19 , 2019-20 and the current year from the state of Andhra Pradesh				
Sl. No	Year	Name of Work	Amount (Rs. In Crore)	Status
A) ROB proposals				
1	2018-19	Construction of two lane ROB and Limited Height Subway (5.00X3.50) in lieu of LC No.83 at Railway Km 115/5-7 between Naidupeta and Pedapariya Stations on Korukkupeta-Gudur Section at NH Km 189/400 of NH-71	89.04	Observations were made by Ministry about the estimates and sent to the State Govt regarding sharing of LA cost, GAD approvals and justification for high cost. As no clarifications or replies are received in Ministry during the corresponding Financial year, these estimates could not be processed.
2	2018-19	Proposed Construction of 2 lane ROB in Lieu of LC No: 119 at Railway Km 188/1-2 on between Pileru&Pulicherla	68.36	

		station on Dharmvarm-Pakala section at Km 226/800 of NH 205		
3	2018-19	Construction of 4-Lane ROB at @ railway chainage km 44/679 between Putalapattu and RVS Nagar station of Katpadi- Pakala section at km 12/4 on NH-18 EPC mode in the State of A.P. Job No. NH-18 /AP2018-19 -676 dt 16-01-2019.	66.46	Approved
	2019-20	Nil		
4	2020-21	Proposal for construction of 4 lane ROB at Km 510/8 of NH-565 (Near Yerepedu) in lieu of LC NO 36 in the state of Andhra Pradesh under(NHDP-IV) EPC Contract System	98.42	The subject work is included in the Annual Plan 2020-21. However, estimate has not been received in the Ministry.
B)	Bypass Proposals			

Sl. No	Year	Name of Work	Amount (Rs in Crore)	Status
1	2019-20	Construction of Approaches to the existing 2-Lane ROB in lieu of LC No.RV 324 at Km 436/12-13 between Komatipalli and Gajapathinagaram Station at NH Km 515/200 of NH-26 in the State of A.P(Job No. NH43 (New NH26)-AP-2019-20-679, dated 13.12.2019	37.220	Approved
2	2019-20	Construction of Bypass to Salur town from km 486/831 to km 491/420 of Raipur-Visakhapatnam section of NH-26 in the State of Andhra Pradesh on EPC mode under Annual Plan2019-20. Job No. NH26(Old NH 43) -AP-2019-20 - 680 dt 16-12-2019.	48.00	Approved

3	2020-21	Formation of Bypass road to Kadiri town from Design Ch.0/0 to 11/078 and 0/0 to 1/500 (existing Ch. 159/250 to Ch. 168/450) on NH-42 of two lane with paved shoulder road in the state of Andhra Pradesh on EPC mode.	220.660	Approved
----------	----------------	--	----------------	-----------------

ANNEXURE-A2

REFERRED TO IN REPLY TO PARTS (a) &(b) OF LOK SABHA UNSTARRED QUESTION NO. 1981 FOR ANSWER FOR 22.09.2020 ASKED BY DR SANJEEV KUMAR SINGARI REGARDING CONSTRUCTION OF BYPASSES AND ROB_s

The details of Standalone Bypasses & ROBs received and approved in NHAI in 2018-19, 2019-20 and current year are as under

(i) No standalone ROBs are received / approved during the above mentioned period.

(ii) Details of standalone Bypasses received / approved in NHAI during the above mentioned period are as under.

Sl. No.	Name of Bypass	Length in km	Approved Cost in Rs Crore
(i)	Chilakaluripet Bypass	16.384	832.030
(ii)	Vijayawada Bypass from km.0+000 to km.30+000	30.000	997.753
(iii)	Vijayawada Bypass from km 30+000 to km 47.881	17.881	1194.567

ANNEXURE-B1**REFERRED TO IN REPLY TO PART (C) OF LOK SABHA UNSTARRED QUESTION NO. 1981 FOR ANSWER FOR 22.09.2020 ASKED BY DR SANJEEV KUMAR SINGARI REGARDING CONSTRUCTION OF BYPASSES AND ROB_s****Present status of Approved /On-going, ROB/Bypass projects of the Ministry along with the funds sanctioned /allocated/utilized for the purpose in the state of Andhra Pradesh**

SI No	Year	Name of work	Sanctioned Cost in Rs Crore	Appointed date	Scheduled date of completion	Present Progress in Percent	
						Physical	Financial
ROAD OVER BRIDGES(ROBs)							
1	2015-16	Construction of 4-Lane ROB and its approaches in lien of existing level crossing No.124E/SPL 3@ Km 1.800(New Chainage km 77.805 on NH 205 in the State of A.P. Job No. NH-205 /AP(2)/15-16-007-S&R(B) dt 14-03-2016	73.920	05-10-2018	04-10-2020	19.00	22.33
2	2015-16	Construction of 4-Lane ROB and its approaches in lien of existing level crossing No. 102/3E @ Km 281.200 of NH 205 in the State of A.P. Job No. NH-	133.560	11-10-2018	10-10-2020	48.00	56.70

		205 /AP(8)/15-16-010-S&R(B) dt 31-03-2016					
3	2016-17	Construction of Proposed 4-Lane RO Band its approaches in lien of existing level crossing No. 48E/C @ Km 96.80(Railway Chainage 74.431) on NH 205 in the State of A.P. Job No. NH-205 /AP(39)/16-17-012-S&R(B) dt 22-03-2017	68.830	28-01-2019	27-01-2021	0.00	0.00
4	2016-17	Construction of Proposed 4-Lane RO Band its approaches in lien of existing level crossing No. 67 @ Km 133.20(Railway Chainage 109/3-4) on NH 205 in the State of A.P. Job No. NH-205 /AP(38)/16-17-013-S&R(B) dt 24-03-2017	63.790	31-01-2019	30-01-2021	47.60	33.18
5	2017-18	Construction of Proposed 4-Lane RO Band its approaches in lien of existing level crossing No. 30/E @ Km 64.800(Railway Chainage 42.858) on NH 205 in the State of A.P. Job No. NH-205 /AP(1)/16-17-016-S&R(B) dt 31-03-2017	56.340	05-10-2018	04-10-2020/2 5-01-2021	46.15%	34.81

6	2017-18	Construction of Proposed 4-Lane ROB and its approaches in lien of existing level crossing No. 95/SPL @ Km 272.600(Railway Chainage 93/17-19) on NH 205 in the State of A.P. Job No. NH-205 /AP(36)/17-S&R(B)018 dt 07-07-2017	94.520	29-11-2018	28-11-2020	85.00%	91.05
7	2017-18	Construction of Proposed 4-Lane ROB and its approaches in lien of existing level crossing No. 45 C @ Km 93.40(Railway Chainage 70/903) on NH 205 in the State of A.P. Job No. NH-205 /AP(3)/17-S&R(B)019 dt 07-07-2017	60.380	05-02-2019	04-02-2021	3.00%	3.50
8	2017-18	Construction of Proposed 4-Lane ROB and its approaches in lien of existing level crossing No. 75 @ Km 145.200(Railway Chainage 121/470) on NH 205 in the State of A.P. Job No. NH-205 /AP(4)/17-S&R(B)020 dt 07-07-2017	68.480	31-01-2019	30-01-2021	82.00%	52.60
9	2017-18	Construction of 2-Lane ROB and subway in lien of level crossing No. 88 at Railway km 136/5-6 between Kurbalakota & Madanapalli Section on Dharmavaram-Pakala Section at km 56/100 of NH-340 on EPC mode in the	35.620	01-06-2020	01-01-2022	8.10%	12.84

		State of A.P. Job No. NH-340 -AP17-18 -669 dt 28-03-2018.					
10	2017-18	Construction of 2-Lane ROB and its approaches in lien of level crossing No. 31 @ Km 2.100 (Railway chainage 33/900-1000) on NH-326A on EPC mode in the State of A.P. Job No. NH-326A-AP17-18 -670 dt 28-03-2018.	54.380	06-03-2019	06-9-2020	0.00%	0.2%
11	2017-18	Construction of 2-Lane ROB and its approaches in lien of level crossing No.414 @ Km33.100 (Railway chainage 730/11-13) on NH-326A on EPC mode in the State of A.P. Job No. NH-326A-AP17-18 -671 dt 28-03-2018.	54.710	06-03-2019	06-9-2020	0.00	0.30
12	2017-18	Construction of 4-Lane ROB and subway in lien of level crossing No. 17 @ Km 108/1-2 between Jamalamagudu & Proddator Station on Nandyal-Yerraguntla Section at km 563/200 of NH-67 EPC mode in the State of A.P. Job No. NH-67 /AP17-18 -672 dt 28-03-2018.	51.440	06-12-2019	05-06-2021	0.00	17.20
13	2018-19	Construction of 4-Lane ROB at @ railway chainage km 44/679 between Putalapattu and RVS Nagar station of Katpadi- Pakala section at km 12/4 on NH-18 EPC mode in the State of A.P.	66.460	05-08-2019	04-02-2021	53.50	46.74

Job No. NH-18 /AP2018-19 -676 dt 16-01-2019.

BYPASSES

1	2020-21	Formation of Bypass road to Kadiri town from Design Ch.0/0 to 11/078 and 0/0 to 1/500 (existing Ch. 159/250 to Ch. 168/450) on NH-42 of two lane with paved shoulder road in the state of Andhra Pradesh on EPC mode.	220.660				Tenders Invited
2	2019-20	Construction of Approaches to the existing 2-Lane ROB in lieu of LC No.RV 324 at Km 436/12-13 between Komatipalli and Gajapathinagaram Station at NH Km 515/200 of NH-26 in the State of A.P(Job No. NH43 (New NH26)-AP-2019-20-679, dated 13.12.2019	37.220				Agreement concluded. Appointed date to be fixed
3	2019-20	Construction of Bypass to Salur town from km 486/831 to km 491/420 of Raipur-Visakhapatnam section of NH-26 in the State of Andhra Pradesh on EPC mode under Annual Plan2019-20.Job No. NH26(Old NH 43) -AP-2019-20 -680 dt 16-12-2019.	48.000				Agreement concluded. Appointed date to be fixed

ANNEXURE-B2

REFERRED TO IN REPLY TO PART (C) OF LOK SABHA UNSTARRED QUESTION NO. 1981 FOR ANSWER FOR 22.09.2020 ASKED BY DR SANJEEV KUMAR SINGARI REGARDING CONSTRUCTION OF BYPASSES AND ROB_s

Details of approved / on-going standalone Bypass projects of NHAI

SI No	Name of Project	Length in (km)	Mode	Total Capital Cost / Sanctioned cost Rs in Crore	Awarded Cost Rs in Crore	Date of Sanction	Date of award	Appointed Date	Scheduled date of Completion	Funds Allocated / spent in Rs Crore	
										2018-19	2019-20
1	6-laning of Chilakaluripet bypass Section of NH-16	16.384	HAM	698.860	712.440	12.02.2019	08.03.2019	Terminated on 10.08. 2020		0.11	167.52
2	Chinnavutupally to Gollapudi from Km.0+000 to	30	HAM	997.753	1148.400	20.01.2020	06.03.2020	Yet to be declared	NA	12.90	2.60

	Km.30+000 in Vijayawada Gundugolanu Section of NH-16 (Pkg.- III)										
3	Gollapudi to Chinnakakan i from Km.30+000 to Km.47+881 including major bridge across river Krishna in Vijayawada - Gundugolanu Section of NH-16 (Pkg.- IV)	17.8 81	HAM	1194. 567	1546.31 0	20.01.20 20	06.03.20 20	Yet to be declare d	NA	0.00	0.00
