

**GOVERNMENT OF INDIA
MINISTRY OF HOUSING AND URBAN AFFAIRS
LOK SABHA**

UNSTARRED QUESTION NO. 1700

TO BE ANSWERED ON FEBRUARY 11, 2021

AMRUT IN DARJEELING AND KALIMPONG

NO. 1700. SHRI RAJU BISTA:

Will the Minister of HOUSING AND URBANAFFAIRS be pleased to state:

- (a) the details of projects under AMRUT Yojana currently ongoing in the districts of Darjeeling and Kalimpong;**
- (b) the details of funds allocated for the projects; and**
- (c) the status of the projects and the estimate timeline for completion?**

ANSWER

**THE MINISTER OF STATE (INDEPENDENT CHARGE) OF THE
MINISTRY OF HOUSING AND URBAN AFFAIRS**

(SHRI HARDEEP SINGH PURI)

(a) Darjiling and Siliguri towns of Darjiling district are covered under Atal Mission for Rejuvenation and Urban Transformation (AMRUT) Scheme. No town of Kalimpong district has been covered under AMRUT. Details of projects taken up under AMRUT in the towns of Darjiling and Siliguri by the Government of West Bengal are given as Annexure – I.

(b) Under AMRUT, outlays have been allocated State-wise and not city-wise. Cost of projects taken up under AMRUT in the towns of Darjiling and Siliguri are given in Annexure – I.

(c). Status of projects taken up under AMRUT in the towns of Darjiling and Siliguri are given in Annexure – I. As per information provided by the State of West Bengal on AMRUT portal, out of 18 projects taken up in Darjiling and Siliguri, 14 projects have already been completed. Remaining grounded projects are to be completed during the year 2021.

ANNEXURE-REFERRED TO IN REPLY OF PART (a), (b) AND (c) OF LOK SABHA UNSTARRED QUESTION NO. 1700 DUE FOR ANSWER ON 11 FEBRUARY, 2021:

Status of AMRUT projects in Darjiling

| Sl. No. | Projects | Sectors | Status | Project Cost (In ₹ crore) | Progress in % |
|---------|---|--------------|------------------|---------------------------|---------------|
| 1 | Development of Park along Nehru road and mall road (Phase-II) | Parks | Contract Awarded | 0.4 | 60 |
| 2 | Park Development Darjiling Under AMRUT | Parks | Work Completed | 0.25 | 100 |
| 3 | Water Supply Project at Darjiling Under AMRUT | Water Supply | Contract Awarded | 204.84 | 42 |
| 4 | Nehru Road and Mall Road (Phase-III) | Parks | DPR Approved | 0.3 | -- |

Status of AMRUT projects in Siliguri

| Sl. No. | Projects | Sectors | Status | Project Cost (In ₹ crore) | Progress in % |
|---------|--|---------|------------------|---------------------------|---------------|
| 5 | Riverfront development of kiranchandra burning ghat at Kulipara, Ward no - 1 | Parks | Contract Awarded | 0.2 | 5 |
| 6 | Development of Surya Sen Park at ward no 10 under AMRUT 2015-16 | Parks | Work Completed | 0.08 | 100 |
| 7 | Development of riverfront of BaghaJatin Colony at ward no 45 under AMRUT 2015-16 | Parks | Work Completed | 0.06 | 100 |
| 8 | Development of Park at Kumartuli at ward no 04 under AMRUT 2015-16 | Parks | Work Completed | 0.06 | 100 |
| 9 | Development of Siliguri Park at Ward no. 23 under AMRUT 2017-18 | Parks | Work Completed | 0.18 | 100 |
| 10 | Riverfront beautification plan of Mahananda river under AMRUT 2015-16 | Parks | Work Completed | 0.05 | 100 |
| 11 | Development of Narmada Bagan Park at ward no 46 under AMRUT 2015-16 | Parks | Work Completed | 0.05 | 100 |
| 12 | Development of Shitala Para Park at ward no 31 under AMRUT 2015-16 | Parks | Work Completed | 0.05 | 100 |
| 13 | Development of Jhilmil Park at ward no 2 under AMRUT 2015-16 | Parks | Work Completed | 0.03 | 100 |
| 14 | Development of Gandhinagar Park at ward no 42 under AMRUT 2015-16 | Parks | Work Completed | 0.05 | 100 |
| 15 | Development of Subrata Sishu Udyan at ward no 30 under AMRUT 2015-16 | Parks | Work Completed | 0.06 | 100 |
| 16 | Development of Balaram Sishu Udyan at ward no 31 under AMRUT 2015-16 | Parks | Work Completed | 0.05 | 100 |
| 17 | Development of Boot House Park at ward no 27 under AMRUT 2015-16 | Parks | Work Completed | 0.05 | 100 |
| 18 | Development of Bidya Sagar Park at ward no 07 under AMRUT 2015-16 | Parks | Work Completed | 0.05 | 100 |