

**GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS**

**LOK SABHA
UNSTARRED QUESTION NO. 1728
ANSWERED ON 11TH February, 2021**

MAINTENANCE OF NH PROJECTS IN U.P.

1728. SHRIMATI MANEKA SANJAY GANDHI: SHRIMATI REKHA VERMA:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS

सड़क परिवहन और राजमार्ग मंत्री

be pleased to state:

- (a) the steps taken/being taken by the Government for development and maintenance of National Highways (NHs) in Uttar Pradesh (UP) during each of the last three years and the current year, NH-wise;**
- (b) whether the works on NHs in UP are completed as per the schedule and if so, the details of the works completed, under progress and pending as on date, NH-wise;**
- (c) whether the Government has set up any mechanism for monitoring the work on NHs and if so, the details thereof;**
- (d) the details of NHs constructed or renovated in UP by National Highways Authority of India during the said period;**
- (e) the other steps taken by the Government to improve the condition of NHs in UP;**
- (f) the funds allocated and utilised on construction, maintenance and repair of NHs in UP during the said period, year-wise; and**
- (g) whether any obstacles are being faced by the Government in the implementation of NH projects in the State and if so, the details thereof?**

ANSWER

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

- a) Government has identified and taken up development of various National Highways across the Uttar Pradesh by bridging critical infrastructure gaps through effective interventions like development of**

Economic Corridors, Inter Corridors and Feeder Routes, National Corridor Efficiency Improvement, Border and International connectivity roads and Green-field expressways. The maintenance of the National Highways is a continuous process and taken up as per schedule of maintenance and emergent needs.

The details of the steps taken/being taken by the Government for development and maintenance of National Highways (NHs) in Uttar Pradesh (UP) during each of the last three years and the current year are at Annexure-A.

b) The details of the works undertaken during each of last three years and current year with status are at Annexure-B.

c) The projects are monitored by collecting real time data on a digital platform named “Project Monitoring & Information System (PMIS)”. Works are regularly monitored through frequent review meetings at various levels of Regional Officers, Director General Road Development & Special Secretary, Secretary Road Transport & Highways, Minister of State and Minister Road Transport & Highways.

d) The details of NHs constructed or renovated in UP by National Highways Authority of India during the last three years and the current year are at Annexure-C.

e) The government regularly advises its implementing agencies and field officers to frequently inspect the National Highways and take all necessary actions for improvements.

f) The details of the funds allocated and utilised on construction, maintenance and repair of NHs in UP during the last three years and current year are at Annexure-D.

g) The obstacles faced in implementation of NH projects majorly pertain to preconstruction activities viz. land acquisition, forest clearance, utility shifting etc. However, these are resolved in close co-ordination with concerned authorities of central and state governments.

ANNEXURE-A REFERRED TO IN REPLY TO PARA (a) OF THE LOK SABHA UN-STARRED QUESTION NO. 1728 DUE FOR ANSWER ON 11.2.2021 ASKED BY SHRIMATI MANEKA SANJAY GANDHI AND SHRIMATI REKHA VERMA REGARDING MAINTENANCE OF NH PROJECTS IN U.P.

NH No.	Length Awarded for development (Km)				Length taken up for maintenance (km)			
	2020-21	2019-20	2018-19	2017-18	2020-21	2019-20	2018-19	2017-18
76	-	-	-	29.92	15.44	6.77	-	17.00
24A	-	-	-	10.20	-	-	-	-
96	9.90	-	17.03	41.83	-	-	-	10.96
730	19.00	51.84	124.92	35.00	-	-	-	-
76E	-	-	-	30.58	-	-	-	9.90
931A	-	-	-	10.00	30.47	-	14.00	-
75E	26.81	65.22	-	-	-	-	8.00	15.34
19	-	-	-	-	-	-	-	28.00
232A	-	-	-	-	-	-	-	42.70
29E	-	-	17.52	-	-	-	-	3.00
74	-	-	-	-	-	-	-	13.43
91	-	-	-	-	-	-	-	10.30
227A	9.00	-	54.96	-	-	-	-	-
28B	-	-	-	-	6.00	17.50	19.80	-
91	-	-	-	-	-	-	42.03	-
931	-	6.35	-	-	59.30	-	-	-
727H	-	27.70	-	-	6.22	10.00	-	-
328	-	25.80	-	-	38.60	-	-	-
727G	-	37.10	-	-	-	-	-	-

731A	28.96	59.19	-	-	-	-	-	-
135C	15.00	18.40	-	-	9.60	32.00	-	-
72A	-	-	-	-	6.00	10.55	-	-
334A	-	-	-	-	-	15.00	-	-
330	-	-	-	-	-	44.80	-	-
91A	40.00	-	-	-	-	-	-	-
730B	-	-	-	-	6.00	-	-	-
731K	-	-	-	-	24.00	-	-	-
28C	-	-	-	5.56	-	-	-	-
91				45.83				
91				45.2				
91				61.21				
2				145.066				
24				99.86				
709-B			61.41					
709-B			62.772					
334B		43.78						
24(B-S)		157.59						
709-AD		35.78						
709-AD		42.87						
31		70						
91		70						

91		60.64						
119	54							
74	74.46							
THDCIL	9.29							
709 AD						35.78	35.78	
709 AD						42.87	42.87	
709 AD						26	26	
709 AD					21.62	21.62	21.62	
709 A(M-K)						83.78		
530-B						228		
Agra Bypass						13		
25						5		
709-A (M- G)						50.24		
731					266			
734					54.5			
119					16		40	
31					70			
2					19.83			

91							70	
91							60.64	
24 (B-S)							157	
19				72.4				
24			14.61	89.1				
31		130.27		44.25	268.16	1.5	130.27	
35				125.1				
56		31.75						
330A		60.22			108.15		108.835	
97								56.2
28					15.89			
7								125.165
232							13.15	

ANNEXURE-B REFERRED TO IN REPLY TO PARA (b) OF THE LOK SABHA UN-STARRED QUESTION NO. 1728 DUE FOR ANSWER ON 11.2.2021 ASKED BY SHRIMATI MANEKA SANJAY GANDHI AND SHRIMATI REKHA VERMA REGARDING MAINTENANCE OF NH PROJECTS IN U.P.

Year 2020-21

NH No.	Stretch / Package Name	Length (Km)	TPC (Rs. Cr.)	Start / Appointed Date	Scheduled Completion date as per Contract	Cum. Physical Progress (%) till last month (Km)	Status (Completed/ in progress/ pending)
75E	Strengthening from Km.211.200 to 302.478 of NH-75E (New NH-39)	26.81	29.63	07.10.2020	06.04.2021	28%	in progress
731A	Strengthening from km.0.140 to km.96.000 of NH-731A	28.96	41.01	17.12.2020	16.09.2021	31%	in progress
227A	Widening & Strengthening from Km.94.000 to 115.000 of NH-227A (Ram Janaki Marg)	9.00	37.52	-	-	-	pending (awarded, not appointed)
730	Widening & Strengthening from Km.579.500 to 598.500 of NH-730	19.00	69.67	-	-	-	pending (awarded, not appointed)
731K	Strengthening from Km.79.350 to Km. 107.000 of NH-731K	22.65	15.32	-	-	-	pending (yet to be awarded)
76	Construction of ROB at Km.168.231 on NH-76	1 Job	63.75	-	-	-	pending (yet to be awarded)
328A	Widening & Strengthening from Km.0.000 to Km.13.000 of NH-328A	11.00	52.85	-	-	-	pending (yet to be awarded)
727B	Strengthening of NH-727B from Sikandarpur to Ballia (km.102.000 to km.136.900)	34.90	43.75	-	-	-	pending (yet to be awarded)

75E	Construction of ROB at km.298.000 on NH-75E	1 Job	28.69	-	-	-	pending (yet to be awarded)
731K	Construction of minor bridge over Kaimuanala in Km.24 on NH-731K	1 Job	6.68	-	-	-	pending (awarded, not appointed)
72A	Construction of minor bridge over Mohand River on NH-72A (New NH-307)	1 Job	4.82	-	-	-	Proposed for de-sanction

Year 2019-20

NH No.	Stretch / Package Name	Length (Km)	TPC (Rs. Cr.)	Start / Appointed Date	Scheduled Completion date as per Contract	Cum. Physical Progress (%) till last month (Km)	Status (Completed/ in progress/ pending)
731A	Strengthening from km.0.000 to km.96.600 (Muratganj to Mahewaghat) of NH-731A	59.19	60.97	17.08.2020	16.08.2021	46%	in progress
727 G	Widening & Strengthening from km 0.000 to km 17.300, km 46.900 to km 48.600 & km 49.900 to km 68.000 of NH 727G	37.10	73.50	02.06.2020	01.06.2021	100%	completed
135C	Widening & Strengthening from km.58.600 to km.77.000 of NH-135C	18.40	39.37	15.07.2020	14.07.2021	86%	in progress
328	Widening & Strengthening from km.71.000 to km.96.800 of NH-328	25.80	93.94	29.06.2020	28.06.2021	45%	in progress

727 H	Widening & Strengthening from km 29.990 to km 46.220 & from km 99.275 to km 110.750 of NH-727H	27.70	63.99	09.06.2020	08.06.2021	89%	in progress
75E	Strengthening from Km.220.00 to 298.000 of NH-75E (New NH-39)	65.22	57.50	15.07.2020	14.07.2021	67%	in progress
135C	Widening & Strengthening from Km.0.000 to Km.15.000 of NH-135C	15.00	76.22	23.01.2021	22.01.2022	-	in progress
91A	Widening & Strengthening of section from Bharchanachowk to Kodarkoot (km. 0.00 to Km. 40.00) of NH-91A	40.00	262.37	-	-	-	pending (awarded, not appointed)
730	Construction of two lane ROBs with approaches at km.103.907 & km.120.985 of NH-730	1 Job	99.64	22.12.2020	20.06.22	-	in progress
91	Aligarh- Kanpur Section of NH-91 (Kalyanpur - NaviganjPkg-III)	61.21	2104.8 5	07.06.2019	06.06.2021	75.81	In Progress
709 B	ShamliByapss- Saharanpur	62.772	807.21	30.09.2019	29.09.2021	18	In Progress
334- B	2 Laning with paved shoulder Meerut - Haryana Broder via Baghpat	43.78	371.37	01.02.2020	30.01.2022	39.5	In Progress
24	Hapur Bypass -Moradabad including Hapur Bypass (km 50.00 - km 148.277)	99.86	2140.9 3	28-05-2019	22.11.2021	49.51	In Progress
24	Balance Work of Bareilly-Sitapur Section from km. 262.00 to km. 413.20	157.59	697.42	17.12.2019	17.03.2021	18.08	In Progress

31	Special repair & Maintenance of Ghazipur - Balia- UP/Bihar section from km. 405.030 to km. 535.30 on NH-31	130.27	100	30/06/2020	30/06/2021	12	In progress
56	Lucknow Ring Road Pkg-1 (Sultanpur Road to Behta Road) [Bypass connecting NH-56 at km. 17.40 and terminating near Behta Road]	31.75	1728	07/02/2020	06/02/2023	8	In progress

Year 2018-19

NH No.	Stretch / Package Name	Length (Km)	TPC (Rs. Cr.)	Start / Appointed Date	Scheduled Completion date as per Contract	Cum. Physical Progress (%) till last month (Km)	Status (Completed/ in progress/ pending)
96	Construction of 6-lane Bridge on Ganga on NH-96 and its approaches in Phaphamau	9.90	1948.25	-	-	-	pending (awarded, not appointed)
227A	Improvement and up-gradation to two lane with paved shoulder from km.0.00 (Chhawni) to km.55.00 (near Chhapia village) of NH-227A	54.96	281.45	01.07.2019	30.06.2021	40%	in progress
24A	Construction of four-lane flyover at km 2.500 on NH-24A	1.83	95.42	01.06.2019	30.11.2020	80%	in progress
931	Construction of Amethi Bypass on NH-931 from km.0+000 km to km.6+346 km in Amethi City	6.35	88.54	12.09.2019	11.03.2021	35%	in progress

91	Aligarh-Kanpur (Pkg I) [Aligarh-Bhadwas]	45.83	1549.19	25-02-2019	24.02.2021	31.28	In Progress
91	Aligarh-Kanpur (Pkg II) [Bhadwas to Kalyanpur]	45.2	2047.92	29-01-2019	28.01.2021	76.33	In Progress
2	Chakeri Allahabad	145.066	4548.84	12-01-2019	09.07.2021	51.71	In Progress
709 B	EPE Crossing to start of Shamli Bypass	61.41	726.33	21-11-2018	23.05.2020	99	Substantially Completed
24	Lucknow Ring Road Pkg 3A (Sitapur Road to Kursi Road)	14.61	298	15/01/2019	15/01/2021	42	In progress

Year 2017-18

NH No.	Stretch / Package Name	Length (Km)	TPC (Rs. Cr.)	Start / Appointed Date	Scheduled Completion date as per Contract	Cum. Physical Progress (%) till last month (Km)	Status (Completed/ in progress/ pending)
28C	Improvement of bypassed section of NH-28C (New NH-927) from Km.127.730 to 133.290	5.56	5.32	06.01.2018	05.07.2018	100%	completed

96	PR from Km.135.230 to 141.800 and Km.149.400 to 153.795 of NH-96	10.97	5.07	30.11.2017	28.02.2018	100%	completed
29E	Four lane widening and strengthening of NH-29E from Km.81.420 (Jungle Kaudiya) to Km.98.945 (MohaddipurChouk road)	17.52	323.36	19.02.2019	18.08.2020	58%	in progress
730	Rehabilitation and up-gradation from Km.323.745 to Km.351.000 of NH-730	27.26	212.99	15.12.2018	14.06.2020	100%	completed
931A	Strengthening from Km.30.500 to 40.500 of NH- 931A	10.00	11.60	04.05.2018	03.11.2018	100%	completed
730	Rehabilitation and up-gradation from Km.537.00 to Km.564.750 of NH-730	27.75	242.05	11.10.2018	10.04.2020	78%	in progress
730	Rehabilitation and up-gradation from Km.484.00 to Km.505.120 of	21.12	185.18	18.02.2019	17.02.2020	100%	completed

	NH-730						
96	Rehabilitation and Up-gradation of NH-96 from Km.135.230 to Km.153.000 to Four Lane with paved shoulders	17.03	306.59	02.12.2019	01.06.2021	38%	in progress
235	Meerut-Bulandshahr section	61.19	2179.56	28.04.2017	25-10-2019	99.68	Substantially Completed
31	Varanasi Ring Road (Pkg-II, Phase -II) connecting Sandaha Village (km 11.70 / NH-29) with Revasa Village (km 818.80 / NH-2)	27.27	1448	15/02/2019	13/02/2022	16	In progress
35	Lalganj-Hanumana km 96.80 - km 140.200	43.4	1232	01/02/2019	27/10/2021	65	In progress
35	Dagamagpur to Lalganj (km 49.1 - km 96.8)	47.7	1429	13/12/2018	07/09/2021	72	In progress
35	Varanasi-Degamapur [km. 15.1 - km. 49.1]	34	1248	09/08/2019	04/05/2022	32	In progress
31	4L Bypass connecting NH-2	16.98	963	15/09/2019	13/03/2022	37	In progress

	(Rakhauna Village km. 782.546 of NH-2) with NH-56 (Vajidpur Village km. 271.300 of NH-56) of Varanasi Ring Road (Pkg-I, Phase -II) from km. 0.00 to km. 16.400 i/c Interchange Loop at NH-2						
24	Lucknow Ring Road Pkg-2 (Behta Road to Sitapur Road)	32.9	1003	09/12/2018	05/12/2021	32	In progress

ANNEXURE-C REFERRED TO IN REPLY TO PARA (d) OF THE LOK SABHA UN-STARRED QUESTION NO. 1728 DUE FOR ANSWER ON 11.2.2021 ASKED BY SHRIMATI MANEKA SANJAY GANDHI AND SHRIMATI REKHA VERMA REGARDING MAINTENANCE OF NH PROJECTS IN U.P.

NH No.	Length Constructed by NHAI (Km)				Length renovated by NHAI (Km)			
	2020-21	2019-20	2018-19	2017-18	2020-21	2019-20	2018-19	2017-18
91 Pkg-1	9.8	0	4	N/A	N/A			
91 Pkg-2	28.4	8.5	5	N/A				
91 Pkg-3	17.2	35.3	0	N/A				
235	2.4	21.5	33.5	N/A				
709B Pkg-I	24.4	37	0	N/A				
709B Pkg-2	16.8	0	0	N/A				
2	3.3	17.7	45	N/A				
19(2)	35.5	57	22	N/A				
9(24)	27.3	13.6	0	N/A				
93	0.3	0.3	34	N/A				
334-B	19.5	0	0	N/A				

709 AD Pkg-I	0	0	0	N/A				
709 AD Pkg-II	0	0	0	N/A				
24	5.7	0	0	N/A				
74	0	0.3	12.8	N/A				
9(24)	0	0	1.5	N/A				
27(25)	0	0	1.3	N/A				
927			0	0				
29E	4	13	0					
731	12	5	17	15				
31	17	20	25	17	10	58.27	72	
28	15	15	20	5	15.89			
233		10	21					
128		15	15					
19	15	20	17					
232			15	50		9.61	3.54	5.05
24B		10	20					
35	20	24	7				37.65	88
135	10	22	3					

56					89			
330A					108.15	108.835		
97						22.48	33.72	
29	32	17	20	5				
Total	315.6	362.2	339.1	92	223.04	199.195	146.91	93.05

ANNEXURE-D REFERRED TO IN REPLY TO PARA (f) OF THE LOK SABHA UN-STARRED QUESTION NO. 1728 DUE FOR ANSWER ON 11.2.2021 ASKED BY SHRIMATI MANEKA SANJAY GANDHI AND SHRIMATI REKHA VERMA REGARDING MAINTENANCE OF NH PROJECTS IN U.P.

NH No.	Funds allocated and utilised on construction, maintenance and repair (In Rs. Crore)							
	2020-21		2019-20		2018-19		2017-18	
	Allocated	Utilised	Allocated	Utilised	Allocated	Utilised	Allocated	Utilised
For the National Highways entrusted with State PWD.	1585.73	1455.49	1872.92	1853.30	1881.60	1880.16	1053.05	1049.77
For the National Highways entrusted with NHAI.	-	4784.20	-	7073.96	-	7615.41	-	6154.44

XXXXXX