

**GOVERNMENT OF INDIA  
MINISTRY OF CIVIL AVIATION  
LOK SABHA  
UNSTARRED QUESTION NO. : 477  
(To be answered on the 4<sup>th</sup> February 2021)**

**EXPANSION OF AIRPORT UNDER ACT EAST POLICY**

**477. SHRI RAMESH CHANDER KAUSHIK  
SHRI DILIP SAIKIA**

**Will the Minister of CIVIL AVIATION**  
नागर विमानन मंत्री

**be pleased to state:-**

- (a) the expenditure being incurred by the Government for the expansion and development of airports across all the states in pursuance of its Act East Policy;**  
**(b) whether the Government has fixed any deadline under it; and**  
**(c) if so, the details thereof?**

**ANSWER**

**Minister of State (IC) in the Ministry of CIVIL AVIATION**

नागर विमानन मंत्रालय में राज्य मंत्री (स्वतंत्र प्रभार)

**(Shri Hardeep Singh Puri)**

---

**(a) to (c): With objective to provide connectivity to North East India, the Airports Authority of India has undertaken major work of development of airports in the North Eastern Region. The details of development of airports and expenditure incurred are given in the statement at Annexure.**

\*\*\*\*\*

Statement referred to in the reply to part (a) to (c) of LS USQ No. 477 for reply on 04.02.2021

**List of Major Ongoing Works for North Eastern Region**

**Annexure**

S. No.	State	Airport	Name of Work	Approved Cost (Rs. in Cr.)	Expenditure as on 31.01.2021 (Cumulative) (Rs. in Cr.)	Physical Progress	Probable Date of Completion (PDC)
1	Arunachal Pradesh	Tezu	Construction of New Domestic Terminal Building and New ATC Tower cum Technical block cum Fire Station Category IV & associated facilities.	54.00	36.94	67.00%	Jun-21
2		Hollongi / Itanagar	Construction of New Greenfield Airport at Holongi, Itanagar, Arunachal Pradesh: (Recall) Package-1.	387.76	0.00	2.35%	Dec-22
3	Assam	Dibrugarh	Construction of Hangar for Airbus 321	18.31	6.73	43.00%	Dec-21
4		Dibrugarh	Construction of Technical block cum control tower.	44.29	0.00	2.75%	Mar-22
5		Guwahati	Construction of New Integrated Terminal Building and ancillary works Guwahati airport	1232.00	418.66	41.00%	Jun-22
6		Imphal	Construction of hangar and other associated works.	30.32	11.03	49.00%	Dec-21
7	Manipur	Imphal	Construction of International cargo terminal at Imphal Airport.	15.93	6.40	43.00%	Dec-21
8		Barapani	Extension and strengthening of runway and allied works.	34.00	14.13	50.00%	Mar-21
9	Nagaland	Dimapur	Strengthening of runway, taxiway & apron i/c construction of Isolation bay with link taxiway at Dimapur Airport.	40.95	41.52	96.10%	Mar-21
10		Pakyong	Construction of concrete cladding wall i/c figure drain and providing the uphill slopes.	108.34	50.42	35.00%	Jun-21
11	Sikkim	Pakyong	Strengthening the base of RE wall by micro pile and pre-tensioned anchor at Pakyong Airport.	29.63	20.34	34.00%	Jun-21
12		Agartala	Construction of New Integrated Terminal Building apron and taxi link	438.28	435.59	97.00%	Mar-21
13	Tripura	Agartala	Construction of Hangars & allied works.	28.60	25.87	97.0%	Mar-21