

GOVERNMENT OF INDIA
MINISTRY OF JAL SHAKTI,
DEPARTMENT OF WATER RESOURCES, RIVER DEVELOPMENT & GANGA REJUVENATION
LOK SABHA
UNSTARRED QUESTION NO. 5052
ANSWERED ON 25.03.2021

PROGRESS OF PMKSY-AIBP

5052. SHRI KOTHA PRABHAKAR REDDY
SHRI KOMATI REDDY VENKAT REDDY

Will the Minister of JAL SHAKTI be pleased to state:

- (a) the progress made in Accelerated Irrigation Benefits Programme component and other Projects under Pradhan mantri Krishi Sinchayee Yojana (PMKSY) so far across the country, State-wise along with the present status thereof; and
(b) the details of the funds sanctioned and spent on these projects in Telangana, project-wise?

ANSWER

THE MINISTER OF STATE FOR JAL SHAKTI & SOCIAL JUSTICE AND EMPOWERMENT

(SHRI RATTAN LAL KATARIA)

(a) & (b) During 2016-17, ninety-nine (99) ongoing major/medium irrigation (MMI) projects (and their 7 phases) under Pradhan Mantri Krishi Sinchayee Yojana (PMKSY)-Accelerated Irrigation Benefits Programme (AIBP), having ultimate irrigation potential of 76.03 lakh hectares (potential created as in March, 2016 was 41.39 lakh hectares, balance irrigation potential to be created was 34.63 lakh hectares), have been prioritized in consultation with States for completion along with their Command Area Development & Water Management (CADWM) works. Funding mechanism from Long Term Irrigation Fund (LTIF) through NABARD has provisioned for both Central and State Share.

Out of these, AIBP works of 44 projects have been reported to be completed/almost completed. Central Assistance (CA) of Rs.11,489.31 crore has been released for these projects during 2016-17 to 2019-20. Further, during 2020-21, so far, CA of Rs.1,082.71 crore has been released. State-wise and project-wise details of funds released through NABARD, expenditure incurred during 2016-17 to 2020-21 till February, 2021 and their present status, including Telangana, are given in the statement at **Annexure-I**. Details of irrigation potential created (IPC) by these prioritised projects during 2016-2020 has also been given in **Annexure-I**.

Out of the 99 projects, in respect of 8 projects, the States have indicated that either the CADWM works are already completed or not envisaged under the present programme. Of the balance 91 projects, 88 projects have been included while for 3 projects DPRs are not submitted by States for inclusion.

As of now, 88 projects have been included under the ongoing CADWM program targeting Culturable Command Area (CCA) of 45.08 lakh hectares. Central Assistance amounting to Rs.2,678 crore has been released from 2016-17 till December, 2020. As per information provided by the States, about 14.85 lakh hectares of CCA has been developed, with the reported expenditure of Rs.5,302.00 crore. State and project wise status of 88 included projects under CADWM Program, including Telangana, is given in the statement at **Annexure-II**.

Annexure referred to in the reply to part (a) & (b) of Unstarred Question No.5052 to be answered in Lok Sabha on 25.03.2021 regarding “Status of PMKSY-AIBP”.

Table 1 : Details of 99 Priority Projects (and 7 phases) under PMKSY-AIBP

(Irrigation Potential in Thousand Hectare, and Cost, Expenditure & Central Assistance in Rs. Crore)

Details of 99 Priority Projects							
Sl. No.	Project Name(Status)	Latest Balance cost as on 1.4.2016	Latest Balance Central Assistance (CA) admissible as on 01.04.2016	2016-17-2020-21(so far)		Irrigation Potential (During 2016-2020)	
				CA Released	Tentative Expenditure Incurred as reported by the State*	Targeted	Potential Created
1	2	3	4	5	6	7	8
I.Andhra Pradesh							
1	Maddigedda(C)	1.96	0.31	0.00	0.00	0.31	0.31
2	Gundlakamma	175.42	19.87	11.79	55.75	8.96	4.98
3	Tadipudi LIS	79.53	0.00	0.00	54.22	21.47	1.62
4	Thotapally	419.11	0.00	0.00	184.49	22.66	14.93
5	Musurumilli	33.86	14.52	7.40	3.48	0.15	0.15
6	Pushkara LIS	34.00	0.00	0.00	7.10	17.20	1.93
7	Yerracalva	27.54	0.00	0.00	1.77	1.90	0.41
8	Tarakaram Teerta sagaram	284.77	25.04	3.44	42.80	10.00	0.00
	Total	1056.18	59.74	22.63	349.60	82.65	24.33
II.Assam							
1	Champamati(C)	122.61	0.00	0.00	122.61	14.98	14.70
2	Dhansiri	119.75	0.00	0.00	3.73	33.11	14.74
3	Borolia	171.77	9.97	0.00	0.00	10.26	0.00
	Total	414.13	9.97	0.00	126.34	58.35	29.44
III.Bihar							
1	Durgawati	201.01	90.07	72.42	145.86	20.29	12.78
2	Punpun	338.89	106.02	37.82	100.47	10.00	0.00
	Total	539.90	196.09	110.24	246.34	30.29	12.78
1	2	3	4	5	6	7	8
IV.Chhattisgarh							
1	Maniyari Tank(C)	27.90	19.70	3.62	6.28	0.30	0.30
2	Kharung(C)	1.01	0.00	0.00	1.01	9.21	9.21
3	Kelo	240.33	51.50	34.23	158.55	12.95	7.15
	Total	269.24	71.20	37.85	165.84	22.46	16.66
V.Goa							
1	Tillari	8.69	8.69	0.00	77.94	3.36	0.23
VI.Gujarat							
1	Sardar Sarovar	9873.26	4797.51	3905.00	8338.92	681.00	556.00

Contd...

VII.Jammu & Kashmir							
1	Rajpora Lift(C)	2.76	2.48	2.30	62.76	0.32	0.32
2	Restoration & Mod. of Main Ravi Canal	26.27	15.29	15.29	26.46	5.52	4.94
3	Tral Lift	57.95	28.49	22.12	50.43	1.56	0.00
	Total	86.98	46.26	39.71	139.65	7.39	5.26
VIII.Jharkhand							
1	Subernarekha Multipurpose	7663.91	1373.68	756.73	2200.43	173.75	79.19
IX.Karnataka							
1	Sri Rameswar Irrigation(C)	86.54	0.00	0.00	42.02	0.82	0.82
2	Bhima LIS(C)	206.94	44.89	31.54	169.77	2.95	2.95
3	Karanja(C)	63.56	35.15	35.15	82.02	5.73	3.01
4	Upper Tunga Irrig Project	1126.01	217.76	184.04	754.62	11.00	8.24
5	NLBC System Project (New)	1035.08	940.50	831.01	797.48	100.00	99.40
	Total	2518.13	1238.30	1081.73	1845.91	120.50	114.42
X.Kerala							
1	Muvattupuzha	12.56	8.73	0.00	31.14	3.32	1.37
2	Karapuzha	55.96	14.05	0.00	0.32	6.42	0.68
	Total	68.52	22.78	0.00	31.46	9.74	2.05
XI.Madhya Pradesh							
1	Singhpur Project(C)	4.96	4.96	1.94	4.97	6.63	6.63
2	Mahuar Project(C)	70.93	5.55	0.00	70.00	8.77	8.77
1	2	3	4	5	6	7	8
3	Sagad Project(C)	20.86	6.83	2.50	20.86	2.67	2.67
4	Sindh Project Phase II(C)	229.44	39.46	35.52	195.96	31.51	31.51
5	Indira Sagar Project Canal Phase - I & II (km.0 to km. 142) (C)	40.96	40.96	23.68	40.96	8.60	8.60
	Omkareshwar Project Canal Phase-IV (OSP lift) (C)	235.07	98.15	69.58	164.15	10.60	10.60
	Indira Sagar Project Canal Ph - V (Khargone Lift) (C)	144.53	39.28	9.51	20.05	23.75	22.61
6	Bansagar Unit 2(C)	185.00	91.47	68.02	87.70	5.67	5.66
7	Barriyarpur LBC(C)	28.65	18.28	6.62	28.65	1.49	1.49
8	Sanjay sagar (Bah) Project(C)	31.95	3.32	2.99	22.36	4.44	4.44
	Bargi Diversion Project Phase – I (km. 16 to km 63)(C)	25.14	9.51	8.54	22.03	2.01	2.01
9	Mahi Project(C)	161.68	7.24	5.97	125.82	6.24	5.59
10	Mahan Project(C)	56.81	11.88	8.03	38.89	5.19	5.19
	Omkareshwar Project Canal Phase-II (RBC km. 9.70 to km 65.50)	36.65	36.65	16.91	29.88	7.17	3.39
11	Omkareshwar Project Canal Phase-III (RBC km. 65.50 to km 142)	46.86	46.86	31.93	34.06	9.95	2.62
	Bargi Diversion Project Phase – II (km. 63 to 104)	23.09	12.94	12.24	31.77	7.04	2.44
	Indira Sagar Project Canal Phase - III (km. 143 to 206)	165.67	146.53	105.91	135.09	17.70	13.99

Contd...

12	Pench Project	335.21	25.99	15.48	310.62	28.27	25.27
13	Indira Sagar Project Canal Phase - IV (km. 206 to 243)	257.38	115.70	85.47	206.84	19.30	9.20
14	Bargi Diversion Project Phase - III(km. 104 to 154)	896.00	240.74	86.72	354.10	23.00	0.00
1	2	3	4	5	6	7	8
	Bargi Diversion Project Phase - IV (km.154 to 197)	407.37	145.87	11.28	20.55	24.00	0.73
	Total	3404.21	1148.16	608.82	1965.31	253.99	173.41

XII.Maharashtra

1	Bawanthadi (IS)(C)	89.26	27.23	26.83	101.15	9.54	9.54
2	Lower Panzara(C)	83.05	18.77	18.62	78.75	3.22	3.22
3	Dongargaon(C)	17.32	5.89	5.88	17.32	0.79	0.79
4	Warna(C)	831.33	118.22	0.00	60.00	48.87	10.01
5	Nandur Madhmeshwar Ph-II(C)	400.47	17.24	17.24	400.47	16.52	16.52
6	Upper Kundalika(C)	97.06	15.09	10.92	100.90	2.70	2.70
7	Lower Dudhna(C)	624.61	56.26	52.80	630.10	14.72	14.13
8	Khadakpurna(C)	173.02	40.17	40.16	223.97	8.57	8.57
9	Dhom Balaakwadi(C)	465.50	57.66	45.28	402.83	8.55	6.655
10	Tillari'	299.55	17.91	11.94	209.78	1.57	0.83
11	Waghur	1037.19	246.15	195.02	572.47	22.58	14.52
12	Lower Wardha	1596.11	230.20	203.07	1249.94	44.57	24.04
13	Bembla	1033.99	243.06	203.48	811.00	13.25	3.73
14	Tarali	496.34	80.54	51.97	341.16	7.37	1.88
15	Arjuna	246.16	17.69	17.68	258.68	5.18	1.54
16	Aruna	1093.98	0.00	0.00	949.61	9.03	1.25
17	Krishna Koyana Lift	2091.04	337.78	170.19	1065.69	63.63	42.70
18	Gadnadi	154.12	4.14	1.54	98.75	2.93	0.59
19	Sangola Branch Canal	487.68	33.72	16.16	260.42	5.47	3.20
20	Morna (Gureghar)	148.12	8.23	0.32	43.73	2.26	0.70
21	Lower Pedhi	915.00	38.02	17.80	393.15	17.02	0.00
22	Wang project	46.30	7.63	3.96	68.07	5.94	4.63
23	Nardave (Mahamadwadi)	601.18	25.78	12.07	149.03	11.36	0.13
24	Kudali	309.82	10.43	4.61	121.12	5.33	0.23
25	Upper Pen Ganga	722.93	241.97	143.87	362.03	13.53	2.49
1	2	3	4	5	6	7	8
26	Gosikhurd (NP)	7864.61	1146.11	499.44	3750.08	211.32	63.72
	Total	21925.74	3045.87	1770.85	12720.20	555.81	238.32

Contd...

XIII.Manipur

1	Dolaithabi Barrage(C)	147.39	35.27	35.27	124.37	6.05	5.63
2	Thoubal	575.58	216.60	169.57	411.74	13.29	4.00
	Total	722.97	251.87	204.84	536.11	19.34	9.63

XIV.Odisha

1	Upper Indravati(KBK) (C)	18.00	18.00	18.00	18.80	0.56	0.56
2	Rukura-Tribal(C)	50.14	26.35	25.12	51.35	7.65	7.65

Contd...

3	RET irrigation(C)	466.06	110.78	96.12	488.48	8.50	8.50
4	Telengiri(C)	483.91	208.91	199.44	652.16	13.83	13.83
5	Lower Indra (KBK)(C)	332.25	104.88	104.85	374.17	17.37	17.37
6	Subernarekha	1687.58	642.33	603.42	1587.61	36.51	3.42
7	Anandpur Barr. Ph.-I / Integrated Anandpur Barr.	2090.24	61.32	26.99	819.53	5.57	0.00
8	Kanupur	1092.88	270.28	110.29	463.82	47.74	0.00
	Total	6221.06	1442.85	1184.23	4455.93	137.73	51.33

XV.Punjab

1	Kandi Canal Extension (Ph.II) (C)	173.30	45.76	45.76	88.93	4.60	4.60
2	Rehab. of Ist Patiala Feeder and Kotla Branch Project(C)	47.50	6.66	6.66	24.85	7.02	7.02
	Total	220.80	52.42	52.42	113.78	11.62	11.62

XVI.Rajasthan

1	Narmada Canal(C)	686.84	427.82	427.82	511.43	6.71	6.71
2	Mod. of Gang Canal(C)	32.37	32.37	30.74	29.83	0.53	0.53
	Total	719.21	460.19	458.56	541.26	7.24	7.24

XVII.Telangana

1	Gollavagu Project(C)	10.32	6.30	4.78	6.51	1.83	1.83
1	2	3	4	5	6	7	8
2	Rallivagu project(C)	14.08	0.00	0.00	19.72	0.20	0.20
3	Mathadivagu Project(C)	7.67	5.35	4.66	7.67	0.65	0.65
4	Palemvagu project	34.09	0.00	0.00	4.46	1.87	0.16
5	Peddavagu @ Neelwai project	101.04	0.00	0.67	68.38	6.07	3.64
6	SRSP St.II	284.28	48.36	39.29	231.82	23.00	0.00
7	Sri Komaram Bheem project	147.55	0.00	0.00	91.67	6.15	2.71
8	Rajiv Bheema LI.Scheme	567.90	94.66	64.75	372.44	77.30	54.96
9	Peddavagu @ Jagannathpur	148.14	8.49	2.29	70.10	6.07	0.00
10	Indiramma Flood Flow Canal	1455.11	0.00	0.00	815.20	40.00	1.21
11	J. Chokha Rao LIS	5545.93	966.64	821.08	3721.05	193.24	52.34
	Total	8316.11	1129.80	937.53	5409.02	356.38	117.70

XVIII.Uttar Pradesh

1	Bansagar Canal(C)	487.60	143.51	143.51	487.60	100.13	100.13
2	Arjun Sahayak	1675.03	132.41	116.57	1593.78	44.38	32.17
3	Madhya Ganga canal PH-II	3277.97	92.00	54.41	1627.45	105.21	41.68
4	Saryu Nahar(NP)	3838.51	1228.58	1083.43	3447.67	681.40	521.40
	Total	9279.10	1596.50	1397.91	7156.49	931.13	695.38

XVII(A).UT of Ladakh

1	Prakachik Khows Canal	21.25	3.41	2.98	68.44	0.76	0.00
	Grand Total	73329.39	16955.29	12572.02	46488.96	3463.48	2144.99

*includes expenditure as reported on the Monitoring Information System (MIS), DoWR, RD & GR by the State Government. Further, it also includes the expenditure incurred by the States from their own sources/budget.

Note- Suffix "(C)" after the name of the project denotes that AIBP work of the project is completed/almost completed.

Annexure referred to in the reply to part (a) & (b) of Unstarred Question No.5052 to be answered in Lok Sabha on 25.03.2021 regarding "Status of PMKSY-AIBP".

Table 2: Status of Command Area Development & Water Management Program

(Command Area in in Thousand Hectare and Cost & Central Assistance in Rs. Crore)

S. No.	State/ Project	Target Physical/Financial			Achievement up to Dec 2020		
		Cultivable Command Area (CCA)	Cost	Central Assistance (CA)	CCA Covered	Tentative Expenditure	CA Released
1	2	3	4	5	6	7	8
I. ANDHRA PRADESH							
1	Gundalakamma	32.40	102.80	47.15	0.00	0.42	3.64
2	Tadipudi LIS	54.35	277.29	109.34	0.00	0.00	16.40
3	Thotapally	29.14	265.84	58.53	0.00	0.00	6.37
4	Tarakaram Teertasagaram	4.35	25.92	10.15	0.00	0.00	0.61
5	Musurumilli	5.92	31.73	12.68	0.00	0.00	4.49
6	Pushkara LIS	46.55	240.87	99.66	0.00	0.00	35.85
7	Yerracalva	5.92	26.54	11.88	0.00	0.50	1.82
II. ASSAM							
1	Champamati	6.59	27.23	13.85	6.59	21.53	7.55
2	Borolia	8.92	36.24	16.52	0.00	0.00	0.00
3	Dhansiri	34.18	151.99	66.27	16.81	18.07	0.00
III. BIHAR							
1	Durgawati	30.51	142.40	50.66	17.25	66.53	35.82
IV. CHHATISGARH							
1	Maniyari Tank	11.52	45.37	22.63	0.00	0.00	4.98
2	Kharung	8.30	33.18	16.43	0.00	0.00	4.95
3	Kelo	22.81	81.21	40.51	0.00	0.00	11.78
1	2	3	4	5	6	7	8
V. GUJARAT							
1	Sardar Sarovar Project	1363.86	5021.76	2510.88	938.61	3608.29	1719.15
VI. GOA							
1	Tillari	11.78	137.92	18.77	1.05	36.24	0.00
VII. JAMMU & KASHMIR							
1	Tral Lift	1.41	6.16	3.01	0.90	3.04	1.35
2	Rajpora Lift	0.59	3.61	1.52	0.56	2.76	1.22
VIII. JHARKHAND							
1	Subernarekha	66.65	747.53	133.32	0.00	0.00	0.00
IX. KARNATAKA							
1	Upper Tunga Irrigation Project	25.45	107.62	55.86	11.01	50.94	25.49
2	Sri Rameswar Irrigation	11.42	46.73	22.71	8.86	45.25	16.75
3	Bhima LIS	12.90	47.04	23.63	11.62	43.43	19.77
Contd...							

4	Karanja	5.59	42.60	11.23	3.35	14.54	6.38
5	NLBC	28.67	750.00	62.17	0.00	0.00	0.00
X.KERALA							
1	Muvattupuzha	18.48	107.30	48.72	0.60	1.54	2.69
XI.MADHYA PRADESH							
1	Sagad Project	9.48	35.37	17.68	8.53	23.02	6.75
2	Singhpur Project	5.84	21.39	10.37	5.12	12.83	4.92
3	Sanjay sagar (Bah) Project	9.67	36.19	18.09	7.26	18.20	4.58
4	Mahuar Project	9.16	33.59	16.79	8.21	25.34	9.23
5	Sindh Project Phase II	90.56	361.53	180.76	69.58	186.05	79.17
6	Indira Sagar Canal Project	88.00	410.58	196.72	6.69	18.58	6.64
1	2	3	4	5	6	7	8
7	Mahi Project	28.13	128.34	64.28	15.32	39.55	19.68
8	Barriyarpur LBC	19.00	51.85	25.93	10.64	27.06	16.10
9	Bansagar Unit 2	97.04	448.60	224.30	52.44	133.01	61.48
10	Mahan Project	14.31	54.52	27.26	8.62	21.70	11.61
11	Madhya Pr/Pench Project	27.87	102.44	51.22	18.97	49.55	22.69
12	Bargi Diversion Project	21.19	82.52	41.18	0.00	0.85	5.98
13	Bargi Diversion Project II	31.90	121.99	60.87	0.00	0.00	8.96
14	Omkareshwar Project Canal Phase-III (RBC km. 65.50 to km 142)	143.37	648.09	323.57	29.99	63.29	9.61
XII.MAHARASHTRA							
1	Bawanthadi (IS)	2.50	15.63	7.41	1.63	4.50	0.52
2	Lower Panzara	6.79	29.02	15.74	6.26	11.62	8.64
3	Dhom Balkwadi	4.05	21.77	16.94	1.70	4.79	1.82
4	Upper Kundalika	2.80	14.63	5.60	2.30	6.76	0.52
5	Gadnadi	3.11	19.13	6.10	0.04	0.03	0.03
6	Waghur	17.97	78.04	39.13	10.97	53.47	10.64
7	Lower Dudhna	30.04	145.49	72.26	14.27	42.16	8.10
8	Tillari	6.57	32.43	13.14	0.62	4.27	1.81
9	Lower Wardha	61.20	198.63	98.85	28.99	64.64	30.18
10	Nandur Madhmeshwar Ph-II	23.12	98.50	49.33	1.96	4.10	0.00
11	Gosikhurd (NP)	176.11	743.73	354.10	0.00	4.60	9.38
12	Upper Pen Ganga	17.29	69.62	34.83	5.45	15.58	3.00
13	Bembla	29.78	259.85	91.41	11.14	44.27	12.27
14	Tarali	13.09	53.64	25.26	5.58	12.19	2.37
15	Arjuna	5.70	28.94	11.19	1.03	8.99	0.81
16	Krishna Koyana Lift	52.82	132.69	67.38	5.79	11.69	3.82
1	2	3	4	5	6	7	8
17	Sangola Branch Canal	6.88	32.45	13.83	0.15	1.14	1.92
18	Khadakpurna	15.72	79.42	31.30	6.69	10.29	5.04
19	Morna (Gureghar)	4.23	16.80	8.16	1.52	3.35	0.28
Contd....							

20	Kudali	5.33	26.76	10.70	0.00	0.00	0.00
21	Aruna	5.31	20.26	9.60	0.00	0.00	0.00
22	Lower Pedhi	10.19	43.88	20.50	0.00	0.00	0.00
XIII.MANIPUR							
1	Thoubal	9.84	65.85	32.93	6.31	26.10	0.00
2	Dolaithabi Barrage	3.22	21.70	11.43	2.36	9.06	0.00
XIV.ODISHA							
1	Lower Indra(KBK)	29.90	103.98	51.84	17.40	72.32	37.36
2	Telengiri	9.95	54.51	16.72	7.89	43.50	10.93
3	Subernarekha	68.88	389.58	126.03	4.63	37.99	16.28
4	Anandpur Barr. Ph.-I /Integrated Anandpur Barrage	60.00	334.37	101.57	2.08	8.43	2.99
5	Upper Indrawati	23.83	140.27	44.03	23.83	121.40	39.33
6	Ret	8.50	46.87	16.55	8.50	37.43	13.22
7	Rukura	5.75	31.71	10.21	5.65	20.99	3.79
8	Odisha/Kanupur	29.58	164.85	53.44	0.00	2.73	5.54
XV.PUNJAB							
1	Kotla Branch Part-II	142.66	475.48	228.87	0.00	0.00	18.08
XVI.RAJASTHAN							
1	Mod. of Gang Canal	117.97	353.40	175.99	30.73	75.18	35.00
2	Narmada Canal Project	0.00	97.48	54.06	0.00	0.15	7.02
XVII.TELANGANA							
1	J. ChokhaRao LIS	248.69	759.94	380.35	10.68	5.22	10.22
2	Gollavagu Project	3.85	20.40	7.19	0.00	0.00	1.03
3	Rallivagu project	0.92	5.57	1.47	0.00	0.00	0.28
1	2	3	4	5	6	7	8
4	Mathadivagu Project	3.44	12.38	6.32	0.00	0.00	1.80
5	Telangana/Rajiv Bheema	82.15	245.27	114.81	0.00	0.00	0.00
6	Peddavagu @ Jagannathpur	6.07	52.55	12.20	0.00	0.00	0.00
7	Sri Komaram Bheem project	9.92	56.55	19.10	0.00	0.00	5.89
8	Peddavagu @ Neelwai project	5.26	25.12	6.67	0.00	0.00	1.99
9	Palemvagu project	2.01	5.20	2.60	0.00	0.00	0.51
10	SRSP St.II	73.14	204.08	103.24	0.00	0.00	11.56
11	Indiramma Flood Flow Canal	93.59	97.23	48.26	0.00	0.00	3.06
VII(A). UT OF LADAKH							
1	Prakachik Khows Canal (Kargil)	0.46	1.87	0.71	0.23	0.70	0.21
XVIII. UTTAR PRADESH							
1	Saryu Nahar (NP)	480.00	1672.70	837.06	0.00	0.47	150.00
2	Arjun Sahayak	44.38	155.37	77.87	0.00	0.00	6.00
	Total	4508.29	18799.42	8271.37	1484.95	5302.21	2677.71
