

**GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS**

**LOK SABHA
UNSTARRED QUESTION NO. 645
ANSWERED ON 04TH FEBRUARY 2021**

ROAD INFRASTRUCTURE PROJECTS IN ASSAM

***645. SHRI PALLAB LOCHAN DAS:**

Will the Minister of ROAD TRANSPORT AND HIGHWAYS

सड़क परिवहन और राजमार्ग मंत्री

be pleased to state:

- (a) whether the Government has launched various projects to boost the road infrastructure in the State of Assam;**
- (b) if so, the details thereof; and**
- (c) the present status of ongoing road projects along with the expected time of their completion?**

ANSWER

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

(a) to (c) Yes, Sir. Total 48 works amounting to Rs. 10036.12 crore in a length 928.36 km are ongoing in the state of Assam. Work wise details are attached at Annexure-I.

Annexure-I

ANNEXURE REFERRED TO IN REPLY OF LOK SABHA UNSTARRED QUESTION NO. 645 ANSWERED ON 04.02.2021 ASKED BY SHRI PALLAB LOCHAN DAS REGARDING ROAD INFRASTRUCTURE IN THE STATE OF ASSAM

Sl. No.	Name of Project	Length (km)	Cost (Rs in cr)	Physical progress (in percentage)	Expected date of completion
1	2	3	4	5	6
1	Construction of North Lakhimpur Bypass from existing km. 338.924 to 349.213 Job No.-052-AS-2011-12-099	12.51	127.24	84.80	Jun-21
2	Construction of longitudinal drains at stretches from km 134/00 to km146/300 on NH-37, (L=9.422Km) painting of Flyover and provision of road safety appurtenances near the Flyover at km135 on NH-37 under Guwahati NH Division in the State of Assam. (Job No.037/AS/2015-16/145)	9.42	31.75	50.04	Dec-21

<p>3</p>	<p>Strengthening of existing road, masonry drain from Km. 618.600 to Km. 633.600 (Length=15 Km) of NH-37 under A.P. 2016-17 under Dibrugarh NH Division. (Job No.37/AS/2016-17/159)</p>	<p>15.00</p>	<p>28.2</p>	<p>51.00</p>	<p>06.09.2021</p>
<p>4</p>	<p>Strengthening with paved shoulder from km 30/0 to km 46/0, km 54/0 to km 61/0, km 69/0 to km 80/0 and km 80/0 to km 96/0 of NH-39 for the year 2015-16 including toll plaza under Golagahat NH Division under EPC Mode in the State of Assam. (Job No.039-AS-2016-17-153)</p>	<p>49.54</p>	<p>159.85</p>	<p>53</p>	<p>08.09.2021</p>
<p>5</p>	<p>Strengthening from Km. 64/000 to Km. 69/000, 90/760 to 119/000 and Km. 126/000 to Km. 160/000 (Length=67.804 Km) of NH-36 for the year 2017-18 under Bakulia NH Division, Diphu in the state of Assam. (Job No. 036/AS/2017-18/176)</p>	<p>67.80</p>	<p>73.78</p>	<p>62.5</p>	<p>Dec-21</p>

6	Widening of Bridges No.3/1, 6/1, 8/1, 12/1, 17/1, 19/1, & 29/1 on NH-52 under Annual Plan under Rangia NH Division in the State of Assam. (Job No. 015/AS/2017-18/181)	-	9.79	72	Dec-21
7	Strengthening of existing two lane from km 445/00 to 455/00 and km 475/00 to 500/00(T=35.00 km) of NH-52(New NH-15 under annual Plan for the year 2018-19 under Nagaon in the state of Assam on EPC mode (Job no 052(new NH-15)/AS/2018-019/185)	35.00	63.10	72.00	17.06.2021
8	Strengthening and reconstruction including raising of isolated structures of the existing road at Asimganj and Patherkandi town area from km 252.528 to km 259.525 of NH-44(Length=7.00 km) on EPC mode under NH (O) during 2019-20 in the state of Assam (Job no. 044/AS/2019-20/187)	7.00	19.98	0.00	07.06.2021

9	Stage Strengthening of NH-61 from Km 239.959 to Km 257.469 on EPC Mode for the year 2019-20 under jorhat Nh Division in the state of Assam,Job no. 061/AS/2019-20/191	17.51	12.26	47.00	25.05.2021
10	Construction of new Bridge over River Krishnai (Br.No.34/1) on NH-37 (New NH-17) in the State of Assam under EPC Mode Job no. 017(New)/AS/2019-20/193	-	34.62	0.00	Dec-21
11	Stage Strengthening under Annual Plan for the year 2019-2020 from Km 316/00 to Km 330/00 and from Km 345/00 to Km 350/00(T=19.00 Km) of Nh-15 under Nagaon NH Division in the state of Assam on EPC Mode ,Job no. 015/AS/2019-20/194	19.00	13.29	71.00	30.06.2021
12	Stage Strengthening from Km 42/00 to Km 52/00 on NH-37Old/Nh-17 new for the year 2019-20 under Guwahati NH Division in the state of assam on EOPC Mode ,Job	10.00	6.62	11.00	08.03.2021

	no. 017New/AS/2019- 20/192				
13	Stage Strengthening from Km 100/000 to Km 134/000 on NH-37(old)/17 new for the year 2019-20 in the state of Assam under EPC Mode ,Job no. 017New/AS/2019-20/188	34.00	22.46	25.00	05.08.2021
14	Stage Strengthening to NH-39(old) from km 0/00 to km 30/00(L=30.00km) Golaghat NH Division in the state of Assam on EPC Mode ,Job no. 015/AS/2019-20/198	30.00	19.11	25.74	14.08.2021
15	Stage Strengthening work from Km 928/00 to Km 938/00(L=10.00 km) of NH-17 New(old NH-31)Assam on EPC Mode ,Job no. 015/AS/2019-20/199	10.00	6.98	72.00	02.06.2021
16	Construction of new Bridge over River Dhansiri (Br.No.82/1) on NH-15 (Old NH-52) under Annual Plan for the year 2019-20 in the state of Assam under EPC Mode		40.47	0	15.09.2022

	Job no. 015/AS/2019-20/202				
17	Construction of Guide Bund and Bridge protection works of Bridge No.338/1 over river Ranganadi and Re-construction of superstructure of Bridge over river Haijan (Br. No.342/1) on NH-15 under Nagaon NH Division in the state of Assam. Job no. 015/AS/2019-20/208		19.19	0	21.09.2022
18	Stage Strengthening work on NH-151 from Km 0/00 to Km 14/064(L=14.064 km) New(old NH-31)Assam on EPC Mode ,Job no. 0151/AS/2019-20/200	14.06	14.84	0.00	12.08.2021
19	Rehabilitation including river training works of Bridge No.427/1 on NH-52 (New NH no.15) over River Gai under Annual Plan for the year 2019-20 under PWD Nagaon NH Division in the		25.24	0	01.12.2021

	state of Assam. Job no. 015/AS/2019-20/205				
20	Strengthening with paved shoulder from km 0.00 to km 12.00(L=12.00km) of NH-427 under Rangia NH Division ,Rangia ,in the state of Assam. Job no. 427/AS/2019-20/209	12.00	43.96	0	Dec-21
21	Stage Strengthening from km 411.000 to 419.900 and from Km 420.000 to Km 437.000 of Nh-52(New Nh-15) under Annual Plan for the Year 2019-20 on EPC mode in the satate of Assam Job no. 052/AS/2020-21/210	25.90	18.81	0.000	Dec-21
22	Construction of new Bridge over River Kumatia (Bridge No.397/1) including subway bridge and approaches on NH-52 (New NH No.15) Job No.015/AS/2020-21/211		43.55	0.000	Dec-22
23	Construction of Toll Plaza for South Bank Bogibeel approach under Job no. 52B-AS-2009-10-085	0.350	9.59	75	31.03.2021

24	2 laning from Kanubari to start of Bogibeel bridge approaches of NH-52B(Extn) in Assam 052/Ar.Pkg/2010-11/023	63.4	268.08	91.71	Jun-21
25	Construction of new 2-lane road with paved shoulders of Dhaleshwari Bypass from km. 0.00 - 3.500 of NH-154. SARDP-NE/NH-154/PWD/AS/2011-12/187	3.5	79.22	92.4	31.03.2021
26	2 laning of Goalpara-Solmari road (Job No. SARDP-NE/Goalplara-Solmari/ AS/PWD/2011-12/189)	7.9	14.57	83	Jun-21
27	Balance work for "Improvement of existing single intermediate lane road of NH-44 to be 2-lane road with paved shoulder from km 230/200 to km 247/000, km 261.504 (Ex.ch.260.109) to km 263.191 (Ex.ch.261.761 & Km 272.241 (Ex.ch.271.00 to km.284.053 (Ex.ch.284.053 (Total Length=30.28km of NH-44 in the state of	30.28	166.94	28	16.12.2022

	Assam on EPC mode". Job no.182				
28	4 laning from WB Border (Srirampur) to Kochugaon section (AS-12)	30	129.18	84.1	Dec-21
29	4 lane bridge including approaches over River Brahmaputra between Dhubri ,Assam) and Phulbari (south Bank,Meghalaya)	19.282	3165.99	0.00%	12.09.2028
30	4-Laning of NH-37 from Nagaon By-pass to Teliagaon (km 278.600 to km 288.600) in the state of Assam under SARDP-NE Phase-A on EPC mode-Package-1	10	87.11	8.43%	23.12.2021
31	4-Laning of NH-37 from Teliagaon to Rangagara (km 288.600 to km 297.000) in the state of Assam under SARDP-NE Phase-A on EPC mode - Package - 2	8.4	66.25	9.83%	23.12.2021

32	4 laning from Rangagara to Kaliabor Tinali from km 297.00 to km 315.315 of NH-37 on EPC basis.	18.315	196.24	31.90%	31.08.2021
33	4 laning from Kaliabor Tinali to Dolabari section from Km 0.0 to Km 17.3 of NH 37-A including construction of new Brahmaputra bridge	17.3	588.95	80.39%	31.12.2021
34	4 - lane highway connecting km 17.3 of NH 37A and km 182 of NH 52 between Dolabari and Jamuguri on EPC basis	16.86	273.4	45.39%	31.03.2021
35	4-Laning from Jamuguri to Biswanath Chariali from km 182 to km 208 of NH-52	26	303.49	45.88%	31.05.2021
36	4-Laning from Biswanath Chariali to Gohpur from km 208 to km 265.50 of NH-52	57.5	829	48.06%	31.03.2021
37	4-Laning from Gohpur to Holongi section from km 264.10 of NH 52 to km 20.37 of NH 52A	10.08	168.39	73.68%	31.03.2021
38	4-Laning of Numaligarh to Jorhat section from Km. 402.500 to Km. 453.000 (Design Km 403.200 to Km 454.240) except	39.72	454.89	57.04%	31.03.2021

	Dergaon bypass (with Toll Plaza)				
39	4-Laning of Jorhat to Jhanji section from Km. 453.00 to Km. 491.08	37.80	407.3	17.84%	31.12.2021
40	4-Laning of Jhanji Jn to Demow section from Km. 491.050 to Km. 535.250(Design Km 490.800 to Km 534.800) (with Toll Plaza)	44.07	398.06	29.47%	31.03.2022
41	4-laning of NH-37 Section between Demow to End of Moran Bypass (From Km. 534.800 to Km. 561.700) on EPC Mode.	26.90	294.17	61.67%	31.03.2021
42	4-laning of NH-37 Section between End of Moran Bypass to Bogibeel junction near Lapetketa (Km. 561.700-Km. 580.778) on EPC	19.00	223.5	43.28%	05.12.2021
43	2-laning with paved shoulders from km 6.25 to 10.40 of Silchar Badarpur section	4.15	53.21	93.25%	31.05.2021
44	4 laning of Balachera-Harangjao section of NH-54 (ext.) from	25.25	519.30	24.45%	31.12.2021

	km 275.00 to km 244.00 in the state of Assam under east west corridor project.				
45	4-laning of Hapachara - Tulungia section	14.66	138.25	4.84%	26.12.2022
46	Widening/Improvement to 4-Lane with paved shoulder from Ch.75.330Km to Ch.88.00km (Design Ch.71.800 to 84.100 km) of Jogighopa Bridge Approach (Near Pancharatna)- Agia (near Nichinta) section (Pkg. 6) of Bilasipura-Guwahati road	12.30	114.30	0.67%	19.04.2022
47	Widening/Improvement to 4-Lane with Paved shoulder from km 66.00 to km 81.00 (Design Chainage 65.923 to 80.930) of Dokmoka-LoringThepi section-3 of NH29	15.00	129.14	2.50%	24.03.2022
48	4-laning of NH-37 passing through Dergaon town	11.00	122.50	18.70%	21.06.2022
	Grand Total	928.36	10036.12		
