

**GOVERNMENT OF INDIA  
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS**

**LOK SABHA  
UNSTARRED QUESTION NO. 1712  
ANSWERED ON 29<sup>TH</sup> JULY, 2021**

**ROAD TRANSPORT INFRASTRUCTURE IN TAMIL NADU**

**1712. SHRI DAYANIDHI MARAN:**

**Will the Minister of ROAD TRANSPORT AND HIGHWAYS**

**सड़क परिवहन और राजमार्ग मंत्री**

**be pleased to state:**

**(a) the details of road projects under execution in Tamil Nadu along with the date of sanction, status of each project, expected date of completion and allocation/utilization of funds thereon;**

**(b) whether any difficulties are holding up some of these projects and if so, the details thereof along with the remedial measures being taken by the Government in this regard; and**

**(c) the details of new projects proposed for development of road transport infrastructure in Tamil Nadu?**

**ANSWER**

**THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS**

**(SHRI NITIN JAIRAM GADKARI)**

**(a) 83 National Highway projects covering 1717 km length at an estimated cost of Rs. 26,058 Crore are under execution in the State of Tamil Nadu. The details are Annexed.**

**(b) Major difficulties faced are Delay in granting of permission for extraction of borrow earth, delay in land acquisition, non-receipt of NOC/permission from PWD/WRD for construction of structures in water body areas and delay in obtaining forest clearance etc. To ensure timely/early completion of works, issues relating to the State Govt.**

**/District Administration, Utility owning departments, Forest Department and other concerned State/Central Agencies are taken up with them for expediting Land Acquisition and other pre-construction activities. Besides regular monitoring of projects with respective Authority/Independent Engineer and Contractor/ Concessionaire is done.**

**(c) Ministry has proposed to undertake development of 2,529 km length of National Highways at an estimated cost of about Rs. 67,935 Crore in the next three years.**

**ANNEXURE REFERRED TO IN REPLY TO PART (a) OF LOK SABHA UNSTARRED QUESTION NO. 1712 FOR ANSWER ON 29<sup>TH</sup> July, 2021 ASKED BY SHRI DAYANIDHI MARAN REGARDING “ROAD TRANSPORT INFRASTRUCTURE IN TAMIL NADU”.**

**Details of projects under implementation in Tamil Nadu.**

Sr. No.	Project Name	Project Length (Km.)	Project Cost Rs(Cr.)	Date of sanction / award	Physical Progress (%)	Likely date of Completion
1	4/2 Laning with Paved shoulder of Kallagam to Meensuriti	59.73	1282.30	16.03.2018	55.82%	27.01.2022
2	4-Laning of Trichy to Kallagam Section of NH-227	38.70	1296.93	28.02.2018	73.65%	31.01.2022
3	Balance work of Tindivanam to Krishnagiri section of NH-66	182.18	526.09	29.05.2019	15.45%	01.01.2022
4	4-laning of sattanathapuram to Nagapattinam section of NH-45 A	55.76	2439.30	05.07.2018	0.00%	04.10.2022
5	6-laning of Chennai-Tada section of NH-16	33.00	464.62	29.12.2017	90.00%	31.07.2021
6	Six laning of Karaipettai Walajahpet Section of NH-48 (Old NH-4)	36.08	707.90	05.10.2018	34.42%	20.12.2022
7	Six laning of Sriperumbudur Karaipettai Section of NH-48 (Old NH-4)	34.02	777.52	23.01.2019	10.41%	24.02.2023
8	Kerala / Tamil Nadu border to Villukuri section from km 43/0 to km 70/250 of NH-47	27.25	1272.74	22.01.2016	72.21%	31.01.2022
9	Villukuri to Kanyakumari section from km 70/250 to km 96/714 of NH-47 and Nagercoil to Kavalkinaru section from km 0/0 to km 16/376 of NH-47B	42.70	1040.56	22.01.2016	75.87%	31.12.2021
10	Vikravandi to Sethiyathopu section of NH - 45C (Pkg I)	65.96	1258.87	24.03.2017	40.30%	31.12.2021
11	Karaikudi - Ramanathapuram section from Km.94/000 to Km.174/000 including 500 m on SH 35	80.00	652.55	17.08.2017	85.56%	30.09.2021
12	Sethiyathope -Cholapuram section of NH45C (Pkg-II)	50.48	1227.87	29.09.2017	43.20%	31.07.2022
13	Cholapuram-Thanjavur section of NH45C (Pkg-III)	47.83	1176.37	29.08.2017	42.27%	31.07.2022
14	Chettikulam to Natham section of NH-785	29.39	837.61	30.03.2018	74.70%	31.12.2021
15	Madurai - Chettikulam section of NH-785 from Km 0/000 to Km 7/3000	7.30	679.98	29.03.2018	66.00%	31.03.2022

Sr. No.	Project Name	Project Length (Km.)	Project Cost Rs(Cr.)	Date of sanction / award	Physical Progress (%)	Likely date of Completion
16	Balance works of Dindigul - Theni - Kumili section of NH-45E and NH-220	44.06	390.89	29.05.2019	81.36%	31.07.2021
17	Balance works of Trichy - Karaikudi section of NH-210, including construction of Trichy bypass on NH-67	12.77	166.90	20.06.2019	59.80%	18.08.2021
18	Natham - Thuvarankurichi section of NH-785E	24.42	526.32	28.02.2019	49.50%	26.02.2022
19	Melur - Karaikudi section of NH-338, 36 and 383	45.86	1103.86	06.02.2019	11.00%	12.09.2022
20	Vadipatti - Thamarai section of NH-744A (Madurai Ring Road)	29.96	833.16	14.01.2019	10.24%	12.09.2022
21	Kamalapuram to Oddanchatiram section of NH-209	36.50	1038.51	11.02.2019	9.40%	20.01.2023
22	Oddanchatiram - Madathukulam section of NH-209	45.38	1267.87	07.03.2019	21.80%	04.10.2022
23	Madathukulam - Pollachi section of NH-209	50.07	1342.62	13.02.2019	22.20%	03.12.2022
24	Balance work of 2-L+PS of Nagapattinam - Thanjavur section	65.37	434.12	31.12.2020	0.00%	04.05.2023
25	Additional Structures in KL/TN Border - Kanyakumari from km 43.0 to km 96.714	9.74	653.26	01.10.2020	0.00%	15.07.2023
26	Construction of Paved Shoulders in Km.81/0 to 202/6 including reconstruction and widening of culverts on NH 234- EPC	121.60	268.91	11.03.15	100%	31.05.2021
27	Widening with paved shoulders from Km 380/0-390/0, reconstruction of minor bridge at Km 460/8, construction of protective wall in selected stretches from Km 405/4-425/4 of NH-67	10.00	36.52	08.02.17	100%	15.05.2021
28	Reconstruction of 12 nos Minor bridge at Km 92/10,95/4,98/6, 119/2, 124/4(i),(ii), 130/2,134/6,139/4,139/6(ii),148/4(i),& 151/2, widening of 2 nos Minor bridges at Km 131/8 & 139/10, Reconstruction of 2 nos pipe culverts at Km 120/2,120/4, construction of retaining wall at Km.120/2,Km 120/4,Km124/4,Km 127/6,Km 130/2, Km 151/2 & construction of dwarf wall and drainage at Km 128/470-128/635 of NH-208	0	21.19	21.3.17	79%	18.11.2021
29	Construction of retaining wall at Km 621/2, km.622/10 and km. 627/8 - 628/2, Widening of narrow slab culverts at km.625/4, km.627/8 & km. 627/10 of NH 47	0	5.51	5.10.17	70%	31.07.2021
30	Widening existing 2 lane to 2 lane with 1.5m paved shoulder from km.0/000-23/100 & 29/250-47/400 and strengthening existing carriageway from km.23/100-29/250 (Gudiyatham bypass) & from km.47/400-56/00 (Vellore bypass) on NH 234	49.35	138.06	16.03.18	97%	17.08.2021

Sr. No.	Project Name	Project Length (Km.)	Project Cost Rs(Cr.)	Date of sanction / award	Physical Progress (%)	Likely date of Completion
31	Widening & Strengthening from (i) 2 lane to 2 lane with paved shoulder from km.0/550-1/100, 5/700-21/070, 21/500-34/200 & 34/870-38/000 (ii) Strengthening existing 4-lane from km.0/0-0/550, 1/100-1/780, 2/420-5/700, 21/070-21/500, 34/200-34/870 & 2 lane from km.1/780-2/420 (Dindigul-Natham section) on NH 383	38.00	240.38	16.03.18	72%	05.03.2022
32	Strengthening in km 0/380-22/6 of NH 47B	22.20	18.99	14.03.18	80%	30.11.2021
33	Strengthening in Km 600/0-601/0,602/0 - 603/0,616/0 -618/0,619/0 -623/0,627/0 -629/0, 633/0 -634/0,649/0 -650/0,653/0 -655/0 of NH 47	14.00	10.68	21.03.18	94%	23.10.2021
34	Widening existing two lane to four lane including Strengthening the existing carriageway from Km 16/170 - 18/110 including CD works, drainage, interlocking paver-block on NH-207(New NH-648)	1.93	13.85	20.03.18	35%	25.10.2021
35	Construction of Grade Separator at Km.138/2 of NH 234 on EPC Basis	0	19.31	28.12.18	75%	05.08.2021
36	Widening and Strengthening of existing SL /IL to Two Lane in an aggregate length of 9,380 km in selected stretches from km 135/2-Km 160/0 of NH 45A and strengthening the existing /widened portion in an aggregate length of 17.915 km. in selected stretches from km.119/4 Km 188/945 of NH 45A (New No:32 on EPC Basis.	27.295	64.72	02.01.19	100%	14.07.2021
37	Strengthening in Km.599/0-633/0 in selected streches of NH 47 including the widening of existing two lane at Km.625/0-626/2 into double lane with paved shoulder of NH 47 in the State of Tamilnadu.	13.60	15.78	02.01.19	65%	17.11.2021
38	Providing junction improvement in Km 95/8, 128/6 & 179/2 and Improvements to accident prone zones at Km 114/0 - 116/0, 117/4 - 117/8, 147/4 - 147/6, 175/6 & 202/1 of NH 208 (New NH744) of Kollam - Thirumangalam NH208	0	10.28	09.01.19	62%	10.03.2022
39	Widening and strengthing of Natham-Kottampatty Section from Km.38/0-51/770 of NH383 (EPC)	13.77	63.81	09.01.19	97%	31.08.2021

Sr. No.	Project Name	Project Length (Km.)	Project Cost Rs(Cr.)	Date of sanction / award	Physical Progress (%)	Likely date of Completion
40	Improvement to Accident prone stretch at Km.0/0-0/4, 16/2, 33/2, 45/0-45/8, 69/0-69/4 and Road safety measures at Km.7/2, 14/2, 19/300-20/2, 35/2-35/6 and providing centre median at km.0/0-0/4, 25/0-27/6 of NH 209(New NH 83) on EPC Basis.	4.972	9.96	09.01.19	100%	31.07.2020
41	Construction of fly over at Km.15/2 including centre median in between Km.10/6-19/8 and Storm Water Drain in Built up area in selected stretches of NH49 Extension (New NH 85) on EPC contract Basis.	0	52.04	12.02.19	55%	31.01.2022
42	Widening from 2 lane to 4 lane and strengthening the existing carriage way from Km 36/0 -80/0 of Salem - Tirupathur - Vaniyambadi Road (NH - 179 A)	44.00	297.55	08.03.19	67%	24.05.2022
43	Reconstruction of culverts at Km 397/8, 398/6, 399/2, 403/6, 403/10(i)(ii), 404/2(i) (ii)(iii), 404/6, 405/6, 406/4 of NH 67 including construction of retaining wall	0	5.29	5.12.2019	100%	05.06.2021
44	Strengthening from Km 65/0-67/170, Km 71/360-72/260, Km72/560-80/400 & Km 80/500-81/0 and including widening in km 71/360-72/260, 77/250-78/0 and junction improvement at km 75/4 and 79/4 of NH 234 (Mangalore-villupuram Road) in the state of Tamil Nadu on Engineering, Procurement & Construction (EPC) basis contract	11.51	26.00	13.12.2019	62%	27.01.2022
45	Widening from 2 lane to 2 lane with paved shoulders and Strengthening in km 7/4 - 10/0 & 11/0- 13/0 of NH 45A ( Villupuram- Pondicherry – Nagapattinam road) in the state of Tamil Nadu on EPC mode	4.60	10.20	03.01.2020	100%	10.07.2021
46	Reconstruction of existing ROB at Km 113/4 and Construction of grade separator at km 113/800 of NH-4 (Chennai - Chittoor- Bangalore road) in Tamil Nadu on Engineering, Procurement & Construction (EPC) mode	0	34.15	05.02.2020		19.01.2023
47	Construction High level bridge in the lieu of existing old High level bridge at km 59/8-59/10 of NH 45A (Villupuram - Pondicherry - Nagapattinam road) (2019-2020) across Thennennai river.	0	26.80	19.02.2020		10.08.2022

Sr. No.	Project Name	Project Length (Km.)	Project Cost Rs(Cr.)	Date of sanction / award	Physical Progress (%)	Likely date of Completion
48	Construction of grade separator at km 218/6 of NH 67 (New No - 81). (Nagappatinam – Guddalore – Mysore Road) in the State of Tamil Nadu (EPC mode)	0.58	30.51	24.02.2020		21.06.2022
49	Widening to Two Lane with Paved shoulders from Km 414/4-428/0 and Strengthening from Km 422/0 - 425/0 of NH 67	13.60	36.48	16.03.2020	7%	02.06.2022
50	Strengthening from Km 440/0 - 449/700 of NH 67	9.70	9.96	17.03.2020	96%	31.08.2021
51	Widening of Minor Bridge at Km 407/970 & Reconstruction of Slab culvert at Km 408/650 including widening of pipe culvert at Km 403/950 & 408/220, construction of Protective works at Km 403/8,403/10,408/2,408/8 of NH 67	0	7.40	20.03.2020	85%	31.08.2021
52	Widening to Two lane with Paved shoulders in Km 434/4 - 440/0 of NH 67 including construction of Retaining wall, Breast wall and CD works in Ooty - Gudalur Ghat section	5.60	32.65	30.03.2020	77%	24.03.2022
53	Widening to Two Lane with Paved shoulders and Strengthening from Km 449/700-456/0 of NH 67 including CD works, protective works	6.30	18.21	30.03.2020	60%	31.10.2021
54	Widening existing two lane to Four lane strengthening the existing carriageway from Km 35/6-36/0 of Salem – Tirupathur – Vaniyambadi road NH 179A	0.40	4.82	30.03.2020	95%	04.08.2021.
55	Construction of grade separator at km 51/2 of NH532 ( Cuddalore - Vridhachalam - Salem road town)	0.93	37.34	13.07.2020		04.08.2022
56	Widening of Minor bridge at Km 430/10 including construction of Foot path , Strom water drain from Km 429/6 - 431/0 and construction of Footpath at Km 431/0 - 431/900 of NH 67(New NH no-181) including rectification of black spots ID No. TN-(02)-638 & TN-(02)-718 at charring cross and Eye foundation	0	10.86	13.07.2020	40%	21.10.2022
57	Widening and Strengthening of Kottampatti - Thirupathur Section from km 1/500 - 30/350 of NH 383 Extension in Tamil Nadu under National Infrastructure Pipeline (NIP) Projects on Engineering, Procurement & Construction (EPC) Basis Contract	28.85	113.96	13.07.2020	40%	15.04.2022

Sr. No.	Project Name	Project Length (Km.)	Project Cost Rs(Cr.)	Date of sanction / award	Physical Progress (%)	Likely date of Completion
58	Widening from Two Lane to Two Lane with Paved shoulders and strengthening from Km 404/7 - 414/4 of NH 67 including CD works and Protective works in between Marapallam and Coonoor ghat section.	9.70	49.04	13.07.2020	10%	27.11.2022
59	Widening from 2L+PS to Four Lane from km 51/4-52/8, 55/9-56/8 & 57/0-57/8 including construction of centre median at selected stretches of NH 532	3.10	12.12	18.06.2020	30%	12.12.2021
60	Construction of Sea Wall at Arichalmunai Roundana in Km 192/700, Widening the Approaches of the Pamban Bridge in Km 156/500 – 157/277 and 159/622 – 160/0, Widening in Km 169/0 - 170/0 & 188/2 - 192/700, Construction of Drain in Km 171/6 - 172/8, and parking bays in Km 166/0 - 192/7(near Dr.APJ Abdul Kalam National Memorial, Rameswaram, Dhanushkodi) in NH 49 (NEW NH -87)	5.50	23.64	07.07.2020	82%	24.09.2021
61	Construction of Flyover at Km.362/790-364/555 of (Nagapattinam - Gudalur - Mysore Road) Periyanaickenpalayam Junction-Coimbatore Outskirt on EPC Basis Contract.	0	99.40	02.01.19	13%	25.05.2022
62	Widening the DL with paved shoulder upto drain in km 3/2 - 5/0 (Built up area of Madurai city) of NH 49 (NEW NH No-87) including way side amenities, construction of drain cum footpath and junction improvements	1.80	17.23	31.03.2020	40%	14.02.2022
63	Providing paved shoulders on both sides from Km 0/0 - 4/0, Widening from 2L to 4L with paved shoulder from Km 4/0-10/0 including drains,culverts andConstruction of Service road from Km 0/2-1/2 on LHS in NH210 (New No. NH 336).	10.00	68.00	31.03.2020	15%	01.01.2023
64	Construction of grade separator at km 144/2 of NH234 ( at junction with Tindivanam-Krishnagiri road New NH77)	0.68	21.47	13.07.2020		25.07.2022
65	Improvements in km 96/0 -99/0, Construction of Retaining wall and Breast wall in selected locations, Improvements to Hair Pin Bends ( 17 nos ) in km 99/0 - 119/0 (BodimettuGhat section ) , Geometric Improvements in km 52/2 and providing bus bay in km 61/6 of NH 49 Extn	4.98	17.35	17.08.2020	80%	19.02.2022



Sr. No.	Project Name	Project Length (Km.)	Project Cost Rs(Cr.)	Date of sanction / award	Physical Progress (%)	Likely date of Completion
	(New NH -85) of Madurai - Cochin Road in the State of Tamil Nadu on Engineering, Procurement & Construction (EPC) Basis Contract					
66	Widening existing 2 lane to 4 lane with paved shoulder including strengthening carriageway from Km 80/0-Km 125/0 of Salem Tirupathur - Vaniyambadi Road of NH-179A.	45.00	302.62	20.08.2020	5%	25.02.2023
67	Construction of ROB at km 22/2 of NH 49 Extn (New NH No 85) (Madurai - Cochin road) & Railway chainage in km 19/2-3 in lieu of LC-17 between Vadapalanji & Usilampatti Railway stations under Sethubharatham project on Engineering, Procurement and Construction (EPC) Basis contract.	1.05	59.38	15.09.2020	5%	21.02.2023
68	Strengthening the existing carriageway in Km 11/0-19/0 including Geometrical improvements, Widening of Minor bridges, Construction of drains, Reconstruction of culverts, Junction improvements, Construction of retaining walls and Breast Wall in Krishnagiri-Kuppam Road NH 219 (New NH 42).	8.00	20.62	16.09.2020	5%	10.07.2022
69	Widening from 10m to 12m and strengthening the existing carriageway from Km 0/0-6/0 & Km 8/0-14/0 and widening to multi-lane with strengthening in built-up area from Km 7/0-8/0 & Km 14/0-16/0 including Geometrical improvements, Construction of Drain, Reconstruction of CD works, Junction improvements & Bus bays and Retaining walls and rectification to Black spot at Km 9/4-9/8 in Sharjapur-Bagalur-Hosur road NH-207 (New NH-648)	15.00	68.07	13.07.2020	30%	13.07.2022
70	Permanent measures for Black Spots at km 92/6 of NH 49 Extn.(New NH No. 85 ) (Black Spot ID - TN-02-721) under Annual Plan in the state of Tamil Nadu.	0.60	1.59	14.12.2020	60%	18.08.2021
71	Junction Improvements at km 76/2 of NH 209 (ID No. TN-(02)-234) at Vayalur (Dindigul – Coimbatore – Annur – Sathiyamangalam – Mysore – Bengaluru road).(New NH No.83).	0.84	3.94	28.12.2020	40%	23.08.2021

Sr. No.	Project Name	Project Length (Km.)	Project Cost Rs(Cr.)	Date of sanction / award	Physical Progress (%)	Likely date of Completion
72	Junction Improvements Black spot (ID No TN-(02)-417) at km 55/650- 56/275 of NH-209 (New NH-83)	0.6	3.72	08.01.2021	93%	25.08.2021
73	Junction Improvements at km 52/2-52/965 of NH-209 (New NH-83) (Black spot ID No TN-(02)-233)-Sivagiripatti Junction-Dindigul-Coimbatore- Annur-Sathiyamangalam – Mysore - Bengaluru road	0.765	3.89	08.01.2021	20%	24.12.2021
74	Junction Improvements at km 34/6 - 35/7 (ID No. TN-(02)-419) at Virupachikanavaimedu and construction of retaining wall at km 36/4 – 36/8 of NH 209 (New NH No.83) of NH 209 (New NH No.83)(Dindigul – Coimbatore – Annur – Sathiyamangalam – Mysore – Bengaluru road).	1.1	2.95	08.01.2021	75%	25.08.2021
75	Permanent measures for rectification of Blackspot (ID No. TN-(02)-646) at km 46/0 – 47/400 of NH 209 (New Nh No.83).	1.4	1.58	08.01.2021	80%	23.09.2021
76	Permanent Measures for Black spots at km 87/6 - 90/2 of NH 49 Extn (New NH No. 85) (Black Spot ID-TN-02-199) in the state of Tamil Nadu.	2.70	7.75	01.01.2021	30%	04.01.2022
77	Permanent Measures for Black spots at km 63/8 of NH 49 Extn. (New NH-85) Black Spot ID-TN-02-348) (Shanmugasundarapuram junction) (Madurai- Cochin road)	0	3.64	08.01.2021	40%	25.08.2021
78	Permanent measures to improve the Black spot (ID No. TN-(02)-647) at Old Ayakudi Market from km 48/400 - 51/0 of NH 209 (Dindigul – Coimbatore – Annur – Sathiyamangalam – Mysore – Bengaluru road).	2.6	12.87	11.01.2021	23%	08.03.2022
79	Construction of Grade Separator at Kochadai Junction at km 5/10 of NH 49 Extn (New NH. No.85)	1.19	53.95	11.01.2021		08.04.2023
80	Construction of ROB and their Approaches at Km 81/800 (Near Kannamangalam) in Lieu of Existing LC No.109A/3T at Railway Km 130/23-25 of NH-234 (Mangalore – Villupuram Road) including Land Acquisition on Engineering, Procurement & Construction (EPC) Basis Contract in the State of Tamil Nadu.	1.10	98.55	12.01.2021		
81	Permanent measures for Black Spot (ID- TN-02-349) at km 66/2 (Muthanampatti junction) of NH 49 Extn (New NH No.85) under Annual plan 2020-21 in the state of Tamil Nadu.	0	1.65	16.12.2020	40%	25.09.2021

Sr. No.	Project Name	Project Length (Km.)	Project Cost Rs(Cr.)	Date of sanction / award	Physical Progress (%)	Likely date of Completion
82	Construction of Protective work in km 0/8-1/6 including widening of culvert at km 1/8, 4/6, Construction of Retainingwall and truck lay bay in Ariyalur Bye pass of NH 226 Extn (New No.136)	2.05	8.45	16.10.2020		09.06.2022
83	Permanent measures for black spot at km 273/8 of NH-67 and Widening from Double lane to Four lane from Km 273/2 - 274/2 of NH-67	0	3.74	30.03.2021		04.04.2022
	<b>Total</b>	<b>1717.052</b>	<b>26058.1</b>			

\*\*\*\*\*