

**GOVERNMENT OF INDIA
MINISTRY OF HEALTH AND FAMILY WELFARE
DEPARTMENT HEALTH AND FAMILY WELFARE**

**LOK SABHA
UNSTARRED Question No. 1931
TO BE ANSWERED ON THE 30TH JULY 2021**

“AIIMS MANGALAGIRI”

1931. SHRI LAVU SRI KRISHNA DEVARAYALU

Will the Minister of **HEALTH AND FAMILY WELFARE** be pleased to state:

- (a) the current status of development/completion of AIIMS Mangalagiri, Andhra Pradesh;
- (b) whether the timeline for completion of AIIMS Mangalagiri was June 2021;
- (c) if so, the status of works completed under Phase-I and Phase-II, including OPD block, residential complex, hospital, academic campus, hostel buildings, etc.;
- (d) whether there is a time and cost overrun of the project, if so, the details thereof; and
- (e) the details of total cost approved, funds sanctioned, released, utilised along with the revised timeline decided for completion of all works for AIIMS Mangalagiri?

**ANSWER
THE MINISTER OF STATE IN THE MINISTRY OF HEALTH AND
FAMILY WELFARE
(Dr. BHARATI PRAVIN PAWAR)**

(a) to (e) The Status of progress in construction work of AIIMS, Mangalagiri is as follows:

- Phase-I: OPD Block & Residential Complex including hostels - 99%

- Phase-II: Hospital and Academic Campus - 71%

There is a slight time over-run in completion of the project and revised time line for completion is September 2021. However, in the meanwhile, MBBS course of the Institute has started from the academic year 2018-19 and OPD services in March 2019. Facilities for testing and treatment of Covid-19 have also started.

Sanctioned cost of the project is Rs. 1618 crore, out of which Rs. 922.01 crore have been released so far. Fund utilized till date is Rs. 880.15 crore. There is no cost over-run for the project.
