

**GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS**

**LOK SABHA
UNSTARRED QUESTION NO. 607
ANSWERED ON 22nd JULY, 2021**

NH PROJECTS IN PUNJAB

607. SHRI GURJEET SINGH AUJLA:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS

सड़क परिवहन और राजमार्ग मंत्री

be pleased to state:

- (a) the details and present status of National Highways (NHs) which are under construction in the State of Punjab;**
- (b) whether all these NHs are likely to be completed within their stipulated time period and if so, the details thereof; and**
- (c) the funds allocated and released for these NH projects, projects-wise?**

ANSWER

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

(a) to (c) Total 33 projects on National Highways in a length of 580.49 Kms amounting to Rs. 5573.56 Crore are under construction in the State of Punjab. The projects are delayed due to Pandemic COVID-19, delay in land acquisition, utility shifting and forest clearances. The details of these projects including their sanctioned cost and expenditure are at Annex-I.

ANNEX- I**ANNEXURE REFERRED TO IN REPLY TO PARTS (a) to (c) OF LOK SABHA UNSTARRED QUESTION NO.607 FOR ANSWER ON 22.07.2021 ASKED BY SHRI GURJEET SINGH AUJLA REGARDING “NH PROJECTS IN PUNJAB”**

The details and the present status of National Highways (NHs) under construction in the State of Punjab are as under:-

Sl. No.	Name of Project	Agency	NH No.	Length (Km)	Sanctioned Cost / TPC Rs. in crore	Expenditure incurred (Rs. in crore)	Physical progress %	Target date of completion as per contract	Likely date of completion
1	2	3	4	5	6	7	8	9	10
1	ROB at Nangal in Km. 63.00 on LC No. 92-C	State PwD	503 Extn.	0.00	58.77	13.27	57%	16.12.2021	31.12.2021
2	ROB at Nangal in Km. 59.870 on LC No. 88-C	State PwD	503 Extn.	0.00	123.8	75.02	84.50%	07.06.2020	30.04.2022
3	Widening/Upgradation of Moga-Kot Ise Khan-Makhu-Hariker-Khalra Road (NH-703B)	State PwD	703B	75.167	293.64	227.97	89.00%	03.08.2020	31.12.2021
4	Widening / Upgradation of Makhu-Arifke Road Section NH-703A	State PwD	703A	24.6	192.48	44.58	42%	14.05.2021	11.11.2021
5	Widening and paved shoulder of Tohana (in Haryana) Punjab/Haryana Border to Moonak-Jakhal-Budhlada-Bhikhi from Km 236.600 to 287.710 of NH-148B	State PwD	148B	45.888	293.1	152.5	75.50%	03.08.2020	04.08.2021
6	Moga - Tallewal section of NH-71 in Punjab km 77.200 to 114.0	State PwD	71	38.68	904.82	739.41	97.00%	11.06.2018	14.08.2021
7	Jalandhar-Hoshiarpur section of NH-70 [New NH No. 3] from existing km 11.400 to km 49.200	State PwD	70	39.13	1069.59	663.50	43%	20.10.2019	30.06.2022
8	4-laning of Jalandhar-Hoshiarpur road from Km 8.00 to 11.570	State PwD	70	3.57	15.04	2.16	62%	12.05.2020	31.07.2021

	section of NH-70 (new NH-03)								
9	Four lanning from Km 5.50 to Km. 11.975 of NH-154 (Old NH-20) Pathankot-Nurpur road	State PwD	154	6.42	39.53	10.77	90%	13.08.2020	10.08.2021
10	Reconstruction of 3 Minor bridges at Km.42.250, Km. 56.250 and Km. 59.650 on NH-703A on EPC mode	State PwD	703A	0	6.06	0.15	10%	12.11.2020	11.12.2021
11	Rehabilitation and up-gradation to 2 lane with paved shoulder from km 49.450 to km 72.597 (23.147 Km) of NH-754 (Muktasar-Jalalabad section) on EPC mode in the State of Punjab.	State PwD	754	23.14	59.34	14.53	94.50%	04.06.2021	04.09.2021
12	Rehabilitation and up-gradation to 2 lane with paved shoulder of Salabatpura-Phul section of NH-254 with Design Chainage from Km 56.240 to 70.500 on EPC mode in the State of Punjab.	State PwD	254	14.26	84.09	12.5	64%	12.02.2022	12.02.2022
13	Costruction of Jakhhal Bypass with 2-lane + paved shoulders from Km. 239.480 to 244.480 (existing Chainage 239.400 to 244.750) of Moonak-Budhlada-Bhikhi road section of NH-148-B in the State of Punjab.	State PwD	148B	5.00	50.13	8.32	7.00%	08.01.2021	08.01.2022
14	4 laning with paved shoulders Km 4.040 to Km 12.720 of Jalandhar-Kapurthala-Sultanpur Lodhi-Makhu Road section of NH -703A	State PwD	703A	8.68	39.68	2.91	20%	19.02.2021	15.04.2022

15	Strengthening of Phagwara-Hoshiarpur road from Km 0.00 to 32.200 section of NH-344B	State PwD	344B	32.20	33.01	4.48	75%	12.02.2021	30.09.2021
16	Re-Construction of High Level Bridge in place of existing old/narrow bridge at RD 234.100 of road Tohana (in Haryana) Punjab Haryana border to Moonak Budhlada Bhikhi Road of NH-148B	State PwD	148B	0.00	9.18	6.05	77%	10.06.2021	15.09.2021
17	Construction of Ghaggar Bridge at Km. 224.800 on Barnala-Mansa-Sardulgarh section of NH-703	State PwD	703	0.00	22.71	-	40%	28.10.2021	28.02.2022
18	Strengthening of Pathankot - Banikhet road upto Katori Bangla (Himachal Pradesh Boundary) from Km 0.00 to 39.36 of NH-154A on EPC mode in the State of Punjab.	State PwD	154A	39.36	32.14	1.11	12%	06.10.2021	31.03.2022
19	Strengthening of Shri Muktsar Sahib - Jalalabad Road (Jalalabad Town) from km 73.680 to 74.490 section of NH-754 in the State of Punjab	State PwD	754	0.81	1.21	-	60%	20.07.2021	30.07.2021
20	Widening to existing 2L + PS to four laning with paved shoulder of Jalandhar-Nakodar-Moga road from Km 4.96 to Km 12.00 section of NH-703	State PwD	703	7.040	67.19	-	0%	Work awarded, appointed date yet to be fixed	-
21	Widening of existing Minor Bridge at Km 47.850 on Jalandhar-Kapurthala-Makhu road section of NH-703A	State PwD	703A	0.000	2.22	-	0%	17.11.2022	17.11.2022

22	Up-gradation to two lane with paved shoulder configuration of NH-354 Section Arifkes-Ferozepur-Muktsar-Malaut from Km 201.500 to Km 212.500 & Km 229.690 to Km 269.960 and strengthening of existing pavement from Km 212.500 to Km 229.690 (excluding Km 218.500 to 223.690) of NH-354 on EPC Mode in the State of Punjab.	State PwD	354	63.270	263.19	-	0%	Work awarded, appointed date yet to be fixed	-
23	Construction of single span (4-laned) 44m long Bridge on Phagwara-Banga-Nawanshahar-Ropar road at RD. 82.400 on Bist Doab Canal of NH-344A including approaches in Ropar city on EPC mode in the State.	State PwD	344A	0.00	15.72	-	0%	Work awarded, appointed date yet to be fixed	-
24	Permanent rectification of Black Spot by means of construction of VUP on NH-05 from Km 9.43 to 10.426 (old Km 201.895 to 203.078) section Ferozepur to Indo Pak Border in the State of Punjab	State PwD	05	0.000	29.75	-	0%	Work awarded, appointed date yet to be fixed	-
25	Rectification of Black Spot of Aero City Chowk at Km 339.13 to 340.13 on Zirakpur-Rajpura road section of NH-07 in the State of Punjab	State PwD	07	0.00	2.16	-	0%	Work awarded, appointed date yet to be fixed	-

26	Road Safety of Jalandhar-Hoshiarpur road from Km 49.200 to 58.850 section of NH-03 in the State of Punjab	State PwD	03	0.00	5.19	-	0%	Work awarded, appointed date yet to be fixed	-
27	Rectification of Black Spot on Bus Stand Shutrana from Km 224.200 to 224.700 and Black Spot on Bus Stand Dhabi Gujran from Km 236.330 to 236.700 on NH-52 in the State of Punjab	State PwD	52	0.00	15.77	-	0%	30.06.2022	30.6.2022
28	Permanent rectification of black spot by means of construction of VUP on NH-05 Km. 236.845 to km 237.654 (0.80 Km) Section Black Spot Location at Tax Barrier Zirakpur-Ambala Road in the State of Punjab	State PwD	05	0.00	10.35	-	0%	Work awarded, appointed date yet to be fixed	-
29	Construction of single span (4-laned) 135 m Long Steel Bridge on Phagwara-Banga-Nawanshahar-Ropar road at RD. 86.900 on Sirhind Canal of NH-344A in Ropar city on EPC mode in the State of Punjab.	State PwD	344A	0.00	80.00	-	0%	Work awarded, appointed date yet to be fixed	-
30	4 Laning of Bathinda-Malout Section of NH-7 on EPC Basis	NHAI	7	38.66	453.83	194.84	60%	12.07.2022	12.07.2022
31	4 Laning of Ludhiana to Talwandi Section of NH-95 from km 92.00 to km 170 on BOT (Toll) on DBFOT Basis under NHDP phase -III	NHAI	95	78.00	133.88	129.5	93%	21.09.2014	31.03.2022

32	Construction of Partially Access Controlled 4 lane elevated Highway Between Samrala Chowk to Ludiana Minicipal Limit km 0.00 to km 12+951 of NH-95 (Section Passing through Ludiana City) on EPC Mode under NHDP Phase -IV	NHAI	95	12.95	895.45	478.42	54%	7.4.2020	30.09.2022
33	4 Laning of Talwandi Bhai to Ferozepur NH-05 (OLD NH-95) section from km 170.38 to km 194.04 on EPC State	NHAI	95	23.66	270.54	249.94	96%	14.07.2021	14.01.2022
	Total			580.49	5573.56	3031.93			
