

**GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS**

**LOK SABHA
UNSTARRED QUESTION NO. 627
ANSWERED ON 22ND JULY 2021**

ROAD PROJECTS IN BIHAR

627. SHRI MAHABALI SINGH:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS

सड़क परिवहन और राजमार्ग मंत्री

be pleased to state:

- (a) the details of National Highway (NH) and other road transport projects being undertaken in Bihar at present;**
- (b) the details of projects running behind schedule; and**
- (c) the details of projects which have been sanctioned but the work thereon is yet to commenced?**

ANSWER

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

(a) to (c) 95 National Highway projects are being undertaken in Bihar at present. The 27 projects running on schedule (Annexure-I) and 42 projects are running behind schedule (Annexure-II). The balance 26 projects sanctioned recently (Annexure-III) and the work thereon is yet to be commenced.

ANNEXURE REFERRED IN REPLY TO PART (a) OF LOK SABHA UNSTARRED QUESTION NO 627 FOR ANSWER ON 22.07.2021 ASKED BY SH MAHABALI SINGH REGARDING ROAD PROJECTS IN BIHAR

Sr	Project Name	Lanes	NH No	Total Length (Km)	Mode	Schedule Completion Date	Current physical Progress (%)
1	Construction of 2-lane ROB of km 100 of NH-327E (Job no. NH-327E/Bihar(2)/15-16/014-S&R(B))	2L	327E	ROB	EPC	13.08.2021	17.61%
2	Construction of 2-lane combined ROB in km 1.10 & km 1.11 of NH-101. Job no. 2014-15-005 S&R (B)	2L	101/331	ROB	EPC	27.02.2022	40%
3	Construction of 2-lane ROB of km 132 of NH-19 (Job no. NH-19-Bihar (16)-2015-16-013-S&R(B)) (LC-65-B/2E)	2L	19/31	ROB	EPC	25.08.2021	14%
4	Construction of 2-lane ROB of km 135 of NH-19 (L.C No 62-A/3-E)(Job no. NH-19-Bihar(17)-2015-16-012-S&R(B))	2L	19/31	ROB	EPC	25.08.2021	26.00%
5	Construction of 4-lane ROB of km 12 of NH-103 (Job no. NH-103/Bihar (5)/15-16/019-S&R(B))	4L	103/322	ROB	EPC	25.08.2021	51%
6	Construction of ROB in km 194 (LC no. 53B/T-2) of NH 327E(Job No. NH-327E-BR-2018-19/8)	2L	327E	ROB	EPC	15.05.2022	5%
7	Construction of ROB in km 24 (LC no. 77A) of NH 327A (Job No. NH-327A-BR-2018-19/11)	2L	327A	ROB	EPC	15.11.2021	5%
8	Construction of ROB in km 49 of NH 131A at Gaushala (Job No NH 131A-Bihar (16)/17-S&R(B)-027	2L	131A	ROB	EPC	04.01.2023	2%
9	Construction of RCC Minor bridge in km 02, km 14, km 40 and km 43 of NH-333 (Job-333-BR-2017-18/915)	2L	333	bridge	EPC	08.02.2022	47%

10	Construction of RCC Bridge at km 61/247, 61/650 & km 64 of NH-110 on EPC mode in the State of Bihar(Job No. NH-110-BR-2018-19/6).	2L	110	Bridge	EPC	05.12.2021	5%
11	Construction of a new 4 lane (Parrelel to existing MG Setu) with its approaches from km 0.00 to km 14.500 across river Ganga on NH-19 at Patna on EPC basis(Job No. NH-19-Bihar-2018-19-924).	4L	19	14.5	EPC	22.09.2024	2.98%
12	construction of a new 4 lane Major Bridge across River Kosi at Phulaut including Rhabilitation and upgradation of existing Birpur-Bihpur Section of NH-106 from km 106 to 136 to 2- Lane Paved shoulder on EPC mode	4L	106	30	EPC	06.06.2024	Recently started
13	Strengthening and widening to 2 lane with paved shoulder from km 181.465 to 201.665 of NH-120 (job-120-BR-2017-18/922)Nasriganj - Vikramganj	2L	120	20.2	EPC	04.10.2022	0%
14	Widening to 2 lane with paved shoulder and strenthening from km 19.860 to 38.060 (Length- 18.200) of NH-219 on EPC Mode	2L	219	18.2	EPC	20.10.2021	33%
15	Strengthening work from Km 0.00 (Paswan chowk) to 58.450 (Mushrigharari) of NH-103 (New no-322) on EPC Mode (Job No. NH-322-BR-2019-20/20).	2L	103/322	55.5	EPC	10.11.2021	56%
16	Strengthening work in km 68 to 89 of NH110 under EPC Mode in the State of Bihar	2L	110	20.65	EPC	15.12.2021	10%
17	Widening & Strenthening from km 100.40 to km 107.80 (from Lakhanpur More to Faijullahpur) of NH-227A under EPC mode in the state of Bihar.	2L	227A	7.4	EPC	19.10.2021	54%

18	4L of Bal. works of Patna - Gaya -Dobhi (Pkg-I) from km. 0.00 to km. 39.00 of Old NH-83	4L	22	39	Item Rate	13.12.2022	7.2
19	4L of Bal. works of Patna - Gaya -Dobhi (Pkg-II) from km. 39.00 to km. 83.00 of Old NH-83	4L	22	44	Item Rate	08.11.2022	11.9
20	4L of Bal. works of Patna - Gaya -Dobhi (Pkg-III) from km. 83.00 to km. 127.217 of Old NH-83	4L	22	44.217	Item Rate	22.11.2022	8.7
21	Ara - Mohania (Pkg-I)	4L	319	54.75	EPC	16.07.2023	21.4
22	Ara - Mohania (Pkg-II)	4L	319	60.8	EPC	16.07.2023	6.28
23	6L of Kanhauli - Ramnagar (Patna Ring Road PKG-I) from Km 0.000 to Km 39.160 of SH-78/ new NH-131G	6L	131G	39.16	EPC	07.03.2023	1.00
24	Bakhtiyarpur-Rajauli Pkg-II from km. 54.405 to km.101.630	4L	20	47.225	HAM	Appointed date Declaration in process	
25	Bakhtiyarpur-Rajauli Pkg-III from km. 101.630 to km.152.520	4L	20	50.89	HAM	Appointed date Declaration in process	
26	4L from km. 34.600 to km. 79.970 & 2LPS from km. 79.970 to km. 82.000 of Narenpur - Purnea Section of NH-131A	4L	131A	49	HAM	17.03.2023	0
27	Umagaon-Saharsa (Package-IV) Koshi Bridge & approach Road - (Bheja-Bakaur)	2L	527 A	13.3	EPC	11.08.2023	15.74%

Annexure-II

ANNEXURE REFERRED IN REPLY TO PART (b) OF LOK SABHA UNSTARRED QUESTION NO 627 FOR ANSWER ON 22.07.2021 ASKED BY SH MAHABALI SINGH REGARDING ROAD PROJECTS IN BIHAR

Sr No	Project Name	Lanes	NH No	Total Length (Km)	Mode	Schedule Completion Date	Current physical Progress (%)
1	Construction of 4-lane ROB (L.C No SK/257C) of km 11 of NH-327E.(Job no. NH-327E/Bihar(4)/15-16/016-S&R(B))	4L	327E	ROB	EPC	29.10.2019	84%
2	Construction of 2-lane ROB in lieu of level crossing No-KK-4A of km 31 (Mania)of NH-81 Job no. 2014-15-007 S&R (B) (3*37m)	2L	81	ROB	EPC	06.08.2019	54.58%
3	Construction of 2-lane combined ROB in lieu of level crossing No-KK-12 of km 48 (Pranpur) of NH-81 Job no. 2014-15-008 S&R (B) (4*36 m)	2L	81	ROB	EPC	08.08.2019	72.7%,
4	Construction of 2-lane ROB of km 46 (LC No KT2-2/B)of NH-131A (Katihar) [Job no.NH-131A/Bihar(1)/15-16/015-S&R(B)]	2L	131A	ROB	EPC	07.10.2020	61.97%
5	Rehabilitation of 4-lane 5.575 km long, 4-lane MG Setu over Ganga River on NH-19 from km 212.72 to km 218.95 by dismantling the damaged pre stressed cantilever arms Superstructure and subsequent redecking by steel truss in Patna on EPC mode.(job no. NH-19/Bihar (2) /15-15-021S&R(B))	4L	19/31	Bridge	EPC	18.05.2020	75%
6	Reconstruction of damaged Bridge over river Tungi Bridge on NH-82 (H.L. RCC Bridge Km 38)11 X 20 mc/c(Job No. NH-82/Bihar(13)/15-16-023)	2L	82	Bridge	Item Rate	05.07.2019	65%
7	Reconstruction of damaged Bridge over river Falgu at km 38 near Bandhuganj on NH-110. 5X30m	2L	110/33	Bridge	Item Rate	25.08.2019	60%
8	Construction of High level New RCC Bridge at km 81.00 of NH-327E on EPC Mode (Job no. NH-327E-BR-2018-19/4)	2L	327E	Bridge	EPC	17.05.2021	37%

9	Construction of Major bridge over Bhangia River at km 86.936 of NH-327E & its approaches on EPC mode (Job No. NH-327E-BR-2018-19/5)	2L	327E	Bridge	EPC	21.05.2021	57.77%
10	W & S work in km 30.00 to 45.00 of NH-101. Job no. 101-BR-2017-18/911	2L	101/331	15	Item Rate	06.08.2020	86%
11	Widening and strengthening of existing road into 2 lane with paved shoulder from Pokhrauni Chowk to Junction with NH-57 near Jhanjharpur (km 0.00 to 28.00) of NH-527A in the State of Bihar.(Job no. 527A-BR-2015-16-893)	2L	527A	26.3	Item Rate	02.11.2018	85%
12	Widening/ strengthening from km 115.00 (Tola Kurwa) to 141.050 (Bishunpur) of NH-333 (Job NO.333-BR-2017-18/917)	2L	333	26.5	Item Rate	17.02.2020	94%
13	Strengthening & Widening from km 142.050 to 167.465 (Goh-Daudnagar) of NH-120. Job no. 120-BR-2017-18/913	2L	120	25.415	EPC	12.03.2021	63%
14	Strengthening & Widening from km 0.00 to 10.80 of NH-219(Job No. NH-219-BR-2018-19/7)	2L	219	10.8	EPC	28.11.2020	60%
15	Strengthening and widening to 2 lane with paved shoulder from km 103.865 to 142.050 (Gaya-Goh) of NH-120(Job No. NH-120-BR-2017-18/920)	2L	120	37.885	EPC	11.01.2021	49%
16	Widening to 2 lane with paved shoulder and strengthening from km 45.00 to 65.00 (design length- 18.990) of NH-101 (New NH-331) on EPC Mode (Job No. NH-101(331)-BR-2018-19/3)	2L	101	20	EPC	14.07.2021	72%
17	Strengthening and including improvement of geometrics work from km 97 to km 104.20 of NH-28B (New NH-727 on EPC mode(Job No. NH-28B(727)-BR-2018-19-10).	2L	28B/727	7.2	EPC	16.10.2020	90%
18	Strengthening and including improvement of geometrics work from km 104.20 to km 110 of NH-28B (New NH-727) on EPC mode.(Job No. NH-28B(727)-BR-2018-19-2).	IL/SL	28B/727	5.8	EPC	16.01.2021	60%

19	Strengthening work of NH 227A (Part) from Chakia (NH-28) to Lalachhapra chowk via Kesariya from km 118.040 to km 142.756 on EPC mode. [3 km > 2L]	2L/IL	227A	24.716	EPC	16.05.2021	55%
20	Engineering, Procurement, and Construction of Rehabilitation and Upgrading to 2- lanes/2 - lane with Paved Shoulders Configuration and Strengthening of Fatuah-Harnaut- Barh Section (km0 to km69.6) of NH-30A in the State of Bihar under Phase-I of National Highways Inter-connectivity Improvement Projects (NHIIP).	2L	30A	71.8	EPC	05.08.2019	95%
21	Rehabilitation and Upgrading to 2 lanes/2-lane with paved shoulders configuration and strengthening of of Birpur - Bihpur Section (from km 0.0 to Km 106) of NH - 106 i under phase -I of National Highways Interconnectivity Improvement Projects (NHIIP)” (ICB No. : NHIIP-BR-106-7) .	2L	106	106	EPC	02.10.2019	36.34%
22	Engineering, Procurement, and Construction of Rehabilitation and Upgrading to 2 lanes/2 lane with Paved Shoulders Configuration and Strengthening of Sitamarhi-Jaynagar-Narahia Section (km 40.00 to km 219.945) of NH-104 (Package No. NHIIP-BR-104-11) for Lot-I-km 40.00 to km 65.400 and km 76.300 to km 79.400” under Phase-I of National Highways Inter-connectivity Improvement Projects (NHIIP)[NHIIP-BR-104-11(Lot-I)]	2L	104	28.5	EPC	03.05.2018	55%
23	Engineering, Procurement, and Construction of Rehabilitation and Upgrading to 2 lanes/2 lane with Paved Shoulders Configuration and Strengthening of Sitamarhi-Jaynagar-Narahia Section (km 40.00 to km 219.945) of NH-104 in the State of Bihar (Package No. NHIIP-BR-104-11)	2L	104	77.1	EPC	29.12.2018	72%

	for Lot-II-km 79.400 to km 156.500 under Phase-I of National Highways Inter-connectivity Improvement Projects (NHIIP).[NHIIP-BR-104-11(Lot-II)]						
24	Engineering, Procurement, and Construction of Rehabilitation and Upgrading to 2 lanes/2 lane with Paved Shoulders Configuration and Strengthening of Sitamarhi-Jaynagar-Narahia Section (km 40.00 to km 219.945) of NH-104 in the State of Bihar (Package No. NHIIP-BR-104-11) for Lot-III-km 156.500 to km 219.945” under Phase-I of National Highways Inter-connectivity Improvement Projects (NHIIP).[NHIIP-BR-104-11(Lot-III)][NHIIP-BR-104-11(Lot-III)]	2L	104	63.45	EPC	11.11.2018	85%
25	Four Laning of Gaya Hisua-Rajgir-Nalanda-Biharsharif Section Km 0.00 to 92.935 on NH-82 in state of Bihar	4L	82	92.935	EPC	06.11.2019	69%
26	Aunta - Simaria including Ganga Bridge	4L/6L	31	8.15	HAM	26.02.2022	18.44
27	Maheshkunt-Saharsa-Purnea (Pkg I) of NH-107	2L	231	90	EPC	19.12.2021	11.44
28	Maheshkunt-Saharsa-Purnea (Pkg II) of NH-107	2L	231	87.96	EPC	11.12.2020	13.17
29	Simaria (Km. 206.050) to Khagaria (Km. 266.282)	4L	31	60.23	EPC	03.04.2019	89
30	4L of Hajipur-Muzaffarpur Section of the existing NH-77 from Km. 0+000 to Km. 46+300	4L	22	63.17	BOT Annuity	06.02.2013	85.48
31	Chhapra - Gopalganj section	2L PS	531	94.26	EPC	06.12.2017	95.38
32	Chhapra - Hajipur from km. 143.200 to km. 209.200	2L/4L	31	66.74	BOT Annuity	24.07.2013	86.55
33	2L PS of Majhauri to Charout section from km. 0.00 to km. 63.655	2L PS	527C	63.66	EPC	04.11.2021	14.04
34	Balance Work of Piprakothi-Motihari-Raxaul on NH-28A	2L PS	28A and 527D	68.6	Item Rate	3.10.2020	53.23
35	Construction of Approach Road to Rail-cum- Road Bridge across river Ganga at Munger Ghat NH-333 B	2L	333B	14.52	EPC	28.05.2021	61

36	Koilwar Bhojpur from km. 137.375 of NH- 30 to km. 27.37 of NH-84	4L PS	922	43.85	EPC	02.01.2020	75.1
37	Patna Bakhtiyarpur section of NH-30 from km. 181.300 to km. 231.950	4L	922	50.45	BOT Toll	24.03.2014	99.78
38	Bhojpur Buxar section of NH-84 from km.27.37 to km. 75.00	4L PS	922	47.9	EPC	16.10.2020	65.15
39	Bakhtiyarpur (Km 153.300) to Mokama (Km 197.900)	4L	31	44.6	EPC	10.12.2019	33.83
40	2nd Flyover (LCW) Parallel to Existing Flyover in Kishanganj Town	2L	31	3.18	EPC	28.06.2020	75
41	2L PS of Forbesganj (Km.0.000) to ICP at Jogbani (Km.9.26) on NH-57A in Bihar	4L	57A	9.26	EPC	17.04.2018	85.6
42	Six Laning of Varanasi to Aurangabad from km. 786.00 to km. 978.40 of Old NH-2	6L	19	192.4	BOT Toll	09.03.2014	59.47

Annexure-III

ANNEXURE REFERRED IN REPLY TO PART (c) OF LOK SABHA UNSTARRED QUESTION NO 627 FOR ANSWER ON 22.07.2021 ASKED BY SH MAHABALI SINGH REGARDING ROAD PROJECTS IN BIHAR

Sl no.	Project Name	Lanes	NH No	Total Length (Km)	Mode	Status
1	Construction of New 4-Lane Bridge (Parallel to existing Vikramashila Setu) from km 8+920 to Km 13+375 (including approach road 35m Naugachhia side & 53 m Bhagalpur side) across River Ganga on newly declared NH-131B at Bhagalpur in the State of Bihar (Job No. NH-131B-BR-2020-21/21)	4L	131B	4.5	EPC	Awarded but not Appointed
2	Strengthening from km 38.85 to km 97.05 of NH-227A	2L	227A	56.75	EPC	Awarded but not Appointed
3	Strengthening from Km 36 to 68 in the state of Bihar	2L	110/33	23.45	EPC	Awarded but not Appointed
4	Rehabilitation and Upgrading to 2 lanes/2-lane with paved shoulders configuration Fathu -Harnaut-Barh Section (km 0 -km 69) of NH-30A in the state of Bihar	2L	30A	3.12	Item rate	Awarded but not Appointed
5	Construction of New High Level RCC major Bridge (13X31m) in place of old submersible damaged bridge in Km 178 on NH-333A across River Chanan in the state of Bihar on EPC mode (Job no. NH-333A-BR-2020-21/22)	2L	333A	Bridge	EPC	Awarded but not Appointed
6	Construction of RCC Bridge at km 112 of NH-333 on EPC mode	2L	333	Bridge	EPC	Awarded but not Appointed
7	Saharsa ROB km 73 (LC No.-31 SPL)	2L	107	ROB	EPC	Sanctioned, yet not awarded
8	Construction of 2-lane ROB of km 91 of NH-28B (job no. NH-28B/Bihar(7)/15-16-020-S&R(B))	2L	28B/727	ROB	EPC	Sanctioned, yet not awarded
9	Construction of 2-lane ROB of km 94 of NH-28B (job no. NH-28B/Bihar(8)/15-16-018-S&R(B))	2L	28B/727	ROB	EPC	Sanctioned, yet not awarded
10	Improvement of 2 lane with paved shoulder of stretch from Bikramganj Dawath Melayabagh Nawanagr - Dumrow of NH-120 (Ch-201.665 to Km 240.200) excluding Dawath bypass under EPC mode in the state of Bihar	2L	120	36.965	EPC	Sanctioned, yet not awarded

11	Widening & Strengthening from km 70.15 to km 121.025 of NH-80	2L	80/33	50.875	EPC	Sanctioned, yet not awarded
12	Widening & Strengthening from km132.895 to km 190.15 NH-80	2L	80/33	57.255	EPC	Sanctioned, yet not awarded
13	One time improvement of left out portion of ROB at km 12 of NH-103 and km 132 & 135 of NH-19 on item rate mode	2L	103/19	4.95	Item Rate	Sanctioned, yet not awarded
14	Construction of Newhigh level RCC bridge at existing location of old Bridge cross Chir River in km 199 on NH-333A & n its approaches having an aggregate length of 700(350 m on both side)in District Banka in the state of Bihar on EPC mode	2L	333A	Bridge	EPC	Sanctioned, yet not awarded
15	One time improvement of left out portion of NH-80 from km 119+885 (Dogachhi) to km 132+895 (Zero mile Bhagalpur) on EPC mode in the State of Bihar	2L	80/33	13.01	EPC	Sanctioned, yet not awarded
16	Strengthening from Ch. 16.000 to 19.860 and Ch 38.060 to Ch 40.000 of NH-219 on EPC mode in the State of Bihar	2L	219	5.8	EPC	Sanctioned, yet not awarded
17	Construction of road side covered drain in km 213 (P) to 215 (P) in Bihra Bazar of NH-327E for the year 2020-21 on EPC Mode	-	327E	0	EPC	Sanctioned, yet not awarded
18	4L of Galgalia - Bahadurganj section from Km 0.000 to Km 49.000 (Package-I) of NH327E	4L	327E	49	HAM	Agreement signed. Schedule commencement on 12 September 2021
19	4L of Bahadurganj Araria section from Km 49.000 to Km 94.000 (Package-II) of NH-327E	4L	327E	44.995	HAM	
20	4L of Munger – Mirzachauki section from Munger to Kharia village junction from Km 69+520 to Km 95+580 (Pkg-1)	4L	80	26.06	HAM	Agreement signed. Schedule commencement on 04 September 2021
21	4L of Munger – Mirzachauki section from Km 95+580 to Km 125+000 (Pkg-2)	4L	80	29.42	HAM	Agreement signed. Schedule commencement on 12 November 2021
22	4L of Munger – Mirzachauki section from start of existing Bhagalpur bypass to Rasulpur from Km 125+000 to Km 157+350 (Pkg-3)	4L	80	32.35	HAM	Agreement signed. Schedule commencement on 04 September 2021
23	4L of Munger – Mirzachauki section from Km 157+350 to Km 193+931 (Pkg-4)	4L	80	36.58	HAM	Agreement signed. Schedule commencement

						on 12 Nov, 2021
24	Elevated corridor in Gopalganj Town	4L	28	2.75	EPC	Bid invited on 15.07.2021
25	Aurangabad to Bihar – Jharkhand Border (Chordaha), Section of NH-2 from km. 180+000 to km. 209+827 (PKG-I)	6L	19	30.088	EPC	Bids to be invited Shortly.
26	Six laning of Aurangabad to Bihar – Jharkhand Border (Chordaha), Section of NH-2 from 209+827 to km. 249+525 (PKG-II)	6L	19	39.698	EPC	Bids to be invited Shortly.
