

**GOVERNMENT OF INDIA  
MINISTRY OF YOUTH AFFAIRS & SPORTS  
(DEPARTMENT OF SPORTS)**

**LOK SABHA  
UNSTARRED QUESTION NO. 677  
ANSWERED ON 22.07.2021**

**TOP Scheme**

**677. SHRI L.S. TEJASVI SURYA:**

**Will the Minister of YOUTH AFFAIRS AND SPORTS be pleased to state:**

**(a) the amount of financial assistance provided to athletes under Khelo India and TOP Scheme during the last three years, year and State-wise;**

**(b) the details of the number of infrastructure development projects taken up under Khelo India Scheme; and**

**(c) the details and the names of the infrastructure projects that have been sanctioned, completed and are in progress across the country, State-wise?**

**ANSWER**

**THE MINISTER OF YOUTH AFFAIRS & SPORTS  
{ SHRI ANURAG SINGH THAKUR }**

**(a) The amount of financial assistance provided to athletes under Khelo India Scheme under the concerned verticals, namely, “Talent Search and Development” and “Support to National/Regional/State Sports Academy” and TOP Scheme during the last three years is given below:**

**(Amount in ₹ crore)**

<b>Financial Year</b>	<b>Khelo India Scheme</b>	<b>TOP Scheme</b>
<b>2018-19</b>	<b>18.19</b>	<b>14.32</b>
<b>2019-20</b>	<b>48.76</b>	<b>12.41</b>
<b>2020-21</b>	<b>43.05</b>	<b>15.66</b>

**TOP Scheme and the concerned verticals of Khelo India Scheme are athlete-centric wherein assistance is given to specific athletes or to the academies they train at instead of to States/UTs. Hence, State/UT-wise data is not maintained.**

**(b) and (c) 272 sports infrastructure projects have been sanctioned under the Khelo India Scheme since its inception in 2016-17. The State/UT-wise details of these projects are at Annexure.**

**ANNEXURE REFERRED TO IN REPLY TO PARTS (b) and (c) OF LOK SABHA UNSTARRED QUESTION NO. 677 ANSWERED ON 22.07.2021 REGARDING “TOP SCHEME” ASKED BY SHRI L.S. TEJASVI SURYA, HON’BLE MEMBER OF LOK SABHA**

**State/UT-wise details of projects sanctioned under Khelo India Scheme**

(Amount in ₹ crore)

S. No.	Name of State/UT	Name of the project	Date of sanction	Amount sanctioned	Amount released	% of work completed
1	Andaman and Nicobar Islands	Construction of Swimming Pool at Mithila Village, Rangat, North and Middle and Andaman	18-12-2020	5.00	0.00	Nil
2	Andhra Pradesh	Construction of Multipurpose Indoor Hall at Vizy Stadium, Vijayanagram.	09-02-2017	3.00	2.70	87%
3	Andhra Pradesh	Construction of Indoor Stadium/Multipurpose Indoor Hall at Mogallapalem in SPSR, Nellore.	23-03-2017	8.00	5.50	100%
4	Andhra Pradesh	Laying of Synthetic Athletic Track at Kommadi Mini Sports Complex, Vishakhapatnam.	30-03-2017	7.00	1.50	Nil
5	Andhra Pradesh	Laying of Astro Turf Hockey Field at District Sports Authority Ground, Kakinada, East Godavari District.	05-07-2017	5.50	5.23	98%
6	Andhra Pradesh	Construction of Multipurpose Indoor Hall at Sri Padmavati Mahila Visvavidyalayam (Women’s University), Tirupati, Chittoor District.	23-10-2020	4.50	2.25	Nil
7	Andhra Pradesh	Construction of Multipurpose Indoor Stadium (60X40) at Adilavi Nannayya University, Rajamahendravaram, East Godavari District	09-04-2021	4.50	0.00	Nil
8	Andhra Pradesh	Construction of 50 mts standard swimming pool with water purifier at Adilavi Nannayya University, Rajamahendravaram, East Godavari District	09-04-2021	3.80	0.00	Nil
9	Arunachal Pradesh	Construction of Multipurpose Indoor Hall	01-03-2017	6.00	6.00	100%

<b>S. No.</b>	<b>Name of State/UT</b>	<b>Name of the project</b>	<b>Date of sanction</b>	<b>Amount sanctioned</b>	<b>Amount released</b>	<b>% of work completed</b>
		at Tirbin Basar, West Siang District.				
10	Arunachal Pradesh	Construction of Multipurpose Indoor Hall at Wakro, Lohit District.	29-06-2017	8.00	7.00	45%
11	Arunachal Pradesh	Construction of Multipurpose Indoor Hall at Khenewa under Bamang Administrative Sub-Division, East Kameng District.	30-03-2018	8.00	6.00	30%
12	Arunachal Pradesh	Construction of Multipurpose Indoor Hall at Tarak Langdi, Pania, Kra-Daadi District.	30-03-2018	8.00	6.00	35%
13	Arunachal Pradesh	Construction of Multipurpose Indoor Hall at Kiojoring, Nacho, Upper Subansiri District.	30-03-2018	8.00	6.00	45%
14	Arunachal Pradesh	Construction of Multipurpose Indoor Hall at Govt. Sec. School, Lida, Gusar Circle, Upper Subansiri District.	19-06-2018	8.00	5.00	35%
15	Arunachal Pradesh	Construction of Multipurpose Indoor Hall at Palin Petrol Pump Colony, Kra-Daadi District.	19-06-2018	8.00	5.00	40%
16	Arunachal Pradesh	Construction of Multipurpose Indoor Hall at Roing, Lower Dibang Valley.	19-06-2018	8.00	6.00	40%
17	Arunachal Pradesh	Laying of Synthetic Athletic Track at Tawang, Tawang District	28-06-2018	7.00	3.00	50%
18	Arunachal Pradesh	Construction of Multipurpose Indoor Hall at Govt. Higher Sec. School, Itanagar.	28-06-2018	8.00	5.00	40%
19	Arunachal Pradesh	Construction of Multipurpose Indoor Hall at ADC HQ Kodukha, Upper Subansiri District.	31-07-2018	8.00	3.00	50%
20	Arunachal Pradesh	Construction of Multipurpose Indoor Hall at Govt. Higher Sec. School, Dirang, West Kameng District.	29-08-2018	8.00	6.00	45%
21	Arunachal Pradesh	Construction of Multipurpose Indoor Hall at Kaimai, Tirap District.	01-10-2018	8.00	4.00	40%
22	Arunachal Pradesh	Construction of Multipurpose Indoor Hall at ADC HQ, Raga, Lower	01-10-2018	8.00	4.00	25%

<b>S. No.</b>	<b>Name of State/UT</b>	<b>Name of the project</b>	<b>Date of sanction</b>	<b>Amount sanctioned</b>	<b>Amount released</b>	<b>% of work completed</b>
		<b>Subansari District.</b>				
<b>23</b>	<b>Arunachal Pradesh</b>	<b>Construction of Multipurpose Indoor Hall at Kiyit Villager, East Siang District.</b>	<b>30-11-2018</b>	<b>8.00</b>	<b>3.00</b>	<b>50%</b>
<b>24</b>	<b>Arunachal Pradesh</b>	<b>Construction of Multipurpose Indoor Hall at Bilat, East Siang District.</b>	<b>06-12-2018</b>	<b>8.00</b>	<b>6.00</b>	<b>40%</b>
<b>25</b>	<b>Arunachal Pradesh</b>	<b>Construction of Multipurpose Indoor Hall at Mahedpur, Lekang Circle.</b>	<b>21-12-2018</b>	<b>8.00</b>	<b>4.00</b>	<b>40%</b>
<b>26</b>	<b>Arunachal Pradesh</b>	<b>Construction of Multipurpose Hall at Lumla, Tawang District.</b>	<b>14-10-2019</b>	<b>8.00</b>	<b>4.00</b>	<b>20%</b>
<b>27</b>	<b>Arunachal Pradesh</b>	<b>Construction of Multipurpose Hall at Mechukha, West Siang District.</b>	<b>14-10-2019</b>	<b>8.00</b>	<b>3.00</b>	<b>20%</b>
<b>28</b>	<b>Arunachal Pradesh</b>	<b>Construction of Multipurpose Sports Stadium hall at Boa Simla under Kamle District</b>	<b>29-04-2020</b>	<b>8.00</b>	<b>2.40</b>	<b>Nil</b>
<b>29</b>	<b>Assam</b>	<b>Laying of Synthetic Athletic Track at SAI SAG Centre, Kokrajhar.</b>	<b>24-05-2017</b>	<b>7.00</b>	<b>7.00</b>	<b>88%</b>
<b>30</b>	<b>Assam</b>	<b>Renovation/Upgradation including Laying of Synthetic Hockey Field in Maulana Md. Tayabullah Hockey Stadium, Betapara, Guwahati. (Reimbursement of expenditure)</b>	<b>29-06-2017</b>	<b>4.50</b>	<b>4.50</b>	<b>100%</b>
<b>31</b>	<b>Assam</b>	<b>Laying of Synthetic Athletic Track and construction of sub base, drainage and chain link at SAI SAG Centre, Tinsukia.</b>	<b>29-09-2017</b>	<b>7.00</b>	<b>7.00</b>	<b>85%</b>
<b>32</b>	<b>Assam</b>	<b>Laying of Synthetic Hockey Turf at SAI SAG Centre, Kokrajhar.</b>	<b>21-12-2017</b>	<b>5.50</b>	<b>5.50</b>	<b>90%</b>
<b>33</b>	<b>Assam</b>	<b>Development of sports infrastructure at Bihpuria Stadium Complex, Lakhimpur.</b>	<b>25-07-2019</b>	<b>3.00</b>	<b>1.50</b>	<b>54%</b>
<b>34</b>	<b>Assam</b>	<b>Renovation of Cycling Velodrome at LNIPE, Guwahati for Khelo India Youth Games 2020.</b>	<b>29-11-2019</b>	<b>1.68</b>	<b>1.68</b>	<b>100%</b>
<b>35</b>	<b>Assam</b>	<b>Renovation and up-gradation of various sports complexes in Assam for</b>	<b>17-12-2019</b>	<b>14.50</b>	<b>14.50</b>	<b>100%</b>

<b>S. No.</b>	<b>Name of State/UT</b>	<b>Name of the project</b>	<b>Date of sanction</b>	<b>Amount sanctioned</b>	<b>Amount released</b>	<b>% of work completed</b>
		<b>Khelo India Youth Games 2020.</b>				
<b>36</b>	<b>Assam</b>	<b>Construction of Multipurpose Hall at Tezpur University.</b>	<b>23-10-2020</b>	<b>4.50</b>	<b>0.00</b>	<b>Nil</b>
<b>37</b>	<b>Bihar</b>	<b>Construction of Multipurpose Indoor Hall at Nawada</b>	<b>18-12-2020</b>	<b>4.50</b>	<b>0.00</b>	<b>Nil</b>
<b>38</b>	<b>Bihar</b>	<b>Laying of Synthetic Athletic Track at Rangbhumi Maidian, Purnea University, Purnia.</b>	<b>18-12-2020</b>	<b>7.00</b>	<b>0.00</b>	<b>Nil</b>
<b>39</b>	<b>Bihar</b>	<b>Construction of Multipurpose Hall at Tilka Manjhi Bhagalpur University campus, Bhagalpur</b>	<b>18-12-2020</b>	<b>4.50</b>	<b>0.00</b>	<b>Nil</b>
<b>40</b>	<b>Bihar</b>	<b>Construction of Multipurpose Hall at Botany Campus Babasaheb Bhimrao Ambedkar Bihar University, Muzaffarpur</b>	<b>18-12-2020</b>	<b>4.50</b>	<b>0.00</b>	<b>Nil</b>
<b>41</b>	<b>Bihar</b>	<b>Construction of Multipurpose Hall at J.P. University, Chapra, Rahul Sankritayan Nagar, Chapra, Bihar.</b>	<b>18-12-2020</b>	<b>4.50</b>	<b>0.00</b>	<b>Nil</b>
<b>42</b>	<b>Bihar</b>	<b>Laying of Synthetic Athletic Track at J.P. University, Chapra, Rahul Sankritayan Nagar, Chapra, Bihar.</b>	<b>18-12-2020</b>	<b>7.00</b>	<b>0.00</b>	<b>Nil</b>
<b>43</b>	<b>Bihar</b>	<b>Construction of Multipurpose Hall at Saidpur campus, Patna University, Patna.</b>	<b>18-12-2020</b>	<b>4.50</b>	<b>0.00</b>	<b>Nil</b>
<b>44</b>	<b>Bihar</b>	<b>Construction of Swimming Pool at Saidpur Campus, Patna University, Patna.</b>	<b>18-12-2020</b>	<b>5.00</b>	<b>0.00</b>	<b>Nil</b>
<b>45</b>	<b>Bihar</b>	<b>Construction of Multipurpose Hall at New Campus, Veer Kunwar Singh University, Ara, Bihar.</b>	<b>18-12-2020</b>	<b>4.50</b>	<b>0.00</b>	<b>Nil</b>
<b>46</b>	<b>Bihar</b>	<b>Construction of Swimming Pool at Bihar Agricultural University, Sabour Campus, Bhagalpur.</b>	<b>18-12-2020</b>	<b>5.00</b>	<b>0.00</b>	<b>Nil</b>
<b>47</b>	<b>Bihar</b>	<b>Construction of Multipurpose Indoor Hall at Saran</b>	<b>09-04-2021</b>	<b>4.50</b>	<b>0.00</b>	<b>Nil</b>
<b>48</b>	<b>Chhattisgarh</b>	<b>Laying of Synthetic Hockey Turf at Jashpur.</b>	<b>28-07-2017</b>	<b>5.44</b>	<b>2.50</b>	<b>75%</b>

<b>S. No.</b>	<b>Name of State/UT</b>	<b>Name of the project</b>	<b>Date of sanction</b>	<b>Amount sanctioned</b>	<b>Amount released</b>	<b>% of work completed</b>
49	Chhattisgarh	Construction of Synthetic Athletic Track at Mahasamund.	23-10-2020	6.60	0.00	Nil
50	Chhattisgarh	Construction of multi-purpose indoor hall at Municipal Corporation Ambikapur	23-10-2020	4.50	0.00	Nil
51	Chhattisgarh	Construction of Synthetic Turf Football Ground with Running Track at Indira Priyadarshani Stadium, Jagdalpur.	18-12-2020	5.00	0.00	Nil
52	Delhi	Replacement of Synthetic Athletic Track at Jawaharlal Nehru Stadium, New Delhi.	24-05-2017	7.00	5.00	10%
53	Delhi	Construction of 100 Bedded Sports Hostel at Dr. Karni Singh Shooting Ranges, Tughklakabad, New Delhi.	28-07-2017	7.00	6.00	80%
54	Delhi	Construction of 100 Bedded Sports Hostel at Jawaharlal Nehru Stadium, New Delhi.	28-07-2017	9.00	9.00	100%
55	Delhi	Replacement of Synthetic Hockey Turf at Major Dhyan Chand Stadium, New Delhi.	28-07-2017	4.50	4.50	100%
56	Delhi	Creation of sports infrastructure at New Moti Bagh Complex, New Delhi.	31-07-2019	2.80	2.80	100%
57	Delhi	Construction of 300 Bedded (Triple Occupancy) Hostel at SAI Centre, Dr. Karni Singh Shooting Ranges.	24-09-2019	26.77	8.03	Nil
58	Delhi	Construction of 300 Bedded (Triple Occupancy) Hostel at SAI Centre, Indira Gandhi Indoor Stadium.	24-09-2019	26.77	8.03	Nil
59	Delhi	Construction of 300 Bedded (Triple Occupancy) Hostel at SAI Centre at Jawaharlal Nehru Stadium.	24-09-2019	26.77	8.03	Nil
60	Delhi	4 Court Squash Complex at Delhi	23-10-2020	6.00	1.84	Nil
61	Goa	Construction of Hockey Ground at Paddem Sports Complex, Mapusa.	23-10-2020	5.50	0.00	Nil
62	Goa	Upgradation of Squash Court and Providing other eminent facilities of	23-10-2020	5.47	0.00	Nil

<b>S. No.</b>	<b>Name of State/UT</b>	<b>Name of the project</b>	<b>Date of sanction</b>	<b>Amount sanctioned</b>	<b>Amount released</b>	<b>% of work completed</b>
		<b>International Standards at Chicalim Sports Complex, Chicalim.</b>				
<b>63</b>	<b>Goa</b>	<b>Development of Lawn Tennis Court at Open Sports Complex, Pt. JLN Stadium, Fatorda.</b>	<b>23-10-2020</b>	<b>3.89</b>	<b>0.00</b>	<b>Nil</b>
<b>64</b>	<b>Goa</b>	<b>Development of Synthetic Turf at Football Ground at St. Cruz.</b>	<b>23-10-2020</b>	<b>4.24</b>	<b>0.00</b>	<b>Nil</b>
<b>65</b>	<b>Gujarat</b>	<b>Construction of Synthetic Athletic Track at Naroda, Ahmadabad.</b>	<b>20-03-2017</b>	<b>7.00</b>	<b>2.50</b>	<b>75%</b>
<b>66</b>	<b>Gujarat</b>	<b>Laying of Hockey Turf Ground at Devgadhi Bariya, District Dahod.</b>	<b>28-07-2017</b>	<b>4.67</b>	<b>2.50</b>	<b>100%</b>
<b>67</b>	<b>Gujarat</b>	<b>Construction of Multipurpose Indoor Hall at Swarnim Gujarat Sports University, Valavav, Vadodara.</b>	<b>08-12-2017</b>	<b>8.00</b>	<b>3.00</b>	<b>60%</b>
<b>68</b>	<b>Gujarat</b>	<b>Construction of Swimming Pool at Swarnim Gujarat Sports University, Valavav, Vadodara.</b>	<b>18-12-2018</b>	<b>5.00</b>	<b>3.00</b>	<b>40%</b>
<b>69</b>	<b>Haryana</b>	<b>Construction of Multipurpose Indoor Hall at SAI Northern Regional Centre, Sonapat.</b>	<b>24-05-2017</b>	<b>8.00</b>	<b>8.00</b>	<b>100%</b>
<b>70</b>	<b>Haryana</b>	<b>Replacement of Synthetic Athletic Track at Chaudhary Charan Singh Haryana Agriculture University, Hisar.</b>	<b>28-07-2017</b>	<b>4.65</b>	<b>4.19</b>	<b>70%</b>
<b>71</b>	<b>Haryana</b>	<b>Construction of Multipurpose Indoor Hall at Choudhary Charan Singh Haryana Agriculture University, Hisar, (SAI STC Centre).</b>	<b>27-09-2017</b>	<b>8.00</b>	<b>7.50</b>	<b>80%</b>
<b>72</b>	<b>Haryana</b>	<b>Construction of 300 Bedded Hostel at SAI Regional Center, Sonapat.</b>	<b>29-03-2019</b>	<b>26.77</b>	<b>10.15</b>	<b>10%</b>
<b>73</b>	<b>Haryana</b>	<b>Laying of Synthetic Hockey Field of Global Category approved by F.I.H., at Kurukshetra University.</b>	<b>23-10-2020</b>	<b>5.50</b>	<b>0.00</b>	<b>Nil</b>
<b>74</b>	<b>Haryana</b>	<b>Multipurpose Indoor Sports Hall with Maple wood flooring at Kurukshetra University.</b>	<b>23-10-2020</b>	<b>4.50</b>	<b>0.00</b>	<b>Nil</b>
<b>75</b>	<b>Haryana</b>	<b>Relaying of 8 lane 400m synthetic athletic track</b>	<b>27-05-2021</b>	<b>14.25</b>	<b>0.00</b>	<b>Nil</b>

<b>S. No.</b>	<b>Name of State/UT</b>	<b>Name of the project</b>	<b>Date of sanction</b>	<b>Amount sanctioned</b>	<b>Amount released</b>	<b>% of work completed</b>
		along with synthetic athletic warmup track at Tau Devi Lal Sports Complex, Panchkula, Haryana.				
76	Haryana	Construction of Hockey Astroturf ground at Tau Devi Lal Sports Complex, Panchkula, Haryana.	27-05-2021	-do-	0.00	Nil
77	Haryana	Pre-fabricated Multipurpose Hall having 2 Basketball and 2 Volleyball courts at Tau Devi Lal Sports Complex, Panchkula, Haryana.	27-05-2021	8.00	0.00	Nil
78	Himachal Pradesh	Laying of Synthetic Athletic Track at SAI HATC, Shillaroo.	03-07-2019	3.10	3.10	100%
79	Himachal Pradesh	Construction of 300 Bedded (Triple Occupancy) Hostel at SAI Training Centre, Dharamshala.	24-09-2019	26.77	8.03	Nil
80	Himachal Pradesh	Proposal for Multipurpose Hall at Sundernagar, District Mandi.	23-10-2020	4.50	0.00	Nil
81	Himachal Pradesh	Construction of Multipurpose Indoor Hall at Solan.	23-10-2020	4.50	0.00	Nil
82	Himachal Pradesh	Construction of Synthetic Hockey Field in Campus of Govt. of Senior Secondary School, Majra District, Sirmour.	23-10-2020	5.50	0.00	Nil
83	Himachal Pradesh	Construction of Multipurpose Indoor Sports Hall at Ghumarwin, District Bilaspur	09-04-2021	4.50	0.00	Nil
84	Jammu and Kashmir	Laying of Synthetic Athletic Track at Islamic University of Science & Technology (IUST) Awantipora, Pulwama.	28-07-2017	6.09	5.57	90%
85	Jammu and Kashmir	Construction of Synthetic Hockey Field at Pologround, Srinagar.	19-07-2019	5.49	2.00	Nil
86	Jammu and Kashmir	Construction of Hockey Filed at K K Hakhu Hockey Stadium, Jammu.	19-07-2019	5.50	2.00	Nil
87	Jammu and Kashmir	Construction of Synthetic Athletic Track at District Head Quarter, Bandipora.	19-07-2019	6.98	2.00	Nil
88	Jammu and Kashmir	Construction of Multipurpose Indoor Sports Hall at Shalnar, Argam,	23-10-2020	4.50	0.00	Nil

<b>S. No.</b>	<b>Name of State/UT</b>	<b>Name of the project</b>	<b>Date of sanction</b>	<b>Amount sanctioned</b>	<b>Amount released</b>	<b>% of work completed</b>
		<b>District Budgam.</b>				
<b>89</b>	<b>Jharkhand</b>	<b>Upgradation of Hockey and Football Ground at SAI Training Centre, Hazaribagh.</b>	<b>22-03-2017</b>	<b>2.07</b>	<b>2.07</b>	<b>100%</b>
<b>90</b>	<b>Jharkhand</b>	<b>Construction of Multipurpose Indoor Hall with 12 court halls at IIT (Indian School of Mines) Dhanbad.</b>	<b>23-10-2020</b>	<b>4.50</b>	<b>0.00</b>	<b>Nil</b>
<b>91</b>	<b>Karnataka</b>	<b>Laying of Synthetic Football Turf at SAI Regional Centre, Bangalore.</b>	<b>22-02-2017</b>	<b>5.00</b>	<b>5.00</b>	<b>100%</b>
<b>92</b>	<b>Karnataka</b>	<b>Laying of Synthetic Hockey Surface at Sainik School, Bijapur.</b>	<b>20-03-2017</b>	<b>5.50</b>	<b>5.50</b>	<b>95%</b>
<b>93</b>	<b>Karnataka</b>	<b>Construction of Multipurpose Indoor Hall at SAI Southern Regional Centre, Bangalore.</b>	<b>24-05-2017</b>	<b>8.00</b>	<b>7.00</b>	<b>30%</b>
<b>94</b>	<b>Karnataka</b>	<b>Construction of Multipurpose Indoor Hall at Haliyal Taluk Stadium.</b>	<b>28-07-2017</b>	<b>7.50</b>	<b>3.00</b>	<b>28%</b>
<b>95</b>	<b>Karnataka</b>	<b>Construction of Multipurpose Indoor Hall at Shiralakoppa Town, Shivamogga District.</b>	<b>09-03-2018</b>	<b>1.50</b>	<b>0.75</b>	<b>100%</b>
<b>96</b>	<b>Karnataka</b>	<b>Laying of Synthetic Athletic Track at District Stadium, Hassan.</b>	<b>22-03-2018</b>	<b>7.00</b>	<b>3.00</b>	<b>1%</b>
<b>97</b>	<b>Karnataka</b>	<b>Construction of Multipurpose Sports Complex/ Indoor Hall at Hubli Dharwad, Municipal Corporation, Karnataka</b>	<b>19-07-2018</b>	<b>8.00</b>	<b>3.00</b>	<b>12%</b>
<b>98</b>	<b>Karnataka</b>	<b>Construction of 300 Bedded (Triple Occupancy) Hostel at SAI Regional Centre, Bangalore.</b>	<b>24-09-2019</b>	<b>26.77</b>	<b>8.03</b>	<b>10%</b>
<b>99</b>	<b>Karnataka</b>	<b>Construction of Indoor Stadium at Karkala, Udupi District.</b>	<b>05-11-2020</b>	<b>3.50</b>	<b>0.00</b>	<b>Nil</b>
<b>100</b>	<b>Karnataka</b>	<b>Construction of Multi-Purpose Indoor Hall at District Stadium, Chikmagalur Town in Chikmagalur Dist.</b>	<b>05-11-2020</b>	<b>4.50</b>	<b>0.00</b>	<b>Nil</b>
<b>101</b>	<b>Karnataka</b>	<b>Laying of Synthetic Athletic Track at District Stadium, Chikmagalur.</b>	<b>05-11-2020</b>	<b>7.00</b>	<b>0.00</b>	<b>Nil</b>
<b>102</b>	<b>Karnataka</b>	<b>Construction of Multi-Purpose Hall at District Stadium, Koppal</b>	<b>05-11-2020</b>	<b>4.50</b>	<b>0.00</b>	<b>Nil</b>

<b>S. No.</b>	<b>Name of State/UT</b>	<b>Name of the project</b>	<b>Date of sanction</b>	<b>Amount sanctioned</b>	<b>Amount released</b>	<b>% of work completed</b>
103	Karnataka	Construction of Indoor Stadium at Sahyadri College Campus, Shivamogga for Kuvempu University, shankaraghatta, Shivamogga Dist.	05-11-2020	4.50	0.00	Nil
104	Karnataka	Construction of Tensile Structural Roofing at Udupi District Stadium and construction of gallery roofing work for swimming pool at Ajjarakadu, Udupi District.	23-11-2020	2.32	0.00	Nil
105	Kerala	Laying of Synthetic Athletic Track in Govt. Brennen College, Thalassery, Kannur.	02-03-2017	7.00	7.00	50%
106	Kerala	Construction of 300 Bedded Hostel at SAI Regional Center, Trivandrum.	29-03-2019	34.80	10.15	1%
107	Kerala	Laying of Synthetic Athletic Track at LNCPE, Trivandrum.	21-06-2019	7.00	4.00	5%
108	Kerala	Laying of Synthetic Athletic Track at GHSS, Kunnankulam, Thrissur	23-10-2020	7.00	0.00	Nil
109	Kerala	Laying of 400 mtr Synthetic Athletic Track at Medical College, Pariyaram, Kannur.	23-10-2020	7.00	0.00	Nil
110	Ladakh	Laying of Synthetic Track and Astro Turf for football in open stadium at Leh	29-04-2020	10.38	8.19	95%
111	Ladakh	Construction of Gymnasium Hall at NDS Sports Complex, Leh under Kamle District	29-04-2020	1.13	0.56	Nil
112	Ladakh	Construction of Ice Hockey Rink at 24 <sup>th</sup> Bn, ITBP Leh	23-10-2020	2.77	1.39	Nil
113	Lakshadweep	Construction of Multipurpose Indoor Stadium at Government Senior Secondary School (GSSS), Kiltan, Lakshadweep	23-10-2020	4.50	0.00	Nil
114	Lakshadweep	Construction of Multipurpose Indoor Stadium at Mahatma Gandhi Senior Secondary School (MGSSS), Andrott Lakshadweep	18-12-2020	4.50	0.00	Nil

<b>S. No.</b>	<b>Name of State/UT</b>	<b>Name of the project</b>	<b>Date of sanction</b>	<b>Amount sanctioned</b>	<b>Amount released</b>	<b>% of work completed</b>
115	Madhya Pradesh	Construction of Multipurpose Indoor Hall at T. T. Nagar Stadium, Bhopal.	28-07-2017	6.00	5.40	95%
116	Madhya Pradesh	Extension of existing 50 Mtr. Shooting Range, Village Goura, Bhopal.	27-09-2017	6.91	6.21	95%
117	Madhya Pradesh	Relaying of Synthetic Athletic Track at T.T. Nagar Stadium, Bhopal,	27-09-2017	4.27	4.26	100%
118	Madhya Pradesh	Construction of Swimming pool at SAI central Regional Centre, Bhopal.	21-12-2017	3.39	3.39	100%
119	Madhya Pradesh	Construction of Swimming Pool at Indira Gandhi National tribal University (IGNTU).	27-09-2018	4.95	4.20	49%
120	Madhya Pradesh	Laying of Astro Turf Hockey Field at Railway Stadium, Gwalior.	28-01-2019	2.90	0.45	5%
121	Madhya Pradesh	Construction of 300 Bedded Hostel at SAI Regional Centers, Bhopal.	29-03-2019	26.82	10.15	21%
122	Madhya Pradesh	Establishment of Water Sports Centre at Gorital, Distt- Bhind.	23-10-2020	4.96	0.00	Nil
123	Madhya Pradesh	Laying of Synthetic Athletic Track at Ranjhi, Jabalpur.	23-10-2020	6.94	0.00	Nil
124	Madhya Pradesh	Construction of Synthetic Athletic track at Ujjain	18-12-2020	7.00	0.00	Nil
125	Maharashtra	Construction of Swimming Pool at SAI Western Training Center, Aurangabad.	01-03-2017	5.00	5.00	100%
126	Maharashtra	Construction of Multipurpose Indoor Hall at SAI Regional Centre, Mumbai.	24-05-2017	8.00	7.00	55%
127	Maharashtra	Upgradation of Olympic Swimming Parking Ground at Municipal Council, Katol District, Nagpur.	24-07-2018	5.00	4.75	75%
128	Maharashtra	Upgradation of Hockey Astroturf at Shivchhatrapati Kridapeeth Sports Complex, Pune.	30-11-2018	5.50	5.50	95%
129	Maharashtra	Upgradation of Shooting range at Shivchhatrapati Kridapeeth Sports Complex, Pune.	30-11-2018	7.37	7.37	100%
130	Maharashtra	Creation of sports infrastructure facilities namely seating Gallery,	20-12-2018	6.00	3.00	25%

<b>S. No.</b>	<b>Name of State/UT</b>	<b>Name of the project</b>	<b>Date of sanction</b>	<b>Amount sanctioned</b>	<b>Amount released</b>	<b>% of work completed</b>
		<b>Basketball ground, Lawn Tennis Court and Support academics and Training Centre/ Hostel in Nashik Municipal Corporation .</b>				
<b>131</b>	<b>Maharashtra</b>	<b>Construction of 300 Bedded (Triple Occupancy) Hostel at ASI Pune.</b>	<b>24-09-2019</b>	<b>26.77</b>	<b>8.03</b>	<b>3%</b>
<b>132</b>	<b>Maharashtra</b>	<b>Construction of 300 Bedded (Triple Occupancy) Hostel at SAI STC, Aurangabad.</b>	<b>24-09-2019</b>	<b>26.77</b>	<b>8.03</b>	<b>1%</b>
<b>133</b>	<b>Maharashtra</b>	<b>Laying of Astro Turf Hockey field at Major Dhyanchand Hockey Stadium, Kohlapur.</b>	<b>13-12-2019</b>	<b>5.50</b>	<b>2.50</b>	<b>35%</b>
<b>134</b>	<b>Maharashtra</b>	<b>Construction of Advance Archery Range and Equipment purchase in front of Santa Gagdebaba Amravati University, Amravati, Maharashtra</b>	<b>29-04-2020</b>	<b>1.39</b>	<b>0.70</b>	<b>Nil</b>
<b>135</b>	<b>Maharashtra</b>	<b>Construction of Multipurpose Hall at Solapur University, Solapur.</b>	<b>23-10-2020</b>	<b>4.50</b>	<b>0.00</b>	<b>Nil</b>
<b>136</b>	<b>Manipur</b>	<b>Laying of Synthetic Football Turf at SAI NERC Takyal, Imphal.</b>	<b>24-05-2017</b>	<b>5.00</b>	<b>5.00</b>	<b>100%</b>
<b>137</b>	<b>Manipur</b>	<b>Miscellaneous works including fencing in respect Football Academy at SAI North Eastern Regional Centre, Imphal.</b>	<b>28-07-2017</b>	<b>2.00</b>	<b>2.00</b>	<b>100%</b>
<b>138</b>	<b>Manipur</b>	<b>Construction of Multipurpose Indoor Hall at Charoibung Public Ground, Mayang Imphal West.</b>	<b>07-12-2018</b>	<b>5.99</b>	<b>3.00</b>	<b>55%</b>
<b>139</b>	<b>Manipur</b>	<b>Construction of Football Field and RCC Gallery at Hiyangthang, Kangjeibung, Imphal West.</b>	<b>07-12-2018</b>	<b>3.64</b>	<b>3.00</b>	<b>88%</b>
<b>140</b>	<b>Manipur</b>	<b>Construction of Football Field and RCC Gallery at Hao Ground, Chingamathak, Imphal West.</b>	<b>07-12-2018</b>	<b>3.65</b>	<b>3.00</b>	<b>85%</b>
<b>141</b>	<b>Manipur</b>	<b>Construction of 300 Bedded Hostel at SAI Regional Centers, Imphal.</b>	<b>29-03-2019</b>	<b>38.57</b>	<b>10.15</b>	<b>8%</b>
<b>142</b>	<b>Manipur</b>	<b>Construction of Swimming Pool with RCC Gallery, toilet, change room at</b>	<b>23-10-2020</b>	<b>5.00</b>	<b>2.48</b>	<b>nil</b>

<b>S. No.</b>	<b>Name of State/UT</b>	<b>Name of the project</b>	<b>Date of sanction</b>	<b>Amount sanctioned</b>	<b>Amount released</b>	<b>% of work completed</b>
		<b>Bishnupur District HQs.</b>				
<b>143</b>	<b>Manipur</b>	<b>Construction of sports infrastructure at 32 Blocks of Manipur under Khelo India. Following 8 playgrounds approved:- i. Chahkap Playground /Chapikarong (Chandel) ii. KukiMun (Churachandpur) iii. Moirang Local Ground (Bishnupur) iv. Chaging at Wangoi Sub Div (Imphal West) v. Sana Ingkhol, Thoubal District (Thoubal) vi. Khulmi Play Ground Molnoi (Tengnoupal) vii. Kyamgei Play Ground (Imphal East) viii. Aihang Play Ground (Chandel) @ 2.08 per block (8x2.08 = 16.64)</b>	<b>23-10-2020</b>	<b>16.64</b>	<b>8.32</b>	<b>nil</b>
<b>144</b>	<b>Meghalaya</b>	<b>Construction of Multipurpose Indoor Hall at Williamnagar, East Garo Hills District</b>	<b>18-12-2020</b>	<b>4.50</b>	<b>0.00</b>	<b>Nil</b>
<b>145</b>	<b>Meghalaya</b>	<b>Construction of Multipurpose Indoor Hall at Lummawbah, East Khasi Hills</b>	<b>18-12-2020</b>	<b>4.50</b>	<b>0.00</b>	<b>Nil</b>
<b>146</b>	<b>Meghalaya</b>	<b>Construction of Multipurpose Indoor Hall at Jongsha, East Khasi Hills</b>	<b>18-12-2020</b>	<b>4.50</b>	<b>0.00</b>	<b>Nil</b>
<b>147</b>	<b>Meghalaya</b>	<b>Construction of Multipurpose Indoor Hall at Jingjal, West Garo Hills District</b>	<b>18-12-2020</b>	<b>4.50</b>	<b>0.00</b>	<b>Nil</b>
<b>148</b>	<b>Meghalaya</b>	<b>Laying of Synthetic Football Turf at Wahiajer West Jaintia Hills District</b>	<b>18-12-2020</b>	<b>5.00</b>	<b>0.00</b>	<b>Nil</b>
<b>149</b>	<b>Meghalaya</b>	<b>Laying of Synthetic Football Turf at Madan Centre Nongkrem, East Khasi Hills District</b>	<b>18-12-2020</b>	<b>5.00</b>	<b>0.00</b>	<b>Nil</b>
<b>150</b>	<b>Mizoram</b>	<b>Laying of Synthetic Astro Turf Football Ground at Lawngtlai Playground, Lawngtlai.</b>	<b>23-03-2017</b>	<b>4.50</b>	<b>4.50</b>	<b>100%</b>
<b>151</b>	<b>Mizoram</b>	<b>Laying of Synthetic Football Turf at Saidan,</b>	<b>29-09-2017</b>	<b>5.00</b>	<b>2.50</b>	<b>95%</b>

<b>S. No.</b>	<b>Name of State/UT</b>	<b>Name of the project</b>	<b>Date of sanction</b>	<b>Amount sanctioned</b>	<b>Amount released</b>	<b>% of work completed</b>
		<b>Kolasip</b>				
<b>152</b>	<b>Mizoram</b>	<b>Laying of Synthetic Football Turf at Armed Veng, Aizawl, Mizoram</b>	<b>25-11-2019</b>	<b>5.00</b>	<b>4.20</b>	<b>54%</b>
<b>153</b>	<b>Mizoram</b>	<b>Laying of synthetic Football Turf at Lengpui Playground, Mamit District.</b>	<b>25-11-2019</b>	<b>5.00</b>	<b>3.90</b>	<b>70%</b>
<b>154</b>	<b>Mizoram</b>	<b>Laying of synthetic Hockey Turf at Muallungthu , Aizawl District Mizoram</b>	<b>20-03-2020</b>	<b>5.50</b>	<b>1.65</b>	<b>52%</b>
<b>155</b>	<b>Mizoram</b>	<b>Construction of Synthetic Football Turf at Muallungthu, Aizawl District.</b>	<b>23-10-2020</b>	<b>5.00</b>	<b>0.00</b>	<b>Nil</b>
<b>156</b>	<b>Mizoram</b>	<b>Construction of Multipurpose Hall at Aizawl South, Aizawl.</b>	<b>23-10-2020</b>	<b>4.50</b>	<b>0.00</b>	<b>Nil</b>
<b>157</b>	<b>Nagaland</b>	<b>Laying of Synthetic Athletic Track at SAI SAG Centre, Dimapur.</b>	<b>24-05-2017</b>	<b>7.00</b>	<b>7.00</b>	<b>60%</b>
<b>158</b>	<b>Nagaland</b>	<b>Construction of Multipurpose Hall at Viswema, Kohima.</b>	<b>29-04-2020</b>	<b>8.00</b>	<b>4.00</b>	<b>Nil</b>
<b>159</b>	<b>Nagaland</b>	<b>Construction of Multipurpose hall at Medziphema Dimapur.</b>	<b>29-04-2020</b>	<b>8.00</b>	<b>4.00</b>	<b>Nil</b>
<b>160</b>	<b>Nagaland</b>	<b>Construction of Multipurpose Hall at Riphyim, Englan, Wokha District, Nagaland.</b>	<b>29-04-2020</b>	<b>8.00</b>	<b>4.00</b>	<b>Nil</b>
<b>161</b>	<b>Nagaland</b>	<b>Construction of Indoor Badminton Hall at Yachem EAC Hq, Longleng District.</b>	<b>29-04-2020</b>	<b>4.00</b>	<b>2.00</b>	<b>Nil</b>
<b>162</b>	<b>Nagaland</b>	<b>Construction of Synthetic Football Turf with Running Track &amp; Solar Lighting at Mon Football Ground.</b>	<b>23-10-2020</b>	<b>5.00</b>	<b>2.50</b>	<b>Nil</b>
<b>163</b>	<b>Odisha</b>	<b>Construction of Multipurpose Indoor Hall in Kalinga Stadium Sports Complex, Bhubaneswar.</b>	<b>09-03-2017</b>	<b>8.00</b>	<b>6.00</b>	<b>40%</b>
<b>164</b>	<b>Odisha</b>	<b>Construction of Multipurpose Indoor Hall at Puri.</b>	<b>20-07-2017</b>	<b>7.50</b>	<b>5.63</b>	<b>50%</b>
<b>165</b>	<b>Odisha</b>	<b>Construction of Swimming Pool at District Hqrs., District Boudh.</b>	<b>27-09-2017</b>	<b>5.00</b>	<b>3.75</b>	<b>100%</b>
<b>166</b>	<b>Odisha</b>	<b>Construction of Multipurpose Indoor Hall at District Sports Complex, Burla.</b>	<b>22-12-2017</b>	<b>7.50</b>	<b>6.75</b>	<b>60%</b>
<b>167</b>	<b>Puducherry</b>	<b>Construction of Swimming</b>	<b>06-03-2017</b>	<b>5.00</b>	<b>2.00</b>	<b>35%</b>

<b>S. No.</b>	<b>Name of State/UT</b>	<b>Name of the project</b>	<b>Date of sanction</b>	<b>Amount sanctioned</b>	<b>Amount released</b>	<b>% of work completed</b>
		<b>Pool at Saradambal Nagar, Puducherry.</b>				
<b>168</b>	<b>Puducherry</b>	<b>Construction of Synthetic Track at Indira Gandhi Sports Complex, Uppallam, Puducherry.</b>	<b>31-12-2018</b>	<b>7.00</b>	<b>3.00</b>	<b>10%</b>
<b>169</b>	<b>Puducherry</b>	<b>400m Athletic Track, Volleyball Court and Football field in SB Govt. Primary School Savithri Nagar playground in Yanam.</b>	<b>23-10-2020</b>	<b>4.02</b>	<b>0.00</b>	<b>Nil</b>
<b>170</b>	<b>Punjab</b>	<b>Construction of Multipurpose Indoor Hall at Smt. Lajwanti Sports Complex, Hoshiarpur.</b>	<b>28-07-2017</b>	<b>7.00</b>	<b>6.75</b>	<b>88%</b>
<b>171</b>	<b>Punjab</b>	<b>Construction of Multipurpose Indoor Hall at War Hero's Stadium, Sangrur.</b>	<b>26-03-2018</b>	<b>7.47</b>	<b>7.47</b>	<b>92%</b>
<b>172</b>	<b>Punjab</b>	<b>Construction of 300 Bedded (Triple Occupancy) Hostel at NIS Patiala.</b>	<b>24-09-2019</b>	<b>26.77</b>	<b>8.03</b>	<b>32%</b>
<b>173</b>	<b>Punjab</b>	<b>Creation of 200 Bedded Hostel (1 for Women and Men) including furnishing at Guru Nanak Dev University, Amritsar</b>	<b>31-10-2019</b>	<b>11.20</b>	<b>3.06</b>	<b>70%</b>
<b>174</b>	<b>Punjab</b>	<b>Proposal for global category FIH approved Hockey astro turf at village Marar District Gurdaspur.</b>	<b>23-10-2020</b>	<b>5.50</b>	<b>0.00</b>	<b>Nil</b>
<b>175</b>	<b>Punjab</b>	<b>Proposal for laying of synthetic athletic track at Shaheed Bhagat Singh Stadium, District Ferozepur.</b>	<b>23-10-2020</b>	<b>7.00</b>	<b>0.00</b>	<b>Nil</b>
<b>176</b>	<b>Punjab</b>	<b>Construction of Multipurpose Indoor Hall at Nawashehar, District Shaheed Bhagat Singh Nagar.</b>	<b>18-12-2020</b>	<b>4.50</b>	<b>0.00</b>	<b>Nil</b>
<b>177</b>	<b>Punjab</b>	<b>Laying of Synthetic Athletic Track at Guru Nanak Dev Stadium, District Amritsar</b>	<b>09-04-2021</b>	<b>7.00</b>	<b>0.00</b>	<b>Nil</b>
<b>178</b>	<b>Rajasthan</b>	<b>Construction of Multipurpose Indoor Hall, Football Ground and Athletic Track at LBS Government PG College, Kotputli.</b>	<b>06-03-2017</b>	<b>3.12</b>	<b>3.12</b>	<b>100%</b>
<b>179</b>	<b>Rajasthan</b>	<b>Laying of Synthetic</b>	<b>05-04-2017</b>	<b>6.30</b>	<b>4.00</b>	<b>100%</b>

<b>S. No.</b>	<b>Name of State/UT</b>	<b>Name of the project</b>	<b>Date of sanction</b>	<b>Amount sanctioned</b>	<b>Amount released</b>	<b>% of work completed</b>
		<b>Athletic Track in District Stadium, Churu.</b>				
<b>180</b>	<b>Rajasthan</b>	<b>Laying of Synthetic Floor and Lighting in Multipurpose Hall at STC Jaipur.</b>	<b>28-07-2017</b>	<b>0.99</b>	<b>0.99</b>	<b>100%</b>
<b>181</b>	<b>Rajasthan</b>	<b>Laying of Synthetic Hockey Field at Maharana Pratap Khel Gaon, Udaipur.</b>	<b>28-07-2017</b>	<b>5.50</b>	<b>5.50</b>	<b>100%</b>
<b>182</b>	<b>Rajasthan</b>	<b>Construction of Multipurpose Indoor Hall at five block Headquarters, (i) Government Secondary School, Bapini, Jodhpur, (ii) Block Headquarter, Khinwsar, Nagaur, (iii) Sunhel, Jhalawar, (iv) Block Headquarter, Jaitran, Pali and (v) Siswali, Anta, Baran.</b>	<b>11-08-2017</b>	<b>4.00</b>	<b>4.00</b>	<b>100%</b>
<b>183</b>	<b>Rajasthan</b>	<b>Construction of Multipurpose Indoor Hall, in Government Senior Secondary School, Pragpura, District Jaipur.</b>	<b>24-09-2017</b>	<b>2.99</b>	<b>2.90</b>	<b>65%</b>
<b>184</b>	<b>Rajasthan</b>	<b>Laying of Synthetic Athletic Track at Maharaja Ganga Singh Stadium, Sri Ganganagar.</b>	<b>27-09-2017</b>	<b>7.00</b>	<b>7.00</b>	<b>100%</b>
<b>185</b>	<b>Rajasthan</b>	<b>Construction of Multipurpose Indoor Hall, in Govt. Senior Secondary School, Jamwa Ramgarh.</b>	<b>28-09-2017</b>	<b>2.94</b>	<b>2.65</b>	<b>100%</b>
<b>186</b>	<b>Rajasthan</b>	<b>Construction of Basketball, Volleyball, Solar Light, Water Tank, 200 Mtr. Athletic Track at Khinwsar Stadium.</b>	<b>05-01-2018</b>	<b>1.50</b>	<b>1.50</b>	<b>100%</b>
<b>187</b>	<b>Rajasthan</b>	<b>Construction of Academy Building &amp; Solar Lights at Deedwana Stadium.</b>	<b>05-01-2018</b>	<b>1.00</b>	<b>1.00</b>	<b>100%</b>
<b>188</b>	<b>Rajasthan</b>	<b>Laying of Synthetic Athletic Track at Swarnjayanti Stadium, Jhunjhunu.</b>	<b>08-03-2018</b>	<b>7.00</b>	<b>6.00</b>	<b>75%</b>
<b>189</b>	<b>Rajasthan</b>	<b>Construction of Multipurpose Indoor Hall at Swarnjayanti Stadium, Jhunjhunu.</b>	<b>13-03-2018</b>	<b>8.00</b>	<b>6.00</b>	<b>100%</b>
<b>190</b>	<b>Rajasthan</b>	<b>Construction of Badminton Arena with four Championship</b>	<b>28-03-2018</b>	<b>3.60</b>	<b>3.60</b>	<b>55%</b>

<b>S. No.</b>	<b>Name of State/UT</b>	<b>Name of the project</b>	<b>Date of sanction</b>	<b>Amount sanctioned</b>	<b>Amount released</b>	<b>% of work completed</b>
		<b>Badminton courts with infrastructure at SMS Stadium, Jaipur.</b>				
<b>191</b>	<b>Rajasthan</b>	<b>Construction of Indoor Hall &amp; Ticket Block at Sri Karnapur Stadium, District Sri Ganaganagar.</b>	<b>28-03-2018</b>	<b>1.00</b>	<b>1.00</b>	<b>100%</b>
<b>192</b>	<b>Rajasthan</b>	<b>Completion of Shooting Range at Bhilwara Stadium.</b>	<b>28-03-2018</b>	<b>1.00</b>	<b>1.00</b>	<b>100%</b>
<b>193</b>	<b>Rajasthan</b>	<b>Construction of Boundary Wall, Basketball, Volleyball, Cricket Ground, Solar Lights, Office Building Toilet Block at Bapini Stadium District Jodhpur.</b>	<b>28-03-2018</b>	<b>1.50</b>	<b>1.50</b>	<b>100%</b>
<b>194</b>	<b>Rajasthan</b>	<b>Construction of Boundary wall, Basketball, Volleyball, Cricket Ground, Solar Lights, Office Building Toilet Block at Dechu Stadium, District Jodhpur.</b>	<b>28-03-2018</b>	<b>1.50</b>	<b>1.50</b>	<b>100%</b>
<b>195</b>	<b>Rajasthan</b>	<b>Construction of Boundary Wall, Basketball, Volleyball, Cricket Ground, Solar Lights, Office Building Toilet Block at Lohawat Stadium, District Jodhpur.</b>	<b>28-03-2018</b>	<b>1.50</b>	<b>1.50</b>	<b>100%</b>
<b>196</b>	<b>Rajasthan</b>	<b>Construction of One All Glass Championship Court, SMS Stadium, Jaipur.</b>	<b>28-03-2018</b>	<b>1.50</b>	<b>1.50</b>	<b>100%</b>
<b>197</b>	<b>Rajasthan</b>	<b>Construction of play ground at Govt. Sr. Sec. School- Chandwaji</b>	<b>28-09-2018</b>	<b>0.52</b>	<b>0.52</b>	<b>100%</b>
<b>198</b>	<b>Rajasthan</b>	<b>Construction of play ground at Govt. Sr. Sec. School- Jalsoo</b>	<b>28-09-2018</b>	<b>0.52</b>	<b>0.52</b>	<b>Nil</b>
<b>199</b>	<b>Rajasthan</b>	<b>Construction of play ground at Nagarpalika Ground- Sambhar Lake</b>	<b>28-09-2018</b>	<b>0.52</b>	<b>0.52</b>	<b>Nil</b>
<b>200</b>	<b>Rajasthan</b>	<b>Construction of play ground at Govt. Sr. Sec. School- Aandhi</b>	<b>28-09-2018</b>	<b>0.52</b>	<b>0.52</b>	<b>100%</b>
<b>201</b>	<b>Rajasthan</b>	<b>Construction of play ground at Govt. Sr. Sec. School- Dewta</b>	<b>28-09-2018</b>	<b>0.52</b>	<b>0.52</b>	<b>100%</b>
<b>202</b>	<b>Rajasthan</b>	<b>Construction of play ground at Govt. Sr. Sec. School- Gathwari</b>	<b>28-09-2018</b>	<b>0.52</b>	<b>0.52</b>	<b>100%</b>
<b>203</b>	<b>Rajasthan</b>	<b>Construction of play ground at Govt. Sr. Sec.</b>	<b>28-09-2018</b>	<b>0.52</b>	<b>0.52</b>	<b>100%</b>

<b>S. No.</b>	<b>Name of State/UT</b>	<b>Name of the project</b>	<b>Date of sanction</b>	<b>Amount sanctioned</b>	<b>Amount released</b>	<b>% of work completed</b>
		<b>School- Khejroli</b>				
204	Rajasthan	Construction of play ground at Govt. Sr. Sec. School- Manoharpur	28-09-2018	0.52	0.52	100%
205	Rajasthan	Construction of play ground at Govt. Sr. Sec. School- Narayanpur	28-09-2018	0.52	0.52	100%
206	Rajasthan	Construction of play ground at Govt. Sr. Sec. School- Narehera	28-09-2018	0.52	0.52	100%
207	Rajasthan	Construction of play ground at Govt. Sr. Sec. School- Paota	28-09-2018	0.52	0.52	100%
208	Rajasthan	Construction of play ground at Govt. Sr. Sec. School- Rampur	28-09-2018	0.52	0.52	100%
209	Rajasthan	Construction of play ground at Govt. Sr. Sec. School- Renwal	28-09-2018	0.52	0.52	100%
210	Rajasthan	Construction of play ground at Govt. Sr. Sec. School- Sundarpura	28-09-2018	0.52	0.52	100%
211	Rajasthan	Construction of play ground at Govt. Sr. Sec. School- Viratnagar	28-09-2018	0.52	0.52	100%
212	Rajasthan	Construction of play ground at Govt. Sr. Sec. School- Bhambhori	28-09-2018	0.52	0.52	100%
213	Rajasthan	Construction of play ground at Govt. Sr. Sec. School- Jobner	28-09-2018	0.52	0.52	100%
	Rajasthan	Construction of Rain water channel at 17 playgrounds sanctioned under Khelo India Scheme Construction of retaining wall and boundary wall for senior secondary school Jobner. Construction of Security Perimeter Wall of Indoor Stadium at Jamwa Ramgarh	23-10-2020	3.50	3.50	
214	Rajasthan	Construction of Multipurpose Hall at Rajiv Gandhi Stadium, Hanumangarh.	30-07-2019	3.99	2.00	Nil
215	Rajasthan	Construction of Multipurpose Hall at Sikar.	30-07-2019	3.99	2.00	Nil
216	Rajasthan	Construction of Multipurpose Indoor Hall at Rajasthan Police Academy, Jaipur	18-12-2020	4.50	0.00	Nil
217	Rajasthan	Laying of 400 Mtr.	08-02-2021	7.00	0.00	Nil

<b>S. No.</b>	<b>Name of State/UT</b>	<b>Name of the project</b>	<b>Date of sanction</b>	<b>Amount sanctioned</b>	<b>Amount released</b>	<b>% of work completed</b>
		<b>Synthetic Athletic Track at Shrinathpuram Sports Complex, Kota, Rajasthan</b>				
<b>218</b>	<b>Sikkim</b>	<b>Construction of Indoor Stadium Gymnasium Hall at Soreng, West Sikkim.</b>	<b>31-12-2018</b>	<b>7.90</b>	<b>6.71</b>	<b>55%</b>
<b>219</b>	<b>Sikkim</b>	<b>Construction of Synthetic Turf Football Ground at Palzor Stadium, Gangtok, Sikkim.</b>	<b>23-10-2020</b>	<b>4.98</b>	<b>2.45</b>	<b>Nil</b>
<b>220</b>	<b>Sikkim</b>	<b>Construction of Multipurpose Indoor Gymnasium Hall at Jorethang in South Sikkim.</b>	<b>23-10-2020</b>	<b>4.50</b>	<b>2.23</b>	<b>Nil</b>
<b>221</b>	<b>Sikkim</b>	<b>Construction of playground and archery ground with allied facilities at Phodong Monastic School, Phodong GPU in North Sikkim.</b>	<b>23-10-2020</b>	<b>1.81</b>	<b>0.79</b>	<b>Nil</b>
<b>222</b>	<b>Tamil Nadu</b>	<b>Laying of Synthetic Athletic Track at Tamil Nadu Physical Education and Sports University, Vandalur, Kelambakkam Road, Melakottaiyur Post, Chennai.</b>	<b>06-07-2017</b>	<b>7.00</b>	<b>3.50</b>	<b>18%</b>
<b>223</b>	<b>Tamil Nadu</b>	<b>Laying of Synthetic Athletic Track at District Sports Complex, Thanjavur.</b>	<b>28-07-2017</b>	<b>7.00</b>	<b>3.50</b>	<b>50%</b>
<b>224</b>	<b>Tamil Nadu</b>	<b>Laying of Synthetic Athletic Track at District Sports Complex, Erode</b>	<b>23-10-2020</b>	<b>7.00</b>	<b>0.00</b>	<b>Nil</b>
<b>225</b>	<b>Tamil Nadu</b>	<b>Construction of Swimming Pool at Tamil Nadu Physical Education and Sports University, Melakottaiyur, Chennai, Kancherpuram District.</b>	<b>23-10-2020</b>	<b>5.00</b>	<b>0.00</b>	<b>Nil</b>
<b>226</b>	<b>Tamil Nadu</b>	<b>Laying of Synthetic Athletic Track in Periyar University, Salem.</b>	<b>23-10-2020</b>	<b>7.00</b>	<b>0.00</b>	<b>Nil</b>
<b>227</b>	<b>Telangana</b>	<b>Laying of Synthetic Athletic Track at Indira Gandhi Outdoor Stadium, Medak.</b>	<b>27-02-2017</b>	<b>5.50</b>	<b>2.00</b>	<b>100%</b>
<b>228</b>	<b>Telangana</b>	<b>Laying of Synthetic Athletic Track at Karimnagar.</b>	<b>28-07-2017</b>	<b>3.50</b>	<b>3.50</b>	<b>40%</b>
<b>229</b>	<b>Telangana</b>	<b>Laying of Synthetic Athletic Track at Warangal City.</b>	<b>22-03-2018</b>	<b>3.50</b>	<b>3.00</b>	<b>60%</b>
<b>230</b>	<b>Telangana</b>	<b>Construction of swimming pool for women at</b>	<b>23-10-2020</b>	<b>5.00</b>	<b>2.08</b>	<b>Nil</b>

<b>S. No.</b>	<b>Name of State/UT</b>	<b>Name of the project</b>	<b>Date of sanction</b>	<b>Amount sanctioned</b>	<b>Amount released</b>	<b>% of work completed</b>
		<b>Osmania University, Hyderabad.</b>				
<b>231</b>	<b>Telangana</b>	<b>Laying of synthetic athletic track at Osmania University, Hyderabad.</b>	<b>23-10-2020</b>	<b>7.00</b>	<b>3.12</b>	<b>Nil</b>
<b>232</b>	<b>Telangana</b>	<b>Construction of synthetic tennis court at Osmania University Campus, Hyderabad.</b>	<b>23-10-2020</b>	<b>1.50</b>	<b>0.60</b>	<b>Nil</b>
<b>233</b>	<b>Tripura</b>	<b>Construction of Synthetic Football Turf in Chandrapur Football ground, Udaipur, Gomati District.</b>	<b>21-12-2017</b>	<b>5.00</b>	<b>5.00</b>	<b>100%</b>
<b>234</b>	<b>Tripura</b>	<b>Construction of Swimming Pool at Regional College of Physical Education (RCPE), Panisagar, North Tripura.</b>	<b>23-10-2020</b>	<b>5.00</b>	<b>0.00</b>	<b>Nil</b>
<b>235</b>	<b>Tripura</b>	<b>Construction of Synthetic Athletic Track at Dasarath Deb Sports Complex (DDSSC), Badharghat, Agartala.</b>	<b>23-10-2020</b>	<b>7.00</b>	<b>0.00</b>	<b>Nil</b>
<b>236</b>	<b>Tripura</b>	<b>Construction of Synthetic Football Turf at Khowai Government High Secondary (Boys) School Playground, Khowai District.</b>	<b>23-10-2020</b>	<b>5.00</b>	<b>1.25</b>	<b>Nil</b>
<b>237</b>	<b>Uttar Pradesh</b>	<b>Laying of Synthetic Hockey Field at Kailash Prakash Stadium, Meerut.</b>	<b>31-03-2017</b>	<b>5.50</b>	<b>4.50</b>	<b>55%</b>
<b>238</b>	<b>Uttar Pradesh</b>	<b>Laying of Synthetic Athletic Track at Dr. B.R. Ambedkar Sports Complex, Lalpur, Varanasi.</b>	<b>25-07-2017</b>	<b>7.00</b>	<b>5.93</b>	<b>53%</b>
<b>239</b>	<b>Uttar Pradesh</b>	<b>Construction of Multipurpose Indoor Hall at PanchaliKhurd, District Meerut.</b>	<b>30-03-2018</b>	<b>7.99</b>	<b>7.99</b>	<b>94%</b>
<b>240</b>	<b>Uttar Pradesh</b>	<b>Construction of multi-purpose with natural court and running track at village-Mau, Block-Mohanlalganj, District Lucknow.</b>	<b>30-03-2018</b>	<b>2.72</b>	<b>2.72</b>	<b>100%</b>
<b>241</b>	<b>Uttar Pradesh</b>	<b>Construction of Multipurpose Indoor Hall at Village Nagaon, VikasKhand-Nagwa, District Soanbhadra.</b>	<b>30-03-2018</b>	<b>3.68</b>	<b>3.68</b>	<b>100%</b>
<b>242</b>	<b>Uttar Pradesh</b>	<b>Construction of Multipurpose Indoor Hall</b>	<b>03-10-2018</b>	<b>8.00</b>	<b>7.00</b>	<b>45%</b>

<b>S. No.</b>	<b>Name of State/UT</b>	<b>Name of the project</b>	<b>Date of sanction</b>	<b>Amount sanctioned</b>	<b>Amount released</b>	<b>% of work completed</b>
		at Beer Bahadur College at Gorakhpur.				
243	Uttar Pradesh	Construction of Multipurpose Indoor Hall and Running Track at Village Dhedui Block Patti, District Pratapgarh.	03-10-2018	5.58	5.02	60%
244	Uttar Pradesh	Construction of Multipurpose Indoor Hall (Mini Stadium) at Village Mangraura Tehsil Patti, District Pratapgarh.	10-10-2018	14.56	10.00	50%
245	Uttar Pradesh	Construction of Multipurpose Indoor Hall at Village- Ganeshpur, Block- Pharenda, District- Maharajganj.	30-11-2018	2.30	2.07	95%
246	Uttar Pradesh	Laying of 400 mtr Synthetic Athletic Running Track at Sports Stadium, Saharanpur.	06-12-2018	7.00	6.00	42%
247	Uttar Pradesh	Construction of Multipurpose Indoor Hall at Village Rafat Nagar Senthara, Block Nidhauri Kalan, Tehsil Etah, District Etah.	06-12-2018	4.53	3.40	65%
248	Uttar Pradesh	Construction Multipurpose Indoor Hall with Athletic Track at Village Mudgaon, Block Mohammadabad, District Farrukhabad Sadar,	06-12-2018	3.21	2.41	55%
249	Uttar Pradesh	Construction of Multipurpose Hall at village- Mondapandey, District Moradabad.	06-12-2018	7.04	6.00	60%
250	Uttar Pradesh	Construction of Multipurpose Indoor Hall with Athletic Track at Village Sunnamai Near Roadways workshop, Block Sultanganj, District Mainpuri.	06-12-2018	3.10	2.69	51%
251	Uttar Pradesh	Construction of Multipurpose Indoor Hall with Athletic Track at Village Bargadahiya near Soodipur, Block Dubouliya, Tehsil Harraiya, Distirct Basti.	06-12-2018	2.98	2.50	92%
252	Uttar Pradesh	Construction of Multipurpose Indoor Hall (Mini Stadium) at Village &	06-12-2018	8.00	6.00	55%

<b>S. No.</b>	<b>Name of State/UT</b>	<b>Name of the project</b>	<b>Date of sanction</b>	<b>Amount sanctioned</b>	<b>Amount released</b>	<b>% of work completed</b>
		<b>Block Aspura Deosara, District Pratapgarh.</b>				
<b>253</b>	<b>Uttar Pradesh</b>	<b>Construction of Multipurpose Indoor Hall at Village Maksudabad Block Kalyanpur, District Kanpur Nagar.</b>	<b>06-12-2018</b>	<b>8.00</b>	<b>3.00</b>	<b>17%</b>
<b>254</b>	<b>Uttar Pradesh</b>	<b>Construction of Multipurpose Indoor Hall at Village Dharauli, Post Banikodar, District Barabanki.</b>	<b>10-12-2018</b>	<b>3.98</b>	<b>2.98</b>	<b>75%</b>
<b>255</b>	<b>Uttar Pradesh</b>	<b>Construction of Multipurpose Indoor Hall all, 400 mtr Natural Running Track at Gram Midhaului, Block Chibbramau, District Kannauj</b>	<b>10-12-2018</b>	<b>5.39</b>	<b>4.04</b>	<b>78%</b>
<b>256</b>	<b>Uttar Pradesh</b>	<b>Construction of Multipurpose Indoor Hall at Village Simaria, Taluke Maharajpur, Puranpur, District Pilibhit.</b>	<b>10-12-2018</b>	<b>8.00</b>	<b>6.00</b>	<b>62%</b>
<b>257</b>	<b>Uttar Pradesh</b>	<b>Construction of Multipurpose Indoor Hall at Village Patehara Kalan, District Mirzapur.</b>	<b>10-12-2018</b>	<b>3.31</b>	<b>2.48</b>	<b>66%</b>
<b>258</b>	<b>Uttar Pradesh</b>	<b>Construction of Multipurpose Indoor Hall, at Village Alahadadpur, Block Dhanipur, District Aligarh.</b>	<b>20-12-2018</b>	<b>6.10</b>	<b>4.58</b>	<b>41%</b>
<b>259</b>	<b>Uttar Pradesh</b>	<b>Construction of 300 Bedded (Triple Occupancy) Hostel at SAI Regional Center, Lucknow.</b>	<b>24-09-2019</b>	<b>26.77</b>	<b>8.03</b>	<b>30%</b>
<b>260</b>	<b>Uttar Pradesh</b>	<b>Construction of Wrestling Hall with modern facilities at SAI RC, Lucknow.</b>	<b>24-09-2019</b>	<b>8.00</b>	<b>6.80</b>	<b>97%</b>
<b>261</b>	<b>Uttar Pradesh</b>	<b>Laying of Synthetic Jogging Track at Sampurnanad Sports Stadium District Varanasi #</b>	<b>23-10-2020</b>	<b>2.36</b>	<b>0.00</b>	<b>Nil</b>
<b>262</b>	<b>Uttar Pradesh</b>	<b>Construction of C.C. Interlocking Paver Road &amp; Sewerage System Near Swimming Pool, Basket Court, Badminton court, Zym Hall Opposite T.T. Hall &amp; Main Entrance Gate at Dr. Sampurnanad Sports Stadium District Varanasi.</b>	<b>23-10-2020</b>	<b>1.11</b>	<b>0.00</b>	<b>Nil</b>
<b>263</b>	<b>Uttar Pradesh</b>	<b>Construction of</b>	<b>23-10-2020</b>	<b>3.51</b>	<b>1.76</b>	<b>Nil</b>

<b>S. No.</b>	<b>Name of State/UT</b>	<b>Name of the project</b>	<b>Date of sanction</b>	<b>Amount sanctioned</b>	<b>Amount released</b>	<b>% of work completed</b>
		<b>multipurpose hall Youth Welfare and P.R.D. Headquarter, Jail Road, Anand Nagar, Lucknow.</b>				
<b>264</b>	<b>Uttar Pradesh</b>	<b>Construction of multipurpose hall with Natural football court and athletic track at Village-Kotra, Post-Jairajpur,BlockKhand-Tadiyawan, Hardoi.</b>	<b>23-10-2020</b>	<b>4.50</b>	<b>2.25</b>	<b>Nil</b>
<b>265</b>	<b>Uttar Pradesh</b>	<b>Construction of multipurpose hall at Bagpat, Village Meetli, VikasKhand- Bagpat.</b>	<b>23-10-2020</b>	<b>3.32</b>	<b>1.66</b>	<b>1%</b>
<b>266</b>	<b>Uttar Pradesh</b>	<b>Construction of Multipurpose Hall at Jaitpur Police line road District Raebareilly.</b>	<b>18-12-2020</b>	<b>4.50</b>	<b>0.00</b>	<b>Nil</b>
<b>267</b>	<b>Uttarakhand</b>	<b>Construction of Multipurpose Indoor Hall at Parade Ground, Dehradun.</b>	<b>30-03-2017</b>	<b>8.00</b>	<b>8.00</b>	<b>100%</b>
<b>268</b>	<b>Uttarakhand</b>	<b>Laying of Synthetic Athletic Track at Lal Bhadur Shastri National Academy of Administration, Mussoorie.</b>	<b>28-07-2017</b>	<b>5.00</b>	<b>5.00</b>	<b>100%</b>
<b>269</b>	<b>Uttarakhand</b>	<b>Laying of Synthetic Hockey Field at Sports Stadium Roshnabad, Salempur, Haridwar.</b>	<b>24-09-2017</b>	<b>5.50</b>	<b>4.95</b>	<b>100%</b>
<b>270</b>	<b>Uttarakhand</b>	<b>Construction of Multipurpose Indoor Hall, GaneshpurKalakhera, US Nagar.</b>	<b>23-10-2020</b>	<b>4.50</b>	<b>0.00</b>	<b>Nil</b>
<b>271</b>	<b>Uttarakhand</b>	<b>Construction of Football field, grassing and irrigation system for mini stadium at Nanoorkhera District- Dehradun.</b>	<b>23-10-2020</b>	<b>1.60</b>	<b>0.80</b>	<b>Nil</b>
<b>272</b>	<b>West Bengal</b>	<b>Construction of 300 Bedded (Triple Occupancy) Hostel at SAI Regional Centre, Kolkata.</b>	<b>24-09-2019</b>	<b>26.77</b>	<b>8.03</b>	<b>7%</b>

\*\*\*\*