

**GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS**

**LOK SABHA
UNSTARRED QUESTION NO. 3084
ANSWERED ON 16TH DECEMBER, 2021**

ROAD PROJECTS IN BIHAR

3084. SHRI MAHABALI SINGH

Will the Minister of ROAD TRANSPORT AND HIGHWAYS

सड़क परिवहन और राजमार्ग मंत्री

be pleased to state:

- (a) the details of road transport and highways projects going on in Bihar at present, location-wise;**
- (b) the details of projects which are running as per their schedule;**
- (c) the details of such projects which are running behind their schedule; and**
- (d) the details of the projects which have been approved for Bihar but the works thereon have not stated yet along with the reasons therefor?**

ANSWER

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

- (a) The details of road transport and highways projects going on in Bihar at present along with location is attached at Annexure-1.**
- (b) The details of projects which are running as per their schedule is attached at Annexure-2;**
- (c) The details of such projects which are running behind their schedule is attached at Annexure-3; and**
- (d) The details of the projects which have been approved for Bihar but the works thereon have not started yet along with the reasons therefor is attached at Annexure-4.**

Annexure-1**ANNEXURE REFERRED IN REPLY TO PART (a) OF LOK SABHA UNSTARRED QUESTION NO. 3084 FOR 16-12-2021 ASKED BY SHRI MAHABALI SINGH REGARDING ROAD PROJECTS IN BIHAR.****List of Ongoing Project in State of Bihar**

Sr No	Name of Project	Project Length (Km)	Project Cost (Cr)
1	4L of Hajipur-Muzaffarpur Section of the NH-77	63.17	671.70
2	Chhapra - Hajipur from km. 143.200 to km. 209.200 (2)	66.74	575.00
3	Six Laning of Varanasi to Aurangabad from km. 786.00 to km. 978.40 of Old NH-2	192.40	2848.00
4	Chhapra - Gopalganj section	94.26	692.59
5	2L PS of Forbesganj (Km.0.000) to ICP at Jogbani (Km.9.26) on NH-57A in Bihar	9.26	247.00
6	Simaria (Km. 206.050) to Khagaria (Km. 266.282)	60.23	567.00
7	Bakhtiyarpur (Km 153.300) to Mokama (Km 197.900)	44.60	878.94
8	Koilwar Bhojpur from km. 137.375 of NH-30 to km. 27.37 of NH-84	43.85	825.17
9	Bhojpur Buxar section of NH-84 from km.27.37 to km. 75.00	47.90	681.67
10	2nd Flyover (LCW) Parallel to Existing Flyover in Kishanganj Town	3.18	129.20
11	Aunta - Simaria including Ganga Bridge	8.15	1161.00
12	Construction of Approach Road to Rail-cum- Road Bridge across river Ganga at Munger Ghat (NH-333 B)	14.52	239.16
13	Maheshkunt -Saharsa-Purnea Pkg II	87.96	736.01
14	Balance Work of Piprakothi-Motihari-Raxaul on NH-28A	68.60	333.61
15	2L PS of Majhauri to Charout section from km. 0.00 to km. 63.655	63.66	537.17
16	Maheshkunt-Saharsa-Purnea (Pkg I) km 0.00 to km. 90.00 of NH-107	90.00	644.50
17	Umagaon-Saharsa (Package-IV) Koshi Bridge & approach Road - (Bheja-Bakaur)	13.30	1103.00
18	4L of Bal. works of Patna - Gaya -Dobhi (Pkg-II) from km. 39.00 to km. 83.00 of Old NH-83	44.00	496.47
19	4L of Bal. works of Patna - Gaya -Dobhi (Pkg-III) from km. 83.00 to km. 127.217 of Old NH-83	44.22	464.09

20	4L of Bal. works of Patna - Gaya -Dobhi (Pkg-I) from km. 0.00 to km. 39.00 of Old NH-83	39.00	649.90
21	Ara - Mohania (Pkg-I)	54.75	700.00
22	Ara - Mohania (Pkg-II)	60.80	690.00
23	6L of Kanhauli - Ramnagar (Patna Ring Road PKG-I) from Km 0.000 to Km 39.160 of SH-78/ new NH-131G	39.16	797.00
24	4L from km. 34.600 to km. 79.970 & 2LPS from km. 79.970 to km. 82.000 of Narenpur - Purnea Section of NH-131A	49.00	1905.00
25	Bakhtiyarpur-Rajauli Pkg-II from km. 54.405 to km.101.630	47.23	1065.00
26	Bakhtiyarpur-Rajauli Pkg-III from km. 101.630 to km.152.520	50.89	2310.00
27	4L of Munger - Mirzachauki section from Munger to Kharia village junction from Km 69+520 to Km 95+580 (Pkg-1)	26.06	981.00
28	4L of Munger - Mirzachauki section from Km 95+580 to Km 125+000 (Pkg-2)	29.42	902.00
29	4L of Munger - Mirzachauki section from start of existing Bhagalpur bypass to Rasulpur from Km 125+000 to Km 157+350 (Pkg-3)	32.35	1017.00
30	4L of Munger - Mirzachauki section from Km 157+350 to Km 193+931 (Pkg-4)	36.58	892.00
31	4L of Galgalia - Bahadurganj section from Km 0.000 to Km 49.000 (Package-I) of NH327E	49.00	1051.00
32	4L of Bahadurganj Araria section from Km 49.000 to Km 94.000 (Package-II) of NH-327E	45.00	1081.70
33	4-Laning of Patna-Bakhtiyarpur Section from Km.181.300 to Km 231.950	50.65	574.00
34	2-Laning of Muzaffarpur-Sonbarsa Section km 0.00 to km 89.00	82.697	512.00
35	Construction of 4-lane ROB (L.C No SK/257C) of km 11 of NH-327E.	ROB	82.43
36	Construction of 2-lane ROB in lieu of level crossing No-KK-4A of km 31 (Mania)of NH-81.	ROB	53.7809
37	Construction of 2-lane combined ROB in lieu of level crossing No-KK-12 of km 48 (Pranpur) of NH-81.	ROB	49.547
38	Construction of 2-lane ROB of km 46 (LC No KT2-2/B)of NH-131A (Katihar) [Job no.NH-131A/Bihar(1)/15-16/015-S&R(B)]	ROB	44.48

39	Construction of 2-lane ROB of km 100 of NH-327E (Job no. NH-327E/Bihar(2)/15-16/014-S&R(B))	ROB	87.86
40	Construction of 2-lane combined ROB in km 1.10 & km 1.11 of NH-101. Job no. 2014-15-005 S&R (B)	ROB	61.99
41	Construction of 2-lane ROB of km 132 of NH-19 (Job no. NH-19-Bihar(16)-2015-16-013-S&R(B)) (LC-65-B/2E)	ROB	77.38
42	Construction of 2-lane ROB of km 135 of NH-19 (L.C No 62-A/3-E)(Job no. NH-19-Bihar(17)-2015-16-012-S&R(B))	ROB	55.89
43	Construction of 4-lane ROB of km 12 of NH-103 (Job no. NH-103/Bihar (5)/15-16/019-S&R(B))	ROB	146.46
44	Construction of ROB in km 194 (LC no. 53B/T-2) of NH 327E(Job No. NH-327E-BR-2018-19/8)	ROB	77.07
45	Construction of ROB in km 24 (LC no. 77A) of NH 327A (Job No. NH-327A-BR-2018-19/11)	ROB	50.59
46	Construction of ROB in km 49 of NH 131A at Gaushala (Job No NH 131A-Bihar (16)/17-S&R(B)-027	ROB	61.97
47	Construction of 2-lane ROB of km 91 of NH-28B (job no. NH-28B/Bihar(7)/15-16-020-S&R(B))	ROB	62.4799
48	Rehabilitation of 4-lane 5.575 km long, 4-lane MG Setu over Ganga River on NH-19 from km 212.72 to km 218.95 by dismantling the damaged pre stressed cantilever arms Superstructure and subsequent redecking by steel truss in Patna on EPC mode.	Bridge	1742.01
49	Reconstruction of damaged Bridge over river Falgu at km 38 near Bandhuganj on NH-110.	Bridge	12.15
50	Construction of High level New RCC Bridge at km 81.00 of NH-327E on EPC Mode (Job no. NH-327E-BR-2018-19/4)	Bridge	12.89
51	Construction of Major bridge over Bhangia River at km 86.936 of NH-327E & its approaches on EPC mode (Job No. NH-327E-BR-2018-19/5)	Bridge	15.69
52	Construction of RCC Minor bridge in km 02, km 14, km 40 and km 43 of NH-333	bridge	23.5

53	Construction of RCC Bridge at km 61/247, 61/650 & km 64 of NH-110 on EPC mode in the State of Bihar	Bridge	15.22
54	Construction of a new 4 lane (Parallel to existing MG Setu) with its approaches from km 0.00 to km 14.500 across river Ganga on NH-19 at Patna on EPC basis.	14.5	2926.42
55	Construction of a new 4 lane Major Bridge across River Kosi at Phulaut including Rehabilitation and upgradation of existing Birpur-Bihpur Section of NH-106 from km 106 to 136 to 2- Lane Paved shoulder on EPC mode	30	1478.4
56	W & S work in km 0.00 to 14.50 of NH-101 (Job No. NH-101-BR-2017-18/910)	13	68.48
57	W & S work in km 30.00 to 45.00 of NH-101. Job no. 101-BR-2017-18/911	15	82.18
58	Widening and strengthening of existing road into 2 lane with paved shoulder from Pokhrauni Chowk to Junction with NH-57 near Jhanjharpur (km 0.00 to 28.00) of NH-527A in the State of Bihar.(Job no. 527A-BR-2015-16-893)	26.3	98.84
59	Widening/ strengthening from km 115.00 (Tola Kurwa) to 141.050 (Bishunpur) of NH-333 (Job NO.333-BR-2017-18/917)	26.5	95.77
60	Strengthening & Widening from km 142.050 to 167.465 (Goh-Daudnagar) of NH-120. Job no. 120-BR-2017-18/913	25.415	115.1
61	Strengthening & Widening from km 0.00 to 10.80 of NH-219	10.8	67.13
62	Strengthening and widening to 2 lane with paved shoulder from km 103.865 to 142.050 (Gaya-Goh) of NH-120.	37.885	153.24
63	Strengthening and widening to 2 lane with paved shoulder from km 181.465 to 201.665 of NH-120 Nasriganj -Vikramganj	20.2	95.3
64	Widening to 2 lane with paved shoulder and strengthening from km 19.860 to 38.060 (Length- 18.200) of NH-219 on EPC Mode	18.2	95.87
65	Widening to 2 lane with paved shoulder and strengthening from km 45.00 to 65.00 (design length- 18.990) of NH-101 (New NH-331) on EPC Mode.	20	88.42
66	Strengthening work from Km 0.00 (Paswan chowk) to 58.450 (Mushrigharari) of NH-103 (New no-322) on EPC Mode.	55.5	75.52

67	Strengthening work in km 68 to 89 of NH110 under EPC Mode in the State of Bihar	20.65	35.82
68	Widening & Strengthening from km 100.40 to km 107.80 (from Lakhanpur More to Fajullahpur) of NH-227A under EPC mode in the state of Bihar.	7.4	25.27
69	Strengthening from km 38.85 to 97.05 of NH-227A	56.75	77.65
70	Construction of New 4-Lane Bridge (Parallel to existing Vikramashila Setu) from km 8+920 to Km 13+375(including approach road 35m Naugachhia side & 53 m Bhagalpur side) across River Ganga on newly declared NH-131B at Bhagalpur in the State of Bihar.	4.5	1110.23
71	Strengthening from Km 36 to 68 in the state of Bihar	23.45	32.56
72	Construction of New High Level RCC major Bridge (13X31m) in place of old submersible damaged bridge in Km178 on NH-333A across River Chanan in the state of Bihar on EPC mode.	Bridge	58.78
73	Widening & Strengthening from km 70.15 to km 121.025 of NH-80	50.875	477.54
74	Widening & Strengthening from km132.895 to km 190.15 NH-80	57.255	566.15
75	Construction of road side covered drain in km 213 (P) to 215 (P) in Bihra Bazar of NH-327E for the year 2020-21 on EPC Mode	0	6.04
76	Saharsa ROB km 73 on NH-107	ROB	78.66
77	Construction of 2-lane ROB of km 94 of NH-28B	ROB	68.49
78	Construction of RCC Bridge at km 112 of NH-333 on EPC mode	Bridge	24.47
79	Improvement of 2 lane with paved shoulder of stretch from Bikramganj Dawath Melayabagh Nawanagr -Dumrow of NH-120(Ch-201.665 to Km 240.200)excluding Dawath bypass under EPC mode in the state of Bihar	36.965	178.63
80	Construction of Newhigh level RCC bridge at existing location of old Bridge cross Chir River in km 199 on NH-333A & its approaches having an aggregate length of 700(350 m on both side)in District Banka in the state of Bihar on EPC mode	Bridge	49.05

81	One time improvement of left out portion of NH-80 from km 119+885 (Dogachhi) to km 132+895 (Zero mile Bhagalpur) on EPC mode in the State of Bihar	13.01	9.94
82	Strengthening from Ch. 16.000 to 19.860 and Ch 38.060 to Ch 40.000 of NH-219 on EPC mode in the State of Bihar	5.8	19.6
83	Widening to two lane with paved shoulders including strengthening of existing pavement from km 14.5 to km 30.00 of NH 101 (New NH 331) on EPC mode in the state of Bihar for the year 2021-22	15.5	84.98
84	Construction of two no of RCC Minor bridge & 3nos of new Box Culverts in Place of old bridge & culvert in place of old bridge	Bridge	12.97
85	Widening and strengthening work from Km 26.3 to 26.75 and km 30.45 to 30.65, km 32.45 and km 32.66 ,33.910 to km34.200 & km 34.200 to km 34.4 of NH- 104 on item rate in state (New NH 331) in the state of Bihar for the year 2021-22	0.9	5.76
86	Widening to Two Lane with Paved shoulders including strengthening of existing pavement from km 0.00 to km 24.800 of NH-28B (New NH 727) on EPC mode in the state of Bihar for the year 2021-22 (Length-24.800 Km)	24.8	97.6
87	One time improvement from km 99.565 to km 103.865 of NH-120	4.3	3.14
88	Balance work of construction of 3x 18m (eff. Span) High level RCC Bridge across river Mani in Km 94of NH-80 in the state of Bihar	Bridge	10.69
89	Construction of 2 lane ROB and its approaches in km 158 (Old Km 153) on NH-104 at Jainagar Bypass in the state of Bihar on EPC mode	ROB	70.01
90	Rehabilitation and Upgrading to 2- lanes/2 - lane with Paved Shoulders Configuration and Strengthening of Fatuah-Harnaut-Barh Section (km0 to km69.6) of NH-30A in the State of Bihar under Phase-I of National Highways Inter-connectivity Improvement Projects (NHIIP).	71.8	683.83
91	Rehabilitation and Upgrading to 2 lanes/2-lane with paved shoulders configuration and strengthening of of Birpur - Bihpur Section (from km 0.0 to Km 106) of NH -	106	780.77

	106 under phase -I of National Highways Interconnectivity Improvement Projects (NHIIP)”		
92	Rehabilitation and Upgrading to 2 lanes/2 lane with Paved Shoulders Configuration and Strengthening of Sitamarhi-Jaynagar-Narahia Section (km 40.00 to km 219.945) of NH-104 (Package No. NHIIP-BR-104-11) for Lot-I-km 40.00 to km 65.400 and km 76.300 to km 79.400” under Phase-I of National Highways Inter-connectivity Improvement Projects.	28.5	178.85
93	Rehabilitation and Upgrading to 2 lanes/2 lane with Paved Shoulders Configuration and Strengthening of Sitamarhi-Jaynagar-Narahia Section (km 40.00 to km 219.945) of NH-104 in the State of Bihar (Package No. NHIIP-BR-104-11) for Lot-II-km 79.400 to km 156.500 under Phase-I of National Highways Inter-connectivity Improvement Projects	77.1	369.77
94	Rehabilitation and Upgrading to 2 lanes/2 lane with Paved Shoulders Configuration and Strengthening of Sitamarhi-Jaynagar-Narahia Section (km 40.00 to km 219.945) of NH-104 in the State of Bihar (Package No. NHIIP-BR-104-11) for Lot-III-km 156.500 to km 219.945” under Phase-I of National Highways Inter-connectivity Improvement Projects (NHIIP).	63.45	553.30
95	Four Laning of Gaya Hisua-Rajgir-Nalanda-Biharsharif Section Km 0.00 to 92.935 on NH-82 in state of Bihar	92.935	2138.16

Annexure-2**ANNEXURE REFERRED IN REPLY TO PART (b) OF LOK SABHA UNSTARRED QUESTION NO. 3084 FOR 16-12-2021 ASKED BY SHRI MAHABALI SINGH REGARDING ROAD PROJECTS IN BIHAR.****List of Ongoing Project running as per their schedule in State of Bihar**

Sr No	Name of Project	Schedule Completion Date	Physical Progress (%)
1	Umagaon-Saharsa (Package-IV) Koshi Bridge & approach Road - (Bheja-Bakaur)	11-08-2023	19.38
2	4L of Bal. works of Patna - Gaya -Dobhi (Pkg-I) from km. 0.00 to km. 39.00 of Old NH-83	13-12-2022	10.72
3	4L of Bal. works of Patna - Gaya -Dobhi (Pkg-II) from km. 39.00 to km. 83.00 of Old NH-83	08-11-2022	19.56
4	4L of Bal. works of Patna - Gaya -Dobhi (Pkg-III) from km. 83.00 to km. 127.217 of Old NH-83	22-11-2022	21.02
5	Ara - Mohania (Pkg-I)	25-07-2023	30.30
6	Ara - Mohania (Pkg-II)	17-07-2023	14.89
7	6L of Kanhauli - Ramnagar (Patna Ring Road PKG-I) from Km 0.000 to Km 39.160 of SH-78/ new NH-131G	07-03-2023	13.62
8	4L from km. 34.600 to km. 79.970 & 2LPS from km. 79.970 to km. 82.000 of Narenpur - Purnea Section of NH-131A	17-03-2023	21.5
9	Bakhtiyarpur-Rajauli Pkg-II from km. 54.405 to km.101.630	24-04-2023	22.00
10	Construction of 2-lane combined ROB in km 1.10 & km 1.11 of NH-101.Job no. 2014-15-005 S&R (B)	27-02-2022	47
11	Construction of ROB in km 194 (LC no. 53B/T-2) of NH 327E(Job No. NH-327E-BR-2018-19/8)	15.05.2022	18
12	Construction of ROB in km 49 of NH 131A at Gaushala (Job No NH 131A-Bihar (16)/17-S&R(B)-027	04-01-2023	2
13	Construction of 2-lane ROB of km 91 of NH-28B.	28-10-2023	0
14	Construction of a new 4 lane (Parrelel to existing MG Setu) with its approaches from km 0.00 to km 14.500 across river Ganga on NH-19 at Patna on EPC basis.	22-09-2024	8

15	Construction of a new 4 lane Major Bridge across River Kosi at Phulaut including Rehabilitation and upgradation of existing Birpur-Bihpur Section of NH-106 from km 106 to 136 to 2- Lane Paved shoulder on EPC mode	06-06-2024	0
16	Strengthening and widening to 2 lane with paved shoulder from km 181.465 to 201.665 of NH-120 Nasriganj -Vikramganj	04-10-2022	0
17	Strengthening work in km 68 to 89 of NH110 under EPC Mode in the State of Bihar	16-03-2022	10
18	Strengthening from km 38.85 to 97.05 of NH-227A	31-07-2022	34
19	Strengthening from Km 36 to 68 of NH-110 in the state of Bihar	24-05-2022	15
20	Balance work of construction of 3x 18m (eff. Span) High level RCC Bridge across river Mani in Km 94 of NH-80 in the state of Bihar	03.04.2022	50
21	Construction of RCC Minor bridge in km 02, km 14, km 40 and km 43 of NH-333 (Job-333-BR-2017-18/915)	08-02-2022	61

Annexure-3**ANNEXURE REFERRED IN REPLY TO PART (c) OF LOK SABHA UNSTARRED QUESTION NO. 3084 FOR 16-12-2021 ASKED BY SHRI MAHABALI SINGH REGARDING ROAD PROJECTS IN BIHAR.****List of Ongoing Project running behind their schedule in State of Bihar**

Sr No	Name of Project	Schedule Completion Date	Likely Completion Date
1	4L of Hajipur-Muzaffarpur Section of the NH-77	06-02-2013	31-03-2022
2	Chhapra - Hajipur from km. 143.200 to km. 209.200	24-07-2013	30-06-2022
3	Six Laning of Varanasi to Aurangabad from km. 786.00 to km. 978.40 of Old NH-2	18-04-2017	31-12-2023
4	Chhapra - Gopalganj section	06-12-2017	31-12-2021
5	2L PS of Forbesganj (Km.0.000) to ICP at Jogbani (Km.9.26) on NH-57A in Bihar	17-04-2018	31-03-2022
6	Simaria (Km. 206.050) to Khagaria (Km. 266.282)	03-04-2019	31-03-2022
7	Bakhtiyarpur (Km 153.300) to Mokama (Km 197.900)	10-12-2019	31-12-2022
8	Koilwar Bhojpur from km. 137.375 of NH- 30 to km. 27.37 of NH-84	01-01-2020	16-11-2022
9	Bhojpur Buxar section of NH-84 from km.27.37 to km. 75.00	16-10-2020	17-04-2022
10	2nd Flyover (LCW) Parallel to Existing Flyover in Kishanganj Town	28-06-2020	31-03-2022
11	Aunta - Simaria including Ganga Bridge	07-02-2022	15-08-2023
12	Construction of Approach Road to Rail-cum- Road Bridge across river Ganga at Munger Ghat (NH-333 B)	28-05-2021	31-01-2022
13	Maheshkunt -Saharsa-Purnea Pkg II	11-12-2020	14-10-2022
14	Balance Work of Piprakothi-Motihari-Raxaul on NH-28A	03-10-2020	31-03-2022

15	2L PS of Majhauri to Charout section from km. 0.00 to km. 63.655	05-11-2021	31-12-2021
16	Maheshkunt-Saharsa-Purnea (Pkg I) km 0.00 to km. 90.00 of NH-107	19-12-2021	16-06-2022
17	Construction of 4-lane ROB (L.C No SK/257C) of km 11 of NH-327E (Job no. NH-327E/Bihar(4)/15-16/016-S&R(B))	29.10.2019	31.03.2022
18	Construction of 2-lane ROB in lieu of level crossing No-KK-4A of km 31 (Mania)of NH-81 Job no. 2014-15-007 S&R (B) (3*37m)	06.08.2019	31.03.2022
19	Construction of 2-lane combined ROB in lieu of level crossing No-KK-12 of km 48 (Pranpur) of NH-81.	08.08.2019	31.03.2022
20	Construction of 2-lane ROB of km 46 (LC No KT2-2/B)of NH-131A (Katihar) [Job no.NH-131A/Bihar(1)/15-16/015-S&R(B)]	07.10.2020	31.03.2022
21	Construction of 2-lane ROB of km 100 of NH-327E (Job no. NH-327E/Bihar(2)/15-16/014-S&R(B))	13.08.2021	31.07.2022
22	Construction of 2-lane ROB of km 132 of NH-19 (Job no. NH-19-Bihar(16)-2015-16-013-S&R(B)) (LC-65-B/2E)	25.08.2021	31.03.2022
23	Construction of 2-lane ROB of km 135 of NH-19 (L.C No 62-A/3-E) (Job no. NH-19-Bihar (17)-2015-16-012-S&R(B))	25.08.2021	31.03.2022
24	Construction of 4-lane ROB of km 12 of NH-103 (Job no. NH-103/Bihar (5)/15-16/019-S&R(B))	25.08.2021	31.03.2022
25	Rehabilitation of 4-lane 5.575 km long, 4-lane MG Setu over Ganga River on NH-19 from km 212.72 to km 218.95 by dismantling the damaged pre stressed cantilever arms Superstructure and subsequent	18.05.2020	16.05.2022

	redecking by steel truss in Patna on EPC mode.		
26	Reconstruction of damaged Bridge over river Falgu at km 38 near Bandhuganj on NH-110.	25.08.2019	31.03.2022
27	Construction of High level New RCC Bridge at km 81.00 of NH-327E on EPC Mode (Job no. NH-327E-BR-2018-19/4)	17.05.2021	31.12.2021
28	Construction of Major bridge over Bhangia River at km 86.936 of NH-327E & its approaches on EPC mode (Job No. NH-327E-BR-2018-19/5)	21.05.2021	31.12.2021
29	Construction of RCC Bridge at km 61/247, 61/650 & km 64 of NH-110 on EPC mode in the State of Bihar(Job No. NH-110-BR-2018-19/6).	05.12.2021	31.03.2022
30	W & S work in km 0.00 to 14.50 of NH-101 (Job No. NH-101-BR-2017-18/910)	28.11.2019	15.12.2021
31	W & S work in km 30.00 to 45.00 of NH-101. Job no. 101-BR-2017-18/911	06.08.2020	31.01.2022
32	Widening and strengthening of existing road into 2 lane with paved shoulder from Pokhrauni Chowk to Junction with NH-57 near Jhanjharpur (km 0.00 to 28.00) of NH-527A in the State of Bihar.(Job no. 527A-BR-2015-16-893)	02.11.2018	(Retender) 30.06.2022
33	Widening/ strengthening from km 115.00 (Tola Kurwa) to 141.050 (Bishunpur) of NH-333 (Job NO.333-BR-2017-18/917)	17.02.2020	31.12.2021
34	Strengthening & Widening from km 142.050 to 167.465 (Goh-Daudnagar) of NH-120. Job no. 120-BR-2017-18/913	12.03.2021	31.12.2021
35	Strengthening & Widening from km 0.00 to 10.80 of NH-219(Job No. NH-219-BR-2018-19/7) (61)	28.11.2020	31.01.2022
36	Widening to 2 lane with paved shoulder and strengthening from km 19.860 to 38.060 (Length-18.200) of NH-219 on EPC Mode	20.10.2021	31.12.2021

37	Widening to 2 lane with paved shoulder and strengthening from km 45.00 to 65.00 (design length- 18.990) of NH-101 (New NH-331) on EPC Mode.	14.07.2021	30.06.2022
38	Rehabilitation and Upgrading to 2 lanes/2-lane with paved shoulders configuration Fathu - Harnaut-Barh Section(km 0 -km 69) of NH-30Ain the state of Bihar	05.08.2019	31.03.2022
39	Rehabilitation and Upgrading to 2 lanes/2-lane with paved shoulders configuration and strengthening of of Birpur - Bihpur Section (from km 0.0 to Km 106) of NH - 106 i under phase -I of National Highways Interconnectivity Improvement Projects (NHIP)”	02.10.2019	30.06.2022
40	Engineering, Procurement, and Construction of Rehabilitation and Upgrading to 2 lanes/2 lane with Paved Shoulders Configuration and Strengthening of Sitamarhi-Jaynagar-Narahia Section (km 40.00 to km 219.945) of NH-104 (Package No. NHIP-BR-104-11) for Lot-I-km 40.00 to km 65.400 and km 76.300 to km 79.400” under Phase-I of National Highways Inter-connectivity Improvement Projects (NHIP).	03.05.2018	31.03.2022
41	Engineering, Procurement, and Construction of Rehabilitation and Upgrading to 2 lanes/2 lane with Paved Shoulders Configuration and Strengthening of Sitamarhi-Jaynagar-Narahia Section (km 40.00 to km 219.945) of NH-104 in the State of Bihar (Package No. NHIP-BR-104-11) for Lot-II-km 79.400 to km 156.500 under Phase-I of National Highways Inter-connectivity Improvement Projects (NHIP).	29.12.2018	31.03.2022

42	Engineering, Procurement, and Construction of Rehabilitation and Upgrading to 2 lanes/2 lane with Paved Shoulders Configuration and Strengthening of Sitamarhi-Jaynagar-Narahia Section (km 40.00 to km 219.945) of NH-104 in the State of Bihar (Package No. NHIP-BR-104-11) for Lot-III-km 156.500 to km 219.945” under Phase-I of National Highways Inter-connectivity Improvement Projects (NHIP).	11.11.2018	31.03.2022
43	Four Laning of Gaya Hisua-Rajgir- Nalanda- Biharsharif Section Km 0.00 to 92.935 on NH-82 in state of Bihar	06.11.2019	31.03.2022
44	Strengthening and widening to 2 lane with paved shoulder from km 103.865 to 142.050 (Gaya-Goh) of NH-120. (62)	11-01-2021	31-03-2022
45	4-Laning of Patna-Bakhtiyarpur Section from Km.181.300 to Km 231.950	–	Substantially Completed
46	2-Laning of Muzaffarpur-Sonbarsa Section km 0.00 to km 89.00	–	Substantially Completed
47	Construction of ROB in km 24 (LC no. 77A) of NH 327A (Job No. NH-327A-BR-2018-19/11)	15-11-2021	15-12-2022
48	Widening & strengthening from km 100.40 to km 107.80 (from Lakhanpur More to Faijullahpur) of NH-227A under EPC mode in the state of Bihar.	19-10-2021	31.12.2021
49	Strengthening work from Km 0.00 (Paswan chowk) to 58.450 (Mushrigharari) of NH-103 (New no-322) on EPC Mode (Job No. NH-322-BR-2019-20/20).	10-11-2021	31-12-2021

Annexure-4**ANNEXURE REFERRED IN REPLY TO PART (d) OF LOK SABHA UNSTARRED QUESTION NO. 3084 FOR 16-12-2021 ASKED BY SHRI MAHABALI SINGH REGARDING ROAD PROJECTS IN BIHAR.****List of Project which have been approved for Bihar but the works thereon have not started**

Sr No	Name of Project	Project Cost (Cr)	Reason for not Starting
1	Bakhtiyarpur-Rajauli Pkg-III from km. 101.630 to km.152.520	2310.00	Land was not available. Now land has been made available more than 80%, Appointed Date likely to be declared by 15.12.2021.
2	4L of Munger - Mirzachauki section from Munger to Kharia village junction from Km 69+520 to Km 95+580 (Pkg-1)	981.00	Land not available.
3	4L of Munger - Mirzachauki section from Km 95+580 to Km 125+000 (Pkg-2)	902.00	Land not available.
4	4L of Munger - Mirzachauki section from start of existing Bhagalpur bypass to Rasulpur from Km 125+000 to Km 157+350 (Pkg-3)	1017.00	Land not available.
5	4L of Munger - Mirzachauki section from Km 157+350 to Km 193+931 (Pkg-4)	892.00	Land not available.
6	4L of Galgalia - Bahadurganj section from Km 0.000 to Km 49.000 (Package-I) of NH327E	1051.00	Forest clearance was pending. Now the clearance has been obtained, Appointed Date likely to be declared by 15.12.2021.
7	4L of Bahadurganj Araria section from Km 49.000 to Km 94.000 (Package-II) of NH-327E	1081.70	Forest clearance was pending. Now the clearance has been obtained, Appointed Date likely to be declared by 15.12.2021.
8	Construction of New 4-Lane Bridge (Parallel to existing		IWAI & Wild life clearance

	Vikramashila Setu)from km 8+920 to Km 13+375(including approach road 35m Naugachhia side &53 m Bhagalpur side)across River Ganga on newly declared NH-131B at Bhagalpur in the State of Bihar(Job No.NH-131B-BR-2020-21/21)		
9	Construction of New High Level RCC major Bridge (13X31m)in place of old submersible damaged bridge in Km178 on NH-333A across River Chanan in the state of Bihar on EPC mode(Job no.NH-333A-BR-2020-21/22)	58.78	Awarded, not appointed
10	Widening & Strenthening from km 70.15 to km 121.025 of NH-80	477.54	Tender Stage
11	Widening & Strenthening from km132.895 to km 190.15 NH-80	566.15	Tender Stage
12	Construction of road side covered drain in km 213 (P) to 215 (P) in Bihra Bazar of NH-327E for the year 2020-21 on EPC Mode	6.04	Tender Stage
13	Saharsa ROB km 73 (LC No.-31 SPL)	78.66	Tender Stage
14	Construction of 2-lane ROB of km 94 of NH-28B (job no. NH-28B/Bihar(8)/15-16-018-S&R(B))	68.49	Tender Stage
15	Construction of RCC Bridge at km 112 of NH-333 on EPC mode	24.47	Tender Stage
16	Improvrmnt of 2 lane with paved shoulde of stretch from Bikramganj Dawath Melayabagh Nawanagr -Dumrow of NH-120(Ch-201.665 to Km 240.200)excluding Dawath bypass under EPC mode in the state of Bihar	178.63	Awarded, not appointed
17	Construction of New high level RCC bridge at existing location of old Bridge cross Chir River in km 199 on NH-333A & n its approaches having an aggregate length of 700(350 m on both	49.05	Tender Stage

	side)in District Banka in the state of Bihar on EPC mode		
18	One time improvement of left out portion of NH-80 from km 119+885 (Dogachhi) to km 132+895 (Zero mile Bhagalpur) on EPC mode in the State of Bihar	9.94	Tender Stage
19	Strengthening from Ch. 16.000 to 19.860 and Ch 38.060 to Ch 40.000 of NH-219 on EPC mode in the State of Bihar	19.6	Tender Stage
20	Widening to two lane with paved shoulders including strengthening of existing pavement from km 14.5 to km 30.00 of NH 101 (New NH 331)on EPC mode in the state of Bihar for the year 2021-22	84.98	Tender Stage
21	Construction of two no of RCC Minor bridge & 3nos of new Box Culverts in Place of old bridge & culvert in place of old bridge	12.97	Tender Stage
22	Widening and strengthening work from Km 26.3 to 26.75 and km 30.45 to 30.65,km 32.45 and km 32.66 ,33.910 to km34.200 & km 34.200 to km 34.4 of NH- 104 on item rate in state (New NH 331) in the state of Bihar for the year 2021-22	5.76	Tender Stage
23	Widening to Two Lane with Paved shoulders including strengthening of existing pavement from km 0.00 to km 24.800 of NH-28B (New NH 727) on EPC mode in the state of Bihar for the year 2021-22 (Length-24.800 Km)	97.6	Tender Stage
24	One time improvement from km 99.565 to km 103.865 of NH-120	3.14	Tender Stage
25	Construction of 2 lane ROB and its approaches in km 158 (Old Km 153) on NH-104 at Jainagar Bypass in the state of Bihar on EPC mode	70.01	Tender Stage
