

**GOVERNMENT OF INDIA  
MINISTRY OF HEALTH AND FAMILY WELFARE  
DEPARTMENT OF HEALTH AND FAMILY WELFARE**

**LOK SABHA  
UNSTARRED QUESTION NO. 636  
TO BE ANSWERED ON 4<sup>th</sup> FEBRUARY 2022**

**STATUS OF PENDING AIIMS PROJECTS**

**636. SHRI SANJAY JADHAV:  
SHRIMATI BHAVANA PUNDALIKRAOGAWALI:**

Will the Minister of Health and Family Welfare be pleased to state:

- (a) the number of All India Institute of Medical Sciences (AIIMS) under construction in the country, State-wise along with the date on which each project was started;
- (b) the present status of the total amount of loan raised and disbursed to each such project;
- (c) the total amount of loan raised from foreign institutions and the actual amount disbursed for construction of these projects;
- (d) the rate of interest being charged on loan amount by the foreign institutions financing these projects;
- (e) the total area of land required to be acquired for each project and the areas of land that has actually been acquired by the Government so far; and
- (f) the present status of each of these projects and the time by which these projects are proposed to be completed?

**ANSWER**

**THE MINISTER OF STATE IN THE MINISTRY OF HEALTH AND FAMILY  
WELFARE  
(DR. BHARATI PRAVIN PAWAR)**

(a) to (f) Setting up of 22 new AIIMS has been approved under Pradhan Mantri Swasthya Suraksha Yojana (PMSSY), 6 of which at Bhopal, Bhubaneswar, Jodhpur, Patna, Raipur and Rishikesh are already functional. Status of remaining 16 new AIIMS is at Annexure.

The details of loan raised from Higher Education Financing Agency (HEFA) and disbursed for each AIIMS is as follows:

<b>New AIIMS</b>	<b>Total Loan amount (Rs. crore)</b>
AIIMS Mangalagiri	466.32
AIIMS Nagpur	523.82
AIIMS Kalyani	506.28
AIIMS Gorakhpur	522.81

AIIMS Bathinda	422.61
AIIMS Guwahati	257.50
AIIMS Bilaspur	524.12
AIIMS Deoghar	170.25
AIIMS Jammu	50.00
AIIMS Rae Bareli	283.54
<b>TOTAL</b>	<b>3727.25</b>

AIIMS at Madurai is partially funded through loan from Japan International Cooperation Agency (JICA) (82% , Rs 1627.7 Crore ), at the rate of 0.95% per annum.

Land for setting up of new AIIMS are provided by respective State Government, free of cost. Out of the 16 remaining AIIMS, the land identified for purpose has been transferred by the concerned State Government, except in the cases, as per details given below:

<b>AIIMS</b>	<b>Status of Land</b>
Raebareli	Out of approximately 148 acre land identified for the project, 97 acre land handed over by State.
Awantipora	Out of 221 acre of land, 187 acre of land has been handed over for establishment of AIIMS.
Manethi	Approximately 200 acre land was identified for the project but the site did not get FCA clearance. State Govt. has not offered alternate site.
Darbhangha	Approximately 200.02 acre land identified for the project has not been handed over by the State Govt.

**Annexure****Status of new AIIMS under construction under PMSSY**

S.No.	State/UT	AIIMS	Date of Cabinet approval	Target date of completion	Present Status
1	Andhra Pradesh	AIIMS, Mangalagiri	07.10.2015	March, 2022	<ul style="list-style-type: none"> <li>• Progress of construction work:</li> <li>✓ Phase I - OPD Block &amp; Residential Complex: Completed</li> <li>✓ Phase II - Hospital and Academic Campus: 90%</li> <li>• MBBS classes commenced from academic year 2018-19.</li> <li>• OPD services operationalised since 12.3.2019.</li> </ul>
2.	Assam	AIIMS, Guwahati	24.05.2017	Sep, 2022	<ul style="list-style-type: none"> <li>• Progress of construction work - 62%</li> <li>• MBBS classes commenced from academic year 2020-21 from a temporary campus.</li> </ul>
3.	Bihar	AIIMS, Darbhanga	15.09.2020	-	<ul style="list-style-type: none"> <li>• Encumbrance free land yet to be handed over by State Govt.</li> </ul>
4	Gujarat	AIIMS, Rajkot	10.01.2019	Oct, 2022	<ul style="list-style-type: none"> <li>• Progress of construction work - 20%.</li> <li>• MBBS classes commenced from academic year 2020-21 from a temporary campus.</li> <li>• OPD services operationalised with effect from 31-12-2021.</li> </ul>
5.	Haryana	AIIMS, Manethi	28.02.2019	-	<ul style="list-style-type: none"> <li>• Encumbrance free land yet to be handed over by State Govt.</li> </ul>
6	Himachal Pradesh	AIIMS, Bilaspur	03.01.2018	June, 2022	<ul style="list-style-type: none"> <li>• Progress of construction work - 80%.</li> <li>• MBBS classes commenced from academic year 2020-21.</li> <li>• OPD services operationalized with effect from 5-12-2021.</li> </ul>
7	Jammu & Kashmir	AIIMS , Vijaypur, Jammu	10.01.2019	Jan, 2023	<ul style="list-style-type: none"> <li>• Progress of construction work - 41%</li> <li>• MBBS classes commenced from academic year 2020-21 from a temporary campus.</li> </ul>
8		AIIMS , Awantipora Kashmir	10.01.2019	Jan, 2025	<ul style="list-style-type: none"> <li>• Progress of construction work - 8.5%</li> </ul>
9	Jharkhand	AIIMS, Deoghar	16.05.2018	June, 2022	<ul style="list-style-type: none"> <li>• Progress of construction work - 70%.</li> </ul>

					<ul style="list-style-type: none"> <li>• MBBS classes commenced from academic year 2019-20 from a temporary campus.</li> <li>• OPD services operationalised with effect from 24-8-2021.</li> </ul>
10	Maharashtra	AIIMS, Nagpur	07.10.2015	March, 2022	<ul style="list-style-type: none"> <li>• Progress of construction work: <ul style="list-style-type: none"> <li>✓ Phase I - OPD Block &amp; Residential Complex: 100%</li> <li>✓ Phase II - Hospital and Academic Campus: 100%</li> </ul> </li> <li>• MBBS classes commenced from academic year 2018-19.</li> <li>• OPD services operationalised since 9.9.2019.</li> </ul>
11	Punjab	AIIMS, Bathinda	27.07.2016	March, 2022	<ul style="list-style-type: none"> <li>• Progress of construction work - 95.18%.</li> <li>• MBBS classes commenced from academic year 2019-20.</li> <li>• OPD services operationalised since 25.12.2019.</li> </ul>
12	Tamil Nadu	AIIMS, Madurai	17.12.2018	Oct, 2026	<ul style="list-style-type: none"> <li>• Pre-investment work in progress.</li> <li>• Loan agreement signed between Govt. of India &amp; Govt. of Japan.</li> <li>• Process to engage Project Management Consultant (PMC) is underway.</li> </ul>
13	Telangana	AIIMS, Bibinagar	17.12.2018	Nov, 2023	<ul style="list-style-type: none"> <li>• Pre-investment work in progress.</li> <li>• Executing Agency for the main work appointed.</li> <li>• Master Plan finalised.</li> <li>• Tender for main construction work is under evaluation.</li> <li>• MBBS classes commenced from academic year 2019-20.</li> <li>• OPD services operationalised since 2.6.2020.</li> </ul>
14	Uttar Pradesh	AIIMS, Rae Bareilly	05.02.2009 [RCE was approved by EFC on 22.06.2017]	Civil work Completed	<ul style="list-style-type: none"> <li>• OPD &amp; Residential block completed.</li> <li>• Medical College / Hospital completed</li> <li>• MBBS classes commenced from academic year 2019-20.</li> <li>• OPD services operationalised since 13.8.2018.</li> </ul>
15		AIIMS, Gorakhpur	20.07.2016	March, 2022	<ul style="list-style-type: none"> <li>• Progress of construction work - 92.1%.</li> <li>• MBBS classes commenced from academic year 2019-20.</li> <li>• OPD services operationalised</li> </ul>

					<p>since 24.2.2019.</p> <ul style="list-style-type: none"> <li>• 300 bedded IPD operationalised since 7.12.2021.</li> </ul>
16	West Bengal	AIIMS, Kalyani	07.10.2015	March, 2022	<ul style="list-style-type: none"> <li>• Progress of construction work:</li> <li>✓ Phase I - OPD Block &amp; Residential Complex: 100%</li> <li>✓ Phase II – Hospital and Academic Campus: 100%.</li> <li>• MBBS classes commenced from academic year 2019-20.</li> <li>• OPD services operationalised since 27.1.2021.</li> </ul>

\*\*\*\*\*