

**GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS**

**LOK SABHA
STARRED QUESTION NO. 65
ANSWERED ON 21st JULY, 2022**

CONSTRUCTION OF NATIONAL HIGHWAYS IN TAMIL NADU

***65. SHRI PARTHIBAN S.R.:**

Will the Minister of ROAD TRANSPORT AND HIGHWAYS

सड़क परिवहन और राजमार्ग मंत्री

be pleased to state:

- (a) the total length of National Highways (NHs) being constructed in Tamil Nadu along with the details of funds sanctioned for the purpose;**
- (b) whether all these projects are progressing as per the schedule and if so, the details thereof;**
- (c) the extent of work completed so far along with work yet to be completed, project-wise; and**
- (d) the steps being taken by the Government to complete these projects within the stipulated time frame?**

ANSWER

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

(a) to (d) A statement is laid on the Table of the house.

STATEMENT REFERRED TO IN REPLY TO PART (a) TO (d) of LOK SABHA STARRED QUESTION NO. 65 ANSWERED ON 21st JULY, 2022 ASKED BY SHRI PARTHIBAN S.R. REGARDING “CONSTRUCTION OF NATIONAL HIGHWAYS IN TAMIL NADU”

(a) to (c) A total of 114 National Highway (NH) projects covering length of 2210 Km at an estimated cost of Rs. 43935 crore are under implementation out of which 1023 Km has been completed as on date in the State of Tamil Nadu. The details of ongoing NH projects are at Annexure-I.

Few NH projects are lagging behind the schedule. The delay is mainly due to non-granting of permission for extraction of borrow earth, COVID, delay in land acquisition, forest and environmental clearances, shifting of utility services, slow progress of works by Contractors/Concessionaire etc.

(d) To ensure timely/early completion of works, issues relating to the State Govt./District Administration, Utility owning departments, Forest Department and other concerned State/Central Agencies are taken up with them for expediting Land Acquisition and other pre-construction activities. Besides regular monitoring of projects with respective Authority/Independent Engineer and Contractor/ Concessionaire is done.

ANNEXURE-I**ANNEXURE REFERRED TO PART (a) TO (c) OF LOK SABHA STARRED QUESTION NO. 65 FOR ANSWER ON 21-07-2022 ASKED BY SHRI PARTHIBAN S.R. REGARDING CONSTRUCTION OF NATIONAL HIGHWAYS IN TAMIL NADU.**

The details of ongoing NH Projects in the State of Tamil Nadu are as follows:

Sr. No.	Project Name	Project Length (Km.)	Total Project Cost Rs (Cr)	Start / Appointed Date	Scheduled date of completion	Physical Progress (%)	Length Completed (Km.)
1	4/2 Laning with Paved shoulder of Kallagam to Meensuriti section of NH-227	59.73	1282.30	23.04.2019	22.04.2021	92.00%	58.41
2	4-Laning of Trichy to Kallagam Section of NH-227	38.70	1296.93	01.03.2019	28.02.2021	99.84%	37.20
3	Balance work of Tindivanam to Krishnagiri section of NH-66	182.18	526.09	04.11.2019	07-03-21	54.60%	154.20
4	2-laning of Meensurutti to Chidambaram section of NH-227	31.53	736.33	09.08.2021	09.08.2023	29.61%	6.64
5	6-laning of Chennai-Tada section of NH-16	33.00	464.62	28.03.2018	27.03.2020	93.63%	30.90
6	Four laning of Jittandahalli - Dharmapuri section of NH-844 from Km.60+100 to Km.94+460 (Package-III of NH-844)	34.36	980.82	22.08.2021	21.08.2023	36.55%	9.20
7	Four laning of Thorapalli Agraharam - Jittandahalli section of NH-844	36.75	1081.66	07-12-21	17-12-23	8.61%	2.10
8	Six laning of Karaipettai Walajahpet Section of NH-48 (Old NH-4)	36.07	707.90	11.02.2019	10.02.2021	50.55%	20.30
9	Six laning of Sriperumbudur Karaipettai Section of NH-48 (Old NH-4)	34.01	777.52	24.05.2019	22.05.2021	31.71%	6.45

10	4 lane Bangalore to Chennai Expressway from Km 156/000 to Km 180/000 (Phase III) Package-I	24.00	1023.91	30-05-2022	31-05-2024	-	0.00
11	4 lane Bangalore to Chennai Expressway from Km 180/000 to Km 204/500 (Phase III) Package-II	24.50	843.48	LoA issued on 16.09.2021	Agreement signed on 17.11.2021.	-	0.00
12	4 lane Bangalore to Chennai Expressway from Km 204/500 to Km 230/000 (Phase III) Package-III	25.50	1155.49	LoA issued on 16.09.2021	Agreement signed on 04.02.2022	-	0.00
13	4 lane Bangalore to Chennai Expressway from Km 230/000 to Km 261/705 (Phase III) Package-IV	31.70	2948.31	LoA issued on 13.09.2021	Agreement signed on 15.11.2021.	-	0.00
14	4 laning of Mamallapuram-Mugaiyur section of NH-332 A (Package 1)	31.00	1008.99	12-05-2022	22.05.2024	-	0.00
15	4 laning of Mugaiyur - Marakkanam section of NH-332 A (Package 2)	31.00	825.94	LOA issued on 10.11.2021	Agreement signed on 11.05.2022	-	0.00
16	8L of Guduvanchery (Km 38.00) - Maraimalai Nagar (km 42.00) - Singaperumal Koil (47.00) - Chettipuniyam Mahindra city (51.300) Section of NH 45	13.30	209.32	01.04.2021	31.03.2022	42.33%	5.00
17	6L of Maduravoyal to Sriperumbudur Section from Km. 13.800 to Km. 37.000 of NH-4 through State Highways Department	23.20	463.44	14-02-22	13-02-23	16.33%	0.00
18	4-laning of sattanathapuram to Nagapattinam section of NH-45 A	55.76	2661.51	05.10.2020	04.10.2022	8.30%	0.00
19	4-laning of Puducherry - Poondiyanuppam section of NH-45A	38.00	1588.40	15.11.2021	14.11.2023	18.52%	8.46

20	4-laning of Viluppuram - Puducherry section of NH-45A	29.00	1322.09	25.11.2021	24.11.2023	24.65%	5.99
21	4-laning of Poondiyankuppam - Sattanathapuram section of NH-45A	56.80	2565.63	20.01.2022	19.01.2024	8.42%	2.01
22	Balance works of four lane from km. 43+950 (Thiruvallur Bypass) to km. 61+470 (Veppampattu Bypass) passing through Tannerkulam, Thozur and Sevapet Bypass (17.520kms) of Tirupathi - Tiruttani - Chennai section of NH-205 on EPC mode	17.52	304.88	Agreement to be signed and appointment date to be given.		-	-
23	Kerala / Tamil Nadu border to Villukuri section from km 43/0 to km 70/250 of NH-47	22.29	1272.74	12.08.2016	11.08.2018	78.19%	15.88
24	Villukuri to Kanyakumari section from km 70/250 to km 96/714 of NH-47 and Nagercoil to Kavalkinaru section from km 0/0 to km 16/376 of NH-47B	37.96	1040.56	08.07.2016	07.07.2018	82.04%	30.67
25	Vikravandi to Sethiyathopu section of NH - 45C (Pkg I)	65.96	1258.87	20.03.2018	18.03.2020	42.81%	27.60
26	Karaikudi - Ramanathapuram section from Km.94/000 to Km.174/000 including 500 m on SH 35	80.00	652.55	01.11.2017	29.04.2020	97.00%	79.91
27	Sethiyathope - Cholapuram section of NH45C (Pkg-II)	50.48	1227.87	16.08.2018	14.08.2020	63.75%	32.00
28	Cholapuram-Thanjavur section of NH45C (Pkg-III)	47.83	1176.37	06.09.2018	04.09.2020	57.22%	28.44
29	Chettikulam to Natham section of NH-785	29.39	837.61	05.11.2018	03.11.2020	81.52%	25.25
30	Madurai - Chettikulam section of NH-785 from Km 0/000 to Km 7/3000	7.30	679.98	05.11.2018	03.11.2020	82.85%	7.03

31	Balance works of Dindigul - Theni - Kumili section of NH-45E and NH-220	44.06	365.89	09.09.2019	08.03.2021	95.81%	42.86
32	Balance works of Trichy - Karaikudi section of NH-210, including construction of Trichy bypass on NH-67	12.77	166.90	12.09.2019	11.03.2021	88.00%	12.08
33	Natham - Thuvankurichi section of NH-785E	24.42	527.12	28.02.2020	26.02.2022	88.80%	23.72
34	Melur - Karaikudi section of NH-338, 36 and 383	45.86	1103.86	16.03.2020	15.03.2022	24.00%	11.30
35	Vadipatti - Thamaraiipatti section of NH-744A (Madurai Ring Road)	29.96	833.16	16.03.2020	15.03.2022	19.93%	4.02
36	Kamalapuram to Oddanchatiram section of NH-209	36.50	1051.69	21.01.2021	20.01.2023	35.02%	13.71
37	Oddanchatiram - Madathukulam section of NH-209	45.38	1518.53	05.10.2020	04.10.2022	69.04%	34.50
38	Madathukulam - Pollachi section of NH-209	50.07	1409.38	04.12.2020	03.12.2022	44.80%	28.45
39	Balance work of 2-L+PS of Nagapattinam - Thanjavur section	65.37	434.12	05.05.2021	04.05.2023	31.45%	33.00
40	Additional Structures in KL/TN Border - Kanyakumari from km 43.0 to km 96.714	10.36	653.26	16.07.2021	15.07.2023	0.00%	0.00
41	Reconstruction of 12 nos Minor bridge at Km 92/10,95/4,98/6, 119/2, 124/4(i),(ii), 130/2, 134/6, 139/4, 139/6(ii), 148/4(i), & 151/2, widening of 2 nos Minor bridges at Km 131/8 & 139/10, Reconstruction of 2 nos pipe culverts at Km 120/2,120/4, construction of retaining wall at Km.120/2, Km 120/4, Km124/4, Km 127/6,Km 130/2, Km 151/2 & construction of dwarf		21.19	19.07.17	18.11.19	83%	-

	wall and drainage at Km 128/470-128/635 of NH-208						
42	Construction of retaining wall at Km 621/2, km.622/10 and km. 627/8 - 628/2, Widening of narrow slab culverts at km.625/4, km.627/8 & km. 627/10 of NH 47	-	5.51	23.03.18	22.12.18	70%	-
43	Widening & Strengthening from (i) 2 lane to 2 lane with paved shoulder from km.0/550-1/100, 5/700-21/070, 21/500-34/200 & 34/870-38/000 (ii) Strengthening existing 4-lane from km.0/0-0/550, 1/100-1/780, 2/420-5/700, 21/070-21/500, 34/200-34/870 & 2 lane from km.1/780-2/420 (Dindigul-Natham section) on NH 383	38.00	240.38	06.06.19	07.12.20	99%	38
44	Strengthening in km 0/380-22/6 of NH 47B	20.73	18.99	02.03.2020	01.12.2020	100%	20.73
45	Strengthening in Km 600/0-601/0,602/0 - 603/0,616/0 -618/0,619/0 -623/0,627/0 -629/0, 633/0 -634/0,649/0 - 650/0,653/0 -655/0 of NH 47	12.61	10.68	02.03.2020	01.11.2020	100%	12.61
46	Widening existing two lane to four lane including Strengthening the existing carriageway from Km 16/170 - 18/110 including CD works, drainage, interlocking paver-block on NH-207(New NH-648)	1.93	13.85	26.11.18	25.09.19	40%	0.85

47	Construction of Grade Separator at Km.138/2 of NH 234 on EPC Basis	-	19.31	08.03.2019	07.09.2020	100%	-
48	Strengthening in Km.599/0-633/0 in selected stretches of NH 47 including the widening of existing two lane at Km.625/0-626/2 into double lane with paved shoulder of NH 47 in the State of Tamilnadu.	13.60	15.78	20.11.2019	19.11.2020	100%	13.60
49	Providing junction improvement in Km 95/8, 128/6 & 179/2 and Improvements to accident prone zones at Km 114/0 - 116/0, 117/4 - 117/8, 147/4 - 147/6, 175/6 & 202/1 of NH 208 (New NH744) of Kollam - Thirumangalam NH208	-	10.28	11.07.19	10.06.20	100%	-
50	Construction of fly over at Km.15/2 including centre median in between Km.10/6-19/8 and Storm Water Drain in Built up area in selected stretches of NH49 Extension (New NH 85) on EPC contract Basis.	-	52.04	06.11.19	05.10.2020	85%	-
51	Widening from 2 lane to 4 lane and strengthening the existing carriage way from Km 36/0 -80/0 of Salem - Tirupathur - Vaniyambadi Road (NH - 179 A)	44.00	297.55	25.11.19	24.11.2021	98%	43.14
52	Reconstruction of existing ROB at Km 113/4 and Construction of grade separator at km 113/800 of NH-4 (Chennai - Chittoor-Bangalore road) in Tamil Nadu on Engineering, Procurement & Construction (EPC) mode	-	34.16	03.08.2020	19.01.2023	28%	-
53	Construction High level bridge in the lieu of	-	26.80	21.08.2020	10.08.2022	35%	-

	existing old High level bridge at km 59/8-59/10 of NH 45A (Villupuram - Pondicherry - Nagapattinam road) (2019-2020) across Thenpennai river.						
54	Construction of grade separator at km 218/6 of NH 67 (New No - 81). (Nagappatinam - Guddalore - Mysore Road) in the State of Tamil Nadu (EPC mode)	0.58	30.52	28.12.2020	21.06.2022	-	-
55	Widening to Two Lane with Paved shoulders from Km 414/4-428/0 and Strengthening from Km 422/0 - 425/0 of NH 67	13.60	36.48	05.10.2020	02.06.2022	20%	-
56	Widening of Minor Bridge at Km 407/970 & Reconstruction of Slab culvert at Km 408/650 including widening of pipe culvert at Km 403/950 & 408/220, construction of Protective works at Km 403/8,403/10,408/2,408/8 of NH 67	-	7.40	15.07.2020	11.01.2022	100%	-
57	Widening to Two lane with Paved shoulders in Km 434/4 - 440/0of NH 67 including construction of Retaining wall, Breast wall and CD works in Ooty - Gudalur Ghat section	5.60	32.65	27.7.2020	24.03.2022	100%	5.60
58	Widening to Two Lane with Paved shoulders and Strengthening from Km 449/700-456/0 of NH 67 including CD works, protective works	6.30	18.21	31.07.2020	31.07.2021	100%	6.30
59	Construction of grade separator at km 51/2 of NH532 (Cuddalore - Vridhachalam - Salem road town)	0.93	37.34	05.02.2021	04.08.2022	10%	-

60	Widening of Minor bridge at Km 430/10 including construction of Foot path, Strom water drain from Km 429/6 - 431/0 and construction of Footpath at Km 431/0 - 431/900 of NH 67(New NH no-181) including rectification of black spots ID No. TN-(02)-638 & TN-(02)-718 at charring cross and Eye foundation	-	10.86	21.10.2020	21.10.2022	80%	-
61	Widening from Two Lane to Two Lane with Paved shoulders and strengthening from Km 404/7 - 414/4 of NH 67 including CD works and Protective works in between Marapallam and Coonoor ghat section.	9.70	49.04	27.11.2020	27.11.2022	95%	9.50
62	Widening from 2L+PS to Four Lane from km 51/4-52/8, 55/9-56/8 & 57/0-57/8 including construction of centre median at selected stretches of NH 532	3.10	12.12	17.12.2020	12.12.2021	100%	3.10
63	Construction of Sea Wall at Arichalmunai Roundana in Km 192/700, Widening the Approaches of the Pamban Bridge in Km 156/500 – 157/277 and 159/622 – 160/0, Widening in Km 169/0 - 170/0 & 188/2 - 192/700, Construction of Drain in Km 171/6 - 172/8, and parking bays in Km 166/0 - 192/7(near Dr.APJ Abdul Kalam National Memorial, Rameswaram, Dhanushkodi) in NH 49 (NEW NH -87)	5.50	23.64	25.09.2020	24.03.2022	100%	5.50

64	Construction of Flyover at Km.362/790-364/555 of (Nagapattinam - Gudalur - Mysore Road) Periyanaickenpalayam Junction-Coimbatore Outskirt on EPC Basis Contract.	-	99.40	24.11.2020	25.05.2022	68%	-
65	Widening the DL with paved shoulder upto drain in km 3/2 - 5/0 (Built up area of Madurai city) of NH 49 (NEW NH No-87) including way side amenities, construction of drain cum footpath and junction improvements	1.80	17.23	21.12.2020	14.02.2022	100%	1.80
66	Providing paved shoulders on both sides from Km 0/0 - 4/0, Widening from 2L to 4L with paved shoulder from Km 4/0-10/0 including drains, culverts and Construction of Service road from Km 0/2-1/2 on LHS in NH210 (New No. NH 336).	10.00	68.00	12.01.2021	01.01.2023	40%	-
67	Construction of grade separator at km 144/2 of NH234 (at junction with Tindivanam-Krishnagiri road New NH77)	0.68	21.47	01.02.2021	25.07.2022	35%	-
68	Improvements in km 96/0 -99/0, Construction of Retaining wall and Breast wall in selected locations, Improvements to Hair Pin Bends (17 nos) in km 99/0 - 119/0 (Bodimettu Ghat section), Geometric Improvements in km 52/2 and providing bus bay in km 61/6 of NH 49 Extn (New NH -85)) of Madurai - Cochin Road in the State of Tamil Nadu on Engineering, Procurement &	4.98	17.35	26.12.2020	19.02.2022	96%	4.98

	Construction (EPC) Basis Contract						
69	Widening existing 2 lane to 4 lane with paved shoulder including strengthening carriageway from Km 80/0-Km 125/0 of Salem Tirupathur - Vaniyambadi Road of NH-179A.	45.00	302.62	26.02.2021	15.02.2023	52%	10.00
70	Construction of ROB at km 22/2 of NH 49 Extn (New NH No 85) (Madurai - Cochin road) & Railway chainage in km 19/2-3 in lieu of LC-17 between Vadapalanji & Usilampatti Railway stations under Sethubharatham project on Engineering, Procurement and Construction (EPC) Basis contract.	1.05	59.38	22.02.2021	21.02.2023	63%	-
71	Strengthening the existing carriageway in Km 11/0-19/0 including Geometrical improvements, Widening of Minor bridges, Construction of drains , Reconstruction of culverts, Junction improvements, Construction of retaining walls and Breast Wall in Krishnagiri-Kuppam Road NH 219 (New NH 42).	8.00	20.63	11.01.2021	10.07.2022	65%	4.22

72	Widening from 10m to 12m and strengthening the existing carriageway from Km 0/0-6/0 & Km 8/0-14/0 and widening to multi-lane with strengthening in built-up area from Km 7/0-8/0 & Km 14/0-16/0 including Geometrical improvements, Construction of Drain, Reconstruction of CD works, Junction improvements & Bus bays and Retaining walls and rectification to Black spot at Km 9/4-9/8 in Sharjapur-Bagalur-Hosur road NH-207 (New NH-648)	15.00	68.07	19.01.2021	13.07.2022	100%	15.00
73	Junction Improvements at km 76/2 of NH 209 (ID No. TN-(02)-234) at Vayalur (Dindigul – Coimbatore – Annur – Sathiyamangalam – Mysore – Bengaluru road).(New NH No.83).	0.85	3.94	24.02.2021	23.08.2021	100%	0.85
74	Permanent Measures for Black spots at km 87/6 - 90/2 of NH 49 Extn (New NH No. 85) (Black Spot ID-TN-02-199) in the state of Tamil Nadu.	2.70	7.75	09.04.2021	04.01.2022	90%	2.60
75	Permanent Measures for Black spots at km 63/8 of NH 49 Extn. (New NH-85) Black Spot ID-TN-02-348) (Shanmugasundarapuram junction) (Madurai-Cochin road)	0.54	3.64	26.02.2021	25.08.2021	100%	0.54
76	Permanent measures to improve the Black spot (ID No. TN-(02)-647) at Old Ayakudi Market from km 48/400 - 51/0 of NH 209(Dindigul – Coimbatore – Annur –	2.6	12.87	08.03.2021	08.03.2022	42%	-

	Sathiyamangalam – Mysore – Bengaluru road).						
77	Construction of Grade Separator at Kochadai Junction at km 5/10 of NH 49 Extn (New NH. No.85)	1.19	53.95	09.04.2021	08.04.2023	38%	-
78	Construction of ROB and their Approaches at Km 81/800 (Near Kannamangalam) in Lieu of Existing LC No.109A/3T at Railway Km 130/23-25 of NH-234 (Mangalore – Villupuram Road) including Land Acquisition on Engineering, Procurement & Construction (EPC) Basis Contract in the State of Tamil Nadu.	1.10	98.55	-	06.06.2023	-	-
79	Construction of Protective work in Km 0/8 - 1/6 including widening of culvert at km 1/8, 4/6, Construction of Retaining wall and truck lay bay in Ariyalur bypass of NH 226 Extn (New NH No 136)	2.05	8.44	09.07.2021	08.07.2022	45%	0.34
80	Permanent measures for black spot at km 273/8 of NH-67 and Widening from Double lane to Four lane from Km 273/2 - 274/2 of NH-67	1.1	3.74	05.07.2021	04.04.2022	100%	1.10
81	Construction of ROB at Km 93/4 of NH 49 Extn. (Madurai - Cochin road) in lieu of LC 85 and Railway Km 89/7-8 in between Theni and Bodi Railway Stations. Under Sethu Bharatham project on EPC Mode.	0.85	45.18	29.10.2021	24.10.2023	5%	-

82	Repair Rehabilitation including Repainting of Pamban Bridge at Km 157/4 - 159/8 of NH49 (New NH No. 87) in the State of TamilNadu on Engineering Procurement & Construction(EPC) Basis Contract.	2.40	17.96	03.09.2021	02.09.2022	40%	-
83	Construction of ROB at Km 75/8 of NH 49 Extn. (Madurai - Cochin road) in lieu of LC 68 and Railway Km 72/6-7 in between Aundipatti and Theni Railway Stations Under Sethu Bharatham Project on Engineering, Procurement & Construction (EPC) Basis Contract in the state of Tamil Nadu	1.26	92.02	29.10.2021	28.10.2023	-	-
84	Widening and Strengthening in Km 64/0-70/0 of NH 49 Extn. (Madurai - Cochin Road) (New No. NH 85)	6.00	22.87	03.08.2021	27.09.2022	95%	6.00
85	Construction of Protective works from km 472/0-474/0 and km 480/0-485/0 (Gudalur Town) including construction of CC drain ad CD works of NH 67.	7.00	24.02	06.08.2021	04.02.2023	50%	-
86	Rehabilitation of Major Bridge at Km 186/621-187/091 in NH-45A (Villupuram - Puducherry - Cuddalore - Chidambaram - Sirkazhi - Nagapattinam Road	0.46	10.62	09.07.2021	05.09.2022	-	-
87	Construction of ROB and their approaches at Km 103/4 near Ettivadi in Lieu of existing level crossing No. 86 of NH-234 (Mangalore - Villupuram road)	1.01	64.18	-	-	-	-

	including LA on EPC mode						
88	Strengthening from Km 390/0 - 391/3 of NH 67 (Km 57/0 - 58/3 of New NH 181), Including Breast wall and Parapet	1.30	2.18	11.11.2021	10.05.2022	100%	1.30
89	Strengthening In km 19/8 - 21/700 , km 22/700 - 36/0 of NH 49 Extn. (Madurai - Cochin road) (New NH 85) I	15.2	38.94	20.12.2021	20.12.2022	90%	13.00
90	Strengthening in Km 93/6 - 111/4 of NH 230 (New NH 85) on Engineering, Procurement & Construction (EPC) Basis Contract in the state of Tamil Nadu.	17.80	21.55	-	-	-	-
91	Strengthening from Km 153/0 - 160/0 , Km 161/4-163/0(NH 208) New NH 744	8.60	12.40	30.03.2022	29.12.2022	58%	5.00
92	Strengthening In Km 120/484 - 156/984 & Km 169/484 -185/550 of NH 49(New NH No.87)	51.36	66.72	11.05.2022	10.05.2023	-	-
93	Improvements from Km 91/8-93/7, 95/0-96/0, 96/8-97/2, 97/7-100/0, 114/0-119/560, 120/0 - 130/0, 131/0-132/0, 136/8 - 137/0 ,139/0-141/6, 143/2-153/0 of Kollam – Thirumangalam road NH 208.	33.53	59.90	11.05.2022	-	-	-
94	Widening & Strengthening in Km 70/0 - 74/0 of NH 49 Extn. (Madurai - Cochin Road) New No. NH 85 including rectification of Black Spot ID No. TN-02-250 (Km 70/200, Thirumalapuram Junction) and ID No. TN-(02)-420 (Km 72/800, Kunnur Bus Stop) on EPC mode	4.00	11.52	-	-	-	-

95	Strengthening from km 259/6-262/0, 276/4-279/0,290/0-291/0 & Widening and Strengthening from Km 291/0-292/0 of NH 67 (Km.40/6-47/6, 56/2 -56/6, 70/6 -73/0 of New NH-81) & Strengthening from km 262/0-271/0 , 274/6-275/2of NH 67 (km 57/4 -58/0, km 61/6-70/6 of New NH-81)	16.60	25.96	07.05.2022	-	-	-
96	Strengthening from Km 332/600 - Km 334/0, Km 335/0 - Km 336/4, Km 338/0 - Km 338/6, Km 339/0 - Km 339/8, Km 350/0 - Km 350/560, Km 351/560 -Km 352/320, Km 352/990 - Km 353/860, Km 356/0 - Km 358/700, and Km 359/350 - 360/600 of old NH 67 (Km 0/0 - 1/4, Km 2/4 - 3/8, Km 5/4 - 6/0, Km 6/4 - 7/2, Km17/0 - Km 17/560, Km 18/560 - Km 19/320, Km 19/990 - Km 20/860, Km 23/0 -Km 25/700 and Km 26/350 - Km 27/600 of NH 67 (New NH 181)	10.34	23.38	07.05.2022	-	-	-
97	Strengthening from Km.237/0-256/0 of NH 209 including reconstruction of minor bridge @ Km.246/2 and Km.244/8 and construction of CD works and protective works.	19.00	24.31	10.06.2022	10.10.2023	-	-
98	Widening to two lane with paved shoulders in km 212/4-222/0 including & Strengthening in km 211/4-212/4 Reconstruction of Minor Bridge at km	10.60	24.29	28.04.2022	28.08.2023	-	-

	212/8 and Construction of Minor Bridge at km. 213/10 of NH 209						
99	Strengthening in Km 18/4-46/2 of NH 230 (Madurai - Thondi Road) (New No. NH 85) (Thiruppuvanam - Sivagangai)	25.81	61.63	05.05.2022	27.10.2023	-	-
100	Permanent rectification measures for identified Black spot (TN-02-278) at Km 244/700- 245/800 (Koonam pattipirivu) of NH 67(New NH no 81) (Nagapattinam Gudalur Mysore Road	1.10	5.46	24.05.2022	21.09.2022	-	-
101	Permanent rectification measures for identified black spots TN-(02)-418, TN -(02)-286, TN -(02)-285, TN-(02)-484, TN-(02)-485 by permanent remedial measures at km 39/2-39/9(Chathirapatti periyapalam), km 43/4-44/1 (Mookambikai kovil near), km 60/1 - 60/6(Vandivaikkal), km 62/8-63/8 (Pethanayakkanpatti), km 68/0-68/8 (Sukkamanayakkanpatti) of NH-209 (New NH No.83) on EPC mode	3.70	16.88	10.05.2022	05.01.2023	-	-
102	Permanent remedial measures (widening the stretches to four lane) to eliminate 7 black spots located in between km 0/400- 10/000 of NH 209 (New NH 83)- (TN-(02)-547 at Km 1/120 (Ramayanpatty), TN(02) 648 at km 3/600 (Palamrajakkapatty), TN (02)-700 at km 5/790 (Edaiyapatty), TN (02)-	9.60	62.17	11.05.2022	02.11.2023	-	-

	345, at Km 6/440 (Muthanampatty), TN (02)-649 at km 7/325 (PSNA College), TN (02)-650 at km 8/270 (Kathirayankulam) and TN (02)-548 at Km 9/270 (Mangarai Pirivu)						
103	Strengthening In Km 90/000 - 96/000 (except from Km.90/000 tom 90/275, Km.92/400 tom 93/00 & 93/069 to 93/920)of NH 49 Extn. (Madurai - Cochin Road) (New NH – 85) including rectification of Black spot ID No.TN-02-651 (Km.91/200, Salaikaliyamman Kovil), ID No.TN-02-652 (Km.92/000, Bojan Park), ID No.TN-02-720 (Km.92/400, Kottabomman Statue) and ID No.TN-02-722 (Km.95/400, CPA College)” on Engineering, Procurement & Construction (EPC)	4.27	8.61	-	-	-	-
104	Elimination of identified blackspot TN-(02)-479 by Permanent remedial measures at Km 30/2 (Ammakulam) of NH 226 Extn. (New NH 136) by widening the stretch to four lane from km 29/700 - 30/700 and providing new jercy type centre median	1.00	3.20	04.04.2022	03.08.2022	68%	-
105	widening to Four lane in km 309/600-313/850, 315/0-318/300 & Km 331/0 - 332/2 (Palladam - Karanampettai - chinthamanipur - L&T	8.75	47.45	-	-	-	-

	Bypass stretch of NH 67 on Engineering, procurement & construction (Epc						
106	Widening from Two Lane to Four Lane and Improvements of the stretch from Km 370/5 - 373/400 and 374/2 - 375/0 of NH 67.	3.70	35.67	-	-	-	-
107	Permanent rectification for the Black Spot ID:TN-(02)-680 (Alpet Junction) at Km 59/200-59/600 & 60/100-60/800 and Black Spot ID:TN-(02)-457 (Manjakuppam Clock Tower Junction) at Km 60/800-60/900 by providing widening the existing two lane with paved shoulders to four lane with Center median and Storm water drain including CD works of NH 45A (New No: NH 32)(Villupuram-Pondicherry-Nagapattinam Road)	-	8.56	-	-	-	-
108	Widening to Two Lane with paved shoulders from Km 456/0 - 463/0 & Km 466/0 - 466/4 and Strengthening from Km 456/0 - 472/0 of NH-67 (New No 181) including widening of minor Bridge at Km 458/8 & Construction of CD works and protective; works on Engineering, Procurement & Construction	16.00	96.17	-	-	-	-
109	Elimination of Identified Blackspot TN – (02) – 076 by permanent Remedial measures at KM 306/4 (Panapalayam Junction) of Old NH 67 (New NH 81)	2.90	10.88	-	-	-	-

	(Coimbatore – Chidambaram Road) on Engineering, Procurement and construction (EPC) Basis Contract in the state of Tamilnadu.						
110	Elimination of Identified Blackspots TN-(02)-492, TN-(02)-491, TN-(02)-609, TN-(02)-490 by Permanent Remedial Measures at km 55/075 (Thimmarasanaickanur Junction), km 58/225, (Subbulapuram Junction), km 59/875 (Aundipatti Check post), km 62/200 (Sakkampatti Ramar Tea stall) of NH 49 Extn (New NH No.85) including CD Works on Engineering, Procurement & Construction (EPC) Basis Contract under Annual Plan 2021-22 in the state of Tamil Nadu	3.30	16.09	-	-	-	-
111	Construction of Additional Culverts at km 178/900, 186/050,187/10 & 200/040 of NH 234 (New NH No.38) (Mangalore-Venkatairi-Kottah-Pernampet-Gudiyatham-Katpadi-Vellore-Polur-Tiruvannamalai-Villupuram Road) in State of Tamil Nadu	-	3.35	23.06.2022	22.12.2022	-	-
112	Widening from Km 0/0 – 0/6 and Strengthening from Km 0/0 - 9/0 including Reconstruction of culverts, Widening of culverts, Construction of Drains and Bus Lay By in Krishnagiri - Kuppam Road NH-219 (New NH-42)	9.00	16.07	-	-	-	-

113	Strengthening from Km 340/450 - Km 342/870 (Service road of Ramandhapuram - Sungam Flyover) of Old NH 67 (km 7/650 - 10/070 of New NH 181) in the state of Tamilnadu on Item rate contract basis	2.42	4.04	-	-	-	-
114	Strengthening from km 48/500 to 93/600 (excluding from km 54/400 - 55/050, km 56/750 - 57/400, km 63/025 -63/875 and km 66/950 - 67/650) of NH 230 (New NH 85) on Engineering, Procurement & Construction (EPC) basis Contract under NH (O) Annual Plan 2021-22 in the state of Tamil Nadu	42.25	73.31	-	-	-	-
	Total	2210	43935				1023
